CALIFORNIA DEPARTMENT OF TRANSPORTATION

STATUS OF PROJECTS
CENTRAL REGION
DISTRICT 10

DECEMBER 2015

DOWNLOAD DATES PRSM – 12/01/2015 PMCS – 11/25/2015

STATUS INFORMATION AND UPDATE

PUBLIC (559) 243-3435

Internet Address http://www.dot.ca.gov/dist10/docs/d10sop.pdf

Intra-net Address *http://sv06web1/ppm/pmsu/docs/sop/d10sop.pdf*

2015 STATUS OF PROJECT REVIEW MEETINGS

(All meetings will be held in the respective District at the time & location listed below.)
Version IV 12/02/2015

DEC 2015	**TIME**	**DISTRICT**	**Noted Changes**
Tues Dec 15th	9:00 am - 12:00 noon	Dist 10 - Stockton Room #56 / 71 - "Stanislaus" Room (in the basement) 1976 East Martin Luther King Jr Blvd	

LEGEND

INFORMATION FIELDS	PERSON RESPONSIBLE FOR DATA ENTRY
Updates to Schedules	Project Manager (directly into PRSM)
Up-to-date Cost Estimates	Project Manager updates to PMCS contact
PM (Project Manager) Assignments	Single Focal Point (SFP) for District
DM (PJD-Design Manager) Assignments	Humberto Almaguer (559) 243-3501
DM (MTC D5 -Design Mgr) Assignments	Kelly McClain, (805) 549-3278
DM (MTC D6 -Design Mgr) Assignments	Bill Moses (559) 445-6514
DM (MTC D9 -Design Mgr) Assignments	John Fox (760) 872-5207
DM (MTC D10 -Design Mgr) Assignments	Alvin Mangindin (209) 948-7300
EM (Environmental Mgr) Assignments	Cathy Yim (559) 445-6663
CM (Construction Mgr) Assignments	Eddie Wirawan (559) 243-8407
Project Name	Project Manager
Program Box (Right-hand upper box)	Jennifer Nishikawa (559) 243-3449
Co-Rte-PM, description	PMCS group
Phase Completion	Based on Activity 100, updated in PRSM
Comments Box	Project Managers

CONTACTS

D5 SFP, Acting	Richard Rosales	(805) 549-3792
D5 Program Manager	Kristin Wilson	(805) 549-3050
D6 SFP	Samer Shaath	(559) 243-3421
D6 Program Manager, Acting	Earle Jones	(559) 243-3433
D9 SFP	Cedrik Zemitis	(760) 872-5250
D9 Program Mgr (SHOPP/Minor)	Brian McElwain	(760) 872-4361
D10 SFP	Samuel Jordan	(209) 942-6192
D10 Program Manager	Dave Cortez	(209) 948-7428
CR SFP	Brian Everson	(559) 243-3420
CR PPM Office Chief, Acting	Teresa Rix	(559) 243-3463
CR Program Manager	Jennifer Nishikawa	(559) 243-3449
APL Coordinator	Jennifer Armstrong	(559) 243-3579
Status Coordinator	Lydia T. Martinez	(559) 243-3435
PMCS/Doc Coord Contact	Andrea Nason (D6 & D10)	(559) 243-3434
	Linda Araujo (D5 & D9)	(559) 243-3431
CR PMSU/PRSM Manager	Tony Hunt	(559) 243-8059
PRSM Contact	Sami Shwiyhat (CR & D10)	(559) 243-3440
	Danny Dibyantoro (D5, D6 & D9)	(559) 243-3439
Website Development	Tony Hunt	(559) 243-8059

ACRONYMS

APL	Approved Project List
CR	Central Region
LCO	Local Capital Outlay
NBSSR	Noise Barrier Scope Summary Report
OPI	On-Line Project Information System (CR PPM PMSU Web Site)
PDS	Project Development Support
PID	Project Initiation Document
PMCS	Project Management Control System
PMSU	Project Management Support Unit

PROGRAM BOX DEFINITIONS

TEA	Transportation Enhancement Activities
TRAMS	Transportation Accounting Management System
TCRP	Transportation Congestion Relief Program
BR#	Bill Reference Number
Phase “PID”	Candidate with approved PID
Phase “Candidate”	Candidate without “ PID
PDS	Project Development Support
PRSM	Project Resource and Schedule Management
G13	Resourced for Support Costs (SHOPP projects only)

Programmed Projects

Delivery Plan:
Milestones that are tracked by HQ in the Delivery Plan for the current FY. In July of each year, HQ PM sets a new baseline that reflects PRSM on 7/9/xxxx.

Approved Line:
Schedule at the time of programming and any approved changes, aka PCR/PCD. CR Document Coordinators update the schedule when either the district or HQ approves a PCR/PCD. PDS projects should have an approved line that matches the SB45 components that are programmed. When a project completes the PID phase and is still pending programming, we copy the current schedule into the approved line until the project is programmed.

Current Line:
Schedule at the time of preparing the Status of Projects. PM has the ability to change the schedule at any given time.

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan	10/1/2005										
Approved	4/1/2006		6/22/2005	4/1/2006		11/15/2007	3/1/2008	3/15/2008	4/15/2008	7/15/2008	7/15/2009
Current	4/1/2006 T		6/22/2005 A	4/1/2006 T		11/15/2007 T	3/1/2008 T	3/15/2008 T	4/15/2008 T	7/15/2008 T	7/15/2009 T

Project Phase Updates			
From	To	Trigger	Responsible Party
SHOPP/STIP Candidate	PID	PSR/PSSR = 100%	PM
SHOPP/STIP PID's	PA&ED	when programmed	N/A
Local/Measure/Demo Project Candidate	PA&ED	PSR/PSSR = 100%	PM
ALL PROJECTS:			
PA&ED	PS&E/RW	M200 = 100%	PM
PS&E/RW	CONSTRUCTION	M500 = 100%	PM
CONSTRUCTION	CLOSEOUT	90 Days after M600=100%	PM
CLOSEOUT	REMOVE/END	Closeout complete and M800=100%	PM
Minors will begin in the PA&ED Phase			

Program Code Summary

Program Code	Description
025.500	Grandfathered Interregional Improvement Program – IIP
025.700	New Programming Interregional Improvement Program – IIP
075.400	Grandfathered Regional Improvement Program – RIP
075.600	Regional Improvement Program – RIP
201.010	Safety Improvements (HB1)
201.015	Collision Severity Reduction (HB1)
201.110	Bridge Rehabilitation (HA21)
201.111	Bridge Scour Mitigation (HA21)
201.112	Bridge Rail Replacement and Upgrade (HA21)
201.113	Bridge Seismic Restoration (HA21)
201.114	Bridge Widening (HA21)
201.119	Capital Bridge Preventative Maintenance Program
201.120	Roadway Rehabilitation 3R – DIB 79 (HA22)
201.121	Pavement Preservation DIB 81 (HA22 – CAPM)
201.122	Pavement Rehabilitation 2R – DIB 79-03 (HA22)
201.130	Major Damage Emergency Opening (HA23)
201.131	Major Damage - Permanent Restoration (HA23)
201.150	Roadway Protective Betterments (HA42)
201.151	Drainage System Restoration
201.170	Signs and Lighting Rehabilitation
201.210	Roadside Rehabilitation (HA25)
201.235	Roadside Safety Improvements
201.240	Roadside Protection and Restoration (HB34)
201.250	Safety Roadside Rest Area Rehabilitation (HA26)
201.310	Operational Improvements (HB4N)
201.315	Transportation Management Systems (HB4N)
201.321	Weigh Stations & Weigh-in-Motion Facilities
201.322	Transportation Permit Requirements for Bridges
201.330	Hazardous Waste Mitigation
201.335	Storm Water Mitigation
201.352	Maintenance Facilities (HA12)
201.361	ADA Curb Ramps (HB71)
201.378	Pedestrian Infrastructure
400.100	Locally Generated Funds
400.200	High Priority Projects/Demonstration Projects
710.870	State Highway Improvements - TCRP
721.000	Corridor Mobility Improvement Account
722.000	Proposition 1B Funding of State Route 99 Improvements
723.000	Trade Corridor Improvement Fund
730.100	California High-Speed Rail (CHSR) - Oversight
730.200	California High-Speed Rail (CHSR) – On System (Direct Work)
800.100	Quality Management on Locally Implemented Projects – Support

Status of Projects

Index by EA and Page

District 10

04994_	133	0G560_	156	0M860_	155	0T040_	147	0W630_	105	0Y590_	12
04995_	136	0G720_	104	0M950_	171	0T160_	149	0W680_	141	0Y600_	23
0A010_	140	0G800_	114	0N080_	65	0T200_	59	0W690_	151	0Y620_	73
0A830_	118	0G820_	100	0N100_	66	0T510_	59	0W800_	174	0Y630_	96
0A840_	143	0G830_	21	0N160_	56	0T630_	85	0W860_	166	0Y640_	101
0A860_	41	0G940_	53	0N720_	172	0T690_	179	0W900_	105	0Y650_	128
0A870_	138	0H470_	51	0P200_	84	0T740_	162	0W980_	173	0Y680_	129
0A872_	112	0H480_	29	0P450_	172	0T780_	102	0X160_	173	0Y740_	103
0C840_	170	0H490_	47	0P540_	27	0T800_	147	0X300_	154	0Y770_	12
0C880_	49	0H560_	178	0P550_	79	0T810_	97	0X310_	25	0Y780_	43
0E370_	46	0H820_	159	0P650_	58	0T820_	151	0X320_	153	0Y790_	31
0E480_	2	0H860_	158	0P670_	93	0T910_	86	0X340_	48	0Y800_	30
0E490_	146	0H870_	34	0P730_	58	0U230_	163	0X350_	153	0Y90U_	88
0E491_	87	0H880_	68	0P740_	67	0U290_	98	0X390_	123	0Y910_	125
0E500_	160	0H890_	83	0P810_	57	0U360_	108	0X420_	130	0Y950_	91
0E530_	77	0H910_	84	0P830_	60	0U520_	103	0X460_	20	0Y980_	124
0E540_	4	0J600_	33	0P840_	178	0V070_	87	0X470_	164	1A671_	134
0E560_	3	0J720_	32	0P921_	98	0V080_	161	0X520_	41	1A690_	66
0E611_	146	0J780_	167	0P922_	117	0V090_	70	0X540_	131	1A700_	132
0E612_	111	0J92U_	108	0P970_	57	0V100_	161	0X560_	102	1C000_	125
0E613_	115	0K020_	139	0Q060_	61	0V110_	29	0X610_	124	1C020_	118
0E800_	43	0K021_	116	0Q121_	85	0V190_	165	0X630_	96	1C030_	154
0E84U	168	0K130	36	0Q122	107	0V290	123	0X640	99	1C060	25
0E960_	30	0K140_	129	0Q150_	48	0V300_	94	0X660_	51	1C090_	127
0F020_	4	0K330_	148	0Q160_	99	0V480_	10	0X670_	17	1C140_	63
0F120_	165	0K340_	92	0Q17U_	88	0V490_	152	0X690_	24	1C170_	21
0F160_	42	0K640_	155	0Q180_	80	0V620_	95	0X700_	50	1C180_	71
0F280_	94	0K670_	158	0Q200_	142	0V660_	116	0X710_	49	1C200_	44
0F410_	2	0K710_	50	0Q210_	35	0V680_	152	0X720_	45	1C210_	91
0F740_	150	0K770_	156	0Q220_	121	0V870_	144	0X730_	70	1C220_	90
0F950_	37	0K780_	157	0Q290_	97	0W110_	127	0X750_	20	1C260_	81
0F980_	157	0K790_	56	0Q880_	89	0W120_	117	0X751_	11	1C270_	28
0G230_	3	0L010_	38	0S110_	113	0W140_	131	0X860_	115	1C280_	26
0G240_	169	0L020_	80	0S120_	22	0W190_	119	0X970_	90	1C290_	81
0G250_	164	0L130_	68	0S170_	140	0W210_	44	0Y070_	18	1C300_	71
0G260_	167	0L140_	67	0S190_	143	0w280_	73	0Y100_	101	1C320_	63
0G330_	168	0L330_	112	0S680_	33	0W350_	69	0Y110_	78	1C330_	26
0G340_	79	0L340_	160	0S720_	121	0W360_	89	0Y130_	40	1C421_	100
0G420_	65	0L790_	52	0S740_	47	0W430_	119	0Y210_	106	1C440_	9
0G440	113	0L870	52	0S750	34	0W560	128	0Y220	75	1C450	95
0G470_	110	0L880_	39	0S770_	60	0W590_	122	0Y340_	176	1C460_	9
0G480_	159	0L970_	93	0S800_	69	0W600_	122	0Y450_	175	1C470_	76
0G510_	5	0M780_	111	0S900_	170	0W610_	120	0Y550_	104	1C480_	7
0G550_	64	0M790_	36	0S920_	137	0W620_	78	0Y571_	175	1C490_	75

1C500_	13	2A420_	142
1C530_	27	2A770_	138
1C540_	82	2A780_	135
1C550_	76	30016_	144
1C620_	28	30503_	53
1C660_	177	3169E_	135
1C690_	31	34041_	139
1c790_	11	34042_	149
1C800_	24	3404A_	133
1C810_	22	34540_	132
1C860_	14	35461_	40
1C870_	18	36250_	136
1C880_	16	36311_	134
1C940_	15	37930_	141
1C970_	17	38151_	150
1E060_	92	38220_	42
1E200_	74	3A100_	114
1E210_	72	3A130_	83
1E220_	72	3A270_	166
1E280_	5	3A380_	169
1E290_	1	3A410_	64
1E320_	130	3A66U_	148
1E350	7	3A670	38
1E390_	126	3A700_	54
1E520_	174	3A720_	39
1E531_	8	3A730_	77
1E580_	6	3A750_	126
1E620_	10	3A810_	55
1E630_	8	40160_	106
1E700_	32	40350_	74
1E740_	61	40351_	162
1E770_	23	41481_	137
1E790_	177	41482_	109
1F040_	16	41570_	145
1F070_	62	41580_	110
1F170_	15	41911_	86
1F180_	14	44250_	55
1F270_	6	46130_	35
1F400_	13	46210_	19
1F430	176	47210	120
26444_	145	4773U_	37
27920_	46	48100_	109
28150_	45		
29646_	171		

12/2/2015

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
MER, MPA, STA Rumble Strip installation			1E580_	6	Candidate	AT VAR LOCATIONS ON SR140 IN MERCED CTY AND MARIPOSA COUNTIES & IN SR165 IN MERCED & STA COUNTIES	Rumble strip installation at various locations on SR 140 in Merced county and Mariposa counties and in SR 165 in Merced and Stanislaus counties.
59V		X0999	1C480_	7	Candidate	STANISLAUS COUNTIES. VARIOUS LOCATIONS ALONG SR 4 AND 88 IN SAN JOAQUIN AND SR 4 IN STANISLAUS COUNTIES	88 IN SAN JOAQUIN AND SR 4 IN
SR4&88 Rumble Strip Installation							
59V		X0999	1E620_	10	Candidate	STA AND MER ROUTE 99 & 59 REPLACE DRAINAGE PUMPS IN STANISLAUS AND MERCED COUNTIES AT VARIOUS LOCATIONS	LOCATIONS STORMWATER PUMPING PLAN UPGRADES
Replace Drainage Pumps							
ALP	4	0.0 / 3.2	0J720_	32	PID	IN ALPINE COUNTY ON ROUTE 4 FROM CALAVERAS COUNTY LINE TO 0.5KM EAST OF ROUTE 207. (KP 0.0/5.1)	CAPM
BEAR VALLEY CAPM							
ALP	4	16.6 / 31.1	0S680_	33	PID	IN ALPINE AND AMADOR COUNTIES ON VARIOUS STATE ROUTE LOCATIONS	CULVERT REHABILITATION
ALPINE CULVERT REHAB							
ALP	88	0.0 / R6.0	0J600_	33	PID	ON ROUTE 88 IN ALPINE COUNTY FROM AMADOR COUNTY LINE TO 1.24KM EAST OF THE CARSON PASS SUMMIT (KP 0.0/R9.7)	ROADWAY REHABILITATION
CAPLES LAKE REHAB							
ALP	88	0.0 / 7.5	0W610_	120	CONSTRUCTION	IN ALPINE COUNTY NEAR KIRKWOOD FROM ALPINE COUNTY LINE TO 0.5 MILE EAST OF RED LAKE ROAD	PAVEMENT REPAIR
KIRKWOOD CAPM							
ALP	88	0.0	0S750_	34	PID	IN AMADOR, ALPINE AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS	CULVERT REHABILITATION
ALP/AMA/TUO CULVERT REHAB							
ALP	88	5.3 / 5.3	0S170_	140	CLOSEOUT	IN ALPINE COUNTY NEAR KIRKWOOD ON STATE ROUTE 88 AT 1.9 MILES EAST OF WOODS LAKE ROAD	REPAIR SLOPE
ALP 88 SLOPE REPAIR							
ALP	88	5.3	0H870_	34	PID	IN ALPINE COUNTY ON SR88 NEAR WOODLAKE ROAD (KP 8.8)	MODIFY SLOPE
Rock Slope Repair ALP 88							
ALP	88	12.5	0X470_	164	Candidate	NEAR SORENSENS AT WEST FORK CARSON RIVER	BRIDGE SCOUR MITIGATION
CARSON RIVER BRIDGE SCOUR MITIGATION							
ALP			0X750_	20	PID	IN ALPINE COUNTY SEISMIC RETROFIT PROJECT FOR FOUR BRIDGES AT VARIOUS LOCATIONS	BRIDGE RAIL UPGRADE
MOUNTAIN COUNTIES BRIDGE RAILS							
AMA	12	0.0	0T800_	147	CLOSEOUT	IN AMADOR, CALAVERAS AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS	INSTALL ADA CURB RAMPS
SR 12/49 ADA CURB RAMPS							
AMA	16	R0.0 / R2.5	0X350_	153	CLOSEOUT	IN AMADOR AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS	INSTALL INGROUND CENTERLINE AND SHOULDER RUMBLE STRIPS
AMADOR / TUOLUMNE RUMBLE STRIPS							

12/2/2015

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
AMA	49	3.6	0W360_	89	PS&E/RW	IN AMADOR COUNTY IN JACKSON ON STATE ROUTE 49 AT FRENCH BAR ROAD	INSTALL TRAFFIC SIGNALS AND INTERSECTION IMPROVEMENTS
FRENCH BAR ROAD SIGNAL							
AMA	49	3.7 / 4.0	0X730_	70	PA&ED	IN AMADOR COUNTY IN THE CITY OF JACKSON ON STATE ROUTE 49 AT SOUTH AVENUE BRIDGE (NO. 26C0004)	OVERSIGHT OF BRIDGE REPLACEMENT
SOUTH AVENUE BRIDGE							
AMA	49	4.0 / 6.7	46130_	35	PID	IN AND NEAR JACKSON FROM 0.1 KM S OF SOUTH JCT RTE 88 TO 0.5 KM N OF AMADOR CENTRAL RAILROAD CROSSING (KP 6.4/10.7)	AC OVERLAY AND WIDEN SHOULDER
RTE 49 JACKSON OVERLAY							
AMA	49	4.0 / 7.0	0S720_	121	CONSTRUCTION	IN AMADOR COUNTY IN AND NEAR JACKSON FROM SOUTH JUNCTION ROUTE 88 TO WEST JUNCTION ROUTE 104	ASPHALT CONCRETE OVERLAY (CAPM)
AMA 49 CAPM							
AMA	49	4.3	0X160_	173	CONSTRUCTION	IN AMADOR COUNTY IN JACKSON ON STATE ROUTE 49 AT SUTTER STREET AND MAIN STREET	INSTALL TRAFFIC SIGNALS
AMA 49 SUTTER STREET SIGNAL							
AMA	49	4.5 / 5.9	0E500_	160	Candidate	FROM JACKSON ST TO MARTELL (KP 5.6/23.0)	ADDITIONAL LANES AND WIDENING
Jackson Add A Lane							
AMA	49	R7.0 / R11.0	04994_	133	CLOSEOUT	IN AMADOR COUNTY IN AND NEAR SUTTER CREEK AND AMADOR CITY FROM JUNCTION ROUTE 104 TO 0.3 KM SOUTH OF RANCHERIA CREEK BRIDGE	CONSTRUCT EXPRESSWAY
SUTTER CREEK BYPASS							
AMA	49	R7.0 / R11.0	04995_	136	CLOSEOUT	IN AMADOR COUNTY IN AND NEAR SUTTER CREEK FROM 0.5 KM NORTH OF SUTTER CREEK BRIDGE TO 1.8 KM SOUTH OF AMADOR CREEK BRIDGE	PLANTING AND IRRIGATION
AMADOR 49 BYPASS MITIGATION							
AMA	49	17.0 / 17.5	0Q880_	89	PS&E/RW	IN AMADOR COUNTY IN THE CITY OF PLYMOUTH ON SR 49 AT THE INTERSECTION OF MAIN STREET ** OVERSIGHT ONLY FOR PROJECT ADMINISTERED BY CITY OF PLYMOUTH**	INTERSECTION IMPROVEMENTS
SR 49 & MAIN ST IMPROVEMENTS							
AMA	88	0.0 / 5.5	26444_	145	CLOSEOUT	IN AMADOR COUNTY ABOUT 7 MILES EAST OF CLEMENTS FROM SAN JOAQUIN COUNTY LINE TO 0.1 MILE WEST OF RTE 124	ROADWAY REHABILITATION
JACKSON VALLEY REHAB							
AMA	88	5.5 / 14.3	0Q210_	35	PID	ON ROUTE 88 FROM ROUTE 124 TO ROUTE 49	AC OVERLAY AND DIGOUTS
CAPM Amador County on Route 88 Between Route 124 and 49							
AMA	88	7.4	1A671_	134	CLOSEOUT	IN AMADOR COUNTY NEAR IONE ON STATE ROUTE 88 AT JACKSON VALLEY ROAD	LANDSCAPING AND IRRIGATION
JACKSON VALLEY MITIGATION							
AMA	88	14.9 / 1.9	0T200_	59	CANDIDATE	IN AMADOR COUNTY, INTERSECTION SR 88 AND COURT STREET ** OVERSIGHT ONLY**	IMPROVE COURT ST CHANNELIZATION AND EB SR 88 RIGHT TURN LANE
AMA	88	21.6 / 24.6	0G550_	64	PA&ED	ON STATE ROUTE 88 IN AMADOR COUNTY, IN THE VICINITY OF PINE GROVE FROM CLIMAX ROAD TO MT. ZION ROAD. (KP 36.2/38.4)	IMPROVE OPERATION/BYPASS
Pine Grove Improvements							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
AMA	88	46.9 / R54.7	0Q220_	121	CONSTRUCTION	IN AMADOR COUNTY ON STATE ROUTE 88 FROM 0.9 MILES EAST OF CAT CREEK ROAD TO 0.1 MILES WEST OF FOSTER MEADOW ROAD AT LUMBER YARD	AC OVERLAY AND DIGOUTS
CAPM AMADOR SR 88 @ LUMBER YARD							
AMA	88	54.7 / 60.8	0K130_	36	PID	ON ROUTE 88 IN AMADOR COUNTY FROM 0.1 MILES WEST OF FOSTER MEADOW ROAD TO 1.1 MILES EAST OF SHOT ROCK VISTA POINT (KP 88.0/97.8)_____	ROADWAY REHABILITATION
Peddler Hill Rehab							
AMA	88	R54.7 / R60.8	0W590_	122	CONSTRUCTION	RUMBLE STRIPS, UPGRADE GUARD RAILS, AND PLACE SHOULDER BACKING EAST OF PEDDLER HILL ROAD TO 2.0 MILES WEST OF TRAGEDY SPRINGS ROAD	DIGOUT AND REPAIR LOCALIZED AREAS OF SEVERE FAILURE, APPLY HOT MIX ASPHALT OVERLAY, REPLACE DIKE AND
AMADOR 88 CAPM							
AMA	88	66.6 / 71.6	0M790_	36	PID	IN AMADOR COUNTY ON SR 88 NEAR CARSON SPUR (KP 107.89/115.99)	PAVEMENT REHABILITATION
CARSON SPUR REHAB							
AMA	88	R66.6 / 71.7	0W600_	122	CONSTRUCTION	IN AMADOR COUNTY NEAR CARSON SPUR ON STATE ROUTE 88 FROM SILVER LAKE CAMPGROUND TO ALPINE COUNTY LINE	PAVEMENT REPAIR
SILVER LAKE CAMPGROUND CAPM							
AMA	104	2.2	0T040_	147	CLOSEOUT	IN AMADOR COUNTY NEAR IONE ON STATE ROUTE 104 AT EDWIN RAILROAD CROSSING	UPGRADE HIGHWAY RAIL GRADE CROSSING WARNING DEVICE
Amador RR Warning Device Upgrade							
AMA	104	4.0 / 6.5	0H860_	158	Candidate	IN AMADOR COUNTY ON STATE ROUTE 104 FROM COLLINS RD LEFT TO FOOTHILL BLVD LEFT. (KP 6.5/10.5)	NEW 2-LANE EXPRESSWAY ON A NEW ALIGNMENT.
Ione Bypass							
CAL	4	R0.0 / R21.1	0X390_	123	CONSTRUCTION	IN CALAVERAS COUNTY AT AND NEAR COPPEROPOLIS FROM STANISLAUS COUNTY LINE TO ROUTE 49	RUBBERIZED HOT MIX ASPHALT OVERLAY
Calaveras 4 RHMA Overlay							
CAL	4	R10.3 / R16.4	0E530_	77	PA&ED	ON SR 4 FROM EAST OF COPPEROPOLIS TO APPROX 6.4 KM WEST OF CAL-4/ CAL-49 INTERSECTION IN ALTAVILLE (ANGELS CAMP) (KP16.5 /26.3)	TWO LANE EXPRESSWAY
WAGON TRAIL REALIGNMENT							
CAL	4	14.5 / 14.9	0A010_	140	CLOSEOUT	IN CALAVERAS COUNTY ABOUT 5.9 MILES WEST OF ANGELS CAMP FROM 2.4 MILES EAST OF HUNT ROAD TO 1.4 MILES WEST OF WEST BRANCH CHEROKEE CREEK	REALIGN AND WIDEN HIGHWAY WITH RHMA HMA AND AB
Pool Station Intersection							
CAL	4	R20.5 / R21.1	0F980_	157	Candidate	IN CALAVERAS CO IN THE CITY OF ANGELS CAMP AT 0.6 KM W/OF RTE 49 AT FOUNDRY LAND AND ANGELS OAKS	NEW PUBLIC ROAD CONNECTIONS (OVERSIGHT).
State Route 49 Major Investment Study							
CAL	4	R21.1 / R23.4	36250_	136	CLOSEOUT	IN CALAVERAS COUNTY IN ANGELS CAMP ON STATE ROUTE 4 FROM 0.2 MILE NORTH OF WEST JCT ROUTE 49 TO 0.7 MILE EAST OF ROLLERI RD	CONSTRUCT TWO-LANE EXPRESSWAY ON NEW ALIGNMENT
ANGELS CAMP EXPRESSWAY							
CAL	4	21.1 / 23.4	0U360_	108	CONSTRUCTION	IN CALAVERAS COUNTY ON STATE ROUTE 4 FROM 0.2 MILES WEST OF STATE ROUTE 49 TO .6 MILES EAST OF ROLLERI BYPASS ROAD	HIGHWAY PLANTING
ANGELS CAMP TREE PLANTING							
CAL	4	21.1 / 21.8	0G230_	3	PID	AT SOUTH JUNCTION, ROUTE 4/49 INTERSECTION IN CALAVERAS COUNTY IN THE CITY OF ANGELS CAMP (BR NO 30-0008, 30-0019) (KP 33.9/35.1, 11.5/11.7)	INTERSECTION IMPROVEMENTS
SR49 AND VALLECITO ROAD INTERSECTION IMPROVEMENTS							

12/2/2015

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
CAL	4	29.6	0V300_	94	PS&E/RW	IN CALAVERAS COUNTY IN MURPHYS AT BIG TREES ROAD AND IN MARIPOSA COUNTY ON STATE ROUTES 49 AND 140	PEDESTRIAN ACCESSIBILITY IMPROVEMENTS
CAL & MPA ADA Curb Ramps							
CAL	4	42.7 / 43.5	0F950_	37	PID	ON ROUTE 4 IN CALAVERAS COUNTY BETWEEN 0.1 MILE (0.2 KM) EAST OF MORGAN ROAD AND 1.0 MILE (1.6 KM) EAST OF MORAN ROAD (KP 68.7/70.0)	CURVE IMPROVEMENTS.
ARNOLD CURVE CORRECTION							
CAL	4	43.8 / 44.3	0F280_	94	PS&E/RW	IN CALAVERAS COUNTY ON STATE ROUTE (SR) 4 FROM 0.7 MILE WEST TO 0.2 MILE WEST OF THE BIG TREES STATE PARK ENTRANCE	CONSTRUCT WALL FOR SEDIMENT CONTROL SHOULDERS FOR SEDIMENT CONTROL "BIG TREES SEDIMENT WALL"
BIG TREES STATE PARK WALL							
CAL	4	R58.0 / R65.9	0Q200_	142	CLOSEOUT	IN CALAVERAS COUNTY AT AND NEAR TAMARACK FROM 1.8 MILES WEST OF CABBAGE PATCH LOG ROAD TO ALPINE COUNTY LINE	PLACE RUBBERIZED HOT MIX ASPHALT
CALAVERAS 4 CAPM							
CAL	12	3.0 / 9.9	37930_	141	CLOSEOUT	CORRECTIONS AND DRAINAGE MODIFICATIONS OF SOUTHWORTH ROAD TO CEDAR STREET	VERTICAL CURVE CORRECTION, LEFT TURN CHANNELIZATION, SUPERELEVATION AND CROSS SLOPE
Burson Way Rehab							
CAL	26	0.0	0V480_	10	Candidate	IN CALAVERAS COUNTY ON ROUTE 26 AT 12 LOCATIONS	SEDIMENT CONTROL
CAL 26 SLOPE STABILIZATION							
CAL	26	0.0 / 3.1	2A420_	142	CLOSEOUT	IN SAN JOAQUIN COUNTY ON STATE ROUTE 26 FROM WIMER/OSPITAL ROAD TO SAVAGE WAY IN CALAVERAS COUNTY	PLACE HMA, AB AND WIDEN ROADWAY
SAVAGE WAY REHAB							
CAL	26	5.8 / 5.9	0T510_	59	Candidate	IN SAN JOAQUIN COUNTY IN THE CITY OF SAN ANDREAS ON SR 26 FROM BALDWIN TO DRIVER TO JENNY LIND ELEMENTARY SCHOOL	CONSTRUCT SIDEWLAKS AND INSTALL HIGH VISIBILITY SCHOOL CROSSWALKS
CAL	26	8.3 / 8.6	0V620_	95	PS&E/RW	IN CALAVERAS COUNTY NEAR VALLEY SPRINGS FROM 0.7 MILE EAST OF SILVER RAPIDS ROAD TO QUAIL OAKS ROAD	SIGNALIZATION AND CHANNELIZATION
VISTA DEL LAGO SIGNAL							
CAL	26	8.8 / 9.1	0V290_	123	CONSTRUCTION	IN CALAVERAS COUNTY NEAR VALLEY SPRINGS FROM 0.1 MILE WEST OF ST ANDREWS ROAD TO 0.1 MILE EAST OF COUNTRY VIEW DRIVE	INSTALL A TWO-WAY LEFT-TURN LANE
ST ANDREWS RD LEFT TURN							
CAL	26	30.0	0G250_	164	Candidate	IN CALAVERAS & TUOLUMNE COUNTIES AT VARIOUS LOCATIONS.	BRIDGE DECK REHABILITATION AND RAIL UPGRADE
Calavaras/Tuolumne Bridge Rehab.							
CAL	49	0.0	0Y980_	124	CONSTRUCTION	IN CALAVERAS COUNTY AT VARIOUS LOCATIONS	CONSTRUCT RUMBLE STRIPS
CAL 26/49 & AMA 26 RUMBLE STRIPS							
CAL	49	16.4	0V190_	165	Candidate	IN CALAVERAS COUNTY ON ROUTE 49 AT CALAVERITAS CREEK BRIDGE (BR.NO. 30 0016)	REMOVE AND REPLACE BRIDGE RAIL
SR 49 CALAVERITAS CREEK BRIDGE RAIL REPLACEMENT JOB							
CAL		X0999	0X751_	11	Candidate	IN CALAVERAS COUNTY ON STATE ROUTE 4 AND STATE ROUTE 26 AT ANGELS CREEK, N. FORK MOKELUMNE R. AND S. FORK MOKELUMNE R.	UPGRADE BRIDGE RAILS
Upgrade bridge rails of three bridges							

12/2/2015

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
CAL	L5703		0F120_	165	Candidate	IN CALAVERAS COUNTY AT THE CABBAGE PATCH MAINTENANCE STATION.	MODIFY & CONSTRUCT NEW FACILITY/ DEMO,MATL BINS & COVER FUELING AREA
CABBAGE PATCH MAINTENANCE STATION							
MER	5	0.4 / 0.9	0W620_	78	PA&ED	IN MERCED COUNTY NEAR FIREBAUGH ON I-5 AT THE JOHN "CHUCK" ERRECA ROADSIDE REST AREA, BOTH NORTHBOUND AND SOUTHBOUND LOCATIONS	REPLACE PUBLIC WATER SYSTEM AND ONSITE WASTEWATER TREATMENT SYSTEM
ERRECA REST AREA REHAB							
MER	5	0.4 / 0.8	1c790_	11	Candidate	ABOUT 21 MILES SOUTH OF SANTA NELLA AT THE ERRECA STATE ROADSIDE REST AREA	REHABILITATE REST AREA
MER John Erreca Roadside Rest Area							
MER	5	R12.6 / 39.3	0K670_	158	Candidate	IN SAN JOAQUIN, STANISLAUS, AND MERCED COUNTIES VARIOUS LOCATIONS (KP - VAR)	HOV FEASIBILITY STUDY
HOV Feasibility Study (SJ, Sta, and Mer Counties)							
MER	5	17.5	0F740_	150	CLOSEOUT	IN MERCED COUNTY NEAR LOS BANOS AT THE ROUTE 5/152 SEPARATION	GIRDER DIAPHRAGM RETROFIT
LOS BANOS I-5 & 152 GIRDER RETROFIT							
MER	5	19.6 / 21.3	0K770_	156	Candidate	IN MERCED COUNTY AT INTERSTATE 5 AND HILLSDALE AVE. (KP 31.61/34.39)	NEW INTERCHANGE
I5/Hillsdale Avenue interchange							
MER	5	21.4	0X610_	124	CONSTRUCTION	MERCED COUNTY AT SANTA NELLA AT SAN LUIS WASTEWAY BRIDGE	REPAIR BRIDGE DECK, APPROACH, AND DEPARTURE SLABS
Bridge deck rehab							
MER	5	21.7 / 22.0	0K780_	157	Candidate	IN MERCED COUNTY AT STATE ROUTE 33 AND INTERSTATE 5. (KP R26.52/27.02, 35.03/35.47)	MODIFICATIONS TO INTERCHANGE
I5/SR33 Interchange improvements							
MER	5	23.1 / 24.0	0S190_	143	CLOSEOUT	IN MERCED COUNTY NEAR SANTA NELLA FROM 0.5 MILE NORTH OF MCCABE ROAD OVERCROSSING TO 0.2 MILE NORTH OF WHITWORTH ROAD OVERCROSSING AND AT SANTA NELLA WEIGH STATION	REMODEL WEIGH STATION AND RAMPS
SANTA NELLA WEIGH STATION IMPROVEMENTS							
MER	5	31.8 / 32.5	4773U_	37	PID	ON ROUTE 5 IN MERCED AND STANISLAUS	RAMP & BRIDGE APPROACH REHAB
STA I-5 RAMPS							
MER	5	32.2 / 32.5	0V660_	116	CONSTRUCTION	IN MERCED, STANISLAUS, AND SAN JOAQUIN COUNTIES NEAR LATHROP FROM GARZAS CREEK BRIDGE TO TOM PAINE SLOUGH BRIDGE	DIGOUT AND REPAIR FAILED AREAS AND OVERLAY WITH HOT MIX ASPHALT
STANISLAUS CAPM							
MER	33	R13.2 / 17.1	0K790_	56	Candidate	IN MERCED COUNTY AT STATE ROUTE 33 FROM STATE ROUTE 152 TO MCCABE RD. (KP R21.29/27.79)	WIDENING
SR33 widening from SR152 to I5							
MER	33	17.4 / 26.4	1C490_	75	PA&ED	IN MERCED AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS	INSTALL CENTER LINE & EDGE LINE RUMBLE STRIPS
SR 33 Installing Rumble Strips							
MER	59	0.0	0G830_	21	PID	IN MERCED COUNTY SEISMIC RETROFIT PROJECT FOR SEVEN BRIDGES AT VARIOUS LOCATIONS	BRIDGE SEISMIC RESTORATION
MERCED SEISMIC RESTORATION							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
MER	59	R0.0 / 12.6	1C450_	95	PS&E/RW	IN MERCED COUNTY ON STATE ROUTES 59 AND 152 AT VARIOUS LOCATIONS	INSTALL CENTERLINE RUMBLE STRIPS, EDGE LINE RUMBLE STRIPES AND SHOULDER RUMBLE STRIPS
MERCED RUMBLE STRIPS							
MER	59	10.4 / 14.8	3A670_	38	PID	ON STATE ROUTE 59 FROM MARIPOSA CREEK TO NORTHBOUND STATE ROUTE 99 ON-RAMP (KP 16.7/23.8)	REHAB
MARIPOSA CREEK REHAB.							
MER	59	12.8 / 13.5	0U520_	103	PS&E/RW	IN MERCED COUNTY ABOUT 2 MILES SOUTH OF MERCED FROM 0.3 MILE SOUTH TO 0.4 MILE NORTH OF MISSION AVENUE/DICKENSON FERRY ROAD	INSTALL LEFT TURN CHANNELIZATION
MISSION AVE LEFT TURN							
MER	59	15.2 / 16.3	3A270_	166	Candidate	IN MER CO ON SR 59, AT VARIOUS LOCATIONS FROM BEAR CREEK BR TO BLACK RASCAL BRIDGE (KP 24.5/26.2)	REPLACE AND WIDEN BRIDGES
BEAR CREEK & BLACK RASCAL BRIDGE REHABILITATION							
MER	59	16.1	1E350_	7	Candidate	IN MERCED AT WEST OLIVE AVENUE/ SANTA FE DRIVE	INTERSECTION IMPROVEMENTS
Merced 59 W. Olive Roundabout							
MER	59	21.5 / 22.5	0P740_	67	PA&ED	IN MERCED COUNTY ON SR 59 AT LANDFILL EXIT (KP 34.4/36.0)	OVERSIGHT OF NEW INTERSECTION CONSTRUCTION
SR-59 LANDFILL ENTRANCE							
MER	59	23.3 / 33.7	0Y910_	125	CONSTRUCTION	IN MERCED COUNTY ON ROUTE 59 AT AND NEAR SNELLING FROM 0.3 MILE NORTH OF OAKDALE ROAD TO LA GRANGE ROAD	PAVE 20.8 LANE MILES TO EXTEND THE LIFE OF THE EXISTING PAVEMENT.
Merced 59 Superpave							
MER	99	0.0 / 4.6	41580_	110	CONSTRUCTION	CONSTRUCT INTERCHANGE TO CONNECT SANDY MUSH AND PLAINSBURG ROADS COUNTY LINE TO BUCHANAN HOLLOW ROAD	CONVERT FROM FOUR-LANE EXPRESSWAY TO SIX-LANE FREEWAY ON AN EIGHT-LANE RIGHT OF WAY AND
PLAINSBURG ROAD FREEWAY							
MER	99	0.0	1C220_	90	PS&E/RW	IN MERCED, SAN JOAQUIN, STANISLAUS AND TUOLUMNE COUNTIES ON STATE ROUTES 99, 108, 120, 152 AND ON INTERSTATES 5 AND 205	TMS ELEMENT UPGRADES
SJ TMS REPAIR							
MER	99	0.0 / 18.6	0V070_	87	PS&E/RW	ON STATE ROUTE 99 IN MERCED COUNTY (PM 0.0/18.6)	HIGH SPEED TRAIN SYSTEM
HIGH SPEED RAIL MERCED TO FRESNO							
MER	99	4.6 / R12.7	41570_	145	CLOSEOUT	IN MERCED COUNTY NEAR MERCED ON STATE ROUTE 99 FROM BUCHANAN HOLLOW ROAD TO 0.3 MILE SOUTH OF CHILDS AVE.	CONSTRUCT FREEWAY AND INTERCHANGE
ARBOLEDA DRIVE FREEWAY							
MER	99	10.2 / 12.8	36311_	134	CLOSEOUT	CONSTRUCT INTERCHANGE ROUTE 99 FROM MCHENRY ROAD TO 0.25 MILE SOUTH OF CHILDS AVENUE (MISSION AVENUE)	CONVERT FOUR-LANE EXPRESSWAY TO SIX-LANE FREEWAY ON EIGHT-LANE RIGHT OF WAY ALIGNMENT AND
MISSION AVE IC/FREEWAY							
MER	99	11.5 / R37.3	1C470_	76	PA&ED	IN MERCED, STANISLAUS, AND SAN JOAQUIN COUNTIES AT VARIOUS LOCATIONS	INSTALL RUMBLE STRIPS
SR 99 Rumble Strip Installation							
MER	99	R12.7 / 17.6	1C170_	21	PID	ON STATE HIGHWAY 99 IN MERCED COUNTY FROM 0.4 MILE SOUTH OF CHILD AVENUE TO 0.9 MILE SOUTH OF FRANKLIN ROAD OC	ROADWAY REHABILITATION
SR99 MERCED REHAB							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
MER	99	R12.8 / 19.3	0U230_	163	Candidate	IN MERCED COUNTY ON RTE 99 IN AND NEAR THE CITY OF MERCED FROM 0.25 MI S/O THE CHILD'S AVE O/C TO 1.26 MI S/O BUHACH RD O/C	WIDEN ROADWAY FROM 4-LANES TO 6-LANE FREEWAY ON AN 8-LANE R/W
MERCED 99 WIDENING							
MER	99	12.8 / 16.6	0L010_	38	PID	HIGHWAY PLANTING RESTORATION IN MERCED COUNTY ON ROUTE 99 FROM 0.2 MILES SOUTH OF THE CHILDS AVENUE OC TO THE WEST MERCED OH (KP20.6/26.7)	HIGHWAY PLANTING RESTORATION
Childs Ave. West Merced Landscape Restoration							
MER	99	13.3 / 21.4	0Y620_	73	PA&ED	IN MERCED AND STANISLAUS COUNTIES ON ROUTE 99 AT VARIOUS LOCATIONS	RELOCATE OVERHEAD SIGN STRUCTURES
SR99 SAFETY IMPROVEMENTS							
MER	99	13.9 / 14.4	48100_	109	CONSTRUCTION	IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM 0.3 MILE SOUTH OF STATE ROUTE 140 SEPARATION TO G STREET AND ON STATE ROUTE 140 AT MAIN STREET.	WIDEN UNDERCROSSING AND WIDEN RDWY EAST MERCED OH
EAST MERCED OH							
MER	99	15.1 / 16.0	0X630_	96	PS&E/RW	IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM 0.1 MILE SOUTH OF R STREET TO 0.1 MILE NORTH OF STATE ROUTE 140 SEPARATION	PLACE VEHICLE PULLOUTS, STAIR CASES, AND WEED BARRIER, REGRADE SLOPE
MER 99 ROADSIDE IMPROVEMENTS							
MER	99	15.8 / 17.3	0K020_	139	CLOSEOUT	IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM NORTH OF V STREET TO BLACK RASCAL CANAL BRIDGE	REPLACE WEST MERCED OVERHEAD STRUCTURES (#39-131 L/R) AND BEAR CREEK BRIDGE (#39-132 L/R)
West Merced Bridge Replacement							
MER	99	15.8 / 17.3	0K021_	116	CONSTRUCTION	IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM NORTH OF V STREET TO BLACK RASCAL CANAL BRIDGE	INSTALL ABOUT 220 TREES AND 800 GROUNDCOVER SHRUBS AND IRRIGATION SYSTEM
WEST MERCED OVERHEAD LANDSCAPE							
MER	99	19.3 / 20.9	0G440_	113	CONSTRUCTION	IN THE CITY OF MERCED AT VARIOUS LOCATIONS FROM THE INTERSECTION OF BELLEVUE AVE AND EXISTING RTE 59 TO THE INTERSECTION OF GURR RD & EXISTING RTE 140 (KP 51.8/52.8)	CONSTRUCT A NEW ALIGNMENT
ATWATER MERCED EXPRESSWAY (AME)							
MER	99	20.5 / 24.3	3A720_	39	PID	IN MERCED COUNTY IN AND NEAR ATWATER FROM BUHACH OVERCROSSING TO 0.8 MILE SOUTH OF WESTSIDE BOULEVARD UNDERCROSSING	PAVEMENT RESURFACING & RESTORATION
MER-99 PAVEMENT REHABILITATION							
MER	99	20.9 / R23.8	0Q060_	61	PID	ON ROUTE 99 BETWEEN 1.04 MILE NORTH OF APPLEGATE ROAD OVERCROSSING AND 1.9 MILE SOUTH OF APPLEGATE ROAD OVERCROSSING	CONVERT FOUR-LANE EXPRESSWAY TO SIX-LANE FREEWAY
APPLEGATE IC/RTE 99 UPGRADE							
MER	99	22.3 / 23.3	44250_	55	Candidate	IN ATWATER FROM 0.5 MILE SOUTH OF TO 0.5 MILE NORTH OF APPLEGATE OVERCROSSING BRIDGE #39-127	MODIFY INTERCHANGE (100% LOCAL)
SR99 Atwater Applegate OC Interchange Modification							
MER	99	23.7 / R30.4	0Y630_	96	PS&E/RW	IN MERCED COUNTY IN AND NEAR LIVINGSTON FROM 0.2 MILE NORTH OF WEST ATWATER OVERHEAD TO WINTON PARKWAY OVERCROSSING	INSTALL DOUBLE THRIE BEAM MEDIAN BARRIER
LIVINGSTON MEDIAN BARRIER							
MER	99	23.8 / R26.5	41481_	137	CLOSEOUT	IN MERCED COUNTY IN AND NEAR ATWATER FROM 0.4 KM NORTH OF ATWATER OVERHEAD TO 0.4 KM SOUTH OF ARENA WAY	CONVERT FROM FOUR-LANE EXPRESSWAY TO SIX-LANE FREEWAY ON EIGHT-LANE RIGHT OF WAY
ATWATER FREEWAY							
MER	99	24.4 / R25.8	41482_	109	CONSTRUCTION	IN MERCED COUNTY IN AND NEAR ATWATER FROM 0.7 MILE NORTH OF ATWATER OVERHEAD TO 0.7 MILE SOUTH OF ARENA WAY	HIGHWAY PLANTING AND IRRIGATION
ATWATER HIGHWAY PLANTING							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
MER	99	26.5 / R28.8	3169E_	135	CLOSEOUT	IN MERCED COUNTY NEAR LIVINGSTON FROM 0.4 KM SOUTH OF ARENA WAY TO 0.4 KM SOUTH OF HAMMATT AVENUE OVERCROSSING	CONVERT FROM FOUR-LANE EXPRESSWAY TO SIX-LANE FREEWAY ON EIGHT-LANE RIGHT OF WAY
LIVINGSTON FREEWAY STAGE 2							
MER	99	R28.2 / R37.3	0Q121_	85	PS&E/RW	IN MERCED COUNTY IN LIVINSTON ON STATE ROUTE 99 FROM 0.8 MILE SOUTH OF HAMMATT AVENUE TO MERCED/STANISLAUS COUNTY LINE.	LANE WIDENING FROM 2 TO 3 LANES
NB LIVINGSTON MEDIAN WIDENING							
MER	99	R28.2 / R37.3	0Q122_	107	PS&E/RW	IN MERCED COUNTY IN LIVINGSTON ON STATE ROUTE 99 FROM 0.8 MILE SOUTH OF HAMMATT AVENUE TO MERCED/ STANISLAUS COUNTY LINE (SOUTHBOUND)	LANE WIDENING FROM 2 TO 3 LANES
SB LIVINGSTON MEDIAN WIDENING							
MER	99	R35.9 / R37.3	1C180_	71	PA&ED	IN MERCED AND STANISLAUS COUNTIES NEAR TURLOCK FROM 0.3 MILE NORTH OF BRADBURY ROAD OVERCROSSING TO 0.2 MILE NORTH OF STANISLAUS COUNTY LINE	PAVEMENT RESURFACING AND RESTORATION (2R)
TURLOCK 2R							
MER	140	0.0 / 42.1	0Y110_	78	PA&ED	IN MERCED COUNTY NEAR GUSTINE ON STATE ROUTE 140 FROM I-5 TO ABOUT 6 MILES EAST OF MERCED AT VARIOUS LOCATIONS	UPGRADE GUARDRAIL, TERMINAL SYSTEM AND END TREATMENTS
MER 140 GUARDRAIL UPGRADE							
MER	140	0.3 / 4.2	0L880_	39	PID	ON ROUTE 140 BETWEEN 0.3 MILES EAST OF INTERSTATE 5 AND ROUTE 33	SHOULDER WIDENING
Shoulder widening on SR140							
MER	140	2.3 / 49.0	0Y130_	40	PID	IN MERCED COUNTY ON ROUTE 140 FROM OUTSIDE CANAL BRIDGE TO 0.7 MILE EAST OF CUNNINGHAM ROAD	EXTEND CULVERTS & INSTALL END TREATMENTS
MER 140 ACCESS ROADS							
MER	140	4.3 / 11.7	35461_	40	PID	NEAR GUSTINE FROM WEST JCT RTE 33 TO SAN JOAQUIN RIVER BRIDGE (KP 6.9/18.8)	STRUCTURAL SECTION REPAIR AND WIDEN THREE BRIDGES
MUD SLOUGH REHAB							
MER	140	5.6	0W350_	69	PA&ED	IN MERCED COUNTY STATE ROUTE 140/33 PM 5.3	CONSTRUCT ROUNDABOUT
GUSTINE ROUNDABOUT							
MER	140	6.1 / 35.8	0Y740_	103	PS&E/RW	IN MERCED COUNTY IN AND NEAR MERCED ON STATE ROUTE 140 FROM EAST JUNCTION STATE ROUTE 33 TO STATE ROUTE 99	DIGOUT AND REPAIR LOCALIZED FAILURES AND PLACE ASPHALT CONCRETE OVERLAY
MERCED 140 CAPM							
MER	140	34.5 / 35.8	0A860_	41	PID	NEAR MERCED FROM EL CAPITAN CANAL TO ROUTE 99	ROADWAY REHABILITATION
EL CAPITAN REHAB							
MER	140	36.0 / 37.7	1F430_	176	PA&ED	PAVEMENT REHAB IN MERCED COUNTY IN MERCED CITY FROM CYPRESS WAY TO 0.3 MILES EAST SANTA FE AVE.	
MER Route 140 Pavement Rehab							
MER	140	36.5 / 37.6	3A66U_	148	CLOSEOUT	IN MERCED COUNTY IN MERCED ON STATE ROUTE 140 FROM MARTHELLA AVENUE TO 0.2 MILE EAST OF SANTA FE AVENUE	REPLACE BRIDGE AND WIDEN ROADWAY
BRADLEY OVERHEAD							
MER	140	38.1 / 38.6	3A130_	83	PS&E/RW	IN MERCED COUNTY IN MERCED ON STATE ROUTE 140 FROM .65 MILES EAST OF SANTA FE AVENUE TO 0.15 MILES WEST OF KIBBY ROAD	CONSTRUCT INTERCHANGE AND OVERHEAD
PARKWAY INTERCHANGE							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
MER	140	40.7	0X300_	154	CLOSEOUT	IN MERCED COUNTY AND STANISLAUS COUNTY AT VARIOUS LOCATIONS	INSTALL FLASHING BEACONS WITH WARNING SIGNS
TRI-CITIES FLASHING BEACONS							
MER	140	40.7 / 40.7	1E630_	8	Candidate	COUNTY. ARBOLEDA DRIVE IN MERCED COUNTY. IN MERCED COUNTY NEAR MERCED AT ARBOLEDA DRIVE	AND ARBOLEDA DRIVE IN MERCED INTERSECTION IMPROVEMENTS
MER-140 & Arboleda Drive Intersection Safety Improvements							
MER	152	0.0	0T810_	97	PS&E/RW	IN MERCED COUNTY ON STATE ROUTES 59, 99, 140 AND 152 AT VARIOUS	INSTALL ADA CURB RAMPS, MINOR SIDEWALK EXTENSION
Merced ADA Curb Ramps							
MER	152	R0.0 / R2.4	0W140_	131	CONSTRUCTION	IN SANTA CLARA AND MERCED COUNTIES ABOUT 16.0 MILES WEST OF LOS BANOS FROM 0.1 MILE EAST OF FIFIELD ROAD TO 0.1 MILE WEST OF VISTA POINT	CONSTRUCT MEDIAN BARRIER
PACHECO PASS MEDIAN BARRIER							
MER	152	R0.0 / R40.8	0V090_	70	PA&ED	ON STATE ROUTE 152 IN MERCED COUNTY (PM R0.0/R40.8)	HIGH SPEED TRAIN SYSTEM
HIGH SPEED RAIL MERCED TO SAN JOSE							
MER	152	0.0	0X520_	41	PID	IN MERCED COUNTY IN LOS BANOS AT VARIOUS LOCATIONS	PEDESTRIAN INFRASTRUCTURE
MER-152,165 ADA Infrastructure							
MER	152	R2.4 / R6.0	1C550_	76	PA&ED	IN MERCED COUNTY ALONG STATE ROUTE 152 FROM PM R2.4 TO PM R6.0 IN MERCED COUNTY 12 MILES WEST OF THE CITY OF LOS BANOS FROM VISTA POINT ACCESS ROAD TO SAN LUIS DAM SERVICE ROAD	CONSTRUCT MEDIAN BARRIER
SR152 MERCED MEDIAN BARRIERS							
MER	152	16.2 / 16.2	0N160_	56	Candidate	IN MERCED COUNTY ON ROUTE 152/VOLTA ROAD (KP 26.15)	CONSTRUCT NEW INTERCHANGE-RTE 152 AND VOLTA ROAD
Volta Road Interchange							
MER	152	R22.3 / R25.8	41911_	86	PS&E/RW	AT STATE ROUTE 165 AND EAST STATE ROUTE 152 NEAR SANTA FE ROAD WITH EXISTING SR 152 SIGNALIZED I/S	CONSTRUCT FOUR-LANE FREEWAY BYPASS ON SIX-LANE RIGHT OF WAY WITH SIGNALIZED AT-GRADE INTERSECTIONS
Los Banos Bypass Segment I							
MER	165	0.0 / 11.7	38220_	42	PID	IN MERCED COUNTY ON STATE ROUTE 165 BETWEEN INTERSTATE 5 AND HENRY MILLER ROAD. (KP 0.0/18.8)	REHABILITATE THE EXISTING ASPHALT CONCRETE ROADWAY.
HENRY MILLER rehab							
MER	165	0.0 / 30.5	0P810_	57	CANDIDATE	IN MERCED COUNTY ON SR 165 FROM	NEW BYPASS TO TAKE TRUCK TRAFFIC FROM SR165, AROUND HILMAR AND TURLOCK TO SR99
Hilmar Bypass							
MER	165	7.2 / 30.3	0W860_	166	Candidate	IN MERCED COUNTY AT CENTRAL CALIFORNIA IRRIGATION DISTRICT (CCID) MAIN CANAL BRIDGE (BR NO. 39 0202) AND MERCED RIVER BRIDGE (BR NO. 39 0217)	SCOUR MITIGATION, UPGRADE BRIDGE RAILING & REPAIR COLUMNS
CCID MAIN CANAL BRIDGE RAIL							
MER	165	11.7	0T690_	179	PA&ED	AT THE INTERSECTION OF STATE ROUTE 165 AND HENRY MILLER ROAD IN MERCED COUNTY	IMPROVE STAA TURN RADIUS AT INTERSECTION
HENRY MILLER TURN RADIUS							
MER	165	15.4 / 14.9	0W680_	141	CLOSEOUT	LOCATED AT THE ENTRANCE TO THE SAN LUIS NATIONAL WILDLIFE REFUGE ON STATE ROUTE 165	CONSTRUCT ACCELERATION & DECELERATION LANES AT ENTRANCE
SAN LUIS PARK ENTRANCES							

12/2/2015

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
MER	165	26.7 / 30.0	38151_	150	CLOSEOUT	IN MERCED COUNTY NEAR STEVINSON ON ROUTE 140 AT ROUTE 165 INTERSECTION AND ON ROUTE 165 FROM ROUTE 140 TO 0.2 MILE SOUTH OF WESTSIDE BLVD.	AC OVERLAY, DIGOUTS, INTERSECTION IMPROVEMENTS & SHOULDER WIDENING
Stevinson Rehab							
MER	165	29.8 / 30.3	0Q290_	97	PS&E/RW	IN MERCED COUNTY NORTH OF LOS BANOS ON STATE ROUTE 165 BETWEEN MERCED RIVER BRIDGE (#39-217) AND 0.2 MILES SOUTH OF WESTSIDE BOULEVARD	IMPROVE CURVE RADIUS, SUPERELEVATION, WIDEN SHOULDER, INSTALL RUMBLE STRIP
WESTSIDE BLVD CURVE CORRECTION							
MER	165	35.6 / 36.1	0U290_	98	PS&E/RW	IN MERCED COUNTY NEAR TURLOCK ON STATE ROUTE 165 AT FOWLER AVENUE	INSTALL LEFT TURN CHANNELIZATION
FOWLER AVE LEFT TURN							
MER	L5712		0F160_	42	PID	IN MERCED, MARIPOSA, TUOLUMNE, CALAVERAS, SAN JOAQUIN, AMADOR, AND ALPINE COUNTIES AT VARIOUS MAINTENANCE STATIONS.	COVER MATERIAL BINS
COVER MATERIAL BINS							
MER			0S120_	22	PID	IN SAN JOAQUIN AND MERCED COUNTIES ON STATE ROUTES 5, 12, 88, 132, AND 59, 99, 152 AT VARIOUS LOCATIONS	DRAINAGE SYSTEM RESTORATION
DRAINAGE RESTORATION							
MER			1C810_	22	PID	IN MERCED, SAN JOAQUIN, MARIPOSA AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS	BRIDGE PREVENTATIVE MAINTENANCE
D10 BRIDGE SUBSTRUCTURE REPAIRS							
MPA	14	25.3 / 51.8	0Y780_	43	PID	NEAR BRICEBURG FROM E. WHITLOCK RD TO YOSEMITE PARK BOUNDARY	PAVEMENT PRESERVATION (CAPM)
MPA Route 140 Pavement Preservation							
MPA	41	1.9 / 4.9	1E770_	23	PID	ON RTE 41 IN MARIPOSA CO, NEAR FISH CAMP FROM 1.13 MI S OF SUMMIT RD TO 0.1 MI S OF YOSEMITE NATIONAL PARK	REPLACE, RELINE CULVERTS
Culvert rehabilitation near Fish Camp in Mariposa county							
MPA	140	0.0 / 5.9	0E480_	2	PID	FROM MERCED COUNTY LINE TO 1.1 MILE WEST OF OLD HIGHWAY. (KP 0.0/9.5)	IMPROVE ROADWAY ALIGNMENT AND CONSTRUCT SHOULDERS.
Miles Creek Improvements							
MPA	140	12.0 / 22.0	0Y770_	12	Candidate	NEAR MARIPOSA FROM 1.7 MI EAST OF CATHEYS VALLEY PARK TO NORTH JUNCTION SR 49-140	PAVEMENT PRESERVATION
SR140 MARIPOSA CAPM							
MPA	140	21.2 / 21.8	0Y600_	23	PID	IN MARIPOSA FROM SOUTH JUCTION RTE 49 TO TWELFTH STREET	PEDESTRIAN SAFETY UPGRADES
MARIPOSA CROSSWALKS							
MPA	140	21.2 / 21.4	0Y590_	12	Candidate	IN AND NEAR LODI FROM 0.2 MI WEST OF LOWER SACRAMENTO ROAD TO CALAVERAS COUNTY LINE	CONSTRUCT ADA UPGRADES
SR140 CURB RAMPS AND SIDEWALK INSTALLATION							
MPA	140	22.1 / 25.3	0G340_	79	PA&ED	NEAR MARIPOSA FROM THE NORTH JUNCTION OF STATE ROUTES 140 & 49 TO WHITLOCK ROAD	PAVEMENT REHABILITATION (CAP M)
MIDPINES CAPM							
MPA	140	22.3	0J780_	167	Candidate	IN MARIPOSA COUNTY, ON ROUTE 140, AT THE INTERSECTION OF SMITH RD. (KP 35.89)	LEFT TURN CHANNELIZATION - NON SIGNALIZED INTERSECTION
SMITH ROAD LEFT TURN CHANNELIZATION							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
MPA	140	32.2 / 32.2	0Y340_	176	PA&ED	IN MARIPOSA COUNTY ON STATE ROUTE 140 ABOUT 2.1 MILES WEST OF BULL CREEK ROAD	SLOPE REPAIR
SR140 SLOPE REPAIR							
MPA	140	42.0 / 42.7	0P921_	98	PS&E/RW	RESTORE TWO-LANE ACCESS ON STATE ROUTE (SR) 140 IN MARIPOSA COUNTY THROUGH THE FERGUSON SLIDE BY REMOVING THE EXISTING TALUS MATERIAL CURRENTLY BLOCKING THE	ROCK SHED CONSTRUCTION
Ferguson Slide Rock Shed Construction							
MPA	140	42.0 / 42.7	0P922_	117	CONSTRUCTION	IN MARIPOSA COUNTY IN MARIPOSA ON STATE ROUTE 140 NEAR EL PORTAL ROAD BRIDGE TO 0.5 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE	TALUS REMOVAL
MARIPOSA TALUS REMOVAL							
MPA	140	50.9 / 51.2	0E800_	43	PID	ON ROUTE 140 IN MARIPOSA COUNTY FROM CRANE CREEK BRIDGE TO 1.0KM WEST OF YOSEMITE PARK BOUNDARY (KP 81.9/82.4)	REPAIR UNDERMINED CONCRETE ROCK SLOPE PROTECTION.
Route 140 - Slope Repair							
SJ	4	0.0	0G260_	167	Candidate	IN SAN JOAQUIN CO NEAR STOCKTON AT OLD RIVER BRIDGE. (KP 0.0)	BRIDGE RAIL UPGRADE AND WIDENING.
Old River Bridge Replacement							
SJ	4	0.0 / 4.3	3A750_	126	CONSTRUCTION	IN SAN JOAQUIN COUNTY NEAR HOLT AT VARIOUS LOCATIONS FROM OLD RIVER BRIDGE TO 0.3 MILES WEST OF WHISKEY SLOUGH ROAD	REPAIR FAILED AREAS & RESURFACE
Old River Bridge CapM							
SJ	4	0.0	1E390_	126	CONSTRUCTION	AT VARIOUS LOCATIONS ON STATE ROUTES 4, 5 AND 99 IN SAN JOAQUIN COUNTY	REPLACE EXISTING IRRIGATION SYSTEM WITH RICS
SJ COUNTY IRRIGATION SYSTEM REPLACEMENT							
SJ	4	0.0	1F400_	13	Candidate	IN AND NEAR STOCKTON AT VARIOUS LOCATIONS; ALSO ON RTE 99 AND I-5	INSTALL TRAFFIC MANAGEMENT SYSTEMS
SJ Changeable Message Signs							
SJ	4	0.0	1C000_	125	CONSTRUCTION	IN MERCED, SAN JOAQUIN AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS	REPLACE SIGN PANELS
SJ/STA/MER OVERHEAD SIGN/LIGHTING REPLACEMENT							
SJ	4	0.0	0W690_	151	CLOSEOUT	ON VARIOUS STATE ROUTES AT THIRTEEN (13) BRIDGES IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS	REPLACE JOINT SEALS, BEARING PADS REPLACE JOINT SEALS, BEARING PADS AND TREAT BRIDGE DECKS
SJ Bridge Maintenance							
SJ	4	0.0	1C800_	24	PID	IN SAN JOAQUIN COUNTY ON STATE ROUTE 4 NEAR DISCOVERY BAY AT OLD RIVER BRIDGE #29-0045	BRIDGE PREVENTATIVE MAINTENANCE
SJ BRIDGE MAINTENANCE							
SJ	4	0.0	0S110_	113	CONSTRUCTION	ON STATE ROUTE 4 BETWEEN GARFIELD	EXTEND FREEWAY
SR 4 CROSSTOWN RAMP EXTENSION							
SJ	4	2.0	1C200_	44	PID	IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS	CULVERT REHABILITATION
MER/SJ/STA CULVERTS							
SJ	4	2.1 / 2.1	0P840_	178	PA&ED	IN SAN JOAQUIN COUNTY ON WESTBOUND SR 4 AT 1.3 MILES WEST OF MIDDLE RIVER BRIDGE	ROCK SLOPE PROTECTION
SR 4 ROCK SLOPE PROJECTION							

12/2/2015

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
SJ	4	R8.3 / T14.3	0W120_	117	CONSTRUCTION	IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.1 MILE EAST OF BACON ISLAND ROAD TO SAN JOAQUIN RIVER BRIDGE	REHABILITATE EXISTING ASPHALT CONCRETE PAVEMENT (HMA OVERLAY)
BACON ISLAND REHAB							
SJ	4	T13.9 / 15.1	0P830_	60	Candidate	IN SAN JOAQUIN COUNTY ON SR4 FROM 500' WEST OF ROBERTS ROAD TO 500' EAST (KP 22.3/24.3)	OPERATIONAL AND SAFETY IMPROVEMENTS
DAGGETT ROAD							
SJ	4	14.1 / 15.9	0H820_	159	Candidate	IN SJ CO ON SR 4 FROM SJ RIVER BRIDGE TO I-5 INTERCHANGE. (KP 22.7/25.5)	MODIFY INTERCHANGE WIDEN TO 4 OR 5 LANES WITH INTERCHANGE IMPROVEMENTS
Rte 4/Charter Way West Improvements							
SJ	4	15.3 / 19.4	0G330_	168	Candidate	IN SJ CO ON RTE 4 FROM FRESNO AVE TO THE JUNCTION OF RTE 99. (KP 24.6/31.3)	HIGHWAY BEAUTIFICATION AND MODERNIZATION.
Route 4 Beautification and Modernization							
SJ	4	R15.5 / R16.5	1C500_	13	Candidate	IN STOCKTON FROM 0.1 MI EAST OF FRESNO AVE TO CENTRAL VIADUCT	PAVEMENT RESURFACING AND PRESERVATION
SJ SR 4 Pavement Resurfacing and Restoration							
SJ	4	15.7 / 19.2	0X690_	24	PID	IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS LOCATIONS	ROADSIDE SAFETY IMPROVEMENTS
SR4 MVP & ROADSIDE PAVING							
SJ	4	R16.0 / R19.4	1F180_	14	Candidate	IN STOCKTON FROM I-5 TO NORTH JUNCTION SR-99	INSTALL RAMP METERING SYSTEM
SR-4 Ramp Metering System Installation							
SJ	4	16.0 / 19.4	0X970_	90	PS&E/RW	IN SAN JOAQUIN COUNTY IN STOCKTON ON ROUTE 4 FROM UNION STREET UNDERCROSSING TO ROUTE 99 AND ON ROUTE 99 AT ROUTE 4/99 SEPARATION	INSTALL AUTOMATED WARNING SYSTEM
Crosstown AWS							
SJ	4	R16.2	0W110_	127	CONSTRUCTION	IN SAN JOAQUIN COUNTY IN STOCKTON ON STATE ROUTE 4 AT THE WESTBOUND OFF-RAMP TO SOUTHBOUND I-5	HIGH FRICTION SURFACE TREATMENT, FLASHING BEACONS, UPGRADE GUARDRAIL
SR-4 / I-5 Ramp Connector							
SJ	4	R16.6	1C860_	14	Candidate	IN STOCKTON AT CROSSTOWN FREEWAY VIADUCT	RECONSTRUCT HINGE #32
SJ SR 99 Reconstruction of Hinge 32							
SJ	4	R16.6 / R17.4	1C090_	127	CONSTRUCTION	IN SAN JOAQUIN COUNTY IN STOCKTON FROM CENTER STREET TO UNION STREET	REPAIR HINGES AND BEARING PADS
CROSSTOWN VIADUCT BRIDGE MAINTENANCE							
SJ	4	18.5 / 20.8	0X640_	99	PS&E/RW	IN SAN JOAQUIN COUNTY ALONG STATE ROUTE (SR) 99 IN THE CITIES OF STOCKTON AND LODI AT VARIOUS LOCATIONS	ROADSIDE SAFETY IMPROVEMENTS
SJ 99 MAINTENANCE PULLOUTS							
SJ	4	19.1 / 23.6	0P970_	57	Candidate	IN SAN JOAQUIN COUNTY IN THE CITY OF STOCKTON ON SR 4 FROM MARIPOSA ROAD INTERCHANGE TO KAISER ROAD	REALIGN SR4
State Route 4 Realignment Project							
SJ	4	R19.5 / R20.1	3A100_	114	CONSTRUCTION	IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON ON STATE ROUTE 4 FROM ADELBERT AVENUE TO 0.1 MI WEST OF GOLDEN GATE AVENUE AND ON STATE ROUTE 99 FROM 0.4 MILE NORTH OF	WIDEN TO 6 LANES
SOUTH STOCKTON 6-LANE WIDENING							

12/2/2015

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
SJ	4	19.7	0X310_	25	PID	IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON ALONG ROUTE 99 ON ROUTE 4 AT PM 19.75 FARMINGTON ROAD OC AND ON ROUTE 26 AT PM 1.11 FREEMONT STREET OC	REPLACE BRIDGE
SJ 4/99 BRIDGE REHAB							
SJ	5	0.0	0T820_	151	CLOSEOUT	ON ROUTES 4, 5, 12 AND 26 AT VARIOUS LOCATIONS IN SAN JOAQUIN COUNTY	CONSTRUCT ADA CURB RAMPS
SJ ADA Curb Ramps							
SJ	5	0.0	0E84U_	168	Candidate	IN MER CO, STA CO, AND SJ CO AT VARIOUS LOCATIONS. SJ-5(KP22.2/63.6,42.1)SJ-99(KP9.8, 30.1,49.1)SJ-580(KP0.0)MER-5(KP 52.1)STA-5(KP43.7)STA-99(KP R25.9)	INSTALLATION OF HAR'S
HAR System							
SJ	5	0.0	1C210_	91	PS&E/RW	IN ALAMEDA AND SAN JOAQUIN COUNTIES AT VARIOUS LOCATIONS	INSTALL RAMP METERS, CMS, CCTV, TMS, RWIS, AND FO
SJ 205 SMART CORRIDOR							
SJ	5	0.0	0P550_	79	PA&ED	ON ROUTES 5, 132, 152, AND ROUTE 165 CROSSING CALIFORNIA AQUEDUCT AT VARIOUS LOCATIONS IN SAN JOAQUIN COUNTY	SEISMIC RETROFIT OF ELEVEN BRIDGES
DWR BRIDGE SEISMIC RETROFIT							
SJ	5	0.1 / 47.8	0K330_	148	CLOSEOUT	IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS	INSTALL TRAFFIC MONITORING STATIONS
WEST SAN JOAQUIN TMS							
SJ	5	1.1 / 34.5	0G240_	169	Candidate	IN SAN JOAQUIN CO AT VARIOUS LOCATIONS FROM HOSPITAL CREEK BRIDGE TO PIXLEY SLOUGH BRIDGE (KP 1.8/55/5)	RESURFACE BRIDGE DECKS
SJ-5 DECK Resurface							
SJ	5	R12.7 / R13.4	0W210_	44	PID	IN SAN JOAQUIN COUNTY IN AND NEAR LATHROP FROM 0.3 MILE SOUTH TO 0.3 MILE NORTH OF PARADISE CUT BRIDGE (BR. NO. 29-0032 L/R)	REPLACE BRIDGE
REPLACE PARADISE CUT BRIDGE							
SJ	5	R14.5 / R17.1	3A380_	169	Candidate	VARIOUS LOCATIONS THROUGHOUT SJ CO	CLOSED CIRCUIT TV CAMERAS, HWY ADVISORY RADIOS, CMS'
San Joaquin ITS							
SJ	5	R16.1 / 35.7	0X720_	45	PID	IN SAN JOAQUIN COUNTY INSTALL GORE PAVING AT 34 LOCATIONS AND MAINTAIN VEHICLE PULLOUTS AT 28 LOCATIONS	ROADSIDE PAVING, MVP'S AND ACCESS GATE CONTRUCTION
SJ I-5 MVP & ROADSIDE PAVING							
SJ	5	22.0 / 23.6	0E490_	146	CLOSEOUT	ON INTERSTATE 5, IN STOCKTON, IN SJ COUNTY FROM 0.6 KM SOUTH OF FRENCH CAMP RD INTERCHANGE TO 3.1KM NORTH OF FRENCH CAMP RD INTERCHANGE	MODIFY/RECONSTRUCT FRENCH CAMP/SPERRY ROAD "FRENCH CAMP/SPERRY ROAD"
FRENCH CAMP/SPERRY ROAD							
SJ	5	R22.1 / R23.6	0E491_	87	PS&E/RW	IN SAN JOAQUIN COUNTY ON I-5 FROM 0.4 MILES SOUTH TO 2 MILES NORTH OF THE FRENCH CAMP ROAD INTERCHANGE	LANDSCAPING & MITIGATION
I-5 FRENCH CAMP LANDSCAPING							
SJ	5	25.1 / 28.6	0M780_	111	CONSTRUCTION	IN SAN JOAQUIN COUNTY NEAR AND IN THE CITY OF STOCKTON ON I-5 FROM CHARTER WAY TO COUNTRY CLUB BLVD	ROADWAY REHABILITATION
NORTH I-5 REHAB							
SJ	5	25.8 / 26.1	0G720_	104	PS&E/RW	IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS BRIDGE LOCATIONS	SEISMIC RETROFIT OF VARIOUS BRIDGES
SR 4 / I-5 SEISMIC RETROFIT							

12/2/2015

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
SJ	5	26.1 / 26.5	0X460_	20	PID	IN SAN JOAQUIN COUNTY IN STOCKTON (STOCKTON CHANNEL VIADUCT BR. NO. 29-0176 L/R)	BRIDGE REHABILITATION
STOCKTON CHANNEL VIADUCT BRIDGE REHAB							
SJ	5	26.5 / R12.7	0V100_	161	Candidate	ON INTERSTATE ROUTE 5 AND STATE ROUTE 580 IN SAN JOAQUIN COUNTY (PM 26.5/R12.7) ON I5,	HIGH SPEED RAIL - ALTAMONT PASS
Altamont Corridor High Speed Rail							
SJ	5	26.5	1C940_	15	Candidate	IN STOCKTON AT STOCKTON CHANNEL VIADUCT	REHABILITATE BRIDGE DECK
SJ SR 5 Bridge Deck Rehabilitation							
SJ	5	28.3	1E790_	177	PA&ED	IN STOCKTON AT SMITH CANAL	ROCK SLOPE PROTECTION
LEVEE RESTORATION AT SMITH CANAL BRIDGES							
SJ	5	28.5 / 35.6	0G470_	110	CONSTRUCTION	IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.4 MILE NORTH OF 8TH STREET UNDERCROSSING TO HAMMER LANE UNDERCROSING	WIDEN BRIDGES AND FREEWAY LANES, HOV LANE
I-5 NORTH STOCKTON WIDENING AND HOV LANES							
SJ	5	29.5 / 30.1	0E540_	4	PID	ALONG S/B I-5 FROM CALAVERAS RIVER BRIDGE TO MARCH LANE (KP 47.5/48.4)	SOUNDWALL
CLAUDIA LANDEEN SCHOOL SOUNDWALL							
SJ	5	31.8 / 33.3	0N080_	65	PA&ED	IN SAN JOAQUIN COUNTY ON ROUTE 5 HAMMER LANE (KP 51.26/53.59)	INTERCHANGE ADDITIONS AND MODIFICATIONS
I-5 HAMMER LANE							
SJ	5	35.0 / 35.8	0N100_	66	PA&ED	IN SAN JOAQUIN COUNTY ON ROUTE 5 EIGHT MILE ROAD (KP 56.45/57.63)	INTERCHANGE ADDITIONS AND MODIFICATIONS
I-5 EIGHT MILE ROAD							
SJ	5	41.7 / 45.9	0X540_	131	CONSTRUCTION	IN SAN JOAQUIN COUNTY NEAR THORNTON FROM TURNER ROAD UNDERCROSSING TO BEAVER SLOUGH BRIDGE	CONSTRUCT MEDIAN BARRIER
SJ 5 Median Barrier							
SJ	12	0.0	0J92U_	108	CONSTRUCTION	ON STATE ROUTE 12 AT MOKELUMNE RIVER BRIDGE	BRIDGE AND CONTROL HOUSE REHAB
MOKELUMNE RIVER BRIDGE DECK AND CONTROL HOUSE							
SJ	12	0.0	0S900_	170	Candidate	NEAR LOCKEFORD ON ROUTES 12 AND 88 AT VARIOUS LOCATIONS	CULVERT REHABILITATION
LOCKEFORD CULVERT REHAB							
SJ	12	0.1 / R4.4	0G800_	114	CONSTRUCTION	IN SAN JOAQUIN COUNTY NEAR TERMINOUS FROM MOKELUMNE RIVER BRIDGE TO LITTLE POTATO SLOUGH BRIDGE	ROADWAY REHABILITATION
Bouldin Island Rehab							
SJ	12	R4.4	1C020_	118	CONSTRUCTION	IN SAN JOAQUIN COUNTY AT TERMINOUS AT LITTLE POTATO SLOUGH BRIDGE	BRIDGE REHAB - BEARING PAD REPLACEMENT
LITTLE POTATO SLOUGH BRIDGE REHAB							
SJ	12	5.0 / 9.5	28150_	45	PID	ON ROUTE 12 IN SAN JOAQUIN COUNTY BETWEEN PM 5.0, NEAR TERMINOUS FROM POTATO SLOUGH BRIDGE AND PM 9.5, 0.12 MILES EAST OF GUARD ROAD	STRUCTURAL SECTION REPAIR
LODI REHAB #1							

12/2/2015

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
SJ	12	5.0 / 10.2	0A840_	143	CLOSEOUT	IN SAN JOAQUIN COUNTY FROM POTATO SLOUGH BRIDGE TO FLAG CITY AND INTELLIGENT TRANSPORTATION SYSTEMS THROUGH SACRAMENTO AND SOLANO COUNTIES THROUGH THE WESTERN CITY	PLACE HMA W/CLASS 2 AGGREGATE BASE
SJ 12 IMPROVEMENTS							
SJ	12	5.1 / 11.0	0W560_	128	CONSTRUCTION	REPLACE DIKE AND RUMBLE STRIPS, UPGRADE GUARD RAILS, AND PLACE END OF LITTLE POTATO SLOUGH BRIDGE TO 0.2 MILE EAST OF FLAG CITY BOULEVARD	DIGOUT AND REPAIR LOCALIZED AREAS OF SEVERE FAILURE, APPLY RUBBERIZED HOT MIX ASPHALT OVERLAY,
SJ 12 TERMINOUS CAPM							
SJ	12	14.9 / 18.1	0Y550_	104	PS&E/RW	IN SAN JOAQUIN COUNTY ON HIGHWAY_12 IN THE CITY OF LODI	ADA PEDESTRIAN INFRASTRUCTURE UPGRADES
LODI ADA IMPROVEMENTS							
SJ	12	19.1 / 27.6	0Y650_	128	CONSTRUCTION	IN SAN JOAQUIN, CALAVERAS AND AMADOR COUNTIES ON STATE ROUTE 26	INSTALL CENTERLINE AND EDGE LINE RUMBLE STRIPES
SR 26 RUMBLE STRIPS							
SJ	26	1.1 / 1.1	1F170_	15	Candidate	SJ ROUTE 26 INCREASE BRIDGE VERTICAL CLEARANCE	INCREASE BRIDGE VERTICAL CLEARANCE IN THE CITY OF STOCKTON ON SR 26 AT ROUTE 26/99 SEPERATION
SJ Route 26 Increase Bridge Vertical Clearance							
SJ	26	13.3 / 13.8	0H560_	178	PA&ED	ON SR 26 IN SAN JOAQUIN COUNTY NEAR LINDEN BETWEEN E FINE ROAD AND ESCALON-BELLOTA	PAVEMENT WIDENING
SJ 26 WIDENING							
SJ	26	15.3	0C840_	170	Candidate	NEAR BELLOTA AT CALAVERAS RIVER BRIDGE (BR #29-0041)	UPGRADE BRIDGE RAILS AND WIDEN
CALAVERAS RIVER BRIDGE RAIL							
SJ	26	17.1 / 17.9	0E370_	46	PID	ON SR 26 FROM 0.4 KM EAST OF DUCK CREEK TO 1.4 KM WEST OF SANDSTONE CREEK BRIDGE. (KP 27.4/28.8)	CURVE CORRECTION
SHELLY CURVE CORRECTION #1							
SJ	26	18.5 / 19.0	0T160_	149	CLOSEOUT	IN SAN JOAQUIN COUNTY EAST OF LINDEN ON STATE ROUTE 26 FROM 0.3 MILE WEST OF SANDSTONE CREEK BRIDGE TO SHELLY ROAD	REALIGN TWO NONSTANDARD HORIZONTAL REVERSING CURVES AND REPLACE SANDSTONE CREEK BRIDGE
SANDSTONE CREEK CURVE CORRECTION							
SJ	88	5.1 / L12.3	27920_	46	PID	ON ROUTE 88 IN SAN JOAQUIN COUNTY NEAR WATERLOO FROM 0.3 KM NORTH OF COMSTOCK ROAD TO 0.3 KM SOUTH OF ROUTE 12 WEST (KP 8.2/19.5)	REHABILITATE ROADWAY, REPLACE STRUCTURES AND WIDEN SHOULDERS
STOCKTON REHAB							
SJ	88	6.1 / 8.9	0A830_	118	CONSTRUCTION	IN SAN JOAQUIN COUNTY NEAR WATERLOO AT VARIOUS LOCATIONS FROM CALAVERAS RIVER BRIDGE TO BEAR CREEK BRIDGE	UPGRADE BRIDGE APPROACH GUARDRAIL AND EXTEND CULVERTS 4 LOC.
LOCKEFORD BRIDGE RAIL							
SJ	88	13.5 / 14.1	0S740_	47	PID	ON STATE ROUTE 88 IN SAN JOAQUIN CO FROM PM 13.5-14.1 IN THE CITY OF LOCKEFORD AND ON STATE ROUTE 88 IN ALPINE CO FROM PM 0.28-2.56 NEAR THE CITY OF ALPINE/AMADOR CO LINE	REPLACE CULVERTS
SJ/ALP 88 DRAINAGE SYSTEM							
SJ	88	15.4 / 19.4	0Y680_	129	CONSTRUCTION	IN SAN JOAQUIN COUNTY AT CLEMENTS FROM 0.6 MILE EAST OF VIEW LANE TO 0.4 MILE WEST OF MOKELUMNE RIVER BRIDGE	INSTALL GROUND-IN CENTERLINE AND SHOULDER RUMBLE STRIPS
LOCKEFORD & COPPEROPOLIS RUMBLE STRIPS							
SJ	88	19.1 / 19.1	0T630_	85	PS&E/RW	IN SAN JOAQUIN COUNTY ON SR 88 AT INTERSECTION OF SR 12 AND LIBERTY ROAD, AND IN AMADOR COUNTY ON SR 88 AT THE INTERSECTION OF BUENA VISTA ***OVERSIGHT ONLY***	SIGNALIZE AND IMPROVE INTERSECTIONS
BUENA VISTA CASINO MITIGATION							

12/2/2015

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
SJ	88	19.2 / 25.4	0Q180_	80	PA&ED	IN SAN JOAQUIN COUNTY NEAR CLEMENTS ON STATE ROUTE 88 FROM STATE ROUTE 12 TO THE AMADOR COUNTY LINE	DIGOUT AND REPAIR OF LOCALIZED FAILURES/AC OVERLAY
CLEMENTS CAPM							
SJ	88	22.1	1E531_	8	Candidate	NEAR DOGTOWN AT LIBERTY ROAD	INTERSECTION IMPROVEMENTS
Install traffic signal							
SJ	99	0.0	1F270_	6	Candidate	IN SAN JOAQUIN, STANISLAUS AND MERCED COUNTIES ON RTE 99 AT VARIOUS LOCATIONS	TREE PRUNING AND REMOVAL
SJ Changeable Message Signs							
SJ	99	0.0 / 0.9	0L020_	80	PA&ED	ON ROUTE 99 IN RIPON AT THE COUNTY LINE OF SAN JOAQUIN COUNTY AND Y STANISLAUS COUNTY AT THE STANISLAUS RIVER BRIDGES (29-0013 L/R)	BRIDGE REPLACEMENT
RIPON BRIDGE REHAB							
SJ	99	0.0 / 38.8	0V080_	161	Candidate	ON STATE ROUTE 99 IN SAN JOAQIN (PM 0.0/38.8), STANISLAUS (PM R0.0/R24.8) AND MERCED COUNTY	HIGH SPEED RAIL - MERCED TO SAC
Merced to Sacramento High Speed Rail							
SJ	99	0.0 / 5.7	0Q160_	99	PS&E/RW	IN SAN JOAQUIN COUNTY IN RIPON ON STATE ROUTE 99 FROM MILGEO AVENUE TO STATE ROUTE 120	DIGOUT AND REPAIR OF LOCALIZED FAILURES/AC OVERLAY
MILGEO AVENUE CAPM							
SJ	99	0.2 / 1.7	0H490_	47	PID	IN SJ CO IN RIPON ON RTE 99 FROM 0.3 KM NORTH OF THE STANISLAUS RIVER BR TO MILEGEO AVE OC. (KP 0.3/2.7).	HIGHWAY PLANTING RESTORATION.
Ripon Planting Rehab							
SJ	99	0.9	1C060_	25	PID	IN SAN JOAQUIN COUNTY IN RIPON AT MAIN STREET OVERCROSSING AND IN LODI AT TURNER ROAD OVERCROSSING	ADA UPGRADES
SJ 5/99 ADA IMPROVEMENTS							
SJ	99	1.3	0X340_	48	PID	IN SAN JOAQUIN AND MERCED COUNTIES ON ROUTES 99 AND 152 AT VARIOUS LOCATIONS	BRIDGE REHABILITATION FOR ADA COMPLIANCE
SJ-99 / MER-152 PED BRIDGE ADA REHAB							
SJ	99	4.5 / 5.0	0P730_	58	PID	IN SAN JOAQUIN COUNTY IN THE CITY OF MANTECA ON SR 99 AT AUSTIN ROAD (KP 7.2/8.0)	OVERSIGHT OF INTERCHANGE MODIFICATIONS
AUSTIN ROAD IC							
SJ	99	4.5 / 23.0	0W430_	119	CONSTRUCTION	IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA AND STOCKTON AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF AUSTIN ROAD TO 0.1 MILE NORTH OF HAMMER LANE OVERCROSSING	INSTALL RAMP METERING SYSTEMS
SJ 99 RAMP METERING							
SJ	99	4.6 / 6.3	1E740_	61	Candidate	IN SAN JOAQUIN COUNTY IN MANTECA AT THE SR 99 AND SR 120 INTERCHANGE	RECONSTRUCT INTERCHANGE
SR 99 and SR 120 Interchange Improvements							
SJ	99	4.9 / 14.2	0E611_	146	CLOSEOUT	IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM AUSTIN ROAD OVERCROSSING TO 0.4 MILE SOUTH OF ARCH ROAD UNDERCROSSING	WIDEN EXISTING FREEWAY WITH HMA
MANTECA WIDENING - MAINLINE PHASE 1							
SJ	99	6.9 / 10.6	0E613_	115	CONSTRUCTION	IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 0.2 MILE NORTH OF YOSEMITE AVE UC TO 0.9 MILE SOUTH OF FRENCH CAMP ROAD UC	LATHROP INTERCHANGE (PHASE 3)
MANTECA WIDENING PHASE 3 - LATHROP ROAD INTERCHANGE							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
SJ	99	10.0 / 14.0	0Q150_	48	PID	ON ROUTE 99 FROM 0.8 MI NORTH OF LATHROP ROAD OVERCROSSING TO 0.6 MI SOUTH OF ARCH ROAD OVERCROSSING	DIGOUT AND REPAIR OF LOCALIZED FAILURES/AC OVERLAY
LATHROP/ARCH RD. OVERLAY (CAP M)							
SJ	99	10.6 / 15.0	0E612_	111	CONSTRUCTION	IN MANTECA, ON ROUTE 99 FROM 1.4 MILE NORTH OF LATHROP ROAD TO 0.4 MILE NORTH OF ARCH ROAD	FRENCH CAMP INTERCHANGE (PHASE 2)
MANTECA WIDENING PHASE 2 - FRENCH CAMP INTERCHANGE							
SJ	99	14.0 / 23.0	1C421_	100	PS&E/RW	IN SAN JOAQUIN COUNTY IN STOCKTON FROM MARSH STREET POC TO HAMMER LANE INTERCHANGE	RAMP METERING AND FIBER OPTIC CABLE
Installation of fiber optic cable in Arch Road Interchange							
SJ	99	14.1 / 15.0	1A700_	132	CLOSEOUT	IN SAN JOAQUIN COUNTY IN STOCKTON ON STATE ROUTE 99 AT ARCH ROAD OVERCROSSING	CONSTRUCT INTERCHANGE
ARCH ROAD INTERCHANGE							
SJ	99	18.4 / 23.0	0Y90U_	88	PS&E/RW	SJ 99 18.4/23.0 IN AND NEAR STOCKTON, FROM 0.1 MILE SOUTH OF MARSH STREET PEDESTRIAN OVERCROSSING TO HAMMER LANE OVERCROSSING	PLACE JPCP, COLD PLANE AC, METERING
SJ 99 Arch Road to Hammer Lane Pavement Preservation							
SJ	99	20.1 / 34.7	0C880_	49	PID	IN AND NEAR STOCKTON AND LODI AT VARIOUS LOCATIONS FROM 0.3 KM S OF RTE 88 TO 0.3 KM N OF PELTIER RD (KP 32.3/55.8)	UPGRADE PLANTING AND IRRIGATION
PELTIER RD LANDSCAPE							
SJ	99	21.7	1C880_	16	Candidate	IN STOCKTON AT WILSON WAY OC	REPLACE GIRDER
SJ Route 99 Bridge Girder Replacement							
SJ	99	22.9 / 38.8	0W190_	119	CONSTRUCTION	ADA RAMPS, REPLACE AC DIKE, ADD SHOULDER BACKING AND OVERLAY HOT SACRAMENTO COUNTY LINE	DIGOUT AND REPAIR LOCALIZED AREAS OF SEVERE FAILURE, RAISE METAL BEAM GUARDRAIL AS NEEDED, UPGRADE
SJ 99 CAPM							
SJ	99	23.5 / 24.5	0L140_	67	PA&ED	IN SAN JOAQUIN CO AT MORADA LANE IN STOCKTON (KP37.8 /39.4)	RECONSTRUCT MORADA LANE I/C AT SJ-99 IN STOCKTON
MORADA LANE IC							
SJ	99	24.9 / 25.9	0L130_	68	PA&ED	IN SAN JOAQUIN CO AT EIGHT MILE ROAD IN STOCKTON (KP40.71/40.87)	RECONSTRUCT EIGHT MILE RD I/C AT SJ-99 IN STOCKTON
EIGHT MILE /99 IC							
SJ	99	28.3 / 31.4	1F070_	62	Candidate	IN LODI FROM HARNEY LANE TO TURNER ROAD	WIDEN FROM 4 TO 6 LANES
Lodi 99 Widening							
SJ	99	R28.4 / R28.5	0S770_	60	CANDIDATE	ON SR 99 AND HARNEY LAND NEAR CITY OF LODI ** OVERSIGHT ONLY**	INTERCHANGE MODIFICATION
HARNEY LANE INTERCHANGE IMPROVEMENTS							
SJ	99	29.0 / 30.7	0V870_	144	CLOSEOUT	IN SAN JOAQUIN COUNTY IN LODI ON STATE ROUT 99 FROM 0.5 MILE NORTH OF HARNEY LANE TO EAST PINE STREET	PANEL REPLACEMENT, GRIND, OVERLAY
SJ 99 CAPM							
SJ	99	30.9 / 31.3	1C280_	26	PID	ON STATE ROUTE 99 BETWEEN VICTOR ROAD/SR 12 AND TURNER ROAD IN SAN JOAQUIN COUNTY AT PM 30.9/31.3 IN THE CITY OF LODI	RAMP REALIGNMENT
VICTOR ONRAMP							

12/2/2015

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
SJ	99	31.3 / 31.6	1C260_	81	PA&ED	ON STATE ROUTE 99 AND TURNER ROAD IN SAN JOAQUIN COUNTY AT PM 31.3/31.6 IN THE CITY OF LODI	IMPROVE SOUTHBOUND TURNER ROAD ON-RAMP
TURNER ROAD ONRAMP							
SJ	120	R1.1 / R5.6	1F040_	16	Candidate	IN AND NEAR MANTECA FROM 0.2 MI WEST OF GUTHMILLER RD UC TO 0.3 MI EAST OF MAIN ST OC	INSTALL RAMP METERS
INSTALL RAMP METERING SYSTEM							
SJ	120	R1.7 / R3.9	1E520_	174	PA&ED	STATE ROUTE 120 EB IN THE CITY OF MANTECA INSTALL AN AUTOMATIC WARNING SYSTEM	INSTALL AND AUTOMATIC WARNING SYSTEM
SR 120 Automatic Warning System Installation							
SJ	120	R1.9 / R3.0	0H890_	83	PS&E/RW	IN SAN JOAQUIN COUNTY IN THE CITY OF MANTECA ON SR 120 FROM .5 MILE WEST TO .5 MILE EAST OF THE MCKINLEY AVENUE UNDERCROSSING	OVERSIGHT TO CONSTRUCT NEW INTER- CHANGE
MCKINLEY AVENUE IC							
SJ	120	R2.6 / T7.2	0X710_	49	PID	IN AND NEAR MANTECA FROM 0.3 MI EAST OF MCKINLEY AVE OC TO SR 99/120 SEPARATION	ROADSIDE SAFETY IMPROVEMENTS
SR120 MVP & ROADSIDE PAVING							
SJ	120	3.0 / 3.6	0P650_	58	CANDIDATE	IN SAN JOAQUIN COUNTY IN THE CITY OF MANTECA ON SR 120 AT AIRPORT WAY (KP 4.8/5.8)	OVERSIGHT OVER INTERCHANGE MODIFICATIONS
SR 120/AIRPORT ROAD IC							
SJ	120	R3.4 / R5.2	0P200_	84	PS&E/RW	IN SAN JOAQUIN COUNTY IN MANTECA ON STATE ROUTE 120 FROM 0.9 MILE WEST TO 0.9 MILE EAST OF UNION ROAD AND ON UNION ROAD FROM 0.2 MILE SOUTH OF STATE ROUTE 120 TO DANIELS	OVERSIGHT OF INTERCHANGE UPGRADE
SR 120 / UNION ROAD							
SJ	120	6.7 / 16.7	0Y950_	91	PS&E/RW	IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 0.1 MILE WEST OF AUSTIN ROAD TO 0.1 MILE WEST OF ESCALON BELLOTA ROAD/MCHENRY AVENUE	RUBBERIZED HOT MIX ASPHALT OVERLAY
SAN JOAQUIN 120 ASPHALT OVERLAY							
SJ	120	6.9 / 8.5	0G480_	159	Candidate	IN SJ CO SO 99/120 INTERCHANGE FROM 99/120 INTERCHANGE EAST TO JACK TONE ROAD. (KP 11.1/13.6)	RECONSTRUCT INTERCHANGE & 2 LANE EXPRESSWAY ON NEW ALIGNMENT.
Manteca Bypass Extension							
SJ	120	R16.9	1C660_	177	PA&ED	IN SAN JOAQUIN COUNTY, AT SJ 120/MCHENRY AVENUE, STAA IMPROVMENT	PROVIDE STAA ACCESS SO THAT STAA TRUCKS CAN ACCESS TERMINALS ALONG MCHENRY AVENUE IN ESCALON.
SJ 120 STAA Improvement							
SJ	132	L0.0 / 7.1	0G820_	100	PS&E/RW	IN SAN JOAQUIN COUNTY NEAR VERNALIS FROM 0.4 MILES EAST OF ROUTE 580 TO STANISLAUS COUNTY LINE	REPAIR PCC PAVEMENT
VERNALIS SR 132 REHAB							
SJ	132	0.2	0Q17U_	88	PS&E/RW		RESURFACE PAVEMENT/ITS ELEMENTS
SR580 CAPM ROADWAY REHAB & ITS ELEMENTS							
SJ	132	1.4 / 3.0	2A780_	135	CLOSEOUT	IN SAN JOAQUIN COUNTY ON RTE 132 FROM 0.1 MILE WEST OF I-5 TO 0.4 MILES EAST OF SERVICE ROAD (BIRD ROAD)	CONSTRUCT NEW INTERCHANGE
Bird Road Interchange							
SJ	205	L0.0 / R13.4	1C330_	26	PID	IN SAN JOAQUIN COUNTY ON STATE ROUTE 205 NEAR TRACY FROM ALAMEDA COUNTY LINE TO STATE ROUTE 5	RAMP METERS
SR205 SMART CORRIDOR - PHASE 2							

12/2/2015

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
SJ	205	L0.0 / R13.3	0L340_	160	Candidate	IN SAN JOAQUIN COUNTY ON THE I-205 CORRIDOR (KP 0.0/R21.4)	CONGESTION MANAGEMENT PLAN
SJ	205	1.1 / 1.6	1E210_	72	PA&ED	IN SAN JOAQUIN COUNTY IN THE CITY OF TRACY FROM 0.3 MI WEST TO 0.2 MI EAST OF MOUNTAIN HOUSE PARKWAY OC	INTERCHANGE IMPROVEMENTS
I-205/MHP INTERCHANGE							
SJ	205	2.0 / 2.6	0K710_	50	PID	ON ROUTE 205 BETWEEN MOUNTAIN HOUSE PARKWAY ON-RAMP AND ELEVENTH STREET OFF-RAMP (KP 3.2/4.2)	CONSTRUCT EASTBOUND AUXILLARY LANE
rte 205 auxiliary lane project							
SJ	205	2.3 / R9.7	0X700_	50	PID	IN AND NEAR TRACY FROM 0.3 MI/WEST OF PATTERSON PASS OC TO E205-N5 CONNECTOR SEPARATION	ROADSIDE SAFETY IMPROVEMENTS
SR205 MVP & ROADSIDE PAVING							
SJ	205	2.6 / R5.1	0H910_	84	PS&E/RW	IN SAN JOAQUIN COUNTY IN AND NEAR TRACY FROM HANSEN ROAD OVERCROSSING TO GRANT LINE ROAD UNDERCROSSING (KP 3.8/R8.5)	OVERSIGHT TO CONSTRUCT NEW INTERCHANGE
LAMMERS RD/ELEVENTH ST I/C							
SJ	205	R3.0 / R13.6	30016_	144	CLOSEOUT	IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS	WIDEN FREEWAY AND BRIDGES, REHABILITATE PAVEMENT
TRACY WIDENING STAGE II & III							
SJ	205	R5.9 / R8.3	0H470_	51	PID	IN SJ CO IN TRACY ON RTE 205 FROM SOUTH OF CORRAL HOLLOW UC TO 0.2 KM EAST OF MACARTHUR DRIVE (KP R9.4/R13.4)	HIGHWAY PLANTING RESTORATION.
Tracy Planting Rehab job							
SJ	205	R9.0 / R9.6	0H880_	68	PA&ED	ON INTERSTATE 205 FROM 0.9 MILES EAST OF MACARTHUR DRIVE TO 2.9 MILES WEST OF INTERSTATE 5	OVERSIGHT CONSTRUCT NEW 6 LANE FREEWAY
CHRISMAN ROAD I/C							
SJ	580	13.3 / 13.8	1E220_	72	PA&ED	IN SAN JOAQUIN COUNTY IN THE CITY OF TRACY FROM 0.2 MI. EAST TO 0.3 MI. WEST OF PATTERSON PASS ROAD OC	INTERCHANGE IMPROVEMENTS
I-580/MHP INTERCHANGE							
SJ			1C530_	27	PID	IN SAN JOAQUIN AND STANISLAUS COUNTIES ON VARIOUS ROUTES	SIGNS AND LIGHTING REHAB
STA/SJ SIGNS REHAB							
SJ			0P540_	27	PID	SJ/MER/STAN CITY'S BRIDGE SEISMIC RESTORATION	BRIDGE SEISMIC RESTORATION
SJ I-5 BRIDGE REHAB							
SJ			1C620_	28	PID	IN SAN JOAQUIN, MERCED AND AMADOR COUNTIES ON VARIOUS ROUTES	UPGRADE TMS ELEMENTS
SJ/MER/STA/TUO TMS ELEMENT UPGRADES							
SJ			0M860_	155	Candidate	IN SAN JOAQUIN CO AT VARIOUS LOCATIONS	STUDY TO DETERMINE CT PROJECTS COST ESTIMATE/SJCOG'S MEASURE K & RTIP
STA	5	0.0	1C970_	17	Candidate	IN STANISLAUS COUNTY ON ROUTE 5, ALSO ON SJ-5 AND MER-152 AT VARIOUS LOCATIONS	UPGRADE GUARDRAIL
Install Midwest Guardrail System							

12/2/2015

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
STA	5	0.1 / 27.4	0K340_	92	PS&E/RW	ON ROUTES 5 AND 99 INSTALL TRAFFIC MONITORING STATIONS AT VARIOUS LOCATIONS IN STANISLAUS COUNTY (TMS)	INSTALL TRAFFIC MONITORING STATIONS
Stanislaus County monitoring stations							
STA	5	15.8 / 15.9	0G420_	65	PA&ED	IN STANISLAUS COUNTY NEAR PATTERSON ON INTERSTATE 5 AT SPERRY ROAD INTERCHANGE (KP 25.5)	RECONSTRUCT EXISTING DIAMOND INTERCHANGE HAVING SINGLE-LN RAMPS.
I-5 SPERRY ROAD IC							
STA	5	17.3 / 25.5	0Y640_	101	PS&E/RW	IN STANISLAUS COUNTY NEAR WESTLEY ON I-5 FROM HANSEN ROAD TO HAMILTON ROAD	INSTALL CABLE MEDIAN BARRIER
WESTLEY I-5 MEDIAN BARRIER							
STA	5	27.0 / 27.4	1C270_	28	PID	IN STANISLAUS COUNTY AT WESTLEY REST AREA	REPLACE REST AREA
WESTLEY REST AREA							
STA	5	27.0 / 27.5	0W630_	105	PS&E/RW	IN STANISLAUS COUNTY ON I-5 AT THE WESTLEY ROADSIDE REST AREA, BOTH NORTH-BOUND AND SOUTH-BOUND LOCATIONS	REPLACE PUBLIC WATER SYSTEM AND ONSITE WASTEWATER TREATMENTS SYSTEMS
WESTLEY REST AREA REHAB							
STA	33	0.4 / 0.4	1C140_	63	PA&ED	IN STANISLAUS COUNTY, IN THE CITY OF NEWMAN AT THE INTERSECTION OF STATE ROUTE 33 AND INYO AVENUE	WIDEN INTERSECTION & INSTALL TRAFFIC SIGNALS
NEWMAN INTERSECTION OVERSIGHT							
STA	33	13.7 / 13.7	0S920_	137	CLOSEOUT	IN STANISLAUS COUNTY IN PATTERSON ON STATE ROUTE 33 AT M STREET ** OVERSIGHT ONLY TO THE CITY OF PATTERSON***	OVERSIGHT FOR INTERSECTION IMPROVEMENTS
M STREET INTERSECTION							
STA	99	R0.0 / R24.8	1C290_	81	PA&ED	IN STANISLAUS COUNTY IN AND NEAR TURLOCK AND MODESTO FROM MERCED COUNTY LINE TO SAN JOAQUIN COUNTY LINE	PAVEMENT PRESERVATION
SR99 STANISLAUS CAPM RAMPS							
STA	99	R1.1 / R7.3	0X660_	51	PID	IN STANISLAUS COUNTY ROUTE 99 IN AND NEAR CITY OF TURLOCK FROM 0.7 MILES NORTH OF GOLF ROAD (PM R1.1) TO 0.6 MILES NORTH OF TAYLOR ROAD UNDERCROSSING (PM R7.3)	ROADSIDE SAFETY IMPROVEMENTS
STA 99 MVP/EXTENDED GORES/SLOPE PAVING							
STA	99	R3.2 / R4.0	0F410_	2	PID	ON ROUTE 99 WEST MAIN STREET INTERCHANGE BETWEEN UNION PACIFIC RAILROAD UNDERCROSSING & WEST CANAL DRIVE OVERCROSSING IN CITY OF TURLOCK IN STA CO (KP R5.2/R6.5)	RECONSTRUCT INTERCHANGE
MAIN STREET I/C							
STA	99	R4.1 / R4.9	0T910_	86	PS&E/RW	IN STANISLAUS COUNTY IN THE CITY OF TURLOCK ON STATE ROUTE 99 AT FULKERTH ROAD TURLOCK**	OVERSIGHT FOR INTERCHANGE IMPROVEMENTS
FULKERTH IC IMPROVEMENTS							
STA	99	9.7 / 10.9	1A690_	66	PA&ED	ON RTE 99 IN CERES, IN STANISLAUS COUNTY FROM 0.5 KM SOUTH TO 1.0 KM NORTH OF MITCHELL ROAD (KP 15.6/17.5)	RECONSTRUCT INTERCHANGE
SERVICE RD/MITCHELL RD INTERCHANGE PROJECT							
STA	99	10.9 / 24.7	0E560_	3	PID	THROUGH CERES, CENTRAL MODESTO AND AT APPROACH TO STANISLAUS RIVER (KP 17.5/39.8).	WIDEN TO EIGHT LANES.
CERES/MODESTO 8-LANE FEASIBILITY STUDY							
STA	99	R11.7 / R15.0	0Y100_	101	PS&E/RW	IN STANISLAUS COUNTY IN AND NEAR CERES FROM NORTH STREET UNDERCROSSING TO TUOLUMNE RIVER BRIDGE	INSTALL CONVENTIONAL HIGHWAY LIGHTING
STA 99 CONVENTIONAL LIGHTING							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
STA	99	R11.8 / R24.5	0M950_	171	Candidate	IN STANISLAUS CO NB AND SB FROM WHITMORE AVE (CERES) TO HAMMETT RD (NEAR RIPON) (KP 19.07/39.43)	TMS ELECTRICAL ELEMENTS
TMS Electrical Elements, Whitmore to Hammett Rd.							
STA	99	R11.9 / R11.9	2A770_	138	CLOSEOUT	IN STANISLAUS COUNTY IN CERES AT WHITMORE AVENUE OVERCROSSING WHITMORE AVENUE OVERCROSSING	RECONSTRUCT INTERCHANGE
WHITMORE INTERCHANGE							
STA	99	11.9	0X860_	115	CONSTRUCTION	IN STANISLAUS COUNTY IN CERES ON STATE ROUTE 99 AT THE WHITMORE AVENUE INTERCHANGE	INSTALL LANDSCAPING AND IRRIGATION
CERES LANDSCAPE							
STA	99	13.4 / 13.8	0L870_	52	PID	ON ROUTE NORTHBOUND 99 NEAR THE CITY OF MODESTO IN STANISLAUS CO BETWEEN HATCH ROAD OVERCROSSING AND SOUTH 9TH STREET OFF-RAMP (KP21.56/22.1)	ADD AUXILIARY NB LANE HWY 99
STANISLAUS AUXILIARY LANE							
STA	99	R13.8 / R17.6	0X670_	17	Candidate	IN MODESTO FROM 0.1 MI SOUTH OF SOUTH MODESTO UNDERCROSSING TO 0.1 MI NORTH OF WOODLAND AVE OVERCROSSING	ROADSIDE SAFETY IMPROVEMENTS
STA SR 99 Maintenance Worker Safety Improvements							
STA	99	R13.9 / R14.9	1C870_	18	Candidate	IN MODESTO AT SOUTH MODESTO OH, TUOLUMNE RIVER AND S MODESTO UC	UPGRADE APPROACH SLABS, JOINT SEALS AND OVERLAY
STA SR 99 Replace Bridge Deck AC Overlay							
STA	99	R16.5 / R16.7	1E700_	32	PID	IN STA CO IN CITY OF MODESTO ALONG SR 99 FROM 0.4 MI N OF SR 99/SR 132 SEPARATION TO 0.1 MI S OF KANSAS AVE OC & ALONG FUTURE SR 132 FROM 0.2 MI W OF EMERALD AVE TO 0.3 MI E	HAZARDOUS WASTE MITIGATION
Modesto Soil Stockpile Encapsulation							
STA	99	R16.8 / R19.7	0Y571_	175	PS&E/RW	IN STANISLAUS COUNTY IN MODESTO FROM S/O JUCTION SR 132 OC TO S/O BECKWITH ROAD/STANDIFORD AVENUE OC	INSTALL AUTOMATED WARNING SYSTEM (AWS)
SR99 STANISLAUS AWS							
STA	99	R18.1 / R20.9	0V110_	29	PID	IN STANISLAUS COUNTY IN MODESTO AT VARIOUS LOCATIONS FROM 0.2 MILE NORTH OF WEST MODESTO OVERHEAD TO 0.7 MILE NORTH OF STANDIFORD/ BECKWITH ROAD OVERCROSSING	INTERCHANGE IMPROVEMENTS
SR 99 Beckwith Rd & Carpenter Rd Accel/Decel Lanes							
STA	99	18.6	0w280_	73	PA&ED	IN STANISLAUS COUNTY ON STATE_ROUTE 99 IN THE CITY OF MODESTO AT BRIGGSMORE/CARPENTER ROAD INTERCHANGE (PM 18.672)	INTERCHANGE IMPROVEMENTS
BRIGGSMORE/CARPENTER ROAD IC							
STA	99	M18.7	0X560_	102	PS&E/RW	IN STANISLAUS COUNTY IN MODESTO ON STATE ROUTE 99 AT CARPENTER ROAD/ BRIGGSMORE AVENUE SOUTHBOUND OFFRAMP	RECONSTRUCT RAMP AND INSTALL RIGHT TURN LANE
STA 99/CARPENTER RD SB RAMPS							
STA	99	R20.9 / R24.7	1C300_	71	PA&ED	IN STA COUNTY & SAN JOAQUIN IN & NEAR MODESTO, RIPON, & MANTECA A VARIOUS LOCATIONS FROM 0.5 MI S OF PALENDALE AVE OC TO YOSEMITE AVE (SR 120 EAST) JUNCTION	OPERATIONAL IMPROVEMENTS
SJ and STA Ramp Metering							
STA	99	21.0 / 22.4	47210_	120	CONSTRUCTION	IN STANISLAUS COUNTY IN MODESTO ON STATE ROUTE 99 AT PELANDALE AVENUE	MODIFY INTERCHANGE
Pelandale IC							
STA	99	R21.9 / R23.1	0L330_	112	CONSTRUCTION	ON ROUTE 99 AND ON ROUTE 219 IN	RECONSTRUCT INTERCHANGE
KIERNAN IC							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
STA	108	0.0	1E060_	92	PS&E/RW	ON STATE ROUTES 108, 132 & 140	PEDESTRIAN SIGNAL HEADS (PEH) REPLACEMENTS
D10 PEDESTRIAN SAFETY IMPROVEMENTS							
STA	108	21.2 / 27.7	0T740_	162	Candidate	IN STANISLAUS COUNTY ON SR 108 FROM SR 219 TO SR 99	OPERATIONAL IMPROVEMENTS/ ACCESS MANAGEMENT PLAN
STA	108	26.8 / 26.8	0K640_	155	Candidate	IN STANISLAUS COUNTY, INTERSECTION OF STATE ROUTE 108(MCHENRY AVE) AND PELANDALE/CLARANTINA AVE IN MODESTO (KP 43.15)	URBAN INTERCHANGE
Pelandale/McHenry Urban I/C							
STA	108	R27.5 / R45.5	0S800_	69	PA&ED	IN STA CO, ON NEW ALIGNMENT FROM SR 99 NORTH OF THE CITY OF MODESTO TO SR 120 EAST OF THE CITY OF OAKDALE	EXPRESSWAY ON NEW ALIGNMENT
NORTH COUNTY CORRIDOR							
STA	108	27.6 / 37.3	3A410_	64	PA&ED	IN AND NEAR MODESTO FROM RTE 219 TO OAK AVE IN THE CITY OF OAKDALE (KP 44.4/60.0)	WIDEN TO FOUR LANES WITH CONTINUOUS 2WAY LEFT TURN LANE
RIVERBANK OAKDALE WIDENING							
STA	108	33.1 / 36.1	0X320_	153	CLOSEOUT	IN STANISLAUS AND MERCED COUNTIES ON ROUTE 108 FROM EIGHTH STREET TO CRANE ROAD AND ON ROUTE 165 FROM WESTSIDE BOULEVARD TO WILLIAMS AVENUE	INSTALL RUMBLE STRIPS
Riverbank/Hilmar Rumble Strips							
STA	108	33.1 / 33.2	0H480_	29	PID	IN STANISLAUS COUNTY IN AND NEAR RIVERBANK AT EIGTH STREET	SLOPE REPAIR
Riverbank Slope Protection							
STA	108	37.6	0W980_	173	CONSTRUCTION	IN STANISLAUS COUNTY IN OAKDALE ON STATE ROUTE 108 AT BRYAN AVENUE	INSTALL IN ROADWAY WARNING LIGHTS
OAKDALE 108 IRWLS							
STA	120	0.0 / 4.1	0K140_	129	CONSTRUCTION	IN STANISLAUS COUNTY NEAR OAKDALE FROM STANISLAUS COUNTY LINE TO 0.2 MILE WEST OF STANISLAUS RIVER BRIDGE	PAVEMENT PRESERVATION (CAPM)
OAKDALE CAPM							
STA	120	3.0 / R12.9	34540_	132	CLOSEOUT	IN STANISLAUS COUNTY NEAR OAKDALE FROM 0.1 MILE WEST OF VALLEY HOME ROAD TO 2.8 MILE EAST OF LANCASTER ROAD	CONSTRUCT 2-LANE EXPRESSWAY WITH R/W PURCHASE FOR 4-LANE ULTIMATE.
Oakdale Expressway							
STA	120	6.1 / 11.3	0V680_	152	CLOSEOUT	IN STANISLAS COUNTY IN AND NEAR OAKDALE ON STATE ROUTE 120 FROM MAAG ROAD TO 0.1 MILE WEST OF LANCASTER ROAD	DIGOUT AND REPAIR LOCALIZED FAILURES AND PLACE RUBBERIZED ASPHALT CONCRETE OVERLAY
SR-120 MAAG ROAD CAPM							
STA	132	0.0	0W900_	105	PS&E/RW	IN MODESTO ON RTE 132 AND IN RIVERBANK ON RTE 108	ADA UPGRADES
STA 108 & 132 ADA RAMPS							
STA	132	0.0 / 51.1	1E200_	74	PA&ED	IN MARIPOSA, SAN JOAQUIN AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS	INSTALL CENTER LINE & SHOULDER RUMBLE STRIPS
SR 132 Installing Rumble Strips							
STA	132	1.1 / 1.8	0T780_	102	PS&E/RW	IN STANISLAUS COUNTY ON ROUTE 132 AT INTERSECTION OF STATE ROUTE 132 (MAZE BLVD) AND KASSON ROAD / RIVER ROAD	TRAFFIC SIGNAL INSTALLATION AND INTERSECTION WIDENING
KASSON ROAD SIGNAL							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
STA	132	2.4 / 7.1	0F020_	4	PID	ON ROUTE 132 IN STANISLAUS COUNTY FROM WEST-END OF THE SAN JOAQUIN RIVER BRIDGE TO 0.7 KM WEST OF BUTLER ROAD (KP 3.9/11.4)	WIDEN TO FOUR LANE EXPRESSWAY
Route 132, Stage III							
STA	132	5.5 / 11.5	1E280_	5	PID	IN STANISLAUS COUNTY NEAR MODESTO FROM 0.8 MILES WEST OF GATES RD/ PARADISE RD TO 0.2 MILES EAST OF DAKOTA AVENUE	WIDEN HIGHWAY
SR132 WEST EXTENSION IMPROVEMENTS							
STA	132	7.5 / 11.4	0G510_	5	PID	ON ROUTE 132 IN STANISLAUS COUNTY FROM 0.7 KM WEST OF BUTLER ROAD TO 0.5 KM WEST OF DAKOTA AVENUE. (KP 12.05/18.33)	PROVIDE 4 LANE EXPRESSWAY ON NEW ALIGNMENT
Route 132, Stage IV							
STA	132	R11.3 / R14.7	40350_	74	PA&ED	IN MODESTO ON NEW ALIGNMENT FROM DAKOTA TO SR 99	CONSTRUCT 4 LANE EXPRESSWAY ON NEW ALIGNMENT AND SOUNDWALL
SR 132 West Expressway							
STA	132	11.4 / 15.3	40351_	162	Candidate	IN MODESTO BETWEEN SR 132 WEST AND SR 132 EAST	CONSTRUCT INTERCHANGE(S) AND COUPLET(S) FOR CONNECTIVITY
STA-132 Expressway SR 99 to Yosemite							
STA	132	15.2 / 15.4	1C320_	63	PA&ED	IN STANISLAUS COUNTY IN MODESTO ON STATE ROUTE 132 (D STREET) AT THE INTERSECTION OF 14TH STREET. RELATED TO LOCAL ASSISTANCE PROJECT FPN - CML 5059(199).	IMPROVEMENTS
MODESTO 132/14TH STREET							
STA	219	0.1 / 2.9	0A870_	138	CLOSEOUT	IN STANISLAUS COUNTY AT SALIDA FROM SOUTHBOUND RAMP INTERSECTION OF ROUTE 99/219 SEPARATION TO 0.2 KM WEST OF DALE ROAD	WIDEN TO FOUR LANES AND RESURFACE ROADWAY
RTE 219 4-LANE WIDENING Phase I							
STA	219	2.9 / 4.9	0A872_	112	CONSTRUCTION	IN STANISLAUS COUNTY NEAR MODESTO ON ROUTE 219 FROM 0.4 KM EAST OF DALE ROAD TO ROUTE 108 AND ON ROUTE 108 FROM 0.7 KM NORTH OF BANGS AVENUE TO 0.1KM S OF CHOW CHOW LANE	WIDEN TO 4 LANES
219 4-LANE WIDENING PHASE II							
TUO	49	2.5 / 2.8	0L790_	52	PID	ON ROUTE 49 IN TUOLUMNE COUNTY FROM 0.8 KM SOUTH OF JACKASS GULCH BRIDGE TO 0.3 KM SOUTH OF JACKASS GULCH BRIDGE (KP4.0/4.5)	CREEK SLIP-OUT REPAIR
Moccasin Creek Slipout Repair							
TUO	49	R8.8 / 12.8	0X420_	130	CONSTRUCTION	IN TUOLUMNE COUNTY AT AND NEAR CHINESE CAMP FROM ROUTE 120 TO CHICKEN RANCH ROAD	REPAIR FAILED AREAS AND HMA OVERLAY
RHMA OVERLAY							
TUO	49	13.5 / 18.6	0Y220_	75	PA&ED	IN TUOLUMNE COUNTY AT VARIOUS LOCATIONS ON ROUTE 49 AND ROUTE 108	UPGRADE METAL BEAM GUARDRAIL AND END TREATMENTS
TUOLUMNE GUARDRAIL							
TUO	49	13.8 / 14.4	0G940_	53	PID	ON ROUTE 49 IN TUOLUMNE COUNTY FROM 0.3 KM NORTH OF WOODS CREEK BRIDGE TO MAIN STREET IN JAMESTOWN. (KP 22.1/23.1)	LEFT TURN CHANNELIZATION - TWO-WAY LEFT TURN LANE.
Jamestown 2-Way Left Turn Lane							
TUO	49	14.5 / 15.3	3A810_	55	Candidate	IN TUOLUMNE COUNTY, IN JAMESTOWN FROM 0.3 KM SOUTH OF RAWHIDE TO .04 KM NORTH OF 5TH AVENUE (KP23.3/24.6)	INTERSECTION IMPROVEMENTS
Rawhide Road							
TUO	49	15.0	0Y070_	18	Candidate	IN JAMESTOWN AT 5TH AVENUE	SIGNALIZATION & CHANNELIZATION
TUO Route 49 Signalization and Let Turn Channelization							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
TUO	49	18.5	1E290_	1	Candidate	NEAR SONORA AT SHAWS FLAT ROAD	INTERSECTION IMPROVEMENTS
SR49 SHAW FLAT ROAD INTERSECTION							
TUO	108	L0.0 / L0.3	1C540_	82	PA&ED	IN TUOLUMNE COUNTY ON RTE 108 FROM YOSEMITE JCT TO 2.5 MI W OF RTE 49 & ON RTE 120 FROM 0.5 MI E OF OBYRNES FERRY ROAD TO 0.1 MI S OF YOSEMITE JCT	INTERSECTION IMPROVEMENTS
SR108 INTERSECTION IMPROVEMENT							
TUO	108	L0.0 / L2.8	30503_	53	PID	ON ROUTES 108 AND 120 FROM 7.7 KM WEST OF ROUTE 108/120 JUNCTION TO WEST JUNCTION OF RTE 49 (KP L0.0/L4.5) (KP 12.87/19.47)	AC OVERLAY AND WIDEN
Yosemite Junction Rehab							
TUO	108	0/49.99	1C440_	9	Candidate	AT VARIOUS LOCATIONS ON ROUTE 108 IN TUOLUMNE COUNTY	At various locations on Route 108 in Tuolumne county.
Tuo Route 108 Rumble Strip Installation							
TUO	108	R1.8 / 4.6	34041_	139	CLOSEOUT	IN TUOLUMNE COUNTY NEAR SONORA FROM 0.2 MILE WEST OF SANGUINETTI ROAD TO 0.3 MILE EAST OF STANDARD ROAD	CONSTRUCT TWO-LANE EXPRESSWAY ON NEW ALIGNMENT "EAST SONORA I"
EAST SONORA BYPASS I							
TUO	108	R1.9 / 4.6	3404A_	133	CLOSEOUT	IN TUOLUMNE COUNTY NEAR SONORA ON STATE ROUTE 108 FROM 0.2 MILE WEST OF SANGUINETTI OVERHEAD TO STANDARD ROAD	ENVIRONMENTAL MITIGATION AND MONITORING.
EAST SONORA I ARCHEOLOGICAL MITIGATION							
TUO	108	2.0 / 2.0	1C030_	154	CLOSEOUT	SIGNALS. JAMESTOWN/MAIN STREET: INSTALL QUEUE DETECTORS IN SOULSBYVILLE ROAD INTERSECTION, AND IN JAMESTOWN ON STATE ROUTE 49 AT JAMESTOWN/MAIN STREET INTERSECTION	MONO WAY: EXCAVATE EMBANKMENT TO IMPROVE SIGHT DISTANCE. SOULSBYVILLE ROAD: MODIFY TRAFFIC
TUOLUMNE 108/49 Intersection Improvements							
TUO	108	R3.1	0V490_	152	CLOSEOUT	IN TUOLOMNE COUNTY NEAR SONORA AT 0.1 MILE EAST OF SULLIVAN CREEK BRIDGE AND AT 0.6 MILE WEST OF PEACEFUL OAK ROAD	STORM WATER MITIGATION
TUO 108 SLOPE PROTECTION							
TUO	108	R4.0 / R6.0	34042_	149	CLOSEOUT	IN TUOLUMNE COUNTY NEAR SONORA ON STATE ROUTE 108 FROM 0.3 MILE WEST OF PEACEFUL OAK ROAD TO VIA ESTE ROAD	CONSTRUCT TWO-LANE EXPRESSWAY ON NEW ALIGNMENT AND CONSTRUCT NEW INTERCHANGE
EAST SONORA BYPASS STAGE II							
TUO	108	R4.3 / R5.1	0Y210_	106	PS&E/RW	IN TUOLUMNE COUNTY ON STATE ROUTE 108 WITHIN THE EAST SONORA BYPASS STAGE II LIMITS AT PEACEFUL OAK INTERCHANGE	CONSTRUCT EASTBOUND ONRAMP AND WESTBOUND OFFRAMP
PEACEFUL OAK RAMPS							
TUO	108	R16.1 / R18.1	40160_	106	PS&E/RW	IN TUOLUMNE COUNTY NEAR LONG BARN ON STATE ROUTE 108 FROM LYONS DAM ROAD TO 0.1 MILE WEST OF EAST LONG BARN CONNECTION	PAVEMENT PRESERVATION
West Long Barn CAPM							
TUO	108	R18.9 / 24.5	46210_	19	CANDIDATE	NEAR LONG BARN FROM 0.2 KM E OF LONG BARN CONNECTION TO 0.8 KM E OF HELIPORT RD (KP R30.5/39.5)	PAVEMENT REHAB AND SHOUDER WIDENING AT VARIOUS LOCATIONS
Tuo Route 108 Pavement Rehabilitation							
TUO	108	26.4 / 34.4	0Y800_	30	PID	IN TUOLUMNE COUNTY NEAR STRAWBERRY FROM 0.2 MILE WEST OF LASSEN DRIVE TO 0.3 MILE WEST OF BEARDSLEY ROAD	INSTALL WIRE MESH DRAPERY
SR108 TUOLUMNE WIRE MESH							
TUO	120	0.0	1C460_	9	Candidate	IN TUOLUMNE COUNTY AT VARIOUS LOCATIONS; ALSO ON TUO 108; STA-120 & 108 AND MPA-120; VARIOUS LOCATIONS	INSTALL CENTERLINE, EDGE LINE AND SHOULDER RUMBLE STRIPS
STA, MPA &TUO Rumple Strips							

12/2/2015

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
TUO	120	12.1 / T16.3	3A730_	77	PA&ED	CONCRETE OVERLAY, MINOR REALIGNMENTS EAST JCT STATE ROUTE 108 TO SHAWMUT ROAD	SHOULDER WIDENING, DIGOUT AND REPAIR OF LOCALIZED AREAS OF SEVERE FAILURE, RUBBERIZED ASPHALT
Chinese Camp CAPM							
TUO	120	12.1	29646_	171	Candidate	IN TUO CO @ THE JUNCTION OF 120 HO8 (YOSEMITE JUNCTION). (KP19.4)	BUILD NEW SAFETY ROADSIDE REST
Yosemite Junction SRRA							
TUO	120	16.2 / 24.1	3A700_	54	PID	ON ROUTE 120 IN TUOLUMNE COUNTY FROM SHAWMUT ROAD JUST EAST OF CHINESE CAMP TO MOCCASIN CREEK BRIDGE KP26.15/38.78)	REHAB-WIDEN SHOULDER AND AC OVERLAY
Chinese Camp rehab II							
TUO	120	R19.4 / R20.0	0L970_	93	PS&E/RW	IN TUOLUMNE COUNTY ON STATE ROUTE 120 FROM 7.6 MILES EAST OF YOSEMITE JUNCTION TO 4.8 MILES WEST OF THE TOWN OF MOCCASIN AT TUOLUMNE RIVER/DON PEDRO RESERVOIR (JAMES E.	REPLACE BRIDGE DECK
Tuolumne River Bridge Rehab							
TUO	120	24.6 / 30.0	0G560_	156	Candidate	OLD PRIEST GRADE RD TO BIG OAK FLAT. (KP T39.6/T47.2)	FEASIBILITY STUDY FOR 45 FOOT BUS
Priest Grade Feasibility Study							
TUO	120	T24.6 / 29.3	0Y450_	175	PA&ED	NEAR MOCCASIN FROM WEST JCT OLD PRIEST GRADE RD. TO EAST JCT OLD PRIEST GRADE RD	PROVIDE VEHICLE TURNOUTS
TUO 120 Turnouts Construction							
TUO	120	27.4	0W800_	174	CONSTRUCTION	IN TUOLUMNE COUNTY IN JAMESTOWN ON STATE ROUTE 120 ABOUT 1.9 MILES WEST OF OLD PRIEST GRADE ROAD	SLOPE STABILIZATION
TUO 120 SLOPE REPAIR							
TUO	120	R32.9 / R41.5	0E960_	30	PID	ON ROUTE 120 FROM 0.2 MILES EAST OF FERRETTI ROAD IN GROVELAND TO 1.9 MILES EAST OF MARIPOSA COUNTY LINE NEAR BUCK MEADOWS	ROADWAY REHABILITATION
CAP M East of Buck Meadow							
TUO	120	40.0 / 56.5	1E320_	130	CONSTRUCTION	IN TUOLUMNE COUNTY ON STATE ROUTE 120 FROM FERRETTI ROAD TO THE WEST BOUNDARY OF YOSEMITE NATIONAL PARK	
TUOLUMNE 120 DIRECTOR'S ORDER							
TUO	120	48.8	0Y790_	31	PID	IN TUOLUMNE COUNTY FROM 1.5 MI EAST OF SWEET WATER ROAD TO 0.5 MI WEST OF SOUT FORK TUOLUMNE RIVER BRIDGE	STABILIZE SLOPE
SR120 SLOPE MODIFICATION							
TUO	L5724		0P670_	93	PS&E/RW	IN TUOLUMNE COUNTY AT THE OLD SONORA MAINTENANCE STATION AT 785 MONO WAY	CLEANUP SOIL & GROUNDWATER
OLD SONORA MAINTENANCE HAZ WASTE CLEANUP							
TUO			1C690_	31	PID	IN AMADOR AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS	DRAINAGE SYSTEM RESTORATION
TUOLUMNE DRAINAGE RESTORATION							
VAR			0N720_	172	Candidate	IN AMADOR AND SAN JOAQUIN COUNTIES ON SR 4, 12, 26, 88 AND 112 AT VARIOUS LOCATIONS	DRAINAGE SYSTEM RESTORATION
DRAINAGE IMPROVEMENTS - 2							
VAR			0P450_	172	Candidate	IN ALPINE, AMADOR, CALAVERAS, AND TUOLUMNE COUNTIES ON SR 4, 26, 88, 89, 108, 120, 124, 207 AT VARIOUS LOCATIONS	DRAINAGE SYSTEM RESTORATION
Drainage Improvements - 1							

1000000001	04994_	133
1000000002	04995_	136
1000000004	0A010_	140
1000000009	0A830_	118
1000000010	0A840_	143
1000000012	0A870_	138
1000000013	0A872_	112
1000000024	0E490_	146
1000000025	0E530_	77
1000000033	0F280_	94
1000000045	0G440_	113
1000000046	0G470_	110
1000000047	0G550_	64
1000000052	0G800_	114
1000000067	0H910_	84
1000000080	0K020_	139
1000000085	0K330_	148
1000000095	0L130_	68
1000000096	0L140_	67
1000000100	0L330_	112
1000000128	0M780_	111
1000000129	0M790_	36
1000000182	0P200_	84
1000000189	0P650_	58
1000000191	0P670_	93
1000000194	0P730_	58
1000000195	0P740_	67
1000000197	0P810_	57
1000000199	0Q060_	61
1000000201	0Q290_	97
1000000221	0Q880_	89
1000000229	0S110_	113
1000000232	0S170_	140
1000000233	0S190_	143
1000000261	0S770_	60
1000000263	0S800_	69
1000000266	0S920_	137
1000000271	0T160_	149
1000000273	0T200_	59
1000000290	0T630_	85
1000000296	0T800_	147
1000000297	0T810_	97
1000000298	0T820_	151
1000000306	0T910_	86
1000000374	1A671_	134
1000000375	1A690_	66
1000000376	1A700_	132
1000000378	26444_	145
1000000382	2A420_	142
1000000385	2A770_	138
1000000386	2A780_	135
1000000388	30016_	144
1000000391	3169E_	135
1000000393	34041_	139
1000000394	34042_	149
1000000395	3404A_	133
1000000397	34540_	132
1000000400	36250_	136
1000000402	36311_	134
1000000406	37930_	141
1000000407	38151_	150
1000000409	3A100_	114
1000000412	3A130_	83
1000000420	3A66U_	148
1000000424	40350_	74
1000000428	41481_	137
1000000429	41482_	109
1000000430	41570_	145
1000000431	41580_	110
1000000433	41911_	86
1000000440	47210_	120
1000000441	48100_	109
1000000743	0T040_	147
1000000746	0T780_	102
1000020018	0Q200_	142
1000020021	27920_	46
1000020026	0V070_	87
1000020027	0V090_	70
1000020088	0V080_	161
1000020089	0V100_	161
1000020114	0V620_	95
1000020291	0H890_	83
1000020341	0S770_	60
1000020387	0U360_	108
1000020425	0V870_	144
1000020426	0W110_	127
1000020428	0W120_	117
1000020436	0U290_	98
1000020440	0E611_	146
1000020441	0E612_	111
1000020442	0E613_	115
1000020455	41911_	86
1000020456	0W190_	119
1000020457	0V290_	123
1000020458	0V300_	94
1000020459	0U520_	103
1000020495	0F740_	150
1000020502	0V490_	152
1000020534	0H880_	68
1000020535	0V190_	165
1000020588	0W350_	69
1000020607	0W430_	119
1000020631	0W360_	89
1000020638	0K021_	116
1000020647	0Q220_	121
1000020667	0V660_	116
1000020670	0S720_	121
1012000001	0J600_	33
1012000002	0K130_	36
1012000003	0V680_	152
1012000005	46130_	35
1012000006	28150_	45
1012000010	0W560_	128
1012000017	0W590_	122
1012000018	0W600_	122
1012000019	0W610_	120
1012000020	0W620_	78
1012000021	0W630_	105
1012000026	0W680_	141
1012000027	0W690_	151
1012000039	0G720_	104
1012000040	0W210_	44
1012000042	0W140_	131
1012000053	0L970_	93
1012000055	0P550_	79
1012000063	0W800_	174
1012000070	0W860_	166
1012000082	0W900_	105
1012000159	0H890_	83
1012000162	0X160_	173
1012000189	0P840_	178
1012000193	0H480_	29

1012000209	0X300_	154
1012000212	0X320_	153
1012000217	0X350_	153
1012000259	0X460_	20
1012000260	0X470_	164
1012000273	0H880_	68
1012000291	0X390_	123
1012000303	0X540_	131
1012000313	0X560_	102
1012000316	0G830_	21
1013000002	0X520_	41
1013000003	0X610_	124
1013000004	0T690_	179
1013000009	0X750_	20
1013000045	0X860_	115
1013000049	40160_	106
1013000050	3A730_	77
1013000051	0K140_	129
1013000053	0L020_	80
1013000058	4773U_	37
1013000073	0G820_	100
1013000074	0U230_	163
1013000077	0X340_	48
1013000078	0G340_	79
1013000083	0X640_	99
1013000093	0X630_	96
1013000104	0Y210_	106
1013000108	0Y110_	78
1013000109	0W980_	173
1013000114	0X970_	90
1013000134	0X420_	130
1013000148	0H560_	178
1013000165	0N080_	65
1013000166	0N100_	66
1013000196	0Y220_	75
1013000239	0Y550_	104
1013000240	0Y590_	12
1013000241	0X690_	24
1013000242	0X720_	45
1013000243	0Y130_	40
1013000244	0Y600_	23
1013000246	0Y620_	73
1013000247	0X710_	49
1013000248	0X700_	50
1013000249	0X660_	51
1013000251	0P540_	27
1013000252	0A860_	41
1013000253	3A750_	126
1013000254	0E960_	30
1013000255	0Q160_	99
1013000256	0Q180_	80
1013000257	3A700_	54
1013000259	3A720_	39
1013000260	0S740_	47
1013000261	0S900_	170
1013000262	0C840_	170
1013000264	0V480_	10
1013000265	0X310_	25
1013000266	46210_	19
1013000267	30503_	53
1013000268	0Y100_	101
1013000269	0Y630_	96
1013000270	0Y640_	101
1013000271	0Y650_	128
1014000016	0Y680_	129
1014000027	0G230_	3
1014000032	0Y740_	103
1014000038	0G420_	65
1014000054	0J92U_	108
1014000061	1C020_	118
1014000063	0Y910_	125
1014000066	1C030_	154
1014000070	0Y950_	91
1014000074	1C140_	63
1014000076	0E491_	87
1014000079	0P922_	117
1014000089	0Y980_	124
1014000090	1C260_	81
1014000097	1C270_	28
1014000098	1C200_	44
1014000099	0S750_	34
1014000100	0S680_	33
1014000101	1C180_	71
1014000102	1C060_	25
1014000103	1C220_	90
1014000104	1C210_	91
1014000105	1C000_	125
1014000108	1C290_	81
1014000111	0X730_	70
1014000112	1C320_	63
1014000133	1C090_	127
1014000134	1C280_	26
1014000144	1C170_	21
1014000145	1C300_	71
1014000146	1C330_	26
1014000148	0P921_	98
1014000158	0V110_	29
1014000159	0w280_	73
1014000162	0Y571_	175
1014000166	0K340_	92
1014000167	0Q121_	85
1014000168	0Q122_	107
1014000170	0Q17U_	88
1014000182	0Y340_	176
1014000189	1E060_	92
1014000208	1C550_	76
1015000001	1C620_	28
1015000002	1C530_	27
1015000003	0L870_	52
1015000004	1C690_	31
1015000005	0S120_	22
1015000006	0Y790_	31
1015000007	0Y800_	30
1015000008	0Y770_	12
1015000010	1E210_	72
1015000011	1E220_	72
1015000026	1C450_	95
1015000027	1E280_	5
1015000028	1E290_	1
1015000029	1C540_	82
1015000037	1C800_	24
1015000038	1C810_	22
1015000039	1E320_	130
1015000049	1E390_	126
1015000055	0Y90U_	88
1015000076	0Y450_	175
1015000086	1C660_	177
1015000091	1C490_	75
1015000092	1E200_	74
1015000106	1E350_	7
1015000112	1C470_	76
1015000113	1E770_	23

1015000115	1E700_	32
1015000128	0X751_	11
1015000131	1C421_	100
1015000168	1E630_	8
1015000181	1E520_	174
1016000017	1E620_	10
1016000020	1C940_	15
1016000021	1C970_	17
1016000022	1C880_	16
1016000023	1C860_	14
1016000024	1C870_	18
1016000025	0Y780_	43
1016000026	1C500_	13
1016000027	0X670_	17
1016000028	0Y070_	18
1016000031	1E531_	8
1016000032	1F170_	15
1016000038	1E740_	61
1016000046	1c790_	11
1016000049	1F040_	16
1016000051	1E790_	177
1016000053	1F400_	13
1016000058	1F430_	176
1016000059	1F270_	6
1016000060	1F070_	62
1016000075	1C460_	9
1016000077	1F180_	14
1016000085	1C480_	7
1016000103	1C440_	9
1016000104	1E580_	6

STIP CANDIDATES

(State Transportation Improvement Program)

Projects listed in this section are in the planning phase ("K" phase) to develop project initiation documents (Project Study Report or Project Scope Summary Report, aka PSR or PSSR)

Caltrans Central Region
Project Initiation Document (PID)

Status Date 12/2/2015

1	EA	Phase	County-Route-Postmile		PPNO	Project Name	Project Phase
	10-1E290_	0	TUO - 49	- 18.5		*SR49 SHAW FLAT ROAD INTERSECTION*	Candidate

Location Description
NEAR SONORA AT SHAWS FLAT ROAD

Work Description
INTERSECTION IMPROVEMENTS

Program Information

PRSM	Yes	Delivery Plan	No	APL List	Yes

Program	Status	Doc Yr
STIP	Active	2016

Prog Code	Component
075.600	

Funding
RIP

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,920	6/24/2015
Total Con Est	$2,920	
RW Est	$1,206	6/4/2015

Project Documents

Env State	ND	Act	
Env Fed	FI	Act	

Right of Way Info

Parcels	3
Utilities	2

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Mike Lim	Ph#	(559) 230-3138
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	9/12/2014	10/30/2014	12/22/2014	7/30/2015	9/30/2015	50
Completed	9/12/2014	10/30/2014	12/22/2014	3/15/2015		

Project Comments

11/20/15: Final PSR-PDS is pending on MCCE and updated R/W Data Sheet.

STIP PID

(State Transportation Improvement Program Project Initiation Document)

Projects listed in this section have an approved Project Initiation Document and are awaiting programming or updating for future cycles

Caltrans Central Region
STIP PIDs

Status Date 12/2/2015

2	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0E480_	K MPA	- 140 - 0.0 / 5.9	4581	*Miles Creek Improvements*	PID

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
STIP	Inactive	2002

Prog Cod	Funding
075.600	RIP

Component: PDS

Location Description

FROM MERCED COUNTY LINE TO 1.1 MILE WEST OF OLD HIGHWAY. (KP 0.0/9.5)

Work Description

IMPROVE ROADWAY ALIGNMENT AND CONSTRUCT SHOULDERS.

ROW Info

Parcels 11
Utilities 0

Project Documents

Env State ER Act
Env Fed ES Act
Approve PSR 10/2/2000
Project Rpt

	Cur Est	Est Date
Structures Est	$1,057	7/21/2000
District Est	$11,794	7/21/2000
Total Con Est	$12,851	
RW Est	$257	9/22/2000

Agreements

Type	Agency Name	Date

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Shahin Mansour	Ph#	(559) 230-3114
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

06/05-Waiting for funds to start PA&ED phase.

3	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0F410_	K STA	- 99 - R3.2 / R4.0	9349	*MAIN STREET I/C*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
STIP	Inactive	2004

Prog Cod	Funding
075.600	Oversight, RIP

Component: PDS

Location Description

ON ROUTE 99 WEST MAIN STREET INTERCHANGE BETWEEN UNION PACIFIC RAILROAD UNDERCROSSING & WEST CANAL DRIVE OVERCROSSING IN

Work Description

RECONSTRUCT INTERCHANGE

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 2/1/2006
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$8,100	6/6/2005
Total Con Est	$8,100	
RW Est	$0	

Agreements

Type	Agency Name	Date
COP	CITY TURLOCK	

PM	Christina Hibbard	Ph#	(209) 948-7889
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Tony Cipponeri	Ph#	(209) 599-1940

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	12/15/2017		3/15/2018	6/15/2018		3/15/2020	3/15/2020	6/15/2020	6/15/2020		9/15/2020
Current	12/15/2017 T		3/15/2018 T	6/15/2018 T		3/15/2020 T	3/15/2020 T	6/15/2020 T	6/15/2020 T		9/15/2020 T

Project Comments

6/8/07: Checking EA is closed, moving out schedule.
3/25/06: Have requested EA be closed, project to Inactive status.2/22/06: PSR/PDS back to consultant for distribution.2/6/06: PSR/PDS signed 2/1/06.1/12/06: PSR/PDS to Des and Env for final signatures.12/7/05: Traffic Analysis deferred to PA&ED. CT pr

Caltrans Central Region
STIP PIDs

Status Date 12/2/2015

4	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0E560_	K	STA - 99 - 10.9 / 24.7	9395	*CERES/MODESTO 8-LANE FEASIBILITY STUDY*	PID

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
STIP	Inactive	2004

Prog Cod: 075.600
Funding: RIP, IIP
Component:

Location Description

THROUGH CERES, CENTRAL MODESTO AND AT APPROACH TO STANISLAUS RIVER (KP 17.5/39.8).

Work Description

WIDEN TO EIGHT LANES.

ROW Info

Parcels 80
Utilities 7

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 6/18/2003
Project Rpt

	Cur Est	Est Date
Structures Est	$116,600	9/27/2002
District Est	$158,900	9/27/2002
Total Con Est	$275,500	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Christina Hibbard	Ph#	(209) 948-7889
DM	Abdul Baker	Ph#	(559) 243-8037
EM	Scott Smith	Ph#	(559) 445-6172
CM	Tony Cipponeri	Ph#	(209) 599-1940

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

10/10/07: Supplied this project information to 10-0H770as part of background research.
6/8/07: Checking EA is closed, moving out schedule.
11/16/06-Taken off APL
5/3/05-Request to be taken off APL4/13/05-DD request Study be shelved. Study needs extensive and costly updating to address various regional issues.06/18/2003.- Feasiblility Study completed.

5	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0G230	K	CAL - 4 - 21.1 / 21.8	0200	*SR49 AND VALLECITO ROAD INTERSECTION*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
STIP	Inactive	2008

Prog Cod: 075.600
Funding: RIP
Component: PDS

Location Description

AT SOUTH JUNCTION, ROUTE 4/49 INTERSECTION IN CALAVERAS COUNTY IN THE CITY OF ANGELS CAMP (BR NO 30-0008, 30-0019) (KP 33.9/35.1, 11.5/11.7)

Work Description

INTERSECTION IMPROVEMENTS

ROW Info

Parcels 0
Utilities 3

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 3/26/2015
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$5,361	4/15/2005
Total Con Est	$5,361	
RW Est	$0	

Agreements

Type	Agency Name	Date
COP	CITY OF ANGEL CAMP	8/21/2013

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	8/1/2022 T										

Project Comments

4/29/15: PSR-PDS signed 3/26/15.
2-27-2015 PSR-PDS was submitted for signatures to City of Angels Camp May 2014 and was not returned to District until Feb. 2015. Working on getting a chronology for management reference prior to submitting for Distric

Caltrans Central Region
STIP PIDs

Status Date 12/2/2015

6	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0E540_	K SJ	- 5 - 29.5 / 30.1	7272	*CLAUDIA LANDEEN SCHOOL SOUNDWALL*	PID

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
STIP	Inactive	2010

Prog Cod	Funding
075.600	RIP

Component

Location Description

ALONG S/B I-5 FROM CALAVERAS RIVER BRIDGE TO MARCH LANE (KP 47.5/48.4)

Work Description

SOUNDWALL

ROW Info

Parcels 0
Utilities 1

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 5/14/2001
Project Rpt 5/14/2001

	Cur Est	Est Date
Structures Est	$830	11/1/2000
District Est	$3,083	11/1/2000
Total Con Est	$3,913	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958
DM Jose Huerta Ph# (209) 948-7902
EM Scott Smith Ph# (559) 445-6172
CM Manjit Singh Ph# (209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

NBSSR 6-12-2001. No Funding for the Project. SJCOG may fund from Measure Funds when 10-0G470 project would begin.

7	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0F020_	K STA	- 132 - 2.4 / 7.1	9750	*Route 132, Stage III*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
STIP	Inactive	2010

Prog Cod	Funding
075.600	RIP,IIP

Component

Location Description

ON ROUTE 132 IN STANISLAUS COUNTY FROM WEST-END OF THE SAN JOAQUIN RIVER BRIDGE TO 0.7 KM WEST OF BUTLER ROAD (KP 3.9/11.4)

Work Description

WIDEN TO FOUR LANE EXPRESSWAY

ROW Info

Parcels 30
Utilities 0

Project Documents

Env State ER Act
Env Fed ES Act
Approve PSR 10/29/2001
Project Rpt

	Cur Est	Est Date
Structures Est	$20,970	8/1/2001
District Est	$49,467	8/1/2001
Total Con Est	$70,437	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Grace Magsayo Ph# (209) 948-7976
DM Ph#
EM Scott Smith Ph# (559) 445-6172
CM Bob Nijjar Ph# (209) 724-9057

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	12/15/2015	2/15/2016	2/15/2016	5/15/2016	6/15/2017	6/15/2017	9/15/2017	9/15/2017	12/15/2017	3/15/2018	4/15/2018
Current	12/15/2015 T	2/15/2016 T	2/15/2016 T	5/15/2016 T	6/15/2017 T	6/15/2017 T	9/15/2017 T	9/15/2017 T	12/15/2017 T	3/15/2018 T	4/15/2018 T

Project Comments

10/10/07: Inactive.
6/8/07: Verify status for 7/8 FY. Will project be active?
11/16/06-Pending Programming.
08/02/06-Pending programming.7/16/05- New PM assigned. Pending a Design Manager assignment. Robert Nguyen, no longer in District."Dual purpose and need" project. On-site meeting with FWS on 8/30/00.

8	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0G510	K	STA - 132 - 7.5 / 11.4	9769	*Route 132, Stage IV*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
STIP	Inactive	2010

Prog Cod	Funding
075.600	RIP,IIP

Component: PDS

Location Description

ON ROUTE 132 IN STANISLAUS COUNTY FROM 0.7 KM WEST OF BUTLER ROAD TO 0.5 KM WEST OF DAKOTA AVENUE. (KP 12.05/18.33)

Work Description

PROVIDE 4 LANE EXPRESSWAY ON NEW ALIGNMENT

ROW Info

Parcels 17
Utilities 0

Project Documents

Env State ER Act
Env Fed ES Act
Approve PSR 10/29/2001
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$64,325	11/1/2001
Total Con Est	$64,325	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	1/15/2015	1/1/2013	3/15/2015	6/15/2015	6/15/2018	6/15/2018	9/15/2018	9/15/2018	1/15/2019	3/15/2019	4/15/2019
Current	1/15/2015 T		3/15/2015 T	6/15/2015 T	6/15/2018 T	6/15/2018 T	9/15/2018 T	9/15/2018 T	1/15/2019 T	3/15/2019 T	4/15/2019 T

Project Comments

1/18/2013: Meeting 2/13/2013 with County and StanCOG re starting up project.
10/10/07: Inactive.
6/8/07: Verify status for 7/8 FY. Will project be active?
11/16/06-Pending Programming.
08/02/06-Not on the 06/07 Delivery Plan, pending programming.6/29/06- Pending PDT meeting to be scheduled.7/25/05-New PM assigned. Last Kick-off meeting held 12/2000.

9	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-1E280_	K	STA - 132 - 5.5 / 11.5	3123	*SR132 WEST EXTENSION IMPROVEMENTS*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Active	2016

Prog Cod	Funding
075.600	RIP

Component: PDS

Location Description

IN STANISLAUS COUNTY NEAR MODESTO FROM 0.8 MILES WEST OF GATES RD/ PARADISE RD TO 0.2 MILES EAST OF DAKOTA AVENUE

Work Description

WIDEN HIGHWAY

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State ER Act
Env Fed FI Act
Approve PSR 6/30/2015
Project Rpt

	Cur Est	Est Date
Structures Est	$10,000	6/3/2015
District Est	$90,000	6/3/2015
Total Con Est	$100,000	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Kal Daher	Ph#	(559) 230-3130
EM	Scott Smith	Ph#	(559) 445-6172
CM	Tony Cipponeri	Ph#	(209) 599-1940

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	9/1/2021 T		9/1/2021 T	12/1/2021 T		6/1/2023	12/1/2023 T	1/2/2024 T	3/1/2024 T	5/1/2024 T	6/3/2024 T

Project Comments

5/1/2015 On schedule
2/3/15 1.PDT Kick-off meeting held October 23, 2014
2. A PDT meeting is scheduled for March 12, 2015

SHOPP CANDIDATES

(State Highway Operation and Protection Program)

Projects listed in this section are in the Planning Phase ("K" phase) to develop Project Initiation Documents (Project Study Report or Project Scope Summary Report, aka PSR or PSSR)

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 12/2/2015

10	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-1F270_	K	SJ - 99 - 0.0		*SJ Changeable Message Signs*	Candidate

Program Information

PRSM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	

Prog Code	Component
201.131	2018

Funding

Location Description

IN SAN JOAQUIN, STANISLAUS AND MERCED COUNTIES ON RTE 99 AT VARIOUS LOCATIONS

Work Description

TREE PRUNING AND REMOVAL

	Cur Est	Est Date
Str Est	$0	
Dist Est	$5,500	9/17/2015
Total Con Est	$5,500	
RW Est	$0	

Project Documents

Env State Act

Env Fed Act

Right of Way Info

Parcels 0

Utilities 0

PM	Sam Sherman	Ph#	(209) 948-7889
DM	Brad Cole	Ph#	(559) 230-3134
EM	Janet Bailey	Ph#	
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	9/3/2015	11/13/2015	11/13/2015	3/1/2016	6/30/2016	5
Completed	9/3/2015					

Project Comments

11/20/15: PID PDT Kickoff Mtg held 9/21/15; Project to be accel. as much as possible to remove dead vegetation.

11	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-1E580_		- -		*MER, MPA, STA Rumble Strip installation*	Candidate

Program Information

PRSM: No | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014A

Prog Code	Component
201.010	

Funding

Location Description

AT VAR LOCATIONS ON SR140 IN MERCED CTY AND MARIPOSA COUNTIES & IN SR165 IN MERCED & STA COUNTIES

Work Description

Rumble strip installation at various locations on SR 140 in Merced county and Mariposa counties and in SR 165 in

	Cur Est	Est Date
Str Est		
Dist Est		
Total Con Est		
RW Est		

Project Documents

Env State Act

Env Fed Act

Right of Way Info

Parcels 0

Utilities 0

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM		Ph#	
EM	Janet Bailey	Ph#	
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

12	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-1C480_	1	59V - - X0999	0000	*SR4&88 Rumble Strip Installation*	Candidate

Program Information

PRSM: No | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014A

Prog Code: 201.010

Component:

Funding:

Location Description

STANISLAUS COUNTIES. VARIOUS LOCATIONS ALONG SR 4 AND 88 IN SAN JOAQUIN AND SR 4 IN STANISLAUS COUNTIES

Work Description

88 IN SAN JOAQUIN AND SR 4 IN

	Cur Est	Est Date
Str Est	$0	
Dist Est	$0	
Total Con Est	$0	
RW Est	$0	

Project Documents

Env State: Act

Env Fed: Act

Right of Way Info

Parcels: 0

Utilities: 0

PM	Iorzua Akuva	Ph# (209) 941-1958
DM	Jose Huerta	Ph# (209) 948-7902
EM	Janet Bailey	Ph#
CM	Greg Berry	Ph# (916) 657-5381

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

13	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-1E350_	K	MER - 59 - 16.1	3164	*Merced 59 W. Olive Roundabout*	Candidate

Program Information

PRSM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014A

Prog Code: 201.010

Component:

Funding:

Location Description

IN MERCED AT WEST OLIVE AVENUE/ SANTA FE DRIVE

Work Description

INTERSECTION IMPROVEMENTS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,549	1/29/2015
Total Con Est	$2,549	
RW Est	$396	8/25/2015

Project Documents

Env State: Act

Env Fed: Act

Right of Way Info

Parcels: 0

Utilities: 4

PM	Iorzua Akuva	Ph# (209) 941-1958
DM	Jose Huerta	Ph# (209) 948-7902
EM	Janet Bailey	Ph#
CM	Raaid Abouzedan	Ph# (559) 243-3598

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	1/29/2015	3/1/2015	7/1/2015	9/28/2015	11/30/2015	5
Completed	1/29/2015	3/1/2015	8/17/2015	10/6/2015		

Project Comments

(7.30.15) Same Status as before.
(4.30.15) 1.This will be a 9 GÇô 12 month PID. 2.GÇô Design will prepare alts, and send Enviro, R/W, SWDR requests by May.
(3.2.15) 1.EA open 2/6/15-ready for charging 2/17/15. 2.Field meeting held 2/5/15. 3.Team Assign

14	EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
	10-1E630_	K	MER	- 140	- 40.7 / 40.7	0000	*MER-140 & Arboleda Drive Intersection Safety Improvements*	Candidate

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Active	2014A

Prog Code: 201.010

Component:

Funding:

Location Description

COUNTY. ARBOLEDA DRIVE IN MERCED COUNTY. IN MERCED COUNTY NEAR MERCED AT ARBOLEDA DRIVE

Work Description

AND ARBOLEDA DRIVE IN MERCED INTERSECTION IMPROVEMENTS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$3,227	
Total Con Est	$3,227	
RW Est	$0	

Project Documents

Env State Act

Env Fed Act

Right of Way Info

Parcels 0

Utilities 0

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	6/1/2015	7/16/2015	10/14/2015	2/12/2016	4/14/2016	5
Completed	6/1/2015	7/16/2015				

Project Comments

(7.27.15) 1.Kick off PDT & Field Mtg 6/16/15. 2.Traffic Opts to collect July counts.

15	EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
	10-1E531_	K	SJ	- 88	- 22.1		*Install traffic signal*	Candidate

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Active	2014A

Prog Code: 201.010

Component:

Funding:

Location Description

NEAR DOGTOWN AT LIBERTY ROAD

Work Description

INTERSECTION IMPROVEMENTS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$3,562	9/8/2015
Total Con Est	$3,562	
RW Est	$0	

Project Documents

Env State Act

Env Fed Act

Right of Way Info

Parcels 0

Utilities 0

PM	Sam Sherman	Ph#	(209) 948-7889
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Janet Bailey	Ph#	
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	5/12/2015	10/14/2015	10/14/2015	3/21/2016	6/30/2016	5
Completed	5/12/2015					

Project Comments

11/20/15: Site Visit on 11/19/15; PID PDT Kickoff Mtg held 9/23/15.

9/3/15: waiting for project assignments before scheduling PID PDT Kickoff mtg.

16	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-1C440_		TUO - 108 - 0/49.99		*Tuo Route 108 Rumble Strip Installation*	Candidate

Program Information

PRSM: No | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014A

Prog Code: 201.010

Component:

Funding:

Location Description

AT VARIOUS LOCATIONS ON ROUTE 108 IN TUOLUMNE COUNTY

Work Description

At various locations on Route 108 in Tuolumne county.

	Cur Est	Est Date
Str Est		
Dist Est		
Total Con Est		
RW Est		

Project Documents

Env State: Act
Env Fed: Act

Right of Way Info

Parcels: 0
Utilities: 0

PM	Sam Sherman	Ph#	(209) 948-7889
DM		Ph#	
EM	Janet Bailey	Ph#	
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

17	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-1C460_	K	TUO - 120 - 0.0		*STA, MPA &TUO Rumple Strips*	Candidate

Program Information

PRSM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014A

Prog Code: 201.010

Component:

Funding:

Location Description

IN TUOLUMNE COUNTY AT VARIOUS LOCATIONS; ALSO ON TUO 108; STA-120 & 108 AND MPA-120; VARIOUS LOCATIONS

Work Description

INSTALL CENTERLINE, EDGE LINE AND SHOULDER RUMBLE STRIPS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,850	10/22/2015
Total Con Est	$1,850	
RW Est	$0	

Project Documents

Env State: Act
Env Fed: Act

Right of Way Info

Parcels: 0
Utilities: 0

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Janet Bailey	Ph#	
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	10/5/2015	6/22/2018	6/22/2018	6/22/2018	5/4/2016	50
Completed						

Project Comments

11/23/15: Kickoff Mtg. 12/1/15. Project selected for new Project Initiation Report (PIR) process.

18

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-1E620_	K	59V - - X0999	0000	*Replace Drainage Pumps*	Candidate

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Active	2018

Prog Code: 201.151

Component:

Funding:

Location Description

STA AND MER ROUTE 99 & 59 REPLACE DRAINAGE PUMPS IN STANISLAUS AND MERCED COUNTIES AT VARIOUS LOCATIONS

Work Description

LOCATIONS STORMWATER PUMPING PLAN UPGRADES

	Cur Est	Est Date
Str Est	$2,518	
Dist Est	$202	
Total Con Est	$2,720	
RW Est	$0	

Project Documents

Env State: Act

Env Fed: Act

Right of Way Info

Parcels: 0

Utilities: 0

PM	Sam Sherman	Ph#	(209) 948-7889
DM	Shahin Mansour	Ph#	(559) 230-3114
EM	Janet Bailey	Ph#	
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	7/9/2015	10/14/2015	10/14/2015	3/21/2016	6/30/2016	5
Completed	7/9/2015					

Project Comments

11/20/15: Site visit to 6 Location on 11/13/15; PID PDT Kickoff Mtg held 9/30/15; Livingston Pump Upgrade Dropped as not needed.

9/3/15: waiting for project assignments before scheduling PID PDT Kickoff mtg.

19

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0V480_	K	CAL - 26 - 0.0	3132	*CAL 26 SLOPE STABILIZATION*	Candidate

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Active	2018

Prog Code: 201.150

Component:

Funding:

Location Description

IN CALAVERAS COUNTY ON ROUTE 26 AT 12 LOCATIONS

Work Description

SEDIMENT CONTROL

	Cur Est	Est Date
Str Est	$0	
Dist Est	$9,482	3/24/2015
Total Con Est	$9,482	
RW Est	$1,817	11/19/2014

Project Documents

Env State: ND Act

Env Fed: FI Act

Right of Way Info

Parcels: 0

Utilities: 3

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Shahin Mansour	Ph#	(559) 230-3114
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	7/25/2013	4/19/2011	1/15/2014	12/9/2014	12/1/2015	90
Completed	7/25/2013	4/19/2011	1/15/2014	12/9/2014		

Project Comments

11/30/15: Final comments on PID back with Design. Target PID approval December 2015.
8/25/15: PID being re-written by Design for the 150 program. 4/29/15: PSR back to District for final signatures but need to determine what program it will be competi

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 12/2/2015

20	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0X751_	K	CAL - -	X0999	*Upgrade bridge rails of three bridges*	Candidate

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Active	2018

Prog Code: 201.112

Component:

Funding:

Location Description

IN CALAVERAS COUNTY ON STATE ROUTE 4 AND STATE ROUTE 26 AT ANGELS CREEK, N. FORK MOKELUMNE R. AND S. FORK

Work Description

UPGRADE BRIDGE RAILS

	Cur Est	Est Date
Str Est	$3,743	7/30/2015
Dist Est	$7,000	7/30/2015
Total Con Est	$10,743	
RW Est	$0	

Project Documents

Env State Act

Env Fed Act

Right of Way Info

Parcels 0

Utilities 0

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Janet Bailey	Ph#	
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	3/26/2015	3/26/2015	9/1/2015	1/1/2016	3/31/2016	30
Completed	3/26/2015	3/26/2015	9/1/2015			

Project Comments

11/30/15: APS completed. Draft PID anticipated January 2016.

8/25/15: PID will be kicked off

21	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-1c790_	K	MER - 5 - 0.4 / 0.8		*MER John Erreca Roadside Rest Area*	Candidate

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Active	2018

Prog Code: 201.250

Component:

Funding:

Location Description

ABOUT 21 MILES SOUTH OF SANTA NELLA AT THE ERRECA STATE ROADSIDE REST AREA

Work Description

REHABILITATE REST AREA

	Cur Est	Est Date
Str Est	$0	
Dist Est	$8,933	8/28/2015
Total Con Est	$8,933	
RW Est	$0	

Project Documents

Env State Act

Env Fed Act

Right of Way Info

Parcels 0

Utilities 0

PM	Sinarath Pheng	Ph#	(209) 948-3612
DM	Brad Cole	Ph#	(559) 230-3134
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	8/11/2015	4/30/2018	4/30/2018	4/30/2018	6/30/2016	1
Completed	8/11/2015					

Project Comments

11/30/15: PID approval is scheduled for 6/30/16.
9/2/15 PID kick-off meeting is scheduled for 9/17/2015.

22	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0Y770_	K	MPA - 140 - 12.0 / 22.0		*SR140 MARIPOSA CAPM*	Candidate

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Active	2018

Prog Code: 201.121

Component:

Funding:

Location Description

NEAR MARIPOSA FROM 1.7 MI EAST OF CATHEYS VALLEY PARK TO NORTH JUNCTION SR 49-140

Work Description

PAVEMENT PRESERVATION

	Cur Est	Est Date
Str Est	$0	
Dist Est	$9,500	7/17/2014
Total Con Est	$9,500	
RW Est	$1,719	10/20/2015

Project Documents

Env State Act

Env Fed Act

Right of Way Info

Parcels 9

Utilities 6

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Janet Bailey	Ph#	
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	7/3/2014	9/16/2013	10/1/2015	12/1/2016	2/1/2016	30
Completed	7/3/2014	9/16/2013	10/1/2015			

Project Comments

8/25/15: No issues, PID target completion 2/1/2015.
4/29/15: Risk meeting 4/9/15. 11 page fact sheet done. At risk for PID delivery by 6/30/15 due to over expenditures. 2/27/2015: Next PDT March 2015.
2/2/2015: Func. Unit requests sent out 1/14/1

23	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0Y590_	K	MPA - 140 - 21.2 / 21.4	3151	*SR140 CURB RAMPS AND SIDEWALK INSTALLATION*	Candidate

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Active	2018

Prog Code: 201.361

Component:

Funding:

Location Description

IN AND NEAR LODI FROM 0.2 MI WEST OF LOWER SACRAMENTO ROAD TO CALAVERAS COUNTY LINE

Work Description

CONSTRUCT ADA UPGRADES

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,500	7/24/2014
Total Con Est	$1,500	
RW Est	$0	

Project Documents

Env State Act

Env Fed Act

Right of Way Info

Parcels 0

Utilities 0

PM	Mike Cook	Ph#	(209) 470-2909
DM	Mike Lim	Ph#	(559) 230-3138
EM	Janet Bailey	Ph#	
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	8/17/2015	9/3/2015	12/3/2015	3/30/2016	5/30/2016	50
Completed	8/17/2015					

Project Comments

11.18.15 - Work is progressing on the PID document.

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 12/2/2015

24	EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
	10-1F400_	K	SJ	- 4	- 0.0		*SJ Changeable Message Signs*	Candidate

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Active	2018

Prog Code: 201.315

Component:

Funding:

Location Description

IN AND NEAR STOCKTON AT VARIOUS LOCATIONS; ALSO ON RTE 99 AND I-5

Work Description

INSTALL TRAFFIC MANAGEMENT SYSTEMS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$4,200	9/30/2015
Total Con Est	$4,200	
RW Est	$0	

Project Documents

Env State Act

Env Fed Act

Right of Way Info

Parcels 0

Utilities 0

PM	Sinarath Pheng	Ph#	(209) 948-3612
DM	Nicholas Chan	Ph#	(559) 230-3126
EM	Janet Bailey	Ph#	
CM	Greg Berry	Ph#	(916) 657-5381

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	8/18/2015	8/18/2015	11/18/2015	2/18/2016	4/1/2016	10
Completed	8/18/2015	8/18/2015				

Project Comments

11/30/15: PID approval is scheduled for 4/1/16.
9/2/15 The PID kick-off meeting was held on 8/18/2015. PID approval is targeted for 4/1/2016.

25	EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
	10-1C500_	K	SJ	- 4	- R15.5 / R16.5	0000	*SJ SR 4 Pavement Resurfacing and Restoration*	Candidate

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Active	2018

Prog Code: 201.122

Component:

Funding:

Location Description

IN STOCKTON FROM 0.1 MI EAST OF FRESNO AVE TO CENTRAL VIADUCT

Work Description

PAVEMENT RESURFACING AND PRESERVATION

	Cur Est	Est Date
Str Est	$0	
Dist Est	$10,000	8/25/2015
Total Con Est	$10,000	
RW Est	$0	

Project Documents

Env State Act

Env Fed Act

Right of Way Info

Parcels 0

Utilities 0

PM	Jes Padda	Ph#	(209) 948-7765
DM	Kal Daher	Ph#	(559) 230-3130
EM	Janet Bailey	Ph#	
CM	Greg Berry	Ph#	(916) 657-5381

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	7/10/2015				2/5/2016	5
Completed						

Project Comments

11/23/15: Waiting on 2R. Next PDT to be scheduled in December to determine scope. 8/28/15: Waiting for Team assignments. Candidate project in 2018 SHOPP.

26	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-1F180_	K	SJ - 4 - R16.0 / R19.4		*SR-4 Ramp Metering System Installation*	Candidate

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Active	2018

Prog Code: 201.315

Component:

Funding:

Location Description

IN STOCKTON FROM I-5 TO NORTH JUNCTION SR-99

Work Description

INSTALL RAMP METERING SYSTEM

	Cur Est	Est Date
Str Est	$270	10/13/2015
Dist Est	$2,819	10/13/2015
Total Con Est	$3,089	
RW Est	$0	

Project Documents

Env State Act

Env Fed Act

Right of Way Info

Parcels 0

Utilities 0

PM Grace Magsayo Ph# (209) 948-7976

DM Nicholas Chan Ph# (559) 230-3126

EM Janet Bailey Ph#

CM Manjit Singh Ph# (209) 333-6924

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	10/5/2015				5/4/2016	5
Completed	11/20/2015					

Project Comments

11/30/15: Project kick off 11/20/15.

27	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-1C860_	K	SJ - 4 - R16.6		*SJ SR 99 Reconstruction of Hinge 32*	Candidate

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Active	2018

Prog Code: 201.119

Component:

Funding:

Location Description

IN STOCKTON AT CROSSTOWN FREEWAY VIADUCT

Work Description

RECONSTRUCT HINGE #32

	Cur Est	Est Date
Str Est	$800	8/10/2015
Dist Est	$1,400	8/10/2015
Total Con Est	$2,200	
RW Est	$38	11/3/2015

Project Documents

Env State Act

Env Fed Act

Right of Way Info

Parcels 0

Utilities 2

PM Sinaren Pheng Ph# (209) 948-7972

DM Nomer Gutierrez Ph# (209) 948-7079

EM Scott Smith Ph# (559) 445-6172

CM Greg Berry Ph# (916) 657-5381

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	7/10/2015	8/20/2015	9/10/2015	12/1/2015	2/1/2016	50
Completed	1/27/2015	8/20/2015	9/10/2015			

Project Comments

28	EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
	10-1C940_	K	SJ	- 5	- 26.5		*SJ SR 5 Bridge Deck Rehabilitation*	Candidate

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Active	2018

Prog Code: 201.110

Component:

Funding:

Location Description

IN STOCKTON AT STOCKTON CHANNEL VIADUCT

Work Description

REHABILITATE BRIDGE DECK

	Cur Est	Est Date
Str Est	$2,225	8/5/2015
Dist Est	$6,675	8/5/2015
Total Con Est	$8,900	
RW Est	$0	

Project Documents

Env State Act

Env Fed Act

Right of Way Info

Parcels 0

Utilities 0

PM	Sinarath Pheng	Ph#	(209) 948-3612
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	7/10/2015	8/17/2015	8/17/2015	12/31/2015	4/1/2016	50
Completed	2/26/2015	8/17/2015	8/17/2015			

Project Comments

11/30/15: PID approval is scheduled for 4/1/16.
9/2/15: PID kick-off meeting was held on 8/1/2015. PID approval is targeted for 4/1/16. PID is for the 2018 SHOPP.

29	EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
	10-1F170_	1	SJ	- 26	- 1.1 / 1.1	0000	*SJ Route 26 Increase Bridge Vertical Clearance*	Candidate

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Active	2018

Prog Code: 201.322

Component:

Funding:

Location Description

SJ ROUTE 26 INCREASE BRIDGE VERTICAL CLEARANCE

Work Description

INCREASE BRIDGE VERTICAL CLEARANCE IN THE CITY OF STOCKTON ON SR 26 AT ROUTE 26/99

	Cur Est	Est Date
Str Est	$4,700	7/30/2015
Dist Est	$0	
Total Con Est	$4,700	
RW Est	$0	

Project Documents

Env State Act

Env Fed Act

Right of Way Info

Parcels 0

Utilities 0

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Mike Lim	Ph#	(559) 230-3138
EM	Janet Bailey	Ph#	
CM	Greg Berry	Ph#	(916) 657-5381

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	7/1/2015	7/1/2015	7/1/2015	7/1/2015	5/30/2016	50
Completed						

Project Comments

9/4/15 Kick off PID meeting end of Sept 2015
11/19/15 Scoping Field trip meeting held on 11/14/15; all 4 alternatives were discussed; PDT id'd potential impact on ramps and traffic handling during construction; APS due 3/1/16

30 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-1C880_ K SJ - 99 - 21.7 | *SJ Route 99 Bridge Girder Replacement* | Candidate

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Active	2018

Prog Code: 201.119

Component:

Funding:

Location Description
IN STOCKTON AT WILSON WAY OC

Work Description
REPLACE GIRDER

	Cur Est	Est Date
Str Est	$700	8/10/2015
Dist Est	$1,225	8/10/2015
Total Con Est	$1,925	
RW Est	$0	

Project Documents

Env State Act
Env Fed Act

Right of Way Info

Parcels 0
Utilities 0

PM Sam Sherman Ph# (209) 948-7889
DM Shahin Mansour Ph# (559) 230-3114
EM Janet Bailey Ph#
CM Greg Berry Ph# (916) 657-5381

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	7/10/2015	10/14/2015	10/14/2015	3/21/2016	6/30/2016	5
Completed	5/12/2015					

Project Comments

11/20/15: PID PDT Kickoff mtg held 9/21/15

9/3/15: Project assignments made, EA opened. PID PDT kickoff mtg scheduled 3rd Week Sept 2015.

31 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-1F040_ K SJ - 120 - R1.1 / R5.6 | *INSTALL RAMP METERING SYSTEM* | Candidate

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Active	2018

Prog Code: 201.315

Component:

Funding:

Location Description
IN AND NEAR MANTECA FROM 0.2 MI WEST OF GUTHMILLER RD UC TO 0.3 MI EAST OF MAIN ST OC

Work Description
INSTALL RAMP METERS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,500	8/20/2015
Total Con Est	$2,500	
RW Est	$0	

Project Documents

Env State Act
Env Fed Act

Right of Way Info

Parcels 0
Utilities 0

PM Arvinder Bajwa Ph# (209) 948-7988
DM Mike Lim Ph# (559) 230-3138
EM Janet Bailey Ph#
CM Pam Marquez Ph# (209) 599-8576

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	8/18/2015				3/1/2016	25
Completed	8/18/2015					

Project Comments

9/4/15 Kick off PID meeting end of Sept 2015
11/19/15 Scoping field trip held 10/28/15; PDT discussed widening at SR 120/Guthmiller Rd interchange, associated ROW acquisition, and potential environmental impacts; remaining 3 interchanges will have inside

32	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-1C970_	K	STA - 5 - 0.0		*Install Midwest Guardrail System*	Candidate

Program Information

PRSM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2018

Prog Code: 201.015

Component:

Funding:

Location Description

IN STANISLAUS COUNTY ON ROUTE 5, ALSO ON SJ-5 AND MER-152 AT VARIOUS LOCATIONS

Work Description

UPGRADE GUARDRAIL

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,305	7/31/2015
Total Con Est	$1,305	
RW Est	$0	

Project Documents

Env State: Act

Env Fed: Act

Right of Way Info

Parcels: 0

Utilities: 0

PM	Mike Cook	Ph# (209) 470-2909
DM	Jose Huerta	Ph# (209) 948-7902
EM	Janet Bailey	Ph#
CM	Kewal Virk	Ph# (559) 675-5272

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	8/3/2015	9/3/2015	12/3/2015	3/30/2016	5/30/2016	5
Completed	8/3/2015					

Project Comments

11.18.15 - New PID. Work has started.

33	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0X670_	K	STA - 99 - R13.8 / R17.6		*STA SR 99 Maintenance Worker Safety Improvements*	Candidate

Program Information

PRSM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2018

Prog Code: 201.235

Component:

Funding:

Location Description

IN MODESTO FROM 0.1 MI SOUTH OF SOUTH MODESTO UNDERCROSSING TO 0.1 MI NORTH OF WOODLAND AVE OVERCROSSING

Work Description

ROADSIDE SAFETY IMPROVEMENTS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,615	7/31/2015
Total Con Est	$2,615	
RW Est	$0	

Project Documents

Env State: Act

Env Fed: Act

Right of Way Info

Parcels: 0

Utilities: 0

PM	Mike Cook	Ph# (209) 470-2909
DM	Brad Cole	Ph# (559) 230-3134
EM	Janet Bailey	Ph#
CM	Kewal Virk	Ph# (559) 675-5272

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	10/7/2015	9/3/2015	12/3/2015	3/30/2016	5/30/2016	5
Completed	10/7/2015					

Project Comments

11.18.15 - New PID. Work has started.

34	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-1C870_	K	STA - 99 - R13.9 / R14.9		*STA SR 99 Replace Bridge Deck AC Overlay*	Candidate

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Active	2018

Prog Code: 201.119

Component:

Funding:

Location Description

IN MODESTO AT SOUTH MODESTO OH, TUOLUMNE RIVER AND S MODESTO UC

Work Description

UPGRADE APPROACH SLABS, JOINT SEALS AND OVERLAY

	Cur Est	Est Date
Str Est	$0	
Dist Est	$3,163	7/22/2015
Total Con Est	$3,163	
RW Est	$0	

Project Documents

Env State Act

Env Fed Act

Right of Way Info

Parcels 0

Utilities 0

PM Sinarath Pheng Ph# (209) 948-3612

DM Mike Lim Ph# (559) 230-3138

EM Janet Bailey Ph#

CM Kewal Virk Ph# (559) 675-5272

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	1/21/2015	8/10/2015	8/10/2015	12/31/2015	4/1/2016	5
Completed	1/21/2015	8/10/2015	8/10/2015			

Project Comments

11/30/15: PID approval is scheduled for 4/1/16.
9/2/15: PID kick-off meeting was held on 8/10/2015. PID approval is targeted for 4/1/16.

35	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0Y070_	K	TUO - 49 - 15.0		*TUO Route 49 Signalization and Let Turn Channelization*	Candidate

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Active	2018

Prog Code: 201.310

Component:

Funding:

Location Description

IN JAMESTOWN AT 5TH AVENUE

Work Description

SIGNALIZATION & CHANNELIZATION

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,000	9/24/2015
Total Con Est	$1,000	
RW Est	$0	

Project Documents

Env State Act

Env Fed Act

Right of Way Info

Parcels 0

Utilities 0

PM Arvinder Bajwa Ph# (209) 948-7988

DM Mike Lim Ph# (559) 230-3138

EM Janet Bailey Ph#

CM Paul Elliott Ph# (209) 948-7079

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	9/1/2015	3/30/2018	3/30/2018	3/30/2018	2/5/2016	50
Completed						

Project Comments

9/4/15 Kick off PID meeting end of Sept 2015

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 12/2/2015

36	EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
	10-46210_	K	TUO	- 108	- R18.9 / 24.5	0157	*Tuo Route 108 Pavement Rehabilitation*	CANDIDATE

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Active	2018

Prog Code: 201.121

Component:

Funding:

Location Description

NEAR LONG BARN FROM 0.2 KM E OF LONG BARN CONNECTION TO 0.8 KM E OF HELIPORT RD (KP R30.5/39.5)

Work Description

PAVEMENT REHAB AND SHOUDER WIDENING AT VARIOUS LOCATIONS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$10,992	1/28/2002
Total Con Est	$10,992	
RW Est	$0	

Project Documents

Env State ND Act

Env Fed FI Act

Right of Way Info

Parcels 0

Utilities 0

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Arthur Ramirez	Ph#	(559) 243-3802
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	7/29/2015	7/1/2015	7/1/2015	7/1/2015	5/3/2016	50
Completed	7/1/2015	8/31/1999	8/31/1999	8/31/1999	6/30/2000	

Project Comments

9/4/15 Kick off PID meeting end of Sept 2015
11/19/15 Scoping field trip held on 11/5/15; PDT refined scope to include approx one additional mile of improvements with input from field mtnce

SHOPP PID

(State Highway Operation and Protection Program Project Initiation Document)

Projects listed in this section have an approved Project Initiation Document and are awaiting programming or updating for future cycles

Caltrans Central Region
SHOPP PIDs

Status Date 12/2/2015

37	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0X460_	K SJ	- 5 - 26.1 / 26.5	3133	*STOCKTON CHANNEL VIADUCT BRIDGE REHAB*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2014A

Prog Cod: 201.110

Funding:

Component: G13

Location Description

IN SAN JOAQUIN COUNTY IN STOCKTON (STOCKTON CHANNEL VIADUCT BR. NO. 29-0176 L/R)

Work Description

BRIDGE REHABILITATION

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ER Act

Env Fed FI Act

Approve PSR 6/22/2015

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$815,000	5/28/2015
Total Con Est	$815,000	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Sam Sherman Ph# (209) 948-7889

DM Nomer Gutierrez Ph# (209) 948-7079

EM Scott Smith Ph# (559) 445-6172

CM Manjit Singh Ph# (209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	3/20/2020 T	6/4/2018 T			11/20/2018 T			10/21/2019 T	2/6/2020 T	4/20/2020 T	5/5/2020 T

Project Comments

11/20/15: Approved as Long-Lead SHOPP Project (PA&ED Phase Only) by SHOPP Exec. Board on 10/28/15; Awaits programming in 2016.

9/3/15: PID approved 6/22/15; Submitted Programming Doc as Long-Lead Status for 2016 SHOPP (PA&ED only)

38	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0X750_	K ALP	- -	3134	*MOUNTAIN COUNTIES BRIDGE RAILS*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.112

Funding:

Component:

Location Description

IN ALPINE COUNTY SEISMIC RETROFIT PROJECT FOR FOUR BRIDGES AT VARIOUS LOCATIONS

Work Description

BRIDGE RAIL UPGRADE

ROW Info

Parcels 3

Utilities 0

Project Documents

Env State CE Act

Env Fed EX Act

Approve PSR 6/30/2015

Project Rpt

	Cur Est	Est Date
Structures Est	$1,500	5/1/2015
District Est	$2,400	5/1/2015
Total Con Est	$3,900	
RW Est	$176	5/6/2015

Agreements

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958

DM Nomer Gutierrez Ph# (209) 948-7079

EM Janet Bailey Ph#

CM Alfred Blum Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	1/11/2018 T	2/12/2018 T			2/12/2019 T	2/12/2019	8/27/2018 T	2/17/2020 T	4/27/2020 T	6/22/2020 T	7/7/2020 T

Project Comments

(7.27.15) 1.PID Approved 06/30/15. 2.Submitted funding request July 2015 for March CTC Vote.
(4.30.15) 1.Draft PEAR 3/20/15. 2.Final PEAR 4/1/15. 3.Circulate Draft PID (CR E-Review) 4/14/15. 4.Circulate Draft PID (CR E-Review) to locals 4/14/15. 5.Open a

39	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0G830	K	MER - 59 - 0.0		*MERCED SEISMIC RESTORATION*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod	Funding
201.113	Seismic

Component

Location Description

IN MERCED COUNTY SEISMIC RETROFIT PROJECT FOR SEVEN BRIDGES AT VARIOUS LOCATIONS

Work Description

BRIDGE SEISMIC RESTORATION

ROW Info

Parcels 0
Utilities 3

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 6/30/2015
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$0	
Total Con Est	$0	
RW Est	$416	5/6/2015

Agreements

Type	Agency Name	Date

PM	Robert Navarro	Ph#	(559) 243-3470
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	1/2/2019 T	10/1/2018 T			8/1/2019 T	8/1/2019 T	2/7/2020 T	2/21/2020 T	6/12/2020 T	8/17/2020 T	9/1/2020 T

Project Comments

As of 11-20-2015. PID approved 6/30/2015(A). In HQ awaiting Programming.

40	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-1C170_	K	MER - 99 - R12.7 / 17.6	3089	*SR99 MERCED REHAB*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod	Funding
201.122	

Component

Location Description

ON STATE HIGHWAY 99 IN MERCED COUNTY FROM 0.4 MILE SOUTH OF CHILD AVENUE TO 0.9 MILE SOUTH OF FRANKLIN ROAD OC

Work Description

ROADWAY REHABILITATION

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State ND Act
Env Fed CE Act
Approve PSR 9/25/2014
Project Rpt

	Cur Est	Est Date
Structures Est	$8,700	7/3/2015
District Est	$36,644	7/3/2015
Total Con Est	$45,344	
RW Est	$95	9/15/2014

Agreements

Type	Agency Name	Date

PM	Jay Haghparast	Ph#	(559) 243-3458
DM	Ali Alqatami	Ph#	(559) 243-3475
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	4/2/2018 T	10/2/2018 T	10/2/2018 T		10/2/2019 T	12/30/2019 T	4/15/2020 T	5/15/2020 T	8/7/2020 T	10/30/2020 T	11/13/2020 T

Project Comments

The PID was approved on 9/25/14. The project was submitted to be programmed into the 2016 SHOPP. [Proj ID: 1014000144]

Caltrans Central Region
SHOPP PIDs

Status Date 12/2/2015

41	EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
	10-0S120_	K	MER	-	-	3139	*DRAINAGE RESTORATION*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.151

Funding:

Component:

Location Description

IN SAN JOAQUIN AND MERCED COUNTIES ON STATE ROUTES 5, 12, 88, 132, AND 59, 99, 152 AT VARIOUS LOCATIONS

Work Description

DRAINAGE SYSTEM RESTORATION

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR 6/15/2015

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$1,900	7/24/2014
Total Con Est	$1,900	
RW Est	$5	3/17/2015

Agreements

Type	Agency Name	Date

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Shahin Mansour	Ph#	(559) 230-3114
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	2/1/2010		4/1/2010	6/1/2010		9/14/2010	1/3/2011	2/1/2011	3/1/2011	5/3/2011	5/31/2011
Current	12/3/2018 T				9/3/2019 T	9/3/2019 T	10/1/2019 T	1/3/2020 T	3/2/2020 T	6/1/2020 T	7/15/2020 T

Project Comments

08/24/15: SCVP PID approved on 6/15/15. Project submitted to HQ as candidate for 2016 SHOPP program.

42	EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
	10-1C810_	K	MER	-	-	3102	*D10 BRIDGE SUBSTRUCTURE REPAIRS*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.119

Funding:

Component:

Location Description

IN MERCED, SAN JOAQUIN, MARIPOSA AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS

Work Description

BRIDGE PREVENTATIVE MAINTENANCE

ROW Info

Parcels 11

Utilities 3

Project Documents

Env State ND Act

Env Fed FI Act ____

Approve PSR 6/15/2015

Project Rpt ____

	Cur Est	Est Date
Structures Est	$792	5/19/2015
District Est	$755	5/19/2015
Total Con Est	$1,547	
RW Est	$1,893	5/21/2015

Agreements

Type	Agency Name	Date

PM	Robert Navarro	Ph#	(559) 243-3470
DM	Getachew Eshete	Ph#	(559) 243-3890
EM	Janet Bailey	Ph#	
CM	Tony Cipponeri	Ph#	(209) 599-1940

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	7/2/2018 T	4/2/2018 T	4/2/2018 T	7/2/2018 T	10/16/2019 T	10/16/2019 T	4/1/2020 T	4/15/2020 T	8/5/2020 T	10/7/2020 T	10/21/2020 T

Project Comments

As of 11-20-2015. PID approved 6/15/2015(A). In HQ awaiting Programming.

Caltrans Central Region
SHOPP PIDs

Status Date 12/2/2015

43	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-1E770_	K MPA	41 1.9 / 4.9	3158	*Culvert rehabilitation near Fish Camp in Mariposa county*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.151

Funding:

Component:

Location Description

ON RTE 41 IN MARIPOSA CO, NEAR FISH CAMP FROM 1.13 MI S OF SUMMIT RD TO 0.1 MI S OF YOSEMITE NATIONAL PARK

Work Description

REPLACE, RELINE CULVERTS

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State CE Act

Env Fed EX Act

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$1,546	9/17/2015
Total Con Est	$1,546	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Barbara Mendoza Ph# (209) 948-3866

DM Ph#

EM Ph#

CM Ph#

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	10/2/2017 T		12/1/2017 T	2/1/2018 T		9/3/2018 T	12/3/2018 T	2/15/2019 T	4/1/2019 T	7/1/2019 T	7/15/2019 T

Project Comments

44	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0Y600_	K MPA	140 21.2 / 21.8	3131	*MARIPOSA CROSSWALKS*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.015

Funding:

Component:

Location Description

IN MARIPOSA FROM SOUTH JUCTION RTE 49 TO TWELFTH STREET

Work Description

PEDESTRIAN SAFETY UPGRADES

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State CE Act

Env Fed EX Act

Approve PSR 8/25/2014

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$1,305	7/29/2014
Total Con Est	$1,305	
RW Est	$166	5/22/2014

Agreements

Type	Agency Name	Date

PM Sam Sherman Ph# (209) 948-7889

DM Caroline Reyes Ph# (209) 948-7761

EM Janet Bailey Ph#

CM Paul Elliott Ph# (209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	3/15/2017 T		4/14/2017 T	8/18/2017 T		5/30/2019	8/16/2019 T	9/19/2019 T	1/6/2020 T	3/4/2020 T	3/18/2020 T

Project Comments

11/20/15: on 2016 Draft SHOPP; awaiting programming

9/3/15: PID Approved 8/25/14; Awaiting 2016 SHOPP Programming.
Not a candidate for accelerated project due to potential sensitive Cultural issues and property acquisition (24 months).

Caltrans Central Region
SHOPP PIDs

Status Date 12/2/2015

45	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-1C800_	K	SJ - 4 - 0.0	3113	*SJ BRIDGE MAINTENANCE*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.119

Funding:

Component:

Location Description

IN SAN JOAQUIN COUNTY ON STATE ROUTE 4 NEAR DISCOVERY BAY AT OLD RIVER BRIDGE #29-0045

Work Description

BRIDGE PREVENTATIVE MAINTENANCE

ROW Info

Parcels 1

Utilities 5

Project Documents

Env State ND Act

Env Fed FI Act

Approve PSR 6/30/2015

Project Rpt

	Cur Est	Est Date
Structures Est	$3,054	6/30/2015
District Est	$363	6/30/2015
Total Con Est	$3,417	
RW Est	$2,033	5/20/2015

Agreements

Type	Agency Name	Date

PM	Jes Padda	Ph#	(209) 948-7765
DM	Mike Lim	Ph#	(559) 230-3138
EM	Janet Bailey	Ph#	
CM	Manjit Singh	Ph#	(209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	8/15/2018 T	9/7/2018 T	9/7/2018 T	10/8/2018 T	8/7/2019 T	12/2/2019	4/3/2020 T	5/4/2020 T	8/3/2020 T	10/7/2020 T	10/21/2020 T

Project Comments

7/27/15:PID approved 06/30/15. Candidate project in 2016 SHOPP.
6/30/15 PID approved. 5/1/15: Due to complicated nature of the project, the project is a risk to complete by June. Schedule has been agreed upon by key functional units. Still need R/W

46	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0X690_	K	SJ - 4 - 15.7 / 19.2	3110	*SR4 MVP & ROADSIDE PAVING*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.235

Funding:

Component:

Location Description

IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS LOCATIONS

Work Description

ROADSIDE SAFETY IMPROVEMENTS

ROW Info

Parcels 1

Utilities 7

Project Documents

Env State CE Act

Env Fed EX Act

Approve PSR 6/5/2015

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$3,367	5/14/2015
Total Con Est	$3,367	
RW Est	$8	3/5/2015

Agreements

Type	Agency Name	Date

PM	Jes Padda	Ph#	(209) 948-7765
DM	Shahin Mansour	Ph#	(559) 230-3114
EM	Janet Bailey	Ph#	
CM	Manjit Singh	Ph#	(209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	7/17/2018 T					9/15/2019	12/15/2019 T	1/15/2020 T	5/4/2020 T	7/8/2020 T	7/22/2020 T

Project Comments

7/27/15:PID approved 06/05/15. Candidate project in 2016 SHOPP.
5/1/15: Management Review and approval being performed.

Caltrans Central Region
SHOPP PIDs

Status Date 12/2/2015

47	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0X310_	K	SJ - 4 - 19.7	3148	*SJ 4/99 BRIDGE REHAB*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.322

Funding:

Component:

Location Description

IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON ALONG ROUTE 99 ON ROUTE 4 AT PM 19.75 FARMINGTON ROAD OC AND ON ROUTE 26 AT PM 1.11

Work Description

REPLACE BRIDGE

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State CE Act

Env Fed ND Act

Approve PSR 6/30/2015

Project Rpt 6/30/2015

	Cur Est	Est Date
Structures Est	$2,814	6/24/2015
District Est	$2,144	6/24/2015
Total Con Est	$4,958	
RW Est	$91	5/8/2015

Agreements

Type	Agency Name	Date

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Kewal Virk	Ph#	(559) 675-5272

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	1/2/2018 T	3/1/2018 T			9/3/2019 T	10/1/2019	1/15/2020 T	1/29/2020 T	4/1/2020 T	6/1/2020 T	6/15/2020 T

Project Comments

5/1/15 Supplemental PSSR target date 6/30/15 for programming in the 2016 SHOPP
2/3/15 1.PID completed 5/30/14; The Fremont Bridge is being removed leaving Farmington only 3.Project is scheduled to be programmed in 2016 SHOPP
4.Kickoff meeting on 1/21/1

48	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-1C060_	K	SJ - 99 - 0.9	3156	*SJ 5/99 ADA IMPROVEMENTS*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.361

Funding: ADA

Component:

Location Description

IN SAN JOAQUIN COUNTY IN RIPON AT MAIN STREET OVERCROSSING AND IN LODI AT TURNER ROAD OVERCROSSING

Work Description

ADA UPGRADES

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State CE Act

Env Fed EX Act

Approve PSR 6/30/2015

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$1,400	6/16/2015
Total Con Est	$1,400	
RW Est	$8	5/29/2015

Agreements

Type	Agency Name	Date

PM	Mike Cook	Ph#	(209) 470-2909
DM	Gurbhay Brar	Ph#	(559) 230-3106
EM	Scott Smith	Ph#	(559) 445-6172
CM	Pam Marquez	Ph#	(209) 599-8576

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	7/1/2017 T	1/1/2018 T		7/1/2017 T	9/1/2018 T	9/15/2018 T	2/15/2019 T	2/15/2019 T	5/15/2019 T	9/2/2019 T	10/1/2019 T

Project Comments

11.18.15 - The PID was approved 6/30/15. The project is currently waiting for programming and PA&ED should begin in July 2016.

Caltrans Central Region
SHOPP PIDs

Status Date 12/2/2015

49	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-1C280_	K SJ	- 99 - 30.9 / 31.3	3145	*VICTOR ONRAMP*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.310

Funding:

Component:

Location Description

ON STATE ROUTE 99 BETWEEN VICTOR ROAD/SR 12 AND TURNER ROAD IN SAN JOAQUIN COUNTY AT PM 30.9/31.3 IN THE CITY OF LODI

Work Description

RAMP REALIGNMENT

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ND Act

Env Fed CE Act

Approve PSR 6/10/2014

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$6,911	6/10/2014
Total Con Est	$6,911	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958

DM Ph#

EM Janet Bailey Ph#

CM Manjit Singh Ph# (209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	11/2/2017 T					8/10/2018	5/17/2019 T	5/28/2019 T	10/17/2019 T	12/17/2019 T	1/6/2020 T

Project Comments

(7.27.15) 1.Additional money has not been identified at this point. 2.The project will be programmed into the 2016 SHOPP Cycle.
(4.30.15) 1.The project will be programmed into the 2016 SHOPP Cycle.
(3.2.15) 1.On hold for funding.
(2/3/15) 1.On hold f

50	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-1C330_	K SJ	- 205 - L0.0 / R13.4	3146	*SR205 SMART CORRIDOR - PHASE 2*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.315

Funding:

Component:

Location Description

IN SAN JOAQUIN COUNTY ON STATE ROUTE 205 NEAR TRACY FROM ALAMEDA COUNTY LINE TO STATE ROUTE 5

Work Description

RAMP METERS

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ES Act

Env Fed EX Act

Approve PSR 6/9/2014

Project Rpt 6/9/2014

	Cur Est	Est Date
Structures Est	$0	
District Est	$8,900	6/9/2014
Total Con Est	$8,900	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Joy Pinne Ph# (209) 948-7854

DM David Sangha Ph# (559) 244-2942

EM Scott Smith Ph# (559) 445-6172

CM Manjit Singh Ph# (209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	1/15/2018 T		2/15/2018 T	4/1/2018 T		2/19/2019	7/1/2019 T	7/15/2019 T	11/18/2019 T	2/5/2020 T	2/19/2020 T

Project Comments

11/24/15: Supplemental SCVP to program into 2016 SHOPP approved on 6/15/15. Awaiting programming in 2016 SHOPP.

Caltrans Central Region
SHOPP PIDs

Status Date 12/2/2015

51	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0P540_	K	SJ - -	3118	*SJ I-5 BRIDGE REHAB*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.113

Funding:

Component:

Location Description

SJ/MER/STAN CITY'S BRIDGE SEISMIC RESTORATION

Work Description

BRIDGE SEISMIC RESTORATION

ROW Info

Parcels 3

Utilities 0

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR 6/30/2015

Project Rpt

	Cur Est	Est Date
Structures Est	$4,974	6/1/2015
District Est	$2,332	6/1/2015
Total Con Est	$7,306	
RW Est	$251	5/29/2015

Agreements

Type	Agency Name	Date

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Mike Lim	Ph#	(559) 230-3138
EM	Janet Bailey	Ph#	
CM	Tony Cipponeri	Ph#	(209) 599-1940

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	7/3/2017 T	8/1/2017 T	8/1/2017 T	11/1/2017 T	6/3/2019 T	7/1/2019	11/1/2019 T	11/15/2019 T	2/21/2020 T	4/22/2020 T	5/6/2020 T

Project Comments

5/1/15 Target PID date 6/30/15
2/3/15 Next PDT meeting February 24, 2015
2/26/15 Received Draft APS 2/23/15

52	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-1C530_	K	SJ - -	3129	*STA/SJ SIGNS REHAB*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.170

Funding:

Component:

Location Description

IN SAN JOAQUIN AND STANISLAUS COUNTIES ON VARIOUS ROUTES

Work Description

SIGNS AND LIGHTING REHAB

ROW Info

Parcels 1

Utilities 2

Project Documents

Env State CE Act

Env Fed EX Act ____

Approve PSR 6/30/2015

Project Rpt ____

	Cur Est	Est Date
Structures Est	$0	
District Est	$1,349	6/4/2015
Total Con Est	$1,349	
RW Est	$8	2/23/2015

Agreements

Type	Agency Name	Date

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	David Sangha	Ph#	(559) 244-2942
EM	Janet Bailey	Ph#	
CM	Tony Cipponeri	Ph#	(209) 599-1940

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	4/3/2017 T	5/1/2017 T	2/1/2018 T	9/28/2017 T	7/16/2018 T	8/15/2018 T	8/15/2018 T	12/3/2018 T	3/1/2019 T	6/4/2019 T	7/15/2019 T

Project Comments

08/24/15: SCVP PID approved on 6/30/15. Project submitted to HQ as candidate for 2016 SHOPP program.

Caltrans Central Region
SHOPP PIDs

Status Date 12/2/2015

53	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-1C620_	K SJ	- -	3147	*SJ/MER/STA/TUO TMS ELEMENT UPGRADES*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.315

Funding:

Component:

Location Description

IN SAN JOAQUIN, MERCED AND AMADOR COUNTIES ON VARIOUS ROUTES

Work Description

UPGRADE TMS ELEMENTS

ROW Info

Parcels 0

Utilities 7

Project Documents

Env State CE Act

Env Fed EX Act

Approve PSR 6/30/2015

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$3,462	6/30/2015
Total Con Est	$3,462	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Sinaren Pheng Ph# (209) 948-7972

DM Mike Lim Ph# (559) 230-3138

EM Janet Bailey Ph#

CM Kewal Virk Ph# (559) 675-5272

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	6/5/2017 T					4/2/2018 T	3/1/2018 T	8/8/2018 T	11/1/2018 T	3/1/2019 T	4/15/2019 T

Project Comments

08/24/15: SCVP PID approved on 6/30/15. Project submitted to HQ as candidate for 2016 SHOPP program.

54	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-1C270_	K STA	- 5 - 27.0 / 27.4	3144	*WESTLEY REST AREA*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.250

Funding:

Component:

Location Description

IN STANISLAUS COUNTY AT WESTLEY REST AREA

Work Description

REPLACE REST AREA

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State Act

Env Fed Act

Approve PSR 6/30/2015

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$9,000	3/12/2014
Total Con Est	$9,000	
RW Est	$6	5/1/2015

Agreements

Type	Agency Name	Date

PM Arvinder Bajwa Ph# (209) 948-7988

DM Brad Cole Ph# (559) 230-3134

EM Scott Smith Ph# (559) 445-6172

CM Tony Cipponeri Ph# (209) 599-1940

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	3/1/2017 T				3/1/2018 T	4/2/2018	7/2/2018 T	8/1/2018 T	12/3/2018 T	2/2/2019 T	2/15/2019 T

Project Comments

5/1/15 On schedule
2/3/15 Received additional 0.2 PYGÇÖs on 11/17/2014.
2/13/15 PDT Meeting was held 2/9/15. PID target date 6/30/15. Next PDT meeting scheduled for 3/17/2015

55

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0V110_	K STA	- 99 - R18.1 / R20.9	3130	*SR 99 Beckwith Rd & Carpenter Rd Accel/Decel Lanes*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.015

Funding:

Component:

Location Description

IN STANISLAUS COUNTY IN MODESTO AT VARIOUS LOCATIONS FROM 0.2 MILE NORTH OF WEST MODESTO OVERHEAD TO 0.7 MILE NORTH OF STANDIFORD/

Work Description

INTERCHANGE IMPROVEMENTS

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State CE Act
Env Fed EX Act
Approve PSR 4/10/2015
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$6,497	7/29/2014
Total Con Est	$6,497	
RW Est	$16	5/20/2014

Agreements

Type	Agency Name	Date

PM Sinarath Pheng Ph# (209) 948-3612
DM Jose Huerta Ph# (209) 948-7902
EM Scott Smith Ph# (559) 445-6172
CM Tony Cipponeri Ph# (209) 599-1940

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	8/18/2017 T					12/18/2017	3/9/2018 T	4/23/2018 T	7/17/2018 T	9/12/2018 T	9/27/2018 T

Project Comments

11/30/15: Awaiting to be programmed in 2016 SHOPP.
(7.27.15) 1.Submitted programming request for 2016 SHOPP Cycle July 2015.
(4.30.15) 1.Per Silvia/Guevel, .015 program is over funded in the current cycle so upon Traffic & PM prompt, Silvia to submit p

56

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0H480_	0 STA	- 108 - 33.1 / 33.2	5411	*Riverbank Slope Protection*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.150

Funding:

Component:

Location Description

IN STANISLAUS COUNTY IN AND NEAR RIVERBANK AT EIGTH STREET

Work Description

SLOPE REPAIR

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State ND Act 5/14/2015
Env Fed Act
Approve PSR
Project Rpt 6/30/2015

	Cur Est	Est Date
Structures Est	$0	
District Est	$1,824	6/30/2015
Total Con Est	$1,824	
RW Est	$59	7/27/2015

Agreements

Type	Agency Name	Date

PM Sam Sherman Ph# (209) 948-7889
DM Nomer Gutierrez Ph# (209) 948-7079
EM Scott Smith Ph# (559) 445-6172
CM Kewal Virk Ph# (559) 675-5272

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	6/30/2015 A	10/14/2016 T			12/1/2017 T	9/8/2015	5/30/2018 T	7/3/2018 T	9/17/2018 T	11/14/2018 T	11/28/2018 T

Project Comments

11/20/15: Project on 2016 Draft SHOPP, awaits programming to start.

9/3/15: PA&ED Achieved 6/30/15; Project now proposed for programming into 2016 SHOPP and has been removed from D10 Minoro Program.

Caltrans Central Region
SHOPP PIDs

Status Date 12/2/2015

57	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0Y800_	K	TUO - 108 - 26.4 / 34.4	3137	*SR108 TUOLUMNE WIRE MESH*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.150

Funding:

Component:

Location Description

IN TUOLUMNE COUNTY NEAR STRAWBERRY FROM 0.2 MILE WEST OF LASSEN DRIVE TO 0.3 MILE WEST OF BEARDSLEY ROAD

Work Description

INSTALL WIRE MESH DRAPERY

ROW Info

Parcels 6

Utilities 0

Project Documents

Env State CE Act

Env Fed EX Act

Approve PSR 6/30/2015

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$2,628	6/30/2015
Total Con Est	$2,628	
RW Est	$16	5/15/2015

Agreements

Type	Agency Name	Date

PM	Joy Pinne	Ph# (209) 948-7854
DM	Kal Daher	Ph# (559) 230-3130
EM	Janet Bailey	Ph#
CM	Paul Elliott	Ph# (209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	11/1/2017 T		2/1/2018 T	9/28/2017 T	11/3/2018 T	10/1/2018	12/1/2018 T	1/15/2019 T	4/15/2019 T	6/12/2019 T	6/26/2019 T

Project Comments

11/24/15: PID approved on 6/15/15. Awaiting programming in the 2016 SHOPP.

58	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0E960_	K	TUO - 120 - R32.9 / R41.5	0335	*CAP M East of Buck Meadow*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.121

Funding:

Component:

Location Description

ON ROUTE 120 FROM 0.2 MILES EAST OF FERRETTI ROAD IN GROVELAND TO 1.9 MILES EAST OF MARIPOSA COUNTY LINE NEAR BUCK MEADOWS

Work Description

ROADWAY REHABILITATION

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ND Act

Env Fed FI Act

Approve PSR 10/31/2014

Project Rpt 10/31/2014

	Cur Est	Est Date
Structures Est	$0	
District Est	$7,620	6/30/2005
Total Con Est	$7,620	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Iorzua Akuva	Ph# (209) 941-1958
DM	Michael Hutchison	Ph# (209) 948-3976
EM	Janet Bailey	Ph#
CM	Paul Elliott	Ph# (209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	10/1/2009	6/30/2002	10/1/2009	11/1/2009	6/30/2002	4/1/2010	8/1/2010	8/1/2010	9/1/2010	11/1/2010	9/1/2010
Current	4/19/2028 T										

Project Comments

(7.27.15) 1. Programming request was submitted for 2016 SHOPP Cycle July 2015.

(4.30.15) 1.Silvia will submit the programming request for the 2016 SHOPP Cycle June 2015.
(3.2.18) On hold no funding ID'd.
(2/3/15) On hold, no funding IDGÇÖd.

Caltrans Central Region
SHOPP PIDs

Status Date 12/2/2015

59	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0Y790_	K	TUO - 120 - 48.8	3136	*SR120 SLOPE MODIFICATION*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.150

Funding:

Component:

Location Description

IN TUOLUMNE COUNTY FROM 1.5 MI EAST OF SWEET WATER ROAD TO 0.5 MI WEST OF SOUT FORK TUOLUMNE RIVER BRIDGE

Work Description

STABILIZE SLOPE

ROW Info

Parcels 2

Utilities 0

Project Documents

Env State CE Act

Env Fed EX Act

Approve PSR 6/15/2015

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$1,560	5/28/2015
Total Con Est	$1,560	
RW Est	$12	2/17/2015

Agreements

Type	Agency Name	Date

PM Joy Pinne Ph# (209) 948-7854

DM Nomer Gutierrez Ph# (209) 948-7079

EM Janet Bailey Ph#

CM Paul Elliott Ph# (209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	1/30/2018 T					10/1/2018	12/1/2018 T	1/15/2019 T	4/15/2019 T	6/12/2019 T	6/26/2019 T

Project Comments

11/24/15: PID approved on 6/15/15. Awaiting programming in the 2016 SHOPP.

60	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-1C690_	K	TUO - -	3119	*TUOLUMNE DRAINAGE RESTORATION*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.151

Funding:

Component:

Location Description

IN AMADOR AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS

Work Description

DRAINAGE SYSTEM RESTORATION

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State CE Act 4/17/2015

Env Fed EX Act

Approve PSR 6/30/2015

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$2,328	6/30/2015
Total Con Est	$2,328	
RW Est	$26	5/11/2015

Agreements

Type	Agency Name	Date

PM Mike Cook Ph# (209) 470-2909

DM Mike Lim Ph# (559) 230-3138

EM Janet Bailey Ph#

CM Paul Elliott Ph# (209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	12/1/2017 T			1/1/2018 T		8/15/2018 T	12/1/2018 T	1/1/2019 T	4/1/2019 T	7/15/2019 T	8/15/2019 T

Project Comments

11.18.15 - The PID was approved 6/30/15. The project is currently waiting for programming and PA&ED should begin in July 2016.

Caltrans Central Region
SHOPP PIDs

Status Date 12/2/2015

61	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-1E700_	K	STA - 99 - R16.5 / R16.7	3155	*Modesto Soil Stockpile Encapsulation*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2016A

Prog Cod: 201.330

Funding:

Component:

Location Description

IN STA CO IN CITY OF MODESTO ALONG SR 99 FROM 0.4 MI N OF SR 99/SR 132 SEPARATION TO 0.1 MI S OF KANSAS AVE OC & ALONG FUTURE SR 132 FROM

Work Description

HAZARDOUS WASTE MITIGATION

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ER Act

Env Fed CE Act

Approve PSR 6/30/2015

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$1,880	6/19/2015
Total Con Est	$1,880	
RW Est	$26	6/4/2015

Agreements

Type	Agency Name	Date

PM Grace Magsayo Ph# (209) 948-7976

DM Kal Daher Ph# (559) 230-3130

EM Scott Smith Ph# (559) 445-6172

CM Tony Cipponeri Ph# (209) 599-1940

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	2/15/2018 T		2/15/2018 T	3/18/2018 T		10/15/2018	4/17/2019 T	5/13/2019 T	8/12/2019 T	9/25/2019 T	10/26/2019 T

Project Comments

8/25/15: PID approved June 2015.

62	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0J720_	K	ALP - 4 - 0.0 / 3.2	1044	*BEAR VALLEY CAPM*	PID

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.121

Funding:

Component:

Location Description

IN ALPINE COUNTY ON ROUTE 4 FROM CALAVERAS COUNTY LINE TO 0.5KM EAST OF ROUTE 207. (KP 0.0/5.1)

Work Description

CAPM

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State CE Act 7/8/2003

Env Fed EX Act 7/8/2003

Approve PSR 10/17/2003

Project Rpt 10/17/2003

	Cur Est	Est Date
Structures Est	$0	
District Est	$1,250	6/7/2002
Total Con Est	$1,250	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Grace Magsayo Ph# (209) 948-7976

DM Caroline Reyes Ph# (209) 948-7761

EM Scott Smith Ph# (559) 445-6172

CM Alfred Blum Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

Project did not make 2004 SHOPP! This is shelved PID (unprogramed). PID completed on 10/17/2003.

Caltrans Central Region
SHOPP PIDs

Status Date 12/2/2015

63	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0S680_	K ALP	- 4 - 16.6 / 31.1	3138	*ALPINE CULVERT REHAB*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.151

Funding:

Component:

Location Description

IN ALPINE AND AMADOR COUNTIES ON VARIOUS STATE ROUTE LOCATIONS

Work Description

CULVERT REHABILITATION

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ND Act

Env Fed EX Act

Approve PSR 5/9/2014

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$2,824	5/1/2014
Total Con Est	$2,824	
RW Est	$70	5/1/2014

Agreements

Type	Agency Name	Date

PM	Sinaren Pheng	Ph# (209) 948-7972
DM	Nomer Gutierrez	Ph# (209) 948-7079
EM	Janet Bailey	Ph#
CM	Alfred Blum	Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	4/4/2018 T		1/4/2018 T	5/2/2018 T		7/2/2019 T	10/3/2019 T	1/2/2020 T	4/15/2020 T	7/15/2020 T	9/1/2020 T

Project Comments

64	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0J600_	K ALP	- 88 - 0.0 / R6.0	1351	*CAPLES LAKE REHAB*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.120

Funding:

Component:

Location Description

ON ROUTE 88 IN ALPINE COUNTY FROM AMADOR COUNTY LINE TO 1.24KM EAST OF THE CARSON PASS SUMMIT (KP 0.0/R9.7)

Work Description

ROADWAY REHABILITATION

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ND Act

Env Fed FI Act

Approve PSR 10/14/2005

Project Rpt 10/14/2005

	Cur Est	Est Date
Structures Est	$0	
District Est	$12,600	8/18/2005
Total Con Est	$12,600	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Grace Magsayo	Ph# (209) 948-7976
DM	Sanku Mohan	Ph# (559) 243-3581
EM	Scott Smith	Ph# (559) 445-6172
CM	Alfred Blum	Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	1/1/2010	10/1/2008	8/1/2010	6/1/2009		3/1/2011	5/1/2011	7/1/2011	11/1/2011		12/1/2011
Current	1/1/2010 T	10/1/2008 T	8/1/2010 T	6/1/2009 T		3/1/2011 T	5/1/2011 T	7/1/2011 T	11/1/2011 T		12/1/2011 T

Project Comments

Caltrans Central Region
SHOPP PIDs

Status Date 12/2/2015

65	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0S750_	K	ALP - 88 - 0.0	3142	*ALP/AMA/TUO CULVERT REHAB*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.151

Funding:

Component:

Location Description

IN AMADOR, ALPINE AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS

Work Description

CULVERT REHABILITATION

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ND Act

Env Fed EX Act

Approve PSR 5/9/2014

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$3,612	5/2/2014
Total Con Est	$3,612	
RW Est	$98	5/1/2014

Agreements

Type	Agency Name	Date

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Janet Bailey	Ph#	
CM	Alfred Blum	Ph#	(209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	4/4/2018 T		8/1/2018 T	9/4/2018 T		7/2/2019 T	12/1/2019 T	1/15/2020 T	4/15/2020 T	7/15/2020 T	9/1/2020 T

Project Comments

66	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0H870_	K	ALP - 88 - 5.3	0191	*Rock Slope Repair ALP 88*	PID

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.150

Funding:

Component:

Location Description

IN ALPINE COUNTY ON SR88 NEAR WOODLAKE ROAD (KP 8.8)

Work Description

MODIFY SLOPE

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State CE Act

Env Fed CE Act

Approve PSR 1/29/2008

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$3,017	1/7/2008
Total Con Est	$3,017	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

5/18/12: Project superceded by 10-0S170 now in closeout phase.
3/3/08: No issues. On scheduled.
1/30/08: PID APPROVED.
12/4/07: K- Phase close @ Dist. Prg direction . PSR still in CR.
10/29/07: PID IN CR for signatures.
9/14/07: Target for PID 10/07. PID will be shelved.

Caltrans Central Region
SHOPP PIDs

Status Date 12/2/2015

67	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-46130_	K AMA	- 49 - 4.0 / 6.7	2128	*RTE 49 JACKSON OVERLAY*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.120

Funding:

Component:

Location Description

IN AND NEAR JACKSON FROM 0.1 KM S OF SOUTH JCT RTE 88 TO 0.5 KM N OF AMADOR CENTRAL RAILROAD CROSSING (KP 6.4/10.7)

Work Description

AC OVERLAY AND WIDEN SHOULDER

ROW Info

Parcels 18

Utilities 6

	Cur Est	Est Date
Structures Est	$1,520	3/6/2006
District Est	$9,225	3/6/2006
Total Con Est	$10,745	
RW Est	$0	

Project Documents

Env State ND Act

Env Fed FI Act

Approve PSR 9/16/1997

Project Rpt

Agreements

Type	Agency Name	Date

PM Jes Padda Ph# (209) 948-7765

DM Jose Huerta Ph# (209) 948-7902

EM Scott Smith Ph# (559) 445-6172

CM Alfred Blum Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	8/1/2008	9/1/2006	12/1/2008	7/1/2009	1/1/2010		4/1/2010	4/16/2010	6/1/2010	7/18/2010	8/1/2010
Current	8/1/2008 T	9/1/2006 T	12/1/2008 T	7/1/2009 T	1/1/2010 T	T	4/1/2010 T	4/16/2010 T	6/1/2010 T	7/18/2010 T	8/1/2010 T

Project Comments

6/30/06>> Project is unparred due to lack of funding.

68	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0Q210	K AMA	- 88 - 5.5 / 14.3	0167	*CAPM Amador County on Route 88 Between Route 124 and 49*	PID

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.121

Funding:

Component:

Location Description

ON ROUTE 88 FROM ROUTE 124 TO ROUTE 49

Work Description

AC OVERLAY AND DIGOUTS

ROW Info

Parcels 0

Utilities 4

	Cur Est	Est Date
Structures Est	$0	
District Est	$6,113	8/14/2007
Total Con Est	$6,113	
RW Est	$0	

Project Documents

Env State CE Act

Env Fed EX Act

Approve PSR 9/4/2007

Project Rpt 9/4/2007

Agreements

Type	Agency Name	Date

PM Grace Magsayo Ph# (209) 948-7976

DM Caroline Reyes Ph# (209) 948-7761

EM Janet Bailey Ph#

CM Alfred Blum Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

9/14/07: CAPM PR approved 9/4/07.
08/14/07: PID on electronic review (Ending 8/22/07).
7/21/07: Conducted Risk Management Meeting 7/13/07. Workplan /SB45 & Database Cert . Target 8/1/07

6/11/07: Field task review 6/7/07.
5/21/07: Draft PID to circulate end of May 2007.

Caltrans Central Region
SHOPP PIDs

Status Date 12/2/2015

69

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0K130_	K AMA	- 88 - 54.7 / 60.8	2680	*Peddler Hill Rehab*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.120

Funding:

Component:

Location Description

ON ROUTE 88 IN AMADOR COUNTY FROM 0.1 MILES WEST OF FOSTER MEADOW ROAD TO 1.1 MILES EAST OF SHOT ROCK VISTA POINT (KP

Work Description

ROADWAY REHABILITATION

ROW Info

Parcels 0

Utilities 1

Project Documents

Env State ND Act

Env Fed FI Act

Approve PSR 11/29/2005

Project Rpt 11/29/2005

	Cur Est	Est Date
Structures Est	$0	
District Est	$10,419	8/31/2005
Total Con Est	$10,419	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Sinarath Pheng Ph# (209) 948-3612

DM Mike Lim Ph# (559) 230-3138

EM Scott Smith Ph# (559) 445-6172

CM Alfred Blum Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	1/1/2013		3/1/2013	5/1/2013		11/1/2013	2/1/2014	5/1/2014	8/18/2014		12/17/2014
Current	1/1/2013 T		3/1/2013 T	5/1/2013 T		11/1/2013 T	2/1/2014 T	5/1/2014 T	8/18/2014 T		12/17/2014 T

Project Comments

70

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0M790	K AMA	- 88 - 66.6 / 71.6	0234	*CARSON SPUR REHAB*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.120

Funding:

Component:

Location Description

IN AMADOR COUNTY ON SR 88 NEAR CARSON SPUR (KP 107.89/115.99)

Work Description

PAVEMENT REHABILITATION

ROW Info

Parcels 0

Utilities 1

Project Documents

Env State ER Act

Env Fed FI Act

Approve PSR 12/7/2007

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$14,908	6/30/2009
Total Con Est	$14,908	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Sinarath Pheng Ph# (209) 948-3612

DM David Sangha Ph# (559) 244-2942

EM Scott Smith Ph# (559) 445-6172

CM Alfred Blum Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	1/1/2012		1/1/2012	2/1/2012		10/1/2012	6/1/2013	6/1/2013	8/1/2013	11/1/2013	1/1/2014
Current	1/1/2012 T		1/1/2012 T	2/1/2012 T		10/1/2012 T	6/1/2013 T	6/1/2013 T	8/1/2013 T	11/1/2013 T	1/1/2014 T

Project Comments

Estimates are current.

Caltrans Central Region
SHOPP PIDs

Status Date 12/2/2015

71	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0F950_	K	CAL - 4 - 42.7 / 43.5	3243	*ARNOLD CURVE CORRECTION*	PID

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.310

Funding:

Component:

Location Description

ON ROUTE 4 IN CALAVERAS COUNTY BETWEEN 0.1 MILE (0.2 KM) EAST OF MORGAN ROAD AND 1.0 MILE (1.6 KM) EAST OF MORAN ROAD (KP 68.7/70.0)

Work Description

CURVE IMPROVEMENTS.

ROW Info

Parcels 5

Utilities 3

	Cur Est	Est Date
Structures Est	$0	
District Est	$8,004	10/21/2005
Total Con Est	$8,004	
RW Est	$0	

Project Documents

Env State ND Act

Env Fed FI Act

Approve PSR 11/15/2005

Project Rpt

Agreements

Type	Agency Name	Date

PM Grace Magsayo Ph# (209) 948-7976

DM Jose Huerta Ph# (209) 948-7902

EM Scott Smith Ph# (559) 445-6172

CM Alfred Blum Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

04/17/06: Project did not make 2006 SHOPP! This is a shelved PID (unprogramed). PID completed on 11/15/2005.01/11/06: Project is On Draft 2006 SHOPP dated 11/23/05. Currently in list for funding, but approval pending CTC adoption of 2006 SHOPP.11/15/0

72	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-4773U_	1	MER - 5 - 31.8 / 32.5	9052	*STA I-5 RAMPS*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.121

Funding:

Component:

Location Description

ON ROUTE 5 IN MERCED AND STANISLAUS

Work Description

RAMP & BRIDGE APPROACH REHAB

ROW Info

Parcels 0

Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$5,115	6/14/2013
Total Con Est	$5,115	
RW Est	$3	10/27/2005

Project Documents

Env State CE Act

Env Fed EX Act

Approve PSR 6/24/2012

Project Rpt 3/2/2006

Agreements

Type	Agency Name	Date

PM Arvinder Bajwa Ph# (209) 948-7988

DM Caroline Reyes Ph# (209) 948-7761

EM Janet Bailey Ph#

CM Raaid Abouzedan Ph# (559) 243-3598

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	1/29/2015	10/1/2013	4/1/2014	10/1/2014	6/1/2015	6/1/2015	2/1/2016	2/1/2016	4/12/2016		6/1/2016
Current	9/15/2015 T					8/15/2016	11/15/2016 T	12/15/2016 T	3/24/2017 T	5/27/2017 T	6/10/2017 T

Project Comments

2/3/15 Inactive-Project is covered in 10-0V660

Caltrans Central Region
SHOPP PIDs

Status Date 12/2/2015

73	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-3A670_	K	MER - 59 - 10.4 / 14.8	5256	*MARIPOSA CREEK REHAB.*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.120

Funding:

Component: LONG LEAD

Location Description

ON STATE ROUTE 59 FROM MARIPOSA CREEK TO NORTHBOUND STATE ROUTE 99 ON-RAMP (KP 16.7/23.8)

Work Description

REHAB

ROW Info

Parcels 67

Utilities 5

Project Documents

Env State ND Act

Env Fed FI Act

Approve PSR 10/18/2005

Project Rpt 10/18/2005

	Cur Est	Est Date
Structures Est	$0	
District Est	$12,084	10/17/2005
Total Con Est	$12,084	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Arvinder Bajwa Ph# (209) 948-7988

DM Steven McDonald Ph# (559) 488-4334

EM Scott Smith Ph# (559) 445-6172

CM Raaid Abouzedan Ph# (559) 243-3598

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	10/1/2012		10/1/2012	10/1/2012		4/1/2014	10/1/2015	10/1/2015	11/1/2015		1/1/2016
Current	10/1/2012 T		10/1/2012 T	10/1/2012 T		4/1/2014 T	10/1/2015 T	10/1/2015 T	11/1/2015 T		1/1/2016 T

Project Comments

9/06:- waiting for funds to open the PA&ED phase. Supplemental PSSR was approved on 10/18/05 as a long-lead project. PSSR was approved on 9/20/2001. Last PDT meeting was held on 7/14/05.

74	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0L010_	K	MER - 99 - 12.8 / 16.6	5409A	*Childs Ave. West Merced Landscape Restoration*	PID

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.210

Funding:

Component:

Location Description

HIGHWAY PLANTING RESTORATION IN MERCED COUNTY ON ROUTE 99 FROM 0.2 MILES SOUTH OF THE CHILDS AVENUE OC TO THE WEST MERCED OH

Work Description

HIGHWAY PLANTING RESTORATION

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State CE Act 6/6/2005

Env Fed EX Act 6/6/2005

Approve PSR 9/21/2005

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$2,570	8/29/2005
Total Con Est	$2,570	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Sinaren Pheng Ph# (209) 948-7972

DM Brad Cole Ph# (559) 230-3134

EM Scott Smith Ph# (559) 445-6172

CM Robert Navarro Ph# (559) 243-3470

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	10/1/2007	4/1/2008	1/1/2008	7/1/2004	7/1/2008	8/1/2008	3/2/2005	12/1/2008	2/1/2009	2/15/2009	3/1/2009
Current											

Project Comments

9/21/05 - PID Document approved by District Director6/15/05: Design is working on comments sent back from Draft PID. Design is scheduling a Pid constructability review for July 2005.

Caltrans Central Region
SHOPP PIDs

Status Date 12/2/2015

75	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-3A720_	K	MER - 99 - 20.5 / 24.3	5431	*MER-99 PAVEMENT REHABILITATION*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.120

Funding:

Component:

Location Description

IN MERCED COUNTY IN AND NEAR ATWATER FROM BUHACH OVERCROSSING TO 0.8 MILE SOUTH OF WESTSIDE BOULEVARD

Work Description

PAVEMENT RESURFACING & RESTORATION

ROW Info

Parcels 0

Utilities 2

Project Documents

Env State ND Act

Env Fed CE Act

Approve PSR 6/11/2015

Project Rpt 6/11/2015

	Cur Est	Est Date
Structures Est	$900	7/3/2015
District Est	$42,422	7/3/2015
Total Con Est	$43,322	
RW Est	$434	5/24/2014

Agreements

Type	Agency Name	Date

PM	Jay Haghparast	Ph#	(559) 243-3458
DM	Kal Daher	Ph#	(559) 230-3130
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	12/1/2009	2/1/2008	2/1/2009	9/1/2009	8/1/2009	11/1/2009	3/1/2010	3/1/2010	4/15/2010	4/17/2010	5/1/2010
Current	11/3/2017 T					10/19/2018 T	2/1/2019 T	3/1/2019 T	6/14/2019 T	9/6/2019 T	9/20/2019 T

Project Comments

The PID was approved on 7/7/2014. The project is waiting to be programmed into the SHOPP. [Proj ID: 1013000259]

76	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0L880_	K	MER - 140 - 0.3 / 4.2	0038	*Shoulder widening on SR140*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.310

Funding:

Component:

Location Description

ON ROUTE 140 BETWEEN 0.3 MILES EAST OF INTERSTATE 5 AND ROUTE 33

Work Description

SHOULDER WIDENING

ROW Info

Parcels 47

Utilities 4

Project Documents

Env State ND Act

Env Fed EX Act

Approve PSR 9/14/2007

Project Rpt

	Cur Est	Est Date
Structures Est	$2,163	8/10/2007
District Est	$4,854	8/10/2007
Total Con Est	$7,017	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Mike Lim	Ph#	(559) 230-3138
EM	Scott Smith	Ph#	(559) 445-6172
CM	Robert Navarro	Ph#	(559) 243-3470

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	3/1/2013	9/1/2013	11/1/2012	7/1/2013	1/1/2015	2/1/2015	10/1/2015	10/1/2015	11/15/2015	10/1/2015	2/1/2016
Current	3/1/2013 T	9/1/2013 T	11/1/2012 T	7/1/2013 T	1/1/2015 T	2/1/2015 T	10/1/2015 T	10/1/2015 T	11/15/2015 T	10/1/2015 T	2/1/2016 T

Project Comments

9/3/08:- Cost Estimates will be updated in 4th Quarter of this FY08/09 (after April, 2009). PSR was approved on 09/14/07. Last PDT meeting was held on 7/10/07."

77	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0Y130_	K	MER - 140 - 2.3 / 49.0	3074	*MER 140 ACCESS ROADS*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.015

Funding:

Component:

Location Description

IN MERCED COUNTY ON ROUTE 140 FROM OUTSIDE CANAL BRIDGE TO 0.7 MILE EAST OF CUNNINGHAM ROAD

Work Description

EXTEND CULVERTS & INSTALL END TREATMENTS

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 8/4/2015
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$3,321	5/28/2014
Total Con Est	$3,321	
RW Est	$336	4/23/2014

Agreements

Type	Agency Name	Date

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	11/1/2019 T		5/15/2019 T	11/15/2019 T		9/7/2021	11/15/2021 T	2/1/2022 T	4/1/2022 T	6/30/2022 T	8/1/2022 T

Project Comments

78	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-35461_	K	MER - 140 - 4.3 / 11.7	5541	*MUD SLOUGH REHAB*	PID

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.120

Funding:

Component: LONG LEAD

Location Description

NEAR GUSTINE FROM WEST JCT RTE 33 TO SAN JOAQUIN RIVER BRIDGE (KP 6.9/18.8)

Work Description

STRUCTURAL SECTION REPAIR AND WIDEN THREE BRIDGES

ROW Info

Parcels 9
Utilities 0

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 8/30/1999
Project Rpt

	Cur Est	Est Date
Structures Est	$1,100	11/1/1999
District Est	$5,975	11/1/1999
Total Con Est	$7,075	
RW Est	$0	

Agreements

Type	Agency Name	Date
RR	CALIF. NORTHERN	

PM	Grace Magsayo	Ph#	(209) 948-7976
DM		Ph#	
EM	Scott Smith	Ph#	(559) 445-6172
CM	Robert Navarro	Ph#	(559) 243-3470

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

9.27.05: Not on APL, no work performed.4/25/05: Not in 2004 0r 2006 SHOPP yet. No work performed. Inactive , below priority line, awaits Funding. No work done at this time.

Caltrans Central Region
SHOPP PIDs

Status Date 12/2/2015

79	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0A860_	K	MER - 140 - 34.5 / 35.8	5638	*EL CAPITAN REHAB*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.120

Funding:

Component:

Location Description

NEAR MERCED FROM EL CAPITAN CANAL TO ROUTE 99

Work Description

ROADWAY REHABILITATION

ROW Info

Parcels 0

Utilities 3

	Cur Est	Est Date
Structures Est	$0	
District Est	$4,970	8/13/2013
Total Con Est	$4,970	
RW Est	$0	

Project Documents

Env State CE Act

Env Fed EX Act

Approve PSR 9/2/1997

Project Rpt

Agreements

Type	Agency Name	Date

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Nicholas Chan	Ph#	(559) 230-3126
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	10/19/2016 T	9/20/2017 T	2/22/2017 T	10/19/2016 T	11/29/2021 T	5/1/2019 T	4/8/2020 T	4/1/2022 T	4/1/2022 T	4/1/2022 T	5/11/2022 T

Project Comments

80	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0X520_	K	MER - 152 - 0.0	3149	*MER-152,165 ADA Infrastructure*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.378

Funding:

Component:

Location Description

IN MERCED COUNTY IN LOS BANOS AT VARIOUS LOCATIONS

Work Description

PEDESTRIAN INFRASTRUCTURE

ROW Info

Parcels 117

Utilities 4

	Cur Est	Est Date
Structures Est	$0	
District Est	$816	2/12/2015
Total Con Est	$816	
RW Est	$1,634	11/21/2014

Project Documents

Env State CE Act

Env Fed EX Act

Approve PSR 3/16/2015

Project Rpt

Agreements

Type	Agency Name	Date

PM	Sinarath Pheng	Ph#	(209) 948-3612
DM	Mike Lim	Ph#	(559) 230-3138
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	12/30/2016 T		5/1/2017 T	8/30/2017 T		5/1/2019	8/30/2019 T	9/30/2019 T	1/15/2020 T	3/30/2020 T	5/15/2020 T

Project Comments

9/2/15 The PSR was approved on 3/16/15 and will be included in the 2016 SHOPP.
4/28/15: The PSR was approved on 3/16/15 and will be included in the 2016 SHOPP.

81	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-38220_	K	MER - 165 - 0.0 / 11.7	5830	*HENRY MILLER rehab*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.120

Funding:

Component:

Location Description

IN MERCED COUNTY ON STATE ROUTE 165 BETWEEN INTERSTATE 5 AND HENRY MILLER ROAD. (KP 0.0/18.8)

Work Description

REHABILITATE THE EXISTING ASPHALT CONCRETE ROADWAY.

ROW Info

Parcels 62
Utilities 2

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 10/27/2005
Project Rpt

	Cur Est	Est Date
Structures Est	$3,446	8/12/2005
District Est	$22,971	8/12/2005
Total Con Est	$26,417	
RW Est	$44	9/2/2005

Agreements

Type	Agency Name	Date

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Sanku Mohan	Ph#	(559) 243-3581
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	1/1/2015	5/1/2015	1/1/2015	7/1/2015	1/1/2017	1/1/2017	7/1/2017	7/1/2017	8/15/2017	9/17/2017	10/1/2017
Current	1/1/2015 T	5/1/2015 T	1/1/2015 T	7/1/2015 T	1/1/2017 T	1/1/2017 T	7/1/2017 T	7/1/2017 T	8/15/2017 T	9/17/2017 T	10/1/2017 T

Project Comments

12/05- Waiting for fund allocation to start PA&ED phase. 2nd Supplemental PSSR was approved on 10/27/05. 1st Supplemental PSSR was approved on 8/14/2003. PSSR was approved in 1993. A long-lead project.

82	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0F160_	K	MER - L5712 -	5011	*COVER MATERIAL BINS*	PID

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.352

Funding:

Component:

Location Description

IN MERCED, MARIPOSA, TUOLUMNE, CALAVERAS, SAN JOAQUIN, AMADOR, AND ALPINE COUNTIES AT VARIOUS MAINTENANCE STATIONS.

Work Description

COVER MATERIAL BINS

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State CE Act
Env Fed EX Act
Approve PSR 9/27/2005
Project Rpt

	Cur Est	Est Date
Structures Est	$1,211	8/5/2005
District Est	$73	8/5/2005
Total Con Est	$1,284	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Robert Navarro	Ph#	(559) 243-3470

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

3.30.06: Not on APL. No work done at present. 9.27.05: Supp PSR signed today.8.08.05: Supp PSR on signature round.6.28.05: Design is preparing Supp PSR . Should be ready by 7/31/05 for signature rounds.4/25/05: Back on APL on 4/15/05. design to update/rewrite PID for 2006 SHOPP.PID completed on 9/9/03. Awaits Funding/Programming.

83

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Y780_	K MPA	- 14 - 25.3 / 51.8		*MPA Route 140 Pavement Preservation*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Active	2018

Prog Cod: 201.121

Funding:

Component:

Location Description

NEAR BRICEBURG FROM E. WHITLOCK RD TO YOSEMITE PARK BOUNDARY

Work Description

PAVEMENT PRESERVATION (CAPM)

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR 6/1/2015

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$21,500	9/4/2015
Total Con Est	$21,500	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Grace Magsayo Ph# (209) 948-7976

DM Nicholas Chan Ph# (559) 230-3126

EM Janet Bailey Ph#

CM Paul Elliott Ph# (209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	11/29/2018 T	10/28/2019 T	4/8/2019 T		1/4/2024 T	6/11/2021 T		5/10/2024 T	5/10/2024 T	5/10/2024 T	6/19/2024 T

Project Comments

11/30/15: Project kick off 9/22/15.

84

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0E800_	K MPA	- 140 - 50.9 / 51.2	4942	*Route 140 - Slope Repair*	PID

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.150

Funding:

Component:

Location Description

ON ROUTE 140 IN MARIPOSA COUNTY FROM CRANE CREEK BRIDGE TO 1.0KM WEST OF YOSEMITE PARK BOUNDARY (KP 81.9/82.4)

Work Description

REPAIR UNDERMINED CONCRETE ROCK SLOPE PROTECTION.

ROW Info

Parcels 2

Utilities 2

Project Documents

Env State ND Act

Env Fed FI Act ____

Approve PSR 11/23/2005

Project Rpt ____

	Cur Est	Est Date
Structures Est	$0	
District Est	$4,757	11/9/2005
Total Con Est	$4,757	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Grace Magsayo Ph# (209) 948-7976

DM Martin Nishikawa Ph# (559) 230-3122

EM Scott Smith Ph# (559) 445-6172

CM Paul Elliott Ph# (209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

11/25/08: No update. Project slowed down pending further direction for programming.
9/08/08: PDT will conduct field review in Oct 2008. Next PDT end of Oct. 8/7/08: Kick Off meeting 8/20/08.
3/06: Waiting for fund allocation to start PA&ED phase. Supplemental PSSR was approved on 11/23/05. PSR was approved on 04/14/04.

Caltrans Central Region
SHOPP PIDs

Status Date 12/2/2015

85	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-1C200_	K	SJ - 4 - 2.0	3140	*MER/SJ/STA CULVERTS*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.151

Funding:

Component:

Location Description

IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS

Work Description

CULVERT REHABILITATION

ROW Info

Parcels 0

Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$2,675	5/9/2014
Total Con Est	$2,675	
RW Est	$27	4/23/2014

Project Documents

Env State ND Act

Env Fed EX Act

Approve PSR 5/9/2014

Project Rpt

Agreements

Type	Agency Name	Date

PM Sinaren Pheng Ph# (209) 948-7972

DM Michael Hutchison Ph# (209) 948-3976

EM Scott Smith Ph# (559) 445-6172

CM Kewal Virk Ph# (559) 675-5272

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	4/4/2018 T		9/4/2018 T	11/1/2018 T		7/2/2019 T	12/2/2019 T	1/2/2020 T	4/15/2020 T	7/15/2020 T	9/1/2020 T

Project Comments

86	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0W210	K	SJ - 5 - R12.7 / R13.4	3135	*REPLACE PARADISE CUT BRIDGE*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.113

Funding:

Component:

Location Description

IN SAN JOAQUIN COUNTY IN AND NEAR LATHROP FROM 0.3 MILE SOUTH TO 0.3 MILE NORTH OF PARADISE CUT BRIDGE (BR. NO. 29-0032 L/R)

Work Description

REPLACE BRIDGE

ROW Info

Parcels 0

Utilities 0

	Cur Est	Est Date
Structures Est	$21,120	4/28/2014
District Est	$7,083	4/28/2014
Total Con Est	$28,203	
RW Est	$419	4/24/2014

Project Documents

Env State ND Act

Env Fed FI Act

Approve PSR 5/15/2014

Project Rpt 5/15/2014

Agreements

Type	Agency Name	Date

PM Jes Padda Ph# (209) 948-7765

DM Kal Daher Ph# (559) 230-3130

EM Scott Smith Ph# (559) 445-6172

CM Manjit Singh Ph# (209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	8/1/2013	9/1/2013			10/1/2014	10/1/2014	2/1/2015	3/1/2015	4/20/2015	7/1/2015	8/1/2015
Current	1/4/2017 T	5/16/2017 T	3/1/2017 T		5/1/2017 T	T	11/17/2019 T	5/15/2018 T	6/11/2018 T	8/8/2018 T	8/22/2018 T

Project Comments

7/27/15:Inactive. Project was not recommended by HQ Structure staff for funding in the 2016 SHOPP.
5/1/15: Inactive. Project was not recommended by HQ Structures for funding in the 2016 SHOPP. Candidate for 2018 or 2022 after seismic evaluation is com

Caltrans Central Region
SHOPP PIDs

Status Date 12/2/2015

87	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0X720_	K	SJ - 5 - R16.1 / 35.7	3112	*SJ I-5 MVP & ROADSIDE PAVING*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.235

Funding:

Component:

Location Description

IN SAN JOAQUIN COUNTY INSTALL GORE PAVING AT 34 LOCATIONS AND MAINTAIN VEHICLE PULLOUTS AT 28 LOCATIONS

Work Description

ROADSIDE PAVING, MVP'S AND ACCESS GATE CONTRUCTION

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State CE Act

Env Fed EX Act

Approve PSR 5/27/2015

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$3,060	5/27/2015
Total Con Est	$3,060	
RW Est	$4	2/23/2015

Agreements

Type	Agency Name	Date

PM Jes Padda Ph# (209) 948-7765

DM Nomer Gutierrez Ph# (209) 948-7079

EM Janet Bailey Ph#

CM Manjit Singh Ph# (209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	9/7/2018 T					7/10/2019	9/16/2019 T	10/18/2019 T	2/3/2020 T	4/8/2020 T	4/22/2020 T

Project Comments

7/27/15:PID approved 05/27/15. Candidate project in 2016 SHOPP.
5/1/15: Management Review is underway.

88	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-28150_	K	SJ - 12 - 5.0 / 9.5	7373	*LODI REHAB #1*	PID

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.120

Funding:

Component:

Location Description

ON ROUTE 12 IN SAN JOAQUIN COUNTY BETWEEN PM 5.0, NEAR TERMINOUS FROM POTATO SLOUGH BRIDGE AND PM 9.5, 0.12 MILES EAST OF GUARD

Work Description

STRUCTURAL SECTION REPAIR

ROW Info

Parcels 4

Utilities 3

Project Documents

Env State ND Act

Env Fed FI Act

Approve PSR 10/9/2007

Project Rpt 10/9/2007

	Cur Est	Est Date
Structures Est	$0	
District Est	$9,246	8/22/2007
Total Con Est	$9,246	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958

DM Nomer Gutierrez Ph# (209) 948-7079

EM Scott Smith Ph# (559) 445-6172

CM Paul Elliott Ph# (209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

8/1/11>> Kick-off Meeting held on July 19, 2011.

8/9/07>>PSR approved in 2001. PSR too old. A new PID has been completed and is on electronic rounds for review.

6/18/07: Constructability field review scheduled on 06/21/07.

Caltrans Central Region
SHOPP PIDs

Status Date 12/2/2015

89	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0E370_	K SJ	- 26 - 17.1 / 17.9	7488	*SHELLY CURVE CORRECTION #1*	PID

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.310

Funding:

Component:

Location Description

ON SR 26 FROM 0.4 KM EAST OF DUCK CREEK TO 1.4 KM WEST OF SANDSTONE CREEK BRIDGE. (KP 27.4/28.8)

Work Description

CURVE CORRECTION

ROW Info

Parcels 5

Utilities 0

Project Documents

Env State ND Act

Env Fed FI Act

Approve PSR 6/28/2007

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$3,565	6/6/2007
Total Con Est	$3,565	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Kewal Virk	Ph#	(559) 675-5272

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

2/1/07: Draft Supplemental PSR to be completed by March 15th.
1/17/07: PDT was held on 1/3/07. Environmental BO to continue. It is ready for phase 2- Archeological when 0-phase is open.
Next PDT will be on March 1, 2007.
12/20/06: Project is on PID Contract for delivery 06/01/2007.

9/6/6: Project is now an Operational Improvement Project. Next PDT is scheduled for Sept. 19

90	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-27920_	K SJ	- 88 - 5.1 / L12.3	7546	*STOCKTON REHAB*	PID

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.120

Funding:

Component: LONG LEAD

Location Description

ON ROUTE 88 IN SAN JOAQUIN COUNTY NEAR WATERLOO FROM 0.3 KM NORTH OF COMSTOCK ROAD TO 0.3 KM SOUTH OF ROUTE 12 WEST (KP 8.2/19.5)

Work Description

REHABILITATE ROADWAY, REPLACE STRUCTURES AND WIDEN SHOULDERS

ROW Info

Parcels 22

Utilities 3

Project Documents

Env State ND Act

Env Fed FI Act

Approve PSR 1/9/2006

Project Rpt 1/9/2006

	Cur Est	Est Date
Structures Est	$5,522	8/17/2005
District Est	$11,410	8/17/2005
Total Con Est	$16,932	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Nicholas Chan	Ph#	(559) 230-3126
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

8/9/07>>One of the 38 projects brought back on APL about three weeks ago. Need information on avilability of resources so the team could start working on the project.

Caltrans Central Region
SHOPP PIDs

Status Date 12/2/2015

91

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0S740_	K SJ	- 88 - 13.5 / 14.1	3141	*SJ/ALP 88 DRAINAGE SYSTEM*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.151

Funding:

Component:

Location Description

ON STATE ROUTE 88 IN SAN JOAQUIN CO FROM PM 13.5-14.1 IN THE CITY OF LOCKEFORD AND ON STATE ROUTE 88 IN ALPINE CO FROM PM 0.28-2.56 NEAR

Work Description

REPLACE CULVERTS

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR 6/2/2014

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$2,002	6/2/2014
Total Con Est	$2,002	
RW Est	$4	3/26/2014

Agreements

Type	Agency Name	Date

		Ph#
PM	Sinarath Pheng	(209) 948-3612
DM	Nomer Gutierrez	(209) 948-7079
EM	Scott Smith	(559) 445-6172
CM	Alfred Blum	(209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	9/26/2016 T	8/28/2017 T	1/30/2017 T	9/26/2016 T	11/1/2021 T	4/8/2019 T	3/16/2020 T	3/7/2022 T	3/7/2022 T	3/7/2022 T	4/18/2022 T

Project Comments

4/30/15: A Supplemental PID is currently being prepared for programming in the 2016 SHOPP. Target completion of the Supp PID is 5/29/15.

92

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0H490_	K SJ	- 99 - 0.2 / 1.7	7611	*Ripon Planting Rehab*	PID

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.210

Funding:

Component:

Location Description

IN SJ CO IN RIPON ON RTE 99 FROM 0.3 KM NORTH OF THE STANISLAUS RIVER BR TO MILEGEO AVE OC. (KP 0.3/2.7).

Work Description

HIGHWAY PLANTING RESTORATION.

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State CE Act

Env Fed EX Act ____

Approve PSR 9/12/2001

Project Rpt ____

	Cur Est	Est Date
Structures Est	$0	
District Est	$1,288	8/1/2001
Total Con Est	$1,288	
RW Est	$0	

Agreements

Type	Agency Name	Date

		Ph#
PM	Iorzua Akuva	(209) 941-1958
DM	Brad Cole	(559) 230-3134
EM	Janet Bailey	
CM	Kewal Virk	(559) 675-5272

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

Project is Inactive not on the approved project list. The project manager will update schedule,SB45,and database Cert. when project becomes active.Team members will revisit project to update current information.

Caltrans Central Region
SHOPP PIDs

Status Date 12/2/2015

93	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0X340_	K SJ	- 99 - 1.3		*SJ-99 / MER-152 PED BRIDGE ADA REHAB*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.110

Funding:

Component:

Location Description

IN SAN JOAQUIN AND MERCED COUNTIES ON ROUTES 99 AND 152 AT VARIOUS LOCATIONS

Work Description

BRIDGE REHABILITATION FOR ADA COMPLIANCE

ROW Info

Parcels 10

Utilities 2

Project Documents

Env State CE Act

Env Fed EX Act

Approve PSR 5/30/2014

Project Rpt 5/30/2014

	Cur Est	Est Date
Structures Est	$2,276	1/15/2014
District Est	$770	1/15/2014
Total Con Est	$3,046	
RW Est	$770	4/15/2014

Agreements

Type	Agency Name	Date

PM Arvinder Bajwa Ph# (209) 948-7988

DM Nomer Gutierrez Ph# (209) 948-7079

EM Janet Bailey Ph#

CM Kewal Virk Ph# (559) 675-5272

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	5/1/2017 T	10/1/2017 T	11/15/2017 T	2/15/2018 T	12/2/2019 T	1/2/2020	5/1/2020 T	5/15/2020 T	8/31/2020 T	11/4/2020 T	11/18/2020 T

Project Comments

2/3/15 1.PID is completed
2.Project is scheduled to be programmed in 2016 SHOPP

94	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0Q150	K SJ	- 99 - 10.0 / 14.0	0162	*LATHROP/ARCH RD. OVERLAY (CAP M)*	PID

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.121

Funding:

Component:

Location Description

ON ROUTE 99 FROM 0.8 MI NORTH OF LATHROP ROAD OVERCROSSING TO 0.6 MI SOUTH OF ARCH ROAD OVERCROSSING

Work Description

DIGOUT AND REPAIR OF LOCALIZED FAILURES/AC OVERLAY

ROW Info

Parcels 0

Utilities 1

Project Documents

Env State CE Act 6/19/2007

Env Fed CE Act 6/19/2007

Approve PSR 10/16/2007

Project Rpt 10/16/2007

	Cur Est	Est Date
Structures Est	$0	
District Est	$7,385	10/16/2007
Total Con Est	$7,385	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958

DM Caroline Reyes Ph# (209) 948-7761

EM Janet Bailey Ph#

CM Kewal Virk Ph# (559) 675-5272

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

10/10/07>>On Dennis desk for review. Project has been placed on Inactive List.

8/9/07>>8/9/07>>Document went for electronic review on 8/15/07.

Caltrans Central Region
SHOPP PIDs

Status Date 12/2/2015

95	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0C880_	K SJ	- 99 - 20.1 / 34.7	7686	*PELTIER RD LANDSCAPE*	PID

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.210

Funding:

Component:

Location Description

IN AND NEAR STOCKTON AND LODI AT VARIOUS LOCATIONS FROM 0.3 KM S OF RTE 88 TO 0.3 KM N OF PELTIER RD (KP 32.3/55.8)

Work Description

UPGRADE PLANTING AND IRRIGATION

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State CE Act

Env Fed EX Act

Approve PSR 8/27/1999

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$1,443	1/1/2000
Total Con Est	$1,443	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Brad Cole	Ph#	(559) 230-3134
EM	Janet Bailey	Ph#	
CM	Paul Elliott	Ph#	(209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

Inactive. zzz

96	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0X710_	K SJ	- 120 - R2.6 / T7.2	3120	*SR120 MVP & ROADSIDE PAVING*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.235

Funding:

Component:

Location Description

IN AND NEAR MANTECA FROM 0.3 MI EAST OF MCKINLEY AVE OC TO SR 99/120 SEPARATION

Work Description

ROADSIDE SAFETY IMPROVEMENTS

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State CE Act

Env Fed EX Act

Approve PSR 6/30/2015

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$3,333	6/30/2015
Total Con Est	$3,333	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Brad Cole	Ph#	(559) 230-3134
EM	Janet Bailey	Ph#	
CM	Pam Marquez	Ph#	(209) 599-8576

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	1/3/2017 T					10/2/2017	1/15/2018 T	1/29/2018 T	4/16/2018 T	6/15/2018 T	7/2/2018 T

Project Comments

5/1/15 On schedule
2/3/15 1.PID Kick Off Meeting was held on 1/28/2015

Caltrans Central Region
SHOPP PIDs

Status Date 12/2/2015

97	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0K710_	K SJ	- 205 - 2.0 / 2.6	7866	*rte 205 auxiliary lane project*	PID

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.310

Funding:

Component:

Location Description

ON ROUTE 205 BETWEEN MOUNTAIN HOUSE PARKWAY ON-RAMP AND ELEVENTH STREET OFF-RAMP (KP 3.2/4.2)

Work Description

CONSTRUCT EASTBOUND AUXILLARY LANE

ROW Info

Parcels 3

Utilities 1

Project Documents

Env State ND Act

Env Fed EX Act

Approve PSR 9/1/2005

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$2,691	8/5/2005
Total Con Est	$2,691	
RW Est	$0	

Agreements

Type	Agency Name	Date
RR	UNION PACIFI	4/23/2004

PM	Iorzua Akuva	Ph# (209) 941-1958
DM	Michael Hutchison	Ph# (209) 948-3976
EM	Scott Smith	Ph# (559) 445-6172
CM	Manjit Singh	Ph# (209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

8/9/07>>This project is incoporated into the Route 205 auxilaury lane project, EA 10-0Q270. Project to be taken off APL.

04/17/07: Will be incorporated into 10-0q270 CMIA project.
9/1/05: Kome signed PSR, will need to correct a couple items and make RMP a permanent attachment to document before final is distributed!7/18/05: DBC on signature

98	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0X700_	K SJ	- 205 - 2.3 / R9.7	3111	*SR205 MVP & ROADSIDE PAVING*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.235

Funding:

Component:

Location Description

IN AND NEAR TRACY FROM 0.3 MI/WEST OF PATTERSON PASS OC TO E205-N5 CONNECTOR SEPARATION

Work Description

ROADSIDE SAFETY IMPROVEMENTS

ROW Info

Parcels 0

Utilities 2

Project Documents

Env State CE Act

Env Fed EX Act

Approve PSR 6/15/2015

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$2,474	6/3/2015
Total Con Est	$2,474	
RW Est	$7	6/23/2015

Agreements

Type	Agency Name	Date

PM	Jes Padda	Ph# (209) 948-7765
DM	Brad Cole	Ph# (559) 230-3134
EM	Janet Bailey	Ph#
CM	Manjit Singh	Ph# (209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	9/7/2018 T					7/15/2019	10/1/2019 T	11/1/2019 T	2/17/2020 T	4/22/2020 T	5/6/2020 T

Project Comments

7/27/15: PID approved 06/15/15. Candidate project in 2016 SHOPP.
5/1/15: Functional unit review to end 05/11/15. Should have the PID ready for Management Review a week later.

99	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0H470_	K SJ	- 205 - R5.9 / R8.3	7879	*Tracy Planting Rehab job*	PID

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.210

Funding:

Component:

Location Description

IN SJ CO IN TRACY ON RTE 205 FROM SOUTH OF CORRAL HOLLOW UC TO 0.2 KM EAST OF MACARTHUR DRIVE (KP R9.4/R13.4)

Work Description

HIGHWAY PLANTING RESTORATION.

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State CE Act 8/1/2005
Env Fed EX Act 8/1/2005
Approve PSR 10/18/2005
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$2,938	8/15/2005
Total Con Est	$2,938	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958
DM Brad Cole Ph# (559) 230-3134
EM Scott Smith Ph# (559) 445-6172
CM Manjit Singh Ph# (209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

5/15/08>>Remove from APL. Project not programmed.
6/14/06: Adjusted workplan and Milestone targets to reflect projects status as a 2008 SHOPP Candidate with an overall start date of 7/1/08.10/18/05: Julie Dunning signed Supplemental PSR for Kome. Project shelved.10/10/05: PID sent to Kome for appro

100	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0X660_	K STA	- 99 - R1.1 / R7.3	3143	*STA 99 MVP/EXTENDED GORES/SLOPE PAVING*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.235

Funding:

Component:

Location Description

IN STANISLAUS COUNTY ROUTE 99 IN AND NEAR CITY OF TURLOCK FROM 0.7 MILES NORTH OF GOLF ROAD (PM R1.1) TO 0.6 MILES NORTH OF TAYLOR ROAD

Work Description

ROADSIDE SAFETY IMPROVEMENTS

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State CE Act
Env Fed EX Act
Approve PSR 6/30/2015
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$1,824	6/30/2015
Total Con Est	$1,824	
RW Est	$55	6/23/2015

Agreements

Type	Agency Name	Date

PM Sam Sherman Ph# (209) 948-7889
DM Brad Cole Ph# (559) 230-3134
EM Janet Bailey Ph#
CM Tony Cipponeri Ph# (209) 599-1940

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

11/20/15: Did not make the 2016 Draft SHOPP, on Hold until funding becomes avail.

9/3/15: PID approved 6/30/15; awaiting programming in 2016 SHOPP, but possibly did not make the cut.

Caltrans Central Region
SHOPP PIDs

Status Date 12/2/2015

101

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0L870_	K	STA - 99 - 13.4 / 13.8	0037	*STANISLAUS AUXILIARY LANE*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.310

Funding:

Component:

Location Description

ON ROUTE NORTHBOUND 99 NEAR THE CITY OF MODESTO IN STANISLAUS CO BETWEEN HATCH ROAD OVERCROSSING AND SOUTH 9TH

Work Description

ADD AUXILIARY NB LANE HWY 99

ROW Info

Parcels 5

Utilities 7

Project Documents

Env State ND Act

Env Fed FI Act

Approve PSR 5/4/2015

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$3,750	5/4/2015
Total Con Est	$3,750	
RW Est	$1,260	12/17/2014

Agreements

Type	Agency Name	Date

PM	Arvinder Bajwa	Ph# (209) 948-7988
DM	Shahin Mansour	Ph# (559) 230-3114
EM	Scott Smith	Ph# (559) 445-6172
CM	Tony Cipponeri	Ph# (209) 599-1940

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	12/15/2015		3/15/2016	4/15/2016	3/15/2017	3/15/2017	5/15/2017	5/15/2017	7/15/2017	9/15/2017	10/15/2017
Current	2/1/2018 T		2/1/2018 T	5/1/2018 T		2/14/2020	5/1/2020 T	6/1/2020 T	9/1/2020 T	11/2/2020 T	11/16/2020 T

Project Comments

5/1/15 Draft PID e-review ended 4/24/15
2/3/15 1.Draft PID target date is 3/2/2015 for functional unit review. PID target date 6/30/15

102

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0L790_	K	TUO - 49 - 2.5 / 2.8	0036	*Moccasin Creek Slipout Repair*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.150

Funding:

Component:

Location Description

ON ROUTE 49 IN TUOLUMNE COUNTY FROM 0.8 KM SOUTH OF JACKASS GULCH BRIDGE TO 0.3 KM SOUTH OF JACKASS GULCH BRIDGE (KP4.0/4.5)

Work Description

CREEK SLIP-OUT REPAIR

ROW Info

Parcels 2

Utilities 0

Project Documents

Env State ND Act

Env Fed FI Act

Approve PSR 12/27/2005

Project Rpt

	Cur Est	Est Date
Structures Est	$1,027	10/27/2005
District Est	$1,813	10/27/2005
Total Con Est	$2,840	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	John Roccanova	Ph# (209) 948-7058
DM	Kal Daher	Ph# (559) 230-3130
EM	Scott Smith	Ph# (559) 445-6172
CM	Bob Nijjar	Ph# (209) 724-9057

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	12/1/2017	3/1/2018	9/1/2017	1/2/2018	8/1/2018	2/1/2019	5/1/2019	6/1/2019	7/15/2019	8/18/2019	9/1/2019
Current	12/1/2017 T	3/1/2018 T	9/1/2017 T	1/2/2018 T	8/1/2018 T	2/1/2019 T	5/1/2019 T	6/1/2019 T	7/15/2019 T	8/18/2019 T	9/1/2019 T

Project Comments

12-2008: Project inactive due to funding shortfall for SHOPP. 09-10-08: Site Visit to the project on 9-8-08 Use english units for the Supplimental PID.
. 7-17-08: Last PDT on 7-14-08 to update PID Supplement. Field visit on 9/8/08 and then update 2005 - PID. 3-3-2006: Formal project files need to be transfered from Keren/Robert Nguyen. PM Tony??????????01/11/06: Project is On Draft 2006 SHOPP dated 11/23/05. Currently in list for funding, but approval pending CTC adoption of 2006 SHOPP.11/22/05: Comment

Caltrans Central Region
SHOPP PIDs

Status Date 12/2/2015

103

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G940	K	TUO - 49 - 13.8 / 14.4	0054	*Jamestown 2-Way Left Turn Lane*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.310

Funding:

Component:

Location Description

ON ROUTE 49 IN TUOLUMNE COUNTY FROM 0.3 KM NORTH OF WOODS CREEK BRIDGE TO MAIN STREET IN JAMESTOWN. (KP 22.1/23.1)

Work Description

LEFT TURN CHANNELIZATION - TWO-WAY LEFT TURN LANE.

ROW Info

Parcels 14

Utilities 0

Project Documents

Env State ND Act

Env Fed FI Act

Approve PSR 10/17/2003

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$4,400	10/16/2006
Total Con Est	$4,400	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	John Roccanova	Ph#	(209) 948-7058
DM	Mike Lim	Ph#	(559) 230-3138
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved						4/1/2014			9/15/2014	2/15/2014	11/1/2015
Current						4/1/2014			9/15/2014 T	2/15/2014 T	11/1/2015 T

Project Comments

12-2008 E has been closed; maintenance completed the isafety improvements. 8-4-08: Close this EA. Open new EA with new operational improvement scope for the project and work a new PSR using FPS units.
7-17-08: PID kick off next PDT on 7-31-08.
07-2007: Vu to initiate a new project at this location. Dupper working on a safety project and the study to complete by Sept 07.
12-2006: Vu has placed the project on 2007 inactive list due to cost constraints. Duper will investigate other safety counter measures but for now the project does not qualify under Safety program.

104

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-30503_	K	TUO - 108 - L0.0 / L2.8		*Yosemite Junction Rehab*	PID

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.120

Funding:

Component:

Location Description

ON ROUTES 108 AND 120 FROM 7.7 KM WEST OF ROUTE 108/120 JUNCTION TO WEST JUNCTION OF RTE 49 (KP L0.0/L4.5) (KP 12.87/19.47)

Work Description

AC OVERLAY AND WIDEN

ROW Info

Parcels 17

Utilities 0

Project Documents

Env State CE Act

Env Fed EX Act

Approve PSR 7/21/1997

Project Rpt

	Cur Est	Est Date
Structures Est	$210	1/1/2006
District Est	$22,190	1/1/2006
Total Con Est	$22,400	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	John Roccanova	Ph#	(209) 948-7058
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Bob Nijjar	Ph#	(209) 724-9057

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

7-2007: Negotiations with design to check if the PID can be completed by Sept 2007. 1-2006: Last PDT 12-9-05 next PDT 4-19-06. Tentative PID approval 8-30-06.11-3-05: Environmental process need 54 months to complete, thus a LONG-LEAD project. 7-25-05: This project may not make the 2006 SHOPP Cycle due to new limits on east , need realignment or design exception and scope/cost change due to archeological sites.

Caltrans Central Region
SHOPP PIDs

Status Date 12/2/2015

105	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-3A700_	K	TUO - 120 - 16.2 / 24.1	0292	*Chinese Camp rehab II*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.120

Funding:

Component:

Location Description

ON ROUTE 120 IN TUOLUMNE COUNTY FROM SHAWMUT ROAD JUST EAST OF CHINESE CAMP TO MOCCASIN CREEK BRIDGE KP26.15/38.78)

Work Description

REHAB-WIDEN SHOULDER AND AC OVERLAY

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State	CE	Act	3/3/2005
Env Fed	EX	Act	3/3/2005
Approve PSR			10/13/2005
Project Rpt			10/13/2005

	Cur Est	Est Date
Structures Est	$1,705	8/24/2005
District Est	$873	8/24/2005
Total Con Est	$2,578	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	John Roccanova	Ph#	(209) 948-7058
DM	Getachew Eshete	Ph#	(559) 243-3890
EM	Scott Smith	Ph#	(559) 445-6172
CM	Bob Nijjar	Ph#	(209) 724-9057

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	9/1/2005					7/1/2015	1/1/2016	1/1/2016	3/1/2016	4/1/2016	5/1/2016
Current	9/1/2005 A					7/1/2015 T	1/1/2016 T	1/1/2016 T	3/1/2016 T	4/1/2016 T	5/1/2016 T

Project Comments

11-14-2007: project not funded for 2008 SHOPP and needs to be taken off from APL.

7-2007: Design requested to update the cost estimate then program the project into SHOPP.

11/16/06-Pending Programming.
08/02/06-Pending programming. 10/13/05- PID Approved.

MEASURE & 100% LOCAL

CANDIDATES/PIDS

106	EA	Phase	County-Route-Postmile		PPNO	Project Name	Project Phase
	10-44250_	K	MER - 99	- 22.3 / 23.3	5475	*SR99 Atwater Applegate OC Interchange Modification*	Candidate

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
LOCAL	Inactive	

Prog Code: 400.000

Component:

Funding: Local

Location Description

IN ATWATER FROM 0.5 MILE SOUTH OF TO 0.5 MILE NORTH OF APPLEGATE OVERCROSSING BRIDGE #39-127

Work Description

MODIFY INTERCHANGE (100% LOCAL)

	Cur Est	Est Date
Str Est	$2,000	
Dist Est	$4,001	
Total Con Est	$6,001	
RW Est	$0	

Project Documents

Env State ND Act

Env Fed ND Act

Right of Way Info

Parcels 0

Utilities 0

PM Catey Campora Ph# (209) 948-7983

DM Ph#

EM Ph#

CM Ph#

Agreements

Type	Agency Name	Date
COP	CITY OF ATWATER	

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						0
Completed						

Project Comments

On hold.

107	EA	Phase	County-Route-Postmile		PPNO	Project Name	Project Phase
	10-3A810_	K	TUO - 49	- 14.5 / 15.3	0058	*Rawhide Road*	Candidate

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
LOCAL	Inactive	2004

Prog Code: 400.000

Component:

Funding: Local , Oversight, Funds Only

Location Description

IN TUOLUMNE COUNTY, IN JAMESTOWN FROM 0.3 KM SOUTH OF RAWHIDE TO .04 KM NORTH OF 5TH AVENUE (KP23.3/24.6)

Work Description

INTERSECTION IMPROVEMENTS

	Cur Est	Est Date
Str Est	$1,209	3/23/2005
Dist Est	$7,328	3/23/2005
Total Con Est	$8,537	
RW Est	$0	

Project Documents

Env State ND Act

Env Fed FI Act

Right of Way Info

Parcels 0

Utilities 0

PM Christina Hibbard Ph# (209) 948-7889

DM Nomer Gutierrez Ph# (209) 948-7079

EM Janet Bailey Ph#

CM Paul Elliott Ph# (209) 948-7079

Agreements

Type	Agency Name	Date
COP	COUNTY OFTUOLUMN	

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	1/1/1997	1/1/2000	6/1/2000	2/1/2003	10/1/2003	0
Completed	1/1/1997	1/1/2000	6/1/2000	2/1/2003		

Project Comments

6/8/07: Checking EA is closed, moving out schedule.
3/1/05 PSR on Final Signature Rounds.9/14/04 PSR was returned to CH2MHill/Tuolumne County with CT corrections. PSR not submitted back to CT for signature from consultant.

108	EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
	10-0K790_	K	MER	- 33	- R13.2 / 17.1	5160	*SR33 widening from SR152 to I5*	Candidate

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
LOCAL	Inactive	2005

Prog Code: 400.000

Component:

Funding: Oversight

Location Description

IN MERCED COUNTY AT STATE ROUTE 33 FROM STATE ROUTE 152 TO MCCABE RD. (KP R21.29/27.79)

Work Description

WIDENING

	Cur Est	Est Date
Str Est	$19,294	6/28/2005
Dist Est	$75,324	6/28/2005
Total Con Est	$94,618	
RW Est	$0	

Project Documents

Env State ER Act

Env Fed ES Act

Right of Way Info

Parcels 0

Utilities 0

PM	Subhash Johar	Ph#	(209) 948-7765
DM	Shahin Mansour	Ph#	(559) 230-3114
EM	Scott Smith	Ph#	(559) 445-6172
CM	Brent Haroldsen	Ph#	(559) 246-6410

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	9/15/2003	10/15/2003	12/1/2003	12/1/2004	6/30/2005	0
Completed	9/15/2003	10/15/2003	12/1/2003	2/1/2005		

Project Comments

5/05-sent comments to the consultant on their revised Traffic Operational Analysis Report, received on 4/19/05. Last PDT meeting was held on 5/26/05.2/05-Submitted comments on the Draft "Preliminary Engineering Summary Report" to the consultant. 12/04-The efforts would not lead to a "Project Initiation Document". Final Product is a "Transportation Improvement Plan".

109	EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
	10-0N160_	K	MER	- 152	- 16.2 / 16.2	0062	*Volta Road Interchange*	Candidate

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
LOCAL	Inactive	2005

Prog Code: 400.000

Component:

Funding: Developer,Oversight

Location Description

IN MERCED COUNTY ON ROUTE 152/VOLTA ROAD (KP 26.15)

Work Description

CONSTRUCT NEW INTERCHANGE-RTE 152 AND VOLTA ROAD

	Cur Est	Est Date
Str Est	$3,200	7/20/2006
Dist Est	$19,440	7/20/2006
Total Con Est	$22,640	
RW Est	$200	1/2/2007

Project Documents

Env State Act

Env Fed Act

Right of Way Info

Parcels 0

Utilities 0

PM	Jes Padda	Ph#	(209) 948-7765
DM	Mike Lim	Ph#	(559) 230-3138
EM	Scott Smith	Ph#	(559) 445-6172
CM	Robert Navarro	Ph#	(559) 243-3470

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	8/25/2005	9/1/2006	11/1/2006	7/1/2008	1/1/2009	10
Completed	8/20/2005	8/2/2006	10/10/2006			

Project Comments

01/07: Work has been stopped per request from the consultant due to pending approval of their contract. Three alternatives have been developed. Traffic Forcasting Report has been completed. Next PDT is scheduled for 3/21/07. Last PDT meeting was held on 12/13/06.

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 12/2/2015

110	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0P810_	K	MER - 165 - 0.0 / 30.5		*Hilmar Bypass*	CANDIDATE

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
Local	Inactive	2006

Prog Code: 400.000

Component:

Funding: Local,Oversight

Location Description

IN MERCED COUNTY ON SR 165 FROM

Work Description

NEW BYPASS TO TAKE TRUCK TRAFFIC FROM SR165, AROUND HILMAR AND TURLOCK TO SR99

	Cur Est	Est Date
Str Est	$0	
Dist Est	172,100	3/5/2012
Total Con Est	172,100	
RW Est	$0	

Project Documents

Env State ER Act

Env Fed ES Act

Right of Way Info

Parcels 0

Utilities 0

PM	John Roccanova	Ph#	(209) 948-7058
DM	Mike Lim	Ph#	(559) 230-3138
EM	Scott Smith	Ph#	(559) 445-6172
CM	Robert Navarro	Ph#	(559) 243-3470

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	9/1/2006	10/1/2010	4/1/2010	4/1/2010	10/1/2010	100
Completed	8/31/2006				4/26/2012	

Project Comments

05/24/12>>PSR-PDS has been approved by the District 10 Director on 04-26-2012.

04/01/12>> The consultant for Merced County incorporated the comments in the PSR-PDS document and design unit is completing the final check and then document will be on signature rounds.

111	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0P970_	K	SJ - 4 - 19.1 / 23.6		*State Route 4 Realignment Project*	Candidate

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
LOCAL	Inactive	2006

Prog Code: 400.000

Component:

Funding: Oversight

Location Description

IN SAN JOAQUIN COUNTY IN THE CITY OF STOCKTON ON SR 4 FROM MARIPOSA ROAD INTERCHANGE TO KAISER ROAD

Work Description

REALIGN SR4

	Cur Est	Est Date
Str Est	$26,219	2/6/2008
Dist Est	$79,518	2/6/2008
Total Con Est	105,737	
RW Est	$0	

Project Documents

Env State Act

Env Fed Act

Right of Way Info

Parcels 0

Utilities 0

PM	Scott Guidi	Ph#	(209) 948-7829
DM	Martin Nishikawa	Ph#	(559) 230-3122
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date
COP	CITY OF STOCKTON	

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	9/1/2006	10/1/2006	11/1/2006	7/15/2008	12/1/2008	40
Completed	9/1/2006	10/1/2006	11/1/2006			

Project Comments

5/8/2008-Due to withdrawal of the City of Stockton's sponsorship, the Department will suspend our oversight effort and recommends the project be removed from the APL.
3/12/08-Received Draft Traffic Forecast and Operations Report. Drafted the Cooperative Agreement.
1/31/08 PDT held 1/16/2008 Outcome is as follows:a.City submitting a supplemental Forecast and Operations Report to address the recently approved GP.

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 12/2/2015

112	EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
	10-0P730_	K	SJ	- 99	- 4.5 / 5.0		*AUSTIN ROAD IC*	PID

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
LOCAL	Inactive	2006

Prog Code: 400.000

Component:

Funding: Local,Oversight

Location Description

IN SAN JOAQUIN COUNTY IN THE CITY OF MANTECA ON SR 99 AT AUSTIN ROAD (KP 7.2/8.0)

Work Description

OVERSIGHT OF INTERCHANGE MODIFICATIONS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$46,190	8/2/2006
Total Con Est	$46,190	
RW Est	$0	

Project Documents

Env State ND Act

Env Fed Act

Right of Way Info

Parcels 0

Utilities 0

PM	Sam Sherman	Ph#	(209) 948-7889
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date
COP	CITY OF MANTECA	7/25/2008

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	2/13/2013				6/11/2013	50
Completed	2/13/2013					

Project Comments

11/20/15: No Change

9/3/2015: ON HOLD

113	EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
	10-0P650_	K	SJ	- 120	- 3.0 / 3.6		*SR 120/AIRPORT ROAD IC*	CANDIDATE

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
LOCAL	Inactive	2006

Prog Code: 400.000

Component:

Funding: Oversight

Location Description

IN SAN JOAQUIN COUNTY IN THE CITY OF MANTECA ON SR 120 AT AIRPORT WAY (KP 4.8/5.8)

Work Description

OVERSIGHT OVER INTERCHANGE MODIFICATIONS

	Cur Est	Est Date
Str Est	$6,800	1/9/2009
Dist Est	$23,100	1/9/2009
Total Con Est	$29,900	
RW Est	$0	

Project Documents

Env State ND Act

Env Fed Act

Right of Way Info

Parcels 0

Utilities 0

PM	Sinarath Pheng	Ph#	(209) 948-3612
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date
COP	CITY OF MANTECA	7/25/2008

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	7/11/2006				5/15/2013	0
Completed	7/11/2006					

Project Comments

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 12/2/2015

114	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0T200_	K	AMA - 88 - 14.9 / 1.9			CANDIDATE

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
LOCAL	Inactive	2008

Prog Code: 400.000
Component:
Funding:

Location Description

IN AMADOR COUNTY, INTERSECTION SR 88 AND COURT STREET ** OVERSIGHT ONLY**

Work Description

IMPROVE COURT ST CHANNELIZATION AND EB SR 88 RIGHT TURN LANE

	Cur Est	Est Date
Str Est	$0	
Dist Est	$790	3/14/2008
Total Con Est	$790	
RW Est	$0	

Project Documents

Env State Act
Env Fed Act

Right of Way Info

Parcels 0
Utilities 0

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

115	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0T510_	K	CAL - 26 - 5.8 / 5.9			Candidate

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
LOCAL	Inactive	2008

Prog Code: 400.000
Component: PEER
Funding:

Location Description

IN SAN JOAQUIN COUNTY IN THE CITY OF SAN ANDREAS ON SR 26 FROM BALDWIN TO DRIVER TO JENNY LIND ELEMENTARY SCHOOL

Work Description

CONSTRUCT SIDEWLAKS AND INSTALL HIGH VISIBILITY SCHOOL CROSSWALKS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$0	
Total Con Est	$0	
RW Est	$0	

Project Documents

Env State Act
Env Fed Act

Right of Way Info

Parcels 0
Utilities 0

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Brad Cole	Ph#	(559) 230-3134
EM	Janet Bailey	Ph#	
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 12/2/2015

116	EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
	10-0P830_	K	SJ	- 4	- T13.9 / 15.1		*DAGGETT ROAD*	Candidate

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
LOCAL	Inactive	2008

Prog Code: 400.000
Component:
Funding:
Oversight:

Location Description
IN SAN JOAQUIN COUNTY ON SR4 FROM 500' WEST OF ROBERTS ROAD TO 500' EAST (KP 22.3/24.3)

Work Description
OPERATIONAL AND SAFETY IMPROVEMENTS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$0	
Total Con Est	$0	
RW Est	$0	

Project Documents
Env State Act
Env Fed Act

Right of Way Info
Parcels 0
Utilities 0

PM	Iorzua Akuva	Ph# (209) 941-1958
DM	Michael Hutchison	Ph# (209) 948-3976
EM	Scott Smith	Ph# (559) 445-6172
CM	Paul Elliott	Ph# (209) 948-7079

Agreements

Type	Agency Name	Date
COP	PORT OF STOCKTON	

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	1/15/2007	2/15/2007	3/15/2007	5/15/2007	7/1/2007	0
Completed	1/15/2007	2/15/2007				

Project Comments

3/21/07:Moved back to permits, remove from SOP
2/14/07: PDT held on 1/26/07 to confirm project as PSR or encroachement permit. Port will submit plans and estimate for review.
12/20/06: PID Draft 04/01/2007 - PID Approved 06/01/2007

117	EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
	10-0S770_	K	SJ	- 99	- R28.4 / R28.5	0233	*HARNEY LANE INTERCHANGE IMPROVEMENTS*	CANDIDATE

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
LOCAL	Inactive	2009

Prog Code: 400.000
Component:
Funding:
Oversight:

Location Description
ON SR 99 AND HARNEY LAND NEAR CITY OF LODI ** OVERSIGHT ONLY**

Work Description
INTERCHANGE MODIFICATION

	Cur Est	Est Date
Str Est	$0	
Dist Est	$0	
Total Con Est	$0	
RW Est	$0	

Project Documents
Env State Act
Env Fed Act

Right of Way Info
Parcels 0
Utilities 0

PM	Iorzua Akuva	Ph# (209) 941-1958
DM	Michael Hutchison	Ph# (209) 948-3976
EM	Scott Smith	Ph# (559) 445-6172
CM	Paul Elliott	Ph# (209) 948-7079

Agreements

Type	Agency Name	Date
COP	CITY OF LODI	

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	2/25/2008	9/2/2008	4/1/2009	7/1/2009	9/1/2009	10
Completed	2/25/2008	9/2/2008				

Project Comments

1/21/10>>This project was put on hold by the City of Lodi because of the Reynold Ranch PEER project, which is located at the same interchange. Because the State may start requesting reimbursement on PID's documents in the 10/11FY, the City is now considering to resume work on the PSR/PR to avoid the charges. I am waiting on Pat Robledo to tell me when the resources would be available for PID work to resume.

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 12/2/2015

118	EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
	10-0Q060_	K	MER	- 99	- 20.9 / R23.8		*APPLEGATE IC/RTE 99 UPGRADE*	PID

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
Local	Inactive	2010

Prog Code: 400.000
Component:

Funding: RIP,Oversight

Location Description

ON ROUTE 99 BETWEEN 1.04 MILE NORTH OF APPLEGATE ROAD OVERCROSSING AND 1.9 MILE SOUTH OF APPLEGATE ROAD

Work Description

CONVERT FOUR-LANE EXPRESSWAY TO SIX-LANE FREEWAY

	Cur Est	Est Date
Str Est	$0	
Dist Est	133,000	6/28/2011
Total Con Est	133,000	
RW Est	$0	

Project Documents

Env State ND Act
Env Fed FI Act

Right of Way Info

Parcels 0
Utilities 0

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Mike Lim	Ph#	(559) 230-3138
EM	Scott Smith	Ph#	(559) 445-6172
CM	Brent Haroldsen	Ph#	(559) 246-6410

Agreements

Type	Agency Name	Date
COP	MCAG=	

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	6/4/2008	1/8/2009	8/10/2009	9/30/2010	11/30/2010	100
Completed	6/10/2008	2/28/2009	8/5/2010	3/25/2011	8/16/2011	

Project Comments

1/17/12: Project is now inactive per email from Jesse Brown on 11/15/11, MCAG will not be proceeding with PA&ED at this time nor programming funding for the project in the 2012 STIP.

119	EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
	10-1E740_	K	SJ	- 99	- 4.6 / 6.3	3162	*SR 99 and SR 120 Interchange Improvements*	Candidate

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
Local	Active	2016

Prog Code: 400.100
Component: PDS

Funding: Local,Oversight

Location Description

IN SAN JOAQUIN COUNTY IN MANTECA AT THE SR 99 AND SR 120 INTERCHANGE

Work Description

RECONSTRUCT INTERCHANGE

	Cur Est	Est Date
Str Est	$0	
Dist Est	$25,000	9/10/2015
Total Con Est	$25,000	
RW Est	$654	10/5/2015

Project Documents

Env State Act
Env Fed Act

Right of Way Info

Parcels 9
Utilities 0

PM	Jes Padda	Ph#	(209) 948-7765
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Pam Marquez	Ph#	(209) 599-8576

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	7/22/2015	4/11/2018	4/11/2018	10/28/2015	12/15/2015	5
Completed		7/23/2015	8/12/2015	10/29/2015		

Project Comments

11/23/15: PID is being reviewed by Management. 8/28/15 - Kickoff meeting held on 8/12/15. Target for PSR-PDS is 12/1/15. SJCOG to use a consultant for PA&ED.

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 12/2/2015

120 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-1F070_	K	SJ - 99 - 28.3 / 31.4		*Lodi 99 Widening*	Candidate

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
Local	Active	2016

Prog Code	Component
400.100	PDS

Funding

Local,Oversight,Reimbursed

Location Description

IN LODI FROM HARNEY LANE TO TURNER ROAD

Work Description

WIDEN FROM 4 TO 6 LANES

	Cur Est	Est Date
Str Est	$0	
Dist Est	$3,000	9/15/2015
Total Con Est	$3,000	
RW Est	$0	

Project Documents

Env State Act

Env Fed Act

Right of Way Info

Parcels 0

Utilities 0

PM	Jes Padda	Ph#	(209) 948-7765
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Steve Sakata	Ph#	(559) 287-3116

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	9/4/2015	9/28/2015	12/9/2015	3/16/2016	6/30/2015	5
Completed		9/28/2015				

Project Comments

09/09/15 - Oversight Project; PID kickoff meeting on 9/28/15.

PA&ED PHASE

Project Approval

(PA&ED Milestone)

Caltrans Central Region
PA & ED Status Report

Status Date 12/2/2015

121 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-1C140_ K STA - 33 - 0.4 / 0.4 | *NEWMAN INTERSECTION OVERSIGHT* | PA&ED

Location Description
IN STANISLAUS COUNTY, IN THE CITY OF NEWMAN AT THE INTERSECTION OF STATE ROUTE 33 AND INYO AVENUE

Work Description
WIDEN INTERSECTION & INSTALL TRAFFIC SIGNALS

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan No | APL List Yes
Program: Local | Status: Active | Doc Yr
Prog Cod: 800.100 | Prog FY | Const $$ | RW $$
Funds Req Date | CTC Vote Date
Component | Funding: Local,Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents
Env Stat ___ Act ___
Env Fed ___ Act ___
PID Appr ___
Project Rpt ___

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$1,000	1/15/2013
Total Con Est		$1,000	
RW Est	$0		

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Julie Myrah	Ph#	(916) 653-2975
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date
COP	CITY OF NEWMAN	2/2/2015

Phase Completion
PAED 50 % R/W: ___ % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	8/8/2014 T	9/22/2014 T	10/25/2016 T		4/11/2017 T	3/13/2018 T	8/15/2017 T	4/11/2017 T	9/29/2020 T	9/20/2022 T	1/12/2027 T

Project Comments
11/20/15: Environmental study is in progress.

122 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-1C320_ 1 STA - 132 - 15.2 / 15.4 | 0000 | *MODESTO 132/14TH STREET* | PA&ED

Location Description
IN STANISLAUS COUNTY IN MODESTO ON STATE ROUTE 132 (D STREET) AT THE INTERSECTION OF 14TH STREET. RELATED TO LOCAL ASSISTANCE

Work Description
IMPROVEMENTS

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan No | APL List Yes
Program: Local | Status: Active | Doc Yr
Prog Cod: 800.100 | Prog FY | Const $$ | RW $$
Funds Req Date | CTC Vote Date
Component | Funding: Local,Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents
Env Stat Act
Env Fed ___ Act ___
PID Appr ___
Project Rpt ___

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$0	
Total Con Est		$0	
RW Est	$0		

PM	Sam Sherman	Ph#	(209) 948-7889
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Janet Bailey	Ph#	
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Phase Completion
PAED 10 % R/W: ___ % PS E ___ % Co ___ %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	4/15/2015 A		4/30/2016 T		6/30/2016 T						

Project Comments
11/20/15: city consultant preparing roundabout option; PDT then to perform ICE Analysis

9/3/15: City re-evaluating status/priority of project. Traffic Impact Study provided by consultant for Caltrans Review. TIS comments returned 8/11/15.

Caltrans Central Region
PA & ED Status Report

Status Date 12/2/2015

123 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-3A410_ 0 STA - 108 - 27.6 / 37.3 | 9615 | *RIVERBANK OAKDALE WIDENING* | PA&ED

Location Description

IN AND NEAR MODESTO FROM RTE 219 TO OAK AVE IN THE CITY OF OAKDALE (KP 44.4/60.0)

Work Description

WIDEN TO FOUR LANES WITH CONTINUOUS 2WAY LEFT TURN LANE

ROW Info

Parcels 162
Utilities 5

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
LOCAL	Inactive	1998

Prog Cod	Prog FY	Const $$	RW $$
075.600		$0	$0

Funds Req Date | CTC Vote Date

Component | Funding
Oversight

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$700	$0	$0	$0

Project Documents

Env Stat ER Act
Env Fed ES Act
PID Appr 3/31/1999
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est		$1,153	
Dist Est		$20,612	
Total Con Est		$21,765	
RW Est	$0		

PM	Christina Hibbard	Ph#	(209) 948-7889
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Tony Cipponeri	Ph#	(209) 599-1940

Agreements

Type	Agency Name	Date

Phase Completion

PAED 42 % R/W: 1 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	7/1/1999		7/1/2012		7/1/2013						
Current	7/1/1999 A		7/1/2012 T		7/1/2013 T						

Project Comments

6/8/07: 6/8/07: Checking EA is closed, moving out schedule.
4-06: Not in the 2006 STIP. 2-2006: RTIP Await. 10-05: Removed from APL. Corridor study to be initiated by the STANCOG.9-2005: All phases CLOSED-No charges at this time. 5/05- WIth available STIP dollars, it is possible COG will want to start up a corridor study for SR 219/SR 108 Corridor. 4/19/05- StanCog held SR 108 Mgmt Board meeting to discuss SR 108/SR219, funding constraints and SR108 realignment.12/10/04, Stakeholders meeting to discuss revising the Project Charter, and completing a Supplemental PSR, to include the Clariebel Road Alternative to the PSR, with the remaining K Phase $$. There may be some community opposition to the Claribel Road Alternative.

124 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0G550_ 0 AMA - 88 - 21.6 / 24.6 | 2454 | *Pine Grove Improvements* | PA&ED

Location Description

ON STATE ROUTE 88 IN AMADOR COUNTY, IN THE VICINITY OF PINE GROVE FROM CLIMAX ROAD TO MT. ZION ROAD. (KP 36.2/38.4)

Work Description

IMPROVE OPERATION/BYPASS

ROW Info

Parcels 77
Utilities 4

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2002

Prog Cod	Prog FY	Const $$	RW $$
400.000		$0	$3,951

Funds Req Date | CTC Vote Date

Component | Funding
PDS | RIP,Local,Oversight,Demo,LCO

	RIP	IIP	Local	Other
Capt	$3,951	$0	$0	$0
Supt	$3,385	$0	$100	$400

Project Documents

Env Stat ER Act
Env Fed FI Act
PID Appr 6/29/2007
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est	$0		
Dist Est	$29,650		8/5/2015
Total Con Est	$29,650		
RW Est	$21,848		6/15/2007

PM	Sinarath Pheng	Ph#	(209) 948-3612
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Kirsten Helton	Ph#	(559) 445-6282
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date
COP	ACTC	
COP	ACTC	12/31/2008
COP	ACTC #10-270A-1	12/30/2014

Phase Completion

PAED 75 % R/W: 0 % PS E 15 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	9/9/2009		7/1/2010	10/1/2010	1/1/2011	10/1/2014	10/1/2014	4/1/2011	8/1/2014	8/1/2014	1/1/2018
Current	9/9/2009 A		10/23/2015 A	1/28/2016 T	2/26/2016 T	11/1/2016 T	2/1/2017 T	5/1/2017 T	3/15/2019 T	5/17/2019 T	6/17/2022 T

Project Comments

11/30/15: Public circulation of the DED began on 10/23/15 and will end on 11/23/15. Target PA&ED is 2/26/16.
9/2/15 The consultant is addressing Caltrans comments on the DED and DPR and will be resubmitting the revised documents by mid-Sept. Approval

Caltrans Central Region
PA & ED Status Report

Status Date 12/2/2015

125	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0G420_	0	STA - 5 - 15.8 / 15.9	9124	*I-5 SPERRY ROAD IC*	PA&ED

Location Description
IN STANISLAUS COUNTY NEAR PATTERSON ON INTERSTATE 5 AT SPERRY ROAD INTERCHANGE (KP 25.5)

Work Description
RECONSTRUCT EXISTING DIAMOND INTERCHANGE HAVING SINGLE-LN RAMPS.

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
Local	Active	2004

Prog Cod	Prog FY	Const $$	RW $$
800.100			

Funds Req Date | CTC Vote Date

Component	Funding
PDS	Local,Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents
Env Stat ND Act
Env Fed FI Act
PID Appr 9/5/2002
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$7,337	5/17/2002
Total Con Est		$7,337	
RW Est	$0		

PM	Sam Sherman	Ph# (209) 948-7889
DM	Nomer Gutierrez	Ph# (209) 948-7079
EM	Scott Smith	Ph# (559) 445-6172
CM	Tony Cipponeri	Ph# (209) 599-1940

Agreements

Type	Agency Name	Date
COP	STANISLAUS COUNTY	1/16/2015

Phase Completion
PAED 5 % R/W: ___ % PS E ___ % Co ___ %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	7/1/2013		7/30/2015		10/30/2015		10/30/2015	12/30/2015	11/30/2017	11/30/2017	12/30/2019
Current	1/5/2015 A		1/2/2017 T	6/20/2017 T	6/27/2017 T						

Project Comments
11/20/15: Finishing forecasting and starting Traffic Operations Analysis and preparing APE.

9/3/15: focused on Traffic Studies (Existing Conditions approved, Draft Forecast report provided). Some spring/summer Biological surveys underway.

126	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0N080_	0	SJ - 5 - 31.8 / 33.3	0056	*I-5 HAMMER LANE*	PA&ED

Location Description
IN SAN JOAQUIN COUNTY ON ROUTE 5 HAMMER LANE (KP 51.26/53.59)

Work Description
INTERCHANGE ADDITIONS AND MODIFICATIONS

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
LOCAL	Inactive	2005

Prog Cod	Prog FY	Const $$	RW $$
400.000			

Funds Req Date | CTC Vote Date

Component	Funding
	Developer,Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents
Env Stat FI Act 3/22/2010
Env Fed Act
PID Appr 2/6/2007
Project Rpt 4/19/2010

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$12,800	6/19/2009
Total Con Est		$12,800	
RW Est	$0		

PM	Sinarath Pheng	Ph# (209) 948-3612
DM	Nomer Gutierrez	Ph# (209) 948-7079
EM	Scott Smith	Ph# (559) 445-6172
CM	Manjit Singh	Ph# (209) 333-6924

Agreements

Type	Agency Name	Date
COP	CITY OF STOCKTON	6/4/2007
COP	CITY OF STOCKTON	

Phase Completion
PAED 48 % R/W: ___ % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	4/1/2007	10/1/2008	5/21/2009	8/25/2009	9/9/2009	2/13/2010	5/14/2010	8/12/2010	12/17/2010	5/9/2011	9/15/2013
Current	4/1/2007 A	10/1/2014 T	5/21/2015 T	8/25/2015 T	9/9/2015 T	2/13/2016 T	5/14/2016 T	8/12/2016 T	12/17/2016 T	5/9/2017 T	9/15/2019 T

Project Comments
Project is Shelved

Caltrans Central Region
PA & ED Status Report

Status Date 12/2/2015

127 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0N100_ 0 SJ - 5 - 35.0 / 35.8 | 3013 | *I-5 EIGHT MILE ROAD* | PA&ED

Location Description
IN SAN JOAQUIN COUNTY ON ROUTE 5 EIGHT MILE ROAD (KP 56.45/57.63)

Work Description
INTERCHANGE ADDITIONS AND MODIFICATIONS

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
LOCAL	Inactive	2005

Prog Cod	Prog FY	Const $$	RW $$
400.000			

Funds Req Date | CTC Vote Date

Component | Funding
Developer,Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents
Env Stat Act
Env Fed Act
PID Appr 2/6/2007
Project Rpt 4/19/2010

	Est Esc	Cur Est	Est Date
Str Est		$12,200	6/19/2009
Dist Est		$36,500	6/19/2009
Total Con Est		$48,700	
RW Est	$0		

PM	Sinarath Pheng	Ph#	(209) 948-3612
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date
COP	CITY OF STOCKTON	
COP	CITY OF STOCKTON	6/4/2007

Phase Completion
PAED 50 % R/W: ___ % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	4/1/2007	4/9/2008	5/21/2009	8/25/2009	9/9/2009	2/13/2010	5/14/2010	8/12/2010	12/17/2010	5/9/2011	9/15/2013
Current	4/1/2007 A		5/21/2015 T	8/25/2015 T	9/9/2015 T	2/13/2016 T	5/14/2016 T	8/12/2016 T	12/17/2016 T	5/9/2017 T	9/15/2019 T

Project Comments

128 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-1A690_ 0 STA - 99 - 9.7 / 10.9 | 9399 | *SERVICE RD/MITCHELL RD INTERCHANGE PROJECT* | PA&ED

Location Description
ON RTE 99 IN CERES, IN STANISLAUS COUNTY FROM 0.5 KM SOUTH TO 1.0 KM NORTH OF MITCHELL ROAD (KP 15.6/17.5)

Work Description
RECONSTRUCT INTERCHANGE

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
LOCAL	Active	2005

Prog Cod	Prog FY	Const $$	RW $$
400.100			

Funds Req Date | CTC Vote Date

Component | Funding
Developer,Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents
Env Stat ES Act
Env Fed EX Act
PID Appr 7/9/2002
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est	$19,554		7/22/2015
Dist Est	$58,456		7/22/2015
Total Con Est	$78,010		
RW Est	$0		

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Tony Cipponeri	Ph#	(209) 599-1940

Agreements

Type	Agency Name	Date
COP	CITY CERES	

Phase Completion
PAED 40 % R/W: 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	5/1/2003		9/1/2008	2/1/2009	3/1/2009	11/1/2009	8/1/2009	2/1/2009	8/1/2011	8/1/2011	7/1/2014
Current	10/18/2012 A		6/17/2016 T	8/1/2016 T	2/10/2017 T	1/2/2018 T	10/1/2017 T	4/1/2017 T	10/1/2019 T	10/1/2019 T	9/1/2022 T

Project Comments
11/19/15 Design is processing fax sheet for mandatory Design exception for interchange spacing; drainage and storm water date report is being reviewed by Caltrans; Consultants working on Environmental studies.
9/4/15 Focus Meeting was held with City and

Caltrans Central Region
PA & ED Status Report

Status Date 12/2/2015

129	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0P740_	0	MER - 59 - 21.5 / 22.5	0286	*SR-59 LANDFILL ENTRANCE*	PA&ED

Location Description
IN MERCED COUNTY ON SR 59 AT LANDFILL EXIT (KP 34.4/36.0)

Work Description
OVERSIGHT OF NEW INTERSECTION CONSTRUCTION

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
LOCAL	Active	2006

Prog Cod	Prog FY	Const $$	RW $$
400.100			

Funds Req Date | CTC Vote Date

Component	Funding
PEER	Local,Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents
Env Stat ___ Act ___
Env Fed ___ Act ___
PID Appr
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$1,379	6/18/2008
Total Con Est		$1,379	
RW Est	$0		

PM	Mike Cook	Ph#	(209) 470-2909
DM	Mike Lim	Ph#	(559) 230-3138
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion
PAED 80 % R/W: 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	7/1/2007		7/31/2012	1/15/2013	2/1/2013			7/31/2012	9/30/2013		8/1/2013
Current	7/1/2007 A				11/17/2016 T		11/17/2016 T	1/16/2017 T	7/13/2017 T	8/14/2017 T	12/3/2018 T

Project Comments
11.18.15 - This project was oversight and followed the EP process. Work stopped in 2008. In June 2014, the county requested CT to complete design. A COS estimate was provided. The county said the estimate was too high and work will remain with the locals.

130	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0L140_	0	SJ - 99 - 23.5 / 24.5	7702	*MORADA LANE IC*	PA&ED

Location Description
IN SAN JOAQUIN CO AT MORADA LANE IN STOCKTON (KP37.8 /39.4)

Work Description
RECONSTRUCT MORADA LANE I/C AT SJ-99 IN STOCKTON

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
LOCAL	Inactive	2006

Prog Cod	Prog FY	Const $$	RW $$
400.100			

Funds Req Date | CTC Vote Date

Component	Funding
	Developer,Oversig ht

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents
Env Stat ER Act
Env Fed ES Act ___
PID Appr 5/30/2007
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est		$4,635	7/7/2006
Dist Est		$20,000	9/25/2003
Total Con Est		$24,635	
RW Est	$0		

PM	Mike Cook	Ph#	(209) 470-2909
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date
COP	CITY OF STOCKTON	6/12/2008

Phase Completion
PAED 62 % R/W: ___ % PS E ___ % Co ___ %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	12/1/2007		2/1/2009	4/1/2009	6/2/2009	4/1/2009	4/1/2009	7/1/2009	11/1/2010	11/15/2010	9/1/2013
Current	12/1/2007 A		7/18/2013 T	3/9/2014 T	5/7/2014 T						

Project Comments
11.18.15 - Not on APL. City of Stockton does not have the money to move the project forward at this time.

Caltrans Central Region
PA & ED Status Report

Status Date 12/2/2015

131

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0L130_	0	SJ - 99 - 24.9 / 25.9	7708	*EIGHT MILE /99 IC*	PA&ED

Location Description
IN SAN JOAQUIN CO AT EIGHT MILE ROAD IN STOCKTON (KP40.71/40.87)

Work Description
RECONSTRUCT EIGHT MILE RD I/C AT SJ-99 IN STOCKTON

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
LOCAL	Inactive	2006

Prog Cod	Prog FY	Const $$	RW $$
400.100			

Funds Req Date | CTC Vote Date

Component | Funding
Developer,Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents
Env Stat ER Act
Env Fed ES Act
PID Appr 1/5/2007
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est		$8,606	10/3/2006
Dist Est		$25,583	10/3/2006
Total Con Est		$34,189	
RW Est	$0		

PM	Mike Cook	Ph#	(209) 470-2909
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date
COP	CITY OF STOCKTON	6/12/2008

Phase Completion
PAED 47 % R/W: ___ % PS E ___ % Co ___ %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	12/1/2007		4/7/2009	4/1/2009	6/1/2009	10/1/2009	10/1/2009	7/1/2010	4/1/2011	4/1/2011	7/1/2013
Current	12/1/2007 A		7/18/2013 T	3/9/2014 T	4/18/2014 T						

Project Comments
11.18.15 - Not on APL. City of Stockton does not have the money to move the project forward at this time.

132

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0H880_	K	SJ - 205 - R9.0 / R9.6	7900	*CHRISMAN ROAD I/C*	PA&ED

Location Description
ON INTERSTATE 205 FROM 0.9 MILES EAST OF MACARTHUR DRIVE TO 2.9 MILES WEST OF INTERSTATE 5

Work Description
OVERSIGHT CONSTRUCT NEW 6 LANE FREEWAY

ROW Info
Parcels 12
Utilities 5

Program Information
PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
Local	Active	2008

Prog Cod	Prog FY	Const $$	RW $$
800.100			

Funds Req Date | CTC Vote Date

Component | Funding
RIP,Local,Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents
Env Stat ND Act
Env Fed FI Act
PID Appr 11/6/2012
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$33,000	10/26/2012
Total Con Est		$33,000	
RW Est	$650		6/14/2015

PM	Sam Sherman	Ph#	(209) 948-7889
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date
COP	CITY OF TRACY	3/30/2012
COP	CITY OF TRACY	9/20/2012
COP	CITY TRACY #10-412	5/2/2013

Phase Completion
PAED 75 % R/W: 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	1/15/2013		9/15/2014	7/15/2015	7/31/2015	10/30/2015	12/30/2015	3/30/2016	10/30/2016	12/30/2016	3/15/2019
Current	8/13/2013 A		1/29/2016 T	5/26/2016 T	7/29/2016 T		10/7/2016 T	2/3/2017 T	2/5/2019 T	3/5/2019 T	9/25/2021 T

Project Comments
11/20/15: Mand. Design Exception for IC Spacing approved 10/13/15; PR & New Connection Report Drafted; Next step, obtain acceptability determination from FHWA

9/3/15: Draft PR circulated for internal comments June, 2015. Mandatory Design Excepti

Caltrans Central Region
PA & ED Status Report

Status Date 12/2/2015

133 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0S800_ 0 STA - 108 - R27.5 / R45.5 | *NORTH COUNTY CORRIDOR* | PA&ED

Location Description
IN STA CO, ON NEW ALIGNMENT FROM SR 99 NORTH OF THE CITY OF MODESTO TO SR 120 EAST OF THE CITY OF OAKDALE

Work Description
EXPRESSWAY ON NEW ALIGNMENT

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2008

Prog Cod	Prog FY	Const $$	RW $$
075.600		$0	$0

Funds Req Date | CTC Vote Date

Component	Funding
PDS	RIP,Oversight,LCO

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$6,200	$0	$0	$0

Project Documents
Env Stat ER Act 2/19/2008
Env Fed ES Act 2/19/2008
PID Appr 4/9/2008
Project Rpt 4/13/2010

	Est Esc	Cur Est	Est Date
Str Est		$71,000	11/18/2009
Dist Est		$425,000	11/18/2009
Total Con Est		$496,000	
RW Est	$0		

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Kal Daher	Ph#	(559) 230-3130
EM	Scott Smith	Ph#	(559) 445-6172
CM	Tony Cipponeri	Ph#	(209) 599-1940

Agreements

Type	Agency Name	Date
COP	JPA	4/23/2009

Phase Completion
PAED 25 % R/W: ___ % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	5/1/2008	5/30/2008	11/1/2010	4/1/2011	2/8/2012	5/1/2012	6/1/2012	12/1/2012	2/1/2014	5/2/2014	9/1/2017
Current	5/1/2008 A	8/30/2010 A	12/15/2015 T	7/7/2016 T	3/15/2017 T	2/1/2017 T	2/1/2017 T	8/1/2017 T	7/10/2019 T	7/12/2019 T	12/1/2022 T

Project Comments
11/23/15: DED scheduled to be released to public early Jan. 2016. Public Hearing scheduled for Jan. 28, 2016.

134 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0W350 0 MER - 140 - 5.6 | 0305 | *GUSTINE ROUNDABOUT* | PA&ED

Location Description
IN MERCED COUNTY STATE ROUTE 140/33 PM 5.3

Work Description
CONSTRUCT ROUNDABOUT

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
Local	Active	2010

Prog Cod	Prog FY	Const $$	RW $$
400.210			

Funds Req Date | CTC Vote Date

Component	Funding
PEER	Local,Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents
Env Stat Act
Env Fed Act
PID Appr
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$1,600	5/10/2011
Total Con Est		$1,600	
RW Est	$0		

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Kal Daher	Ph#	(559) 230-3130
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion
PAED 30 % R/W: 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	9/1/2012 A			11/16/2015 T	12/15/2015 T				1/3/2017 T	3/1/2017 T	1/16/2018 T

Project Comments
11/20/15: Cooperative Work Agreements (CWA) Extension was requested to HQ for extension of fund expenditure to 10/30/2017. R/W fund was pushed out and programmed in FY15/16.

Caltrans Central Region
PA & ED Status Report

Status Date 12/2/2015

135 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0V090_ 0 MER - 152 - R0.0 / R40.8 0278 *HIGH SPEED RAIL MERCED TO SAN JOSE* PA&ED

Location Description
ON STATE ROUTE 152 IN MERCED COUNTY (PM R0.0/R40.8)

Work Description
HIGH SPEED TRAIN SYSTEM

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
STIP	Inactive	2010

Prog Cod	Prog FY	Const $$	RW $$
730.000			

Funds Req Date | CTC Vote Date

Component | Funding
Oversight,Reimbursed,Rail

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents
Env Stat ___ Act ___
Env Fed ___ Act ___
PID Appr
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$250,000	9/30/2011
Total Con Est		$250,000	
RW Est	$0		

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date
COP	CA HIGH SPEED RAIL	11/23/2009

Phase Completion
PAED 1 % R/W: ___ % PS E ___ % Co ___ %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved			2/1/2013		4/1/2014						
Current			7/1/2016 T		8/1/2017 T						

Project Comments
11/30/15 Working with HSR Representatives and HQ to determine level of resources for next FY.

136 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0X730_ 0 AMA - 49 - 3.7 / 4.0 *SOUTH AVENUE BRIDGE* PA&ED

Location Description
IN AMADOR COUNTY IN THE CITY OF JACKSON ON STATE ROUTE 49 AT SOUTH AVENUE BRIDGE (NO. 26C0004)

Work Description
OVERSIGHT OF BRIDGE REPLACEMENT

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
Local	Active	2014

Prog Cod	Prog FY	Const $$	RW $$
400.100			

Funds Req Date | CTC Vote Date

Component | Funding
Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents
Env Stat ND Act
Env Fed FI Act ___
PID Appr 10/6/2014
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est		$546	5/18/2015
Dist Est		$0	
Total Con Est		$546	
RW Est	$0		

PM	Sinarath Pheng	Ph#	(209) 948-3612
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Janet Bailey	Ph#	
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date
COP	CITY OF JACKSON	7/9/2014

Phase Completion
PAED 1 % R/W: 0 % PS E 5 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	10/6/2014 A		12/21/2016 T		6/7/2017 T	5/10/2018 T	10/12/2017 T	6/8/2017 T	11/30/2020 T	2/25/2021 T	8/21/2023 T

Project Comments
11/30/15: The City has acquired rights of entry from all the property owners to conduct field work. The Consultant plans to submit the first draft of the Environmental Technical Studies to Caltrans for Review by late December 2015.
9/2/15:Environmental

Caltrans Central Region
PA & ED Status Report

Status Date 12/2/2015

137 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-1C180_ 0 MER - 99 - R35.9 / R37.3 3091 *TURLOCK 2R* PA&ED

Location Description

IN MERCED AND STANISLAUS COUNTIES NEAR TURLOCK FROM 0.3 MILE NORTH OF BRADBURY ROAD OVERCROSSING TO 0.2 MILE NORTH OF STANISLAUS

Work Description

PAVEMENT RESURFACING AND RESTORATION (2R)

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act
Env Fed EX Act
PID Appr 6/9/2014
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$10,805	5/13/2014
Total Con Est		$10,805	
RW Est	$0		

PM	Jes Padda	Ph#	(209) 948-7765
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Cod	Prog FY	Const $$	RW $$
201.122		$0	$0

Funds Req Date | CTC Vote Date

Component | Funding

G13

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 49 % R/W: 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan					12/8/2015						
Approved											
Current	6/3/2015 A				12/8/2015 T				5/8/2017 T	6/8/2017 T	12/16/2019 T

Project Comments

11/23/15: On schedule for PA&ED. Prepare PCR for higher Const Cap funds. 8/28/15:G-13 contingency project. On schedule.
5/1/15: Kickoff meeting for PA&ED on 04/28/15. Using State funds for PA&ED. Project is a G-13 contingency project.

138 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-1C300_ K STA - 99 - R20.9 / R24.7 5002 *SJ and STA Ramp Metering* PA&ED

Location Description

IN STA COUNTY & SAN JOAQUIN IN & NEAR MODESTO, RIPON, & MANTECA A VARIOUS LOCATIONS FROM 0.5 MI S OF PALENDALE AVE OC TO YOSEMITE AVE

Work Description

OPERATIONAL IMPROVEMENTS

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act
Env Fed EX Act
PID Appr 12/3/2014
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$27,100	4/4/2014
Total Con Est		$27,100	
RW Est	$5		4/29/2014

PM	Joy Pinne	Ph#	(209) 948-7854
DM	David Sangha	Ph#	(559) 244-2942
EM	Scott Smith	Ph#	(559) 445-6172
CM	Tony Cipponeri	Ph#	(209) 599-1940

Agreements

Type	Agency Name	Date

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Cod	Prog FY	Const $$	RW $$
201.310		$0	$800

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 50 % R/W: % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan					3/1/2016						
Approved											
Current	8/1/2015 T		1/1/2016 T		3/1/2016 T		4/15/2016 T	6/15/2016 T	5/1/2017 T	6/1/2017 T	11/30/2018 T

Project Comments

11/24/15: Last PDT held 11/4/15. Project development only programmed in 2014 SHOPP under Operational and Mobility funding. Design and Environmental began work in the 15/16 FY. PDT refining scope, to be delivered on schedule.

Caltrans Central Region
PA & ED Status Report

Status Date 12/2/2015

139 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-1E210_ K SJ - 205 - 1.1 / 1.6 — *I-205/MHP INTERCHANGE* — PA&ED

Location Description
IN SAN JOAQUIN COUNTY IN THE CITY OF TRACY FROM 0.3 MI WEST TO 0.2 MI EAST OF MOUNTAIN HOUSE PARKWAY OC

Work Description
INTERCHANGE IMPROVEMENTS

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
Local	Active	2015

Prog Cod	Prog FY	Const $$	RW $$
400.100			

Funds Req Date | CTC Vote Date

Component | Funding
Local,Oversight,Reimbursed

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents
Env Stat ND Act
Env Fed EX Act
PID Appr 6/30/2015
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$6,920	5/1/2015
Total Con Est		$6,920	
RW Est	$0		

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date
COP	CITY OF TRACY	1/16/2015
COP	CITY OF TRACY	9/15/2015

Phase Completion
PAED 0 % R/W: % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	8/3/2015 T		5/2/2016 T	10/3/2016 T	3/1/2017 T		7/6/2017 T		1/8/2018 T	5/11/2018 T	12/2/2019 T

Project Comments
08/24/15: PSR-PDS approved on 6/30/15. Coop Agreement 10-0454 (PA&ED, PS&E, & R/W) submitted to HQ for review on 8/3/15.

140 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-1E220_ K SJ - 580 - 13.3 / 13.8 — *I-580/MHP INTERCHANGE* — PA&ED

Location Description
IN SAN JOAQUIN COUNTY IN THE CITY OF TRACY FROM 0.2 MI. EAST TO 0.3 MI. WEST OF PATTERSON PASS ROAD OC

Work Description
INTERCHANGE IMPROVEMENTS

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
Local	Active	2015

Prog Cod	Prog FY	Const $$	RW $$
400.100			

Funds Req Date | CTC Vote Date

Component | Funding
Local,Oversight,Reimbursed

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents
Env Stat ND Act
Env Fed EX Act
PID Appr 6/30/2015
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$5,860	5/18/2015
Total Con Est		$5,860	
RW Est	$0		

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date
COP	CITY OF TRACY	1/16/2015
COP	CITY OF TRACY	9/15/2015

Phase Completion
PAED 0 % R/W: % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	8/3/2015 T		5/2/2016 T	10/3/2016 T	3/1/2017 T		7/6/2017 T		1/8/2018 T	5/11/2018 T	12/2/2019 T

Project Comments
08/25/15: PSR-PDS approved on 6/30/15. Coop Agreement 10-0453 (PA&ED, PS&E, & R/W) submitted to HQ for review on 8/3/15.

Caltrans Central Region
PA & ED Status Report

Status Date 12/2/2015

141 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0Y620_ K MER - 99 - 13.3 / 21.4 | 3109 | *SR99 SAFETY IMPROVEMENTS* | PA&ED

Location Description
IN MERCED AND STANISLAUS COUNTIES ON ROUTE 99 AT VARIOUS LOCATIONS

Work Description
RELOCATE OVERHEAD SIGN STRUCTURES

ROW Info
Parcels 0
Utilities 3

Program Information
PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Cod	Prog FY	Const $$	RW $$
201.015	2016	$7,090	$3

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents
Env Stat CE Act
Env Fed EX Act
PID Appr 3/2/2015
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$7,046	$6,841	2/10/2015
Total Con Est	$7,046	$6,841	
RW Est	$13		12/26/2014

PM	Sam Sherman	Ph# (209) 948-7889
DM	Nicholas Chan	Ph# (559) 230-3126
EM	Janet Bailey	Ph#
CM	Raaid Abouzedan	Ph# (559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion
PAED 75 % R/W: 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan					12/4/2015				5/27/2016	6/17/2016	
Approved											
Current	7/10/2015 A			9/25/2015 A	12/4/2015 T				5/27/2016 T	6/17/2016 T	9/30/2017 T

Project Comments

11/20/15: Draft PR circulated 11/5/15 - comments due 11/19/15; met with locals on 11/19/15 to discuss 3 overnight detours needed when sign truss over frwy are set.

9/1/15: Approved accel. funding in 2014 SHOPP on 5/12/15: Kickoff PDT held 5/26/1

142 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0w280_ K STA - 99 - 18.6 | 3157 | *BRIGGSMORE/CARPENTER ROAD IC* | PA&ED

Location Description
IN STANISLAUS COUNTY ON STATE_ROUTE 99 IN THE CITY OF MODESTO AT BRIGGSMORE/CARPENTER ROAD INTERCHANGE (PM 18.672)

Work Description
INTERCHANGE IMPROVEMENTS

ROW Info
Parcels 0
Utilities 7

Program Information
PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2016	$4,200	$7

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents
Env Stat CE Act
Env Fed EX Act
PID Appr 7/3/2015
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$3,369	$3,176	4/16/2014
Total Con Est	$3,369	$3,176	
RW Est	$7		4/6/2015

PM	Iorzua Akuva	Ph# (209) 941-1958
DM	Jose Huerta	Ph# (209) 948-7902
EM	Janet Bailey	Ph#
CM	Kewal Virk	Ph# (559) 675-5272

Agreements

Type	Agency Name	Date

Phase Completion
PAED 0 % R/W: 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	7/16/2015 T			8/15/2015 T	9/1/2015 T				4/1/2016 T	5/1/2016 T	12/1/2017 T

Project Comments

11/30/15: Project amended in 2014 SHOPP. PCR to be processed to combine with 10-0X560. (7.27.15) 1.PID approved 7/3/15. 2.SHOPP Amend 7/17/15.1. 3.HQ Programming is requiring PID doc before combining with EA 0X560. PCR can be submitted as late as PS&E

Caltrans Central Region
PA & ED Status Report

Status Date 12/2/2015

143 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-1E200_ K STA - 132 - 0.0 / 51.1 | 3127 | *SR 132 Installing Rumble Strips* | PA&ED

Location Description
IN MARIPOSA, SAN JOAQUIN AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS

Work Description
INSTALL CENTER LINE & SHOULDER RUMBLE STRIPS

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2016	$1,906	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

			Est Esc	Cur Est	Est Date
Env Stat	CE	Act			
Env Fed	EX	Act			
PID Appr	5/27/2015				
Project Rpt					
Str Est			$0		
Dist Est			$1,906		5/27/2015
Total Con Est			$1,906		
RW Est			$0		

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Janet Bailey	Ph#	
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Phase Completion
PAED 5 % R/W: ___ % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	8/11/2015 A				12/11/2015 T				3/28/2016 T	6/3/2016 T	4/28/2017 T

Project Comments
(7.27.15) 1. PID approved 5/27/15. 2.FTIP Amendment requested 7/7/15 (4.30.15) 1.PID D10 Review submitted 03/09/15. 2.PEAR completed 03.09.15. 3.R/W Data Sheet 3/27/15. 4.PID D10 Review completed 3/27/15. 5.PID CR E-Review submitted 4/9/15 completed 4/27/

144 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-40350_ 0 STA - 132 - R11.3 / R14.7 | 0944M | *SR 132 West Expressway* | PA&ED

Location Description
IN MODESTO ON NEW ALIGNMENT FROM DAKOTA TO SR 99

Work Description
CONSTRUCT 4 LANE EXPRESSWAY ON NEW ALIGNMENT AND SOUNDWALL

ROW Info
Parcels 74
Utilities 14

Program Information
PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
075.600	2016	$31,020	$7,000

Funds Req Date	CTC Vote Date
5/29/2009	10/15/2009

Component | Funding
RIP,TCRP,Local,Oversight

	RIP	IIP	Local	Other
Capt	$18,914	$0	$4,001	$15,105
Supt	$5,033	$0	$150	$11,295

Project Documents

			Est Esc	Cur Est	Est Date
Env Stat	ER	Act			
Env Fed	ES	Act			
PID Appr	12/17/1997				
Project Rpt					
Str Est			$44,028		9/1/2014
Dist Est			$109,008		9/1/2014
Total Con Est			$153,036		
RW Est			$35		5/26/1993

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Kal Daher	Ph#	(559) 230-3130
EM	Scott Smith	Ph#	(559) 445-6172
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date
COP	STANCOG	3/16/2009
COP	STANCOG	8/17/2009
COP	STANCOG	2/14/2011

Phase Completion
PAED 63 % R/W: 1 % PS E 1 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	12/1/2008	2/1/2009	1/1/2009	10/1/2009	12/1/2009	1/1/2010	1/1/2010	2/1/2010	1/1/2011	1/1/2011	6/1/2013
Current	12/30/2009 A		7/1/2016 T	5/1/2017 T	6/1/2017 T	8/1/2017 T	8/1/2017 T	10/1/2017 T	5/1/2019 T	6/1/2019 T	6/1/2022 T

Project Comments
11/30/15: The relocation of I St off ramp and Construction year change from 16/17 to 19/20 may require a quantitative analysis for air quality conformity. RTP and FTIP also needs to be revised accordingly. Project team are working to determine best cou

Caltrans Central Region
PA & ED Status Report

Status Date 12/2/2015

145 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0Y220_ K TUO - 49 - 13.5 / 18.6 | 3108 | *TUOLUMNE GUARDRAIL* | PA&ED

Location Description
IN TUOLUMNE COUNTY AT VARIOUS LOCATIONS ON ROUTE 49 AND ROUTE 108

Work Description
UPGRADE METAL BEAM GUARDRAIL AND END TREATMENTS

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Cod	Prog FY	Const $$	RW $$
201.015	2016	$2,122	$62

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents
Env Stat ___ Act ___
Env Fed ___ Act ___
PID Appr 5/5/2014
Project Rpt ___

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$2,101	$1,980	4/23/2014
Total Con Est	$2,101	$1,980	
RW Est	$0		

PM	Sam Sherman	Ph#	(209) 948-7889
DM	Mike Lim	Ph#	(559) 230-3138
EM	Janet Bailey	Ph#	
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Phase Completion
PAED 5 % R/W: 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan					12/31/2015				5/13/2016	6/17/2016	
Approved											
Current	7/2/2015 A			12/1/2015 T	12/31/2015 T				5/13/2016 T	6/17/2016 T	6/30/2017 T

Project Comments
11/20/15: Draft PR circulated 11/20/15; 4 locations dropped due to Env. Reasons, but to be addressed with future project;

9/3/15: Project approved for Accel. programming 5/12/15; Kickoff PDT held 6/29/15; 3 locations to be dropped for env. & ot

146 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-1C490_ 1 MER - 33 - 17.4 / 26.4 | *SR 33 Installing Rumble Strips* | PA&ED

Location Description
IN MERCED AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS

Work Description
INSTALL CENTER LINE & EDGE LINE RUMBLE STRIPS

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2017	$1,776	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents
Env Stat CE Act
Env Fed EX Act ___
PID Appr 5/27/2015
Project Rpt ___

	Est Esc	Cur Est	Est Date
Str Est	$0		
Dist Est	$1,776		5/27/2015
Total Con Est	$1,776		
RW Est	$0		

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Janet Bailey	Ph#	
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Phase Completion
PAED 5 % R/W: ___ % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	8/11/2015 A				12/29/2015 T				4/28/2016 T	7/5/2016 T	5/29/2017 T

Project Comments
(7.27.15) 1.PID approved 5.27.15. 2.FTIP Amendment requested 7/7/15.
(4.30.15) 1.Draft PID internal review circulated 3/3/15. 2.PEAR completed 03.09.15. 3.R/W Data Sheet 3/27/15. 4.PID D10 Review completed 3/20/15. 5.PID CR E-Review submitted 4/9/15, c

Caltrans Central Region
PA & ED Status Report

Status Date 12/2/2015

147

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-1C470_	K	MER - 99 - 11.5 / R37.3	3159	*SR 99 Rumble Strip Installation*	PA&ED

Location Description
IN MERCED, STANISLAUS, AND SAN JOAQUIN COUNTIES AT VARIOUS LOCATIONS

Work Description
INSTALL RUMBLE STRIPS

ROW Info
Parcels 0
Utilities 4

Project Documents
Env Stat ___ Act ___
Env Fed ___ Act ___
PID Appr 7/3/2015
Project Rpt ___

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$2,027	$1,911	6/18/2015
Total Con Est	$2,027	$1,911	
RW Est	$0		

PM Iorzua Akuva Ph# (209) 941-1958
DM Jose Huerta Ph# (209) 948-7902
EM Janet Bailey Ph#
CM Kewal Virk Ph# (559) 675-5272

Agreements

Type	Agency Name	Date

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2017	$2,091	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED 5 % R/W: ___ % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	9/10/2015 A				1/25/2016 T				5/11/2016 T	7/19/2016 T	6/5/2017 T

Project Comments
(7.27.15) 1.PID approved 7/3/15.
2.Requested SHOPP Amend submitted 7/17/15.
(4.30.15) 1.PEAR, ROW Data Sheets, SWDR request submitted 3/18/15. 2.Draft Risk Plan underway. 3.Workplan for phase 0, 1,2 & 3 underway.

(3.2.15) 1.CR approved 2/9/15. 2.K

148

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-1C550_	K	MER - 152 - R2.4 / R6.0	0000	*SR152 MERCED MEDIAN BARRIERS*	PA&ED

Location Description
IN MERCED COUNTY ALONG STATE ROUTE 152 FROM PM R2.4 TO PM R6.0 IN MERCED COUNTY 12 MILES WEST OF THE CITY OF LOS BANOS FROM VISTA

Work Description
CONSTRUCT MEDIAN BARRIER

ROW Info
Parcels 0
Utilities 0

Project Documents
Env Stat CE Act
Env Fed EX Act ___
PID Appr 4/28/2015
Project Rpt ___

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$2,590	
Total Con Est		$2,590	
RW Est	$3		7/30/2015

PM Iorzua Akuva Ph# (209) 941-1958
DM David Sangha Ph# (559) 244-2942
EM Janet Bailey Ph#
CM Raaid Abouzedan Ph# (559) 243-3598

Agreements

Type	Agency Name	Date

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2017	$2,863	$6

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED 5 % R/W: ___ % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan					2/1/2016						
Approved											
Current	7/7/2015 A				2/1/2016 T				7/11/2016 T	9/16/2016 T	7/17/2017 T

Project Comments
(7.27.15) 1.PA&ED PDT mtg held 7/8/15. 2.0 Phase open 7/9/15.
(4.30.15) 1.PID E- Review completed. 2.PID approved 4/28/15.
(3.2.15) 1.PRSM Work Plan completed. 2.R/W Data Sheets completed 2/23/15. 3.PID preparation underway.

(2/3/15) 1.PID resources

Caltrans Central Region
PA & ED Status Report

Status Date 12/2/2015

149 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-3A730_ 1 TUO - 120 - 12.1 / T16.3 0282 *Chinese Camp CAPM* PA&ED

Location Description

CONCRETE OVERLAY, MINOR REALIGNMENTS EAST JCT STATE ROUTE 108 TO SHAWMUT ROAD

Work Description

SHOULDER WIDENING, DIGOUT AND REPAIR OF LOCALIZED AREAS OF SEVERE FAILURE, RUBBERIZED ASPHALT

ROW Info

Parcels 0
Utilities 0

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Cod	Prog FY	Const $$	RW $$
201.121	2017	$29,200	$58

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env Stat CE Act
Env Fed EX Act
PID Appr 8/30/2013
Project Rpt 6/28/2013

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$29,601	$26,300	6/28/2013
Total Con Est	$29,601	$26,300	
RW Est	$0		

PM	Iorzua Akuva	Ph# (209) 941-1958
DM	David Sangha	Ph# (559) 244-2942
EM	Janet Bailey	Ph#
CM	Paul Elliott	Ph# (209) 948-7079

Agreements

Type	Agency Name	Date

Phase Completion

PAED 40 % R/W: 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan					11/2/2015						
Approved	1/1/2016		2/1/2019		7/1/2020		11/1/2020	12/1/2020	1/1/2022	1/1/2022	3/1/2023
Current	4/1/2014 A			10/15/2015 T	11/15/2015 T				10/6/2016 T	10/17/2016 T	11/8/2017 T

Project Comments

(7.27.15) 1.BA submitted 7/9/15. 2. PA&ED is at risk due to late BA submittal.
(4.30.15)1.Bio to send BA to USFW, currently preparing 3/22/15. 2.Enviro expect CE/CE by 5/1/14. 3.PA&ED 11/1/15.
(3.2.15) 1. Design added 2.8 miles at Yosemite Junction an

150 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0E530_ 0 CAL - 4 - R10.3 / R16.4 3067 *WAGON TRAIL REALIGNMENT* PA&ED

Location Description

ON SR 4 FROM EAST OF COPPEROPOLIS TO APPROX 6.4 KM WEST OF CAL-4/ CAL-49 INTERSECTION IN ALTAVILLE (ANGELS CAMP) (KP16.5 /26.3)

Work Description

TWO LANE EXPRESSWAY

ROW Info

Parcels 24
Utilities 3

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2002

Prog Cod	Prog FY	Const $$	RW $$
075.600	2018	$5,325	$1,310

Funds Req Date | CTC Vote Date

Component: PDS | Funding: RIP,Oversight,LCO

	RIP	IIP	Local	Other
Capt	$6,635	$0	$0	$0
Supt	$1,640	$0	$0	$1,851

Project Documents

Env Stat ER Act
Env Fed FI Act
PID Appr 6/29/2001
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$94,914	$86,860	6/1/2015
Total Con Est	$94,914	$86,860	
RW Est	$1,129		3/21/2013

PM	Grace Magsayo	Ph# (209) 948-7976
DM	Michael Hutchison	Ph# (209) 948-3976
EM	Scott Smith	Ph# (559) 445-6172
CM	Alfred Blum	Ph# (209) 333-6922

Agreements

Type	Agency Name	Date
COP	CCOG	12/15/2004
COP	CCOG	12/29/2006

Phase Completion

PAED 80 % R/W: 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved			5/1/2008		11/1/2008						
Current	2/2/2009 A		9/25/2015 A		3/1/2016 T		3/1/2017 T	7/1/2017 T	10/1/2017 T	10/1/2017 T	5/1/2020 T

Project Comments

11/30/15: DED release for public review September 10, 2015. Public Hearing held in Angels Camp October 8,2015.

4/29/15: R/W is still reviewing the Data Sheet. DPR submittal may be delayed. 2/27/2015: PDT held on 2/10/15. Target DED mid-March. P

Caltrans Central Region
PA & ED Status Report

Status Date 12/2/2015

151

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W620	0	MER - 5 - 0.4 / 0.9	3008	*ERRECA REST AREA REHAB*	PA&ED

Location Description

IN MERCED COUNTY NEAR FIREBAUGH ON I-5 AT THE JOHN "CHUCK" ERRECA ROADSIDE REST AREA, BOTH NORTHBOUND AND SOUTHBOUND

Work Description

REPLACE PUBLIC WATER SYSTEM AND ONSITE WASTEWATER TREATMENT SYSTEM

ROW Info

Parcels 0
Utilities 0

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Cod	Prog FY	Const $$	RW $$
201.235	2018	$2,271	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env Stat CE Act
Env Fed EX Act
PID Appr 6/24/2013
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est	$0		
Dist Est	$2,271		10/29/2013
Total Con Est	$2,271		
RW Est	$0		

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Brad Cole	Ph#	(559) 230-3134
EM	Janet Bailey	Ph#	
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion

PAED 70 % R/W: 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan					1/2/2016						
Approved	9/1/2005		7/1/2006		3/23/2007	4/1/2007	4/1/2007		7/25/2008	2/5/2009	3/28/2011
Current	8/4/2014 A				1/2/2016 T				6/1/2017 T	8/1/2017 T	1/2/2019 T

Project Comments

11/30/15: Project Report on Functional Unit circulation.
8/25/15: Project on track for January PAED. A PCR will be submitted late 2015 to address additional support needs for PSE and Construction Phases.

152

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Y110_	1	MER - 140 - 0.0 / 42.1	3018	*MER 140 GUARDRAIL UPGRADE*	PA&ED

Location Description

IN MERCED COUNTY NEAR GUSTINE ON STATE ROUTE 140 FROM I-5 TO ABOUT 6 MILES EAST OF MERCED AT VARIOUS LOCATIONS

Work Description

UPGRADE GUARDRAIL, TERMINAL SYSTEM AND END TREATMENTS

ROW Info

Parcels 1
Utilities 0

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Cod	Prog FY	Const $$	RW $$
201.015	2018	$2,940	$23

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env Stat CE Act
Env Fed EX Act
PID Appr 6/28/2013
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$2,666	$2,300	6/26/2013
Total Con Est	$2,666	$2,300	
RW Est	$0		

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Abdul Baker	Ph#	(559) 243-8037
EM	Janet Bailey	Ph#	
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion

PAED 15 % R/W: 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	9/15/2014 A			9/15/2016 T	1/16/2017 T		11/1/2016 T		11/1/2017 T	12/4/2017 T	12/31/2018 T

Project Comments

11/20/15: PCR is in process to request additional Construction Support.

Caltrans Central Region
PA & ED Status Report

Status Date 12/2/2015

153

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G340_	0	MPA - 140 - 22.1 / 25.3	4736	*MIDPINES CAPM*	PA&ED

Location Description
NEAR MARIPOSA FROM THE NORTH JUNCTION OF STATE ROUTES 140 & 49 TO WHITLOCK ROAD

Work Description
PAVEMENT REHABILITATION (CAP M)

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Cod	Prog FY	Const $$	RW $$
201.121	2018	$3,126	$13

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents
Env Stat CE Act
Env Fed Act
PID Appr 6/27/2013
Project Rpt 11/7/2005

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$3,012	$2,598	6/27/2013
Total Con Est	$3,012	$2,598	
RW Est	$0		

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Ali Alqatami	Ph#	(559) 243-3475
EM	Janet Bailey	Ph#	
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Phase Completion
PAED 50 % R/W: 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan					4/1/2016						
Approved	10/1/2015				10/1/2015		1/2/2016	3/1/2016	1/2/2018	3/1/2018	6/1/2020
Current	6/1/2015 A				4/1/2016 T				12/1/2017 T	2/1/2018 T	8/21/2020 T

Project Comments
11/30/15: On-schedule.
8/25/15: In PAED, no issues and on-schedule. 4/29/15: PDT held of 4/15/15. Project on schedule. 2/27/2015: Plan to kick project April 2015.
2/2/2015: Project in 17/18FY to coordinate construction timing with the Ferguson Pr

154

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0P550_	0	SJ - 5 - 0.0	0338	*DWR BRIDGE SEISMIC RETROFIT*	PA&ED

Location Description
ON ROUTES 5, 132, 152, AND ROUTE 165 CROSSING CALIFORNIA AQUEDUCT AT VARIOUS LOCATIONS IN SAN JOAQUIN COUNTY

Work Description
SEISMIC RETROFIT OF ELEVEN BRIDGES

ROW Info
Parcels 0
Utilities 2

Program Information
PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Cod	Prog FY	Const $$	RW $$
201.113	2018	$23,373	$34

Funds Req Date | CTC Vote Date

Component | Funding
G13

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents
Env Stat CE Act
Env Fed EX Act
PID Appr 5/11/2012
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$27,776	$23,262	1/17/2012
Total Con Est	$27,776	$23,262	
RW Est	$225		4/12/2013

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Shahin Mansour	Ph#	(559) 230-3114
EM	Scott Smith	Ph#	(559) 445-6172
CM	Tony Cipponeri	Ph#	(209) 599-1940

Agreements

Type	Agency Name	Date

Phase Completion
PAED 50 % R/W: 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan					12/1/2015						
Approved	7/1/2012		3/1/2013	7/15/2013	8/15/2013	11/15/2013	9/17/2013			10/20/2015	12/29/2017
Current			3/1/2015 A	11/2/2015 T	12/1/2015 T	2/1/2016 T	1/7/2016 T		9/20/2017 T	10/20/2017 T	12/29/2019 T

Project Comments
11/19/15 BR 390199 was removed from the project due to outcome of re-screening for seismic vulnerability with the updated seismic criteria by HQ Off of Earthquake Engineering; PR sent for Mgmt e-review
9/4/15 Merced 165 Bridge 39 0199 on California Aqued

Caltrans Central Region
PA & ED Status Report

Status Date 12/2/2015

155 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0Q180_ 1 SJ - 88 - 19.2 / 25.4 | 0165 | *CLEMENTS CAPM* | PA&ED

Location Description

IN SAN JOAQUIN COUNTY NEAR CLEMENTS ON STATE ROUTE 88 FROM STATE ROUTE 12 TO THE AMADOR COUNTY LINE

Work Description

DIGOUT AND REPAIR OF LOCALIZED FAILURES/AC OVERLAY

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act
Env Fed EX Act
PID Appr 10/31/2013
Project Rpt 10/31/2013

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$7,976	$5,935	8/14/2007
Total Con Est	$7,976	$5,935	
RW Est	$0		

PM Jes Padda Ph# (209) 948-7765
DM Michael Hutchison Ph# (209) 948-3976
EM Janet Bailey Ph#
CM Kewal Virk Ph# (559) 675-5272

Agreements

Type	Agency Name	Date

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Cod	Prog FY	Const $$	RW $$
201.121	2018	$6,100	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 0 % R/W: 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current					1/13/2017 T				9/15/2017 T	1/15/2018 T	8/6/2018 T

Project Comments

7/27/15:Inactive. Project is programmed to begin work in July 2016.
5/1/15: Inactive. Project is scheduled to begin work in July 2016.

156 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0L020_ 0 SJ - 99 - 0.0 / 0.9 | 0321 | *RIPON BRIDGE REHAB* | PA&ED

Location Description

ON ROUTE 99 IN RIPON AT THE COUNTY LINE OF SAN JOAQUIN COUNTY AND Y STANISLAUS COUNTY AT THE STANISLAUS RIVER BRIDGES (29-0013

Work Description

BRIDGE REPLACEMENT

ROW Info

Parcels 1
Utilities 0

Project Documents

Env Stat ND Act
Env Fed FI Act
PID Appr 12/27/2005
Project Rpt 12/27/2005

	Est Esc	Cur Est	Est Date
Str Est	$13,621	$11,750	6/27/2013
Dist Est	$14,559	$12,559	6/27/2013
Total Con Est	$28,180	$24,309	
RW Est	$436		7/9/2015

PM Mike Cook Ph# (209) 470-2909
DM Michael Hutchison Ph# (209) 948-3976
EM Scott Smith Ph# (559) 445-6172
CM Kewal Virk Ph# (559) 675-5272

Agreements

Type	Agency Name	Date

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Cod	Prog FY	Const $$	RW $$
201.110	2018	$14,653	$480

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 60 % R/W: 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan			12/15/2015		4/15/2016						
Approved											
Current	7/15/2014 A		1/15/2016 T	3/15/2016 T	4/15/2016 T	8/1/2016 T	4/15/2016 T	7/1/2016 T	6/15/2018 T	6/15/2018 T	12/1/2020 T

Project Comments

11.18.15 - A PCR was approved in October to address high COS and change in project limit PMs.

R/W schedule is tight given railroad involvement (TCEs required). Environmental reviewed the schedule and will deliver PA&ED 3 months early to give R/W more

Caltrans Central Region
PA & ED Status Report

Status Date 12/2/2015

157 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-1C260_ K SJ - 99 - 31.3 / 31.6 | *TURNER ROAD ONRAMP* | PA&ED

Location Description

ON STATE ROUTE 99 AND TURNER ROAD IN SAN JOAQUIN COUNTY AT PM 31.3/31.6 IN THE CITY OF LODI

Work Description

IMPROVE SOUTHBOUND TURNER ROAD ON-RAMP

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act
Env Fed EX Act
PID Appr 4/3/2014
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$2,870	$2,550	3/11/2014
Total Con Est	$2,870	$2,550	
RW Est	$0		

PM	Jes Padda	Ph#	(209) 948-7765
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Janet Bailey	Ph#	
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
STIP	Programmed	2014

Prog Cod	Prog FY	Const $$	RW $$
075.600	2018	$3,061	$0

Funds Req Date | CTC Vote Date

Component | Funding: RIP,Local,Oversight

	RIP	IIP	Local	Other
Capt	$3,061	$0	$0	$0
Supt	$0	$0	$550	$0

Phase Completion

PAED 5 % R/W: % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	3/15/2016 T				11/10/2016 T				10/17/2017 T	11/15/2017 T	7/28/2020 T

Project Comments

11/23/15: Propose to partner with the City to fund the project. Delivery year to be delayed until 18/19 in STIP program. 7/27/15: Oversight project. Waiting for City to take the Lead. Lodi does not have the budget to begin work right now. SJCOG to assi

158 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-1C290_ 0 STA - 99 - R0.0 / R24.8 | 3088 | *SR99 STANISLAUS CAPM RAMPS* | PA&ED

Location Description

IN STANISLAUS COUNTY IN AND NEAR TURLOCK AND MODESTO FROM MERCED COUNTY LINE TO SAN JOAQUIN COUNTY LINE

Work Description

PAVEMENT PRESERVATION

ROW Info

Parcels 0
Utilities 3

Project Documents

Env Stat CE Act
Env Fed EX Act
PID Appr 6/17/2014
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$23,323	$21,344	10/28/2014
Total Con Est	$23,323	$21,344	
RW Est	$2		4/29/2014

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Shahin Mansour	Ph#	(559) 230-3114
EM	Scott Smith	Ph#	(559) 445-6172
CM	Tony Cipponeri	Ph#	(209) 599-1940

Agreements

Type	Agency Name	Date

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Cod	Prog FY	Const $$	RW $$
201.121	2018	$21,344	$3

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 1 % R/W: 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	7/15/2015 A				10/3/2016 T	12/15/2016 T			1/2/2018 T	2/1/2018 T	1/2/2020 T

Project Comments

11/30/15: Still working on PCR needs with the team.
8/25/15: In PAED phase and on schedule. PCR will be submitted late 2015 to request additional support costs. 4/29/15: FTIP Amendment 3-13-15. PM question PPDSU on why it took so long for District

Caltrans Central Region
PA & ED Status Report

Status Date 12/2/2015

159	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-1C540_	K	TUO - 108 - L0.0 / L0.3		*SR108 INTERSECTION IMPROVEMENT*	PA&ED

Location Description

IN TUOLUMNE COUNTY ON RTE 108 FROM YOSEMITE JCT TO 2.5 MI W OF RTE 49 & ON RTE 120 FROM 0.5 MI E OF OBYRNES FERRY ROAD TO 0.1 MI S OF

Work Description

INTERSECTION IMPROVEMENTS

ROW Info

Parcels 3
Utilities 3

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2018	$4,090	$113

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env Stat CE Act
Env Fed EX Act
PID Appr 8/14/2015
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$4,091	$3,744	6/10/2015
Total Con Est	$4,091	$3,744	
RW Est	$197		4/20/2015

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Janet Bailey	Ph#	
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Phase Completion

PAED 5 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	9/1/2015 A		2/2/2017 T	3/6/2017 T	4/5/2017 T			2/9/2018 T	6/11/2018 T	6/29/2018 T	3/5/2020 T

Project Comments

(7.27.15) 1.PEAR completed 5/18/15. 2.PID approved 7/3/15. 3.Program Project request sent 7/3/15.
(4.30.15) 1.PID resource estimate request sent 3/19/15. 2.Draft Risk Plan sent to PDT 4/7/15. 3.R/W Data Sheets received 3/21/15 (w/o MCEE).
4.PRSM workpl

PS&E AND R/W PHASE

Develop Project

(RTL Milestone)

Caltrans Central Region
PSE/RW Status Report

Status Date: 12/2/2015

160

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0H890_	1	SJ - 120 - R1.9 / R3.0	3046	*MCKINLEY AVENUE IC*	PS&E/RW

Location Description

IN SAN JOAQUIN COUNTY IN THE CITY OF MANTECA ON SR 120 FROM .5 MILE WEST TO .5 MILE EAST OF THE MCKINLEY AVENUE UNDERCROSSING

Work Description

OVERSIGHT TO CONSTRUCT NEW INTER- CHANGE

ROW Info

Parcels 28
Utilities 5

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
LOCAL	Active	2002

Prog Code 400.100 | Prog FY | Const $$ | RW $

Funds Req Date | CTC Vote Date

Component | Funding
Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents

Env State ND Act
Env Fed FI Act
PID Appr 6/1/2008
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est		$3,950	7/1/2014
Dist Est		$19,270	7/1/2014
Total Con Est		$23,220	
RW Est	$17,068		9/30/2013

PM	Mike Cook	Ph#	(209) 470-2909
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Steve Sakata	Ph#	(559) 287-3116

Agreements

Type	Agency Name	Date
COP	CITY OF MANTECA	9/18/2014

Phase Completion

PAED 100 % R 50 % PSE 5 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	11/26/2014 A		1/10/2016 T	6/1/2016 T	5/1/2017 T	5/17/2017 T	12/27/2017 T	1/10/2018 T		3/1/2018 T	4/1/2018 T

Project Comments

11.18.15 - City of Manteca is controlling the schedule. No work since PA&ED. Consultant interviews held in October. HDR was selected and should be on board to begin PS&E by January 2016.

161

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-3A130_	1	MER - 140 - 38.1 / 38.6	5652	*PARKWAY INTERCHANGE*	PS&E/RW

Location Description

IN MERCED COUNTY IN MERCED ON STATE ROUTE 140 FROM .65 MILES EAST OF SANTA FE AVENUE TO 0.15 MILES WEST OF KIBBY ROAD

Work Description

CONSTRUCT INTERCHANGE AND OVERHEAD

ROW Info

Parcels 0
Utilities 2

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
LOCAL	Active	2004

Prog Code 400.100 | Prog FY | Const $$ | RW $

Funds Req Date | CTC Vote Date

Component | Funding
Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents

Env State ER Act 11/14/2006
Env Fed ES Act 11/14/2006
PID Appr 8/23/2001
Project Rpt 1/27/2009

	Est Esc	Cur Est	Est Date
Str Est		$5,560	11/1/2008
Dist Est		$36,699	11/1/2008
Total Con Est		$42,259	
RW Est	$0		

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Mike Lim	Ph#	(559) 230-3138
EM	Scott Smith	Ph#	(559) 445-6172
CM	Steve Sakata	Ph#	(559) 287-3116

Agreements

Type	Agency Name	Date
COP	COUNTY OFMERCED	2/23/2009

Phase Completion

PAED % R 50 % PSE 100 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	1/27/2009	5/28/2009	9/29/2009		2/28/2011	3/28/2011	2/15/2012	3/15/2012	8/1/2011	12/18/2011	7/15/2012
Current	1/27/2009 A	5/28/2009 A	9/29/2009 A		2/28/2011 A	3/28/2011 A	4/30/2016 T	6/30/2016 T	8/30/2016 T	12/30/2016 T	2/15/2017 T

Project Comments

1/17/12: 1. Project is now placed on inactive status after completion of PS&E and pending going to the Construction phase. **Need PM Assignment.

Caltrans Central Region
PSE/RW Status Report

Status Date: 12/2/2015

162

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0H910_	1 SJ	- 205 - 2.6 / R5.1	7873	*LAMMERS RD/ELEVENTH ST I/C*	PS&E/RW

Location Description
IN SAN JOAQUIN COUNTY IN AND NEAR TRACY FROM HANSEN ROAD OVERCROSSING TO GRANT LINE ROAD UNDERCROSSING (KP 3.8/R8.5)

Work Description
OVERSIGHT TO CONSTRUCT NEW INTERCHANGE

Program Information
PRSM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
LOCAL	Active	2004

Prog Code	Prog FY	Const $$	RW $
400.100			

Funds Req Date | CTC Vote Date

Component | Funding
Local,Oversight

ROW Info
Parcels 0
Utilities 0

Project Documents

Env State	ER	Act	10/22/2012
Env Fed	FI	Act	10/22/2012
PID Appr	2/15/2006		
Project Rpt	11/7/2012		

	Est Esc	Cur Est	Est Date
Str Est		$14,300	10/7/2010
Dist Est		$35,500	10/7/2010
Total Con Est		$49,800	
RW Est	$0		

PM	Sam Sherman	Ph#	(209) 948-7889
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Steve Sakata	Ph#	(559) 287-3116

Agreements

Type	Agency Name	Date
COP	CITY OF TRACY	10/24/2007
COP	CITY OF TRACY	7/22/2009
COP	CITY OF TRACY	1/19/2010

	RIP	IIP	Local	Other
Capt				
Supt				

Phase Completion
PAED 100 % R 5 % PSE 90 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	7/1/2009	9/1/2009	10/1/2009	12/1/2009	7/1/2010	8/6/2010	4/1/2011	6/1/2011	6/1/2011	10/1/2011	11/1/2011
Current	11/7/2012 A	2/14/2014 A	10/8/2014 A		3/2/2015 T		5/13/2016 T	6/14/2016 T	8/21/2015 T	11/3/2015 T	11/18/2016 T

Project Comments

11/20/15: Project stalled, lack of funding. Mod. Freeway Agrmt approved by SJ Co. Nov. 10, '15, goes to CTC next.

9/3/15: 95% PS&E Review Held on 8/19/15 ; SJ Co. has delayed approving modified freeway agreement, City has already approved.

163

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0P200_	1 SJ	- 120 - R3.4 / R5.2		*SR 120 / UNION ROAD*	PS&E/RW

Location Description
IN SAN JOAQUIN COUNTY IN MANTECA ON STATE ROUTE 120 FROM 0.9 MILE WEST TO 0.9 MILE EAST OF UNION ROAD AND ON UNION ROAD FROM 0.2 MILE SOUTH OF

Work Description
OVERSIGHT OF INTERCHANGE UPGRADE

Program Information
PRSM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
LOCAL	Active	2006

Prog Code	Prog FY	Const $$	RW $
800.100			

Funds Req Date | CTC Vote Date

Component | Funding
Local,Oversight

ROW Info
Parcels 0
Utilities 5

Project Documents

Env State	ND	Act	
Env Fed		Act	
PID Appr	6/17/2010		
Project Rpt	6/17/2010		

	Est Esc	Cur Est	Est Date
Str Est		$5,100	4/15/2010
Dist Est		$16,430	4/15/2010
Total Con Est		$21,530	
RW Est	$0		

PM	Sam Sherman	Ph#	(209) 948-7889
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Steve Sakata	Ph#	(559) 287-3116

Agreements

Type	Agency Name	Date
COP	CITY OF MANTECA	5/2/2008

	RIP	IIP	Local	Other
Capt				
Supt				

Phase Completion
PAED 100 % R 5 % PSE 28 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	4/16/2009	7/1/2007	7/14/2008	4/24/2009	4/23/2008	4/23/2008	1/27/2009	3/1/2010	3/5/2010	4/29/2010	5/9/2010
Current	6/17/2010 A	7/1/2010 A		4/15/2015 T			3/18/2016 T	3/31/2016 T		7/31/2016 T	8/31/2016 T

Project Comments

11/20/15: PS&E Kickoff held 11/18/15; Consultant interviews 10/8/15; Mark Thomas selected and contract approved Manteca City Council 11/17/15.

9/3/15: RFP released on 9/1/15 to solicit services for PS&E consultant; consider DDI as alternative; P

Caltrans Central Region
PSE/RW Status Report

Status Date: 12/2/2015

164 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0Q121_ 1 MER - 99 - R28.2 / R37.3 0161A *NB LIVINGSTON MEDIAN WIDENING* PS&E/RW

Location Description
IN MERCED COUNTY IN LIVINSTON ON STATE ROUTE 99 FROM 0.8 MILE SOUTH OF HAMMATT AVENUE TO MERCED/STANISLAUS COUNTY LINE.

Work Description
LANE WIDENING FROM 2 TO 3 LANES

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2008

Prog Code	Prog FY	Const $$	RW $
025.700		$0	$10

Funds Req Date | CTC Vote Date

Component	Funding
PDS	IIP

	RIP	IIP	Local	Other
Capt	$0	$10	$0	$0
Supt	$0	$2,860	$0	$0

Project Documents

			Est Esc	Cur Est	Est Date
Env State	ND	Act 8/20/2013	Str Est	$1,760	10/6/2014
Env Fed	FI	Act 8/20/2013	Dist Est	$23,525	10/6/2014
PID Appr	1/19/2007		Total Con Est	$25,285	
Project Rpt	6/2/2014		RW Est	$0	

PM	Jes Padda	Ph#	(209) 948-7765
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion
PAED ___ % R 5 % PSE 50 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	6/2/2014 A	3/27/2014 A			12/6/2019 T	2/7/2020	6/12/2020 T	7/21/2020 T	10/22/2020 T		8/1/2021 T

Project Comments
11/23/15: New target for 60% PS&E is December. Candidate for 2018 ITIP. 5/1/15: Goal is to deliver to 60% PS&E in August. Candidate for 2016 ITIP. Note PA&ED was completed under EA 10-0Q120.

165 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0T630_ 0 SJ - 88 - 19.1 / 19.1 *BUENA VISTA CASINO MITIGATION* PS&E/RW

Location Description
IN SAN JOAQUIN COUNTY ON SR 88 AT INTERSECTION OF SR 12 AND LIBERTY ROAD, AND IN AMADOR COUNTY ON SR 88 AT THE INTERSECTION OF BUENA VISTA

Work Description
SIGNALIZE AND IMPROVE INTERSECTIONS

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
LOCAL	Inactive	2008

Prog Code	Prog FY	Const $$	RW $
400.100			

Funds Req Date | CTC Vote Date

Component	Funding
PEER	Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents

			Est Esc	Cur Est	Est Date
Env State		Act	Str Est	$0	
Env Fed		Act	Dist Est	$1,500	8/14/2008
PID Appr			Total Con Est	$1,500	
Project Rpt			RW Est	$0	

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Janet Bailey	Ph#	
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date
COP	BUENA VISTA RANCH.	4/8/2015

Phase Completion
PAED 100 % R ___ % PSE 85 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	6/1/2009						9/1/2009	10/1/2009			
Current	6/22/2011 A						12/12/2011 A	6/1/2015 T			11/1/2015 T

Project Comments
4/29/15: Amendment to HIA executed on 4/8/15. Amendment moved funds from R/W support to PSE. 2/2/2015: Tribe wants to complete the project. Need to amend HIA to move oversight funds from R/W to PSE. Draft amendment is with Legal and HQ for their rev

Caltrans Central Region
PSE/RW Status Report

Status Date: 12/2/2015

166 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0T910_ 1 STA - 99 - R4.1 / R4.9 | *FULKERTH IC IMPROVEMENTS* | PS&E/RW

Location Description
IN STANISLAUS COUNTY IN THE CITY OF TURLOCK ON STATE ROUTE 99 AT FULKERTH ROAD TURLOCK**

Work Description
OVERSIGHT FOR INTERCHANGE IMPROVEMENTS

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
Local	Active	2008

Prog Code	Prog FY	Const $$	RW $
400.100			

Funds Req Date | CTC Vote Date

Component	Funding
	Local,Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents

Env State	ND	Act	
Env Fed	EX	Act	
PID Appr	4/4/2013		
Project Rpt	5/7/2014		

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$8,560	5/7/2014
Total Con Est		$8,560	
RW Est	$0		

PM	Sam Sherman	Ph#	(209) 948-7889
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Steve Sakata	Ph#	(559) 287-3116

Agreements

Type	Agency Name	Date
COP	CITY OF TURLOCK	5/28/2009
COP	CITY OF TURLOCK	9/15/2015

Phase Completion
PAED 100 % R 0 % PSE 95 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	12/1/2013	1/1/2014	1/1/2014	2/1/2014	10/1/2014	10/1/2014	2/1/2015	3/1/2015	5/1/2015	6/15/2015	7/1/2015
Current	5/7/2014 A	4/1/2014 T	4/1/2014 T	4/2/2014 T	4/1/2015 T	4/1/2015 T	9/1/2015 T	10/1/2015 T	12/1/2015 T	1/15/2016 T	2/1/2016 T

Project Comments

11/20/15: City executed contract with consult to prepare PSI; City in process of acquiring necess. parcels.

9/3/15: 1) City of Turlock performing appraisals; however, City has not completed Cert of Sufficiency. Need PSI to confirm absence of Haz. Wa

167 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-41911_ 1 MER - 152 - R22.3 / R25.8 | 5707A | *Los Banos Bypass Segment I* | PS&E/RW

Location Description
AT STATE ROUTE 165 AND EAST STATE ROUTE 152 NEAR SANTA FE ROAD WITH EXISTING SR 152 SIGNALIZED I/S

Work Description
CONSTRUCT FOUR-LANE FREEWAY BYPASS ON SIX-LANE RIGHT OF WAY WITH SIGNALIZED AT-GRADE

ROW Info
Parcels 0
Utilities 3

Program Information
PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2008A

Prog Code	Prog FY	Const $$	RW $
400.300		$0	$6,177

Funds Req Date | CTC Vote Date

Component	Funding
PDS	RIP,IIP,Local

	RIP	IIP	Local	Other
Capt	$1,750	$1,750	$2,677	$0
Supt	$2,810	$2,810	$239	$1,380

Project Documents

Env State	CE	Act	12/30/2014
Env Fed	EX	Act	12/30/2014
PID Appr	9/2/2009		
Project Rpt	9/2/2009		

	Est Esc	Cur Est	Est Date
Str Est		$3,000	8/23/2010
Dist Est		$36,418	8/23/2010
Total Con Est		$39,418	
RW Est	$6,021		4/12/2013

PM	Jes Padda	Ph#	(209) 948-7765
DM	Kal Daher	Ph#	(559) 230-3130
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date
COP	CITY OF LOS BANOS	6/21/2010

Phase Completion
PAED % R 100 % PSE 41 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	6/25/2007 A	9/1/2009 A	3/1/2009 A	3/1/2009 A	12/15/2016 T	1/18/2017 T	7/14/2017 T	8/15/2017 T	1/16/2018 T	4/30/2018 T	5/15/2018 T

Project Comments

11/27/15 Design work ongoing. 8/27/15:Additional Design work is needed to utilize expiring Federal Demo funds to update project and move it further along.
5/1/15: Will request additional Design work to utilize expiring Demo funds to update project and

Caltrans Central Region
PSE/RW Status Report

Status Date: 12/2/2015

168 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0V070_ 0 MER - 99 - 0.0 / 18.6 | 0277 | *HIGH SPEED RAIL MERCED TO FRESNO* | PS&E/RW

Location Description
ON STATE ROUTE 99 IN MERCED COUNTY (PM 0.0/18.6)

Work Description
HIGH SPEED TRAIN SYSTEM

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Active	2010

Prog Code	Prog FY	Const $$	RW $
730.000			

Funds Req Date | CTC Vote Date

Component | Funding
Oversight,Reimbursed,Rail

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents

Env State	ER	Act	
Env Fed	ES	Act	
PID Appr	10/25/2010		
Project Rpt			

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$250	12/30/2009
Total Con Est		$250	
RW Est	$0		

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date
COP	CA HIGH SPEED RAIL	11/23/2009

Phase Completion
PAED 2 % R % PSE 0 % Con %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	9/1/2012										
Current	2/17/2012 A				10/1/2016 T	12/1/2016 T		1/22/2019 T	12/1/2017 T	1/4/2018 T	

Project Comments
11/30/15 Working with HSR Representatives and HQ to determine level of resources for next FY.
8/25/15: No new development from the District perspective.
4/29/15: No new development for this project.

169 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0E491_ 1 SJ - 5 - R22.1 / R23.6 | *I-5 FRENCH CAMP LANDSCAPING* | PS&E/RW

Location Description
IN SAN JOAQUIN COUNTY ON I-5 FROM 0.4 MILES SOUTH TO 2 MILES NORTH OF THE FRENCH CAMP ROAD INTERCHANGE

Work Description
LANDSCAPING & MITIGATION

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
Local	Active	2014

Prog Code	Prog FY	Const $$	RW $
400.100			

Funds Req Date | CTC Vote Date

Component | Funding
Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents

Env State	ER	Act	12/15/2006
Env Fed	FI	Act	12/15/2006
PID Appr	3/11/2002		
Project Rpt	8/12/2010		

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$1,703	1/8/2015
Total Con Est		$1,703	
RW Est	$0		

PM	Jes Padda	Ph#	(209) 948-7765
DM	Brad Cole	Ph#	(559) 230-3134
EM	Scott Smith	Ph#	(559) 445-6172
CM	Steve Sakata	Ph#	(559) 287-3116

Agreements

Type	Agency Name	Date
COP	CITY STOCK #10-396	1/9/2015
COP	CITY OF STOCKTON	5/7/2014

Phase Completion
PAED % R % PSE 80 % Con %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current							1/20/2015 A	11/30/2015 T	12/30/2015 T	3/30/2016 T	4/20/2016 T

Project Comments
11/23/15: Project to be delayed as per drought policy. Revised planting plan to be discussed. 7/27/15:Discussed using recycled water with the City. If not then either reduce plantings and increase hardscape or split mitigation and landscape projects an

Caltrans Central Region
PSE/RW Status Report

Status Date: 12/2/2015

170

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Y90U_	1 SJ	- 99 - 18.4 / 23.0	3092	*SJ 99 Arch Road to Hammer Lane Pavement Preservation*	PS&E/RW

Location Description

SJ 99 18.4/23.0 IN AND NEAR STOCKTON, FROM 0.1 MILE SOUTH OF MARSH STREET PEDESTRIAN OVERCROSSING TO HAMMER LANE OVERCROSSING

Work Description

PLACE JPCP, COLD PLANE AC, METERING

ROW Info

Parcels 0
Utilities 0

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Code	Prog FY	Const $$	RW $
201.121			

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents

Env State ___ Act ___
Env Fed ___ Act ___
PID Appr 12/11/2014
Project Rpt 12/11/2014

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$4,847	11/19/2014
Total Con Est		$4,847	
RW Est	$0		

PM	Joy Pinne	Ph#	(209) 948-7854
DM		Ph#	
EM		Ph#	
CM	Pam Marquez	Ph#	(209) 599-8576

Agreements

Type	Agency Name	Date

Phase Completion

PAED ___ % R ___ % PSE ___ % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current							A 11/21/2014	A 12/31/2014	A 6/15/2015	A	12/9/2015 T

Project Comments

11/24/15: Project Advertised 6/15/15 and Bids were opened 7/22/15. Supplemental Funds Request to Award project approved at October 2015 CTC Meeting. Bids extended to 12/22/15.

171

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Q17U_	1 SJ	- 132 - 0.2		*SR580 CAPM ROADWAY REHAB & ITS ELEMENTS*	PS&E/RW

Location Description

Work Description

RESURFACE PAVEMENT/ITS ELEMENTS

ROW Info

Parcels 0
Utilities 0

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Code	Prog FY	Const $$	RW $
201.120			

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents

Env State ___ Act ___
Env Fed ___ Act ___
PID Appr
Project Rpt 5/4/2015

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$0	
Total Con Est		$0	
RW Est	$0		

PM	Grace Magsayo	Ph#	(209) 948-7976
DM		Ph#	
EM	Kirsten Helton	Ph#	(559) 445-6282
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Phase Completion

PAED ___ % R ___ % PSE ___ % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	5/4/2015 A				1/2/2015 A	1/20/2015		6/3/2015 A	9/28/2015 A	12/2/2015 T	12/16/2015 T

Project Comments

11/30/15: B.O. delayed to 12/10/15 due to addendum.
9/2/15- CTC fund allocation 8/27/15. Authority to Advertise signed 9/2/15

Caltrans Central Region
PSE/RW Status Report

Status Date: 12/2/2015

172	EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
	10-0W360_	1	AMA	- 49	- 3.6	0331	*FRENCH BAR ROAD SIGNAL*	PS&E/RW

Location Description
IN AMADOR COUNTY IN JACKSON ON STATE ROUTE 49 AT FRENCH BAR ROAD

Work Description
INSTALL TRAFFIC SIGNALS AND INTERSECTION IMPROVEMENTS

ROW Info
Parcels 0
Utilities 8

Program Information

PRSM	Delivery Plan	APL List
Yes	Yes	Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Code	Prog FY	Const $$	RW $
201.010	2015	$707	$58

Funds Req Date
CTC Vote Date

Project Documents

Env State	CE	Act	3/28/2013
Env Fed	EX	Act	3/28/2013
PID Appr	6/22/2012		
Project Rpt			

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$686	$647	5/14/2013
Total Con Est	$686	$647	
RW Est	$257		7/8/2015

PM	Sam Sherman	Ph#	(209) 948-7889
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Janet Bailey	Ph#	
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Component / Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED % R 95 % PSE 90 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	4/30/2013					1/17/2014	5/30/2014	6/16/2014	7/21/2014	9/22/2014	10/7/2014
Current	6/5/2013 A		8/30/2013 A	1/23/2014 A		3/9/2015	4/30/2015 A	6/16/2015 A	10/5/2015 A	11/25/2015 T	12/9/2015 T

Project Comments

11/20/15: Award Recomm on 11/18/15; Bid Winner 12% under Engr. Est; Adv. on 10/5/15 - Bid Opened 10/28/15.

9/3/15: 1) Project RTL'd 6/16/15; 2) Project Funded 7/20/15 (010 Safety Proj); Awaiting Advertising; Likely construction spring 2016

173	EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
	10-0Q880_	1	AMA	- 49	- 17.0 / 17.5	3075	*SR 49 & MAIN ST IMPROVEMENTS*	PS&E/RW

Location Description
IN AMADOR COUNTY IN THE CITY OF PLYMOUTH ON SR 49 AT THE INTERSECTION OF MAIN STREET ** OVERSIGHT ONLY FOR PROJECT

Work Description
INTERSECTION IMPROVEMENTS

ROW Info
Parcels 8
Utilities 0

Program Information

PRSM	Delivery Plan	APL List
Yes	No	Yes

Program	Status	Doc Yr
LOCAL	Active	2014A

Prog Code	Prog FY	Const $$	RW $
201.310	2015	$1,100	$0

Funds Req Date
CTC Vote Date

Component	Funding
PEER	Local,Oversight

Project Documents

Env State	CE	Act	8/12/2013
Env Fed	EX	Act	8/12/2013
PID Appr	10/25/2013		
Project Rpt	10/25/2013		

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$3,083	1/17/2015
Total Con Est		$3,083	
RW Est	$0		

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Janet Bailey	Ph#	
CM	Steve Sakata	Ph#	(559) 287-3116

Agreements

Type	Agency Name	Date
COP	CITY OF PLYMOUTH	5/8/2014

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED 100 % R 30 % PSE 95 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	2/1/2009									7/1/2009	8/1/2009
Current	10/25/2013 A						A 2/1/2016 T	3/1/2016 T		5/1/2016 T	12/1/2016 T

Project Comments

11/30/15: Parcels still undergoing RONs process. Anticipated R/W Cert Feb/March 2016.
8/25/15: 3 parcels going through RON process. 1st level hearing and 2nd level hearings scheduled with the City. Target RTL is February 2016. 4/29/15: Comments o

Caltrans Central Region
PSE/RW Status Report

Status Date: 12/2/2015

174

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-1C220_	1 MER	- 99 - 0.0	3072	*SJ TMS REPAIR*	PS&E/RW

Location Description
IN MERCED, SAN JOAQUIN, STANISLAUS AND TUOLUMNE COUNTIES ON STATE ROUTES 99, 108, 120, 152 AND ON INTERSTATES 5 AND 205

Work Description
TMS ELEMENT UPGRADES

ROW Info
Parcels 0
Utilities 0

Project Documents

Env State	CE	Act	3/3/2015
Env Fed	EX	Act	3/3/2015
PID Appr			5/9/2014
Project Rpt			3/26/2015

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$4,373	5/6/2015
Total Con Est		$4,373	
RW Est	$7		2/23/2015

PM	Jay Haghparast	Ph#	(559) 243-3458
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Greg Berry	Ph#	(916) 657-5381

Agreements

Type	Agency Name	Date

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Code	Prog FY	Const $$	RW $
201.315	2015	$5,320	$50

Funds Req Date | CTC Vote Date

Component	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED 100 % R 50 % PSE 75 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	3/26/2015 A					2/9/2015	5/1/2015 A	5/15/2015 A	9/21/2015 A	12/10/2015 T	12/31/2015 T

Project Comments
The project was awarded on 11/17/15 to St Francis Electric for the amount of $2,764,979.50.
[Proj ID: 1014000103]

175

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0X970_	1 SJ	- 4 - 16.0 / 19.4	3058	*Crosstown AWS*	PS&E/RW

Location Description
IN SAN JOAQUIN COUNTY IN STOCKTON ON ROUTE 4 FROM UNION STREET UNDERCROSSING TO ROUTE 99 AND ON ROUTE 99 AT ROUTE 4/99 SEPARATION

Work Description
INSTALL AUTOMATED WARNING SYSTEM

ROW Info
Parcels 0
Utilities 2

Project Documents

Env State	CE	Act	10/23/2014
Env Fed	EX	Act	10/23/2014
PID Appr			3/28/2014
Project Rpt			11/25/2014

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$3,227	7/3/2015
Total Con Est		$3,227	
RW Est	$10		5/22/2014

PM	Robert Navarro	Ph#	(559) 243-3470
DM	Abdul Baker	Ph#	(559) 243-8037
EM	Janet Bailey	Ph#	
CM	Greg Berry	Ph#	(916) 657-5381

Agreements

Type	Agency Name	Date

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Code	Prog FY	Const $$	RW $
201.315	2015	$3,227	$15

Funds Req Date | CTC Vote Date

Component	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED 100 % R 7 % PSE 95 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	11/25/2014 A	11/15/2014 A	11/15/2014 A	11/19/2014 A	4/1/2015 A	1/23/2015	5/28/2015 A	6/22/2015 A	9/28/2015 A	12/4/2015 T	12/18/2015 T

Project Comments
As of 11-20-2015. ADV 9-28-2015(A). BO 11-5-2015(A). AWD 12-4-2015(T).

Caltrans Central Region
PSE/RW Status Report

Status Date: 12/2/2015

176

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-1C210_	1 SJ	- 5 - 0.0	3073	*SJ 205 SMART CORRIDOR*	PS&E/RW

Location Description
IN ALAMEDA AND SAN JOAQUIN COUNTIES AT VARIOUS LOCATIONS

Work Description
INSTALL RAMP METERS, CMS, CCTV, TMS, RWIS, AND FO

ROW Info
Parcels 0
Utilities 0

Program Information

PRSM	Delivery Plan	APL List
Yes	Yes	Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Code	Prog FY	Const $$	RW $
201.315	2015	$6,769	$10

Funds Req Date
CTC Vote Date

Project Documents

Env State	CE	Act	1/30/2015
Env Fed	EX	Act	1/30/2015
PID Appr			5/15/2014
Project Rpt			3/10/2015

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$7,275	2/23/2015
Total Con Est		$7,275	
RW Est	$0		

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	David Sangha	Ph#	(559) 244-2942
EM	Scott Smith	Ph#	(559) 445-6172
CM	Pam Marquez	Ph#	(209) 599-8576

Agreements

Type	Agency Name	Date

Component / Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED 100 % R 50 % PSE 50 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	3/10/2015 A					5/11/2015	3/17/2015 A	6/25/2015 A	9/21/2015 A	11/20/2015 T	12/7/2015 T

Project Comments
11/19/15 Bids came in 16.67% below Engineer's estimate; Recommendation for award sent on 11/4/15
9/4/15 1.Advertisement on September 21, 2015
7/31/15 RTL on June 25, 2015
5/1/15 PS&E to DOE 4/24/15
2/3/15 1.Last PDT meeting was held 12/30/14: next

177

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Y950_	1 SJ	- 120 - 6.7 / 16.7	3062	*SAN JOAQUIN 120 ASPHALT OVERLAY*	PS&E/RW

Location Description
IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 0.1 MILE WEST OF AUSTIN ROAD TO 0.1 MILE WEST OF ESCALON BELLOTA ROAD/MCHENRY AVENUE

Work Description
RUBBERIZED HOT MIX ASPHALT OVERLAY

ROW Info
Parcels 0
Utilities 0

Program Information

PRSM	Delivery Plan	APL List
Yes	Yes	Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Code	Prog FY	Const $$	RW $
201.121	2015	$3,700	$20

Funds Req Date
CTC Vote Date

Project Documents

Env State		Act	
Env Fed		Act	
PID Appr			
Project Rpt			

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$3,423	6/19/2015
Total Con Est		$3,423	
RW Est	$0		

PM	Mike Cook	Ph#	(209) 470-2909
DM	Alvin Mangindin	Ph#	(209) 948-7300
EM		Ph#	
CM	Pam Marquez	Ph#	(209) 599-8576

Agreements

Type	Agency Name	Date

Component / Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED 100 % R % PSE 95 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	10/31/2014 A					11/3/2014 A	5/14/2015 A	5/29/2015 A	10/5/2015 A	1/15/2016 T	2/15/2016 T

Project Comments
11.18.15 - RTL was actual on 5.29.15 and delivered on schedule for this 14/15 CFD project. BO is 11.19.15(T).

Caltrans Central Region
PSE/RW Status Report

Status Date: 12/2/2015

178

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0K340_	1 STA	- 5 - 0.1 / 27.4	9050	*Stanislaus County monitoring stations*	PS&E/RW

Location Description
ON ROUTES 5 AND 99 INSTALL TRAFFIC MONITORING STATIONS AT VARIOUS LOCATIONS IN STANISLAUS COUNTY (TMS)

Work Description
INSTALL TRAFFIC MONITORING STATIONS

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Code	Prog FY	Const $$	RW $
201.315	2015	$3,461	$41

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	5/16/2003
Env Fed	EX	Act	5/16/2003
PID Appr	11/4/2005		
Project Rpt	4/2/2015		

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$3,461	4/2/2015
Total Con Est		$3,461	
RW Est	$0		

PM	Sam Sherman	Ph#	(209) 948-7889
DM	Abdul Baker	Ph#	(559) 243-8037
EM	Janet Bailey	Ph#	
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Phase Completion
PAED 100 % R 5 % PSE 95 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	10/1/2015		11/1/2015			5/1/2016	5/1/2016	5/1/2016	7/1/2016	10/15/2016	11/15/2016
Current	4/2/2015 A					2/20/2015	2/25/2015 A	5/29/2015 A	9/21/2015 T	11/18/2015 T	12/2/2015 T

Project Comments

11/20/15: Project awarded on 11/18./15; Winning bid - 1.3% over Engr. Est.; Likely suspended over winter.

9/3/15: Sched Adv. on 9/21/15 - Bid Opening 10/14/15; Funded on 8/27/15 CTC mtg; awaiting advertising; RTL'd 5/29/15; PCR submitted 6

179

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-1E060_	1 STA	- 108 - 0.0	3077	*D10 PEDESTRIAN SAFETY IMPROVEMENTS*	PS&E/RW

Location Description
ON STATE ROUTES 108, 132 & 140

Work Description
PEDESTRIAN SIGNAL HEADS (PEH) REPLACEMENTS

ROW Info
Parcels 0
Utilities 2

Program Information
PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Code	Prog FY	Const $$	RW $
201.015	2015	$200	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	1/15/2015
Env Fed	EX	Act	1/15/2015
PID Appr	6/3/2014		
Project Rpt	1/22/2015		

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$235	1/22/2015
Total Con Est		$235	
RW Est	$40		12/23/2014

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Janet Bailey	Ph#	
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Phase Completion
PAED 100 % R 5 % PSE 85 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	1/22/2015 A					2/4/2015	3/5/2015 A	4/20/2015 A	8/19/2015 A	12/26/2015 T	1/8/2016 T

Project Comments

7/31/15 Funding allocated in June, 2015 CTC meeting.
5/1/15 RTL achieved on 4/20/15
2/3/15 1.PA&ED was achieved on 1/22/2015
2. RTL target 3/27/2015

Caltrans Central Region
PSE/RW Status Report

Status Date: 12/2/2015

180

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0L970_	1	TUO - 120 - R19.4 / R20.0	0031	*Tuolumne River Bridge Rehab*	PS&E/RW

Location Description
IN TUOLUMNE COUNTY ON STATE ROUTE 120 FROM 7.6 MILES EAST OF YOSEMITE JUNCTION TO 4.8 MILES WEST OF THE TOWN OF MOCCASIN AT TUOLUMNE

Work Description
REPLACE BRIDGE DECK

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Code	Prog FY	Const $$	RW $
201.110	2015	$13,700	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	7/26/2005
Env Fed	EX	Act	7/26/2005
PID Appr	11/3/2011		
Project Rpt	11/3/2011		

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$20,827	9/11/2015
Total Con Est		$20,827	
RW Est	$0		

PM	Sam Sherman	Ph#	(209) 948-7889
DM	Kal Daher	Ph#	(559) 230-3130
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Phase Completion
PAED ___ % R 5 % PSE 90 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	11/3/2011	11/1/2012	1/15/2013	2/1/2013	6/1/2014	7/1/2014	10/15/2014	2/15/2015	5/1/2015	6/1/2015	6/15/2015
Current	11/3/2011 A	3/1/2013 A			2/13/2015 A	2/20/2015	2/11/2015 A	6/26/2015 A	11/23/2015 T	2/3/2016 T	2/17/2016 T

Project Comments

11/20/15: CTC approved >120% Funds Request on 10/22/15; Adv - 11/23/15 - Bid Opening 1/14/16.

9/3/15: RTL'd on 6/26/15; revised Funds Request submitted 8/26/15 to be considered at Oct CTC mtg- Requesting >120%; Reduced construction support costs.

181

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0P670_	0	TUO - L5724 -	0155	*OLD SONORA MAINTENANCE HAZ WASTE CLEANUP*	PS&E/RW

Location Description
IN TUOLUMNE COUNTY AT THE OLD SONORA MAINTENANCE STATION AT 785 MONO WAY

Work Description
CLEANUP SOIL & GROUNDWATER

ROW Info
Parcels 0
Utilities 1

Program Information
PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Code	Prog FY	Const $$	RW $
201.330	2015	$367	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	10/3/2012
Env Fed	EX	Act	10/3/2012
PID Appr	11/2/2012		
Project Rpt	11/2/2012		

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$216	$204	10/23/2012
Total Con Est	$216	$204	
RW Est	$12		9/25/2012

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Shahin Mansour	Ph#	(559) 230-3114
EM	Juergen Vespermann	Ph#	(559) 445-6369
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Phase Completion
PAED ___ % R 20 % PSE 50 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	11/1/2012					5/1/2013	10/1/2013	10/13/2013	11/13/2013	1/13/2014	2/1/2014
Current	11/2/2012 A				9/24/2014 A	10/1/2014	1/2/2015 A	2/2/2015 A	9/21/2015 T	11/18/2015 T	12/7/2015 T

Project Comments

11/23/15: Project re-advertised on 9/14/15 with bid opening on 10/22/15.

Caltrans Central Region
PSE/RW Status Report

Status Date: 12/2/2015

182

EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
10-0V300_	1	CAL	- 4	- 29.6	0332	*CAL & MPA ADA Curb Ramps*	PS&E/RW

Location Description
IN CALAVERAS COUNTY IN MURPHYS AT BIG TREES ROAD AND IN MARIPOSA COUNTY ON STATE ROUTES 49 AND 140

Work Description
PEDESTRIAN ACCESSIBILITY IMPROVEMENTS

ROW Info
Parcels 2
Utilities 3

Program Information
PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Code	Prog FY	Const $$	RW $
201.378	2016	$1,742	$38

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	7/23/2014
Env Fed	EX	Act	7/23/2014
PID Appr	9/1/2011		
Project Rpt	8/25/2014		

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$1,903	$1,848	8/13/2014
Total Con Est	$1,903	$1,848	
RW Est	$25		6/17/2014

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Janet Bailey	Ph#	
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Phase Completion
PAED 100 % R 50 % PSE 30 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							5/1/2016	5/15/2016			
Approved	10/1/2012		10/1/2012	1/15/2013		9/6/2013	11/29/2013	12/16/2013	1/20/2014	3/24/2014	4/14/2014
Current	8/25/2014 A		10/4/2014 A	9/12/2014 A		12/1/2015	5/1/2016 T	5/15/2016 T	7/15/2016 T	9/15/2016 T	10/1/2016 T

Project Comments
11/19/15 Encroachment issue at location #2 working with Mariposa Cty to resolve
9/4/15 1.Meeting with Mariposa County targeted for mid September to discuss Encroachments at location 2.
7/31/15 Focus meeting was held on April 14, 2015 to discuss locatio

183

EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
10-0F280_	1	CAL	- 4	- 43.8 / 44.3	3248	*BIG TREES STATE PARK WALL*	PS&E/RW

Location Description
IN CALAVERAS COUNTY ON STATE ROUTE (SR) 4 FROM 0.7 MILE WEST TO 0.2 MILE WEST OF THE BIG TREES STATE PARK ENTRANCE

Work Description
CONSTRUCT WALL FOR SEDIMENT CONTROL SHOULDERS FOR SEDIMENT CONTROL "BIG TREES SEDIMENT WALL"

ROW Info
Parcels 2
Utilities 2

Program Information
PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2008A

Prog Code	Prog FY	Const $$	RW $
201.335	2016	$6,450	$2,961

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	ND	Act	
Env Fed	FI	Act	
PID Appr	10/18/2005		
Project Rpt	1/23/2015		

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$4,934	$4,790	11/6/2014
Total Con Est	$4,934	$4,790	
RW Est	$3,250		5/27/2015

PM	Sam Sherman	Ph#	(209) 948-7889
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Phase Completion
PAED 100 % R 25 % PSE 5 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							3/15/2016	4/15/2016			
Approved	7/9/2012		11/8/2012	8/9/2013		8/9/2013	2/7/2014	2/21/2013	5/28/2014	8/14/2014	8/28/2014
Current	1/23/2015 A		10/31/2014 A	4/30/2015 A		12/18/2015	3/15/2016 T	4/15/2016 T	7/18/2016 T	9/14/2016 T	9/28/2016 T

Project Comments
11/20/15: 95% PS&E Distributed-Review Mtg 12/8/15; Drafted Mitig. Coop and subm to CSP on 11/18/15 to review and execute; CSP prepared ROE, which is not acceptable accord. to CT-Legal.

9/3/15: On Schedule for distributing 95% PS&E early Nov '15;

Caltrans Central Region
PSE/RW Status Report

Status Date: 12/2/2015

184

EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
10-0V620_	1	CAL	- 26	- 8.3 / 8.6	3004	*VISTA DEL LAGO SIGNAL*	PS&E/RW

Location Description
IN CALAVERAS COUNTY NEAR VALLEY SPRINGS FROM 0.7 MILE EAST OF SILVER RAPIDS ROAD TO QUAIL OAKS ROAD

Work Description
SIGNALIZATION AND CHANNELIZATION

ROW Info
Parcels 3
Utilities 4

Project Documents

Env State	CE	Act	1/29/2014
Env Fed	EX	Act	1/29/2014
PID Appr			5/1/2012
Project Rpt			3/17/2014

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$1,449	$1,407	6/9/2015
Total Con Est	$1,449	$1,407	
RW Est	$296		12/9/2013

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Janet Bailey	Ph#	
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Code	Prog FY	Const $$	RW $
201.010	2016	$1,350	$283

Funds Req Date | CTC Vote Date

Component	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED 100 % R 50 % PSE 40 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							1/8/2016	2/5/2016			
Approved	3/14/2014		4/1/2014	7/1/2014		8/28/2015	1/8/2016	2/5/2016	3/21/2016	5/20/2016	6/3/2016
Current	3/17/2014 A		2/27/2014 A			10/30/2015	1/8/2016 T	2/5/2016 T	3/21/2016 T	5/20/2016 T	6/3/2016 T

Project Comments
11/19/15 On schedule
9/4/15 On schedule
7/31/15 PDT meeting held on 3/22/15. Project on schedule
2/3/15 1.PDT meeting will be held on March 23, 2015

185

EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
10-1C450_	1	MER	- 59	- R0.0 / 12.6		*MERCED RUMBLE STRIPS*	PS&E/RW

Location Description
IN MERCED COUNTY ON STATE ROUTES 59 AND 152 AT VARIOUS LOCATIONS

Work Description
INSTALL CENTERLINE RUMBLE STRIPS, EDGE LINE RUMBLE STRIPES AND SHOULDER RUMBLE STRIPS

ROW Info
Parcels 0
Utilities 0

Project Documents

Env State	CE	Act	10/23/2014
Env Fed	EX	Act	2/25/2015
PID Appr			12/23/2014
Project Rpt			4/28/2015

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$3,509	9/1/2015
Total Con Est		$3,509	
RW Est	$0		

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Janet Bailey	Ph#	
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Code	Prog FY	Const $$	RW $
201.010	2016	$3,590	$0

Funds Req Date | CTC Vote Date

Component	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED 100 % R % PSE 85 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							7/15/2015	9/9/2015			
Approved											
Current	4/28/2015 A					6/1/2015	7/14/2015 A	8/31/2015 A	11/20/2015 T	1/14/2016 T	1/29/2016 T

Project Comments
(7.27.15) 1.PS&E to DOE 6/1/15. 2.R/W Cert 7/14/15.
(4.30.15) 1.CR E Review sent 4/3/15.
2.Routing for final signature. 3.Combined PA&ED and PS&E Risk Plan Cert on 4/6/15.
(3.2.15) 1.State Only funds approved and 0 Phase opened 2/23/15. 2.PA&ED Kick

Caltrans Central Region
PSE/RW Status Report

Status Date: 12/2/2015

186

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0X630_	1 MER	- 99 - 15.1 / 16.0	3021	*MER 99 ROADSIDE IMPROVEMENTS*	PS&E/RW

Location Description

IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM 0.1 MILE SOUTH OF R STREET TO 0.1 MILE NORTH OF STATE ROUTE 140 SEPARATION

Work Description

PLACE VEHICLE PULLOUTS, STAIR CASES, AND WEED BARRIER, REGRADE SLOPE

ROW Info

Parcels 0
Utilities 0

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Code	Prog FY	Const $$	RW $
201.235	2016	$2,120	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	10/31/2014
Env Fed	EX	Act	10/31/2014
PID Appr	6/27/2013		
Project Rpt	1/9/2015		

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$2,022	7/15/2015
Total Con Est		$2,022	
RW Est	$0		

PM	Mike Cook	Ph#	(209) 470-2909
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Janet Bailey	Ph#	
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion

PAED 100 % R % PSE 75 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							12/15/2015	1/4/2016			
Approved											
Current	1/9/2015 A			4/30/2015 A		9/11/2015 T	9/2/2015 A	1/4/2016 T	4/4/2016 T	7/5/2016 T	8/15/2016 T

Project Comments

11.18.15 - This project is on the 15/16 CFD. The project is on schedule to RTL 1.4.16.

Design work for PS&E is done by TY Lin. TY LinGÇÖs scope of work is to provide plans/Specs/BEEs for the Civil and Hydraulic portions only.
All other Caltrans funct

187

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Y630_	1 MER	- 99 - 23.7 / R30.4	3069	*LIVINGSTON MEDIAN BARRIER*	PS&E/RW

Location Description

IN MERCED COUNTY IN AND NEAR LIVINGSTON FROM 0.2 MILE NORTH OF WEST ATWATER OVERHEAD TO WINTON PARKWAY OVERCROSSING

Work Description

INSTALL DOUBLE THRIE BEAM MEDIAN BARRIER

ROW Info

Parcels 0
Utilities 0

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Code	Prog FY	Const $$	RW $
201.010	2016	$3,441	$22

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	8/8/2014
Env Fed	EX	Act	8/8/2014
PID Appr	4/28/2014		
Project Rpt	3/19/2015		

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$3,441	$3,341	2/10/2015
Total Con Est	$3,441	$3,341	
RW Est	$22		9/9/2015

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Phase Completion

PAED 100 % R 50 % PSE 50 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							9/1/2015	2/1/2016			
Approved											
Current	3/19/2015 A					10/2/2015	9/11/2015 A	2/1/2016 T	3/15/2016 T	6/1/2016 T	7/18/2016 T

Project Comments

11/20/15: PS&E to DOE achieved on 10/2/15. Project is on target to deliver RTL by 2/1/16.

Caltrans Central Region
PSE/RW Status Report

Status Date: 12/2/2015

188

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0T810_	1 MER	- 152 - 0.0	0265	*Merced ADA Curb Ramps*	PS&E/RW

Location Description
IN MERCED COUNTY ON STATE ROUTES 59, 99, 140 AND 152 AT VARIOUS

Work Description
INSTALL ADA CURB RAMPS, MINOR SIDEWALK EXTENSION

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Code	Prog FY	Const $$	RW $
201.361	2016	$280	$15

Funds Req Date | CTC Vote Date

Component | Funding
ADA

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	3/25/2010
Env Fed	EX	Act	3/25/2010
PID Appr	11/30/2010		
Project Rpt	11/30/2010		

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$284	8/10/2015
Total Con Est		$284	
RW Est	$20		7/8/2015

PM	Mike Cook	Ph#	(209) 470-2909
DM	Nicholas Chan	Ph#	(559) 230-3126
EM	Janet Bailey	Ph#	
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion
PAED % R 75 % PSE 75 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan								7/15/2015			
Approved	11/30/2010			6/30/2012	5/1/2013	6/1/2013	11/29/2013	11/29/2013	12/23/2013	2/19/2014	3/19/2014
Current	11/30/2010 A		5/1/2012 A	8/13/2012 A		3/17/2015 A	4/3/2015 A	7/7/2015 A	11/23/2015 A	2/4/2016 T	3/1/2016 T

Project Comments
11.18.15 - This project is on the 15/16 CFD. The project was RTL 7/7/15 (on-schedule). ADV is 11.23.15(T).

189

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Q290_	1 MER	- 165 - 29.8 / 30.3	0262	*WESTSIDE BLVD CURVE CORRECTION*	PS&E/RW

Location Description
IN MERCED COUNTY NORTH OF LOS BANOS ON STATE ROUTE 165 BETWEEN MERCED RIVER BRIDGE (#39-217) AND 0.2 MILES SOUTH OF WESTSIDE BOULEVARD

Work Description
IMPROVE CURVE RADIUS, SUPERELEVATION, WIDEN SHOULDER, INSTALL RUMBLE STRIP

ROW Info
Parcels 2
Utilities 2

Program Information
PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Code	Prog FY	Const $$	RW $
201.010	2016	$3,212	$369

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	5/30/2013
Env Fed	EX	Act	5/30/2013
PID Appr	8/16/2011		
Project Rpt	7/15/2013		

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$3,408	$3,212	6/27/2014
Total Con Est	$3,408	$3,212	
RW Est	$407		4/26/2012

PM	Jay Haghparast	Ph#	(559) 243-3458
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Janet Bailey	Ph#	
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion
PAED 100 % R 50 % PSE 5 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							2/26/2016	3/30/2016			
Approved	2/26/2013		3/28/2013	3/28/2013		1/30/2014	5/1/2014	8/1/2014	10/15/2014	11/15/2014	12/15/2014
Current	7/12/2013 A		8/2/2013 A	2/26/2014 A		12/9/2015 T	2/26/2016 T	3/30/2016 T	7/7/2016 T	9/22/2016 T	10/6/2016 T

Project Comments
Design is on schedule for RTL target date of 3/30/16. All 3 parcels needed for this project, which were owned by Gallo Vineyard Inc., have been acquired. The target to begin construction is 10/16. [Proj ID: 1000000201]

Caltrans Central Region
PSE/RW Status Report

Status Date: 12/2/2015

190

EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
10-0U290_	1	MER	- 165	- 35.6 / 36.1	3006	*FOWLER AVE LEFT TURN*	PS&E/RW

Location Description
IN MERCED COUNTY NEAR TURLOCK ON STATE ROUTE 165 AT FOWLER AVENUE

Work Description
INSTALL LEFT TURN CHANNELIZATION

ROW Info
Parcels 2
Utilities 3

Program Information

PRSM	Delivery Plan	APL List
Yes	Yes	Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Code	Prog FY	Const $$	RW $
201.015	2016	$1,554	$674

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	2/7/2013
Env Fed	EX	Act	2/7/2013
PID Appr	6/29/2012		
Project Rpt	3/15/2013		

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$1,649	$1,554	6/27/2014
Total Con Est	$1,649	$1,554	
RW Est	$289		2/7/2013

PM	Jay Haghparast	Ph#	(559) 243-3458
DM	David Sangha	Ph#	(559) 244-2942
EM	Janet Bailey	Ph#	
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Phase Completion
PAED 100 % R 17 % PSE 55 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							5/19/2016	6/16/2016			
Approved	2/15/2013		12/15/2012	3/15/2013		9/1/2014	1/15/2015	2/15/2015	4/15/2015	7/1/2015	7/15/2015
Current	3/29/2013 A		12/15/2012 A	3/15/2013 A		2/25/2016 T	5/19/2016 T	6/16/2016 T	10/6/2016 T	12/22/2016 T	1/12/2017 T

Project Comments
Project is on schedule. All five parcels have been acquired. Target to begin construction is FY 01/2017. [Proj ID: 1000020436]

191

EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
10-0P921_	1	MPA	- 140	- 42.0 / 42.7	0280	*Ferguson Slide Rock Shed Construction*	PS&E/RW

Location Description
RESTORE TWO-LANE ACCESS ON STATE ROUTE (SR) 140 IN MARIPOSA COUNTY THROUGH THE FERGUSON SLIDE BY REMOVING THE EXISTING TALUS

Work Description
ROCK SHED CONSTRUCTION

ROW Info
Parcels 0
Utilities 0

Program Information

PRSM	Delivery Plan	APL List
Yes	Yes	Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Code	Prog FY	Const $$	RW $
201.131	2016	$96,100	$1,500

Funds Req Date | CTC Vote Date

Component | Funding
Storm Damage

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	ER	Act	1/28/2014
Env Fed	ES	Act	1/28/2014
PID Appr	5/12/2014		
Project Rpt	1/29/2014		

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$101,952	$96,100	5/21/2014
Total Con Est	$101,952	$96,100	
RW Est	$1,500		4/1/2014

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Phase Completion
PAED % R 1 % PSE 50 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							2/1/2016	3/1/2016			
Approved											
Current		1/29/2014 A		2/11/2015 A	12/1/2015 T	12/15/2015 T	2/1/2016 T	3/1/2016 T	6/1/2016 T	8/1/2016 T	10/1/2016 T

Project Comments
11/30/15: Project on hold pending further geotechnical assessment due to a significant slide on the east side of the project.
8/25/15: Horizontal and Vertical bores have been completed. Final geotechnical design information to be availabe September.

Caltrans Central Region
PSE/RW Status Report

Status Date: 12/2/2015

192

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0X640_	K	SJ - 4 - 18.5 / 20.8	3106	*SJ 99 MAINTENANCE PULLOUTS*	PS&E/RW

Location Description
IN SAN JOAQUIN COUNTY ALONG STATE ROUTE (SR) 99 IN THE CITIES OF STOCKTON AND LODI AT VARIOUS LOCATIONS

Work Description
ROADSIDE SAFETY IMPROVEMENTS

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Code	Prog FY	Const $$	RW $
201.235	2016	$2,600	$1

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	7/7/2015
Env Fed	EX	Act	7/7/2015
PID Appr	4/7/2015		
Project Rpt	8/21/2015		

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$1,949	7/22/2015
Total Con Est		$1,949	
RW Est	$15		5/21/2015

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Greg Berry	Ph#	(916) 657-5381

Agreements

Type	Agency Name	Date

Phase Completion
PAED 100 % R 0 % PSE 50 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan	8/1/2015						11/16/2015	3/2/2016			
Approved											
Current	8/21/2015 A					12/1/2015	11/16/2015 A	3/2/2016 T	6/15/2016 T	7/15/2016 T	11/15/2016 T

Project Comments
11/20/15: 95% Constructability Review is scheduled in beginning of December 2015. PS&E to DOE will be delayed by three weeks.

193

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Q160_	1	SJ - 99 - 0.0 / 5.7	0163	*MILGEO AVENUE CAPM*	PS&E/RW

Location Description
IN SAN JOAQUIN COUNTY IN RIPON ON STATE ROUTE 99 FROM MILGEO AVENUE TO STATE ROUTE 120

Work Description
DIGOUT AND REPAIR OF LOCALIZED FAILURES/AC OVERLAY

ROW Info
Parcels 0
Utilities 3

Program Information
PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Code	Prog FY	Const $$	RW $
201.121	2016	$13,100	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	6/18/2015
Env Fed	EX	Act	6/18/2015
PID Appr	8/13/2015		
Project Rpt	8/13/2015		

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$12,064	8/14/2015
Total Con Est		$12,064	
RW Est	$6		12/9/2013

PM	Sinarath Pheng	Ph#	(209) 948-3612
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Janet Bailey	Ph#	
CM	Pam Marquez	Ph#	(209) 599-8576

Agreements

Type	Agency Name	Date

Phase Completion
PAED 100 % R 50 % PSE 50 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan	8/14/2015						3/2/2016	5/6/2016			
Approved											
Current	8/13/2015 A					12/30/2015	3/2/2016 T	5/6/2016 T	9/25/2016 T	12/6/2016 T	1/5/2017 T

Project Comments
11/30/15: 95% P&SE is currently in functional review. PS&E to DOE is on target for 12/30/15.
9/2/15 GÇô PA&ED was achieved on 8/13/15. Design is progressing on schedule.
4/28/15: Project is being accelerated for delivery in FY 15/16 (original delivery

Caltrans Central Region
PSE/RW Status Report

Status Date: 12/2/2015

194

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-1C421_	0 SJ	- 99 - 14.0 / 23.0	3103	*Installation of fiber optic cable in Arch Road Interchange*	PS&E/RW

Location Description
IN SAN JOAQUIN COUNTY IN STOCKTON FROM MARSH STREET POC TO HAMMER LANE INTERCHANGE

Work Description
RAMP METERING AND FIBER OPTIC CABLE

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Code	Prog FY	Const $$	RW $
201.315	2016	$3,000	$1

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State		Act	
Env Fed		Act	
PID Appr			
Project Rpt			

	Est Esc	Cur Est	Est Date
Str Est	$0		
Dist Est	$3,000		3/24/2015
Total Con Est	$3,000		
RW Est	$0		

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Janet Bailey	Ph#	
CM	Pam Marquez	Ph#	(209) 599-8576

Agreements

Type	Agency Name	Date
COP	SJCOG	10/12/2015

Phase Completion
PAED % R % PSE 10 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							11/20/2015				
Approved											
Current						2/25/2016	4/8/2016 T	4/21/2016 T	8/8/2016 T	10/12/2016 T	10/26/2016 T

Project Comments
11/23/15: CoOp approved 10/12/15. Kickoff PDT held 11/19/15. Schedule revised-target RTL 4/21/16.

195

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G820_	1 SJ	- 132 - L0.0 / 7.1	7835	*VERNALIS SR 132 REHAB*	PS&E/RW

Location Description
IN SAN JOAQUIN COUNTY NEAR VERNALIS FROM 0.4 MILES EAST OF ROUTE 580 TO STANISLAUS COUNTY LINE

Work Description
REPAIR PCC PAVEMENT

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Code	Prog FY	Const $$	RW $
201.122	2016	$30,801	$2

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	11/24/2014
Env Fed	EX	Act	11/24/2014
PID Appr			1/22/2015
Project Rpt			1/22/2015

	Est Esc	Cur Est	Est Date
Str Est	$567	$550	12/17/2014
Dist Est	$30,205	$29,325	12/17/2014
Total Con Est	$30,772	$29,875	
RW Est	$2		4/23/2014

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Nicholas Chan	Ph#	(559) 230-3126
EM	Janet Bailey	Ph#	
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Phase Completion
PAED 100 % R 5 % PSE 50 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							12/1/2015	12/15/2015			
Approved											
Current	1/20/2015 A				5/15/2015 A	5/15/2015	12/1/2015 T	12/15/2015 T	4/1/2016 T	6/20/2016 T	7/5/2016 T

Project Comments
11/23/15: Project is on schedule.

Caltrans Central Region
PSE/RW Status Report

Status Date: 12/2/2015

196 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0Y640_ 1 STA - 5 - 17.3 / 25.5 0000 *WESTLEY I-5 MEDIAN BARRIER* PS&E/RW

Location Description
IN STANISLAUS COUNTY NEAR WESTLEY ON I-5 FROM HANSEN ROAD TO HAMILTON ROAD

Work Description
INSTALL CABLE MEDIAN BARRIER

ROW Info
Parcels 0
Utilities 2

Program Information
PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Code	Prog FY	Const $$	RW $
201.010	2016	$4,887	$6

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	10/30/2014
Env Fed	EX	Act	10/30/2014
PID Appr	6/5/2014		
Project Rpt	2/20/2015		

	Est Esc	Cur Est	Est Date
Str Est	$0		
Dist Est	$2,139		9/10/2015
Total Con Est	$2,139		
RW Est	$95		7/8/2015

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Janet Bailey	Ph#	
CM	Pam Marquez	Ph#	(209) 599-8576

Agreements

Type	Agency Name	Date

Phase Completion
PAED 100 % R 5 % PSE 70 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan								9/8/2015			
Approved											
Current	2/20/2015 A					6/2/2015	5/14/2015 A	9/3/2015 A	12/7/2015 T	1/29/2016 T	2/12/2016 T

Project Comments
(7.27.15) 1.PS&E to DOE 6/2/15. 2.RTL 9/8/18.
(4.30.15) 1.Requested ROW Cert 4/6/15. 2.Const Review sent 4/28/15.
(3.2.15) 1.Risk Plan Cert 2/12/15. 2.PA&ED 2/20/15. 3.Requested Phase 1 opened 2/23/15.
(2/3/15) 1. New SW reg's forced late PR circulat

197 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0Y100_ 1 STA - 99 - R11.7 / R15.0 3070 *STA 99 CONVENTIONAL LIGHTING* PS&E/RW

Location Description
IN STANISLAUS COUNTY IN AND NEAR CERES FROM NORTH STREET UNDERCROSSING TO TUOLUMNE RIVER BRIDGE

Work Description
INSTALL CONVENTIONAL HIGHWAY LIGHTING

ROW Info
Parcels 0
Utilities 2

Program Information
PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Code	Prog FY	Const $$	RW $
201.010	2016	$2,639	$3

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	6/8/2015
Env Fed	EX	Act	6/8/2015
PID Appr	4/28/2014		
Project Rpt	6/22/2015		

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$2,990	$2,903	4/27/2015
Total Con Est	$2,990	$2,903	
RW Est	$3		1/7/2015

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Phase Completion
PAED 100 % R 50 % PSE 50 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							9/11/2015	10/9/2015			
Approved											
Current	6/22/2015 A					7/28/2015	8/10/2015 A	10/14/2015 A	1/12/2016 T	3/11/2016 T	3/28/2016 T

Project Comments
11/19/15 Project is in the process for advertisement
7/31/15 PSE to DOE achieved 7/28/2015
5/1/15 PA&ED target date 5/15/15
2/3/15 1.New target PA&ED date is 2/27/2015 to accommodate two months lag due to FTIP programming and base lining of project
2

Caltrans Central Region
PSE/RW Status Report

Status Date: 12/2/2015

198

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0X560_	1 STA	- 99 - M18.7	3011	*STA 99/CARPENTER RD SB RAMPS*	PS&E/RW

Location Description

IN STANISLAUS COUNTY IN MODESTO ON STATE ROUTE 99 AT CARPENTER ROAD/ BRIGGSMORE AVENUE SOUTHBOUND OFFRAMP

Work Description

RECONSTRUCT RAMP AND INSTALL RIGHT TURN LANE

ROW Info

Parcels 0
Utilities 0

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Code	Prog FY	Const $$	RW $
201.010	2016	$2,184	$3

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	6/24/2015
Env Fed	EX	Act	6/24/2015
PID Appr	6/14/2013		
Project Rpt	9/2/2015		

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$7,194	9/2/2015
Total Con Est		$7,194	
RW Est	$0		

PM	Sinarath Pheng	Ph#	(209) 948-3612
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Janet Bailey	Ph#	
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Phase Completion

PAED 100 % R 5 % PSE 5 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan	9/1/2015						4/1/2016	5/1/2016			
Approved	10/1/2014		1/1/2015			2/1/2016	5/1/2016	5/1/2016	8/1/2016	10/1/2016	11/1/2016
Current	9/1/2015 A					2/1/2016	4/1/2016 T	5/31/2016 T	9/1/2016 T	11/2/2016 T	12/2/2016 T

Project Comments

11/30/15: RTL on schedule. Project will be combined with 0W280. PCR to be processed.
(7.24.15) 1.CE/CE approved 6/24/15.
(4.30.15)1.Request, SWDR re-submitted. 2.PR preparation underway. 3.ED, ROW Data Sheets, SWDR requests approved. 4.CE/CE March 201

199

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0T780_	1 STA	- 132 - 1.1 / 1.8	0348	*KASSON ROAD SIGNAL*	PS&E/RW

Location Description

IN STANISLAUS COUNTY ON ROUTE 132 AT INTERSECTION OF STATE ROUTE 132 (MAZE BLVD) AND KASSON ROAD / RIVER ROAD

Work Description

TRAFFIC SIGNAL INSTALLATION AND INTERSECTION WIDENING

ROW Info

Parcels 0
Utilities 1

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Code	Prog FY	Const $$	RW $
201.010	2016	$3,264	$2,100

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	9/11/2013
Env Fed	EX	Act	9/11/2013
PID Appr	11/29/2011		
Project Rpt			

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$3,087	$2,910	7/22/2013
Total Con Est	$3,087	$2,910	
RW Est	$1,342		5/16/2013

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Tony Cipponeri	Ph#	(209) 599-1940

Agreements

Type	Agency Name	Date

Phase Completion

PAED 100 % R 50 % PSE 50 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							6/1/2016	6/15/2016			
Approved	7/15/2013		11/15/2013	1/15/2014		8/1/2014	4/15/2015	5/1/2015	10/15/2015	1/2/2016	1/20/2016
Current	9/11/2013 A		11/8/2013 A	4/30/2014 A		2/10/2016	6/1/2016 T	6/15/2016 T	10/3/2016 T	12/28/2016 T	1/11/2017 T

Project Comments

11/19/15 95% construct-ability review done 10/21/15
9/4/15-This is a safety project. It is in PS&E phase and scheduled to RTL on 6/15/2016.

Caltrans Central Region
PSE/RW Status Report

Status Date: 12/2/2015

200

EA	Phase	County-Route-Postmile		PPNO	Project Name	Project Phase
10-0U520_	1	MER - 59	- 12.8 / 13.5	3005	*MISSION AVE LEFT TURN*	PS&E/RW

Location Description

IN MERCED COUNTY ABOUT 2 MILES SOUTH OF MERCED FROM 0.3 MILE SOUTH TO 0.4 MILE NORTH OF MISSION AVENUE/DICKENSON FERRY ROAD

Work Description

INSTALL LEFT TURN CHANNELIZATION

ROW Info

Parcels 13
Utilities 5

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Code	Prog FY	Const $$	RW $
201.010	2017	$1,500	$818

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	1/2/2014
Env Fed	EX	Act	1/2/2014
PID Appr			6/5/2012
Project Rpt			6/27/2014

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$1,601	$1,465	6/26/2014
Total Con Est	$1,601	$1,465	
RW Est	$1,033		6/25/2014

PM	Robert Navarro	Ph#	(559) 243-3470
DM	David Sangha	Ph#	(559) 244-2942
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion

PAED 100 % R 50 % PSE 5 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	3/3/2014		4/1/2014	8/1/2014		11/2/2015	2/1/2016	2/15/2016	4/18/2016	6/15/2016	7/1/2016
Current	6/27/2014 A		4/25/2014 A	8/5/2014 A		7/1/2016	12/1/2016 T	12/16/2016 T	3/17/2017 T	5/12/2017 T	6/1/2017 T

Project Comments

As of 11-20-2015. All offers made, 2 parcels to acquire. Utility agreements on schedule. nterim safety improvements installed on 7-8-2015(A). 95% meeting completed on 11/4/2015(A). RTL on schedule for 12/16/2016(T).

201

EA	Phase	County-Route-Postmile		PPNO	Project Name	Project Phase
10-0Y740_	1	MER - 140	- 6.1 / 35.8	3023	*MERCED 140 CAPM*	PS&E/RW

Location Description

IN MERCED COUNTY IN AND NEAR MERCED ON STATE ROUTE 140 FROM EAST JUNCTION STATE ROUTE 33 TO STATE ROUTE 99

Work Description

DIGOUT AND REPAIR LOCALIZED FAILURES AND PLACE ASPHALT CONCRETE OVERLAY

ROW Info

Parcels 0
Utilities 1

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Code	Prog FY	Const $$	RW $
201.121	2017	$22,800	$485

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State		Act	
Env Fed		Act	
PID Appr			8/30/2013
Project Rpt			

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$23,536	$22,850	9/30/2015
Total Con Est	$23,536	$22,850	
RW Est	$9		5/29/2015

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion

PAED 15 % R 30 % PSE 50 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan	2/1/2016						4/1/2016				
Approved											
Current	11/10/2015 A					5/2/2016 T	4/1/2016 T	8/1/2016 T	11/1/2016 T	12/15/2016 T	4/3/2017 T

Project Comments

11/20/15: PCR is in process to request additional Construction Support.

Caltrans Central Region
PSE/RW Status Report

Status Date: 12/2/2015

202

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G720_	1	SJ - 5 - 25.8 / 26.1	0337	*SR 4 / I-5 SEISMIC RETROFIT*	PS&E/RW

Location Description
IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS BRIDGE LOCATIONS

Work Description
SEISMIC RETROFIT OF VARIOUS BRIDGES

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Code	Prog FY	Const $$	RW $
201.113	2017	$2,195	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	6/8/2012
Env Fed	EX	Act	6/8/2012
PID Appr			6/13/2013
Project Rpt			6/13/2013

	Est Esc	Cur Est	Est Date
Str Est		$1,991	9/7/2012
Dist Est		$0	
Total Con Est		$1,991	
RW Est	$0		

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Phase Completion
PAED % R 15 % PSE 20 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	6/8/2012	5/1/2014			6/1/2015	6/1/2015	1/15/2016	1/15/2016	5/2/2016	7/6/2016	7/20/2016
Current	9/7/2012 A	5/1/2015 A			9/30/2016 T	12/15/2016 T	2/15/2016 T	3/15/2017 T	7/3/2017 T	9/6/2017 T	9/20/2017 T

Project Comments
11/24/15: Last PDT 7/6/15. The project is PS&E phase and on schedule.

203

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Y550_	0	SJ - 12 - 14.9 / 18.1	3079	*LODI ADA IMPROVEMENTS*	PS&E/RW

Location Description
IN SAN JOAQUIN COUNTY ON HIGHWAY_12 IN THE CITY OF LODI

Work Description
ADA PEDESTRIAN INFRASTRUCTURE UPGRADES

ROW Info
Parcels 18
Utilities 7

Program Information
PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Code	Prog FY	Const $$	RW $
201.361	2017	$672	$451

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State		Act	
Env Fed		Act	
PID Appr			6/13/2014
Project Rpt			

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$1,227	$1,123	6/13/2014
Total Con Est	$1,227	$1,123	
RW Est	$420		9/16/2015

PM	Mike Cook	Ph#	(209) 470-2909
DM	Mike Lim	Ph#	(559) 230-3138
EM	Janet Bailey	Ph#	
CM	Greg Berry	Ph#	(916) 657-5381

Agreements

Type	Agency Name	Date

Phase Completion
PAED 90 % R 50 % PSE 50 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan	9/2/2015										
Approved											
Current	11/17/2015 A		12/15/2015 T	2/1/2016 T		1/15/2017 T	6/1/2017 T	6/1/2017 T	8/15/2017 T	12/1/2017 T	1/15/2018 T

Project Comments
11.18.15 - We had challengesGÇªwe cut scope and delived PA&ED late (on 11.17.15). There were issues with cost estimates far exceeding programming and late mapping and utility info that delayed the R/W Data Sheet. The late PA&ED could affect RTL, which is

Caltrans Central Region
PSE/RW Status Report

Status Date: 12/2/2015

204

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W630_ 0	STA	- 5 - 27.0 / 27.5	3009	*WESTLEY REST AREA REHAB*	PS&E/RW

Location Description

IN STANISLAUS COUNTY ON I-5 AT THE WESTLEY ROADSIDE REST AREA, BOTH NORTH-BOUND AND SOUTH-BOUND LOCATIONS

Work Description

REPLACE PUBLIC WATER SYSTEM AND ONSITE WASTEWATER TREATMENTS SYSTEMS

ROW Info

Parcels 0
Utilities 2

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Code	Prog FY	Const $$	RW $
201.235	2017	$2,387	$0

Funds Req Date | CTC Vote Date

Project Documents

Env State	CE	Act	6/1/2015
Env Fed	EX	Act	6/1/2015
PID Appr			6/24/2013
Project Rpt			6/30/2015

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$0	
Total Con Est		$0	
RW Est	$22		7/26/2013

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Brad Cole	Ph#	(559) 230-3134
EM	Janet Bailey	Ph#	
CM	Tony Cipponeri	Ph#	(209) 599-1940

Agreements

Type	Agency Name	Date

Component / Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 100 % R % PSE 50 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	3/23/2007	4/1/2007	4/1/2007		6/20/2008	7/15/2008	7/25/2008	2/5/2009	6/15/2009	8/18/2009	8/28/2009
Current	6/30/2015 A				6/10/2016 T	8/1/2016 T	12/1/2016 T	2/1/2017 T	4/1/2017 T	6/1/2017 T	7/1/2017 T

Project Comments

11/19/15 DES team meeting on 11/19/15 to evaluate scope to stay within approved cost, scope and schedule
9/4/15 1.PDT meeting scheduled for September 9, 2015, to discuss addition of parking lot paving in the project scope
7/31/15 PA&ED achieved on Jun

205

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W900_ 0	STA	- 132 - 0.0	3010	*STA 108 & 132 ADA RAMPS*	PS&E/RW

Location Description

IN MODESTO ON RTE 132 AND IN RIVERBANK ON RTE 108

Work Description

ADA UPGRADES

ROW Info

Parcels 7
Utilities 5

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Code	Prog FY	Const $$	RW $
201.378	2018	$1,126	$32

Funds Req Date | CTC Vote Date

Project Documents

Env State	CE	Act	
Env Fed	EX	Act	
PID Appr			6/25/2013
Project Rpt			

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$1,157	$1,059	6/8/2015
Total Con Est	$1,157	$1,059	
RW Est	$205		8/27/2013

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Janet Bailey	Ph#	
CM	Tony Cipponeri	Ph#	(209) 599-1940

Agreements

Type	Agency Name	Date

Component / Funding

ADA

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 100 % R 0 % PSE 10 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan	9/15/2015										
Approved	9/1/2013	9/1/2013	11/1/2013		3/30/2014	3/1/2014	5/1/2014	9/1/2014	10/15/2014		11/15/2014
Current	9/30/2015 A		10/26/2015 A	1/15/2016 T		8/15/2017	1/15/2018 T	1/22/2018 T	4/16/2018 T	6/15/2018 T	7/2/2018 T

Project Comments

11/19/15 ROW requirements sent to Survey on 10/26/15.
7/31/15 Project Report being finalized for District Circulation for review/comments
5/1/15 PDT was held on 4/28/15. Additional ROW Capital needed per ROWDS
2/3/15 1.PA&ED Kick Off Meeting was held

Caltrans Central Region
PSE/RW Status Report

Status Date: 12/2/2015

206 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0Y210_ 1 TUO - 108 - R4.3 / R5.1 | *PEACEFUL OAK RAMPS* | PS&E/RW

Location Description

IN TUOLUMNE COUNTY ON STATE ROUTE 108 WITHIN THE EAST SONORA BYPASS STAGE II LIMITS AT PEACEFUL OAK INTERCHANGE

Work Description

CONSTRUCT EASTBOUND ONRAMP AND WESTBOUND OFFRAMP

ROW Info

Parcels 1
Utilities 2

Project Documents

Env State	ER	Act	3/3/2015
Env Fed	ES	Act	3/3/2015
PID Appr			12/16/2013
Project Rpt			4/28/2015

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$7,597	$6,952	4/15/2015
Total Con Est	$7,597	$6,952	
RW Est	$30		4/16/2015

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Kal Daher	Ph#	(559) 230-3130
EM	Janet Bailey	Ph#	
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date
COP	TCTC #10-415	6/21/2013

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2014

Prog Code	Prog FY	Const $$	RW $
075.600	2018	$7,120	$20

Funds Req Date | CTC Vote Date

Component	Funding
	RIP

	RIP	IIP	Local	Other
Capt	$7,140	$0	$0	$0
Supt	$2,641	$0	$0	$0

Phase Completion

PAED 100 % R 1 % PSE 50 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	4/28/2015 A	5/8/2015 A	5/15/2015 A	10/1/2015 A	4/15/2016 T	5/15/2016	8/1/2016 T	8/7/2016 T	9/23/2016 T	12/1/2016 T	1/15/2017 T

Project Comments

11/23/15: Project will require permits (401, 404, 1600). Budget is tight for both support and Construction capital. PS&E on schedule.

207 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-40160_ 1 TUO - 108 - R16.1 / R18.1 | 0126 | *West Long Barn CAPM* | PS&E/RW

Location Description

IN TUOLUMNE COUNTY NEAR LONG BARN ON STATE ROUTE 108 FROM LYONS DAM ROAD TO 0.1 MILE WEST OF EAST LONG BARN CONNECTION

Work Description

PAVEMENT PRESERVATION

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State	CE	Act	8/3/1999
Env Fed	EX	Act	8/3/1999
PID Appr			6/28/2013
Project Rpt			6/28/2013

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$1,858	$1,603	6/19/2013
Total Con Est	$1,858	$1,603	
RW Est	$0		

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	David Sangha	Ph#	(559) 244-2942
EM	Janet Bailey	Ph#	
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Code	Prog FY	Const $$	RW $
201.121	2018	$2,046	$0

Funds Req Date | CTC Vote Date

Component	Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED % R 0 % PSE 0 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	8/1/1999		1/1/2015	7/1/2015		7/1/2015	12/1/2015	1/1/2016	2/1/2016	3/1/2016	4/1/2016
Current	8/14/2013 A			9/21/2016 T		10/3/2016	9/12/2016 T	3/10/2017 T	4/3/2017 T	5/27/2017 T	6/7/2017 T

Project Comments

(7.27.15) 1.On hold until 2016.
(4.30.15) 1.On hold until 2016.
(3.2.15) 1. On hold until 2016.
(2/3/15) 1. HM1 summer 2014 that will extend pavement life for 4-5 years. 2. On hold for a few years.

Caltrans Central Region
PSE/RW Status Report

Status Date: 12/2/2015

208	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0Q122_	1	MER - 99 - R28.2 / R37.3	0161B	*SB LIVINGSTON MEDIAN WIDENING*	PS&E/RW

Location Description

IN MERCED COUNTY IN LIVINGSTON ON STATE ROUTE 99 FROM 0.8 MILE SOUTH OF HAMMATT AVENUE TO MERCED/ STANISLAUS COUNTY LINE (SOUTHBOUND)

Work Description

LANE WIDENING FROM 2 TO 3 LANES

ROW Info

Parcels 0

Utilities 0

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2008

Prog Code	Prog FY	Const $$	RW $
025.700	2019	$29,450	$200

Funds Req Date

CTC Vote Date

Component	Funding
	IIP

	RIP	IIP	Local	Other
Capt	$0	$29,650	$0	$0
Supt	$0	$9,300	$0	$0

Project Documents

Env State ND Act 8/20/2013

Env Fed FI Act 8/20/2013

PID Appr 1/19/2007

Project Rpt 6/2/2014

	Est Esc	Cur Est	Est Date
Str Est	$1,889	$1,678	10/6/2014
Dist Est	$27,387	$24,333	10/6/2014
Total Con Est	$29,276	$26,011	
RW Est	$2		6/2/2014

PM	Jes Padda	Ph#	(209) 948-7765
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion

PAED ___ % R 50 % PSE 60 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	6/2/2014 A	3/27/2014 A			12/6/2017 T	2/7/2018	6/13/2018 T	8/1/2018 T	10/22/2018 T		1/9/2019 T

Project Comments

7/27/15: Working with R/W on a C&M railroad agreement. 60% PS&E review was held on 5/14/15. On schedule.
5/1/15: Working on a railroad agreement. The 60% PS&E is being reviewed. Note PA&ED was completed under EA 10-0Q120.

CONSTRUCTION PHASE

Procure Construction

(CCA Milestone)

Caltrans Central Region
Project Construction Report

Status Date 12/2/2015

209 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0J92U_	1	SJ - 12 - 0.0	7353	*MOKELUMNE RIVER BRIDGE DECK AND CONTROL HOUSE*	CONSTRUCTION

Location Description
ON STATE ROUTE 12 AT MOKELUMNE RIVER BRIDGE

Work Description
BRIDGE AND CONTROL HOUSE REHAB

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat		Act	
Env Fed		Act	
PID Appr			
Project Rpt			

	Cur Est	Est Date
Str Est	$0	
Dist Est	$7,795	10/11/2013
Total Con Est	$7,795	
RW Est	$0	

PM	Sam Sherman	Ph#	(209) 948-7889
DM		Ph#	
EM		Ph#	
CM	Greg Berry	Ph#	(916) 657-5381

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2008

Prog Cod	Prog FY	Const $$	RW $$
201.110			

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt				
Supt				

Phase Completion
PAED ___ % RW 65 % PSE 100 % Con 85 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					11/26/2015		
Approved							
Current	1/24/2014 A	6/9/2014 A	7/24/2014 A	8/12/2014 A	11/26/2015 T	10/15/2016 T	3/1/2017 T

Project Comments

11/20/15: On 11/3/15 all Br. related work completed 3 weeks ahead of schedule. CCA anticipated 11/26/15

9/3/15: Project currently under suspension; Remaining work for Control house structural modification will be done in October/ November. CCA is

210 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0U360_	1	CAL - 4 - 21.1 / 23.4	0253	*ANGELS CAMP TREE PLANTING*	CONSTRUCTION

Location Description
IN CALAVERAS COUNTY ON STATE ROUTE 4 FROM 0.2 MILES WEST OF STATE ROUTE 49 TO .6 MILES EAST OF ROLLERI BYPASS ROAD

Work Description
HIGHWAY PLANTING

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat	CE	Act	8/20/2010
Env Fed	EX	Act	8/20/2010
PID Appr			
Project Rpt	9/9/2010		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$845	5/27/2009
Total Con Est	$845	
RW Est	$0	

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Brad Cole	Ph#	(559) 230-3134
EM	Scott Smith	Ph#	(559) 445-6172
CM	Greg Berry	Ph#	(916) 657-5381

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2008A

Prog Cod	Prog FY	Const $$	RW $$
025.700	2010	$845	$0

Funds Req Date | CTC Vote Date

Component | Funding
IIP,TE

	RIP	IIP	Local	Other
Capt	$0	$845	$0	$0
Supt	$0	$200	$0	$0

Phase Completion
PAED ___ % RW ___ % PSE ___ % Con 65 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					1/4/2016		
Approved							
Current				6/30/2010 A	1/4/2016 T	2/1/2017 T	3/6/2017 T

Project Comments

4/29/15: No known issues at this time. 2/2/2015: In plant establishment. Contract with CCC ends 12/31/2015.

Caltrans Central Region
Project Construction Report

Status Date 12/2/2015

211	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-48100_	1	MER	- 99 - 13.9 / 14.4	5415	*EAST MERCED OH*	CONSTRUCTION

Location Description

IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM 0.3 MILE SOUTH OF STATE ROUTE 140 SEPARATION TO G STREET AND ON STATE ROUTE 140 AT

Work Description

WIDEN UNDERCROSSING AND WIDEN RDWY EAST MERCED OH

ROW Info

Parcels 3
Utilities 5

Project Documents

Env Stat CE Act 6/30/2006
Env Fed EX Act 6/30/2006
PID Appr 6/30/2006
Project Rpt 6/30/2006

	Cur Est	Est Date
Str Est	$16,930	9/22/2010
Dist Est	$7,377	9/22/2010
Total Con Est	$24,307	
RW Est	$1,658	5/19/2008

PM Sam Sherman Ph# (209) 948-7889
DM Sanku Mohan Ph# (559) 243-3581
EM Janet Bailey Ph#
CM Raaid Abouzedan Ph# (559) 243-3598

Agreements

Type	Agency Name	Date
RR	UNION PACIFIC	10/26/2011
FWY	FMA - MER CO	9/13/2011

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2008

Prog Cod	Prog FY	Const $$	RW $$
201.110	2011	$40,066	$286

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ____ % RW 72 % PSE ____ % Con 26 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					3/30/2016		
Approved	10/1/2010	11/15/2010	12/18/2010	1/1/2011	1/1/2014	7/1/2014	10/1/2014
Current	6/24/2011 A	10/10/2011 A	1/19/2012 A	2/3/2012 A	3/30/2016 T	6/15/2016 T	8/10/2016 T

Project Comments

11/20/15: 93% Work Completed; CCA antic. Mid January '16

9/3/15: 91% completed. Amending RR C&M agreement to add funds for projected flagging overruns. Remaining G12 of $676.9K approved on 4/27/15. Cost documentation PCR approved Feb 2015 for ad

212	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-41482_	1	MER	- 99 - 24.4 / R25.8	5479Y	*ATWATER HIGHWAY PLANTING*	CONSTRUCTION

Location Description

IN MERCED COUNTY IN AND NEAR ATWATER FROM 0.7 MILE NORTH OF ATWATER OVERHEAD TO 0.7 MILE SOUTH OF ARENA WAY

Work Description

HIGHWAY PLANTING AND IRRIGATION

ROW Info

Parcels 4
Utilities 0

Project Documents

Env Stat ND Act 3/8/2002
Env Fed FI Act 2/26/2002
PID Appr 7/11/1991
Project Rpt 2/26/2010

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,300	11/4/2008
Total Con Est	$1,300	
RW Est	$877	12/16/2003

PM Sinaren Pheng Ph# (209) 948-7972
DM Brad Cole Ph# (559) 230-3134
EM Scott Smith Ph# (559) 445-6172
CM Greg Berry Ph# (916) 657-5381

Agreements

Type	Agency Name	Date
RR	UNION PACIFIC	
COP	HOUSING AUTHORITY	

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
025.700	2011	$880	$0

Funds Req Date | CTC Vote Date

Component | Funding
IIP

	RIP	IIP	Local	Other
Capt	$0	$880	$0	$0
Supt	$0	$350	$0	$0

Phase Completion

PAED ____ % RW ____ % PSE ____ % Con 75 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					2/19/2016		
Approved	4/4/2011						
Current	4/1/2011 A	9/12/2011 A	11/9/2011 A	11/22/2011 A	10/29/2015 A	10/3/2016 T	12/1/2016 T

Project Comments

11/20/15: Project achieved CCA on 10/29/15. Close-out process initiated on 11/5/15.

Caltrans Central Region
Project Construction Report

Status Date 12/2/2015

213 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G470_ 1	SJ	- 5 - 28.5 / 35.6	7268	*I-5 NORTH STOCKTON WIDENING AND HOV LANES*	CONSTRUCTION

Location Description

IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.4 MILE NORTH OF 8TH STREET UNDERCROSSING TO HAMMER LANE UNDERCROSING

Work Description

WIDEN BRIDGES AND FREEWAY LANES, HOV LANE

ROW Info

Parcels 0
Utilities 6

Project Documents

Env Stat ND Act 3/22/2010
Env Fed FI Act 3/22/2010
PID Appr 1/21/2004
Project Rpt 4/19/2010

	Cur Est	Est Date
Str Est	$48,400	3/5/2009
Dist Est	$136,400	3/5/2009
Total Con Est	$184,800	
RW Est	$0	

PM	Sam Sherman	Ph#	(209) 948-7889
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date
COP	CITY OF STK/SJCOG	2/10/2009
COP	SJ COG 10-366 A-1	8/15/2013
FWY	FMA - CITY OF STKN	
FWY	FMA - SJ CO	

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2006

Prog Cod	Prog FY	Const $$	RW $$
721.000	2011	$94,008	$0

Funds Req Date | CTC Vote Date

Component | Funding: CMIA,Measure,Developer,Oversight,Dome

	RIP	IIP	Local	Other
Capt	$0	$0	$30,230	$63,778
Supt	$0	$0	$13,990	$13,280

Phase Completion

PAED ___ % RW 19 % PSE ___ % Con 40 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					2/1/2016		
Approved	8/30/2010	8/30/2010	5/1/2011	12/9/2010	9/4/2013	4/2/2014	5/3/2014
Current	10/18/2010 A	2/14/2011 A	6/2/2011 A	6/15/2011 A	2/1/2016 T	12/30/2016 T	8/29/2016 T

Project Comments

11/20/15: 87% work completed; CCA back to orig. April 30, '16 completion, work not progressing as fast as orig. anticipated; particularly with signif. contractor staff turnover.

9/3/15: 1) 83 % work complete; 2) Completing State 3; 3) CCA target

214 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-41580_ 1	MER	- 99 - 0.0 / 4.6	5401	*PLAINSBURG ROAD FREEWAY*	CONSTRUCTION

Location Description

CONSTRUCT INTERCHANGE TO CONNECT SANDY MUSH AND PLAINSBURG ROADS COUNTY LINE TO BUCHANAN HOLLOW ROAD

Work Description

CONVERT FROM FOUR-LANE EXPRESSWAY TO SIX-LANE FREEWAY ON AN EIGHT-LANE RIGHT OF WAY AND

ROW Info

Parcels 11
Utilities 8

Project Documents

Env Stat ER Act 6/30/2006
Env Fed FI Act 6/30/2006
PID Appr 2/2/1999
Project Rpt 6/30/2006

	Cur Est	Est Date
Str Est	$12,040	11/4/2008
Dist Est	$62,541	2/9/2010
Total Con Est	$74,581	
RW Est	$8,658	9/9/2013

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Boris Ayaviri	Ph#	(559) 244-2854
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date
FWY	MERCED COUNTY	4/24/2007
RR	UNION PACIFIC	
FWY	FMA - MER CO	

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
722.000	2012	$53,098	$5,977

Funds Req Date | CTC Vote Date

Component | Funding: IIP,TCRP,99 Bond

	RIP	IIP	Local	Other
Capt	$0	$2,477	$0	$56,598
Supt	$0	$3,243	$0	$14,293

Phase Completion

PAED ___ % RW 71 % PSE 100 % Con 75 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	9/1/2010	10/1/2010	1/18/2011	2/1/2011	2/1/2014	10/1/2014	4/1/2015
Current	6/20/2011 A	3/5/2012 A	7/12/2012 A	7/27/2012 A	11/10/2015 T	7/5/2016 T	12/30/2016 T

Project Comments

11/20/15: PCR is in process to transfer $1,700,000 of savings from Construction Capital to Construction Support.

Caltrans Central Region
Project Construction Report

Status Date 12/2/2015

215 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0M780_	1	SJ - 5 - 25.1 / 28.6	0268	*NORTH I-5 REHAB*	CONSTRUCTION

Location Description
IN SAN JOAQUIN COUNTY NEAR AND IN THE CITY OF STOCKTON ON I-5 FROM CHARTER WAY TO COUNTRY CLUB BLVD

Work Description
ROADWAY REHABILITATION

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat	CE	Act	10/28/2009
Env Fed	EX	Act	10/28/2009
PID Appr			11/10/2009
Project Rpt			11/10/2009

	Cur Est	Est Date
Str Est	$0	
Dist Est	$41,779	6/19/2012
Total Con Est	$41,779	
RW Est	$10	5/5/2009

PM	Sinarath Pheng	Ph#	(209) 948-3612
DM	David Sangha	Ph#	(559) 244-2942
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date
COP	SJCOG	9/18/2013

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
201.120	2012	$44,497	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ___ % RW 29 % PSE 100 % Con 52 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					12/1/2015		
Approved	6/15/2012	10/1/2012	12/26/2012	1/9/2013	2/1/2016	2/1/2017	8/1/2017
Current	6/13/2012 A	9/4/2012 A	12/10/2012 A	1/9/2013 A	6/30/2016 T	2/1/2017 T	8/1/2017 T

Project Comments

11/30/15: CTC approved $6.9M in supplement funds at the October 2015 CTC meeting. Construction is in progress and is anticipated to be completed by 6/2016.
9/4/15- A PCR is in process to request additional funding needed in construction capital. A Su

216 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0E612_	1	SJ - 99 - 10.6 / 15.0	7634B	*MANTECA WIDENING PHASE 2 - FRENCH CAMP*	CONSTRUCTION

Location Description
IN MANTECA, ON ROUTE 99 FROM 1.4 MILE NORTH OF LATHROP ROAD TO 0.4 MILE NORTH OF ARCH ROAD

Work Description
FRENCH CAMP INTERCHANGE (PHASE 2)

ROW Info
Parcels 4
Utilities 0

Project Documents

Env Stat		Act	
Env Fed		Act	
PID Appr			12/19/2006
Project Rpt			12/29/2010

	Cur Est	Est Date
Str Est	$0	
Dist Est	$59,290	7/14/2011
Total Con Est	$59,290	
RW Est	$825	4/4/2013

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Pam Marquez	Ph#	(209) 599-8576

Agreements

Type	Agency Name	Date
FWY	FMA - SJ CO	
COP	SJ COG 10-382 A-1	8/15/2013

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
722.000	2012	$31,543	$1,410

Funds Req Date | CTC Vote Date

Component | Funding
99 Bond,Measure

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$32,953
Supt	$0	$0	$5,697	$7,800

Phase Completion
PAED ___ % RW 67 % PSE 100 % Con 30 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					7/15/2015		1/15/2016
Approved							
Current	1/13/2012 A	2/21/2012 A	6/27/2012 A	7/20/2012 A	10/12/2015 A		3/1/2016 T

Project Comments

11/23/15: CCA achieved 10/12/15.

Caltrans Central Region
Project Construction Report

Status Date 12/2/2015

217 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0L330_ 1	STA	- 99 - R21.9 / R23.1	9463	*KIERNAN IC*	CONSTRUCTION

Location Description
ON ROUTE 99 AND ON ROUTE 219 IN

Work Description
RECONSTRUCT INTERCHANGE

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat	ND	Act	5/25/2011
Env Fed	FI	Act	5/25/2011
PID Appr	6/4/2009		
Project Rpt	5/26/2011		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$37,100	5/25/2012
Total Con Est	$37,100	
RW Est	$0	

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Steve Sakata	Ph#	(559) 287-3116

Agreements

Type	Agency Name	Date
COP	STANISLAUS COUNTY	12/10/2008
COP	STANISLAUS COUNTY	12/16/2010
COP	STANISLAUS COUNTY	9/20/2012

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2012A

Prog Cod	Prog FY	Const $$	RW $$
722.000	2012	$33,401	$2,300

Funds Req Date | CTC Vote Date

Component | Funding
99 Bond,Local,Oversight

	RIP	IIP	Local	Other
Capt	$0	$0	$2,300	$33,401
Supt	$0	$0	$7,148	$0

Phase Completion
PAED ___ % RW 34 % PSE 100 % Con 85 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	3/20/2012	4/20/2012	6/20/2012	7/20/2012	10/20/2015	10/20/2016	11/20/2016
Current	5/15/2012 A	9/15/2012 A	12/11/2012 A	2/1/2013 A	3/18/2016 T	3/15/2017 T	11/30/2017 T

Project Comments
11/19/15 Construction is 85% complete
7/31/15 Construction is 75% complete
Target CCA date April 2016
2/3/15 1.Target CCA date April 2016

218 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0A872_ 1	STA	- 219 - 2.9 / 4.9	9940C	*219 4-LANE WIDENING PHASE II*	CONSTRUCTION

Location Description
IN STANISLAUS COUNTY NEAR MODESTO ON ROUTE 219 FROM 0.4 KM EAST OF DALE ROAD TO ROUTE 108 AND ON ROUTE 108 FROM 0.7 KM NORTH OF BANGS

Work Description
WIDEN TO 4 LANES

ROW Info
Parcels 60
Utilities 5

Project Documents

Env Stat	ND	Act	5/13/2004
Env Fed	FI	Act	5/13/2004
PID Appr	10/17/1997		
Project Rpt	3/20/2009		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$17,612	6/22/2015
Total Con Est	$17,612	
RW Est	$14,604	9/22/2008

PM	Sinarath Pheng	Ph#	(209) 948-3612
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Pam Marquez	Ph#	(209) 599-8576

Agreements

Type	Agency Name	Date
COP	STANCOG	12/5/2008
COP	STANCOG	1/28/2009

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2006A

Prog Cod	Prog FY	Const $$	RW $$
075.600	2012	$17,612	$15,150

Funds Req Date | CTC Vote Date

Component | Funding
RIP,CMIA,Demo

	RIP	IIP	Local	Other
Capt	$15,041	$0	$0	$17,721
Supt	$8,372	$0	$0	$1,528

Phase Completion
PAED ___ % RW 95 % PSE 100 % Con 75 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					7/31/2015		
Approved	4/1/2009	8/1/2009	10/1/2009	12/1/2009	12/1/2011	2/2/2012	3/2/2012
Current	6/30/2010 A	3/15/2012 A	8/30/2012 A	9/18/2012 A	10/30/2015 A	12/29/2017 T	12/28/2018 T

Project Comments
11/30/15: CCA was achieved on 10/30/15. Relinquishment has been initiated via a letter to Stanislaus County on 11/3/15. 9/2/15:Construction is 95% complete. CCA is targeted for 9/30/15 4/28/15: All roadway work has resumed. CCA is on schedule for 6/30/

Caltrans Central Region
Project Construction Report

Status Date 12/2/2015

219 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G440_ 1	MER	- 99 - 19.3 / 20.9	5264A	*ATWATER MERCED EXPRESSWAY (AME)*	CONSTRUCTION

Location Description

IN THE CITY OF MERCED AT VARIOUS LOCATIONS FROM THE INTERSECTION OF BELLEVUE AVE AND EXISTING RTE 59 TO THE INTERSECTION OF GURR RD &

Work Description

CONSTRUCT A NEW ALIGNMENT

ROW Info

Parcels 0
Utilities 7

Project Documents

Env Stat ER Act
Env Fed ES Act
PID Appr 9/14/2001
Project Rpt 6/28/2012

	Cur Est	Est Date
Str Est	$47,154	1/29/2009
Dist Est	$188,000	10/8/2009
Total Con Est	$235,154	
RW Est	$0	

PM	Sinaren Pheng	Ph# (209) 948-7972
DM	Mike Lim	Ph# (559) 230-3138
EM	Scott Smith	Ph# (559) 445-6172
CM	Steve Sakata	Ph# (559) 287-3116

Agreements

Type	Agency Name	Date
COP	COUNTY OFMERCED	12/11/2007
COP	COUNTY OFMERCED	2/26/2013

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2002

Prog Cod	Prog FY	Const $$	RW $$
722.000	2013	$46,521	$12,382

Funds Req Date | CTC Vote Date

Component | Funding: RIP,99 Bond,Developer,Oversight

	RIP	IIP	Local	Other
Capt	$11,882	$0	$500	$46,521
Supt	$374	$0	$10,246	$0

Phase Completion

PAED 100 % RW 50 % PSE 100 % Con 55 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	1/1/2012	2/1/2012	2/16/2012	3/1/2012	3/1/2016	11/1/2016	12/1/2016
Current	1/3/2013 A		6/19/2013 A	7/9/2013 A	2/29/2016 T	3/31/2017 T	6/1/2017 T

Project Comments

11/20/15: Construction is 80% complete and on schedule.

220 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0S110_ 1	SJ	- 4 - 0.0		*SR 4 CROSSTOWN RAMP EXTENSION*	CONSTRUCTION

Location Description

ON STATE ROUTE 4 BETWEEN GARFIELD

Work Description

EXTEND FREEWAY

ROW Info

Parcels 0
Utilities 9

Project Documents

Env Stat ER Act 6/6/2010
Env Fed FI Act 6/6/2010
PID Appr 5/18/2009
Project Rpt 10/20/2010

	Cur Est	Est Date
Str Est	$67,780	12/9/2009
Dist Est	$32,327	12/9/2009
Total Con Est	$100,107	
RW Est	$357	3/21/2014

PM	Jes Padda	Ph# (209) 948-7765
DM	Michael Hutchison	Ph# (209) 948-3976
EM	Scott Smith	Ph# (559) 445-6172
CM	Manjit Singh	Ph# (209) 333-6924

Agreements

Type	Agency Name	Date
COP	SJCOG	8/21/2008
COP	SJCOG	
COP	SJCOG	5/29/2012
FWY	FMA - CITY OF STKN	

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2007

Prog Cod	Prog FY	Const $$	RW $$
723.000	2013	$67,084	$41,600

Funds Req Date | CTC Vote Date

Component | Funding: Measure,Local,Oversight

	RIP	IIP	Local	Other
Capt	$0	$0	$51,458	$57,226
Supt	$0	$0	$17,400	$12,232

Phase Completion

PAED % RW 70 % PSE 100 % Con 50 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	3/1/2013	4/26/2013	5/17/2013	6/1/2013	6/1/2016	1/1/2017	6/1/2017
Current	5/29/2013 A	8/19/2013 A	12/20/2013 A	1/6/2014 A	10/5/2017 T	5/7/2018 T	6/8/2018 T

Project Comments

11/23/15 Utility relocations complete. Columns almost complete. Navy Dr work to begin. 8/27/15: Utility relocations ongoing, Deck pours have begun. Work ongoing in railroad R/W. Pile work complete.
5/1/15: In construction. Utility relocation work on

Caltrans Central Region
Project Construction Report

Status Date 12/2/2015

221 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-3A100_	1	SJ - 4 - R19.5 / R20.1	7668	*SOUTH STOCKTON 6-LANE WIDENING*	CONSTRUCTION

Location Description

IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON ON STATE ROUTE 4 FROM ADELBERT AVENUE TO 0.1 MI WEST OF GOLDEN GATE AVENUE AND ON STATE

Work Description

WIDEN TO 6 LANES

ROW Info

Parcels 18
Utilities 7

Project Documents

Env Stat ER Act 10/15/2008
Env Fed FI Act 10/15/2008
PID Appr 11/28/2000
Project Rpt 10/28/2008

	Cur Est	Est Date
Str Est	$41,000	11/4/2008
Dist Est	$117,000	2/10/2010
Total Con Est	$158,000	
RW Est	$49,000	8/11/2008

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Martin Nishikawa	Ph#	(559) 230-3122
EM	Scott Smith	Ph#	(559) 445-6172
CM	Pam Marquez	Ph#	(209) 599-8576

Agreements

Type	Agency Name	Date
FWY	FMA - SJ CO	
COP	SJCOG	8/21/2008
RR	BURLINGTON NORTHE	
COP	SJCOG	

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2000

Prog Cod	Prog FY	Const $$	RW $$
722.000	2013	113,958	$59,970

Funds Req Date | CTC Vote Date

Component | Funding
RIP,IIP,99 Bond,Measure

	RIP	IIP	Local	Other
Capt	$0	$0	$46,996	$126,932
Supt	$17,023	$1,558	$560	$21,389

Phase Completion

PAED ___ % RW 77 % PSE 100 % Con 75 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	3/30/2012	3/15/2012	5/15/2012	6/1/2012	6/1/2015	1/1/2017	2/1/2017
Current	6/4/2012 A	7/23/2012 A	10/16/2012 A	12/3/2012 A	12/30/2016 T	1/1/2018 T	12/5/2018 T

Project Comments

9/3/15: Construction is ongoing. MLK access to SR-99 closed and new structure almost complete. Should be open to traffic in November 2015. Main Street overcrossing work to begin once traffic is using MLK. New Golden Gate interchange partially open. SB on-

222 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G800_	1	SJ - 12 - 0.1 / R4.4	7352	*Bouldin Island Rehab*	CONSTRUCTION

Location Description

IN SAN JOAQUIN COUNTY NEAR TERMINOUS FROM MOKELUMNE RIVER BRIDGE TO LITTLE POTATO SLOUGH BRIDGE

Work Description

ROADWAY REHABILITATION

ROW Info

Parcels 1
Utilities 1

Project Documents

Env Stat ND Act 1/5/2010
Env Fed EX Act 1/5/2010
PID Appr 11/23/2005
Project Rpt 2/2/2010

	Cur Est	Est Date
Str Est	$0	
Dist Est	$32,589	12/21/2012
Total Con Est	$32,589	
RW Est	$4,228	11/29/2011

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Greg Berry	Ph#	(916) 657-5381

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2008

Prog Cod	Prog FY	Const $$	RW $$
201.120	2013	$31,000	$4,458

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 100 % RW 70 % PSE 100 % Con 50 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	5/17/2012	8/25/2012	11/9/2012	11/23/2012	10/1/2015	1/1/2016	11/1/2016
Current	12/28/2012 A	4/29/2013 A	8/13/2013 A	8/30/2013 A	5/25/2017 T	9/13/2018 T	11/13/2019 T

Project Comments

11/19/15 Presentation to CTC is being prepared
9/4/15 - Construction is on schedule. Project has issues but the team is working on a solution.

Caltrans Central Region
Project Construction Report

Status Date 12/2/2015

223 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0E613_	1	SJ - 99 - 6.9 / 10.6	7634C	*MANTECA WIDENING PHASE 3 - LATHROP ROAD*	CONSTRUCTION

Location Description

IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 0.2 MILE NORTH OF YOSEMITE AVE UC TO 0.9 MILE SOUTH OF FRENCH CAMP ROAD UC

Work Description

LATHROP INTERCHANGE (PHASE 3)

ROW Info

Parcels 13
Utilities 0

Project Documents

Env Stat ____ Act ____
Env Fed ____ Act ____
PID Appr 12/19/2006
Project Rpt 12/29/2010

	Cur Est	Est Date
Str Est	$0	
Dist Est	$85,471	1/19/2011
Total Con Est	$85,471	
RW Est	$16,610	10/18/2011

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Pam Marquez	Ph#	(209) 599-8576

Agreements

Type	Agency Name	Date
COP	CITY MANTECA #434	8/21/2014
FWY	FMA - SJ CO	
COP	SJ COG 10-383 A-1	8/15/2013

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
075.600	2013	$29,481	$17,807

Funds Req Date | CTC Vote Date

Component | Funding
RIP,99
Bond,Measure

	RIP	IIP	Local	Other
Capt	$0	$0	$12,061	$35,227
Supt	$7,785	$0	$6,757	$1,900

Phase Completion

PAED ____ % RW 58 % PSE 100 % Con 20 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					10/1/2015		
Approved	7/2/2012	9/15/2012	12/3/2012	12/20/2012	10/1/2015	5/1/2017	7/1/2017
Current	6/12/2012 A	7/16/2012 A	10/11/2012 A	11/6/2012 A	10/30/2015 T		3/1/2016 T

Project Comments

11/23/15: Target CCA December 2015.

224 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0X860_	1	STA - 99 - 11.9	6631	*CERES LANDSCAPE*	CONSTRUCTION

Location Description

IN STANISLAUS COUNTY IN CERES ON STATE ROUTE 99 AT THE WHITMORE AVENUE INTERCHANGE

Work Description

INSTALL LANDSCAPING AND IRRIGATION

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 8/28/2012
Env Fed EX Act 8/28/2012
PID Appr 1/11/2012
Project Rpt 7/30/2012

	Cur Est	Est Date
Str Est	$0	
Dist Est	$651	4/9/2005
Total Con Est	$651	
RW Est	$0	

PM	Sinarath Pheng	Ph#	(209) 948-3612
DM	Brad Cole	Ph#	(559) 230-3134
EM	Janet Bailey	Ph#	
CM	Greg Berry	Ph#	(916) 657-5381

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2012

Prog Cod	Prog FY	Const $$	RW $$
075.600	2013	$651	$0

Funds Req Date | CTC Vote Date

Component | Funding
RIP,Oversight,TE

	RIP	IIP	Local	Other
Capt	$651	$0	$0	$0
Supt	$53	$0	$0	$0

Phase Completion

PAED ____ % RW ____ % PSE 100 % Con 75 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current	4/30/2013 A			8/15/2013 A	11/11/2016 T	12/30/2017 T	12/30/2018 T

Project Comments

11/30/15: Project still in plant establishment. 9/2/15 The project is in plant establishment period. CCA is targeted for 11/2016.
4/28/15: The project is in plant establishment period. CCA is targeted for 11/2016.

Caltrans Central Region
Project Construction Report

Status Date 12/2/2015

225 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0V660_	1	MER - 5 - 32.2 / 32.5	0340	*STANISLAUS CAPM*	CONSTRUCTION

Location Description

IN MERCED, STANISLAUS, AND SAN JOAQUIN COUNTIES NEAR LATHROP FROM GARZAS CREEK BRIDGE TO TOM PAINE SLOUGH BRIDGE

Work Description

DIGOUT AND REPAIR FAILED AREAS AND OVERLAY WITH HOT MIX ASPHALT

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 5/7/2014
Env Fed EX Act 5/7/2014
PID Appr 10/14/2013
Project Rpt 10/14/2013

	Cur Est	Est Date
Str Est	$0	
Dist Est	$51,602	1/27/2014
Total Con Est	$51,602	
RW Est	$0	

PM Arvinder Bajwa Ph# (209) 948-7988
DM Michael Hutchison Ph# (209) 948-3976
EM Janet Bailey Ph#
CM Pam Marquez Ph# (209) 599-8576

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Cod	Prog FY	Const $$	RW $$
201.121	2014	$51,185	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 100 % RW 50 % PSE 100 % Con 59 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	8/15/2016	11/15/2016	12/15/2016	1/15/2017	1/15/2019		1/15/2020
Current	2/20/2014 A	6/23/2014 A	10/8/2014 A	10/22/2014 A	7/1/2016 T	3/2/2017 T	12/30/2017 T

Project Comments

11/19/15 Construction 59% complete
9/4/15 Construction is 43% complete. On schedule
7/31/15 Construction is 32% complete. On schedule
5/1/15 On schedule
2/3/15 1.Project is in Construction M600 target 4/1/16

226 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0K021_	1	MER - 99 - 15.8 / 17.3	5423Y	*WEST MERCED OVERHEAD LANDSCAPE*	CONSTRUCTION

Location Description

IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM NORTH OF V STREET TO BLACK RASCAL CANAL BRIDGE

Work Description

INSTALL ABOUT 220 TREES AND 800 GROUNDCOVER SHRUBS AND IRRIGATION SYSTEM

ROW Info

Parcels 5
Utilities 0

Project Documents

Env Stat CE Act 8/3/2006
Env Fed EX Act 8/3/2006
PID Appr 10/5/2012
Project Rpt 10/5/2012

	Cur Est	Est Date
Str Est	$0	
Dist Est	$826	3/27/2014
Total Con Est	$826	
RW Est	$6	6/28/2012

PM Sam Sherman Ph# (209) 948-7889
DM Brad Cole Ph# (559) 230-3134
EM Scott Smith Ph# (559) 445-6172
CM Greg Berry Ph# (916) 657-5381

Agreements

Type	Agency Name	Date
RR	UNION PACIFIC R/R	

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2008A

Prog Cod	Prog FY	Const $$	RW $$
201.110	2014	$826	$5

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 100 % RW 95 % PSE 100 % Con 30 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current	3/14/2014 A	6/23/2014 A	8/20/2014 A	9/8/2014 A	11/17/2018 T	8/19/2019 T	11/5/2019 T

Project Comments

1120/15: In Construction - Plant Establishment

9/3/15: In Construction - Plant Establishment

Caltrans Central Region
Project Construction Report

Status Date 12/2/2015

227 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0P922_	1 MPA	- 140 - 42.0 / 42.7	0280A	*MARIPOSA TALUS REMOVAL*	CONSTRUCTION

Location Description
IN MARIPOSA COUNTY IN MARIPOSA ON STATE ROUTE 140 NEAR EL PORTAL ROAD BRIDGE TO 0.5 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE

Work Description
TALUS REMOVAL

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat	ER	Act	1/28/2014
Env Fed	ES	Act	1/28/2014
PID Appr	5/12/2014		
Project Rpt			

	Cur Est	Est Date
Str Est	$0	
Dist Est	$17,600	5/21/2014
Total Con Est	$17,600	
RW Est	$0	

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
201.131	2014	$13,000	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ___ % RW ___ % PSE 100 % Con 70 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current	4/24/2014 A	10/1/2014 A	11/6/2014 A	1/20/2015 A	7/1/2016 T	7/1/2017 T	8/1/2017 T

Project Comments
11/30/15: Significant slide (20,000 CY) on east side of project on 11/19/15. Project in winter suspension.

228 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W120_	1 SJ	- 4 - R8.3 / T14.3	0302	*BACON ISLAND REHAB*	CONSTRUCTION

Location Description
IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.1 MILE EAST OF BACON ISLAND ROAD TO SAN JOAQUIN RIVER BRIDGE

Work Description
REHABILITATE EXISTING ASPHALT CONCRETE PAVEMENT (HMA OVERLAY)

ROW Info
Parcels 24
Utilities 0

Project Documents

Env Stat	ND	Act	6/12/2002
Env Fed	EX	Act	6/12/2002
PID Appr	10/1/1999		
Project Rpt	10/1/1999		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$6,756	1/12/2011
Total Con Est	$6,756	
RW Est	$88	7/17/2013

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Greg Berry	Ph#	(916) 657-5381

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Cod	Prog FY	Const $$	RW $$
201.120	2014	$8,700	$187

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ___ % RW 90 % PSE 100 % Con 50 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					11/6/2015		
Approved	2/1/2015	5/1/2015	6/1/2015	7/1/2015	7/3/2017	7/1/2018	8/1/2018
Current	6/28/2013 A	11/1/2013 A	2/21/2014 A	2/21/2014 A	12/15/2015 T	11/6/2016 T	12/6/2016 T

Project Comments
11/30/15: CCA delayed to December due to a delay in electrical equipment order.
8/25/15: CCA delayed to 11/1/15 due to electrical cabinets being stolen. Contractor has requested relief of maintenance starting 8/14/15 until new equipment arrives.

Caltrans Central Region
Project Construction Report

Status Date 12/2/2015

229 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-1C020_	1	SJ - 12 - R4.4	3031	*LITTLE POTATO SLOUGH BRIDGE REHAB*	CONSTRUCTION

Location Description
IN SAN JOAQUIN COUNTY AT TERMINOUS AT LITTLE POTATO SLOUGH BRIDGE

Work Description
BRIDGE REHAB - BEARING PAD REPLACEMENT

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat	CE	Act	11/20/2013
Env Fed	EX	Act	11/20/2013
PID Appr			
Project Rpt	12/19/2013		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,644	1/27/2014
Total Con Est	$1,644	
RW Est	$0	

PM	Sam Sherman	Ph#	(209) 948-7889
DM		Ph#	
EM	Janet Bailey	Ph#	
CM	Greg Berry	Ph#	(916) 657-5381

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Cod	Prog FY	Const $$	RW $$
201.110	2014	$2,000	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ___ % RW ___ % PSE 100 % Con 5 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					10/30/2015		6/30/2016
Approved							
Current	1/27/2014 A	5/12/2014 A	7/16/2014 A	7/31/2014 A	10/19/2015 A	3/31/2016 T	6/30/2016 T

Project Comments

11/20/15: Project Terminated 11/5/15; CCA'd on 10/19/15; Dist has initiated followup project to complete unfinished work; Need diff strategy for temp struct support.

9/3/15: Rcvd revised ACOE 404 permit 6/24/15; however, Project Suspended on 8/2

230 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0A830_	1	SJ - 88 - 6.1 / 8.9	7550	*LOCKEFORD BRIDGE RAIL*	CONSTRUCTION

Location Description
IN SAN JOAQUIN COUNTY NEAR WATERLOO AT VARIOUS LOCATIONS FROM CALAVERAS RIVER BRIDGE TO BEAR CREEK BRIDGE

Work Description
UPGRADE BRIDGE APPROACH GUARDRAIL AND EXTEND CULVERTS 4 LOC.

ROW Info
Parcels 6
Utilities 5

Project Documents

Env Stat	CE	Act	6/28/2000
Env Fed	EX	Act	6/28/2000
PID Appr	7/28/1997		
Project Rpt	3/27/2013		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,324	2/8/2013
Total Con Est	$1,324	
RW Est	$127	10/12/2007

PM	Mike Cook	Ph#	(209) 470-2909
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Janet Bailey	Ph#	
CM	Greg Berry	Ph#	(916) 657-5381

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
201.015	2014	$1,391	$100

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ___ % RW 95 % PSE 100 % Con 90 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					10/1/2015		
Approved	1/1/2014	4/21/2014	6/25/2014	7/9/2014	1/1/2015	6/1/2015	9/1/2015
Current	6/2/2014 A	9/22/2014 A	12/8/2014 A	1/9/2015 A	12/15/2015 T	12/15/2016 T	12/15/2018 T

Project Comments

11.18.15 - Imported borrow placed along a levee meets CT specifications but does not meet CVFPB permit requirements. Responsibility for payment to replace imported borrow to be resolved. Potential for additional funds is dependent on whether state or cont

Caltrans Central Region
Project Construction Report

Status Date 12/2/2015

231 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W430_ 1	SJ	- 99 - 4.5 / 23.0	3038	*SJ 99 RAMP METERING*	CONSTRUCTION

Location Description

IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA AND STOCKTON AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF AUSTIN ROAD TO 0.1 MILE NORTH OF

Work Description

INSTALL RAMP METERING SYSTEMS

ROW Info

Parcels 1
Utilities 2

Project Documents

Env Stat CE Act 5/14/2013
Env Fed EX Act 5/14/2013
PID Appr
Project Rpt 2/6/2014

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,883	4/24/2014
Total Con Est	$1,883	
RW Est	$0	

PM Joy Pinne Ph# (209) 948-7854
DM Caroline Reyes Ph# (209) 948-7761
EM Janet Bailey Ph#
CM Pam Marquez Ph# (209) 599-8576

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Cod	Prog FY	Const $$	RW $$
201.315	2014	$1,900	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 100 % RW 50 % PSE 100 % Con 2 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					12/31/2015		
Approved	2/15/2014	3/10/2014	5/7/2014	5/21/2014	8/1/2016	8/1/2017	11/1/2017
Current	6/9/2014 A	10/6/2014 A	12/24/2014 A	1/12/2015 A	12/31/2015 T		7/29/2016 T

Project Comments

11/23/15: CCA anticipated for 12/31/15.

232 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W190_ 1	SJ	- 99 - 22.9 / 38.8	0333	*SJ 99 CAPM*	CONSTRUCTION

Location Description

ADA RAMPS, REPLACE AC DIKE, ADD SHOULDER BACKING AND OVERLAY HOT SACRAMENTO COUNTY LINE

Work Description

DIGOUT AND REPAIR LOCALIZED AREAS OF SEVERE FAILURE, RAISE METAL BEAM GUARDRAIL AS NEEDED,

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 8/7/2013
Env Fed EX Act 8/7/2013
PID Appr 9/7/2011
Project Rpt 9/7/2011

	Cur Est	Est Date
Str Est	$0	
Dist Est	$31,958	1/27/2014
Total Con Est	$31,958	
RW Est	$84	4/12/2013

PM Arvinder Bajwa Ph# (209) 948-7988
DM David Sangha Ph# (559) 244-2942
EM Janet Bailey Ph#
CM Pam Marquez Ph# (209) 599-8576

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Cod	Prog FY	Const $$	RW $$
201.121	2014	$32,108	$77

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED % RW 50 % PSE 100 % Con 80 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					12/31/2015		
Approved	7/15/2014	10/29/2014	1/8/2015	1/22/2015	8/31/2016	8/31/2017	9/29/2017
Current	2/20/2014 A	6/30/2014 A	12/19/2014 A	1/12/2015 A	1/8/2016 T	12/30/2016 T	6/30/2017 T

Project Comments

11/19/15 Construction 80% complete
7/31/15 Construction is 60% complete
2/3/15 1.Project was awarded on 12/19/2014. CCA 1/12/2015. Project is in Construction.
2-26-15 Pre job meeting was held on 2/25/15

Caltrans Central Region
Project Construction Report

Status Date 12/2/2015

233 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-47210_ 1	STA	- 99 - 21.0 / 22.4	9460	*Pelandale IC*	CONSTRUCTION

Location Description
IN STANISLAUS COUNTY IN MODESTO ON STATE ROUTE 99 AT PELANDALE AVENUE

Work Description
MODIFY INTERCHANGE

ROW Info
Parcels 21
Utilities 6

Project Documents

Env Stat	ND	Act	9/28/2009
Env Fed	EX	Act	9/28/2009
PID Appr	11/28/2000		
Project Rpt	6/28/2012		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$38,600	7/17/2012
Total Con Est	$38,600	
RW Est	$8,236	5/28/2009

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Steve Sakata	Ph#	(559) 287-3116

Agreements

Type	Agency Name	Date
COP	MODESTO	
COP	CITY OF MODESTO	6/9/2011
COP	CITY OF MODESTO	10/24/2014
COP	CITY OF MODESTO	

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2000

Prog Cod	Prog FY	Const $$	RW $$
722.000	2014	$41,630	$13,023

Funds Req Date | CTC Vote Date

Component | Funding
99
Bond,Local,Oversight LCO

	RIP	IIP	Local	Other
Capt	$4,336	$0	$8,687	$41,630
Supt	$0	$0	$4,348	$0

Phase Completion
PAED ___ % RW 25 % PSE 100 % Con 5 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	7/1/2010	8/1/2010	9/1/2010	10/1/2010	12/1/2012	12/1/2013	1/1/2014
Current	7/16/2012 A	12/2/2013 A	3/12/2014 A	4/15/2014 A	12/15/2016 T	11/30/2018 T	12/1/2018 T

Project Comments
11/23/15: On schedule.

234 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W610_ 1	ALP	- 88 - 0.0 / 7.5	0308	*KIRKWOOD CAPM*	CONSTRUCTION

Location Description
IN ALPINE COUNTY NEAR KIRKWOOD FROM ALPINE COUNTY LINE TO 0.5 MILE EAST OF RED LAKE ROAD

Work Description
PAVEMENT REPAIR

ROW Info
Parcels 0
Utilities 1

Project Documents

Env Stat	CE	Act	8/24/2011
Env Fed	EX	Act	8/24/2011
PID Appr	9/12/2011		
Project Rpt	9/12/2011		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$7,850	12/23/2014
Total Con Est	$7,850	
RW Est	$7	9/9/2011

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Sanku Mohan	Ph#	(559) 243-3581
EM	Janet Bailey	Ph#	
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Cod	Prog FY	Const $$	RW $$
201.121	2015	$7,123	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ___ % RW 50 % PSE 100 % Con 30 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	8/3/2015	12/1/2015		12/1/2016	12/1/2018	12/1/2019	1/2/2020
Current	12/15/2014 A	2/17/2015 A	4/24/2015 A	5/8/2015 A	7/15/2016 T	7/15/2017 T	7/15/2019 T

Project Comments
11/30/15: CCA anticipated within the next 2-3 weeks pending Maintenance review and approval of the electrical work.
8/25/15: In construction.
4/29/15: Contract awarded to George Reed on 4/24/15. 3/26/2015: B.0. 7 Bidders, lowest bid by George Reed

Caltrans Central Region
Project Construction Report

Status Date 12/2/2015

235	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0S720_	1	AMA	- 49 - 4.0 / 7.0	0339	*AMA 49 CAPM*	CONSTRUCTION

Location Description

IN AMADOR COUNTY IN AND NEAR JACKSON FROM SOUTH JUNCTION ROUTE 88 TO WEST JUNCTION ROUTE 104

Work Description

ASPHALT CONCRETE OVERLAY (CAPM)

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat	CE	Act	8/2/2011
Env Fed	EX	Act	8/2/2011
PID Appr			8/30/2011
Project Rpt			8/30/2011

	Cur Est	Est Date
Str Est	$0	
Dist Est	$3,534	3/25/2015
Total Con Est	$3,534	
RW Est	$8	8/22/2011

PM	Sinarath Pheng	Ph#	(209) 948-3612
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Janet Bailey	Ph#	
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Cod	Prog FY	Const $$	RW $$
201.121	2015	$4,086	$8

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ___ % RW 75 % PSE 95 % Con 1 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	7/17/2014	11/3/2014	2/4/2015	2/18/2015	2/18/2016	7/31/2013	2/18/2017
Current	3/20/2015 A	7/13/2015 A	9/11/2015 A	9/23/2015 A	9/16/2016 T	7/5/2017 T	12/3/2017 T

Project Comments

11/30/15: The GÇ£Prog$GÇ¥ amount in PRSM reflects the PCR that was approved in May 2015 to address funding shortfall in support components and construction capital. Original Programmed: PA&ED $40k, PS&E $381k, R/W Sup $7k, Con Sup $367k, Con Cap $4086k.

236	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Q220_	1	AMA	- 88 - 46.9 / R54.7	0168	*CAPM AMADOR SR 88 @ LUMBER YARD*	CONSTRUCTION

Location Description

IN AMADOR COUNTY ON STATE ROUTE 88 FROM 0.9 MILES EAST OF CAT CREEK ROAD TO 0.1 MILES WEST OF FOSTER MEADOW ROAD AT LUMBER YARD

Work Description

AC OVERLAY AND DIGOUTS

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat	CE	Act	5/30/2013
Env Fed	EX	Act	5/30/2013
PID Appr			9/5/2007
Project Rpt			9/6/2013

	Cur Est	Est Date
Str Est	$0	
Dist Est	$7,205	2/20/2015
Total Con Est	$7,205	
RW Est	$0	

PM	Sinarath Pheng	Ph#	(209) 948-3612
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Janet Bailey	Ph#	
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Cod	Prog FY	Const $$	RW $$
201.121	2015	$8,432	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 100 % RW 90 % PSE 95 % Con 0 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	3/1/2015	2/1/2011	5/25/2015	6/9/2015	3/1/2017	3/1/2018	4/1/2018
Current	1/23/2015 A	5/11/2015 A	7/17/2015 A	7/31/2015 A	12/31/2016 T	6/1/2017 T	12/31/2017 T

Project Comments

11/30/15: Construction will begin in Spring 2016.
9/2/15: Project was awarded to George Reed Inc. Contract was approved on 7/31/15. Construction is scheduled to begin in Spring 2016. 4/28/15: Advertisement is scheduled fo

Caltrans Central Region
Project Construction Report

Status Date 12/2/2015

237 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W590_ 1	AMA	- 88 - R54.7 / R60.8	0303	*AMADOR 88 CAPM*	CONSTRUCTION

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Cod	Prog FY	Const $$	RW $$
201.121	2015	$6,810	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Location Description

RUMBLE STRIPS, UPGRADE GUARD RAILS, AND PLACE SHOULDER BACKING EAST OF PEDDLER HILL ROAD TO 2.0 MILES WEST OF TRAGEDY SPRINGS ROAD

Work Description

DIGOUT AND REPAIR LOCALIZED AREAS OF SEVERE FAILURE, APPLY HOT MIX ASPHALT OVERLAY, REPLACE DIKE AND

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 8/24/2011
Env Fed EX Act 8/24/2011
PID Appr 6/26/2013
Project Rpt 6/26/2013

	Cur Est	Est Date
Str Est	$0	
Dist Est	$6,245	12/18/2015
Total Con Est	$6,245	
RW Est	$0	

PM	Sinarath Pheng	Ph#	(209) 948-3612
DM	Mike Lim	Ph#	(559) 230-3138
EM	Janet Bailey	Ph#	
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Phase Completion

PAED ___ % RW 90 % PSE 95 % Con 0 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	8/1/2014	12/1/2014		3/2/2015	3/1/2017	3/1/2018	4/1/2018
Current	12/29/2014 A	5/11/2015 A	6/25/2015 A	7/15/2015 A	12/31/2016 T	12/31/2017 T	6/30/2018 T

Project Comments

11/30/15: Construction will begin in Spring 2016.
9/2/15 Project was awarded to Chester Bross
4/28/15: Advertisement is scheduled for 5/11/15, with Bid Opening on 6/10/15.
Construction. Contract was approved on 7/15/15. Construction will begin in Sp

238 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W600_ 1	AMA	- 88 - R66.6 / 71.7	0326	*SILVER LAKE CAMPGROUND CAPM*	CONSTRUCTION

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Cod	Prog FY	Const $$	RW $$
201.121	2015	$3,625	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Location Description

IN AMADOR COUNTY NEAR CARSON SPUR ON STATE ROUTE 88 FROM SILVER LAKE CAMPGROUND TO ALPINE COUNTY LINE

Work Description

PAVEMENT REPAIR

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 8/23/2011
Env Fed EX Act 8/23/2011
PID Appr 6/26/2013
Project Rpt 6/26/2013

	Cur Est	Est Date
Str Est	$0	
Dist Est	$4,312	12/12/2014
Total Con Est	$4,312	
RW Est	$0	

PM	Sinarath Pheng	Ph#	(209) 948-3612
DM	David Sangha	Ph#	(559) 244-2942
EM	Janet Bailey	Ph#	
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Phase Completion

PAED ___ % RW ___ % PSE 95 % Con 5 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	9/15/2015	1/4/2016	3/9/2016	4/6/2016	4/6/2017	4/6/2018	5/6/2018
Current	12/9/2014 A	2/23/2015 A	4/28/2015 A	5/8/2015 A	12/31/2016 T	12/31/2017 T	6/30/2018 T

Project Comments

11/30/15: Construction will begin in Summer 2016.
9/2/15:Project was awarded to Chestor Bros Construction. Contract was approved on 5/8/15. Construction is scheduled to begin in Spring 2016 4/28/15: Project was awarded on 4/28/15 to Chester Bross Const

Caltrans Central Region
Project Construction Report

Status Date 12/2/2015

239	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0X390_	1	CAL	- 4 - R0.0 / R21.1	3063	*Calaveras 4 RHMA Overlay*	CONSTRUCTION

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Cod	Prog FY	Const $$	RW $$
201.121	2015	$5,510	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Location Description

IN CALAVERAS COUNTY AT AND NEAR COPPEROPOLIS FROM STANISLAUS COUNTY LINE TO ROUTE 49

Work Description

RUBBERIZED HOT MIX ASPHALT OVERLAY

ROW Info

Parcels 1
Utilities 0

Project Documents

Env Stat CE Act 9/10/2014
Env Fed EX Act 9/10/2014
PID Appr
Project Rpt

	Cur Est	Est Date
Str Est	$0	
Dist Est	$4,916	1/5/2015
Total Con Est	$4,916	
RW Est	$0	

PM Sinarath Pheng Ph# (209) 948-3612
DM Alvin Mangindin Ph# (209) 948-7300
EM Ph#
CM Alfred Blum Ph# (209) 333-6922

Agreements

Type	Agency Name	Date

Phase Completion

PAED 100 % RW ___ % PSE 95 % Con 5 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current	1/8/2015 A	5/11/2015 A	7/17/2015 A	7/31/2015 A	12/31/2016 T		12/29/2017 T

Project Comments

11/30/15: Construction will begin in Spring 2016.
9/2/15: Project was awarded to George Reed Inc. Contract was approved on 7/31/15. Construction is scheduled to begin in Spring 2016.4/28/15: Advertisement is scheduled for 5/11/15, with Bid Opening on 6

240	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0V290_	1	CAL	- 26 - 8.8 / 9.1	3000	*ST ANDREWS RD LEFT TURN*	CONSTRUCTION

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Cod	Prog FY	Const $$	RW $$
201.010	2015	$1,165	$481

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Location Description

IN CALAVERAS COUNTY NEAR VALLEY SPRINGS FROM 0.1 MILE WEST OF ST ANDREWS ROAD TO 0.1 MILE EAST OF COUNTRY VIEW DRIVE

Work Description

INSTALL A TWO-WAY LEFT-TURN LANE

ROW Info

Parcels 3
Utilities 5

Project Documents

Env Stat CE Act 2/27/2013
Env Fed EX Act 2/27/2013
PID Appr 1/27/2012
Project Rpt 5/6/2013

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,264	6/19/2015
Total Con Est	$1,264	
RW Est	$227	7/8/2015

PM Arvinder Bajwa Ph# (209) 948-7988
DM Nomer Gutierrez Ph# (209) 948-7079
EM Janet Bailey Ph#
CM Alfred Blum Ph# (209) 333-6922

Agreements

Type	Agency Name	Date

Phase Completion

PAED 100 % RW 50 % PSE 60 % Con 0 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	4/15/2015	5/18/2015	7/13/2015	7/31/2015	12/31/2015	5/2/2016	12/31/2016
Current	6/8/2015 A	8/3/2015 A	10/26/2015 A	11/12/2015 A	7/1/2016 T	12/30/2016 T	12/30/2017 T

Project Comments

11/19/15 Permit to Construct Agreement with the Golf course is in the process of being finalized
9/4/15 Bid opening targeted for September 10, 2015
7/31/15 Advertise date August 3, 2015
Refining relocation and permits to enter to construct agreement of

Caltrans Central Region
Project Construction Report

Status Date 12/2/2015

241 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Y980_	1	CAL - 49 - 0.0	3083	*CAL 26/49 & AMA 26 RUMBLE STRIPS*	CONSTRUCTION

Location Description
IN CALAVERAS COUNTY AT VARIOUS LOCATIONS

Work Description
CONSTRUCT RUMBLE STRIPS

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat	CE	Act	5/14/2014
Env Fed	EX	Act	11/3/2014
PID Appr			7/10/2014
Project Rpt			2/19/2015

	Cur Est	Est Date
Str Est	$0	
Dist Est	$919	4/28/2015
Total Con Est	$919	
RW Est	$0	

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Janet Bailey	Ph#	
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2015	$1,210	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED 100 % RW 5 % PSE 100 % Con 5 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					1/22/2016		
Approved							
Current	4/30/2015 A	7/20/2015 A	9/8/2015 A	9/8/2015 A	1/22/2016 T	3/18/2017 T	5/2/2017 T

Project Comments
(7.27.15) 1.Proj RTL 4.30.15. 2.CTC Vote June 2015. 3.Advertised 7.20.15. 4.Bids Open 8.12.15.
(4.30.15) 1.Draft Funding Summ and Funds Request docs done. 2.PCR to remove Route 26 from project and restart in a PR. 3.RTL 4/30/15.
(3.2.15) 1.PS&E to DOE

242 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0X610_	1	MER - 5 - 21.4	3064	*Bridge deck rehab*	CONSTRUCTION

Location Description
MERCED COUNTY AT SANTA NELLA AT SAN LUIS WASTEWAY BRIDGE

Work Description
REPAIR BRIDGE DECK, APPROACH, AND DEPARTURE SLABS

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat	CE	Act	10/8/2014
Env Fed	EX	Act	10/8/2014
PID Appr			8/13/2012
Project Rpt			8/13/2012

	Cur Est	Est Date
Str Est	$1,100	1/6/2015
Dist Est	$1,412	1/6/2015
Total Con Est	$2,512	
RW Est	$0	

PM	Sinarath Pheng	Ph#	(209) 948-3612
DM	Alvin Mangindin	Ph#	(209) 948-7300
EM		Ph#	
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Cod	Prog FY	Const $$	RW $$
201.119	2015	$2,201	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED 100 % RW % PSE 100 % Con 5 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current	12/31/2014 A	5/11/2015 A	7/20/2015 A	7/31/2015 A	5/2/2016 T		6/30/2018 T

Project Comments
11/30/15: Construction began on 10/4/15. CCA is targeted for May 2016.
9/2/15 Project was awarded to Golden State Bridge Inc. Contract was approved on 7/31/15. Construction work is scheduled to begin 10/4/15. CCA is targeted for 5/2/16.
4/28/15: Ad

Caltrans Central Region
Project Construction Report

Status Date 12/2/2015

243 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Y910_	1	MER - 59 - 23.3 / 33.7	3061	*Merced 59 Superpave*	CONSTRUCTION

Location Description
IN MERCED COUNTY ON ROUTE 59 AT AND NEAR SNELLING FROM 0.3 MILE NORTH OF OAKDALE ROAD TO LA GRANGE ROAD

Work Description
PAVE 20.8 LANE MILES TO EXTEND THE LIFE OF THE EXISTING PAVEMENT.

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat	CE	Act	4/19/2014
Env Fed	EX	Act	4/19/2014
PID Appr			
Project Rpt			

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,607	10/13/2014
Total Con Est	$2,607	
RW Est	$0	

PM	Sinarath Pheng	Ph#	(209) 948-3612
DM	Alvin Mangindin	Ph#	(209) 948-7300
EM		Ph#	
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Cod	Prog FY	Const $$	RW $$
201.121	2015	$2,600	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW ____ % PSE 100 % Con 50 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current	11/25/2014 A	2/23/2015 A	5/21/2015 A	6/11/2015 A	9/14/2015 A		9/30/2018 T

Project Comments

11/30/15: CCA was achieved on 9/14/15. Project is now in the closeout phase.
9/2/15:Contractor is Teichert Construction. Construction work began 7/6/16 and CCA is anticipated by mid-Sept. 4/28/15: District Recommendation for Award was submitted on 4/2

244 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-1C000_	1	SJ - 4 - 0.0	3071	*SJ/STA/MER OVERHEAD SIGN/LIGHTING*	CONSTRUCTION

Location Description
IN MERCED, SAN JOAQUIN AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS

Work Description
REPLACE SIGN PANELS

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat	CE	Act	7/10/2014
Env Fed	EX	Act	7/10/2014
PID Appr	5/9/2014		
Project Rpt	9/2/2014		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$0	
Total Con Est	$0	
RW Est	$0	

PM	Sinarath Pheng	Ph#	(209) 948-3612
DM	Mark Orr	Ph#	(209) 639-3854
EM	Janet Bailey	Ph#	
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Cod	Prog FY	Const $$	RW $$
201.170	2015	$1,200	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED 100 % RW ____ % PSE 100 % Con 50 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current	1/29/2015 A	5/4/2015 A	7/20/2015 A	8/19/2015 A	10/30/2016 T	10/30/2017 T	10/30/2018 T

Project Comments

11/30/15: Construction will begin in December 2016. Target CCA is May 2016.
9/2/15 Project was awarded to Highway Specialty Co. Contract was approved on 8/19/15. Construction is anticipated to start in this winter.
4/28/15: Advertisement is scheduled

Caltrans Central Region
Project Construction Report

Status Date 12/2/2015

245 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-1E390_	1	SJ - 4 - 0.0		*SJ COUNTY IRRIGATION SYSTEM REPLACEMENT*	CONSTRUCTION

Location Description
AT VARIOUS LOCATIONS ON STATE ROUTES 4, 5 AND 99 IN SAN JOAQUIN COUNTY

Work Description
REPLACE EXISTING IRRIGATION SYSTEM WITH RICS

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat		Act	
Env Fed		Act	
PID Appr			
Project Rpt			

	Cur Est	Est Date
Str Est	$0	
Dist Est	$350	2/2/2015
Total Con Est	$350	
RW Est	$0	

PM	Mike Cook	Ph#	(209) 470-2909
DM		Ph#	
EM		Ph#	
CM	Greg Berry	Ph#	(916) 657-5381

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Cod	Prog FY	Const $$	RW $$
201.131	2015	$350	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ___ % RW ___ % PSE ___ % Con 95 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					9/30/2015		
Approved							
Current					8/28/2015 A	9/30/2016 T	9/30/2018 T

Project Comments
11.18.15 - This is an Emergency Project with Director's Order. Project construction is complete.

246 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-3A750_	1	SJ - 4 - 0.0 / 4.3	7012	*Old River Bridge CapM*	CONSTRUCTION

Location Description
IN SAN JOAQUIN COUNTY NEAR HOLT AT VARIOUS LOCATIONS FROM OLD RIVER BRIDGE TO 0.3 MILES WEST OF WHISKEY SLOUGH ROAD

Work Description
REPAIR FAILED AREAS & RESURFACE

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat	CE	Act	6/11/2014
Env Fed	EX	Act	6/11/2014
PID Appr	10/31/2013		
Project Rpt	10/31/2013		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$4,992	1/30/2015
Total Con Est	$4,992	
RW Est	$33	10/28/2013

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Janet Bailey	Ph#	
CM	Greg Berry	Ph#	(916) 657-5381

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Cod	Prog FY	Const $$	RW $$
201.121	2015	$6,300	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED 100 % RW ___ % PSE 100 % Con 1 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current	2/3/2015 A	5/18/2015 A	7/17/2015 A	8/14/2015 A	10/30/2016 T	10/31/2017 T	12/15/2017 T

Project Comments
11/19/15 On schedule
9/4/15 1.Contract approved on August 14, 2015
7/31/15 Awarded on July 17, 2015
5/1/15 Advertise date is 5/18/15
2/3/15 1.RTL achieved 2/03/2015

Caltrans Central Region
Project Construction Report

Status Date 12/2/2015

247 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W110_ 1	SJ	- 4 - R16.2	3014	*SR-4 / I-5 Ramp Connector*	CONSTRUCTION

Location Description

IN SAN JOAQUIN COUNTY IN STOCKTON ON STATE ROUTE 4 AT THE WESTBOUND OFF-RAMP TO SOUTHBOUND I-5

Work Description

HIGH FRICTION SURFACE TREATMENT, FLASHING BEACONS, UPGRADE GUARDRAIL

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 7/1/2014
Env Fed EX Act 7/1/2014
PID Appr 6/18/2013
Project Rpt 5/7/2014

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,604	1/30/2015
Total Con Est	$1,604	
RW Est	$0	

PM Arvinder Bajwa Ph# (209) 948-7988
DM Nomer Gutierrez Ph# (209) 948-7079
EM Janet Bailey Ph#
CM Manjit Singh Ph# (209) 333-6924

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2015	$2,160	$28

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 100 % RW 50 % PSE 100 % Con 1 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					12/31/2015		
Approved	12/14/2014	1/12/2015	3/11/2015	3/25/2015	7/15/2015	1/15/2016	7/15/2016
Current	1/30/2015 A	4/27/2015 A	7/17/2015 A	8/4/2015 A	12/31/2015 T	10/7/2016 T	7/1/2017 T

Project Comments

11/19/15 On schedule
9/4/15 1.Contract approved on August 4, 2015
7/31/15 Awarded on July 17, 2015
5/1/15 Advertise date was 4/27/15
2/3/15 1.RTL achieved 1/30/2015

248 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-1C090_ 1	SJ	- 4 - R16.6 / R17.4	3065	*CROSSTOWN VIADUCT BRIDGE MAINTENANCE*	CONSTRUCTION

Location Description

IN SAN JOAQUIN COUNTY IN STOCKTON FROM CENTER STREET TO UNION STREET

Work Description

REPAIR HINGES AND BEARING PADS

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 6/25/2014
Env Fed EX Act 6/25/2014
PID Appr 4/2/2014
Project Rpt

	Cur Est	Est Date
Str Est	$0	
Dist Est	$6,248	4/2/2014
Total Con Est	$6,248	
RW Est	$0	

PM Mike Cook Ph# (209) 470-2909
DM Alvin Mangindin Ph# (209) 948-7300
EM Janet Bailey Ph#
CM Greg Berry Ph# (916) 657-5381

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Cod	Prog FY	Const $$	RW $$
201.119	2015	$6,248	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 100 % RW ___ % PSE 100 % Con 50 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current	3/27/2015 A	7/20/2015 A	10/9/2015 A	10/23/2015 A	10/31/2017 T	10/31/2018 T	10/31/2020 T

Project Comments

11.18.15 - Contract was approved on 10.23.15. Construction beginning as early as January 2016.

Caltrans Central Region
Project Construction Report

Status Date 12/2/2015

249	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W560_	1	SJ	- 12 - 5.1 / 11.0	0323	*SJ 12 TERMINOUS CAPM*	CONSTRUCTION

Location Description

REPLACE DIKE AND RUMBLE STRIPS, UPGRADE GUARD RAILS, AND PLACE END OF LITTLE POTATO SLOUGH BRIDGE TO 0.2 MILE EAST OF FLAG CITY BOULEVARD

Work Description

DIGOUT AND REPAIR LOCALIZED AREAS OF SEVERE FAILURE, APPLY RUBBERIZED HOT MIX ASPHALT

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 9/7/2011
Env Fed EX Act 9/7/2011
PID Appr 9/12/2011
Project Rpt 9/12/2011

	Cur Est	Est Date
Str Est	$0	
Dist Est	$7,777	10/6/2014
Total Con Est	$7,777	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Mike Cook	Ph#	(209) 470-2909
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Greg Berry	Ph#	(916) 657-5381

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Cod	Prog FY	Const $$	RW $$
201.121	2015	$7,777	$2

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ___ % RW ___ % PSE 100 % Con 90 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	9/15/2014			3/18/2015	8/15/2016	8/15/2017	2/15/2018
Current	9/30/2014 A	1/5/2015 A	4/10/2015 A	5/8/2015 A	12/1/2015 T	12/1/2016 T	12/3/2018 T

Project Comments

11.18.15 - CCA moved from 10.1.15 to 12.1.15.

250	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Y650_	1	SJ	- 12 - 19.1 / 27.6		*SR 26 RUMBLE STRIPS*	CONSTRUCTION

Location Description

IN SAN JOAQUIN, CALAVERAS AND AMADOR COUNTIES ON STATE ROUTE 26

Work Description

INSTALL CENTERLINE AND EDGE LINE RUMBLE STRIPES

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 4/29/2014
Env Fed EX Act 9/25/2014
PID Appr 6/26/2014
Project Rpt 11/20/2014

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,351	3/17/2015
Total Con Est	$1,351	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Janet Bailey	Ph#	
CM	Greg Berry	Ph#	(916) 657-5381

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2015	$2,109	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 100 % RW 5 % PSE 100 % Con 5 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					1/14/2016		
Approved							
Current	3/26/2015 A	7/13/2015 A	8/26/2015 A	9/11/2015 A	6/1/2016 T	8/7/2017 T	9/21/2017 T

Project Comments

(7.27.15) 1.Project Advertised 7/13/15. 2.Bids Open 8.4/15.
(4.30.15) 1.RTL 03/26/15. 2.Funds Request sent to Silvia 3/26/15, awaiting Frank Albert Fed Auth. 3.CTC Vote May 27/28, 2015.
(3.2.15) 1. On schedule. 2. RTL 3.31.15.
(2/3/15) 1. PS&E to DOE w

Caltrans Central Region
Project Construction Report

Status Date 12/2/2015

251 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Y680_	1	SJ - 88 - 15.4 / 19.4		*LOCKEFORD & COPPEROPOLIS RUMBLE*	CONSTRUCTION

Location Description

IN SAN JOAQUIN COUNTY AT CLEMENTS FROM 0.6 MILE EAST OF VIEW LANE TO 0.4 MILE WEST OF MOKELUMNE RIVER BRIDGE

Work Description

INSTALL GROUND-IN CENTERLINE AND SHOULDER RUMBLE STRIPS

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 7/1/2014
Env Fed EX Act 7/1/2014
PID Appr 4/3/2014
Project Rpt 9/29/2014

	Cur Est	Est Date
Str Est	$0	
Dist Est	$288	3/17/2015
Total Con Est	$288	
RW Est	$0	

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Greg Berry	Ph#	(916) 657-5381

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2015	$591	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 100 % RW ___ % PSE 100 % Con 5 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					1/11/2016		
Approved							
Current	3/4/2015 A	7/7/2015 A	8/5/2015 A	8/19/2015 A	1/11/2016 T	4/11/2017 T	5/26/2017 T

Project Comments

(7.27.15) 1.Advertise 7/7/15. 2.Bid Opening 7/16/15. 3.Awarded 8.26.15.
(4/30/15) 1.RTL 3/4/15. 2.Funds Request sent to Silvia 3/4/15. 3.CTC Vote 5/28/15.
(3.2.15) 1.Programming misinterpreted info spring 2014 so project will require CTC Vote, which wa

252 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0K140_	1	STA - 120 - 0.0 / 4.1	9649	*OAKDALE CAPM*	CONSTRUCTION

Location Description

IN STANISLAUS COUNTY NEAR OAKDALE FROM STANISLAUS COUNTY LINE TO 0.2 MILE WEST OF STANISLAUS RIVER BRIDGE

Work Description

PAVEMENT PRESERVATION (CAPM)

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 5/23/2014
Env Fed EX Act 5/23/2014
PID Appr 6/20/2013
Project Rpt

	Cur Est	Est Date
Str Est	$0	
Dist Est	$3,654	1/30/2015
Total Con Est	$3,654	
RW Est	$0	

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Janet Bailey	Ph#	
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Cod	Prog FY	Const $$	RW $$
201.121	2015	$3,948	$2

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 100 % RW 50 % PSE 100 % Con 50 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					12/30/2015		
Approved	3/1/2016	5/1/2016	7/1/2016	7/15/2016	12/31/2016	12/31/2017	6/30/2018
Current	1/30/2015 A	5/4/2015 A	7/28/2015 A	8/11/2015 A	12/30/2015 T	2/28/2016 T	7/1/2017 T

Project Comments

11/19/15 On schedule
9/4/15 1.Contract approved on August 11, 2015
7/31/15 Awarded on July 28, 2015
5/1/15 Advertise date is 5/4/15
2/3/15 1.PS&E to DOE achieved on November 21, 2014.

Caltrans Central Region
Project Construction Report

Status Date 12/2/2015

253 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0X420_ 1	TUO	- 49 - R8.8 / 12.8	3059	*RHMA OVERLAY*	CONSTRUCTION

Location Description

IN TUOLUMNE COUNTY AT AND NEAR CHINESE CAMP FROM ROUTE 120 TO CHICKEN RANCH ROAD

Work Description

REPAIR FAILED AREAS AND HMA OVERLAY

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 7/24/2014
Env Fed EX Act 7/24/2014
PID Appr
Project Rpt

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,424	11/18/2014
Total Con Est	$1,424	
RW Est	$0	

PM Sinarath Pheng Ph# (209) 948-3612
DM Alvin Mangindin Ph# (209) 948-7300
EM Ph#
CM Paul Elliott Ph# (209) 948-7079

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Cod	Prog FY	Const $$	RW $$
201.121	2015	$1,200	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ___ % RW ___ % PSE 100 % Con 1 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current	1/20/2015 A	5/11/2015 A	6/25/2015 A	7/13/2015 A	11/13/2015 A		6/30/2017 T

Project Comments

11/30/15: CCA was achieved on 11/13/15.
9/2/15 GÇô Project was awarded to George Reed Inc.
4/28/15: Advertisement is scheduled for 5/11/15, with Bid Opening on 6/4/15.
Construction work is scheduled to begin 9/8/15. CCA is targeted for 11/13/15.

254 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-1E320_ 1	TUO	- 120 - 40.0 / 56.5	0000	*TUOLUMNE 120 DIRECTOR'S ORDER*	CONSTRUCTION

Location Description

IN TUOLUMNE COUNTY ON STATE ROUTE 120 FROM FERRETTI ROAD TO THE WEST BOUNDARY OF YOSEMITE NATIONAL PARK

Work Description

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat Act
Env Fed Act
PID Appr
Project Rpt

	Cur Est	Est Date
Str Est	$0	
Dist Est	$0	
Total Con Est	$0	
RW Est	$0	

PM Ali Juma Ph# (209) 948-7373
DM Ph#
EM Ph#
CM Paul Elliott Ph# (209) 948-7079

Agreements

Type	Agency Name	Date

Program Information

XPM No | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Cod	Prog FY	Const $$	RW $$
201.130	2015	$100	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ___ % RW ___ % PSE ___ % Con ___ %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current							

Project Comments

DIRECTOR'S ORDER

Caltrans Central Region
Project Construction Report

Status Date 12/2/2015

255 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W140_	1 MER	- 152 - R0.0 / R2.4		*PACHECO PASS MEDIAN BARRIER*	CONSTRUCTION

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2016	$5,434	$3

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Location Description

IN SANTA CLARA AND MERCED COUNTIES ABOUT 16.0 MILES WEST OF LOS BANOS FROM 0.1 MILE EAST OF FIFIELD ROAD TO 0.1 MILE WEST OF VISTA POINT

Work Description

CONSTRUCT MEDIAN BARRIER

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat ND Act 4/10/2014
Env Fed EX Act 4/10/2014
PID Appr 3/13/2013
Project Rpt 5/15/2014

	Cur Est	Est Date
Str Est	$0	
Dist Est	$4,268	2/2/2015
Total Con Est	$4,268	
RW Est	$0	

PM	Jes Padda	Ph#	(209) 948-7765
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion

PAED 100 % RW 5 % PSE 100 % Con 5 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					1/25/2016		
Approved	7/15/2015	11/2/2015	2/13/2016	2/17/2016	9/30/2016	12/31/2016	3/31/2017
Current	1/8/2015 A	3/30/2015 A	6/24/2015 A	7/13/2015 A	7/22/2016 T	4/4/2017 T	1/29/2018 T

Project Comments

11/23/15: Work suspended for winter until 4/11/16. 7/27/15:Contract Approval on 7/13/15. RE is Andrew C. Brandt. Begin construction date is late September.
5/1/15: Bid opening delayed a week to address bidder inquiries. On schedule.

256 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0X540_	1 SJ	- 5 - 41.7 / 45.9	3015	*SJ 5 Median Barrier*	CONSTRUCTION

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2016	$2,992	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Location Description

IN SAN JOAQUIN COUNTY NEAR THORNTON FROM TURNER ROAD UNDERCROSSING TO BEAVER SLOUGH BRIDGE

Work Description

CONSTRUCT MEDIAN BARRIER

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 10/15/2013
Env Fed EX Act 10/15/2013
PID Appr 6/18/2013
Project Rpt 5/15/2014

	Cur Est	Est Date
Str Est	$0	
Dist Est	$3,179	5/15/2014
Total Con Est	$3,179	
RW Est	$0	

PM	Jes Padda	Ph#	(209) 948-7765
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Greg Berry	Ph#	(916) 657-5381

Agreements

Type	Agency Name	Date

Phase Completion

PAED 100 % RW 1 % PSE 100 % Con 5 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					5/2/2016		
Approved							
Current	1/20/2015 A	3/30/2015 A	6/9/2015 A	6/25/2015 A	10/16/2015 A	8/10/2016 T	10/26/2018 T

Project Comments

11/23/15: In closeout CCA 10/16/15. 7/27/15:Pre-construction meeting on 07/07/15. RE is Quan Trinh. Raptors have fledged. Begin construction target 07/27/15.
5/1/15: Low bidder 34% under the Engineers Estimate. Project award complete.

CLOSE-OUT PHASE

Project Close Out

(End Project Milestone)

Caltrans Central Region
Project Closeout Report

Status Date 12/2/2015

257 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-34540_ 1	STA	- 120 - 3.0 / R12.9	0941	*Oakdale Expressway*	CLOSEOUT

Location Description

IN STANISLAUS COUNTY NEAR OAKDALE FROM 0.1 MILE WEST OF VALLEY HOME ROAD TO 2.8 MILE EAST OF LANCASTER ROAD

Work Description

CONSTRUCT 2-LANE EXPRESSWAY WITH R/W PURCHASE FOR 4-LANE ULTIMATE.

ROW Info

Parcels 16
Utilities 2

Project Documents

Env Stat ER Act 8/30/2002
Env Fed ES Act 9/4/2002
PID Appr 8/28/1984
Project Rpt 9/25/2002

	Cur Est	Est Date
Str Est	$6,000	1/2/2007
Dist Est	$66,875	1/2/2007
Total Con Est	$72,875	
RW Est	$6,633	6/17/2002

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Susan Schilder	Ph#	(559) 445-6429
CM	Tony Cipponeri	Ph#	(209) 599-1940

Agreements

Type	Agency Name	Date
COP	CITY OF OAKDALE	

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP		1996

Prog Cod	Prog FY	Const $$	RW $$
025.500		$0	$0

Funds Req Date
CTC Vote Date

Component
Funding: IIP

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$11,514	$0	$0

Phase Completion

PAED ____ % RW 25 % PSE ____ % Con ____ %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	2/1/2011	4/1/2011		9/1/2011	10/1/2014	11/1/2015	8/1/2016
Current							

Project Comments

11/24/15: Project deleted. Will be incorporated into 0S800 - North County Corridor.

258 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-1A700_ 1	SJ	- 99 - 14.1 / 15.0	7664	*ARCH ROAD INTERCHANGE*	CLOSEOUT

Location Description

IN SAN JOAQUIN COUNTY IN STOCKTON ON STATE ROUTE 99 AT ARCH ROAD OVERCROSSING

Work Description

CONSTRUCT INTERCHANGE

ROW Info

Parcels 28
Utilities 5

Project Documents

Env Stat ND Act 8/10/2000
Env Fed FI Act
PID Appr 5/22/1998
Project Rpt 8/10/2000

	Cur Est	Est Date
Str Est	$850	5/13/2002
Dist Est	$24,905	5/13/2002
Total Con Est	$25,755	
RW Est	$6,122	12/11/1997

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Janet Bailey	Ph#	
CM	Greg Berry	Ph#	(916) 657-5381

Agreements

Type	Agency Name	Date
COP	CITY OF STOCKTON	7/24/2001

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
075.612	2000	$17,979	$5,449

Funds Req Date: 8/31/2001
CTC Vote Date: 11/8/2001

Component
Funding: RIP,Measure,Local, Oversight,Reimburs ed LCO

	RIP	IIP	Local	Other
Capt	$11,714	$0	$11,714	$0
Supt	$2,649	$0	$2,994	$0

Phase Completion

PAED ____ % RW 100 % PSE ____ % Con 100 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							9/30/2015
Approved	12/1/2001	3/1/2002	5/14/2002	5/28/2002	1/1/2008	9/1/2008	10/1/2008
Current	12/1/2001 A	3/1/2002 A	5/14/2002 A	5/28/2002 A	12/21/2007 A	9/30/2015 T	10/1/2015 T

Project Comments

9/4/15- Project is in close-out phase. CT is working with the City of Stockton to resolve the issue of soil contamination on the parcels the City is proposing to dedicate to the state.

Caltrans Central Region
Project Closeout Report

Status Date 12/2/2015

259 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-3404A_	1	TUO - 108 - R1.9 / 4.6	0021J	*EAST SONORA I ARCHEOLOGICAL MITIGATION*	CLOSEOUT

Location Description

IN TUOLUMNE COUNTY NEAR SONORA ON STATE ROUTE 108 FROM 0.2 MILE WEST OF SANGUINETTI OVERHEAD TO STANDARD ROAD

Work Description

ENVIRONMENTAL MITIGATION AND MONITORING.

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat ES Act 10/10/1997
Env Fed EX Act 10/10/1997
PID Appr
Project Rpt 4/18/1996

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,600	3/5/2007
Total Con Est	$1,600	
RW Est	$0	

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Gail Miller	Ph#	(559) 445-6172
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
STIP	Programmed	2000A

Prog Cod	Prog FY	Const $$	RW $$
025.500			

Funds Req Date 7/27/2001
CTC Vote Date 7/27/2001

Component	Funding
	RIP,IIP

	RIP	IIP	Local	Other
Capt				
Supt				

Phase Completion

PAED 95 % RW ___ % PSE 95 % Con 96 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	10/1/2000				7/1/2016	12/1/2016	1/1/2017
Current	10/1/2000 A				3/12/2009 A	2/28/2014 A	12/31/2017 T

Project Comments

11/24/15: Project in closeout. EA closed 1/20/2014

260 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-04994_	1	AMA - 49 - R7.0 / R11.0	2130C	*SUTTER CREEK BYPASS*	CLOSEOUT

Location Description

IN AMADOR COUNTY IN AND NEAR SUTTER CREEK AND AMADOR CITY FROM JUNCTION ROUTE 104 TO 0.3 KM SOUTH OF RANCHERIA CREEK BRIDGE

Work Description

CONSTRUCT EXPRESSWAY

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat ER Act 4/8/2002
Env Fed FI Act
PID Appr 12/29/1995
Project Rpt 4/8/2002

	Cur Est	Est Date
Str Est	$6,550	11/4/2008
Dist Est	$17,960	11/4/2008
Total Con Est	$24,510	
RW Est	$3,737	11/28/2001

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date
COP		2/2/1999

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1996

Prog Cod	Prog FY	Const $$	RW $$
075.400	2003	$25,124	$4,163

Funds Req Date 10/18/2002
CTC Vote Date 4/3/2003

Component	Funding
	RIP

	RIP	IIP	Local	Other
Capt	$29,287	$0	$0	$0
Supt	$12,426	$0	$0	$0

Phase Completion

PAED ___ % RW 5 % PSE ___ % Con ___ %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	6/24/2003	9/22/2003	3/12/2004	3/26/2004	5/18/2007	6/1/2008	7/1/2008
Current							12/30/2016 T

Project Comments

Caltrans Central Region
Project Closeout Report

Status Date 12/2/2015

261 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-1A671_ 1	AMA	- 88 - 7.4	2349Y	*JACKSON VALLEY MITIGATION*	CLOSEOUT

Location Description
IN AMADOR COUNTY NEAR IONE ON STATE ROUTE 88 AT JACKSON VALLEY ROAD

Work Description
LANDSCAPING AND IRRIGATION

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2000A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2006	$133	$0

Funds Req Date	CTC Vote Date
4/25/2005	5/16/2005

Component | Funding

Project Documents

Env Stat	ND	Act	11/16/2000
Env Fed	EX	Act	11/16/2000
PID Appr	8/22/1997		
Project Rpt	11/24/2004		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$133	4/25/2005
Total Con Est	$133	
RW Est	$0	

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Brad Cole	Ph#	(559) 230-3134
EM	Janet Bailey	Ph#	
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW ____ % PSE ____ % Con ____ %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	5/11/2005	6/6/2005		6/30/2005	1/1/2009	9/1/2009	10/1/2009
Current					7/15/2015 A	9/3/2015 A	9/8/2015 A

Project Comments
In Closeout.

262 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-36311_ 1	MER	- 99 - 10.2 / 12.8	0528D	*MISSION AVE IC/FREEWAY*	CLOSEOUT

Location Description
CONSTRUCT INTERCHANGE ROUTE 99 FROM MCHENRY ROAD TO 0.25 MILE SOUTH OF CHILDS AVENUE (MISSION AVENUE)

Work Description
CONVERT FOUR-LANE EXPRESSWAY TO SIX-LANE FREEWAY ON EIGHT-LANE RIGHT OF WAY ALIGNMENT AND

ROW Info
Parcels 0
Utilities 9

Program Information
PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
025.700	2006	$48,531	$13,314

Funds Req Date	CTC Vote Date

Component | Funding
RIP,IIP,Reimbursed

Project Documents

Env Stat	ND	Act	4/16/2001
Env Fed	FI	Act	10/22/2004
PID Appr	12/18/1997		
Project Rpt	5/24/2001		

	Cur Est	Est Date
Str Est	$17,854	1/5/2006
Dist Est	$55,465	1/5/2006
Total Con Est	$73,319	
RW Est	$14,506	5/28/2002

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Steven McDonald	Ph#	(559) 488-4334
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date
COP	CITY OF MERCED	4/19/2005
COP	COUNTY OFMERCED	2/8/2005
RR	UNION PACIFIC	8/3/2005

	RIP	IIP	Local	Other
Capt	$26,774	$35,071	$0	$0
Supt	$1,854	$8,481	$0	$0

Phase Completion
PAED ____ % RW 50 % PSE ____ % Con ____ %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	6/24/2005	8/8/2005		11/28/2005	11/28/2008	8/28/2009	9/28/2009
Current							6/30/2017 T

Project Comments

Caltrans Central Region
Project Closeout Report

Status Date 12/2/2015

263 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-3169E_	1	MER - 99 - 26.5 / R28.8	0546D	*LIVINGSTON FREEWAY STAGE 2*	CLOSEOUT

Location Description

IN MERCED COUNTY NEAR LIVINGSTON FROM 0.4 KM SOUTH OF ARENA WAY TO 0.4 KM SOUTH OF HAMMATT AVENUE OVERCROSSING

Work Description

CONVERT FROM FOUR-LANE EXPRESSWAY TO SIX-LANE FREEWAY ON EIGHT-LANE RIGHT OF WAY

ROW Info

Parcels 0
Utilities 4

Project Documents

Env Stat ND Act 8/31/2001
Env Fed FI Act 11/2/2001
PID Appr
Project Rpt 12/17/2001

	Cur Est	Est Date
Str Est	$3,955	1/5/2006
Dist Est	$22,603	1/5/2006
Total Con Est	$26,558	
RW Est	$8,919	12/16/2003

PM	Sinaren Pheng	Ph# (209) 948-7972
DM	Mike Lim	Ph# (559) 230-3138
EM	Juergen Vespermann	Ph# (559) 445-6369
CM	Raaid Abouzedan	Ph# (559) 243-3598

Agreements

Type	Agency Name	Date
COP	CITY OF MERCED	
COP	COUNTY OFMERCED	
RR	UNION PACIFIC	6/17/2003

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
025.700	2006	$23,465	$9,010

Funds Req Date 12/15/2004
CTC Vote Date 7/14/2005

Component
Funding IIP

	RIP	IIP	Local	Other
Capt	$0	$32,475	$0	$0
Supt	$0	$5,599	$0	$0

Phase Completion

PAED ____ % RW 95 % PSE ____ % Con 90 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	5/24/2005	8/8/2005	11/4/2005	11/18/2005	4/1/2008	10/1/2008	1/1/2009
Current					3/28/2008 A	10/8/2008 A	6/30/2017 T

Project Comments

264 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-2A780_	1	SJ - 132 - 1.4 / 3.0	7844	*Bird Road Interchange*	CLOSEOUT

Location Description

IN SAN JOAQUIN COUNTY ON RTE 132 FROM 0.1 MILE WEST OF I-5 TO 0.4 MILES EAST OF SERVICE ROAD (BIRD ROAD)

Work Description

CONSTRUCT NEW INTERCHANGE

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat ND Act 3/22/2006
Env Fed ____ Act
PID Appr 4/22/1999
Project Rpt 9/22/2006

	Cur Est	Est Date
Str Est	$2,000	1/25/2006
Dist Est	$13,260	1/25/2006
Total Con Est	$15,260	
RW Est	$0	

PM	Sinaren Pheng	Ph# (209) 948-7972
DM	David Sangha	Ph# (559) 244-2942
EM	Scott Smith	Ph# (559) 445-6172
CM	Tony Cipponeri	Ph# (209) 599-1940

Agreements

Type	Agency Name	Date
COP	SAN JOAQUIN COUNTY	12/6/2007
COP	SAN JOAQUIN COUNTY	2/5/2009

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
LOCAL	Active	2006

Prog Cod	Prog FY	Const $$	RW $$
400.100			

Funds Req Date
CTC Vote Date

Component
Funding Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Phase Completion

PAED ____ % RW 30 % PSE ____ % Con 50 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	7/1/2008	8/1/2008	10/1/2008	11/1/2008	12/1/2009	7/1/2010	12/1/2010
Current		3/30/2010 A	6/1/2010 A	5/6/2012 A	8/15/2014 A	10/1/2015 T	12/15/2015 T

Project Comments

9/4/15- This project is in close-out phase. Final close-out date is scheduled to occur on 12/15/2015.

Caltrans Central Region
Project Closeout Report

Status Date 12/2/2015

265 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-04995_ 1	AMA	- 49 - R7.0 / R11.0	2130E	*AMADOR 49 BYPASS MITIGATION*	CLOSEOUT

Location Description

IN AMADOR COUNTY IN AND NEAR SUTTER CREEK FROM 0.5 KM NORTH OF SUTTER CREEK BRIDGE TO 1.8 KM SOUTH OF AMADOR CREEK BRIDGE

Work Description

PLANTING AND IRRIGATION

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 9/6/2005
Env Fed EX Act 9/6/2005
PID Appr 12/29/1995
Project Rpt 10/4/2005

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,124	1/9/2006
Total Con Est	$2,124	
RW Est	$0	

PM	Mike Cook	Ph# (209) 470-2909
DM	Brad Cole	Ph# (559) 230-3134
EM	Scott Smith	Ph# (559) 445-6172
CM	Steve Sakata	Ph# (559) 287-3116

Agreements

Type	Agency Name	Date
COP		2/2/1999
RR	AMADOR FOOTHILL RR	2/17/2006

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1996

Prog Cod	Prog FY	Const $$	RW $$
075.600	2007	$2,418	$0

Funds Req Date | CTC Vote Date

Component | Funding
RIP

	RIP	IIP	Local	Other
Capt	$2,418	$0	$0	$0
Supt	$756	$0	$0	$0

Phase Completion

PAED ____ % RW ____ % PSE ____ % Con 95 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	4/5/2006	10/10/2006		11/15/2006	2/1/2011		
Current					10/29/2010 A	7/1/2016 T	7/1/2018 T

Project Comments

11.18.15 - R/W capital is programmed under two Minor B projects in FY15/16 in order to satisfy mitigation commitments. One project will cover the cost of a coop agreement with the City of Sutter Creek to clean-up and maintain the mitigation site and the o

266 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-36250_ 1	CAL	- 4 - R21.1 / R23.4	0304B	*ANGELS CAMP EXPRESSWAY*	CLOSEOUT

Location Description

IN CALAVERAS COUNTY IN ANGELS CAMP ON STATE ROUTE 4 FROM 0.2 MILE NORTH OF WEST JCT ROUTE 49 TO 0.7 MILE EAST OF ROLLERI RD

Work Description

CONSTRUCT TWO-LANE EXPRESSWAY ON NEW ALIGNMENT

ROW Info

Parcels 40
Utilities 6

Project Documents

Env Stat ND Act 6/26/2002
Env Fed FI Act 6/26/2002
PID Appr 6/21/1993
Project Rpt 6/28/2002

	Cur Est	Est Date
Str Est	$0	
Dist Est	$25,740	5/14/2009
Total Con Est	$25,740	
RW Est	$20,444	6/25/2002

PM	Grace Magsayo	Ph# (209) 948-7976
DM	Michael Hutchison	Ph# (209) 948-3976
EM	Scott Smith	Ph# (559) 445-6172
CM	Alfred Blum	Ph# (209) 333-6922

Agreements

Type	Agency Name	Date
COP	CTY OF ANGELS CAMP	11/4/2003
COP	COUNTY OFCALAVERA	8/4/2003
COP	CC0G	3/15/2005
COP	CTY OF ANGELS CAMP	4/10/2013

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
025.700	2008	$31,101	$18,600

Funds Req Date | CTC Vote Date

Component | Funding
RIP,IIP,CMIA

	RIP	IIP	Local	Other
Capt	$20,143	$25,984	$0	$3,574
Supt	$8,952	$2,035	$0	$0

Phase Completion

PAED ____ % RW 96 % PSE ____ % Con 99 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	6/22/2006	6/4/2007	8/11/2007	9/7/2007	9/24/2009	2/1/2012	3/1/2012
Current	6/22/2006 A	6/4/2007 A	8/11/2007 A	9/7/2007 A	9/24/2009 A	12/31/2016 T	7/5/2017 T

Project Comments

Caltrans Central Region
Project Closeout Report

Status Date 12/2/2015

267 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-41481_ 1	MER	- 99 - 23.8 / R26.5	5479	*ATWATER FREEWAY*	CLOSEOUT

Location Description

IN MERCED COUNTY IN AND NEAR ATWATER FROM 0.4 KM NORTH OF ATWATER OVERHEAD TO 0.4 KM SOUTH OF ARENA WAY

Work Description

CONVERT FROM FOUR-LANE EXPRESSWAY TO SIX-LANE FREEWAY ON EIGHT-LANE RIGHT OF WAY

ROW Info

Parcels 0
Utilities 7

Project Documents

Env Stat ND Act 3/8/2002
Env Fed FI Act 2/26/2002
PID Appr 7/11/1991
Project Rpt 3/29/2002

	Cur Est	Est Date
Str Est	$5,139	3/17/2008
Dist Est	$25,389	3/17/2008
Total Con Est	$30,528	
RW Est	$3,432	12/16/2003

PM	Sinaren Pheng	Ph# (209) 948-7972
DM	Mike Lim	Ph# (559) 230-3138
EM	Scott Smith	Ph# (559) 445-6172
CM	Steve Sakata	Ph# (559) 287-3116

Agreements

Type	Agency Name	Date
RR	UNION PACIFIC	4/26/2007
COP	HOUSING AUTHORITY	7/21/2006

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
025.700	2008	$43,069	$15,100

Funds Req Date | CTC Vote Date

Component	Funding
	IIP

	RIP	IIP	Local	Other
Capt	$0	$15,100	$0	$43,069
Supt	$0	$5,599	$0	$6,500

Phase Completion

PAED ____ % RW 50 % PSE ____ % Con 50 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	12/28/2006	12/10/2007	3/27/2008	4/10/2008	4/10/2011	12/10/2011	1/10/2012
Current	11/9/2007 A	1/7/2008 A	3/20/2008 A	4/7/2008 A	8/25/2010 A	5/25/2011 A	3/15/2016 T

Project Comments

268 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0S920_ 1	STA	- 33 - 13.7 / 13.7		*M STREET INTERSECTION*	CLOSEOUT

Location Description

IN STANISLAUS COUNTY IN PATTERSON ON STATE ROUTE 33 AT M STREET ** OVERSIGHT ONLY TO THE CITY OF PATTERSON***

Work Description

OVERSIGHT FOR INTERSECTION IMPROVEMENTS

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat ____ Act ____
Env Fed ____ Act ____
PID Appr ____
Project Rpt ____

	Cur Est	Est Date
Str Est	$0	
Dist Est	$978	1/28/2008
Total Con Est	$978	
RW Est	$0	

PM	Sinaren Pheng	Ph# (209) 948-7972
DM	Michael Hutchison	Ph# (209) 948-3976
EM	Scott Smith	Ph# (559) 445-6172
CM	Manjit Singh	Ph# (209) 333-6924

Agreements

Type	Agency Name	Date

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
LOCAL	Active	2008

Prog Cod	Prog FY	Const $$	RW $$
800.100			

Funds Req Date | CTC Vote Date

Component	Funding
PEER	Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Phase Completion

PAED ____ % RW ____ % PSE ____ % Con ____ %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current							

Project Comments

Caltrans Central Region
Project Closeout Report

Status Date 12/2/2015

269 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-2A770_	1 STA	- 99 - R11.9 / R11.9	9401	*WHITMORE INTERCHANGE*	CLOSEOUT

Location Description
IN STANISLAUS COUNTY IN CERES AT WHITMORE AVENUE OVERCROSSING
WHITMORE AVENUE OVERCROSSING

Work Description
RECONSTRUCT INTERCHANGE

ROW Info
Parcels 23
Utilities 7

Project Documents

Env Stat	ND	Act	7/23/2001
Env Fed	EX	Act	6/11/2001
PID Appr	4/23/1999		
Project Rpt	6/29/2001		

	Cur Est	Est Date
Str Est	$8,000	11/4/2008
Dist Est	$10,100	11/4/2008
Total Con Est	$18,100	
RW Est	$13,586	1/23/2006

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Getachew Eshete	Ph#	(559) 243-3890
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date
COP	CITY OF CERES	8/29/2008
COP	CITY OF CERES	12/16/2008
COP	CITY OF CERES	5/17/2007

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
075.600	2008	$18,100	$14,299

Funds Req Date
CTC Vote Date

Component
Funding
RIP,IIP

	RIP	IIP	Local	Other
Capt	$14,299	$0	$45	$18,055
Supt	$5,577	$0	$0	$4,000

Phase Completion
PAED ____ % RW 86 % PSE ____ % Con 99 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	6/7/2007	8/1/2007	11/17/2007	12/1/2007	5/1/2010	7/1/2010	5/1/2011
Current	6/7/2007 A	3/17/2008 A	6/23/2008 A	7/9/2008 A	6/23/2011 A	1/29/2016 T	1/31/2017 T

Project Comments
11/19/15 On schedule
Project in Close-out
2/3/15 1.M800 scheduled for 7/15/2015

270 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0A870_	1 STA	- 219 - 0.1 / 2.9	9940	*RTE 219 4-LANE WIDENING Phase I*	CLOSEOUT

Location Description
IN STANISLAUS COUNTY AT SALIDA FROM SOUTHBOUND RAMP INTERSECTION OF ROUTE 99/219 SEPARATION TO 0.2 KM WEST OF DALE ROAD

Work Description
WIDEN TO FOUR LANES AND RESURFACE ROADWAY

ROW Info
Parcels 0
Utilities 6

Project Documents

Env Stat	ND	Act	5/13/2004
Env Fed	FI	Act	5/13/2004
PID Appr	10/17/1997		
Project Rpt	10/14/2003		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$12,760	12/28/2007
Total Con Est	$12,760	
RW Est	$15,785	6/15/2006

PM	Sinarath Pheng	Ph#	(209) 948-3612
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date
COP	STANISLAUS COUNTY	3/14/2008
COP	MODESTO SCHOOLS	5/14/2008

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
721.000	2008	$7,844	$28,000

Funds Req Date 12/28/2007
CTC Vote Date 1/10/2008

Component
Funding
RIP,CMIA

	RIP	IIP	Local	Other
Capt	$28,000	$0	$0	$7,844
Supt	$7,736	$0	$0	$2,000

Phase Completion
PAED ____ % RW ____ % PSE ____ % Con 95 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	6/28/2007	4/14/2008	6/19/2008	7/9/2008	6/30/2010	6/20/2011	6/30/2012
Current						12/31/2016 T	12/31/2017 T

Project Comments
11/30/15: Phase 4 Final Voucher was completed by HQ on 10/26/15. The purpose was to allow CMIA savings (approx. $1.2M) in Phase 4 to be disencumbered from the project. One excess parcel still pending. 9/2/15:Project is in closeout, pending one excess p

Caltrans Central Region
Project Closeout Report

Status Date 12/2/2015

271 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-34041_	1	TUO - 108 - R1.8 / 4.6	0021A	*EAST SONORA BYPASS I*	CLOSEOUT

Location Description

IN TUOLUMNE COUNTY NEAR SONORA FROM 0.2 MILE WEST OF SANGUINETTI ROAD TO 0.3 MILE EAST OF STANDARD ROAD

Work Description

CONSTRUCT TWO-LANE EXPRESSWAY ON NEW ALIGNMENT "EAST SONORA I"

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat ES Act 10/10/1997
Env Fed 5R Act 11/13/1990
PID Appr
Project Rpt 4/18/1996

	Cur Est	Est Date
Str Est	$9,130	
Dist Est	$34,052	
Total Con Est	$43,182	
RW Est	$28,121	6/30/2002

PM Joy Pinne Ph# (209) 948-7854
DM Ph#
EM Ph#
CM Paul Elliott Ph# (209) 948-7079

Agreements

Type	Agency Name	Date
RR	SIERRA RAILROAD	
COP	CO TUO RELINQUIS	

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2000A

Prog Cod	Prog FY	Const $$	RW $$
025.511	2008	$38,707	$21,297

Funds Req Date
CTC Vote Date

Component
Funding: IIP

	RIP	IIP	Local	Other
Capt	$0	$60,004	$0	$0
Supt	$0	$21,053	$0	$0

Phase Completion

PAED ____ % RW 5 % PSE ____ % Con ____ %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current							12/31/2018 T

Project Comments

11/24/15: Excess land disposal effort in process.

272 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0K020_	1	MER - 99 - 15.8 / 17.3	5423	*West Merced Bridge Replacement*	CLOSEOUT

Location Description

IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM NORTH OF V STREET TO BLACK RASCAL CANAL BRIDGE

Work Description

REPLACE WEST MERCED OVERHEAD STRUCTURES (#39-131 L/R) AND BEAR CREEK BRIDGE (#39-132 L/R)

ROW Info

Parcels 0
Utilities 3

Project Documents

Env Stat CE Act 8/3/2006
Env Fed EX Act 8/3/2006
PID Appr 1/28/2009
Project Rpt 1/28/2009

	Cur Est	Est Date
Str Est	$13,025	2/25/2009
Dist Est	$21,190	2/25/2009
Total Con Est	$34,215	
RW Est	$762	8/11/2008

PM Iorzua Akuva Ph# (209) 941-1958
DM Steven McDonald Ph# (559) 488-4334
EM Scott Smith Ph# (559) 445-6172
CM Raaid Abouzedan Ph# (559) 243-3598

Agreements

Type	Agency Name	Date
RR	UNION PACIFIC R/R	

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2004

Prog Cod	Prog FY	Const $$	RW $$
201.110	2009	$44,274	$395

Funds Req Date 2/25/2009
CTC Vote Date 3/12/2009

Component
Funding: ARRA

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ____ % RW ____ % PSE ____ % Con 100 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							3/1/2016
Approved	6/1/2009	7/13/2009	10/8/2009	10/12/2009	4/16/2012	10/1/2012	2/1/2013
Current	6/1/2009 A	7/13/2009 A	10/8/2009 A	10/12/2009 A	9/16/2013 A	12/15/2015 T	3/1/2016 T

Project Comments

9/4/15 - Project is in close-out phase.

Caltrans Central Region
Project Closeout Report

Status Date 12/2/2015

273 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0S170_ 1	ALP	- 88 - 5.3 / 5.3	0148	*ALP 88 SLOPE REPAIR*	CLOSEOUT

Location Description
IN ALPINE COUNTY NEAR KIRKWOOD ON STATE ROUTE 88 AT 1.9 MILES EAST OF WOODS LAKE ROAD

Work Description
REPAIR SLOPE

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat	CE	Act	10/24/2008
Env Fed	EX	Act	10/24/2008
PID Appr			
Project Rpt	7/24/2007		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,860	4/28/2010
Total Con Est	$1,860	
RW Est	$4	7/21/2009

PM	Sinarath Pheng	Ph# (209) 948-3612
DM	Caroline Reyes	Ph# (209) 948-7761
EM	Scott Smith	Ph# (559) 445-6172
CM	Alfred Blum	Ph# (209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2006A

Prog Cod	Prog FY	Const $$	RW $$
201.131	2010	$2,930	$3

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW ____ % PSE ____ % Con 95 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	6/8/2010	8/23/2010	11/17/2010	12/8/2010	12/1/2011	12/1/2012	1/2/2013
Current				12/8/2010 A	12/23/2011 A	5/1/2013 A	12/3/2017 T

Project Comments
11/30/15: Easement has been approved by USFS and was recorded with Alpine County on 6/25/15.
9/2/15:Closeout is pending easement approval from USFS. 4/28/15: Waiting for easement approval from USFS. This is the last pending item to close out the proj

274 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0A010_ 1	CAL	- 4 - 14.5 / 14.9	3090	*Pool Station Intersection*	CLOSEOUT

Location Description
IN CALAVERAS COUNTY ABOUT 5.9 MILES WEST OF ANGELS CAMP FROM 2.4 MILES EAST OF HUNT ROAD TO 1.4 MILES WEST OF WEST BRANCH CHEROKEE CREEK

Work Description
REALIGN AND WIDEN HIGHWAY WITH RHMA HMA AND AB

ROW Info
Parcels 2
Utilities 0

Project Documents

Env Stat	ND	Act	6/6/2007
Env Fed	EX	Act	6/6/2007
PID Appr	6/28/2007		
Project Rpt	6/28/2007		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,393	2/18/2010
Total Con Est	$2,393	
RW Est	$389	7/28/2008

PM	Grace Magsayo	Ph# (209) 948-7976
DM	Jose Huerta	Ph# (209) 948-7902
EM	Janet Bailey	Ph#
CM	Alfred Blum	Ph# (209) 333-6922

Agreements

Type	Agency Name	Date
COP	CALAVERASCOUNTY	

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2006A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2010	$2,652	$644

Funds Req Date	CTC Vote Date
2/18/2010	6/29/2010

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW 90 % PSE ____ % Con 100 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	12/15/2009	2/1/2010	2/15/2010	3/1/2010	5/1/2011	8/1/2011	8/1/2011
Current	6/30/2010 A	10/18/2010 A	12/21/2010 A	1/6/2011 A	11/2/2012 A	12/30/2016 T	1/30/2017 T

Project Comments
8/24/15: M800 delayed to 1/30/2017. Right of Way and survey closeout target dates 12/30/2016.
4/29/15: Right of Way Engineering still have have to do to record maps with County for the Tiscornia parcel. BLM (mitigation parcel) transfer is also still p

Caltrans Central Region
Project Closeout Report

Status Date 12/2/2015

275 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-37930_ 1	CAL	- 12 - 3.0 / 9.9	3387	*Burson Way Rehab*	CLOSEOUT

Location Description
CORRECTIONS AND DRAINAGE MODIFICATIONS OF SOUTHWORTH ROAD TO CEDAR STREET

Work Description
VERTICAL CURVE CORRECTION, LEFT TURN CHANNELIZATION, SUPERELEVATION AND CROSS SLOPE

ROW Info
Parcels 9
Utilities 2

Program Information
PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
201.120	2010	$6,748	$441

Funds Req Date	CTC Vote Date
10/14/2009	12/10/2009

Project Documents

Env Stat	ND	Act	10/12/2009
Env Fed	EX	Act	10/13/2009
PID Appr	10/16/2006		
Project Rpt			

	Cur Est	Est Date
Str Est	$0	
Dist Est	$5,909	10/14/2009
Total Con Est	$5,909	
RW Est	$105	6/25/2008

PM	Sam Sherman	Ph#	(209) 948-7889
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Janet Bailey	Ph#	
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Component / Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ___ % RW 100 % PSE ___ % Con 96 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	7/16/2009	8/16/2009	9/16/2009	12/1/2009	7/1/2011	1/2/2012	3/1/2012
Current	10/14/2009 A	3/1/2010 A	5/5/2010 A	5/24/2010 A	2/11/2011 A	6/1/2015 T	6/30/2015 T

Project Comments

11/20/15: Parcel issues resolved, Mitig coop executed with BLM on11/2/15 for mitigation parcel.

9/3/15: Project in closeout, but issues remain with clearing title/fees with Cal. County on mitigation parcel.

276 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W680_ 0	MER	- 165 - 15.4 / 14.9	0322	*SAN LUIS PARK ENTRANCES*	CLOSEOUT

Location Description
LOCATED AT THE ENTRANCE TO THE SAN LUIS NATIONAL WILDLIFE REFUGE ON STATE ROUTE 165

Work Description
CONSTRUCT ACCELERATION & DECELERATION LANES AT ENTRANCE

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
Local	Active	2010

Prog Cod	Prog FY	Const $$	RW $$
400.100			

Funds Req Date	CTC Vote Date

Project Documents

Env Stat		Act	
Env Fed		Act	
PID Appr			
Project Rpt			

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,500	8/16/2011
Total Con Est	$1,500	
RW Est	$0	

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Kal Daher	Ph#	(559) 230-3130
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date
COP	CFLHD #10-393	6/21/2013

Component / Funding

Component	Funding
PEER	Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Phase Completion
PAED 100 % RW 100 % PSE 100 % Con 95 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current	6/28/2013 A	8/13/2013 A	8/20/2013 A	8/26/2013 A	2/4/2014 A	7/1/2014 A	12/30/2016 T

Project Comments

11/23/15: In Close Out.

Caltrans Central Region
Project Closeout Report

Status Date 12/2/2015

277 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Q200_ 1	CAL	- 4 - R58.0 / R65.9	0166	*CALAVERAS 4 CAPM*	CLOSEOUT

Location Description
IN CALAVERAS COUNTY AT AND NEAR TAMARACK FROM 1.8 MILES WEST OF CABBAGE PATCH LOG ROAD TO ALPINE COUNTY LINE

Work Description
PLACE RUBBERIZED HOT MIX ASPHALT

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat	CE	Act	
Env Fed	EX	Act	
PID Appr	9/4/2007		
Project Rpt	9/4/2007		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$3,320	7/1/2010
Total Con Est	$3,320	
RW Est	$0	

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Janet Bailey	Ph#	
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2008A

Prog Cod	Prog FY	Const $$	RW $$
201.121	2011	$8,513	$14

Funds Req Date | CTC Vote Date

Component | Funding
SHOPP Accel

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW ____ % PSE ____ % Con 95 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							10/1/2015
Approved	8/2/2010	9/27/2010	12/22/2010	1/12/2011	12/1/2011	2/1/2013	3/1/2013
Current					12/22/2011 A	6/30/2016 T	7/30/2017 T

Project Comments
2/2/2015: Arbitration hearing held on 11/12/14. Closing briefs completed 12/22/14.

278 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-2A420_ 1	CAL	- 26 - 0.0 / 3.1	7498	*SAVAGE WAY REHAB*	CLOSEOUT

Location Description
IN SAN JOAQUIN COUNTY ON STATE ROUTE 26 FROM WIMER/OSPITAL ROAD TO SAVAGE WAY IN CALAVERAS COUNTY

Work Description
PLACE HMA, AB AND WIDEN ROADWAY

ROW Info
Parcels 49
Utilities 3

Project Documents

Env Stat	ND	Act	9/15/2006
Env Fed	CE	Act	
PID Appr	1/16/2007		
Project Rpt			

	Cur Est	Est Date
Str Est	$0	
Dist Est	$9,163	6/29/2010
Total Con Est	$9,163	
RW Est	$1,652	7/27/2009

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date
COP	CO OF CALAVERAS	3/8/2007
COP	CO OF CALAVERAS	3/17/2009

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2000

Prog Cod	Prog FY	Const $$	RW $$
201.120	2011	$15,893	$3,196

Funds Req Date | CTC Vote Date

Component | Funding
Reimbursed

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW 81 % PSE ____ % Con 87 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							12/30/2015
Approved	3/17/2009	5/1/2009		6/1/2009	7/1/2011	12/1/2011	12/1/2011
Current	7/30/2010 A	4/25/2011 A	6/27/2011 A	7/15/2011 A	8/29/2013 A	2/11/2014 A	6/1/2016 T

Project Comments
2/4/15 M700 revised to 6/1/15

Caltrans Central Region
Project Closeout Report

Status Date 12/2/2015

279 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0S190_ 1	MER	- 5 - 23.1 / 24.0	0246	*SANTA NELLA WEIGH STATION IMPROVEMENTS*	CLOSEOUT

Location Description

IN MERCED COUNTY NEAR SANTA NELLA FROM 0.5 MILE NORTH OF MCCABE ROAD OVERCROSSING TO 0.2 MILE NORTH OF WHITWORTH ROAD OVERCROSSING AND

Work Description

REMODEL WEIGH STATION AND RAMPS

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 9/10/2008
Env Fed CE Act 9/10/2008
PID Appr 11/24/2008
Project Rpt 11/24/2008

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,271	6/27/2011
Total Con Est	$1,271	
RW Est	$0	

PM Joy Pinne Ph# (209) 948-7854
DM Shahin Mansour Ph# (559) 230-3114
EM Scott Smith Ph# (559) 445-6172
CM Raaid Abouzedan Ph# (559) 243-3598

Agreements

Type	Agency Name	Date

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2008A

Prog Cod	Prog FY	Const $$	RW $$
201.321	2011	$1,723	$0

Funds Req Date | CTC Vote Date

Component | Funding
WIM

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ____ % RW ____ % PSE ____ % Con 85 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	8/1/2010	10/18/2010	12/14/2010	1/13/2010	5/1/2011	7/1/2011	12/1/2011
Current	6/27/2011 A	9/12/2011 A	2/27/2012 A	4/13/2012 A	9/29/2014 A	11/3/2015 T	7/1/2016 T

Project Comments

11/23/15: Emergency job to complete work accepted on 5/20/15. Scales are open.

280 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0A840_ 1	SJ	- 12 - 5.0 / 10.2	7350	*SJ 12 IMPROVEMENTS*	CLOSEOUT

Location Description

IN SAN JOAQUIN COUNTY FROM POTATO SLOUGH BRIDGE TO FLAG CITY AND INTELLIGENT TRANSPORTATION SYSTEMS THROUGH SACRAMENTO AND SOLANO

Work Description

PLACE HMA W/CLASS 2 AGGREGATE BASE

ROW Info

Parcels 4
Utilities 2

Project Documents

Env Stat ND Act 10/20/2009
Env Fed FI Act
PID Appr 9/9/1997
Project Rpt 10/21/2009

	Cur Est	Est Date
Str Est	$0	
Dist Est	$19,400	3/10/2010
Total Con Est	$19,400	
RW Est	$945	5/8/2009

PM Joy Pinne Ph# (209) 948-7854
DM Nomer Gutierrez Ph# (209) 948-7079
EM Scott Smith Ph# (559) 445-6172
CM Kewal Virk Ph# (559) 675-5272

Agreements

Type	Agency Name	Date
COP	SAN JOAQUIN COUNTY	
FWY	FMA - SJ CO	
COP	SJ COUNTY#408	8/25/2014

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
075.600	2011	$11,500	$1,500

Funds Req Date | CTC Vote Date

Component | Funding
RIP,Measure

	RIP	IIP	Local	Other
Capt	$13,000	$0	$0	$0
Supt	$7,513	$0	$0	$0

Phase Completion

PAED ____ % RW 86 % PSE ____ % Con 71 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							1/16/2016
Approved	7/1/2014	9/1/2014		12/1/2014	3/1/2017	9/1/2017	10/2/2017
Current	5/26/2011 A	10/10/2011 A	2/8/2012 A	3/6/2012 A	12/18/2013 A	12/16/2015 T	1/16/2016 T

Project Comments

1/23/15: Project is in closeout.

Caltrans Central Region
Project Closeout Report

Status Date 12/2/2015

281 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0V870_ 1	SJ	- 99 - 29.0 / 30.7	0294	*SJ 99 CAPM*	CLOSEOUT

Location Description
IN SAN JOAQUIN COUNTY IN LODI ON STATE ROUT 99 FROM 0.5 MILE NORTH OF HARNEY LANE TO EAST PINE STREET

Work Description
PANEL REPLACEMENT, GRIND, OVERLAY

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat	CE	Act	11/19/2010
Env Fed	EX	Act	11/19/2010
PID Appr	1/4/2011		
Project Rpt	1/4/2011		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,504	5/6/2011
Total Con Est	$2,504	
RW Est	$0	

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Janet Bailey	Ph#	
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
201.121	2011	$2,504	$1

Funds Req Date | CTC Vote Date

Component | Funding
SHOPP Accel

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW ____ % PSE ____ % Con 100 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	6/15/2011	8/10/2011	11/1/2011	11/15/2011	10/30/2012	7/31/2013	12/30/2013
Current	6/17/2011 A	9/19/2011 A	11/17/2011 A	1/9/2012 A	12/30/2012 A	11/30/2016 T	12/30/2016 T

Project Comments
11/24/15: Processing Final Voucher.

282 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-30016_ 1	SJ	- 205 - R3.0 / R13.6	7965B	*TRACY WIDENING STAGE II & III*	CLOSEOUT

Location Description
IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS

Work Description
WIDEN FREEWAY AND BRIDGES, REHABILITATE PAVEMENT

ROW Info
Parcels 0
Utilities 4

Project Documents

Env Stat	ND	Act	6/28/2004
Env Fed	FI	Act	6/29/2004
PID Appr	11/25/1991		
Project Rpt	6/28/2004		

	Cur Est	Est Date
Str Est	$21,682	11/1/2004
Dist Est	$69,995	11/1/2004
Total Con Est	$91,677	
RW Est	$319	3/18/2003

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Pam Marquez	Ph#	(209) 599-8576

Agreements

Type	Agency Name	Date
RR	UNION PAC CPUC	6/16/2005
COP	SJCOG	
COP	SJRRC	
COP	CITY OF TRACY	10/21/2003

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
025.700	2011	161,004	$552

Funds Req Date	CTC Vote Date
5/30/2008	7/24/2008

Component | Funding
RIP,IIP,TCRP

	RIP	IIP	Local	Other
Capt	$28,394	$41,485	$66,677	$25,000
Supt	$5,384	$5,921	$0	$0

Phase Completion
PAED ____ % RW 50 % PSE ____ % Con 50 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	6/27/2005	11/14/2005		4/12/2006	7/1/2010	7/1/2011	9/1/2011
Current						5/30/2016 T	7/15/2016 T

Project Comments
11/24/15: Closeout completion pending environmental work.

Caltrans Central Region
Project Closeout Report

Status Date 12/2/2015

283 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-26444_ 1	AMA	- 88 - 0.0 / 5.5	2300	*JACKSON VALLEY REHAB*	CLOSEOUT

Location Description
IN AMADOR COUNTY ABOUT 7 MILES EAST OF CLEMENTS FROM SAN JOAQUIN COUNTY LINE TO 0.1 MILE WEST OF RTE 124

Work Description
ROADWAY REHABILITATION

ROW Info
Parcels 24
Utilities 6

Project Documents

Env Stat	ND	Act	1/18/2002
Env Fed	EX	Act	1/18/2002
PID Appr	7/3/1999		
Project Rpt	3/14/2008		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$15,618	10/20/2011
Total Con Est	$15,618	
RW Est	$780	4/12/2013

PM	Jes Padda	Ph#	(209) 948-7765
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Janet Bailey	Ph#	
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date
COP	ACTC	9/13/2013

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2000A

Prog Cod	Prog FY	Const $$	RW $$
201.120	2012	$18,590	$3,941

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW 78 % PSE ____ % Con 95 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							2/8/2016
Approved	9/26/2011	1/31/2012	4/11/2012	4/25/2012	11/17/2014	12/7/2015	2/8/2016
Current	10/21/2011 A	1/30/2012 A	4/10/2012 A	5/15/2012 A	4/30/2014 A	12/7/2015 T	2/8/2016 T

Project Comments
11/23/15 In close-out. Utility easement work pending. 8/28/15 PCR for high support costs archived in 15/16. 7/27/15: M600 on 04/30/14. Environmental mitigation payment needs to be processed.
5/1/15:

284 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-41570_ 1	MER	- 99 - 4.6 / R12.7	5414	*ARBOLEDA DRIVE FREEWAY*	CLOSEOUT

Location Description
IN MERCED COUNTY NEAR MERCED ON STATE ROUTE 99 FROM BUCHANAN HOLLOW ROAD TO 0.3 MILE SOUTH OF CHILDS AVE.

Work Description
CONSTRUCT FREEWAY AND INTERCHANGE

ROW Info
Parcels 40
Utilities 6

Project Documents

Env Stat	ER	Act	6/30/2006
Env Fed	FI	Act	6/30/2006
PID Appr	2/2/1999		
Project Rpt	6/30/2006		

	Cur Est	Est Date
Str Est	$21,463	11/4/2008
Dist Est	$92,637	2/9/2010
Total Con Est	$114,100	
RW Est	$17,653	3/13/2006

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Roberto Banda	Ph#	(559) 243-3526
EM	Scott Smith	Ph#	(559) 445-6172
CM	Steve Sakata	Ph#	(559) 287-3116

Agreements

Type	Agency Name	Date
FWY	MERCED COUNTY	4/24/2007
FWY	FMA - MER CO	

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
722.000	2012	$78,360	$23,900

Funds Req Date | CTC Vote Date

Component | Funding
IIP,TCRP,99 Bond

	RIP	IIP	Local	Other
Capt	$0	$23,900	$0	$78,360
Supt	$0	$7,433	$0	$17,959

Phase Completion
PAED ____ % RW 82 % PSE ____ % Con 95 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	1/1/2010	2/1/2010	5/18/2010	6/1/2010	6/1/2013	2/1/2014	8/1/2014
Current	5/25/2011 A	1/17/2012 A	4/6/2012 A	5/14/2012 A	5/18/2015 A	1/4/2016 T	12/30/2016 T

Project Comments
09/02/15: Won "Best in Class" and Gold Award for "2015 Caltrans Excellence in Partnering Award"
Winner of "2015 Caltrans Excellence in Transportation Awards"

Caltrans Central Region
Project Closeout Report

Status Date 12/2/2015

285 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0E490_	1	SJ - 5 - 22.0 / 23.6	7239	*FRENCH CAMP/SPERRY ROAD*	CLOSEOUT

Location Description

ON INTERSTATE 5, IN STOCKTON, IN SJ COUNTY FROM 0.6 KM SOUTH OF FRENCH CAMP RD INTERCHANGE TO 3.1KM NORTH OF FRENCH CAMP RD INTERCHANGE

Work Description

MODIFY/RECONSTRUCT FRENCH CAMP/SPERRY ROAD "FRENCH CAMP/SPERRY ROAD"

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat	CE	Act	6/17/2010
Env Fed	EX	Act	6/17/2010
PID Appr	3/11/2002		
Project Rpt	9/27/2010		

	Cur Est	Est Date
Str Est	$3,935	4/13/2011
Dist Est	$20,365	4/13/2011
Total Con Est	$24,300	
RW Est	$1,200	7/15/2005

PM	Jes Padda	Ph#	(209) 948-7765
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date
COP	CITY OF STOCKTON	7/9/2007
COP	FREEWAY AG COUNT	5/13/2008
COP	CITY OF STOCKTON	
COP	FREEWAY AG CITY	1/29/2008

Program Information

PRSM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
Local	Active	2006A

Prog Cod	Prog FY	Const $$	RW $$
400.100	2012	$33,199	$12,623

Funds Req Date | CTC Vote Date

Component | Funding
Measure,Oversight

	RIP	IIP	Local	Other
Capt	$0	$0	$30,458	$15,364
Supt	$0	$0	$5,001	$2,235

Phase Completion

PAED ____ % RW 73 % PSE 100 % Con 85 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	8/1/2008		9/1/2008	11/1/2008			
Current	5/31/2012 A	6/8/2012 A	9/25/2012 A	12/15/2012 A	5/15/2015 A	1/31/2017 T	12/31/2018 T

Project Comments

11/23/15: R/W Surveys reviewing mapping for Record of Surveys. City to looking for funds for excess parcel work. COOP needed to complete this work.
5/1/15: Oversight project. Ribbon cutting on 10/20/14. M600 target 3/30/15. Punch-list items pending.

286 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0E611_	1	SJ - 99 - 4.9 / 14.2	7634A	*MANTECA WIDENING - MAINLINE PHASE 1*	CLOSEOUT

Location Description

IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM AUSTIN ROAD OVERCROSSING TO 0.4 MILE SOUTH OF ARCH ROAD UNDERCROSSING

Work Description

WIDEN EXISTING FREEWAY WITH HMA

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat		Act	
Env Fed		Act	
PID Appr	12/19/2006		
Project Rpt	12/29/2010		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$45,000	1/19/2011
Total Con Est	$45,000	
RW Est	$0	

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Pam Marquez	Ph#	(209) 599-8576

Agreements

Type	Agency Name	Date
COP	SJ COG 10-381 A-2	8/15/2013

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
722.000	2012	$31,644	$0

Funds Req Date | CTC Vote Date

Component | Funding
99 Bond,Measure

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$31,644
Supt	$0	$0	$5,456	$5,000

Phase Completion

PAED ____ % RW 100 % PSE ____ % Con 90 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							12/16/2015
Approved							
Current	12/7/2011 A	1/9/2012 A	3/27/2012 A	4/19/2012 A	1/7/2015 A		3/1/2016 T

Project Comments

11/24/15: Ribbon Cutting ceremony held on 7/15/15. Project is in closeout.

Caltrans Central Region
Project Closeout Report

Status Date 12/2/2015

287 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0T800_ 1	AMA	- 12 - 0.0	0267	*SR 12/49 ADA CURB RAMPS*	CLOSEOUT

Location Description
IN AMADOR, CALAVERAS AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS

Work Description
INSTALL ADA CURB RAMPS

ROW Info
Parcels 5
Utilities 4

Project Documents

Env Stat	CE	Act	2/26/2010
Env Fed	EX	Act	2/26/2010
PID Appr	6/28/2012		
Project Rpt	6/28/2012		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$146	5/18/2012
Total Con Est	$146	
RW Est	$22	8/27/2009

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Nicholas Chan	Ph#	(559) 230-3126
EM	Janet Bailey	Ph#	
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
201.361	2013	$782	$23

Funds Req Date | CTC Vote Date

Component	Funding
	ADA

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW ____ % PSE 100 % Con 80 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	4/2/2012	4/27/2012	6/25/2012	7/9/2012	7/9/2013	7/9/2014	9/9/2014
Current	4/16/2012 A		3/26/2013 A	6/1/2013 A	1/13/2014 A	5/31/2016 T	7/1/2016 T

Project Comments
2/27/2015: This project is not showing in the closeout status database. Working with CR to determine if it has finaled or needs to be added to the closeout status.

288 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0T040_ 1	AMA	- 104 - 2.2	0269	*Amador RR Warning Device Upgrade*	CLOSEOUT

Location Description
IN AMADOR COUNTY NEAR IONE ON STATE ROUTE 104 AT EDWIN RAILROAD CROSSING

Work Description
UPGRADE HIGHWAY RAIL GRADE CROSSING WARNING DEVICE

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat	CE	Act	5/5/2010
Env Fed	EX	Act	5/5/2010
PID Appr	12/10/2010		
Project Rpt	12/10/2010		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$408	9/14/2010
Total Con Est	$408	
RW Est	$0	

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
201.325	2013	$433	$0

Funds Req Date | CTC Vote Date

Component	Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW 50 % PSE 100 % Con 75 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							1/9/2016
Approved	3/1/2013	4/1/2013	6/1/2013	6/20/2013	11/1/2013	5/1/2014	11/1/2014
Current	3/4/2013 A	9/23/2013 A	10/28/2013 A	10/28/2013 A	12/24/2014 A	10/30/2015 T	1/9/2016 T

Project Comments
(7.23.15) Same status as before.
(4.30.15) 1.CCA 12/22/14. 2.Final Report 8/3/15.
(3.2.15) 1.Final Report 8/3/15. 2.Survey Monumentation, Final Estimate & Report, As-Builts. 3.EP 1/9/16. 4. Awaiting contractor CCO estimate.

(2/3/15) 1. Construction

Caltrans Central Region
Project Closeout Report

Status Date 12/2/2015

289 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-3A66U_	1	MER - 140 - 36.5 / 37.6		*BRADLEY OVERHEAD*	CLOSEOUT

Location Description
IN MERCED COUNTY IN MERCED ON STATE ROUTE 140 FROM MARTHELLA AVENUE TO 0.2 MILE EAST OF SANTA FE AVENUE

Work Description
REPLACE BRIDGE AND WIDEN ROADWAY

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat	ER	Act	
Env Fed	FI	Act	
PID Appr			
Project Rpt	4/28/2006		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$50,822	6/12/2008
Total Con Est	$50,822	
RW Est	$229	9/25/2013

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Sanku Mohan	Ph#	(559) 243-3581
EM		Ph#	
CM	Steve Sakata	Ph#	(559) 287-3116

Agreements

Type	Agency Name	Date
RR	BNSF	
COP	CITY OF MERCED	3/20/2008
COP	MERCED COUNTY	7/31/2007

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2000

Prog Cod	Prog FY	Const $$	RW $$
075.600	2013	$10,303	$3,692

Funds Req Date | CTC Vote Date: 10/15/2009

Component	Funding
	RIP

	RIP	IIP	Local	Other
Capt	$13,995	$0	$0	$0
Supt	$5,371	$0	$0	$0

Phase Completion
PAED ___ % RW 10 % PSE ___ % Con 3 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							11/25/2015
Approved							
Current		6/1/2010 A	10/11/2010 A	10/26/2010 A	9/23/2014 A	5/12/2015 A	2/15/2019 T

Project Comments
Project achieved M600-CCA on 9/23/14.
Combined with 10-0G130.

290 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0K330_	1	SJ - 5 - 0.1 / 47.8	7161B	*WEST SAN JOAQUIN TMS*	CLOSEOUT

Location Description
IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS

Work Description
INSTALL TRAFFIC MONITORING STATIONS

ROW Info
Parcels 0
Utilities 5

Project Documents

Env Stat	CE	Act	5/16/2003
Env Fed	EX	Act	5/16/2003
PID Appr	10/3/2005		
Project Rpt	10/3/2005		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,331	9/19/2012
Total Con Est	$2,331	
RW Est	$0	

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Abdul Baker	Ph#	(559) 243-8037
EM	Janet Bailey	Ph#	
CM	Tony Cipponeri	Ph#	(209) 599-1940

Agreements

Type	Agency Name	Date

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2006

Prog Cod	Prog FY	Const $$	RW $$
201.315	2013	$2,590	$0

Funds Req Date | CTC Vote Date

Component	Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ___ % RW ___ % PSE 100 % Con 70 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							10/30/2015
Approved	9/1/2008	10/15/2008	12/16/2008	12/30/2008	9/1/2009	11/1/2009	12/1/2009
Current	9/18/2012 A	11/26/2012 A	1/9/2013 A	1/30/2013 A	4/30/2014 A	10/30/2015 T	11/30/2015 T

Project Comments
11/24/15: Final Voucher processed 11/5/15.

Caltrans Central Region
Project Closeout Report

Status Date 12/2/2015

291 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0T160_ 1	SJ	- 26 - 18.5 / 19.0	0264	*SANDSTONE CREEK CURVE CORRECTION*	CLOSEOUT

Location Description

IN SAN JOAQUIN COUNTY EAST OF LINDEN ON STATE ROUTE 26 FROM 0.3 MILE WEST OF SANDSTONE CREEK BRIDGE TO SHELLY ROAD

Work Description

REALIGN TWO NONSTANDARD HORIZONTAL REVERSING CURVES AND REPLACE SANDSTONE CREEK BRIDGE

ROW Info

Parcels 4
Utilities 1

Project Documents

Env Stat ND Act 1/20/2012
Env Fed CE Act
PID Appr 10/7/2009
Project Rpt 1/23/2012

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,918	1/23/2012
Total Con Est	$2,918	
RW Est	$230	10/18/2011

PM	Arvinder Bajwa	Ph# (209) 948-7988
DM	Michael Hutchison	Ph# (209) 948-3976
EM	Scott Smith	Ph# (559) 445-6172
CM	Kewal Virk	Ph# (559) 675-5272

Agreements

Type	Agency Name	Date

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2008A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2013	$2,789	$831

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ____ % RW 85 % PSE 100 % Con 50 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	11/15/2012	3/4/2013	5/8/2013	5/22/2013	5/22/2014	4/22/2015	5/22/2015
Current	5/21/2013 A	6/24/2013 A	10/2/2013 A	10/17/2013 A	9/5/2014 A	4/29/2015 A	1/31/2017 T

Project Comments

11/19/15 On schedule
9/4/15 M800 scheduled for 11/2/2015
2/3/15 1.M600 achieved 9/5/2014 2.M800 scheduled for 11/2/2015

292 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-34042_ 1	TUO	- 108 - R4.0 / R6.0	0021B	*EAST SONORA BYPASS STAGE II*	CLOSEOUT

Location Description

IN TUOLUMNE COUNTY NEAR SONORA ON STATE ROUTE 108 FROM 0.3 MILE WEST OF PEACEFUL OAK ROAD TO VIA ESTE ROAD

Work Description

CONSTRUCT TWO-LANE EXPRESSWAY ON NEW ALIGNMENT AND CONSTRUCT NEW INTERCHANGE

ROW Info

Parcels 29
Utilities 5

Project Documents

Env Stat ER Act 3/20/2008
Env Fed ES Act 3/20/2008
PID Appr 7/16/1999
Project Rpt 11/3/2009

	Cur Est	Est Date
Str Est	$9,698	7/13/2009
Dist Est	$32,060	5/17/2010
Total Con Est	$41,758	
RW Est	$11,660	4/5/2007

PM	Joy Pinne	Ph# (209) 948-7854
DM	Kal Daher	Ph# (559) 230-3130
EM	Scott Smith	Ph# (559) 445-6172
CM	Paul Elliott	Ph# (209) 948-7079

Agreements

Type	Agency Name	Date
COP	TCTC	7/17/2008
COP	TUOLUMNE COUNTY	

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2000

Prog Cod	Prog FY	Const $$	RW $$
721.000	2013	$26,974	$11,978

Funds Req Date | CTC Vote Date

Component | Funding

RIP,IIP,CMIA,STIP Aug

	RIP	IIP	Local	Other
Capt	$7,583	$4,809	$0	$26,560
Supt	$3,481	$2,656	$0	$8,303

Phase Completion

PAED ____ % RW 83 % PSE ____ % Con 95 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	11/1/2009	1/1/2010	3/18/2010	4/1/2010	4/1/2012	1/1/2013	1/1/2014
Current	5/13/2010 A	8/15/2011 A	12/16/2011 A	1/24/2012 A	1/10/2014 A		12/31/2019 T

Project Comments

11/24/15: Project in closeout.

Caltrans Central Region
Project Closeout Report

Status Date 12/2/2015

293	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0F740_	1	MER	- 5 - 17.5	0033	*LOS BANOS I-5 & 152 GIRDER RETROFIT*	CLOSEOUT

Location Description
IN MERCED COUNTY NEAR LOS BANOS AT THE ROUTE 5/152 SEPARATION

Work Description
GIRDER DIAPHRAGM RETROFIT

ROW Info
Parcels 0
Utilities 0

Program Information
PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
201.110	2014	$3,500	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env Stat	CE	Act	6/27/2012
Env Fed	EX	Act	6/27/2012
PID Appr	9/12/2012		
Project Rpt	9/12/2012		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,321	2/25/2014
Total Con Est	$2,321	
RW Est	$0	

PM	Jes Padda	Ph#	(209) 948-7765
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Janet Bailey	Ph#	
CM	Steve Sakata	Ph#	(559) 287-3116

Agreements

Type	Agency Name	Date

Phase Completion
PAED 100 % RW ___ % PSE 100 % Con 50 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							4/29/2016
Approved	1/15/2014	4/14/2014	6/11/2014	6/25/2014	2/1/2016	2/1/2017	3/1/2017
Current	1/15/2014 A	4/14/2014 A	6/19/2014 A	7/17/2014 A	4/20/2015 A	3/31/2016 T	4/29/2016 T

Project Comments
8/28/15: In closeout; 7/27/15: On schedule.
5/1/15: Construction complete. In close-out.

294	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-38151_	1	MER	- 165 - 26.7 / 30.0	5917A	*Stevinson Rehab*	CLOSEOUT

Location Description
IN MERCED COUNTY NEAR STEVINSON ON ROUTE 140 AT ROUTE 165 INTERSECTION AND ON ROUTE 165 FROM ROUTE 140 TO 0.2 MILE SOUTH OF WESTSIDE BLVD.

Work Description
AC OVERLAY, DIGOUTS, INTERSECTION IMPROVEMENTS & SHOULDER WIDENING

ROW Info
Parcels 0
Utilities 4

Program Information
PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Cod	Prog FY	Const $$	RW $$
201.120	2014	$5,027	$4,087

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env Stat	CE	Act	3/28/2013
Env Fed	EX	Act	3/28/2013
PID Appr	8/29/2013		
Project Rpt	8/29/2013		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$4,836	8/8/2013
Total Con Est	$4,836	
RW Est	$5,102	6/19/2013

PM	Sam Sherman	Ph#	(209) 948-7889
DM	Abdul Baker	Ph#	(559) 243-8037
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion
PAED ___ % RW 39 % PSE 100 % Con 95 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							3/2/2016
Approved							
Current	9/20/2013 A	1/13/2014 A	3/18/2014 A	4/4/2014 A	1/21/2015 A	12/31/2015 T	3/2/2016 T

Project Comments
11/20/15: In Closeout; preparing PCR for const. support over 120% (123%)

9/3/15: Project in closeout; CCA'd 1/21/15.

Caltrans Central Region
Project Closeout Report

Status Date 12/2/2015

295 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W690_	1	SJ - 4 - 0.0	0346	*SJ Bridge Maintenance*	CLOSEOUT

Location Description

ON VARIOUS STATE ROUTES AT THIRTEEN (13) BRIDGES IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS

Work Description

REPLACE JOINT SEALS, BEARING PADS REPLACE JOINT SEALS, BEARING PADS AND TREAT BRIDGE DECKS

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act
Env Fed EX Act
PID Appr 7/27/2011
Project Rpt 7/27/2011

	Cur Est	Est Date
Str Est	$2,708	
Dist Est	$338	
Total Con Est	$3,046	
RW Est	$0	

PM	Mike Cook	Ph#	(209) 470-2909
DM	Alvin Mangindin	Ph#	(209) 948-7300
EM	Janet Bailey	Ph#	
CM	Greg Berry	Ph#	(916) 657-5381

Agreements

Type	Agency Name	Date

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Cod	Prog FY	Const $$	RW $$
201.119	2014	$3,047	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 100 % RW 95 % PSE 100 % Con 95 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					12/31/2015		
Approved	3/13/2014	4/14/2014	6/9/2014	7/7/2014	12/31/2014	4/30/2015	12/31/2015
Current	3/28/2014 A	6/23/2014 A	8/15/2014 A	9/8/2014 A	8/21/2015 A	12/31/2016 T	12/31/2018 T

Project Comments

11.18.15 - Construction is complete.

296 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0T820_	1	SJ - 5 - 0.0	0266	*SJ ADA Curb Ramps*	CLOSEOUT

Location Description

ON ROUTES 4, 5, 12 AND 26 AT VARIOUS LOCATIONS IN SAN JOAQUIN COUNTY

Work Description

CONSTRUCT ADA CURB RAMPS

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 1/6/2011
Env Fed EX Act 1/6/2011
PID Appr 1/15/2014
Project Rpt 1/15/2014

	Cur Est	Est Date
Str Est	$0	
Dist Est	$624	4/23/2014
Total Con Est	$624	
RW Est	$13	9/22/2010

PM	Sam Sherman	Ph#	(209) 948-7889
DM	Shahin Mansour	Ph#	(559) 230-3114
EM	Janet Bailey	Ph#	
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
201.361	2014	$1,106	$15

Funds Req Date | CTC Vote Date

Component | Funding
ADA

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ____ % RW 1 % PSE 100 % Con 95 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					12/2/2015		
Approved	6/1/2014	7/1/2014	9/1/2014	9/20/2014	10/1/2015	1/2/2016	12/1/2016
Current	4/16/2014 A	7/28/2014 A	9/24/2014 A	10/13/2014 A	7/27/2015 A	2/2/2016 T	2/2/2017 T

Project Comments

11/20/15: In Closeout

9/3/15: Project CCA'd on 7/27/15; in closeout.

Caltrans Central Region
Project Closeout Report

Status Date 12/2/2015

297 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0V680_ 1	STA	- 120 - 6.1 / 11.3	0341	*SR-120 MAAG ROAD CAPM*	CLOSEOUT

Location Description

IN STANISLAS COUNTY IN AND NEAR OAKDALE ON STATE ROUTE 120 FROM MAAG ROAD TO 0.1 MILE WEST OF LANCASTER ROAD

Work Description

DIGOUT AND REPAIR LOCALIZED FAILURES AND PLACE RUBBERIZED ASPHALT CONCRETE OVERLAY

Project Documents

Env Stat	CE	Act	8/18/2011
Env Fed	EX	Act	8/18/2011
PID Appr			9/12/2011
Project Rpt			9/12/2011

	Cur Est	Est Date
Str Est	$0	
Dist Est	$4,997	1/27/2014
Total Con Est	$4,997	
RW Est	$0	

ROW Info

Parcels 0
Utilities 0

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Janet Bailey	Ph#	
CM	Tony Cipponeri	Ph#	(209) 599-1940

Agreements

Type	Agency Name	Date

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Cod	Prog FY	Const $$	RW $$
201.121	2014	$4,997	$0

Funds Req Date | CTC Vote Date

Component	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ___ % RW 50 % PSE 100 % Con 50 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	1/2/2014	2/1/2014	4/1/2014	5/1/2014	12/1/2014	6/1/2015	12/1/2016
Current	1/21/2014 A	4/28/2014 A	8/5/2014 A	8/21/2014 A	1/30/2015 A	12/31/2015 T	7/1/2016 T

Project Comments

11/19/15 On schedule
9/4/15 1.M800 target date 6/30/2016
2/3/15 1.M600 achieved 1/30/2015

298 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0V490_ 1	TUO	- 108 - R3.1	0334	*TUO 108 SLOPE PROTECTION*	CLOSEOUT

Location Description

IN TUOLOMNE COUNTY NEAR SONORA AT 0.1 MILE EAST OF SULLIVAN CREEK BRIDGE AND AT 0.6 MILE WEST OF PEACEFUL OAK ROAD

Work Description

STORM WATER MITIGATION

Project Documents

Env Stat	CE	Act	8/26/2011
Env Fed	EX	Act	8/26/2011
PID Appr			9/12/2011
Project Rpt			9/12/2011

	Cur Est	Est Date
Str Est	$0	
Dist Est	$0	
Total Con Est	$0	
RW Est	$0	

ROW Info

Parcels 0
Utilities 0

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Cod	Prog FY	Const $$	RW $$
201.335	2014	$1,200	$0

Funds Req Date | CTC Vote Date

Component	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ___ % RW 50 % PSE 100 % Con 50 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	1/2/2014	2/1/2014	4/1/2014	5/1/2014	12/1/2014	6/1/2015	12/1/2016
Current	1/24/2014 A	7/28/2014 A	9/30/2014 A	10/8/2014 A	6/4/2015 A	6/28/2016 T	8/12/2016 T

Project Comments

(7.23.15) 1. CCA 6.2.15. 2. End of project 8.12.16.
(4.30.15) 1.Contractor Mobilized and begun work. 2.CCA 6/5/15.
(3.2.15) 1. Winter Suspension. Start Spring 2015.
(2/3/15) 1. Winter Suspension.

Caltrans Central Region
Project Closeout Report

Status Date 12/2/2015

299 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0X350_ 1	AMA	- 16 - R0.0 / R2.5	3017	*AMADOR / TUOLUMNE RUMBLE STRIPS*	CLOSEOUT

Location Description

IN AMADOR AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS

Work Description

INSTALL INGROUND CENTERLINE AND SHOULDER RUMBLE STRIPS

ROW Info

Parcels 0
Utilities 0

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2015	$603	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env Stat CE Act 12/6/2013
Env Fed EX Act 12/6/2013
PID Appr 6/28/2013
Project Rpt

	Cur Est	Est Date
Str Est	$0	
Dist Est	$498	6/23/2014
Total Con Est	$498	
RW Est	$0	

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Janet Bailey	Ph#	
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Phase Completion

PAED 100 % RW 50 % PSE 100 % Con 60 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current	7/27/2014 A	8/15/2014 A	10/8/2014 A	10/22/2014 A	6/5/2015 A	12/7/2016 T	12/30/2016 T

Project Comments

(7.23.15) 1. Project in Close-Out Process.
(4.30.15) 1.Start Construction scheduled for 5/1/15 per 1/7/15 email. 2.CCA 6/15/15.
(3.2.15) 1. Construction schedule to begin 4/1/15.
(2/3/15) 1. Construction schedule to begin 4/1/15.

300 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0X320_ 1	STA	- 108 - 33.1 / 36.1	3019	*Riverbank/Hilmar Rumble Strips*	CLOSEOUT

Location Description

IN STANISLAUS AND MERCED COUNTIES ON ROUTE 108 FROM EIGHTH STREET TO CRANE ROAD AND ON ROUTE 165 FROM WESTSIDE BOULEVARD TO WILLIAMS

Work Description

INSTALL RUMBLE STRIPS

ROW Info

Parcels 0
Utilities 0

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2015	$1,035	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env Stat CE Act 12/3/2013
Env Fed EX Act 12/3/2013
PID Appr 6/20/2013
Project Rpt 1/28/2014

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,035	6/9/2014
Total Con Est	$1,035	
RW Est	$0	

PM	Jay Haghparast	Ph#	(559) 243-3458
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Janet Bailey	Ph#	
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion

PAED 100 % RW 95 % PSE 100 % Con 5 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	4/1/2015	6/1/2015	8/1/2015	8/15/2015	12/31/2015	12/31/2016	6/30/2017
Current	6/25/2014 A	9/29/2014 A	11/20/2014 A	12/11/2014 A	6/16/2015 A	10/17/2016 T	10/16/2017 T

Project Comments

Construction began on 5/1/15 and was completed on 6/15/15 and CCA was achieved on 6/16/15.
[Proj ID: 1012000212]

Caltrans Central Region
Project Closeout Report

Status Date 12/2/2015

301 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-1C030_ 1	TUO	- 108 - 2.0 / 2.0	0000	*TUOLUMNE 108/49 Intersection Improvements*	CLOSEOUT

Location Description

SIGNALS. JAMESTOWN/MAIN STREET: INSTALL QUEUE DETECTORS IN SOULSBYVILLE ROAD INTERSECTION, AND IN JAMESTOWN ON STATE ROUTE 49 AT

Work Description

MONO WAY: EXCAVATE EMBANKMENT TO IMPROVE SIGHT DISTANCE. SOULSBYVILLE ROAD: MODIFY TRAFFIC

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat	CE	Act	3/18/2014
Env Fed	EX	Act	5/12/2014
PID Appr			5/22/2014
Project Rpt			5/22/2014

	Cur Est	Est Date
Str Est	$0	
Dist Est	$426	5/22/2014
Total Con Est	$426	
RW Est	$2	2/10/2014

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Janet Bailey	Ph#	
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2015	$426	$2

Funds Req Date | CTC Vote Date

Component	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 100 % RW ___ % PSE 100 % Con 50 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					7/9/2015		
Approved							
Current	9/30/2014 A	1/5/2015 A	2/18/2015 A	3/10/2015 A	7/9/2015 A	11/1/2016 T	12/9/2016 T

Project Comments

(7.27.15) 1.CCA 7/9/15. 2.EP scheduled for 12/9/16.
(4.30.15) 1.Begin Construction scheduled for 5/5/15.
(3.2.15) 1.Award 2/18/15. 2.Approve Contract on 3/10/15.
(2/3/15) 1. Advertised early on 1/5/15. 2. Winter construction possible so will move forwa

302 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0X300_ 1	MER	- 140 - 40.7	3029	*TRI-CITIES FLASHING BEACONS*	CLOSEOUT

Location Description

IN MERCED COUNTY AND STANISLAUS COUNTY AT VARIOUS LOCATIONS

Work Description

INSTALL FLASHING BEACONS WITH WARNING SIGNS

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat	CE	Act	1/10/2014
Env Fed	EX	Act	1/10/2014
PID Appr			10/29/2013
Project Rpt			4/3/2014

	Cur Est	Est Date
Str Est	$0	
Dist Est	$297	7/29/2014
Total Con Est	$297	
RW Est	$47	7/18/2013

PM	Robert Navarro	Ph#	(559) 243-3470
DM	David Sangha	Ph#	(559) 244-2942
EM	Janet Bailey	Ph#	
CM	Steve Sakata	Ph#	(559) 287-3116

Agreements

Type	Agency Name	Date

Program Information

PRSM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2016	$483	$58

Funds Req Date | CTC Vote Date

Component	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 100 % RW 5 % PSE 100 % Con 7 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current	8/4/2014 A	10/6/2014 A	11/17/2014 A	12/3/2014 A	6/16/2015 A	6/30/2016 T	7/31/2017 T

Project Comments

As of 11-20-2015. CCA 6/16/2015(A). Closeout on schedule for 7/31/2017(T).

INACTIVE STIP CANDIDATES

(State Transportation Improvement Program)

Projects listed in this section are currently shelved for future programming and await approval/update of the Project Initiation Document

Caltrans Central Region
Inactive STIP Candidates

Status Date 12/2/2015

303

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0M860	K SJ	- -			Candidate

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
STIP	Inactive	

Prog Cod	Funding
400.000	Local

Component

Location Description

IN SAN JOAQUIN CO AT VARIOUS LOCATIONS

Work Description

STUDY TO DETERMINE CT PROJECTS COST ESTIMATE/SJCOG'S MEASURE K & RTIP

ROW Info

Parcels 0
Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$0	
Total Con Est	$0	
RW Est	$0	

Project Documents

Env State ____ Act ____
Env Fed ____ Act ____
Approve PSR
Project Rpt

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958
DM Ph#
EM Ph#
CM Ph#

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

304

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0K640_	K STA	- 108 - 26.8 / 26.8	9586	*Pelandale/McHenry Urban I/C*	Candidate

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
STIP	Inactive	2004

Prog Cod	Funding
400.000	Local,Oversight

Component

Location Description

IN STANISLAUS COUNTY, INTERSECTION OF STATE ROUTE 108(MCHENRY AVE) AND PELANDALE/CLARANTINA AVE IN MODESTO (KP 43.15)

Work Description

URBAN INTERCHANGE

ROW Info

Parcels 0
Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$0	
Total Con Est	$0	
RW Est	$0	

Project Documents

Env State Act
Env Fed ____ Act ____
Approve PSR ____
Project Rpt ____

Type	Agency Name	Date
COP	CITY OF MODESTO	

PM Christina Hibbard Ph# (209) 948-7889
DM Michael Hutchison Ph# (209) 948-3976
EM Ph#
CM Tony Cipponeri Ph# (209) 599-1940

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

6/8/07: Checking EA is closed, moving out schedule.
1/26/04: Requested project be designated "Inactive" and removed from status.12/4/03: Project removed from APL.11/4/03: EA closed.04-24-03 RFQ selection with City of Modesto (oversight project). 06-19-03 RFP interviews cancelled per City of Modesto. City downscoped project to partner with developers to determine right of way reservations needed. CT involvement uncertain at this time. 09-15-03 per Dinah Bortner, project is "Inactive".

Caltrans Central Region
Inactive STIP Candidates

Status Date 12/2/2015

305

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G560	K	TUO - 120 - 24.6 / 30.0	0316	*Priest Grade Feasibility Study*	Candidate

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
STIP	Inactive	2004

Prog Cod: 075.600

Funding:

Component: PDS

Location Description

OLD PRIEST GRADE RD TO BIG OAK FLAT. (KP T39.6/T47.2)

Work Description

FEASIBILITY STUDY FOR 45 FOOT BUS

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ND Act

Env Fed Act

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$900	2/3/2003
Total Con Est	$900	
RW Est	$0	

Type	Agency Name	Date

PM John Roccanova Ph# (209) 948-7058

DM Ali Alqatami Ph# (559) 243-3475

EM Scott Smith Ph# (559) 445-6172

CM Bob Nijjar Ph# (209) 724-9057

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

3-3-2006: need project files for takeover from Kevin.Project Manager is now Tony Singh ???????Feasibility Study signed by District Director 8/27/04

306

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0K770_	K	MER - 5 - 19.6 / 21.3	5077	*I5/Hillsdale Avenue interchange*	Candidate

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
STIP	Inactive	2005

Prog Cod: 400.000

Funding: Oversight

Component:

Location Description

IN MERCED COUNTY AT INTERSTATE 5 AND HILLSDALE AVE. (KP 31.61/34.39)

Work Description

NEW INTERCHANGE

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ER Act

Env Fed ES Act

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$4,679	6/28/2005
District Est	$18,079	6/28/2005
Total Con Est	$22,758	
RW Est	$0	

Type	Agency Name	Date

PM Subhash Johar Ph# (209) 948-7765

DM Shahin Mansour Ph# (559) 230-3114

EM Scott Smith Ph# (559) 445-6172

CM Robert Navarro Ph# (559) 243-3470

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

10/27/05 County will respond by letter to Caltrans comments on the Conceptual Approval to "Preliminary Engineering Summary Report."6/05-Received final "Preliminary Engineering Summary Report" tor review. Merced County is requesting a conditional approval for their 'Traffic Operational Analysis Report'. Last PDT meeting was held on 5/26/05.2/05- Caltrans submitted comments on the Draft "Preliminary Engineering Summary Report" to the consultant. 12/04-The efforts would not lead to a "Project Initiation Document". Final Product is a "Transportation Improvement Plan".

Caltrans Central Region
Inactive STIP Candidates

Status Date 12/2/2015

307

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0K780_	K MER	- 5 - 21.7 / 22.0	5175	*I5/SR33 Interchange improvements*	Candidate

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
STIP	Inactive	2005

Prog Cod	Funding
400.000	Local,Oversight

Component

Location Description

IN MERCED COUNTY AT STATE ROUTE 33 AND INTERSTATE 5. (KP R26.52/27.02, 35.03/35.47)

Work Description

MODIFICATIONS TO INTERCHANGE

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State ER Act
Env Fed ES Act
Approve PSR
Project Rpt

	Cur Est	Est Date
Structures Est	$8,271	6/28/2005
District Est	$25,603	6/28/2005
Total Con Est	$33,874	
RW Est	$0	

	Type	Agency Name	Date

PM	Subhash Johar	Ph#	(209) 948-7765
DM	Shahin Mansour	Ph#	(559) 230-3114
EM	Scott Smith	Ph#	(559) 445-6172
CM	Robert Navarro	Ph#	(559) 243-3470

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

10/27/05 County will respond by letter to Caltrans comments on the Conceptual Approval to "Preliminary Engineering Summary Report."6/05-Received final "Preliminary Engineering Summary Report" tor review. Merced County is requesting a conditional approval for their 'Traffic Operational Analysis Report'. Last PDT meeting was held on 5/26/05.2/05- Caltrans submitted comments on the Draft "Preliminary Engineering Summary Report" to the consultant. 12/04-The efforts would not lead to a "Project Initiation Document". Final Product is a "Transportation Improvement Plan".

308

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0F980_	K CAL	- 4 - R20.5 / R21.1	3121	*State Route 49 Major Investment Study*	Candidate

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
STIP	Inactive	2006

Prog Cod	Funding
400.000	Local,Oversight

Component

Location Description

IN CALAVERAS CO IN THE CITY OF ANGELS CAMP AT 0.6 KM W/OF RTE 49 AT FOUNDRY LAND AND ANGELS OAKS

Work Description

NEW PUBLIC ROAD CONNECTIONS (OVERSIGHT).

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State CE Act
Env Fed Act
Approve PSR
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$1,200	1/23/2007
Total Con Est	$1,200	
RW Est	$0	

	Type	Agency Name	Date

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	1/1/2010		1/1/2010	1/1/2010		1/1/2011	1/1/2012	9/1/2012	11/1/2012	12/1/2012	1/1/2013
Current	1/1/2010 T		1/1/2010 T	1/1/2010 T		1/1/2011 T	1/1/2012 T	9/1/2012 T	11/1/2012 T	12/1/2012 T	1/1/2013 T

Project Comments

5/13/08: Project requested off APL waiting for AMP & roundabout study (by City) completion.
4/3/08: Waiting for further funding for developing access management plan. 3/27/08: No issues. PM still needs to draft project charter. 3/8/08: No issues. 2/1/08: met with City 1/3/08. PM will draft charter for project to included work to be performed for developing acess mngmt plan. 12/04/07: Meeting w/ local postphone to 1/3/2008. 10/29/07: Still waiting for City's revised Traffic Study.
8/14/07: Management mtg w/ City & District on 6/21/07.
7/21/07: No changes 6/22/07: Meeting with City: Plannning to start Access Management Plan and City to start roundabout feasibility study.

Caltrans Central Region
Inactive STIP Candidates

Status Date 12/2/2015

309

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0K670_	K MER	- 5 - R12.6 / 39.3	5053	*HOV Feasibility Study (SJ, Sta, and Mer Counties)*	Candidate

Program Information

PRSM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2006

Prog Cod	Funding
075.600	

Component

Location Description

IN SAN JOAQUIN, STANISLAUS, AND MERCED COUNTIES VARIOUS LOCATIONS (KP - VAR)

Work Description

HOV FEASIBILITY STUDY

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State ____ Act ____
Env Fed ____ Act ____
Approve PSR
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$0	
Total Con Est	$0	
RW Est	$0	

Type	Agency Name	Date

PM Catey Campora Ph# (209) 948-7983
DM Ph#
EM Ph#
CM Robert Navarro Ph# (559) 243-3470

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

310

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0H860_	K AMA	- 104 - 4.0 / 6.5	2822	*Ione Bypass*	Candidate

Program Information

PRSM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2008

Prog Cod	Funding
075.600	RIP,Local,Oversight

Component
PDS

Location Description

IN AMADOR COUNTY ON STATE ROUTE 104 FROM COLLINS RD LEFT TO FOOTHILL BLVD LEFT. (KP 6.5/10.5)

Work Description

NEW 2-LANE EXPRESSWAY ON A NEW ALIGNMENT.

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State Act
Env Fed ____ Act ____
Approve PSR ____
Project Rpt ____

	Cur Est	Est Date
Structures Est	$0	
District Est	$25,000	
Total Con Est	$25,000	
RW Est	$0	

Type	Agency Name	Date

PM Jes Padda Ph# (209) 948-7765
DM Nomer Gutierrez Ph# (209) 948-7079
EM Scott Smith Ph# (559) 445-6172
CM Alfred Blum Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	2/1/2014										
Current	2/1/2014 T										

Project Comments

10/19/09: Meeting with New Connections team (10-0H861_) on October 8, 2009, discussed future Route Adoption.
10/10/06: Meeting with developer 10/11/06 re planned project on SR 104, on portion that would be eventually be relinguished with Ione Bypass.
9-8-2005: Joy Pinne asks that when this project becomes active again that the PM contact Gail Payne of MIG re: bike and pedestrian paths in area. Gail's number is 510-845-7549. Gail would like the project to have wide shoulders to make it bike and pedestrian friendly. Work with PDT on shoulders.

Caltrans Central Region
Inactive STIP Candidates

Status Date 12/2/2015

311	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0H820_	K SJ	- 4 - 14.1 / 15.9	7047	*Rte 4/Charter Way West Improvements*	Candidate

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
STIP	Inactive	2008

Prog Cod	Funding
075.600	Local

Component: PDS

Location Description

IN SJ CO ON SR 4 FROM SJ RIVER BRIDGE TO I-5 INTERCHANGE. (KP 22.7/25.5)

Work Description

MODIFY INTERCHANGE WIDEN TO 4 OR 5 LANES WITH INTERCHANGE IMPROVEMENTS

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State ND Act
Env Fed Act
Approve PSR
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$20,000	
Total Con Est	$20,000	
RW Est	$0	

	Type	Agency Name	Date

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

12-06-2005 - Design submits memorandum recommending project to be removed from APL. Meeting to discuss scheduled for December 13th.11/03/2005 - Design is drafting a letter suggesting this project to be funded as a SHOPP PID. Management to table project

312	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0G480	K SJ	- 120 - 6.9 / 8.5	7785	*Manteca Bypass Extension*	Candidate

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
STIP	Inactive	2008

Prog Cod	Funding
075.600	RIP, IIP

Component: PDS

Location Description

IN SJ CO SO 99/120 INTERCHANGE FROM 99/120 INTERCHANGE EAST TO JACK TONE ROAD. (KP 11.1/13.6)

Work Description

RECONSTRUCT INTERCHANGE & 2 LANE EXPRESSWAY ON NEW ALIGNMENT.

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State ND Act
Env Fed Act
Approve PSR
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$22,000	
Total Con Est	$22,000	
RW Est	$0	

	Type	Agency Name	Date

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM		Ph#	
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

Last PDT held on 3/15/01 to make project inactive. SJCOG wishes to expend planning resources on another PSR, preferably on SJ-12 on East side of Boulding Island.

Caltrans Central Region
Inactive STIP Candidates

Status Date 12/2/2015

313

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0L340_	K SJ	- 205 - L0.0 / R13.3	7863		Candidate

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
STIP	Inactive	2008

Prog Cod	Funding

Component

Location Description

IN SAN JOAQUIN COUNTY ON THE I-205 CORRIDOR (KP 0.0/R21.4)

Work Description

CONGESTION MANAGEMENT PLAN

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$0	
Total Con Est	$0	
RW Est	$0	

Type	Agency Name	Date

PM Arvinder Bajwa Ph# (209) 948-7988

DM Ph#

EM Scott Smith Ph# (559) 445-6172

CM Manjit Singh Ph# (209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

314

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0E500_	K AMA	- 49 - 4.5 / 5.9	2324	*Jackson Add A Lane*	Candidate

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
STIP	Inactive	2010

Prog Cod	Funding
075.600	RIP,Local

Component

Location Description

FROM JACKSON ST TO MARTELL (KP 5.6/23.0)

Work Description

ADDITIONAL LANES AND WIDENING

ROW Info

Parcels 16

Utilities 0

Project Documents

Env State ND Act

Env Fed FI Act ____

Approve PSR ____

Project Rpt ____

	Cur Est	Est Date
Structures Est	$0	
District Est	$6,300	7/1/2000
Total Con Est	$6,300	
RW Est	$0	

Type	Agency Name	Date

PM Grace Magsayo Ph# (209) 948-7976

DM Jose Huerta Ph# (209) 948-7902

EM Scott Smith Ph# (559) 445-6172

CM Alfred Blum Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

5/13/08: ACTC is not in support of current Alternatives. April 30 CMX presentation did not reveal that 10-0E500 will be consistent w/ current planning. There are other project priorities in the area. PM drafted letter to ACTC informing the of suspension of work on PSR.
4/3/08: PEAR may be delayed to 4/30/08. Still working to make PSR approval by 6/30/08. 3/28/08: Focused meeting w/ ALTL on 4/2/08. Potential conflicts w/ local projects. Traffic Ops study 3/6/08. 3/3/08: PDT 2/14/08. PDT wants to carry out 2 alternatives. 2/1/08: PDT 2/14/08. Operational Analysis will be postponed until PR Phase.
2/04/07: Design has 4 Alt. Will provide cost range for PM. PM need to ask sponsor/local if they want to move forward w/ PSR/PDS only or full PSR. 10/19/07: Design request more time to scope/define alternatives. Reason is being that all work (cross-sections) need tobe done by hand.

Caltrans Central Region
Inactive STIP Candidates

Status Date 12/2/2015

315

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0V100_	K SJ	- 5 - 26.5 / R12.7	0293	*Altamont Corridor High Speed Rail*	Candidate

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
STIP	Inactive	2010

Prog Cod	Funding
730.000	Oversight,Reimbursed,Rail

Component

Location Description

ON INTERSTATE ROUTE 5 AND STATE ROUTE 580 IN SAN JOAQUIN COUNTY (PM 26.5/R12.7) ON I5,

Work Description

HIGH SPEED RAIL - ALTAMONT PASS

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State ____ Act ____
Env Fed ____ Act ____
Approve PSR
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$50	12/30/2009
Total Con Est	$50	
RW Est	$0	

Type	Agency Name	Date
COP	CA HIGH SPEED RAIL	11/23/2009

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

316

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0V080_	K SJ	- 99 - 0.0 / 38.8	0291	*Merced to Sacramento High Speed Rail*	Candidate

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
STIP	Inactive	2010

Prog Cod	Funding
730.000	Oversight,Reimbursed,Rail

Component

Location Description

ON STATE ROUTE 99 IN SAN JOAQIN (PM 0.0/38.8), STANISLAUS (PM R0.0/R24.8) AND MERCED COUNTY

Work Description

HIGH SPEED RAIL - MERCED TO SAC

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State Act
Env Fed ____ Act ____
Approve PSR ____
Project Rpt ____

	Cur Est	Est Date
Structures Est	$0	
District Est	$250	12/30/2009
Total Con Est	$250	
RW Est	$0	

Type	Agency Name	Date
COP	CA HIGH SPEED RAIL	11/23/2009

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Tony Cipponeri	Ph#	(209) 599-1940

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

Caltrans Central Region
Inactive STIP Candidates

Status Date 12/2/2015

317

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0T740_	K	STA - 108 - 21.2 / 27.7			Candidate

Location Description
IN STANISLAUS COUNTY ON SR 108 FROM SR 219 TO SR 99

Work Description
OPERATIONAL IMPROVEMENTS/ ACCESS MANAGEMENT PLAN

ROW Info
Parcels 0
Utilities 0

Program Information

PRSM	Delivery Plan	APL List
No	No	No

Program	Status	Doc Yr
STIP	Inactive	2010

Prog Cod	Funding
075.600	RIP

Component

Project Documents

Env State		Act	
Env Fed		Act	
Approve PSR			
Project Rpt			

	Cur Est	Est Date
Structures Est	$0	
District Est	$1,100	7/29/2008
Total Con Est	$1,100	
RW Est	$0	

	Type	Agency Name	Date

PM	Subhash Johar	Ph#	(209) 948-7765
DM	David Sangha	Ph#	(559) 244-2942
EM	Scott Smith	Ph#	(559) 445-6172
CM	Tony Cipponeri	Ph#	(209) 599-1940

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

318

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-40351_	K	STA - 132 - 11.4 / 15.3		*STA-132 Expressway SR 99 to Yosemite*	Candidate

Location Description
IN MODESTO BETWEEN SR 132 WEST AND SR 132 EAST

Work Description
CONSTRUCT INTERCHANGE(S) AND COUPLET(S) FOR CONNECTIVITY

ROW Info
Parcels 0
Utilities 0

Program Information

PRSM	Delivery Plan	APL List
No	No	No

Program	Status	Doc Yr
STIP	Inactive	2010

Prog Cod	Funding
075.400	

Component

Project Documents

Env State		Act	
Env Fed		Act	
Approve PSR			
Project Rpt			

	Cur Est	Est Date
Structures Est	$0	
District Est	$0	
Total Con Est	$0	
RW Est	$0	

	Type	Agency Name	Date

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	David Sangha	Ph#	(559) 244-2942
EM	Scott Smith	Ph#	(559) 445-6172
CM	Tony Cipponeri	Ph#	(209) 599-1940

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

1/29/10: Project on hold pending work on the SR 132 West Expressway. Updated project name and location description per results of the StanCOG Connectivity Study.
10/3/08: Temporarily on hold.
9/10/08: Working on federal authorization for HPP funds for PSR for the project described between Dakota and Yosemite.

Caltrans Central Region
Inactive STIP Candidates

Status Date 12/2/2015

319	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0U230_	K	MER - 99 - R12.8 / 19.3		*MERCED 99 WIDENING*	Candidate

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
STIP	Inactive	2014

Prog Cod: 025.700

Funding:

Component:

Location Description

IN MERCED COUNTY ON RTE 99 IN AND NEAR THE CITY OF MERCED FROM 0.25 MI S/O THE CHILD'S AVE O/C TO 1.26 MI S/O BUHACH RD O/C

Work Description

WIDEN ROADWAY FROM 4-LANES TO 6-LANE FREEWAY ON AN 8-LANE R/W

ROW Info

Parcels 0

Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$0	
Total Con Est	$0	
RW Est	$0	

Project Documents

Env State		Act	
Env Fed		Act	
Approve PSR			
Project Rpt			

Type	Agency Name	Date

PM	Catey Campora	Ph#	(209) 948-7983
DM	Mike Lim	Ph#	(559) 230-3138
EM	Scott Smith	Ph#	(559) 445-6172
CM	Robert Navarro	Ph#	(559) 243-3470

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

INACTIVE SHOPP CANDIDATES

(State Highway Operation and Protection Program)

Projects listed in this section are currently shelved for future programming and await approval/update of the Project Initiation Document

Caltrans Central Region
Inactive SHOPP Candidates

Status Date 12/2/2015

320

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0X470_	K ALP	- 88 - 12.5		*CARSON RIVER BRIDGE SCOUR MITIGATION*	Candidate

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod	Funding
201.111	Scour

Component

Location Description

NEAR SORENSENS AT WEST FORK CARSON RIVER

Work Description

BRIDGE SCOUR MITIGATION

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$2,600	10/11/2012
District Est	$400	10/11/2012
Total Con Est	$3,000	
RW Est	$0	

Type	Agency Name	Date

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Janet Bailey	Ph#	
CM	Alfred Blum	Ph#	(209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	5/20/2014	6/2/2013	9/1/2013	3/1/2014	6/2/2014	8/2/2014	1/15/2015	1/15/2015	5/4/2015	7/8/2015	8/5/2015
Current											

Project Comments

321

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G250	K CAL	- 26 - 30.0	3643	*Calavaras/Tuolumne Bridge Rehab.*	Candidate

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod	Funding
201.110	

Component

Location Description

IN CALAVERAS & TUOLUMNE COUNTIES AT VARIOUS LOCATIONS.

Work Description

BRIDGE DECK REHABILITATION AND RAIL UPGRADE

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ND Act

Env Fed ____ Act ____

Approve PSR ____

Project Rpt ____

	Cur Est	Est Date
Structures Est	$0	
District Est	$5,000	
Total Con Est	$5,000	
RW Est	$0	

Type	Agency Name	Date

PM	Grace Magsayo	Ph#	(209) 948-7976
DM		Ph#	
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

Not a District's priority.

Caltrans Central Region
Inactive SHOPP Candidates

Status Date 12/2/2015

322	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0V190_	1	CAL - 49 - 16.4		*SR 49 CALAVERITAS CREEK BRIDGE RAIL REPLACEMENT*	Candidate

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.112

Funding:

Component:

Location Description

IN CALAVERAS COUNTY ON ROUTE 49 AT CALAVERITAS CREEK BRIDGE (BR.NO. 30 0016)

Work Description

REMOVE AND REPLACE BRIDGE RAIL

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$550	3/21/2011
Total Con Est	$550	
RW Est	$0	

	Type	Agency Name	Date

PM Arvinder Bajwa Ph# (209) 948-7988

DM Michael Hutchison Ph# (209) 948-3976

EM Janet Bailey Ph#

CM Alfred Blum Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

6/21/2011: APS target date is 9/05/2011.
5/12/2011: Kick off meeting held on 5/10/2011.

323	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0F120_	K	CAL - L5703 -	6600	*CABBAGE PATCH MAINTENANCE STATION*	Candidate

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.352

Funding:

Component:

Location Description

IN CALAVERAS COUNTY AT THE CABBAGE PATCH MAINTENANCE STATION.

Work Description

MODIFY & CONSTRUCT NEW FACILITY/ DEMO,MATL BINS & COVER FUELING AREA

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State CE Act

Env Fed ____ Act ____

Approve PSR ____

Project Rpt ____

	Cur Est	Est Date
Structures Est	$0	
District Est	$823	10/13/2000
Total Con Est	$823	
RW Est	$0	

	Type	Agency Name	Date

PM Grace Magsayo Ph# (209) 948-7976

DM Nomer Gutierrez Ph# (209) 948-7079

EM Ph#

CM Alfred Blum Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

04/14/05: Inactive

Caltrans Central Region
Inactive SHOPP Candidates

Status Date 12/2/2015

324

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-3A270_	K	MER - 59 - 15.2 / 16.3	5265	*BEAR CREEK & BLACK RASCAL BRIDGE*	Candidate

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.110

Funding:

Component:

Location Description

IN MER CO ON SR 59, AT VARIOUS LOCATIONS FROM BEAR CREEK BR TO BLACK RASCAL BRIDGE (KP 24.5/26.2)

Work Description

REPLACE AND WIDEN BRIDGES

ROW Info

Parcels 1

Utilities 3

Project Documents

Env State ND Act

Env Fed FI Act

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$4,318	8/1/2001
District Est	$2,853	8/1/2001
Total Con Est	$7,171	
RW Est	$5	8/16/1999

Type	Agency Name	Date

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Mike Lim	Ph#	(559) 230-3138
EM	Scott Smith	Ph#	(559) 445-6172
CM	Robert Navarro	Ph#	(559) 243-3470

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved		12/1/2010	12/1/2010	7/1/2011	7/1/2012	7/1/2012	3/1/2013	3/1/2013	7/1/2013		9/15/2013
Current		12/1/2010 T	12/1/2010 T	7/1/2011 T	7/1/2012 T	7/1/2012 T	3/1/2013 T	3/1/2013 T	7/1/2013 T		9/15/2013 T

Project Comments

10/07/09:- Work has been stopped as of 6/3/09 due to closing of 'K' phase. Request for PEAR and updated APS have been sent out by Design. The Program Advisor agreed for Black Rascal Canal bridge replacement at the new proposed alignment of SR59. Working on 3rd Supplemental PSSR. Last PDT meeting was held on 5/14/09. Next PDT meeting is scheduled for 7/9/09. 2nd Supplemental PSSR was approved on 8/20/01. 1st Supplemental PSSR was approved on 11/14/00. PSSR was approved on 9/1/99. Limits for this project falls within the STIP Project, 10-0E5900. This project is currently inactive.

325

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W860	K	MER - 165 - 7.2 / 30.3		*CCID MAIN CANAL BRIDGE RAIL*	Candidate

Program Information

PRSM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.111

Funding: Scour

Component:

Location Description

IN MERCED COUNTY AT CENTRAL CALIFORNIA IRRIGATION DISTRICT (CCID) MAIN CANAL BRIDGE (BR NO. 39 0202) AND MERCED RIVER BRIDGE (BR

Work Description

SCOUR MITIGATION, UPGRADE BRIDGE RAILING & REPAIR COLUMNS

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State Act

Env Fed Act

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$3,300	10/12/2011
District Est	$700	10/12/2011
Total Con Est	$4,000	
RW Est	$0	

Type	Agency Name	Date

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	David Sangha	Ph#	(559) 244-2942
EM	Janet Bailey	Ph#	
CM	Raaid Abouzedan	Ph#	(559) 243-3598

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

1/12/15 - Project on Hold.
K - 9/4/2013 Merced River Bridge will be split from this project. Dist. Program Advisor to develop new Conceptual Report for a new project for Merced Riv. Br. This project will move to the Rail Program to address the MCID C

Caltrans Central Region
Inactive SHOPP Candidates

Status Date 12/2/2015

326

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0J780_	K MPA	- 140 - 22.3	0030	*SMITH ROAD LEFT TURN CHANNELIZATION*	Candidate

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.310

Funding:

Component:

Location Description

IN MARIPOSA COUNTY, ON ROUTE 140, AT THE INTERSECTION OF SMITH RD. (KP 35.89)

Work Description

LEFT TURN CHANNELIZATION - NON SIGNALIZED INTERSECTION

ROW Info

Parcels 4

Utilities 2

Project Documents

Env State CE Act

Env Fed EX Act

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$883	2/19/2004
Total Con Est	$883	
RW Est	$0	

Type	Agency Name	Date

PM Grace Magsayo Ph# (209) 948-7976

DM Caroline Reyes Ph# (209) 948-7761

EM Janet Bailey Ph#

CM Paul Elliott Ph# (209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

9/08/08: Team looking at revising reports. Next PDT November 2008
8/07/08: Kick Off meeting 8/7/08.
1/13/05: Closure letter signed. EA to be closed 2/1/05.12/3/04: Oak mitigation costs ~235,000. SI now = 160. Will write Closure letter.9/28/04: Costs increase for r/w means SI is lost. Are documetning r/w and environmetnal mitigation costs.9/3/04: PDT 9/1/04.6/15/04: PID due 10/04. PA&ED 10/06.4/14/04: Kick-off meeting scheduled 4/21/04. Workplans, Risk Mgmt Plan and Charter to be developed.2/23/04: PR/PSR. Request to surveys and env complete. Working on updating workplans. Need to revise schedule @ kick-off meeting.9/10/02: concept report signed on 9-10-02

327

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G260	K SJ	- 4 - 0.0	7011	*Old River Bridge Replacement*	Candidate

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.112

Funding:

Component:

Location Description

IN SAN JOAQUIN CO NEAR STOCKTON AT OLD RIVER BRIDGE. (KP 0.0)

Work Description

BRIDGE RAIL UPGRADE AND WIDENING.

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ND Act

Env Fed Act

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$7,000	
Total Con Est	$7,000	
RW Est	$0	

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958

DM Ph#

EM Ph#

CM Manjit Singh Ph# (209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

Inactive

Caltrans Central Region
Inactive SHOPP Candidates

Status Date 12/2/2015

328	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0G330	K SJ	- 4 - 15.3 / 19.4	7050	*Route 4 Beautification and Modernization*	Candidate

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.245

Funding:

Component:

Location Description

IN SJ CO ON RTE 4 FROM FRESNO AVE TO THE JUNCTION OF RTE 99. (KP 24.6/31.3)

Work Description

HIGHWAY BEAUTIFICATION AND MODERNIZATION.

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State CE Act

Env Fed Act

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$1,245	10/12/2000
Total Con Est	$1,245	
RW Est	$0	

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958

DM Steve Sakata Ph# (559) 287-3116

EM Janet Bailey Ph#

CM Paul Elliott Ph# (209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

Project is closed. No money for this beautification project (6/25/02).

329	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0E84U	K SJ	- 5 - 0.0	7163	*HAR System*	Candidate

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.315

Funding:

Component:

Location Description

IN MER CO, STA CO, AND SJ CO AT VARIOUS LOCATIONS. SJ-5(KP22.2/63.6,42.1)SJ-99(KP9.8, 30.1,49.1)SJ-580(KP0.0)MER-5(KP

Work Description

INSTALLATION OF HAR'S

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State Act

Env Fed Act

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$950	3/20/2001
Total Con Est	$950	
RW Est	$0	

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958

DM Ph#

EM Ph#

CM Manjit Singh Ph# (209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

Inactive

Caltrans Central Region
Inactive SHOPP Candidates

Status Date 12/2/2015

330	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0G240	K SJ	- 5 - 1.1 / 34.5	7164	*SJ-5 DECK Resurface*	Candidate

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.110

Funding:

Component:

Location Description

IN SAN JOAQUIN CO AT VARIOUS LOCATIONS FROM HOSPITAL CREEK BRIDGE TO PIXLEY SLOUGH BRIDGE (KP 1.8/55/5)

Work Description

RESURFACE BRIDGE DECKS

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State CE Act

Env Fed Act

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$3,500	
Total Con Est	$3,500	
RW Est	$0	

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958

DM Steve Sakata Ph# (559) 287-3116

EM Ph#

CM Manjit Singh Ph# (209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

8/8/07>>One of the last 38 PIDs assigned, but not among to be programmed. Will call meet with the Team next week to get work started.

9/7/2004: No longer a District priority. No work to be performed this FY until further notice (Project had been re-activated... with a kick-off meeting scheduled 9/7/04).

331	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-3A380_	K SJ	- 5 - R14.5 / R17.1	7215	*San Joaquin ITS*	Candidate

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.315

Funding:

Component:

Location Description

VARIOUS LOCATIONS THROUGHOUT SJ CO

Work Description

CLOSED CIRCUIT TV CAMERAS, HWY ADVISORY RADIOS, CMS'

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State Act

Env Fed Act

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$2,700	11/1/1998
Total Con Est	$2,700	
RW Est	$0	

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958

DM Mike Lim Ph# (559) 230-3138

EM Scott Smith Ph# (559) 445-6172

CM Manjit Singh Ph# (209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

8/9/07>>The team made a final decision on the scope of the project on July 2, 2007. Design is drafting the PID. The document will be circulated by the end of August. PID approval date will be moved to October 1, 2007.

6/14/07- Had Focus meeting with Laurie Jurgens and Project Engineer to review scope of the project. The use of Fibre Optics has been eliminated, the team has agreed to go wireless. The new estimated cost is about $6.5 million. Conceptual Report estimated $5.8 million. the project will remain as Conceptual Report proposed.

Caltrans Central Region
Inactive SHOPP Candidates

Status Date 12/2/2015

332	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0S900_	K	SJ - 12 - 0.0		*LOCKEFORD CULVERT REHAB*	Candidate

Program Information

PRSM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.151

Funding:

Component:

Location Description

NEAR LOCKEFORD ON ROUTES 12 AND 88 AT VARIOUS LOCATIONS

Work Description

CULVERT REHABILITATION

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$1,000	8/6/2013
Total Con Est	$1,000	
RW Est	$0	

Type	Agency Name	Date

PM	Ajaib Brar	Ph#	(209) 948-7990
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Pam Marquez	Ph#	(209) 599-8576

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

11/14/13: Project scope has been included in 0S740

333	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0C840_	K	SJ - 26 - 15.3	0172	*CALAVERAS RIVER BRIDGE RAIL*	Candidate

Program Information

PRSM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.112

Funding:

Component:

Location Description

NEAR BELLOTA AT CALAVERAS RIVER BRIDGE (BR #29-0041)

Work Description

UPGRADE BRIDGE RAILS AND WIDEN

ROW Info

Parcels 0

Utilities 3

Project Documents

Env State Act

Env Fed ____ Act ____

Approve PSR ____

Project Rpt ____

	Cur Est	Est Date
Structures Est	$1,200	8/6/2013
District Est	$0	
Total Con Est	$1,200	
RW Est	$3	7/18/2006

Type	Agency Name	Date
RR	STOCKTON TER&EAST	4/23/2004

PM	Debra "Sam" Haack	Ph#	(209) 470-2909
DM	Nicholas Chan	Ph#	(559) 230-3126
EM	Janet Bailey	Ph#	
CM	Kewal Virk	Ph#	(559) 675-5272

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	1/2/2010		1/2/2010	3/1/2010		7/1/2010	6/1/2010	1/2/2011	3/1/2011	5/1/2011	6/1/2011
Current											

Project Comments

Inactive PID

Caltrans Central Region
Inactive SHOPP Candidates

Status Date 12/2/2015

334	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0M950	K	STA - 99 - R11.8 / R24.5	0046	*TMS Electrical Elements, Whitmore to Hammett Rd.*	Candidate

Program Information

PRSM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.315

Funding:

Component:

Location Description

IN STANISLAUS CO NB AND SB FROM WHITMORE AVE (CERES) TO HAMMETT RD (NEAR RIPON) (KP 19.07/39.43)

Work Description

TMS ELECTRICAL ELEMENTS

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$0	
Total Con Est	$0	
RW Est	$0	

Type	Agency Name	Date

PM Arvinder Bajwa Ph# (209) 948-7988

DM Nicholas Chan Ph# (559) 230-3126

EM Janet Bailey Ph#

CM Tony Cipponeri Ph# (209) 599-1940

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	8/1/2016					10/1/2016	2/1/2017	2/1/2017	3/1/2017	6/1/2017	7/1/2017
Current	8/1/2016 T					10/1/2016 T	2/1/2017 T	2/1/2017 T	3/1/2017 T	6/1/2017 T	7/1/2017 T

Project Comments

12-2008: Project moved to inactive list due to funding shortfall. 11/13/08: Project to be shelved per program advisor. Transferred to Tony Singh.
10/30/08: Kick-off meeting cancelled. Program sponsor assessing SHOPP capacity.
9/10/08: Kick-off meeting scheduled 10/20/08.
7/15/08: opening EA, developing workplan, organizing kick-off meeting.

335	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-29646_	K	TUO - 120 - 12.1		*Yosemite Junction SRRA*	Candidate

Program Information

PRSM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.260

Funding:

Component:

Location Description

IN TUO CO @ THE JUNCTION OF 120 HO8 (YOSEMITE JUNCTION). (KP19.4)

Work Description

BUILD NEW SAFETY ROADSIDE REST

ROW Info

Parcels 4

Utilities 0

Project Documents

Env State ND Act

Env Fed ____ Act ____

Approve PSR ____

Project Rpt ____

	Cur Est	Est Date
Structures Est	$0	
District Est	$3,000	2/21/2002
Total Con Est	$3,000	
RW Est	$0	

Type	Agency Name	Date

PM John Roccanova Ph# (209) 948-7058

DM Brad Cole Ph# (559) 230-3134

EM Scott Smith Ph# (559) 445-6172

CM Bob Nijjar Ph# (209) 724-9057

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

Not on the approve project list project is inactive and is a shelved project not to be worked on.project manager will update schedule,SB45,and database Cert. when project becomes active.Team members will revisit project to update current information.

Caltrans Central Region
Inactive SHOPP Candidates

Status Date 12/2/2015

336	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0N720_	K	VAR - -		*DRAINAGE IMPROVEMENTS - 2*	Candidate

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.151

Funding:

Component:

Location Description

IN AMADOR AND SAN JOAQUIN COUNTIES ON SR 4, 12, 26, 88 AND 112 AT VARIOUS LOCATIONS

Work Description

DRAINAGE SYSTEM RESTORATION

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$2,000	1/2/2007
Total Con Est	$2,000	
RW Est	$0	

Type	Agency Name	Date

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

8/8/07>>This is a split scope project. The current conceptual report if followed could have spread the construction of the project all over the Counties in District 10. The contract work could have been difficult to execute. Design decided to split the project into various Minor A projects. Project back to Maintenance to write new Conceptual Reports.

337	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0P450_	K	VAR - -	0150	*Drainage Improvements - 1*	Candidate

Program Information

PRSM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2018

Prog Cod: 201.151

Funding:

Component:

Location Description

IN ALPINE, AMADOR, CALAVERAS, AND TUOLUMNE COUNTIES ON SR 4, 26, 88, 89, 108, 120, 124, 207 AT VARIOUS LOCATIONS

Work Description

DRAINAGE SYSTEM RESTORATION

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State Act

Env Fed ____ Act ____

Approve PSR ____

Project Rpt ____

	Cur Est	Est Date
Structures Est	$0	
District Est	$2,000	10/12/2006
Total Con Est	$2,000	
RW Est	$0	

Type	Agency Name	Date

PM	John Roccanova	Ph#	(209) 948-7058
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Janet Bailey	Ph#	
CM	Alfred Blum	Ph#	(209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	PS&E TO DOE M377	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

7-2007: Project EA needs to be closed; at this time the work would be done by maintenance.

5-2007: Last PDT 5-10-2007 Maintenance need to rescope the project with geographical locations. The work is too mech spread out for construction work.
3-2007: Kick off meeting on 2-5-2007. Design working to get the PEAR information to Environmental. This project in mountains the schedule at risk due to snow cover end of August PID completion. Project location need to be updated by Design.

MINOR A PROJECTS

Caltrans Central Region
Minor Project Status Report

Status Date 12/2/2015

338 | EA | Phase | County-Route-Postmile | Project Name | Project Phase

10-0X160_ 1 AMA - 49 4.3 *AMA 49 SUTTER STREET SIGNAL* CONSTRUCTION

Program Information

PRSM Yes | Delivery Plan No | APL Yes

Program	Status
MINOR	Active
Prog Cod	Doc Yr
201.015	2015
Funds Req Date	CTC Vote Date
Components	Funding
	A

Location Description

IN AMADOR COUNTY IN JACKSON ON STATE ROUTE 49 AT SUTTER STREET AND MAIN STREET

Work Description

INSTALL TRAFFIC SIGNALS

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat EX Act 5/23/2013
Env Fed CE Act 5/29/2013
Project Rpt 7/2/2013

	Cur Est	Est Date
Structure Est	$0	
District Est	$0	
Total Con Est	$0	
RW Est	$4	6/17/2013

PM	Sam Sherman	Ph#	(209) 948-7889
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Janet Bailey	Ph#	
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date
COP	CITY OF JACKSON	
COP	CITY OF JACKSON	10/1/2014

Phase Completion

PAED 100 % RW 0 % PSE 95 % Con 5 %

PRSM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved									
Current	7/2/2013 A	5/19/2014 A		10/14/2014	10/20/2014 A	4/27/2015 A	6/25/2015 A	7/17/2015 A	12/31/2015 T

Project Comments

11/20/15: Project Suspended over winter, restart approx. April '16

9/3/15: Contract Approved 7/17/15; 55 day delayed start; preparing to suspend project over winter and start April 2016, City concurs; CT to notify businesses of new const. schedu

339 | EA | Phase | County-Route-Postmile | Project Name | Project Phase

10-0W980_ 1 STA - 108 37.6 *OAKDALE 108 IRWLS* CONSTRUCTION

Program Information

PRSM Yes | Delivery Plan No | APL Yes

Program	Status
MINOR	Active
Prog Cod	Doc Yr
201.015	2015
Funds Req Date	CTC Vote Date
Components	Funding
	A

Location Description

IN STANISLAUS COUNTY IN OAKDALE ON STATE ROUTE 108 AT BRYAN AVENUE

Work Description

INSTALL IN ROADWAY WARNING LIGHTS

ROW Info

Parcels 0
Utilities 3

Project Documents

Env Stat CE Act 10/23/2014
Env Fed EX Act 10/23/2014
Project Rpt 11/14/2014

	Cur Est	Est Date
Structure Est	$0	
District Est	$342	3/9/2015
Total Con Est	$342	
RW Est	$5	6/26/2013

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Janet Bailey	Ph#	
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Phase Completion

PAED 100 % RW 50 % PSE 50 % Con 50 %

PRSM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved									
Current	11/4/2014 A	12/8/2014 A		12/8/2014	3/5/2015 A	4/27/2015 A	6/23/2015 A	7/2/2015 A	2/2/2016 T

Project Comments

11/20/15: Construction is 80% complete and on schedule.

Caltrans Central Region
Minor Project Status Report

Status Date 12/2/2015

340 EA Phase County-Route-Postmile | Project Name | Project Phase

10-0W800_ 1 TUO - 120 27.4 | *TUO 120 SLOPE REPAIR* | CONSTRUCTION

Program Information

PRSM Yes | Delivery Plan No | APL Yes

Program: MINOR | Status: Active

Prog Cod: 201.150 | Doc Yr: 2015

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

IN TUOLUMNE COUNTY IN JAMESTOWN ON STATE ROUTE 120 ABOUT 1.9 MILES WEST OF OLD PRIEST GRADE ROAD

Work Description

SLOPE STABILIZATION

ROW Info

Parcels 0

Utilities 0

Project Documents

Env Stat CE Act 1/17/2013

Env Fed EX Act 1/17/2013

Project Rpt

	Cur Est	Est Date
Structure Est	$0	
District Est	$371	3/9/2015
Total Con Est	$371	
RW Est	$0	

PM Sinaren Pheng Ph# (209) 948-7972

DM Nomer Gutierrez Ph# (209) 948-7079

EM Janet Bailey Ph#

CM Paul Elliott Ph# (209) 948-7079

Agreements

Type | Agency Name | Date

Phase Completion

PAED 100 % RW % PSE 100 % Con 50 %

PRSM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved	12/27/2012	2/8/2013	5/10/2013	7/1/2013	8/9/2013	9/2/2013	11/27/2013	12/11/2013	12/11/2014
Current	5/1/2013 A	1/5/2015 A	2/16/2015 A	2/2/2015	3/5/2015 A	4/20/2015 A	6/12/2015 A	7/2/2015 A	11/2/2015 A

Project Comments

11/20/15: Project achieved CCA on 11/2/15. Close-out process initiated on 11/9/15.

341 EA Phase County-Route-Postmile | Project Name | Project Phase

10-1E520_ 1 SJ - 120 R1.7 / R3.9 | *SR 120 Automatic Warning System Installation* | PA&ED

Program Information

PRSM Yes | Delivery Plan No | APL Yes

Program: MINOR | Status: Active

Prog Cod: 201.015 | Doc Yr: 2016

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

STATE ROUTE 120 EB IN THE CITY OF MANTECA INSTALL AN AUTOMATIC WARNING SYSTEM

Work Description

INSTALL AND AUTOMATIC WARNING SYSTEM

ROW Info

Parcels 0

Utilities 0

Project Documents

Env Stat Act

Env Fed Act

Project Rpt

	Cur Est	Est Date
Structure Est	$0	
District Est	$578	6/22/2015
Total Con Est	$578	
RW Est	$0	

PM Jes Padda Ph# (209) 948-7765

DM Mike Lim Ph# (559) 230-3138

EM Janet Bailey Ph#

CM Pam Marquez Ph# (209) 599-8576

Agreements

Type | Agency Name | Date

Phase Completion

PAED 5 % RW % PSE 5 % Con 0 %

PRSM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved									
Current	2/8/2016 T	12/8/2015 T		1/22/2016 T	2/23/2016 T	3/21/2016 T	5/18/2016 T	6/1/2016 T	7/11/2017 T

Project Comments

11/23/15: 95% review target on 12/2/15. 8/28/15 - Kickoff Meeting for this Minor project held on 7/21/15. On schedule.

Caltrans Central Region
Minor Project Status Report

Status Date 12/2/2015

342 EA | Phase | County-Route-Postmile | Project Name | Project Phase

10-0Y571_ 0 STA - 99 R16.8 / R19.7 *SR99 STANISLAUS AWS* PS&E/RW

Program Information

PRSM Yes | Delivery Plan No | APL Yes

Program: MINOR | Status: Active

Prog Cod: 201.315 | Doc Yr: 2016

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

IN STANISLAUS COUNTY IN MODESTO FROM S/O JUCTION SR 132 OC TO S/O BECKWITH ROAD/STANDIFORD AVENUE OC

Work Description

INSTALL AUTOMATED WARNING SYSTEM (AWS)

ROW Info

Parcels 0

Utilities 0

Project Documents

Env Stat CE Act 12/17/2014

Env Fed Act

Project Rpt 5/4/2015

	Cur Est	Est Date
Structure Est	$0	
District Est	$812	5/5/2015
Total Con Est	$812	
RW Est	$0	

PM Sam Sherman Ph# (209) 948-7889

DM Kal Daher Ph# (559) 230-3130

EM Janet Bailey Ph#

CM Kewal Virk Ph# (559) 675-5272

Agreements

Type | Agency Name | Date

Phase Completion

PAED 100 % RW 5 % PSE 5 % Con 0 %

PRSM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved									
Current	5/4/2015 A	11/30/2015 T		2/1/2016 T	2/12/2016 T	5/23/2016 T	7/20/2016 T	8/3/2016 T	12/30/2016 T

Project Comments

11/20/15: 95% PS&E Review Held 11/10/15; Antic PS&E to DOE by 11/30/15; RTL sched 2/12/16

9/3/15: 60% plans submitted for key functional review on 8/13/15; on schedule for distrib 95% plans on 10/27/15; need to RTL by Feb to award by 6/30/16

343 EA | Phase | County-Route-Postmile | Project Name | Project Phase

10-0Y450_ 0 TUO - 120 T24.6 / 29.3 *TUO 120 Turnouts Construction* PA&ED

Program Information

PRSM Yes | Delivery Plan No | APL Yes

Program: MINOR | Status: Active

Prog Cod: 201.310 | Doc Yr: 2016

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

NEAR MOCCASIN FROM WEST JCT OLD PRIEST GRADE RD. TO EAST JCT OLD PRIEST GRADE RD

Work Description

PROVIDE VEHICLE TURNOUTS

ROW Info

Parcels 0

Utilities 0

Project Documents

Env Stat Act

Env Fed Act

Project Rpt

	Cur Est	Est Date
Structure Est	$0	
District Est	$945	11/25/2014
Total Con Est	$945	
RW Est	$19	10/20/2015

PM Sinaren Pheng Ph# (209) 948-7972

DM Shahin Mansour Ph# (559) 230-3114

EM Janet Bailey Ph#

CM Paul Elliott Ph# (209) 948-7079

Agreements

Type | Agency Name | Date

Phase Completion

PAED 15 % RW 0 % PSE 50 % Con 0 %

PRSM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved									
Current	12/30/2015 T	3/23/2016 T		11/9/2015 T	5/23/2016 T	7/5/2016 T	9/26/2016 T	10/17/2016 T	6/30/2017 T

Project Comments

11/20/15: Draft Project Report will be circulated for comments on November 30, 2015. PA&ED is on schedule to deliver by 12/30/15.

Caltrans Central Region
Minor Project Status Report

Status Date 12/2/2015

344 EA | Phase | County-Route-Postmile | Project Name | Project Phase

10-1F430_ 1 MER - 140 36.0 / 37.7 *MER Route 140 Pavement Rehab* PA&ED

Program Information

PRSM Yes | Delivery Plan No | APL Yes

Program: MINOR | Status: Active

Prog Cod: 201.120 | Doc Yr: 2017

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

PAVEMENT REHAB IN MERCED COUNTY IN MERCED CITY FROM CYPRESS WAY TO 0.3 MILES EAST SANTA FE AVE.

Work Description

ROW Info

Parcels 0

Utilities 0

Project Documents

Env Stat Act

Env Fed Act

Project Rpt

	Cur Est	Est Date
Structure Est	$0	
District Est	$0	
Total Con Est	$0	
RW Est	$0	

PM Sinaren Pheng Ph# (209) 948-7972

DM Caroline Reyes Ph# (209) 948-7761

EM Ph#

CM Raaid Abouzedan Ph# (559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion

PAED 50 % RW % PSE % Con %

PRSM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved									
Current	1/24/2019 T	8/4/2021 T	7/3/2024 T	7/13/2022 T	7/3/2024 T	7/3/2024 T	7/3/2024 T	8/12/2024 T	10/17/2028 T

Project Comments

345 EA | Phase | County-Route-Postmile | Project Name | Project Phase

10-0Y340_ 1 MPA - 140 32.2 / 32.2 *SR140 SLOPE REPAIR* PA&ED

Program Information

PRSM Yes | Delivery Plan No | APL Yes

Program: MINOR | Status: Active

Prog Cod: 201.150 | Doc Yr: 2017

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

IN MARIPOSA COUNTY ON STATE ROUTE 140 ABOUT 2.1 MILES WEST OF BULL CREEK ROAD

Work Description

SLOPE REPAIR

ROW Info

Parcels 0

Utilities 0

Project Documents

Env Stat Act

Env Fed Act

Project Rpt

	Cur Est	Est Date
Structure Est	$0	
District Est	$650	6/17/2015
Total Con Est	$650	
RW Est	$0	

PM Sinarath Pheng Ph# (209) 948-3612

DM Ali Alqatami Ph# (559) 243-3475

EM Janet Bailey Ph#

CM Paul Elliott Ph# (209) 948-7079

Agreements

Type	Agency Name	Date

Phase Completion

PAED 5 % RW 0 % PSE 50 % Con 0 %

PRSM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved									
Current	6/30/2016 T	9/30/2017 T		4/23/2018 T	1/28/2018 T	2/27/2018 T	4/28/2018 T	5/28/2018 T	11/24/2018 T

Project Comments

11/30/15: Environmental and Design are in progress concurrently. PA&ED is on schedule for June 2016.
9/2/15 The team is moving forward with the gabion basket alternative. Final ED is anticipated by 5/2016 and PA&ED by 6/2016. Project will be delivered

Caltrans Central Region
Minor Project Status Report

Status Date 12/2/2015

346 | EA | Phase | County-Route-Postmile | Project Name | Project Phase

10-1E790_ 0 SJ - 5 28.3 *LEVEE RESTORATION AT SMITH CANAL BRIDGES* PA&ED

Program Information

PRSM Yes | Delivery Plan No | APL Yes

Program: MINOR | Status: Active

Prog Cod: 201.111 | Doc Yr: 2017

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

IN STOCKTON AT SMITH CANAL

Work Description

ROCK SLOPE PROTECTION

ROW Info

Parcels 0

Utilities 0

	Cur Est	Est Date
Structure Est	$0	
District Est	$600	9/23/2015
Total Con Est	$600	
RW Est	$0	

Project Documents

Env Stat Act

Env Fed Act

Project Rpt

PM	Jes Padda	Ph# (209) 948-7765
DM	Gurbhay Brar	Ph# (559) 230-3106
EM	Janet Bailey	Ph#
CM	Greg Berry	Ph# (916) 657-5381

Agreements

Type	Agency Name	Date

Phase Completion

PAED 5 % RW % PSE % Con %

PRSM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved									
Current	11/15/2018 T	6/1/2021 T	4/30/2024 T	5/9/2022 T	4/30/2024 T	4/30/2024 T	4/30/2024 T	6/7/2024 T	8/14/2028 T

Project Comments

11/23/15: Meeting needed to discuss project with Reclamation District. Kickoff meeting on 10/14/15. Follow-up meeting on 11/19/15. 8/28/15 - Waiting for Team assignments for this Minor project.

347 | EA | Phase | County-Route-Postmile | Project Name | Project Phase

10-1C660_ 1 SJ - 120 R16.9 *SJ 120 STAA Improvement* PA&ED

Program Information

PRSM Yes | Delivery Plan No | APL Yes

Program: MINOR | Status: Active

Prog Cod: 201.310 | Doc Yr: 2017

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

IN SAN JOAQUIN COUNTY, AT SJ 120/MCHENRY AVENUE, STAA IMPROVMENT

Work Description

PROVIDE STAA ACCESS SO THAT STAA TRUCKS CAN ACCESS TERMINALS ALONG MCHENRY

ROW Info

Parcels 0

Utilities 0

	Cur Est	Est Date
Structure Est	$0	
District Est	$315	12/9/2014
Total Con Est	$315	
RW Est	$0	

Project Documents

Env Stat Act

Env Fed Act

Project Rpt

PM	Mike Cook	Ph# (209) 470-2909
DM	Sean Pledger	Ph# (559) 243-3886
EM	Janet Bailey	Ph#
CM	Kewal Virk	Ph# (559) 675-5272

Agreements

Type	Agency Name	Date

Phase Completion

PAED 20 % RW 0 % PSE 0 % Con 0 %

PRSM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved									
Current	3/10/2016 T	11/1/2017 T	3/1/2018 T	3/1/2018 T	3/30/2018 T	6/30/2018 T	9/15/2018 T	10/15/2018 T	10/15/2019 T

Project Comments

11.18.15 - Kick-off PDT held 2.10.15. Project was on hold until survey data could be provided, which was needed to pin-down scope. Scope now established and work has started.

Caltrans Central Region
Minor Project Status Report

Status Date 12/2/2015

348 | EA | Phase | County-Route-Postmile | Project Name | Project Phase

10-0P840_ 1 SJ - 4 2.1 / 2.1 *SR 4 ROCK SLOPE PROJECTION* PA&ED

Program Information

PRSM Yes | Delivery Plan No | APL Yes

Program: MINOR | Status: Active

Prog Cod: 201.150 | Doc Yr: 2018

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

IN SAN JOAQUIN COUNTY ON WESTBOUND SR 4 AT 1.3 MILES WEST OF MIDDLE RIVER BRIDGE

Work Description

ROCK SLOPE PROTECTION

ROW Info

Parcels 1

Utilities 0

Project Documents

Env Stat Act

Env Fed Act

Project Rpt

	Cur Est	Est Date
Structure Est	$0	
District Est	$280	1/29/2008
Total Con Est	$280	
RW Est	$111	4/16/2015

PM	Mike Cook	Ph#	(209) 470-2909
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Phase Completion

PAED 95 % RW 0 % PSE 50 % Con 0 %

PRSM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved									
Current	12/11/2015 T	3/15/2017 T	7/3/2017 T	7/14/2017 T	8/1/2017 T	11/1/2017 T	2/1/2018 T	3/1/2018 T	10/1/2018 T

Project Comments

11.18.15 - The DPR was signed on 11/3/15. The FPR now needs to be finalized and routed for signature.

349 | EA | Phase | County-Route-Postmile | Project Name | Project Phase

10-0H560_ 0 SJ - 26 13.3 / 13.8 *SJ 26 WIDENING* PA&ED

Program Information

PRSM Yes | Delivery Plan No | APL Yes

Program: MINOR | Status: Active

Prog Cod: 201.310 | Doc Yr: 2019

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

ON SR 26 IN SAN JOAQUIN COUNTY NEAR LINDEN BETWEEN E FINE ROAD AND ESCALON-BELLOTA

Work Description

PAVEMENT WIDENING

ROW Info

Parcels 2

Utilities 2

Project Documents

Env Stat CE Act

Env Fed EX Act

Project Rpt

	Cur Est	Est Date
Structure Est	$0	
District Est	$940	5/7/2015
Total Con Est	$940	
RW Est	$70	1/14/2015

PM	Sinarath Pheng	Ph#	(209) 948-3612
DM	Ali Alqatami	Ph#	(559) 243-3475
EM	Janet Bailey	Ph#	
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Phase Completion

PAED 10 % RW 0 % PSE 0 % Con 0 %

PRSM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved									
Current	7/29/2016 T	5/3/2018 T		8/1/2018 T	8/31/2018 T	9/28/2018 T	10/28/2018 T	11/27/2018 T	5/20/2020 T

Project Comments

11/30/15: Environmental and Design are in progress concurrently. M224 is on schedule for 12/31/15, and PA&ED is on schedule for 7/2016. 10/9/2/15:Environmental and Design work is progressing. Delivery (Award) will be FY 18/19. 4/28/15: It has been ident

Caltrans Central Region
Minor Project Status Report

Status Date 12/2/2015

350 EA	Phase	County-Route-Postmile		Project Name	Project Phase
10-0T690_	0	MER - 165	11.7	*HENRY MILLER TURN RADIUS*	PA&ED

Program Information

PRSM Yes | Delivery Plan No | APL No

Program	Status
MINOR	Active
Prog Cod	**Doc Yr**
201.310	2020
Funds Req Date	**CTC Vote Date**
Components	**Funding**
	A

Location Description

AT THE INTERSECTION OF STATE ROUTE 165 AND HENRY MILLER ROAD IN MERCED COUNTY

Work Description

IMPROVE STAA TURN RADIUS AT INTERSECTION

ROW Info

Parcels 0

Utilities 0

Project Documents

Env Stat Act

Env Fed Act

Project Rpt

	Cur Est	Est Date
Structure Est	$0	
District Est	$300	7/19/2012
Total Con Est	$300	
RW Est	$0	

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Shahin Mansour	Ph#	(559) 230-3114
EM	Janet Bailey	Ph#	
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion

PAED 50 % RW ___ % PSE % Con ___ %

PRSM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved									
Current	6/3/2016 T	12/14/2018 T	11/15/2019 T	11/22/2019 T	4/30/2020 T	5/29/2020 T	9/19/2024 T	10/10/2024 T	7/29/2027 T

Project Comments