State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/13

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-4.0/0 01-476904 ACBH-Q101-(226)E Q1-01 2-(6E) --() HA21		IN DEL NORTE COUNTY NEAR KLAMATH AT THE KLAMATH RIVER BRIDGE REMOVE & RECONSTRUCT HINGES	BUGLER CONSTRUCTION 4847 HOPYARD RD, STE 4 #395 PLEASANTON CA 94588 (925)416-0700	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	$3,848,126 $1,064,128 $0	04/16/13 05/24/13 11/15/14	10% 28%
01-DN-101-15.2/0 01-0C3804 20.20 201120		IN DEL NORTE COUNTY NEAR CRESCENT CITY 1.45 MILES NORTH OF RUDISILL ROAD DIR'S EMERGENCY F.A. REPAIR SLIPOUT	ROBERT J. FRANK CONSTRUCTION INC. 2806 TARMAC ROAD REDDING, CA 96003	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	$385,000 $350,745 $0	04/23/12 06/15/12 12/30/12	100% 91% OVER RUN
01-DN-101-15.2/0 01-0C3904 20.20 201130		IN DEL NORTE COUNTY NEAR CRESCENT CITY 1.45 MILES NORTH OF RUDISILL ROAD DIR'S EMERGENCY L.B. REPAIR SLIPOUT	CALEX ENGINEERING CO. 23651 PINE STREET NEWHALL, CA 91321 (661)254-1866	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	$4,785,000 $3,280,219 $177,025	05/04/12 10/26/12 11/01/13	100% 69% OVER RUN
01-DN-101-17.5/0 01-0C2604 20.20 201130		IN DEL NORTE COUNTY ABOUT 10 MILES SOUTH OF CRESCENT CITY AT 2.8 MILES NORTH OF MILL CREEK PARK ENTRANCE RD #8068 DIR'S EMERGENCY RETREAT	HEMMINGSEN CONTRACTING, INC. P.O. BOX 215 CRESCENT CITY, CA 95531	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	$305,000 $253,817 $0	04/04/12 05/02/12 12/30/13	0% 83%
01-DN-101-21.8/0 01-0C7804 20.20 201130		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 0.9 MILES SOUTH OF HAMILTON ROAD DIR'S EMERGENCY F.A. SLIDE REPAIR	R BROWN CONSTRUCTION CO., INC. P.O. BOX 406 WILLOW CREEK, CA 95573 (530)629-3702	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	$985,000 $703,133 $0	12/01/12 01/16/13 07/30/13	10% 71%
01-DN-197-2.1/0 01-0C8004 20.20 201130		IN DEL NORTE COUNTY AT 2.1 MILES NORTH OF THE INTERSECTION OF HIGHWAY 199 AND 197 DIR'S EMERGENCY L.B. REPAIR SINKHOLE	DANIELSON CONSTRUCTION, INC. P.O. BOX 3598 EUREKA, CA 95502 (707)444-2948	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	$485,000 $260,515 $0	01/07/13 03/18/13 08/23/13	32% 54%

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-36-1.7/13.5 01-399104 ACST-PP03-(609)3 --() HA22	WPCP	NEAR ALTON FROM RIVER BAR ROAD TO 0.2 MILE EAST OF VAN DUZEN BRIDGE NO 04-0094 AND NEAR BRIDGEVILLE FROM VAN DUZEN BRIDGE NO 04-0 HMA OVERLAY AND RUMBLE STRIP	MERCER-FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT., STE E FORTUNA, CA 95540 (707)621-0000	$9,205,690 $7,690,292 $0	11/30/11 12/21/11 07/25/13	94% 83% SUSPENDED
01-HUM-36-5.8/7.6 01-323304 HB4N	WPCP	IN HUMBOLDT COUNTY AT CARLOTTA FROM WILSON LANE TO 0.5 MILE WEST OF CUMMINGS CREEK ROAD WIDEN FOR LEFT-TURN CHANNELIZATION	G R SUNDBERG INC 5211 BOYD ROAD ARCATA CA 95527 (707)825-6565	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT, SUITE E FORTUNA, CA 95540 (707)621-0000	$407,273 $111,924 $0	10/26/12 12/03/12 08/12/13	51% 27%
01-HUM-36-21.9/0 01-0C7904 20.20 201130		IN HUMBOLDT COUNTY NEAR BRIDGEVILLE AT 2.0 MILES WEST OF VAN DUZEN RIVER BRIDGE #04-293 DIR'S EMERGENCY F.A. CULVERT REPAIR	WAHLUND CONSTRUCTION, INC. 830 HILMA DRIVE EUREKA, CA 95503	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)725-7197	$385,000 $189,060 $0	12/10/12 02/06/13 06/30/13	100% 49% OVER RUN
01-HUM-96-7.8/0 01-0C7704 20.20 201130		IN HUMBOLDT COUNTY ON ROUTE 96 NEAR HOOPA DIR'S EMERGENCY F.A. SLIDE REPAIR	6 RIVERS CONSTRUCTION, INC. P.O. BOX 1431 HOOPA, CA 95546 (530)625-4716	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	$885,000 $862,697 $0	11/25/12 01/16/13 06/30/13	100% 97% OVER RUN
01-HUM-96-13.3/16.8 01-0C7304 HM1		IN HUMBOLDT COUNTY NEAR HOOPA FROM HOSTLER CREEK BRIDGE TO ROCK CHUTE VIADUCT COLD IN PLACE RECYCLE W/HMA OVERLAY	TIDEWATER CONTRACTORS INC P O BOX 1956 BROOKINGS OR 97415 (541)469-5341	OSIER, JIM 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)834-1152	$1,970,887 $0 $0	06/05/13 06/27/13	0% 0%
01-HUM-96-23.1/29.9 01-0B7704 HM1		IN HUMBOLDT COUNTY NEAR WEITCHPEC FROM KLAMATH RIVER BRIDGE 04-144 TO SLATE CREEK BRIDGE PLACE SEAL COAT	INTERMOUNTAIN SLURRY SEAL INC P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	OSIER, JIM 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)834-1152	$607,282 $0 $0	04/10/13 05/06/13	0% 0%

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-2.3/66.3 01-431704 HA22	WPCP	IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS CULVERT REHABILITATION	KEN'S WATER TENDER INC P O BOX 931 WILLOW CREEK CA 95573 (530)629-4397	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	$393,052 $325,210 $0	04/03/12 04/27/12 10/22/13	77% 81% SUSPENDED
01-HUM-101-12.9/13.1 01-451804 HM2	WPCP	IN HUMBOLDT COUNTY NEAR GARBERVILLE AT 0.2 MILE NORTH OF MONSCHKE UNDERCROSSING AND AT 1.2 MILES SOUTH OF DEAN CREEK BRIDGE REPAIR DRAINAGE SYSTEMS	KICKIN ENTERPRISES 12777 INDIAN OAKS DRIVE BELLA VISTA CA 96008 (530)549-5190	KAMPAS, NANCY 1487 SANDY PRAIRIE CT., STE. E FORTUNA CA 95540 (707)725-1023	$141,778 $0 $0	11/04/09 12/07/09 05/20/11	100% 100% SUSPENDED
01-HUM-101-72.5/0 01-0C2804 20.20 201130		IN HUMBOLDT COUNTY 0.2 MILES SOUTH OF ORCHARD ST. UNDER CROSSING #4-122 DIR'S EMERGENCY F.A. SLIDE REPAIR	R. P. RICE CONSTRUCTION P. O. BOX 817 FORTUNA, CA 95540	QUINTRELL, HEIDI 2355 BONGIO CT EUREKA, CA 95503 (707)496-4358	$285,000 $282,090 $0	04/09/12 06/06/12 06/15/12	100% 99% OVER RUN
01-HUM-101-79.9/87.8 01-3633U4 ACNH-Q101-(223)E --() HA22	WPCP	IN HUMBOLDT COUNTY IN AND NEAR EUREKA AND ARCATA FROM EUREKA SLOUGH BRIDGE TO ARCATA OVERHEAD HMA OVERLAY & RECONSTRUCT MBGR	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	QUINTRELL, HEIDI 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)496-4358	$11,884,687 $209,375 $0	10/18/12 11/06/12 11/15/13	36% 2%
01-HUM-101-88.2/88.3 01-0B63U4 ACHS-NHOO-(C35)2 --() HB1	WPCP	IN HUMBOLDT AND DEL NORTE COUNTIES AT 299 AND FROM 0.2 MI SOUTH TO 0.3 MI NORTH OF HAMILTON ROAD PLACE HIGH FRICTION SURFACE	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001 (530)246-4388	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)498-3207	$832,725 $795,625 $0	07/31/12 08/31/12 05/21/13 06/25/13	100% 100% COMPLETED
01-HUM-101-89.3/90.2 01-296104 ACNH-X023-(033)E BHX0-23 0-(3EN)H X023- 033-() HA21	SWPPP	IN HUMBOLDT COUNTY NEAR MCKINLEYVILLE ON ROUTE 101 AND ON ROUTE 200 REPLACE BRIDGES	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT,SUITE D BENICIA, CA 94510 (925)372-8000	FITZGERALD, TOM 5601 S. BROADWAY EUREKA CA 95503 (707)441-3989	$41,541,408 $40,795,977 $0	09/18/08 09/26/08 09/03/13	91% 97%

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-169-22.1/0 01-0C1804 20.20 201130		IN HUMBOLDT COUNTY, 0.3 MILES WEST OF CAPPELL CREEK BRIDGE #04-180 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	SHASTA CONSTRUCTORS, INC. P.O. BOX 491539 REDDING, CA 96049 (530)365-3930	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	$3,587,291 $2,283,618 $0	04/25/12 06/22/12 02/27/13	100% 64% OVER RUN
01-HUM-211-73.2/74 01-0B8604 HM2		IN HUMBOLDT COUNTY IN FERNDALE FROM OCEAN AVENUE TO TENNYSON AVENUE REPAIR SIDEWALK	RAO CONSTRUCTION CO INC P O BOX 28 CUTTEN CA 95534 (707)443-2118	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT. SUITE E FORTUNA, CA 95540 (707)498-0345	$215,810 $45,604 $0	05/16/13 06/04/13 09/09/13	20% 21%
01-HUM-211-74.4/79.2 01-0A1504 STP-S211-(002)E --() HM1		IN HUMBOLDT COUNTY NEAR FERNDALE FROM 0.2 MILE SOUTH OF SALT RIVER OVERFLOW TO ROUTE 101 RUBBERIZED HOT MIX ASPHALT	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 95502 (707)443-6371	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT., STE E FORTUNA, CA 95540 (707)498-0345	$1,979,165 $0 $0	05/23/13 06/13/13	0% 0%
01-HUM-254-5.8/5.9 01-475014 ACST-43M0-(004)E 43-M0 0-(4E) --() HA23	WPCP	IN HUMBOLDT COUNTY NEAR MIRANDA AT 0.5 MILE SOUTH OF POST OFFICE CONST SOLDIER PILE RETAINING WALL	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT, SUITE E FORTUNA, CA 95540 (707)725-7197	$1,479,881 $1,318,966 $0	01/27/12 02/17/12 07/23/13	98% 89%
01-HUM-254-11.0/11.1 01-475024 ER-43M4-(004) --() HA23	WPCP	IN HUMBOLDT COUNTY NEAR MIRANDA AT 0.2 MILE NORTH OF BRIDGE CREEK REPAIR STORM DAMAGE	PACIFIC EARTHSCAPE 1225 CENTRAL AVE, SUITE 11 MCKINLEYVILLE CA 95519 (707)840-9442	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT, SUITE E FORTUNA, CA 95540 (707)498-0345	$579,964 $0 $0	11/19/12 02/13/13	0% 0%
01-HUM-254-12.7/20.6 01-498404 ACST-PS25-(400)7 --() HM1	WPCP	IN HUMBOLDT COUNTY NEAR MYERS FLAT FROM 0.2 MILE NORTH OF MYERS FLAT ROAD TO SOUTH FORK EEL RIVER BRIDGE HOT MIX ASPHAL OVERLAY	MERCER-FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	KAMPAS, NANCY 1487 SANDY PRAIRIE CT, STE E FORTUNA CA 95540 (707)725-7197	$1,232,386 $11,310 $0	05/31/11 06/14/11 10/31/13	65% 1% SUSPENDED

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-254-22.3/40 01-475204 ACST-P43L-(800)4 --() HA23	WPCP	IN HUMBOLDT COUNTY NEAR REDCREST PLACE HMA OVER CL2 AB REPLACE CSP	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT,SUITE E FORTUNA, CA 95540 (707)725-7197	$597,855 $5,625 $0	10/14/11 11/18/11 10/15/13	51% 1% SUSPENDED
01-HUM-255-.2/1.8 01-0A3804 ACST-P255-(007)E - -( ) HA21	WPCP	IN HUMBOLDT COUNTY IN AND NEAR EUREKA AT VARIOUS LOCATIONS FROM EUREKA CHANNEL BRIDGE TO SAMOA CHANNEL BRIDGE REHABILITATE BRIDGE	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	QUINTRELL, HEIDI 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)496-4358	$1,678,323 $0 $0	09/13/12 11/06/12	0% 0%
01-HUM-299-4.2/0 01-296124 HA21	WPCP	IN HUMBOLDT COUNTY NEAR BLUE LAKE AT MILL CREEK BRIDGE #4-188 FISH PASSAGE MITIGATION	DESERT CONCEPTS CONSTRUCTION INC 77-770 COUNTRY CLUB DR STE D PALM DESERT CA 92211 (760)200-9007	HURLBURT, GLENN 5065 BOYD ROAD ARCATA, CA 95521 (707)496-5563	$440,910 $407,644 $0	08/23/12 09/18/12 11/30/12	62% 91%
01-HUM-299-8.5/0 01-474414 ER43-M300-(4E) --() HA23	SWPPP	IN HUMBOLDT COUNTY NEAR BLUE LAKE AT 1.8 MILES EAST OF BUCKLEY ROAD REPAIR SLIDE & REPLACE DRAINAGE	G R SUNDBERG INC 5211 BOYD ROAD ARCATA CA 95521 (707)825-6565	OSIER, JIM 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)834-1152	$4,684,541 $3,483,321 $0	06/18/12 07/23/12 10/01/13	63% 73%
01-HUM-299-8.5/0 01-0B6404 20.20 201130		IN HUMBOLDT COUNTY NEAR BLUE LAKE AT 1.8 MILES EAST OF BUCKLEY RAOD DIR'S EMERGENCY F.A. REPAIR SLIPOUT	GR SUNDBERG INC. 5211 BOYD ROAD ARCATA, CA 95521	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	$783,931 $783,371 $0	09/16/11 09/16/11 06/15/13	100% 100% OVER RUN
01-HUM-299-20.2/20.5 01-423704 NH-P299-(173) --() HA23	SWPPP	IN HUMBOLDT COUNTY ABOUT 14 MILES EAST OF BLUE LAKE FROM 0.2 TO 0.5 MI WEST OF CHEZEM ROAD #6L200 RECONSTRUCT ROADWAY WITH HMA	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)498-3207	$8,831,531 $2,131,670 $0	12/19/12 01/10/13 07/01/14	20% 24%

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-30.7/0 01-437404 HA42		IN HUMBOLDT COUNTY ABOUT 8 MI WEST OF WILLOW CREEK AT 2.5 MI WEST OF E FORK WILLOW CREEK BRIDGE BUTTRESS SLOPE & RECONSTRUCT RDWY	G R SUNDBERG INC 5211 BOYD ROAD ARCATA CA 95521 (707)825-6565	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)498-3207	$295,826 $0 $0	06/13/13 07/22/13	0% 0%
01-HUM-299-/42.9 01-463914 NHG-P299-(172) --() HB1	WPCP	IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM ROUTE 299/101 SEPARATION TO TRINITY COUNTY LINE RECONSTRUCT METAL GUARD RAILING	APEX FENCE COMPANY INC P O BOX 545 ANDERSON CA 96007 (530)365-3316	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)498-3207	$2,127,395 $960,884 $0	12/13/12 01/10/13 02/21/14	21% 42%
01-HUM-999-/0 01-0A4504 HA21		IN HUMBOLDT COUNTY ON VARIOUS ROUTES AND AT VARIOUS LOCATIONS REHABILITATE BRIDGES	F D THOMAS INC P O BOX 4663 MEDFORD OR 97501 (541)664-3010	OSIER, JIM 5065 BOYD ROAD ARCATA, CA 95521 (707)834-1152	$3,274,893 $0 $0	06/13/13 07/08/13	0% 0%
01-HUN-96-27.0/0 01-0C3004 20.20 201130		IN HUMBOLDT COUNTY, 1.1 MILES WEST OF AIKEN CREEK BRIDGE #4-59 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	ENGINEERED SOIL REPAIRS, INC. 1267 SPRINGBROOK ROAD WALNUT CREEK, CA 94597	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	$5,085,000 $5,058,609 $0	04/20/12 06/01/12 06/30/13	100% 99% OVER RUN
01-LAK-20-31.6/46.5 01-0C6204 20.20 201130		IN LAKE COUNTY ON ROUTE 20, FROM JUNCTION 20/53 TO LAKE/COLUSA COUNTY LINE DIR'S EMERGENCY F.A. FIRE DAMAGE REPAIR	TEICHERT CONSTRUCTION DBA A. TEICHERT & SON, INC P.O. BOX 1890 DAVIS, CA 95617-1890 (530)406-4200	KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (707)994-5074	$1,185,000 $390,457 $0	08/16/12 11/15/12 08/01/13	100% 33% OVER RUN
01-LAK-29-11.9/19.1 01-491214 HM1		IN LAKE COUNTY NEAR LOWER LAKE FROM COYOTE CREEK BRIDGE TO 1.2 MILES SOUTH OF JUNCTION ROUTE 53 BONDED WEARING COURSE	WINDSOR FUEL CO P O BOX 1029 PITTSBURG CA 94565 (925)427-5266	BAKER, SCOTT 2617 E HWY 20 NICE, CA 95464 (707)272-5831	$1,411,667 $148,753 $0	05/22/13 06/13/13 08/23/13	26% 11%

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-LAK-53-2.8/7.5 01-3986U4 NH-P053-(024)3 --() HA22	SWPPP	IN LAKE COUNTY IN AND NEAR CLEARLAKE FROM 0.1 MILE SOUTH OF 40TH AVENUE/LAKESHORE DRIVE TO ROUTE 20/53 JUNCTION WIDEN ROADWAY WITH HMA OVER AB	SIERRA EQUIPMENT RENTAL INC 8176 ROAD 44 GLENN CA 95943 (877)503-6300	KRAFT, DAN P. O. BOX 457 LOWERLAKE CA 95457 (707)994-5074	$12,178,957 $2,895,844 $0	01/05/11 02/15/11 12/01/12	50% 24%
01-LAK-53-2.8/7.5 01-3986A4 NH-P053-(024)3 --() HA22	SWPPP	IN LAKE COUNTY IN AND NEAR CLEARLAKE FROM 0.1 MILE SOUTH OF 40TH AVENUE/LAKESHORE DRIVE TO ROUTE 20/53 JUNCTION WIDEN ROADWAY WITH HMA OVER AB	TEICHERT CONSTRUCTION 4401 DULUTH AVENUE ROSEVILLE, CA 95678 (916)645-4800	KRAFT, DAN 1401 WILL S GREEN AVENUE COLUSA CA 95932 (530)713-7864	$12,891,276 $7,596,293 $0	07/23/12 07/23/12 10/01/13	74% 63%
01-LAK-999-/0 01-0A4304 HA21		IN LAKE AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS	J MC LOUGHLIN ENGINEERING CO INC 10641 FULTON CT RANCHO CUCAMONGA CA 91730 (909)944-1037	FAZAL, IMRAN 6301 NORTH STATE STREET UKIAH, CA 95482 (707)834-1151	$1,088,323 $897,845 $0	03/25/13 04/18/13 11/22/13 SUSPENDED	38% 77%
01-MEN-1-14.9/21.7 01-465804 ACST-P001-(571)E - -( ) HB34	WPCP	IN MENDOCINO COUNTY IN AND NEAR POINT ARENA AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF MILL STREET TO 0.3 MILE NORTH OF KINNEY R PLACE HMA TYPE A	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	LEES, CHUCK 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)496-4351	$588,094 $534,763 $0	09/19/12 11/06/12 06/18/13 07/09/13 COMPLETED	100% 100%
01-MEN-1-33.4/33.9 01-310104 BRST-PO01-(559)E P0-01 5-(9E) --() HA21	SWPPP	IN MENDOCINO COUNTY NEAR ELK AT THE GREENWOOD CREEK BRIDGE REPLACE BRIDGE (SCOUR)	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510 (925)372-8000	YOLTON, JOHN 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)877-1112	$9,529,307 $6,113,433 $0	11/08/11 11/17/11 07/14/14	57% 64%
01-MEN-1-37.3/0 01-0C8604 20.20 201130		IN MENDOCINO COUNTY NEAR ELK AT 1.5 MILES SOUTH OF NAVARRO BRIDGE ROAD 517A DIR'S EMERGENCY L.B. REPAIR STORM DAMAGED SHOULDER	GREEN RIGHT O'WAY CONSTRUCTORSINC. P.O. BOX 1119 WILLITS, CA 95490 (707)459-3200	LEES, CHARLES 925 B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)961-5413	$1,485,000 $1,332,209 $0	01/23/13 05/08/13 07/19/13 07/30/13 OVER RUN	100% 90%

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-40.9/43.7 01-0B8004 STP-P001-(577)E --() HM1		IN MENDOCINO COUNTY NEAR ALBION FROM 0.6 MILE NORTH OF NAVARRO RIVER BRIDGE TO ALBION RIVER BRIDGE RHMA OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	ORTIZ, AL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5978	$833,442 $0 $0	05/29/13 06/27/13	0% 0%
01-MEN-1-42.5/44.4 01-0A5904 ACBH-P001-(569)E P- -( ) HA21	WPCP	IN MENDOCINO COUNTY NEAR ALBION AT SALMON CREEK BRIDGE AND AT ALBION RIVER BRIDGE CLEAN AND PAINT BRIDGES	JEFFCO PAINTING AND COATING P O BOX 1888 VALLEJO CA 94590 (707)562-1900	ORTIZ, AL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5978	$3,667,588 $2,055,688 $0	10/26/12 12/03/12 11/07/13	54% 56%
01-MEN-1-88.7/92.8 01-385724 STP-P001-(573) --() HA23	SWPPP	IN MENDOCINO COUNTY NEAR ROCKPORT, 2.0 MILES NORTH OF USAL ROAD CONSTRUCT BRIDGE, ROCK FISH WEIR	SHASTA CONSTRUCTORS INC P O BOX 491539 REDDING CA 960491539 (530)365-3930	KRUEGER, GRANT MICHAEL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	$4,106,641 $1,868,612 $0	12/20/12 01/23/13 03/13/14	27% 45%
01-MEN-20-7.0/17.3 01-0A7304 HM1	WPCP	IN MENDOCINO COUNTY NEAR FORT BRAGG FROM 10.3 MILES WEST OF CHAMBERLAIN CREEK BRIDGE TO CHAMBERLAIN CREEK BRIDGE HMA OVERLAY	MASCON INC / ARGONAUT CONSTRUCTORS JOINT VENTURE PO BOX 639 SANTA ROSA, CA 95402 (707)542-4862	KRUEGER, GRANT 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	$3,729,142 $3,214,130 $0	06/06/12 07/16/12 07/03/13 07/11/13	100% 100% COMPLETED
01-MEN-101-43.1/49 01-262004 HE14	SWPPP	IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM 1.3 KM SOUTH OF HAEHL OVERHEAD TO 2.9 KM SOUTH OF REYNOLDS HIGHWAY CONSTRUCT 2 LANE HIGHWAY	DESILVA GATES - FLATIRON WEST,A JOINT VENTURE 2100 GOODYEAR RD BENICIA CA 94510 (707)742-6000	WRIGHT, GEOFFREY 6301 NORTH STATE STREET UKIAH, CA 95482 (707)496-4355	$111,185,072 $13,051,285 $0	07/26/12 08/31/12 12/02/14	34% 12%
01-MEN-101-84.0/0 01-412214 HA21		IN MENDOCINO COUNTY ABOUT 7.1 MILES SOUTH OF LEGGETT AT RATTLESNAKE CREEK BRIDGE REPAIR CULVERT & PLACE SCOUR	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077 (831)724-1011	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	$617,925 $0 $0	05/29/13 06/27/13 10/11/13	0% 0%

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-84.7/T91.3 01-0B8104 NH-Q101-(225) --() HM1		IN MENDOCINO COUNTY NEAR LEGGETT FROM CUMMINGS ROAD UNDERCROSSING TO 0.6 MILE SOUTH OF JITNEY GULCH BRIDGE OPEN GRADED BONDED WEARING COURSE	SYNERGY PROJECT MANAGEMENT INC 150 EXECUTIVE PARK BLVD ST410 SAN FRANCISCO CA 94134 (415)467-3000	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	$2,554,280 $0 $0	03/07/13 04/11/13	0% 0%
01-MEN-162-11.6/0 01-0C2304 20.20 201130		IN MENDOCINO COUNTY 1.5 MILES EAST OF THE RODEO CREEK BRIDGE # 10-237 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	MENDOCINO CONSTRUCTION SERVICES, INC P.O. BOX 1517 WILLITS, CA 95490 (707)459-2377	KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (530)713-7864	$1,485,000 $798,231 $0	03/30/12 06/24/12 05/21/12	62% 54%
01-MEN-253-7.2/8.3 01-476204 ACST-P43L-(900)4 --() HA23	WPCP	IN MENDOCINO COUNTY ABOUT 8 MILES EAST OF BOONVILLE FROM 4.1 TO 4.3 MILES EAST OF SODA CREEK BRIDGE CONSTRUCT TIE BACK WALL, MBGR, HMA	MENDOCINO CONSTRUCTION SERVICES INC P O BOX 1517 WILLITS CA 95490 (707)459-2377	FAZAL, IMRAN 6301 NORTH STATE STREET REDWOOD VALLEY, CA 95470 (707)834-1151	$1,434,157 $1,436,804 $0	12/21/11 01/18/12 09/20/13 SUSPENDED	97% 100%
01-MEN-271-16.1/22.7 01-0C1304 HM1		IN HUMBOLDT AND MENDOCINO COUNTIES NEAR PIERCY FROM BEAR PEN ROAD TO ROUTE 101 SEAL COAT	NORTHWEST PAVING 8115 SECLUDED VALLEY DR REDDING CA 96001 (530)246-4388	FAZAL, IMRAN 6301 NORTH STATE STREET UKIAH, CA 95482 (707)834-1151	$704,327 $0 $0	06/14/13 07/08/13 09/05/13	0% 0%
01-MEN-999-/0 01-0A4204 HA21		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REHABILITATE BRIDGES	PENHALL COMPANY P O BOX 310 ROGERS MN 55374 (763)428-2244	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	$1,655,965 $0 $0	05/23/13 06/13/13 SUSPENDED	0% 0%
01-MEN-999-/0 01-464204 ACHS-X045-(022)E PGX0-45 0-(2E) --() HB1	WPCP	IN MENDOCINO COUNTY AT VARIOUS LOCATIONS RECONSTRUCT GUARD RAILING	CORAL CONSTRUCTION COMPANY P O BOX 347 WILSONVILLE OR 97070 (503)682-2252	KLEIBER, KATHARINE 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-5840	$6,390,708 $5,599,781 $0	02/28/12 03/22/12 09/30/13	76% 85%

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-VAR--/0 01-0B7904 HM4		IN DEL NORTE, HUMBOLDT, LAKE & MENDOCINO COUNTIES AT VARIOUS LOCATIONS REPAIR CHANGEABLE MESSAGE SIGNS	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE MOORPARK, CA 93021 (805)523-1914	LEES, CHUCK 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)496-4351	$248,411 $0 $0	05/30/13 06/27/13	0% 0%
01-VAR--/0 01-496604 HM3	WPCP	IN HUMBOLDT AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS BRIDGE DECK REPAIR	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT., STE E FORTUNA, CA 95540 (707)621-0000	$711,243 $500,672 $0	04/30/12 05/22/12 06/24/13	40% 70% SUSPENDED

Totals: **Authorized Final Amt:** $295,889,132 **Completed to Date:** $122,100,228 **Work This Month:** $177,025

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-139-30.0/40 02-4F1304		IN LASSEN AND SHASTA COUNTIES AT VARIOUS LOCATIONS. AR CHIP SEAL	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001 (530)246-4388	COLLINS, RON 1031 BUTTE STREET REDDING, CA 96001 (530)949-0697	$1,490,524 $0 $0	06/11/13 07/08/13	0% 0%
02-LAS-147-.5/1.2 02-4E3404		IN LASSEN COUNTY NEAR WESTWOOD FROM 0.3 MILE NORTH TO 0.5 MILE SOUTH OF SPRING CREEK DRIVE. ROADWAY REHABILITATION	DIG IT CONSTRUCTION INC P O BOX 494 CHESTER CA 96020 (530)258-3306	COLLINS, RON 1555 EAST MAIN STREET QUINCY , CA 95971 (530)283-2451	$946,852 $53,177 $0	05/17/13 06/10/13 08/23/13	26% 6%
02-LAS-395-5.4/61.1 02-4E8204 ACHS-P395-(238)E - -( ) HB1	WPCP	IN LASSEN COUNTY AT AND NEAR DOYLE FROM 0.6 MILE NORTH OF ROUTE 70 TO .02 MILE NORTH OF SUNNYSIDE ROAD. INSTALL CENTERLINE RUMBLE STRIP	CENTRAL STRIPING SERVICE INC 3489 LUYUNG DRIVE RANCHO CORDOVA CA 95742 (916)635-5175	COLLINS, RONALD 1031 BUTTE STREET REDDING, CA 96001 (530)949-0697	$352,980 $298,931 $0	09/13/12 02/06/13 06/27/13 07/08/13	100% 100% OVER RUN
02-LAS-395-56.5/61 02-3C0724 NH-S395-(240)E --() HA23		IN LASSEN COUNTY AT AND NEAR JOHN STONVILLE FROM 0.1 MILE NORTH OF SUNNYSIDE ROAD TO 0.1 MILE SOUTH OF ROUTE 36. PAVEMENT REHAB.	HAT CREEK CONSTRUCTION & MATERIALS INC 24339 HIGHWAY 89 N BURNEY CA 96013 (530)335-5501	BLINE, JEFF 13700 HWY 36E RED BLUFF, CA 96080 (530)949-2984	$2,525,754 $0 $0	05/24/13 06/13/13	0% 0%
02-MOD-299-8.8/14.7 02-4G1304		IN MODOC COUNTY ABOUT 8 MILES WEST OF CANBY FROM 0.1 MILE WEST OF TWO SPRINGS ROAD TO 0.1 MILE EAST OF COUNTY ROAD 85. COLD IN-PLACE RECYCLE & HMA	HAT CREEK CONSTRUCTION & MATERIALS INC 24339 HIGHWAY 89N BURNEY CA 96013 (530)335-5501	RE, SHARI 18300 ANTLER SCHOOL RD, BLDG D LAKEHEAD, CA 96051 (530)604-4836	$2,239,932 $886,555 $0	06/03/13 06/27/13 08/16/13	30% 40%
02-MOD-299-35.7/36.2 02-3E6904 HSNH-P299-(174)E --()		IN MODOC COUNTY NEAR ALTURAS FROM 1.2 MILES TO 0.9 MILES WEST OF CROWDER FLAT ROAD. SHOULDER WIDENING. SHOULDER WIDENING WITH HMA OVER AB	HAT CREEK CONSTRUCTION AND MATERIAL INC 23449 HIGHWAY 89N BURNEY CA 96013 (530)335-5501	ESTES, RODDY 18300 ANTLER SCHOOL RD.,BLDG D LAKEHEAD, CA 96051 (530)941-4998	$1,072,974 $150,759 $0	02/12/13 03/01/13 08/23/13	26% 15%

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-MOD-299-40.6/46.7 02-4F1404		IN MODOC COUNTY NEAR ALTURAS FROM ROUTE 395 TO 0.4 MILE EAST OF COUNTY ROAD 58 COLD IN-PLACE RECYCLING WITH HMA	EAGLE PEAK ROCK & PAVING INC P O BOX 879 ALTURAS CA 96101 (530)233-4568	ESTES, RODDY 1031 BUTTE STREET REDDING, CA 96001 (530)941-4998	$2,878,223 $2,388,538 $0	03/21/13 04/11/13 07/26/13	80% 83%
02-PLU-36-6.5/9.2 02-5E2104	WPCP	IN PLUMAS COUNTY AT CHESTER FROM 0.2 MILE EAST OF ROUTE 89 TO MELISSA AVENUE. PAVEMENT OVERLAY	HAT CREEK CONSTRUCTION & MATERIALS INC 24339 HIGHWAY 89 N BURNEY CA 96013 (530)335-5501	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-2529	$2,897,206 $2,935,080 $0	06/07/12 08/16/12 07/24/13	93% 95%
02-PLU-70-.1/35.1 02-3C3004 ACHS-P070-(102)E P- -( ) HB1	SWPPP	IN PLUMAS COUNTY AT VARIOUS LOCATIONS FROM GRIZZLY CREEK BRIDGE TO 0.1 MILE WEST OF SPANISH CREEK BRIDGE. INSTALL MBGR, CONCRETE BARRIER	STEWART ENGINEER INC PO BOX 990010 REDDING, CA 96099 (530)244-8464	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	$6,580,292 $4,534,108 $0	06/20/12 07/16/12 05/14/14	32% 69%
02-PLU-70-37.5/46.2 02-4E9804 STP-P070-(127)E --()		IN PLUMAS COUNTY IN AND NEAR QUINCY FROM 0.1 MILE EAST OF OLD COUNTY ROAD TO 0.2 MILE EAST OF ELM STREET MICROSURFACING & HMA OVERLAY	HAT CREEK CONSTRUCTION & MATERIALS INC 24339 HIGHWAY 89N BURNEY CA 96013 (530)335-5501	COLLINS, RONALD 1031 BUTTE STREET REDDING, CA 96001 (530)605-5866	$1,901,899 $0 $0	06/12/13 07/22/13	0% 0%
02-PLU-70-90.5/96 02-4E9904		IN LASSEN AND PLUMAS COUNTIES ON RTE 36 FROM RUSSEL AVENUE TO 0.1 MILE WEST OF SUSAN RIVER BRIDGEAND ON ROUTE 70 FROM 0.7 MILE WES HMA THIN BLANKET WITH DIGOUTS	HAT CREEK CONSTRUCTION & MATERIALS INC 24339 STATE HWY 89 N BURNEY CA 96013 (530)335-5501	COLLINS, RONALD 1031 BUTTE STREET REDDING, CA 96001 (530)949-0697	$868,299 $0 $0	04/05/13 04/26/13	0% 0%
02-SHA-5-.1/0 02-3E6504 BHIM-000C-(357)E --()		IN SISKIYOU AND SHASTA COUNTIES AT VARIOUS LOCATIONS BRIDGE MAINTENANCE	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	TRENT, BRANDON 1031 BUTTE STREET REDDING, CA 96001 (530)440-9554	$3,381,881 $980,861 $0	04/11/13 05/06/13 10/23/13	31% 29%

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-5-3.0/19 02-0C5904 NHS- -( ) --() HB4N	SWPPP	IN AND NEAR ANDERSON & REDDING ON I-5 FR 0.6MILE S OF ANDERSON SEP.TO 0.3 MILE N OF TWINVIEW BLVD UC & ON RT 44 FR EAST ST. TO EAS INSTALL ITS	ROADWAY ENGINEERING WORKS INC 3442 6TH STREET CERES CA 95307 (209)541-0920	WILSON, ZACHARY 1031 BUTTE STREET REDDING CA 96001 (530)225-3225	$4,954,857 $5,014,300 $0	11/23/10 12/23/10 06/27/13 06/28/13	100% 100% COMPLETED
02-SHA-5-30.6/0 02-2C2304 ACBH-IM00-(583)4 --() HA21	SWPPP	NEAR SHASTA LAKE CITY AT TUNNEL GULCH VIADUCT BR #06-0131R AND BR #06-0115 CASTELLA AT SWEETBRIER OVERCROSSING. BRIDGE REHABILITATION	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049 (530)246-4292	BAILEY, JOHN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)604-4864	$1,773,821 $1,702,225 $0	09/27/11 10/18/11 06/06/13 06/21/13	100% 100% COMPLETED
02-SHA-5-39.5/40.8 02-378904 ACBR-0058-(337)N 00-58 3-(7N) --() HA21	SWPPP	IN SHASTA COUNTY NEAR LAKEHEAD FROM 0.3 KM NORTH OF ANTLER SUMMIT OVERCROSSING TO 0.5 KM NORTH OF ANTLER UNDERPASS BRIDGE REPLACEMENT	TUTOR SALIBA CORPORATION 15901 OLDEN STREET SYLMAR CA 91342 (818)362-8391	DARNALL, MARK 4300 CATERPILLAR ROAD REDDING CA 96003 (530)225-3083	$127,849,374 $63,294,031 $0	09/25/09 10/14/09 04/01/15	68% 49%
02-SHA-5-44.4/58 02-2C4504 ACIM-0058-(341)E IM00-58 3-(1E) --() HA22	WPCP	IN SHASTA COUNTY NEAR LAKEHEAD FROM 1.5 MILES SOUTH OF DOG CREEK BRIDGE TO 0.6 MILE NORTH OF SIMS ROAD UNDERCROSSING ASPHALT CONCRETE RESURFACING	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	BADE, TIM 18300 ANTLERS SCHOOL RD LAKEHEAD, CA 96051 (530)225-3888	$32,944,030 $32,131,486 $0	11/29/10 01/12/11 09/01/13	100% 96% SUSPENDED
02-SHA-5-62.4/62.4 02-0E4004 ACIM-E005-(834)9 --() HB34	WPCP	IN SHASTA COUNTY NEAR DUNSMUIR AT CASTELLA VISTA POINT UPGRADE VISTA POINT	ROBERT J FRANK CONSTRUCTION INC 2806 TARMAC ROAD REDDING CA 96003 (530)222-1408	MALLORY, NICOLE 1031 BUTTE STREET REDDING, CA 96001 (530)605-5871	$377,555 $389,975 $0	08/30/12 11/16/12 06/20/13 06/25/13	100% 100% COMPLETED
02-SHA-44-.3/1.8 02-328044 STPE-PO44-(049)E --() HB4N	WPCP	IN SHASTA COUNTY IN REDDING INSTALL LANDSCAPING AND IRRIGATION	AUBURN GARDENING AND LANDSCAPE 2701 DEL PASO ROAD SUITE 130 SACRAMENTO CA 95835 (530)344-8169	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING CA 96001 (530)225-2922	$590,677 $548,422 $0	04/07/11 06/06/11 10/16/15	0% 0% PLANT EST SATIS

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-44-4.3/7.4 02-4E9504 ACNH-P044-(050)E --()		IN SHASTA COUNTY AT AND NEAR PALO CEDRO FROM STILLWATER CREEK BRIDGE TO COW CREEK BRIDGE. THIN BLANKET OVERLAY	TULLIS INC P O BOX 493416 REDDING CA 96049 (530)241-5105	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	$1,269,600 $290,837 $0	01/24/13 02/13/13 08/30/13	10% 23%
02-SHA-44-21.0/21.4 02-4E5204		IN SHASTA COUNTY ABOUT 6 MILES WEST OF SHINGLETOWN FROM 0.2 MILE WEST TO 0.3 MILE EAST OF BLACK BUTTE ROAD. WIDEN ROADWAY FOR LEFT TURN LANE	FLAT TOP GRADING INC P O BOX 161 MONTAGUE CA 96064 (530)459-3956	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	$681,000 $78,765 $0	04/25/13 05/24/13 09/03/13	20% 12%
02-SHA-299-2.5/4.3 02-1E10U4 ACHS-NH -(929)9 HSNH- 1-(2E) --()	SWPPP	IN SHASTA COUNTY ABOUT 17 MILES WEST OF REDDING FROM 2.5 TO 4.3 MILES EAST OF TRINITY COUNTY LINE. INCREASE CURVE RADII, WIDEN	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-2437	$12,080,439 $8,714,613 $0	07/12/11 08/10/11 07/18/13	35% 72%
02-SHA-299-4.3/5.5 02-2E5104 ACHS- 299-(171) NHP-299 -(171)E --() HB1	SWPPP	IN SHASTA COUNTY ABOUT 17.3 MILES WEST OF REDDING FROM 4.3 TO 5.5 MILES EAST OF TRINITY COUNTY CURVE IMPROVEMENT WITH HMA OVER AB	NORDIC INDUSTRIES INC 1437 FURNEAUX ROAD OLIVEHURST CA 95961 (530)742-7124	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)225-3193	$11,176,491 $1,852,649 $0	11/29/12 01/10/13 06/10/14	24% 17%
02-SHA-299-74.8/0 02-2C2224 BRST-P299-(165)E P2-99 1-(5E) --() HA21	SWPPP	IN SHASTA COUNTY AT BURNEY AT BURNEY CREEK BRIDGE REPLACE CONCRETE BRIDGE PC PS SLAB	TIMBERWORKS P O BOX 1240 MT SHASTA CA 96067 (530)926-4093	CHAFFEE, ERIC 122 BELLE MILL ROAD RED BLUFF, CA 96080 (530)218-2266	$2,704,168 $2,288,245 $0	12/08/11 01/04/12 05/06/13	92% 86% SUSPENDED
02-SIS-3-47.7/48.5 02-0E8404 HB4N	WPCP	IN SISKIYOU COUNTY IN YREKA FROM 0.1 MILE SOUTH OF JASPER PLACE TO 0.5 MILE NORTH OF JUNIPER DRIVE. ROADWAY WIDENING, DRAINAGE,LIGHTING	CUSTOM CRUSHING INDUSTRIES INC P O BOX 357 GRENADA CA 96038 (530)436-0332	CHINTON, JOHN 1745 S. MAIN STREET YREKA, CA 96097 (530)604-4847	$743,488 $697,086 $0	11/30/12 01/16/13 08/01/13	73% 92% SUSPENDED

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-3-48.3/53.1 02-4F1604		IN SISKIYOU COUNTY IN AND NEAR YREKA FROM 0.2 MILE NORTH OF JUNIPER DRIVE TO 13TH STREET. ASPHALT RUBBER CHIP SEAL	TIMBERWORKS P O BOX 1240 MT SHASTA CA 96067 (530)926-4093	HINTON, JOHN 1745 S. MAIN STREET YREKA, CA 96097 (530)604-4847	$573,569 $0 $0	05/14/13 06/10/13	0% 0%
02-SIS-5-19.0/25.3 02-3E7504 IM00-5916-(9E) --()	SWPPP	IN SISKIYOU COUNTY IN AND NEAR WEED FROM ROUTE 97 TO 0.3 MILE SOUTH OF WEED ROADSIDE REST AREA. RECONSTRUCT ROADWAY WITH HMA	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049 (530)246-4292	BAILEY, JOHN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)604-4864	$18,362,976 $16,162,073 $0	11/22/11 12/13/11 09/11/13	82% 86%
02-SIS-5-50.6/52.1 02-3C9204 ACBR-IM00-(591)7 --() HA21	SWPPP	IN SISKIYOU COUNTY NEAR YREKA FROM 0.6 MILE SOUTH OF SHASTA RIVER BRIDGES TO 0.2 MILE SOUTH OF VISTA POINT DECK REPLACEMENT, SEISMIC RETROFIT	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049 (530)246-4292	BAILEY, JOHN 1031 BUTTE STREET REDDING, CA 96001 (530)604-4847	$9,156,163 $2,070,839 $0	11/08/12 12/14/12 08/07/14	25% 25%
02-SIS-5-51.2/58.1 02-3E7604 ACIM-0059-(170)E --()	SWPPP	IN SISKIYOU COUNTY NEAR YREKA FROM 0.3 MILE SOUTH OF SHASTA RIVER BRIDGE TO 0.1 MILE NORTH OF KLAMATH RIVER ROAD UNDERCROSSING RECONSTRUCT ROAD WITH CONCRETE PAV	ROAD AND HIGHWAY BUILDERS OF CALIFORNIA INC P O BOX 70846 RENO NV 89570 (775)852-7283	HINTON, JOHN 1745 S. MAIN STREET YREKA, CA 96097 (530)604-4847	$46,216,293 $19,748,627 $0	12/22/11 01/18/12 03/24/14	54% 43%
02-SIS-96-20.0/20.1 02-340204 HA23		IN SISKIYOU COUNTY ABOUT 19 KM EAST OF SOMES BAR AT 0.8 KM EAST OF TI CREEK BRIDGE DRAINAGE AND SLOPE PROTECTION WORK	ROBERT J FRANK CONSTRUCTION INC 2806 TARMAC ROAD REDDING CA 96003		$98,000 $0 $0	11/21/97 11/21/97	0% 0%
02-SIS-96-68.7/69.1 02-3E0804		IN SISKIYOU COUNTY AT HAMBURG FROM 2.6 MILES TO 2.1 MILES WEST OF SCOTT RIVER BRIDGE. SHOULDER WIDENING	TIMBERWORKS P O BOX 1240 MT SHASTA CA 96067 (530)926-4093	CLEMENTS, BRENT 1031 BUTTE STREET REDDING, CA 96001 (530)604-7369	$487,416 $0 $0	05/03/13 05/31/13	0% 0%

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-96-/77.5 02-2E2914 HSTP-P096-(051)E --()	WPCP	IN SISKIYOU COUNTY AT VARIOUS LOCATIONS FROM SHASTA COUNTY LINE TO 0.2 MILE NORTH OF KLAMATH RIVER BRIDGE 02-0117. BRIDGE MAINTENANCE	SANTA MARGARITA CONSTRUCTION CORPORATION P O BOX 357 TEMPLETON CA 93465 (805)237-1186	COX, RUSSELL 1555 E MAIN STREET QUINCY, CA 95971 (530)440-5157	$6,622,328 $764,793 $0	02/22/13 03/12/13 06/30/14	23% 12%
02-SIS-97-.5/11.5 02-4F1504 STP-X093-(007)E --()		IN SISKIYOU COUNTY ON ROUTE 3 FROM 0.1 MILE SOUTH OF KIDDER CREEK BRIDGE TO 0.2 MILE NORTH OF REIDEL RANCH RD AND ON RTE 97 FROM 0 HMA OVERLAY & ASPHALT RUBBER SEAL C	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING, CA 96001 (530)246-4388	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)605-5871	$2,889,674 $1,667,575 $0	04/15/13 05/06/13 08/22/13	58% 57%
02-SIS-97-2.5/2.9 02-0E4404 HE13	WPCP	IN SISKIYOU COUNTY NEAR WEED FROM 0.1 MILE SOUTH OF MAPLE AVENUE TO 0.1 MILE NORTH OF FIRST AVENUE. WIDENING, PAVING AND STRIPING	DARREN TAYLOR CONSTRUCTION 5750 PLEASANT VIEW DR ANDERSON CA 96007 (530)378-2211	MALLORY, NICOLE 1031 BUTTE STREET REDDING, CA 96001 (530)605-5871	$674,953 $623,805 $0	12/10/12 01/10/13 07/12/13 07/17/13	100% 100% COMPLETED
02-TEH-5-5.6/41.7 02-0E4504 ACST-0058-(350)E 00-58 3-(0E) --()	WPCP	IN TEHAMA COUNTY AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF LIBERAL AVENUE OVERCROSSING TO 0.1 MILE NORTH OF BOWMAN ROAD OVERCROS PLACE MULCH AND CONSTRUCT PULLOUTS	ROBERT J FRANK CONSTRUCTION INC 2806 TARMAC ROAD REDDING CA 96003 (530)222-1408	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-1611	$917,685 $247,334 $0	12/19/12 01/11/13 10/25/13	19% 27%
02-TEH-5-27.1/42.1 02-3E8104 ACIM-0058-(346)E --()	SWPPP	IN TEHAMA AND SHASTA COUNTIES IN AND NEAR RED BLUFF FROM 0.4 MILES SOUTH OF ADOBE ROAD OVER- CROSSING TO FOURTH STREET OVERCROSSI ROADWAY REHABILITATION	TULLIS INC P O BOX 493416 REDDING CA 96049 (530)241-5105	SHEPARD, SEAN 13700 HWY 36E RED BLUFF, CA 96080 (530)527-8412	$32,222,163 $29,146,228 $0	12/14/11 01/04/12 09/24/13	81% 88%
02-TEH-32-22.3/22.8 02-2E7304 HSST-P032-(041)E --() HB1		IN TEHAMA COUNTY ABOUT 35 MILES EAST OF FOREST RANCH FROM 0.6 MILE WEST TO 0.1 MILE WEST OF DEER CREEK BRIDGE 08-0072. CURVE IMPROVEMENT, SHOULDER WIDEN	DIG IT CONSTRUCTION INC PO BOX 494 CHESTER CA 96020 (530)258-3306	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	$1,830,603 $43,505 $0	05/20/13 06/10/13 10/07/13	7% 2%

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TEH-36-6.0/11.5 02-4F1804		IN TRINITY & REHAMA COUNTIES ON RTE 3 FR SCORPION CREEK BRIDGE TO .4 MI N OF TRINITY RIVER BRIDGE & ON RTE 36 FR 1.3 MI E OF WILD ASPHAL RUBBER CHIP SEAL W DIGOUTS	VSS INTERNATIONAL INC P O BOX 981330 WEST SACRAMENTO CA 95798 (916)373-1500	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)515-4587	$1,106,524 $0 $0	06/05/13 06/27/13	0% 0%
02-TEH-36-39.7/40.3 02-2E6204 HSST-S036-(097)E --() HB1		IN TEHAMA COUNTY ON ROUTE 5 AT HESS ROAD MAINTENANCE STATION AND ON ROUTE 36 FROM FROM BAKER ROAD TO 0.6 MILE EAST OF BAKER ROAD. RECONSTRUCT AND WIDEN ROADWAY, HMA	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049 (530)246-4292	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-1611	$1,842,553 $169,459 $0	05/07/13 06/05/13 09/30/13	15% 9%
02-TEH-36-55.2/67.5 02-4E9704 STP-P036-(094)E --()		IN TEHAMA COUNTY AT AND NEAR PAYNES CREEK FROM 0.1 MILE WEST OF MANTON ROAD TO 0.2 MILE EAST OF LATKA ROAD ASPHALT RUBBER SEAL COAT	SIERRA NEVADA CONSTRUCTION INC P O BOX 50760 SPARKS NV 89435 (775)355-0420	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-1611	$1,088,007 $0 $0	06/03/13 06/27/13	0% 0%
02-TEH-36-91.5/0 02-2C2254 BHST-P036-(095)E --()		IN TEHAMA COUNTY ABOUT 8 MILES EAST OF MINERAL AT MILL CREEK BRIDGE BRIDGE SCOUR & POLYESTER CONC OVRLY	STEELHEAD CONSTRUCTORS INC P O BOX 997 PALO CEDRO CA 96073 (530)226-6400	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-1611	$712,777 $4,656 $0	04/03/13 04/22/13 12/06/13	0% 1%
02-TEH-99-13.9/14.3 02-2C1124 ACBR- NH-(562)E 99- 5-(2E) --() HA21 WPCP		IN TEHAMA COUNTY NEAR LOS MOLINOS FROM 0.1 MILE SOUTH OF SOUTH FORK MILL CREEK TO 0.1 MILE NORTH OF OF NORTH FORK MILL CREEK. REPLACE BRIDGE	PROVEN MANAGEMENT INC 712 SANSOME STREET SAN FRANCISCO CA 941111704 (415)421-9500	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	$1,862,321 $17,875 $0	08/20/12 09/27/12 10/15/13	0% 1%
02-TEH-172-/8.9 02-4E9604		IN TEHAMA COUNTY AT AND NEAR MINERAL FROM 0.2 MILE WEST OF MARTIN CREEK BRIDGE TO ROUTE 36. ASPHALT RUBBER CHIP SEAL	INTERMOUNTAIN SLURRY SEAL INC P O BOX 1841 SPARKS NV 89432 (775)358-1355	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	$499,375 $0 $0	06/04/13 06/27/13	0% 0%

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-3-.5/6.6 02-4F1704		IN TRINITY COUNTY AT AND NEAR PEANUT FROM DOBBINS GULCH BRIDGE TO 0.3 MILE NORTH OF MORGAN HILL ROAD. HOT MIX ASPHALT OVERLAY	TULLIS INC P O BOX 493416 REDDING CA 96049 (530)241-5105	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING,CA 96001 (530)356-7818	$1,121,029 $0 $0	03/12/13 04/04/13 09/13/13	0% 0%
02-TRI-3-7.1/8.3 02-4C9604 STPE-P003-(032) --()	WPCP	IN TRINITY COUNTY AT HAYFORK FROM MAIN STREET TO 0.1 MILE NORTH OF FOREST AVENUE. CONSTRUCT BIKE LANES	TULLIS INC P O BOX 493416 REDDING CA 96049 (530)241-5105	ZDENEK, MIKE 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	$621,750 $0 $0	12/06/12 12/27/12 09/09/13	0% 0%
02-TRI-3-68.5/0 02-2C9904 BRST-X033-(030)E X0-33 0-(0E) --() HA21	SWPPP	IN TRINITY COUNTY AT TRINITY RIVER BRIDGE AND AT MINNEHAHA CREEK BRIDGE REPLACE BRIDGE WITH PS CONCRETE	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510 (925)372-8000	O'SULLIVAN, ANDY 1625 MOTT ROAD MT. SHASTA CA 96067 (530)235-2657	$4,875,638 $4,822,072 $0	02/24/11 03/15/11 11/02/13	57% 99%
02-TRI-3-/0 02-4E5604		IN TRINITY COUNTY AT VARIOUS LOCATIONS. BRIDGE MAINTENANCE	TIMBERWORKS P O BOX 1240 MT SHASTA CA 96067 (530)926-2118	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)515-4587	$690,886 $0 $0	06/05/13 06/27/13	0% 0%
02-TRI-36-30.4/30.7 02-3E7104 HSST-S036-(096)E --()		IN TRINITY COUNTY ABOUT 12 MILES EAST OF FOREST GLEN FROM 1.7 MILES TO 2.1 MILES EAST OF ROUTE 3 PLACE HMA AND HORIZONTAL CURVE	STEVE MANNING CONSTRUCTION INC P O BOX 491660 REDDING CA 96049 (530)222-0810	RINARD, WAYNE 1031 BUTTE STREET REDDING, CA 96001 (530)515-4587	$736,521 $0 $0	04/15/13 05/06/13 10/03/13	0% 0%
02-TRI-299-19.2/19.6 02-2E2004 HSNH-P299-(166)E --() HB1	WPCP	IN TRINITY COUNTY ABOUT 8 MILES EAST OF BURNT RANCH FROM 0.3 MILE WEST TO 0.2 MILE EAST OF SWEDE CREEK ROAD CONSTRUCT RETAINING WALL PLACE HMA	R BROWN CONSTRUCTION CO INC P O BOX 406 WILLOW CREEK CA 95573 (530)629-3702	RINARD, WAYNE 1031 BUTTE STREET REDDING, CA 96001 (530)515-4587	$1,281,117 $793,024 $0	09/08/11 09/28/11 11/21/12	86% 61%

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-299-23.3/0 02-374304 ACNH-P299-(168)E --() HA21	WPCP	IN TRINITY COUNTY NEAR DEL LOMA AT BIG FRENCH CREEK BRIDGE (NO. 5.8) RAIL UPGRADE, WIDEN	STEWART ENGINEERING INC P O BOX 990010 REDDING CA 96099 (530)244-8464	RINARD, WAYNE 1031 BUTTE STREET REDDING, CA 96001 (530)515-4587	$977,199 $157,783 $0	11/02/12 12/03/12 11/08/13 SUSPENDED	7% 17%
02-TRI-299-64.1/72.2 02-3E9304	WPCP	IN SHASTA AND TRINITY COUNTIES AT AND NEAD DOUGLAS CITY FROM 0.6 MILE EAST OF LEWISTON ROAD TO 0.1 MILE EAST OF SHASTA COUNTY LINE HMA THIN BLANKET OVERLAY	MERCER-FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	RINARD, WAYNE 1031 BUTTE STREET REDDING, CA 96001 (530)515-4587	$2,511,988 $2,520,890 $0	04/11/12 04/25/12 06/21/13 06/25/13 COMPLETED	100% 100%
02-VAR--/0 02-3E6304		IN LASSEN, PLUMAS, AND TEHAMA COUNTIES AT VARIOUS LOCATION. BRIDGE & GUARD RAILING MAINTENANCE	SANTA MARGARITA CONSTRUCTION CORP PO BOX 357 TEMPLETON CA 93465 (805)237-1186	COLLINS, RON 1031 BUTTE STREET REDDING, CA 96001 (530)949-0697	$1,234,568 $164,180 $0	05/03/13 05/24/13 11/06/13	17% 13%
02-VAR--/0 02-4E5404		IN SHASTA AND SISKIYOU COUNTIES AT VARIOUS LOCATIONS. BRIDGE MAINTENANCE	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)605-5871	$1,848,848 $0 $0	05/10/13 06/04/13 01/22/14	0% 0%

Totals: **Authorized Final Amt:** $367,345,239 **Completed to Date:** $208,355,362 **Work This Month:** $0

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-32-11.3/15.5 03-4M1604 MTCE- -( ) --() HM1A		IN AND NEAR CHICO FROM EL MONTE AVENUE TO 0.3 MILE EAST OF HUMBOLDT ROAD COLD IN PLACE RECYCLING WITH AC	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	STEINER, BRIAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-3679	$1,894,398 $7,781 $0	06/05/13 06/27/13 10/18/13 SUSPENDED	7% 0%
03-BUT-70-3.3/6.1 03-0E9304 NH-P070-(124)E --() HB4N	SWPPP	IN BUTTE COUNTY FROM0.7 MILE SOUTH OF EAST GRIDLEY ROAD TO 0.6 MILE NORTH OF COX LANE WIDEN ROADWAY AND PLACE RUBBERIZED	DESILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568 (925)829-9220	COBORN, AL 2060 3RD STREET OROVILLE, CA 95965 (530)534-9046	$8,376,192 $7,380,158 $0	03/03/11 03/24/11 07/09/13 07/19/13 COMPLETED	100% 100%
03-BUT-70-9.2/17 03-2F3004 NH-P070-(104) --() HA22	WPCP	IN AND NEAR OROVILLE FROM 0.2 MILE NORTH OF PALERMO ROAD TO 0.1 MILE NORTH OF OPHIR ROAD AND 0.4 MILE SOUTH OF 70/162 SEPARATATION PAVEMENT REHABILITATION	DE SILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568 (925)829-9220	GRANDY, DWAYNE 2060 THIRD STREET, SUITE B OROVILLE, CA 95965 (530)713-7814	$6,840,454 $2,536,067 $0	12/05/12 01/10/13 08/31/13	33% 36%
03-BUT-70-28.2/0 03-1E5104 ACST-P070-(103)E H P0-70 1-(3E) --() HA21	WPCP	IN BUTTE COUNTY NEAR CHEROKEE AT WEST BRANCH FEATHER RIVER BRIDGE RETROFIT STEEL MEMBERS, BRIDGE DECK	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT #D BENICIA CA 94510 (925)372-8000	WOOD, JUSTIN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)682-3831	$5,996,819 $137,444 $0	03/20/13 04/11/13 08/07/14	2% 2%
03-BUT-99-13.0/20.6 03-4M5304 STP-P099-(566)E --() HM1A		IN BUTTE COUNTY ABOUT 10 MILES NORTH OF GRIDLEY FROM 0.2 MILE SOUTH OF NORTH JUNCTION ROUTE 162 TO DRY CREEK BRIDGE PAVEMENT REHABLITATION	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	COBORN, AL 2060 THIRD STREET, SUITE B OROVILLE, CA 95965 (530)713-7863	$1,753,478 $1,216,210 $0	04/29/13 05/24/13 08/27/13	30% 72%
03-BUT-99-28.1/29.6 03-3E6204 NHBR-P099-(536) --() HA21		NEAR CHICO FROM ESTATES DRIVE TO 0.4 MILE NORTH OF BUTTE CREEK BRIDGE 12-126R REPLACE BRIDGE (SCOUR)	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	$7,442,569 $24,320 $0	04/03/13 04/22/13 08/01/15	6% 0%

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-99-32.4/33.3 03-3A0424 HB4N	SWPPP	IN BUTTE COUNTY IN CHICO FROM ROUTE 32 UNDERCROSSING TO EAST FIRST AVENUE UNDERCROSSING WIDEN ROADWAY AND BRIDGES	VIKING CONSTRUCTION COMPANY INC P O BOX 1508 RANCHO CORDOVA CA 95741 (916)852-5530	THOMAS, SHAHNA 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)533-4526	$24,357,831 $14,914,847 $0	07/08/11 08/05/11 08/06/14	42% 61%
03-BUT-99-44.4/46 03-3M5804 HM1A		IN BUTTE COUNTY NEAR CHICO FROM 0.1 MILE NORTH OF BROYLES ROAD TO THE TEHAMA COUNTY LINE AC OVERLAY,RUMBLE STRIPS,COLD PLANE	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	$670,985 $0 $0	04/23/13 05/16/13 09/06/13	0% 0%
03-BUT-191-4.6/0 03-3M6404 HM3H	WPCP	IN BUTTE COUNTY AT VARIOUS LOCATIONS REHABILITATE SIX BRIDGE DECKS	COAST CONSTRUCTION INC 4460 REDWOOD HWY STE 16 SAN RAFAEL CA 94903 (415)444-0716	WOOD, JUSTIN 2060 3RD STREET OROVILLE CA 95965 (530)682-3831	$639,491 $511,045 $0	04/12/11 05/04/11 10/04/11	64% 83%
03-BUT-191-/11.4 03-4M2704 STP-P191-(005)E --() HM1A		IN BUTTE COUNTY IN AND NEAR PARADISE FR 0.2 MI N OF RTE 70 TO PEARSON ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO, CA 95928 (530)891-6555	GRANDY, DWAYNE 2060 THIRD STREET, SUITE B OROVILLE, CA 95965 (530)713-7814	$2,285,085 $0 $0	06/12/13 06/27/13 10/18/13	0% 0%
03-COL-5-21.0/34.4 03-4M1204 HM1B	WPCP	IN COLUSA COUNTY NEAR WILLIAMS FROM 1.7 MILES NORTH OF FRESHWATER ROAD OVERCROSSING TO THE GLENN COUNTY LINE PAVEMENT REHABILITATION	DESILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568 (925)829-9220	TOLLISON, RON 379 COLUSA HWY YUBA CITY, CA 95991 (530)682-3995	$5,567,226 $4,462,599 $0	05/04/12 06/12/12 06/01/13	76% 94% SUSPENDED
03-COL-5-/34.4 03-4M4804 HM3		IN COLUSA AND GLENN COUNTIES AT VARIOUS LOCATIONS METHACRYLATE AND POLYESTER BRIDGE	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	STEINER, BRIAN 2060 THIRD STREET, SUITE B OROVILLE, CA 95965 (530)218-3679	$976,608 $821,210 $0	03/05/13 04/04/13 10/16/13	35% 77%

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-COL-20-/10.2 03-1F7404 ACNH-P020-(166) --() HA22	WPCP	IN COLUSA COUNTY 20 MILES WEST OF WILLIAMS FROM THE LAKE COUNTY LINE TO 0.5 MILE WEST OF ROUTE 16 & FROM 0.1 MILE EAST OF ROUTE 16 PAVEMENT REHABILITATION	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	KRAFT, DAN 15533 40TH AVENUE CLEARLAKE, CA 95422 (530)713-7864	$7,674,138 $4,872,571 $0	11/19/12 12/20/12 10/01/13	53% 64%
03-ED-49-3.7/3.9 03-4E5904 STP-P049-(153) --() HB1		IN EL DORADO COUNTY NEAR NASHVILLE AT 0.7 MI N OF UNION MINE ROAD INCREASE SUPERELEVATION OF CURVE	LORANG BROTHERS CONSTRUCTION INC 1175 S AUBURN STREET COLFAX CA 95713 (530)346-8150	WOODRUFF, JARRETT 3065 BLAIRS LANE PLACERVILLE, CA 95667 (916)416-7548	$661,024 $0 $0	06/21/13 07/24/13	0% 0%
03-ED-49-9.6/10.1 03-3E6304 HA22	WPCP	IN EL DORADO COUNTY FROM MISSOURI STREET NORTH TO 4.8 MILES SOUTH OF JUNCTION ROUTE 49/50 SEPARATION PLACE HMA, REPLACE ASPHALT CONCRETE	DOUG VEERKAMP GENERAL ENGINEERING INC 2585 COLD SPRINGS ROAD PLACERVILLE CA 95667 (530)676-0825	ALTERTON, NATHAN 3065 BLAIR AVE. PLACERVILLE, CA 95667 (530)957-1110	$838,845 $111,311 $0	05/21/12 06/20/12 08/31/13	0% 17%
03-ED-50-15.4/0 03-4M2304 HM3	WPCP	IN EL DORADO COUNTY NEAR PLACERVILLE AT WEBER CREEK BRIDGE PREP AND PAINT TWO BRIDGES	JEFFCO PAINTING AND COATING INC P O BOX 1888 VALLEJO CA 94590 (707)562-1900	WOODRUFF, JARRETT 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)858-8628	$1,127,031 $509,814 $0	02/16/12 04/02/12 01/29/14	36% 45%
03-ED-50-16.4/18.3 03-355534 NH-P050-(122)E --() HB4N HB4N	WPCP	IN EL DORADO COUNTY IN PLACERVILLE FROM 0.1 MILE WEST OF WEST PLACERVILLE UNDERCROSSING TO CLAY STREET UNDERCROSSING HIGHWAY PLANTING	J M SLOVER INC 1630 LOTUS ROAD PLACERVILLE CA 95667 (530)621-4815	SAGER, JANET 3855 N. FREEWAY BLVD, STE. 120 SACRAMENTO CA 95834 (916)263-4912	$281,033 $247,503 $0	11/03/10 12/01/10 09/11/14	0% 0% PLANT EST SATIS
03-ED-50-18.1/19.1 03-4M5404 HM1		IN EL DORADO COUNTY IN & NEAR PLACERVILLE ON RTE 50 FR CLAT STR UC TO E OF CARSON RD OC & RTE 193 NEAR PLACERVILLE FROM SOUTH FORK DIGOUTS AND HMA OVERLAY	SIERRA NEVADA CONSTRUCTION INC P O BOX 50760 SPARKS NV 89435 (775)355-0420	OULAD-DAOUD, BRAHIM 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)624-2851	$712,812 $709,726 $0	03/05/13 03/25/13 08/02/13 08/06/13	100% 100%

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-19.1/0 03-4M1904 HM3H	WPCP	IN EL DORADO, PLACER, NEVADA, AND YOLO COUNTIES AT VARIOUS LOCATIONS BRIDGE DECK PRESERVATION	LEGG INC 2551 2ND STREET LIVERMORE CA 94550 (925)605-4500	ALTERTON, NATHAN 3065 BLAIR AVENUE PLACERVILLE, CA 95667 (530)957-1110	$1,357,423 $1,185,175 $0	03/27/12 04/25/12 03/04/13 SUSPENDED	95% 69%
03-ED-50-28.8/39.6 03-1A6804 NH-P050-(124)E --() HA22	WPCP	IN EL DORADO COUNTY FROM SAWMILL UNDERCROSSING TO SOUTH FORK AMERICAN RIVER BRIDGE APPLY HOT MIX ASPHALT	TEICHERT CONSTRUCTION P.O. BOX 1890 DAVIS, CA 95617-1890 (530)406-4200	WESTOVER, MARK 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)858-8628	$11,961,522 $10,739,443 $0	11/29/10 12/16/10 11/15/12 SUSPENDED	100% 90%
03-ED-50-51.6/53.2 03-4M0804 HM3H		IN EL DORADO COUNTY NEAR KYBURZ AT VARIOUS LOCATIONS FROM 0.3 MILE WEST OF 36 MILE STONE ROAD TO 0.6 MILE WEST OF WRIGHTS LAKE RO REHABILITATE CULVERTS	C W FOX CONSTRUCTION INC 2701 SECRET LAKE TRAIL COOL CA 95614 (530)823-0591	NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)218-4803	$431,135 $34,389 $0	04/09/13 05/06/13 09/04/13	27% 8%
03-ED-50-73.7/75.4 03-1A7324 ACNH-P050-(129) --() HA42 HA22 HB4N	SWPPP	IN EL DORADO COUNTY IN AND NEAR SOUTH LAKE TAHOE FROM 0.1 MILE SOUTH OF AIRPORT ROAD TO ROUTE 50/89 SEPARATION HMA CONCRETE SUFACING AND DRAINAGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	MATYE, BENJAMIN 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)682-3562	$4,499,933 $708,268 $0	03/28/13 04/18/13 11/05/13	51% 16%
03-ED-50-77.3/79.3 03-1A73U4 NH- -( ) --() HA42 HA22 HB4N	SWPPP	IN SOUTH LAKE TAHOE FROM TROUT CREEK TO SKI RUN BOULEVARD STORM WATER QUALITY IMPROVEMENTS	DISNEY CONSTRUCTION INC 859 COWAN RDAD STE 3 BURLINGAME CA 94513 (650)259-9545	MONTPLAISIR, JARET 2489 LAKE TAHOE BLVD SOUTH LAKE TAHOE, CA 96150 (530)218-4803	$16,076,946 $15,315,163 $0	02/10/11 03/01/11 09/19/13	47% 93%
03-ED-50-78.9/79.5 03-1A7344 ACNH-P050-(128)E --() HA42	SWPPP	IN EL DORADO COUNTY IN SOUTH LAKE TAHOE FROM 0.2 MILE WEST OF SKI RUN BOULEVARD TO WILDWOOD AVENUE COLD PLANE & HMA OVERLAY, DRAINAGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	MONTPLAISIR, JARET 2489 LAKE TAHOE BLVD, SUITE 6 SOUTH LAKE TAHOE, CA 96150 (530)218-4803	$3,127,755 $1,327,126 $0	04/06/12 04/25/12 10/25/13	38% 44%

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-/80.4 03-4M5104 HM3H		IN EL DORADO, SACRAMENTO, AND YOLO COUNTIES AT VARIOUS LOCATIONS ON ROUTES 50, 51, AND 193 METHACRYLATE AND POLYESTER BRIDGE	PENHALL COMPANY P O BOX 310 ROGERS MN 55374 (763)428-2244	GUTIERREZ, BOJANA 3855 N. FREEWAY BLVD, STE. 120 SACRAMENTO, CA 95834 (916)801-3455	$2,272,990 $0 $0	05/31/13 06/27/13	0% 0%
03-ED-89-18.0/24.9 03-1A8444 ACST-P089-(105)P P08-9 10-() --() HA42 HB4N HA22		IN EL DORADO COUNTY ABOUT 8.3 MILES NORTH OF SOUTH LAK TAHOE FROM 0.1 MILE NORTH OF EAGLE FALLS SIDEHILL VIADUCT NO 5 TO MEEKS CRE HMA OVERLAY AND WIDEN ROADWAY	DIABLO CONTRACTORS INC 7 CROW CANYON COURT, SUITE 10 SAN RAMON CA 94583 (925)522-8250	MONTPLAISIR, JARET 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)682-5837	$11,267,997 $0 $0	06/19/13 07/22/13	0% 0%
03-ED-193-10.1/10.1 03-2F7204 STP- -( ) --() 20.20 201130		IN EL DORADO COUNTY, NEAR GEORGETOWN, ABOUT 0.6 MILE WEST OF GRAYBAR MINE ROAD DIR'S EMERGENCY F.A. REPAIR EB SHOULDER AND SLOPE BELOW	DOUG VEERKAMP GENERAL ENG. INC 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)621-0986	$370,000 $181,787 $0	05/13/11 11/03/11 06/23/11	67% 100%
03-ED-193-25.8/25.8 03-2F6504 STP- -( ) --() 20.20 201130		IN EL DORADO COUNTY, NEAR PLACERVILLE, ABOUT 1.2 MILES EAST OF THE SOUTH FORK AMERICAN RIVER BRIDGE DIR'S EMERGENCY F.A. PLACE ROCK SLOPE PROTECTION IN THE FAILED	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	NANUGONDA, VEERA 3065 BLAIR AVE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)621-0986	$300,000 $88,255 $0	03/28/11 03/28/11 05/13/11	100% 29%
03-GLE-32-/1.3 03-4M5604 HM1		IN GLENN COUNTY IN AND NEAR ORLAND FROM 0.1 MILE WEST OF ROUTE 32/5 SEPARATION TO 0.3 MILE EAST OF PAPST AVENUE AND FROM 0.1 MILE REPLACE AC SURFACING	SIERRA NEVADA CONSTRUCTION INC P O BOX 50760 SPARKS NV 89435 (775)355-0420	STEINER, BRIAN 2060 THIRD STREET, SUITE B OROVILLE, CA 95965 (530)218-3679	$583,007 $399,474 $0	04/03/13 04/22/13 08/13/13	40% 71%
03-GLE-162-67.2/84.6 03-4M5504 HM1		IN GLENN COUNTY NEAR WILLOWS FROM CENTRAL IRRIGATION CANAL BRIDGE TO TO NORTH JUNCTION ROUTE 162/45 AND FROM SOUTH JUNCTION ROUTE APPLIED HOT CHIP SEAL	TIMBERWORKS P O BOX 1240 MT SHASTA CA 96067 (530)926-4093	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	$1,597,444 $825,203 $0	05/02/13 05/31/13 08/22/13	11% 52% SUSPENDED

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-20-3.9/17.5 03-2F35U4 ACNH-P020-(167) --() HA22	WPCP	IN AND NEAR GRASS VALLEY AND NEVADA CITY FROM 0.3 MILE EAST OF INDIAN SPRING ROAD TO JCT RT 49 PAVEMENT REHABILITATION	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765 (916)645-4800	CULLEY, STEVEN 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (916)952-7196	$8,019,545 $4,561,984 $0	12/21/12 01/23/13 10/03/13	8% 57%
03-NEV-20-12.8/15.9 03-3E0604 BHNH-SP02-(016)2 --() HA21	WPCP	IN GRASS VALLEY AND IN NEVADA CITY AT ROUTE 20/174 SEPARATION AND AT GOLD FLAT ROAD OVERCROSSING POLYESTER CONCRETE AND HMA OVERLAY	DEBRUIN CONSTRUCTION INC P O BOX 1355 STOCKTON CA 95231 (209)462-5100	CATANIA, DAVID 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)218-1752	$1,031,882 $0 $0	08/24/11 10/03/11	0% 0% SUSPENDED
03-NEV-20-12.8/15.9 03-3E06A4	WPCP	174/20 AND GOLD FLAT POLYESTER OVERLAY PLACE POLYESTER CONCRETE, COLD PLANE	WESTERN STRUCTURES 6005 TYLER STREET, RIVERSIDE CA 92503	JEFF D JOHNSON 138 NEW MOHAWK, SUITE A NEVADA CITY, CA 95959 (530)632-6714	$960,363 $726,215 $0	04/26/13 04/26/13 09/07/13	38% 78%
03-NEV-20-36.1/44.5 03-4M0704 HM2C		IN NEVADA AND PLACER COUNTIES AT VARIOUS LOCATIONS CULVERT REHABILITATION	QUIMU CONTRACTING INC P O BOX 1177 DIXON CA 95620 (707)693-0289	JOHNSON, JEFF D 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)632-6714	$384,427 $0 $0	04/05/13 05/16/13 10/04/13	0% 0%
03-NEV-49-9.7/11.2 03-2A6904 SARR-P049-(148)E P0-49 1-(8E) --() HE13	SWPPP	IN NEVADA COUNTY NEAR GRASS VALLEY FROM 0.6 KM NORTH OF ALTA SIERRA DRIVE TO 0.9 KM SOUTH OF WELLSWOOD WAY WIDEN ROADWAY	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220	CLARK, MARTIN 138 NEW MOHAWK ROAD, STE. B NEVADA CITY CA 95959 (530)218-4832	$9,757,769 $9,051,393 $0	05/08/10 06/22/10 08/23/13	46% 95%
03-NEV-49-11.6/11.6 03-3F7304 20.20 201130		IN NEVADA COUNTY, ON ROUTE 49, AT POST MILE 11.64 DIR'S EMERGENCY F.A REPAIR EMBANKMENT AND LINE EXISTING 48-INC	STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099 (530)244-8464	JOHNSON, JEFF D. 138 NEW MOHAWK ROAD, STE. B NEVADA CITY, CA 95959 (916)825-7697	$825,000 $558,503 $0	12/05/12 01/16/13 04/20/13	93% 68%

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-49-31.3/32.6 03-1F6204 HA42		NEAR NORTH SAN JUAN FROM 1.3 MILES SOUTH OF MIDDLE YUBA RIVER BRIDGE 17-09 TO MIDDLE YUBA RIVER BRIDGE 17-09 RECONSTRUCT EMBANKMENT AND OVERLAY	HANSEN BROS ENTERPRISES P O BOX 1599 GRASS VALLEY CA 95945 (530)273-3381	CLARK, MARTIN 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)218-4832	$577,987 $223,710 $0	04/15/13 05/16/13 09/27/13	29% 39%
03-NEV-80-2.0/61.6 03-3M6804 HM3	WPCP	IN PLACER AND NEVADA COUNTIES AT VARIOUS LOCATIONS REPLACE JOINT SEALS	BAY LINE CUTTING & CORING INC 1635 4TH STREET BERKELEY, CA 94710 (510)527-1000	MONTPLAISIR, JARET 11323 SANDERS DRIVE RANCHO CORDOVA CA 95742 (530)587-9894	$3,796,379 $3,622,844 $0	03/07/11 03/28/11 07/26/13	97% 98%
03-NEV-80-5.0/0 03-4M5004 HM3H		IN NEVADA AND PLACER COUNTIES AT VARIOUS LOCATIONS METHACRYLATE AND POLYESTER DECKS	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	VANDELL, SAM 2520 WARREN DR., SUITE A ROCKLIN, CA 95677 (916)869-1867	$1,027,993 $0 $0	06/12/13 06/27/13	0% 0%
03-NEV-80-12.3/13.3 03-3F0304 HSNH-0804-(198) --() HB1		IN NEVADA COUNTY NEAR TRUCKEE FROM 0.4 MILE WEST OF DONNER PASS ROAD OC TO 0.1 MILE EAST OF DONNER PASS OC INSTALL CONCRETE MEDIAN BARRIER	SIERRA NEVADA CONSTRUCTION INC P O BOX 50760 SPARKS NV 89435 (775)355-0420	CROSBY, TIM 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)320-6460	$1,275,109 $0 $0	04/29/13 05/24/13 08/29/13	0% 0%
03-PLA-65-12.2/23.8 03-3338U4 HPLU-6208-(030)L 620-8 03-(DEM)O - -() HE14 HE14	SWPPP	IN PLACER COUNTY NEAR LINCOLN FROM 0.6 KM NORTH OF TWELVE BRIDGES OVERCROSSING TO 1.3 KM SOUTH OF BEAR RIVER CONSTRUCT NEW FREEWAY AND BRIDGES	DE SILVA GATES FCI A JOINT VENTURE OF DE SILVA GATES CONSTRUCTION AND F C I CONSTRUCTORS INC P O BOX 2909 DUBLIN CA 94568 (925)829-9220	BEREXA, CARL 2520 WARREN DRIVE, STE. B ROCKLIN CA 95677 (916)624-2769	$154,717,840 $152,490,428 $0	06/09/08 07/02/08 07/03/13 07/09/13	100% 100% COMPLETED
03-PLA-65-15.0/23.8 03-333824 HPLU-6203-(031)L 620-3 03-() --() HB4C	SWPPP	IN PLACER COUNTY NEAR LINCOLN FROM 2.6 MILES NORTH OF TWELVE BRIDGES OVERCROSSING TO 5.1 MILES SOUTH OF BEAR RIVER BRIDGE CONSTRUCT SOUTHBOUND LANES	DE SILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568 (925)829-9220	FREDRICKSON, SCOTT 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)416-3011	$18,550,504 $11,316,377 $0	05/21/12 06/19/12 06/17/14	48% 61%

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-80-34.6/34.9 03-2F2504 20.10 201130		IN PLACER COUNTY NEAR COLFAX, FROM 1.8 MILES EAST OF ROUTE 174/80 SEPARATION TO 0.2 MILES WEST OF LONG RAVINE BRIDGE REMOVE MAT'L, PLACE K-RAIL, SIDESLOPE RPR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE, CA 95077-5085	SCHEIBER, TROY 33 DEPOT STREET COLFAX, CA 95713 (530)346-7513	$355,000 $138,197 $0	12/20/10 06/16/11 01/25/11	100% 39%
03-PLA-80-34.9/0 03-2F2604 ACIM-0804-(197)E --() HA42	WPCP	IN PLACER COUNTY NEAR COLFAX AT 0.1 MILE WEST OF LONG RAVINE UNDERCROSSING REPAIR CUT SLOPE	DESERT CONCEPTS CONSTRUCTION INC 77-770 COUNTRY CLUB DR STE D PALM DESERT CA 92211 (760)200-9007	ZINK, PHIL 33 DEPOT STREET COLFAX, CA 95713 (530)682-7747	$934,996 $714,582 $0	11/02/12 12/03/12 07/26/13	96% 76%
03-PLA-80-56.1/66.3 03-2C8604 ACIM-000C-(309)N --() HA22	SWPPP	IN PLACER AND NEVADA COUNTIES FROM CARPENTER FLAT UNDERCROSSING TO HAMPSHIRE ROCKS UNDERCROSSING RECONSTRUCT ROADWAY	TEICHERT CONSTRUCTION 4401 DULUTH AVENUE ROCKLIN, CA 95765 (916)645-4800	ZINK, PHIL 33 DEPOT STREET, P O BOX 1807 COLFAX CA 95713 (530)346-7996	$93,607,396 $87,035,633 $0	02/22/10 03/16/10 09/17/13	90% 91%
03-PLA-89-8.6/12.4 03-3F4204 HA42		IN PLACER COUNTY AT AND NEAR TAHOE CITY FROM JUNCTION RTE 89/28 TO 1.4 MILES SOUTH OF ALPINE MEADOWS ROAD DRAINAGE IMPROVEMENTS	CIMARRON INC 929 O'BYRNES FERRY ROAD COPPEROPOLIS CA 95228 (209)522-1655	DANIELS, AARON 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)682-5504	$784,530 $61,688 $0	05/21/13 06/10/13 10/09/13	10% 8%
03-PLA-89-13.7/19 03-1C1124 STP0-000C-(342)E --() HB4N	WPCP	IN EL DORADO, NEVADA AND PLACER COUNTIES AT VARIOUS LOCATIONS ON ROUTES 50, 80,89, AND 267 (OUTSIDE TAHOE BASIN) INSTALL ITS AND TOS MICROWAVE	AEGIS ITS INC 3360 E. LA PALMA AVENUE ANAHEIM, CA 92806 (714)630-3700	MATYE, BENJAMIN 10960 WEST RIVER ST,SUITE 101A TRUCKEE, CA 96161 (530)682-3562	$1,120,046 $929,335 $0	07/26/11 08/16/11 05/03/13	92% 85% SUSPENDED
03-PLA-89-/T8.5 03-2A9204 ACST-P089-(102)E P0-89 1-(2E) --() HA23	SWPPP	IN EL DORADO AND PLACER COUNTIES AT AND NEAR TAHOE CITY FROM 0.2 MILE SOUTH OF THE EL DORADO/PLACER COUNTY LINE TO THE TRUCKEE RIV REHAB PAVEMENT AND DRAINAGE SYSTEM	ROAD AND HIGHWAY BUILDERS LLC PO BOX 70846 RENO NV 89570 (775)852-7283	ISKIN, ROY 10960 WEST RIVER ST, STE 101A TRUCKEE, CA 96161 (530)682-7172	$34,788,553 $232,932 $0	04/10/12 04/27/12 11/18/14	4% 1% SUSPENDED

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-174-/2.8 03-4M5704 HM1		IN PLACER COUNTY IN AND NEAR COLFAX 174/80 SEPARATION TO BEAR RIVER BRIDGE_____ REPLACE AC AND HMA OVERLAY	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	BOKOVA, MARY 33 DEPOT STREET COLFAX, CA 95713 (530)330-2727	$694,663 $0 $0	05/09/13 06/04/13 09/16/13	0% 0%
03-SAC-5-1.5/0 03-4M3704 HM4		IN PLACER AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS REPLACE DAMAGED LIGHTING POLES	STUDEBAKER BROWN ELECTRIC INC 2008 OPPORTUNITY DR SUITE 140 ROSEVILLE CA 95678 (530)333-3423	KAMAL, BALBIR 3855 N FREEWAY BLVD. SUITE 120 SACRAMENTO, CA 95834 (916)799-0878	$234,740 $0 $0	06/05/13 07/15/13	0% 0%
03-SAC-5-22.0/0 03-4M7704		IN PLACER, SACRAMENTO, SUTTER, AND YUBA COUNTIES AT VARIOUS LOCATIONS REPLACE CRASH CUSHION ATTENUATORS	INDEPENDENT STRUCTURES INC P O BOX 491655 REDDING CA 96049 (530)223-5238	YEUNG, KIN 2366 MARITIME DRIVE ELK GROVE, CA 95758 (916)416-7827	$446,034 $196,310 $0	04/29/13 05/31/13 08/09/13	36% 46%
03-SAC-5-/17.2 03-0F5904 NH-0056-(331)E --() HA22	SWPPP	IN SACRAMENTO COUNTY IN AND NEAR ELK GROVE FROM THE SAN JOAQUIN COUNTY LINE TO FLORIN ROAD OVERCROSSING PAVEMENT REHABILATION WITH PCC SLAB	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	OKPALA, MESHACK 2366 MARITIME ROAD ELK GROVE CA 95758 (916)416-7547	$61,750,773 $59,010,865 $0	03/24/11 04/08/11 08/02/13	97% 93%
03-SAC-12-.3/6.1 03-3C9004 ACNH-P012-(110) --() HA22	WPCP	IN SACRAMENTO COUNTY NEAR RIO VISTA AT VARIOUS LOCATIONS FROM EAST OF THE SACRAMENTO RIVER BRIDGE TO THE MOKELUMNE RIVER BRIDGE REHABILITATE PAVEMENT OVERLAY	TEICHERT CONSTRUCTION P O BOX 1118 STOCKTON CA 95201 (209)983-2300	SCOTT, JEFF 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)847-4916	$3,639,751 $614,601 $0	10/31/12 12/03/12 11/13/13	23% 17%
03-SAC-16-2.6/23.9 03-4M2804 STP-P016-(036)E --() HM1		IN SACRAMENTO COUNTY IN AND NEAR SACRAMENTO FROM 0.3 MILE EAST OF FOLSOM BLVD TO THE AMADOR COUNTY LINE PAVEMENT REHABILITION	WINDSOR FUEL CO P O BOX 1029 PITTSBURG CA 94565 (925)427-5266	TECLE, DANIEL 2366 MARITIME DRIVE ELK GROVE, CA 95758 (916)919-4252	$4,326,143 $0 $0	06/05/13 06/27/13 12/06/13	0% 0%

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-50-.6/17 03-1C12U4 NH-P050-(116)E --() HB4N	SWPPP	IN AND NEAR SACRAMENTO COUNTY AT VARIOUS LOCATIONS FROM STOCKTON BOULEVARD UNDERCROSSING TO NATOMA OVERHEAD WIDEN RAMPS WITH HMA OVER AB	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666	LEE, SUSHMA 3855 NORTH FWY BLVD, SUITE 120 SACRAMENTO, CA 95834 (916)718-8055	$3,758,511 $3,165,128 $0	07/22/11 08/12/11 12/02/13	68% 83%
03-SAC-50-5.0/16.7 03-3F3204 HSST-000C-(358) --() HB1		IN SACRAMENTO AND EL DORADO COUNTIES AT VARIOUS LOCATIONS OPEN-GRADED ASPHALT	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	LEE, SUSHMA 3855 N FREEWAY BLVD., STE. 120 SACRAMENTO, CA 95834 (916)718-8055	$798,231 $0 $0	06/03/13 06/27/13 08/30/13	0% 0%
03-SAC-51-6.0/8.3 03-1A1404 HA25	SWPPP	IN SACRAMENTO COUNTY IN SACRAMENTO FROM HOWE AVENUE TO 0.5 KM EAST OF WATT AVENUE PLANTING AND IRRIGATION	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES, CA 94547 (510)741-9226	SAGER, JANET 3855 NORTH FREEWAY BLVD, STE 120 SACRAMENTO CA 95834 (916)263-4912	$1,365,464 $1,307,985 $0	10/15/09 11/02/09 03/18/15	0% 0% PLANT EST SATIS
03-SAC-80-8.1/11.1 03-0F6804 BHIM-0803-(242) --() HA21		IN AND NEAR SACRAMENTO AT VARIOUS LOCATIONS FROM NORTH AVENUE OVERCROSSING TO ROUTE 80/244 SEPARATION REHABILITATE THREE BRIDGE DECKS	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	GUTIERREZ, BOJANA 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)801-3455	$822,221 $0 $0	04/10/13 05/06/13 09/06/13	0% 0% SUSPENDED
03-SAC-80-/M10.4 03-3797U4 ACIM-0803-(237)E HR- -( ) HB5	SWPPP	IN YOLO AND SACRAMENTO COUNTIES REPLACE PCCP AND PLACE HMA	BAY CITIES / MYERS JV 3286 FITZGERALD ROAD RANCHO CORDOVA, CA 95742-6811 (916)635-9370	TANVIR, RIZWAN 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (530)945-8921	$92,896,305 $43,553,860 $0	07/29/11 08/24/11 08/20/15	24% 47%
03-SAC-80-/18 03-4M5204 HM3H		IN AND NEAR SACRAMENTO ON ROUTES 80 , 99, AND 160 AT VARIOUS LOCATIONS REHABILITATE 13 BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	ELGHASSEIN, DEAN 3855 N. FREEWAY BLVD.SUITE 120 SACRAMENTO, CA 95834 (916)768-3597	$2,228,324 $405,553 $0	05/10/13 06/04/13 05/22/14	7% 18%

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-160-5.9/L7 03-3M7204 HM3		IN SACRAMENTO COUNTY NEAR RIO VISTA AT THREE MILE SLOUGH BRIDE PREP AND PAINT 2 BRIDGES	CALIFORNIA ENGINEERING CONTRACTORS INC 20 HAPPY VALLEY ROAD PLEASANTON CA 94566 (925)461-1500	TECLE, DANIEL 2366 MARITIME DRIVE ELK GROVE, CA 95758 (916)919-4252	$2,468,388 $0 $0	05/10/13 06/04/13	0% 0%
03-SIE-89-4.5/5.5 03-4E5004 STPE-P089-(106)E --() HB4C		IN SIERRA COUNTY ABOUT 12 MI OF TRUCKEE FR 1.6 MI NORTH LITTLE TRUCKEE RIVER BRIDGE TO 1.0 MILE SOUTH OF COTTONWOOD ROAD CONSTRUCT WILDLIFE CROSSING	STEELHEAD CONSTRUCTORS INC P O BOX 997 PALO CEDRO CA 96073 (530)226-6400	CROSBY, TIM 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)320-6460	$404,908 $0 $0	06/18/13 07/22/13	0% 0%
03-SUT-99-11.0/14.3 03-1A43A4 SARR-P099-(529)E P0-99 5-(9E) --() HE13	SWPPP	IN SUTTER COUNTY NEAR NICOLAUS FROM POWER LINE ROAD TO 0.1 MILE SOUTH OF LAUREL AVENUE WIDEN TO FOUR LANES	DE SILVA GATES MCM A JNT VNTR OF DE SILVA GATES PO BOX 620 NORTH HIGHLANDS, CA 956600620 (916)334-1221	TOLLISON, RON 379 COLUSA AVENUE YUBA CITY CA 95991 (530)822-4313	$28,121,836 $10,974,105 $0	09/04/12 09/04/12 03/24/15	40% 40%
03-SUT-99-11.0/14.3 03-1A4324 SARR-P099-(529)E P0-99 5-(9E) --() HE13	SWPPP	IN SUTTER COUNTY NEAR NICOLAUS FROM POWER LINE ROAD TO 0.1 MILE SOUTH OF LAUREL AVENUE WIDEN TO FOUR LANES	NEHEMIAH CONSTRUCTION INC 12150 TRIBUTARY PT DR. STE120 GOLD RIVER, CA 95670 (916)608-1500	TOLLISON, RON 379 COLUSA AVENUE YUBA CITY CA 95991 (530)822-4313	$35,257,348 $18,108,727 $0	07/14/10 07/28/10 02/05/14	37% 52%
03-SUT-99-19.5/20.5 03-1A4644 HB4C	SWPPP	IN SUTTER COUNTY IN TUDOR AT ROUTE 99/113 SEPARATION CONSTRUCT 99/113 INTERCHANGE	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765 (916)645-4800	KNUDSON, CAMERON 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	$12,846,959 $7,461,605 $0	10/16/12 12/20/12 03/10/14	20% 58% SUSPENDED
03-SUT-99-30.6/32.7 03-1F5004 STP-P099-(536)E --() HA25	WPCP	IN SUTTER COUNTY IN AND NEAR YUBA CITY FROM ROUTE 20 TO 1.4 KM NORTH OF QUEENS AVENUE OVERCROSSING PERFORM HIGHWAY PLANTING AND	ELITE LANDSCAPING INC 2972 LARKIN AVENUE CLOVIS CA 93612 (559)292-7760	SAGER, JANET 3855 N FREEWAY BLVD, STE 120 SACRAMENTO CA 95834 (916)263-4912	$1,829,997 $1,746,204 $0	12/10/10 02/07/11 12/11/14	0% 0% PLANT EST SATIS

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SUT-99-/1.6 03-406604 HP21-L620-(304)8 --() HE11	SWPPP	IN SACRAMENTO AND SUTTER COUNTIES FROM 0.6 MILES SOUTH OF SUTTER COUNTY LINE TO 0.7 MILES NORTH OF RIEGO ROAD MITIGATED NEGATIVE D CONSTRUCT INTERCHANGE WITH HMA	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765 (916)645-4800	TRI, PRESTON 3951 PERFORMANCE DR.,SUITE E SACRAMENTO, CA 95838 (916)416-5572	$18,688,774 $3,538,697 $0	10/01/12 11/06/12 07/23/14	9% 19%
03-VAR-51-5.5/8.1 03-3F4704 20.20 201130		IN EL DORADO, NEVADA AND SACRAMENTO COUNTIES, ON VARIOUS AND VARIOUS POST MILES DIR'S EMERGENCY L.B. REPLACE ELECTRICAL SYSTEMS	STUDEBAKER BROWN ELECTRIC, INC 2008 OPPORTUNITY DR., #140 ROSEVILLE, CA 95678 (530)333-3423	CHOHAN, MOHAN 3855 N. FRRRWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)801-6092	$331,803 $346,798 $0	08/15/12 09/19/12 02/08/13	100% 100%
03-YOL-50-2.5/3.1 03-3F9704 N- -( ) --() 20.20 201130		IN YOLO COUNTY, ON ROUTE 50, ON THE SACRAMENTO RIVER VIADUCT, AT POST MILE 2.561/3.156 DIR'S EMERGENCY F.A. INSTALL SHORING	GOLDEN STATE BRIDGE, INC. 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510	ELGHASSEIN, DEYA DEAN 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)768-3597	$285,000 $0 $0	06/11/13 06/26/13 07/20/13	0% 0%
03-YOL-80-.1/22.1 03-4M4904 HM3H		IN SUTTER AND YOLO COUNTIES ON ROUTES 113/45/80 AT VARIOUS LOCATIONS METHACRYLATE AND POLYESTER DECKS	WESTERN STRUCTURES 6005 TYLER ST RIVERSIDE CA 92503 (951)352-4300	RANDHAWA, AMARJIT 3951 PERFORMANCE DR., SUITE C SACRAMENTO, CA 95838 (916)825-7628	$1,665,818 $0 $0	06/18/13 07/08/13	0% 0%
03-YOL-80-2.5/2.9 03-2F7004 HA23	WPCP	IN YOLO COUNTY IN DAVIS FROM 0.2 MILES WEST TO 0.2 MILES EAST OF MACE BLVD OC_____ RECONSTRUCT EMBANKMENT, ELECTRICAL	VINTAGE PAVING CO INC P O BOX 461 WINTERS CA 95694 (530)795-0132	GHASSEMI, MOHSSEN 3951 PERFORMANCE DRIVE, STE C SACRAMENTO, CA 95838 (916)869-6087	$1,219,405 $890,417 $0	10/16/12 11/06/12 09/05/13	58% 71%
03-YOL-505-/13.2 03-4M2904 HM1	WPCP	IN YOLO COUNTY FROM SOLANO COUNTY LINE TO 0.2 MILE SOUTH OF COUNTY ROAD 19 OVERCROSSING RUBBERIZED HOT MIX ASPHALT OVERLAY	VINTAGE PAVING COMPANY INC PO BOX 461 WINTERS CA 95694 (530)795-0132	GHASSEMI, MOHSSEN 3951 PERFORMANCE DR., SUITE C SACRAMENTO, CA 95838 (916)869-6087	$2,520,508 $2,478,312 $0	08/27/12 10/04/12 06/26/13 07/08/13	100% 100% COMPLETED

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YUB-70-14.2/15.1 03-0A5804 NHX1-1501-(0E) --() HA22	SWPPP	IN MARYSVILLE ON ROUTE 20 FROM F STREET TO BUCHANAN STREET AND ON ROUTE 70 FROM SIXTH STREET TO 0.2 MILES SOUTH OF BINNEY JUNCTION COLD PLANE AC, EXCAVATE ROADWAY AND	TEICHERT CONSTRUCTION P O BOX 1890 DAVIS CA 956171890 (530)406-4200	KNUDSON, CAMERON 379 COLUSA HWY YUBA CITY, CA 95991 (530)682-3842	$26,497,243 $8,708,727 $0	01/13/12 01/31/12 10/02/15	28% 33%

Totals: **Authorized Final Amt:** $769,556,632 **Completed to Date:** $503,438,604 **Work This Month:** $0

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-13-9.0/9 04-1SS604 20.20.201 130		IN ALAMEDA COUNTY, IN OAKLAND, AT 0.1 MILESOUTH OF BROADWAY TERRACE, CONSTRUCT MICROPILE WALL AND SLOPE STRESSING SYSTEM. DIR'S OR CONST MICROPILE WALL & SLOPE STRESSING SYS	DRILL TECH DRILLING & SHORING 2200 WYMORE WAY ANTIOCH, CA 94509 (925)978-2060	LOI, LAWRENCE 3401 REGATTA BOULEVARD RICHMOND, CA 94704-4594 (510)867-6035	$6,585,000 $3,384,211 $0	08/20/12 08/21/12 08/27/13	73% 51%
04-ALA-24-5.1/6.2 04-294914 SARR-P024-(030)N P0-24 0-(0NH)P 6204- 083-() HE14	SWPPP	IN ALAMEDA AND CONTRA COSTA COUNTIES FROM EAST TEMESCAL SEPARATION TO 0.8 KM EAST OF GATEWAY BOULEVARD CONSTRUCT TUNNEL AND BUILDING	TUTOR-SALIBA CORPORATION 15901 OLDEN STREET SYLMAR, CA 91342	TSIGELMAN, IGOR 3390 MOUNT DIABLO BLVD STE 200 LAFAYETTE, CA 94549 (925)602-9004	$268,313,349 $247,156,876 $5,872,163	11/10/09 11/19/09 05/09/14	0% 0% PLANT EST SATIS
04-ALA-80-1.0/1.7 04-0120M4 HA4S3	SWPPP	IN ALAMEDA COUNTY, IN OAKLAND, FROM 1.6 KM WEST OF THE TOLL PLAZA TO 0.3 KM WEST OF THE TOLL PLAZA BRIDGES, ROADWAY AND ELECTRICAL	FLATIRON WEST, INC. 2100 GOODYEAR ROAD BENICIA, CA 94510 (707)310-1798	BALDERRAMOS, JEANNIE 345 BURMA ROAD OAKLAND, CA 94607 (510)385-6915	$37,644,397 $22,566,581 $1,912,613	03/29/12 05/01/12 08/08/15	50% 61%
04-ALA-80-1.7/2.2 04-014074 HA12	WPCP	SFOBB TOLL PLAZA MEDIAN LANDSCAPE PLANTING. PLANTING AND IRRIGATION SYSTEM	EMPIRE LANDSCAPING, INC. PO BOX 35 DAVIS, CA 94617 (530)400-3943	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	$727,319 $138,898 $0	12/19/12 02/13/13 09/06/16	42% 19%
04-ALA-80-1.7/2.5 04-292274 ER15-A200-(4E) --() HA23	WPCP	IN OAKLAND, FROM T0.3 MILE WEST TO 0.5 EAST OF THE SAN FRANCISCO-OAKLAND PAY BRIDGE TOLL PLAZA CONSTRUCT BIKEWAY	BAY CITIES PAVING AND GRADING,INC. 5029 FORNI DRIVE CONCORD, CA 94520 (925)687-6666	LOI, LAWRENCE 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7117	$1,995,229 $1,509,960 $4,845	11/14/11 12/02/11 08/08/13	25% 73%
04-ALA-80-1.9/8 04-3A7764	SWPPP	IN ALAMEDA AND CONTRA COSTA COUNTIES AT VARIOUS LOCATIONS FROM POWELL STREET UNDERCROSSING TO 0.1 MILE WEST OF THE CARQUINEZ BRIDG WIDEN RAMPS AND INSTALL RAMP	TABER CONSTRUCTION 2278 PIKE COURT CONCORD, CA 94520 (925)682-6133	CHRENG, NICHOLAS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)224-6311	$5,916,964 $1,606,642 $552,862	09/10/12 10/25/12 07/16/14	37% 27%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-80-1.9/8 04-3A7774	SWPPP	TOS ACTIVE TRAFFIC MANAGEMENT IN ALAMEDA AND CONTRA COSTA COUNTY ON I-80 FROM THE SFOBB TOLL PLAZA TO THE CARQUINEZ BRIDGE INSTALL OVERHEAD SIGN AND TOS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614 (949)252-0441	DUAN, FRANK 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7139	$13,490,449 $0 $0	10/12/12 11/06/12 11/14/14	0% 0%
04-ALA-80-2.5/3.2 04-292264 ER-15A3-(004)E --() HA42	SWPPP	IN ALAMEDA COUNTY IN OAKLAND AND EMERYVILLE FROM MARITIME STREET / BURMA ROAD INTERSECTION TO 0.4 MILE NORTH OF 40TH STREET / HUBB CONSTRUCT BIKEWAY	GOODFELLOW TOP GRADE CONSTRUCTION, LLC 50 CONTRACTORS STREET LIVERMORE, CA 94551 (925)449-5764	COOPER, CHEE 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7111	$5,184,803 $3,656,787 $751,143	05/31/12 06/27/12 08/21/13	100% 81%
04-ALA-80-2.5/0 04-014084 HA12		IN ALAMEDA COUNTY AT THE SAN FRANSISCO-OAKLAND BAY BRIDGE MAINTENANCE YARD CONSTRUCT SFOBB MAINTENANCE COMPLEX	F & H CONSTRUCTION P O BOX 2329 LODI CA 95241 (209)931-3738	ANIGOL, MAHANTESH 345 BURMA ROAD OAKLAND, CA 94607 (510)224-6529	$33,664,000 $1,555,684 $572,526	03/13/13 04/11/13 10/27/14	11% 5%
04-ALA-80-2.5/8 04-1G3104 ACIM-0801-(112)E --() HA22	WPCP	IN OAKLAND, EMERYVILLE, BERKELEY AND ALBANY FROM PORT OF OAKLAND OVERCROSSING TO THE ALAMEDA CONTRA COSTA COUNTY LINE REHABILITATE PAVEMENT	O.C. JONES AND SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710 (510)526-3424	AHMADZADEH, ALI 355 BURMA ROAD OAKLAND, CA 94607 (510)622-1930	$13,412,167 $13,156,199 $0	02/17/11 03/15/11 07/08/13	87% 99%
04-ALA-84-20.7/23.1 04-172414 HB1	WPCP	IN ALAMEDA COUNTY NEAR PLEASANTON FROM 3.0 TO 5.1 MILES EAST OF ROUTE 680 INSTALL EROSION CONTROL	DECKER LANDSCAPING, INC 3650 CINCINNATI AVENUE ROCKLIN CA 95765 (916)652-1780	KHANUM, TASLIMA 3049 INDEPENDENCE DRIVE STE #1 LIVERMORE, CA 94551 (925)606-4447	$142,031 $138,403 $1,197	02/02/11 02/24/11 09/13/13	0% 0% PLANT EST SATIS
04-ALA-84-25.5/27.1 04-297614 HB4C	SWPPP	IN ALAMEDA COUNTY IN AND NEAR LIVER MORE FROM .4 MILE NORTH OF CON CANNON BLVD. TO JACK LONDON BLVD. WIDEN EXISTING HWY AND BRIDGE	BAY CITIES PAVING AND GRADING,INC P.O. BOX 6227 CONCORD, CA 94524 (925)687-6666	PARDO, ROMMEL 3049 INDEPENDENCE DRIVE LIVERMORE, CA 94551 (925)606-2048	$22,844,665 $14,212,227 $692,849	03/21/12 04/13/12 02/13/14	63% 62%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-92-4.1/6 04-153004 ACNH-X001-(567)E --() HB4N	SWPPP	ON ROUTES 92 AND 880 AT VARIOUS LOCATIONS IN ALAMEDA COUNTY BETWEEN ROUTE 84 AND THE DISTRIB- UTION STRUCTURE IN OAKLAND. INSTALL RAMP METERING, WIDEN RAMPS	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	LIVINGSTON, VICTOR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)385-6909	$4,922,160 $1,522,871 $264,946	10/15/12 11/06/12 03/05/14	27% 31%
04-ALA-92-6.3/6.8 04-2G3614 HB32		IN ALAMEDA CTY IN HAYWARD ON RTE 92 FROM .2 M WEST OF RTE 92/880 SEPARA TION TO SATA CLARA ST. & ON RTE 880 FROM .1 M SOUTH OF TEN REPLACEMENT PLANTING AND IRRIGATION	BORTOLUSSI AND WATKIN 77 LARKSPUR STREET SAN RAFAEL, CA 94904-4886 (415)453-4675	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4875	$1,211,986 $5,260 $5,260	05/20/13 06/13/13 03/21/17	8% 0%
04-ALA-238-14.5/16.5 04-2490A4 IM-X001-(551)E --() HA25	SWPPP	IN ALAMEDA COUNTY IN HAYWARD, SAN LEANDRO AND ASHLAND ON ROUTE 880 AND ON ROUTE 238 HIGHWAY PLANTING AND IRRIGATION	JJ NGUYEN INC 3172 SALEM DRIVE SAN JOSE, CA 95127 (408)259-7982	HOLLIS, JOHN 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)774-5911	$1,473,443 $1,247,622 $3,375	12/21/10 02/15/11 04/21/15	0% 0% PLANT EST SATIS
04-ALA-580-4.7/8.2 04-4A07U4 ACIM-5801-(051)E --() HB4N	SWPPP	IN ALAMEDA COUNTY IN AND NEAR LIVERMORE FROM 1.0 MILE EAST OF NORTH FLYNN ROAD TO GREENVILLE ROAD UNDERCROSSING CONST TRUCK CLIMBING LN & RET WALLS	DESILVA-GATES CONSTRUCTION 8638 PATTERSON PASS ROAD LIVERMORE, CA 94550 (925)294-5669	MOGHADAM, SIAVOSH 477 NORTH CANYONS PKWY, STE A LIVERMORE, CA 94551 (925)606-2029	$38,423,363 $8,886,610 $594,722	06/18/12 07/16/12 06/01/15	23% 23%
04-ALA-580-7.8/19.1 04-2908V4 HB5	SWPPP	IN ALAMEDA COUNTY IN LIVERMORE, DUBLIN AND PLEASANTON FROM 0.2 MILE EAST OF GREENVILLE ROAD OVERHEAD TO 0.3 MILE WEST OF HACIENDA WIDEN FREEWAY, BRIDGES AND HMA	OC JONES AND SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710 (510)526-3424	PARDO, ROMMEL 3049 INDEPENDENCE DRIVE LIVERMORE, CA 94551 (925)606-2048	$27,869,555 $4,985,463 $1,779,244	11/16/12 12/20/12 08/13/14	22% 18%
04-ALA-580-8.3/0 04-172434	SWPPP	IN ALAMEDA COUNTY NEAR LIVERMORE EAST OF CROSS ROAD 2.2 MILES SOUTHEAST OF ROUTE 580/GREENVILLE ROAD UNDERCROSSING ENVIRONMENTAL MITIGATION	ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO, CA 95828 (916)388-0308	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	$658,291 $384,807 $3,996	09/29/11 11/17/11 11/25/15	0% 0% PLANT EST SATIS

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-8.4/14.6 04-2908C4 ACIM-5801-(105)5 --() HB5	SWPPP	IN ALAMEDA COUNTY IN LIVERMORE FROM 0.1 MILE WEST OF GREENVILLE ROAD UC TO 0.5 MILE WEST OF 84/580 SEPARATION ROADWAY WIDENING AND REHABILITATION	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA, CA 95407 (707)303-2393	DIKE, EDDIE 477 NORTH CANYONS PKWY, STE A LIVERMORE, CA 94551-9490 (925)606-2044	$53,461,246 $6,690,031 $1,651,398	11/20/12 12/20/12 05/21/15	13% 12%
04-ALA-580-9.5/31 04-151134 ACIM-X001-(568)E --() HB4N	SWPPP	IN ALAMEDA COUNTY, AT VARIOUS LOCATIONS ON ROUTES 238 & 580. INSTALL RAMP METERING AND TOS	GOODFELLOW TOP GRADE CONSTRUCTION, LLC JOB #32-067 JEFF RAMIREZ, PROJECT MANAGER 50 CONTRACTORS STREET LIVERMORE, CA 94551 (925)449-5764	KAMKAR, REZA 477 NORTH CANYON PKWY, SUITE A LIVERMORE, CA 94551 (925)606-2035	$5,492,354 $1,588,583 $393,495	10/24/12 12/14/12 09/08/14	19% 29%
04-ALA-580-10.7/10.7 04-4S3704 HA23	WPCP	IN ALAMEDA COUNTY IN LIVERMORE ABOUT 0.4 MILE WEST OF ROUTE 580 AND FIRST STREET OVERCROSSING CONSTRUCT TANGENT PILE WALL	ANVIL BUILDERS, INC. 1475 DONNER AVENUE, 2ND FLOOR SAN FRANCISCO, CA 94124 (415)285-5000	DIKE, EDDIE 477 NORTH CANYONS PRKWY, STE A LIVERMORE, CA 94551-9440 (925)250-5611	$528,375 $465,938 $3,600	11/05/12 12/03/12 08/26/13	72% 88%
04-ALA-580-14.6/21.6 04-2908E4 ACIM-5801-(054)E --() HB5	SWPPP	IN ALAMEDA COUNTY IN LIVERMORE, PLEASANTON, AND DUBLIN FROM 0.3 MILE EAST OF AIRWAY BOULEVARD OVERCROSSING TO 0.2 MILE WEST OF S ROADWAY WIDENING AND REHABILITATION	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BOULEVARD DUBLIN, CA 94568 (925)829-9220	GREWAL, SATINDER 477 NORTH CANYONS PKWY, STE A LIVERMORE, CA 94551 (925)606-2045	$38,638,649 $7,001,181 $2,386,704	10/29/12 12/13/12 09/17/14	21% 18%
04-ALA-580-30.6/30.6 04-2E7404 HM3		IN ALAMEDA AND CONTRA COSTA COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE WITH METHACRYLATE	BAY LINE CUTTING CORING, INC 1635 4TH STREET BERKELEY, CA 94710 (510)527-1000	HRISHIKESH KATTI (RISHI) 477 NORTH CANYONS PKWY, STE A LIVERMORE, CA 94551 (510)714-7086	$723,110 $329,808 $329,808	03/19/13 04/11/13 07/20/13	77% 46%
04-ALA-580-46.0/46 04-1A6734 20.80.030 115		IN ALAMEDA COUNTY, CITY OF OAKLAND AT THE DISTRIBUTION STRUCTURE AT EASTBOUND 80/580REPAIR DECK AND REPLACE BRIDGE JOINTS PER DIRE REHABILITATE BRIDGE DECK	FLATIRON WEST, INC. 2100 GOODYEAR ROAD BENICIA, CA 94510 (707)742-6000	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7119	$7,485,000 $0 $0	04/26/13 04/26/13	0% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-680-1.0/9.9 04-4H4104 20.20.201 130		IN ALAMEDA COUNTY, ON ROUTES 580, 680, 880, AT VARIOUS LOCATIONS. REPAIR DAMAGED ELECT SYS DUE TO WIRE THEFTAND VANDALISM. DIR'S E REPAIR DAMAGED ELECT SYSTEMS (VARIOUS LOC)	NORCAL GENERAL CONSTRUCTION CORPORATION 1950 MAJESTIC COURT SAN JOSE, CA 95132 (408)886-0335	BORRAYO, SALVADOR C. 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	$1,485,000 $821,919 $0	11/26/12 11/26/12 06/30/13	80% 55%
04-ALA-680-3.6/6.5 04-4G1004 HB4	SWPPP	IN ALAMEDA COUNTY AT VARIOUS ____ LOCATIONS FROM 0.4 MILE SOUTH OF AUTO MALL PARKWAY TO 0.1 MILE NORTH OF MISSION BOULEVARD (ROUTE WIDEN RAMPS AND CONSTRUCT RAMP	R G W CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE, CA 94550 (925)606-2400	HINH, MINH 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5703	$4,802,526 $4,610,903 $0	11/16/12 12/14/12 06/26/13 06/27/13 COMPLETED	100% 100%
04-ALA-680-4.8/5.2 04-253764 HE14	SWPPP	IN ALAMEDA COUNTY IN FREMONT FROM 0.5 MILE NORTH OF AUTO MALL PARKWAY OVERCROSSING TO 0.3 MILE SOUTH OF WASHINGTON BOULEVARD OVERC HIGHWAY PLANTING AND IRRIGATION	BAYCITIES PAVING & GRADING,INC P.O.BOX 6227 CONCORD, CA 94524	SIAVOSH, MOGHADAM 48499 MILMONT DRIVE FREMONT, CA 94538 (510)668-4923	$1,515,244 $1,492,455 $1,934	07/07/10 07/22/10 01/02/15 PLANT EST SATIS	0% 0%
04-ALA-680-20.8/21.5 04-4G5004 20.80.040 110		FROM AMADOR VALLEY BOULEVARD TO BENICIA - MATINEZ BRIDGE, REPAIR DAMAGED ELECTRICAL SYSTEMS DUE TO WIRE THEFT AND VANDALISM DIR'S REPAIR DAMAGED ELECTRICAL SYSTEMS	AMLAND CORPORATION 3168 KNIGHTS BRIDGE ROAD SAN JOSE, CA 95132 (408)786-6816	BORRAYO, SALVADOR C. 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	$1,485,000 $1,105,118 $0	05/17/12 05/17/12 07/30/13 OVER RUN	100% 74%
04-ALA-880-.1/10 04-4H0404 20.20.201 130		IN ALAMEDA AND SANTA CLARA COUNTIES, ON VARIOUS ROUTES AT VARIOUS LOCATIONS, REPAIR DAMAGED ELECT SYS DUE TO WIRE THEFT& VANDALISM REPAIR DAMAGED ELECTRICAL SYSTEMS	NORCAL GENERAL CONSTRUCTION CORPORATION 1950 MAJESTIC COURT SAN JOSE, CA 95132 (408)886-0335	BORRAYO, SALVADOR C. 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	$335,000 $315,433 $0	08/21/12 08/21/12 12/21/12	0% 94%
04-ALA-880-1.0/9.9 04-4H6504 20.20.201 130		IN ALAMEDA COUNTY, ON ROUTES 24,80,84,92, 580,880, AT VARIOUS POSTMILES. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS (TOS) DUE TO THE REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS	MIKE BROWN ELECTRIC 561-A MERCANTILE DRIVE COTATI, CA 94931 (707)792-8100	TRUONG, HENRY 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)670-7844	$3,885,000 $1,274,271 $0	01/22/13 01/22/13 12/31/13	65% 33%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-18.3/20.7 04-3E6304 ACIM-8801-(067)E --() HM1		IN ALAMEDA COUNTY AT SAN LORENZO AND IN SAN LEANDRO FROM A STREET UNDERCROSSING TO 0.10 MILE SOUTH OF WASHINGTON AVENUE OVERCROSSI HOT MIX ASPHALT (OPEN GRADED)	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)606-2400		$1,560,018 $0 $0	04/26/13 05/24/13	0% 0%
04-ALA-880-18.3/22.8 04-3E5904 ACIM-880 -(068)E --()		IN ALAMEDA COUNTY AT SAN LORENZO AND IN SAN LEANDRO FROM A STREET UNDERCROSSING TO MARINA BOULEVARD OVERCROSSING HOT MIX ASPHALT OPEN GRADED SURFACE	GALLAGHER & BURK INC 11555 DUBLIN BLVD DUBLIN, CA 94568 (925)361-1396	BRAR, PARAMDEEP 25100 SANTA CLARA STREET HAYWARD, CA 94544 (925)260-6460	$2,743,096 $1,940,628 $930,175	04/29/13 06/05/13 10/30/13	32% 82%
04-ALA-880-22.6/24 04-3A9214 HB4N	SWPPP	IN ALAMEDA COUNTY IN SAN LEANDRO FROM 0.4 MILE SOUTH OF MARINA BLVD. OVERCROSSING TO 0.3 MILE NORTH OF ROUTE 112/880 SEPARATION WIDEN FREEWAY, REPLACE OVERCROSSING	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE, CA 94550 (925)606-2400	SINGH, BAHADUR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)670-7831	$39,974,188 $9,687,029 $1,895,696	09/14/12 10/17/12 05/29/15	21% 24%
04-ALA-880-24.0/25.5 04-3A9224 HB4N	SWPPP	IN ALAMEDA COUNTY FROM 0.2 MILE NORTH OF ROUTE 112/880 SEPARATION TO HEGENBERGER ROAD OVERCROSSING	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE, CA 94550 (925)606-2400	MEHARENA, EPHREM 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)719-7179	$20,837,667 $4,212,023 $842,982	11/08/12 12/03/12 08/04/15	19% 20%
04-ALA-880-27.4/28 04-165424 ACIM-8801-(059)E BR88-01 0-(9EI)M 8801- 059-() HA4S2	SWPPP	IN ALAMEDA COUNTY IN OAKLAND FROM 0.9 KM SOUTH OF HIGH STREET TO 0.2 KM SOUTH OF FRUITVALE AVENUE REPLACE BRIDGES / CONSTRUCT ROADWAY	FLATIRON WEST, INC. NICK REKER 717 KEVIN COURT OAKLAND, CA 94621 (707)310-1798	CHEUNG, JOY 25100 SANTA CLARA STREET HAYWARD, CA 94544 (408)591-5122	$62,473,937 $61,435,665 $464,250	08/20/09 09/15/09 02/25/13	100% 98% OVER RUN
04-ALA-880-28.2/29.9 04-1A6824 ACIM-8801-(064)E --() HA22	WPCP	IN ALAMEDA COUNTY IN OAKLAND FROM 0.5 MILE NORTH OF THE HIGH STREET SEPARATION OVERHEAD TO 0.5 MILE __ SOUTH OF THE FIFTH AVENUE O ROADWAY REHABILITATION	GALLAGHER & BURK, INC. 22991 CLAWITER ROAD HAYWARD, CA 94545 (510)921-3006	CHAHAL, HARPAL 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)670-4918	$14,267,363 $9,357,380 $518,645	12/02/11 01/04/12 03/05/14	71% 65%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-30.1/31.1 04-1706U4 ACBR-0880-(059)E 08-8010-(9EA)C 0880-1059-() HA21 HB4N	SWPPP	IN ALAMEDA COUNTY IN OAKLAND ON ROUTE 880 FROM 0.8 KM NORTH OF 16TH AVENUE OVERCROSSING TO OAK MADISON STREET UNDERCROSSING REPLACE BRIDGE	MCM CONSTRUCTION, INC 450 BURMA ROAD OAKLAND CA 94607	SENG, TA 3410 MANDELA PKWY OAKLAND CA 94608 (510)450-3993	$97,565,075 $71,116,802 $1,239,605	03/25/09 04/20/09 05/22/14	100% 73%
04-CC-4-.1/100 04-3E6904 20.20.201 130		IN CONTRA COSTA AND SOLANO COUNTIES, ON VARIOUS ROUTES AND LOCATIONS, TO REPAIR DAMAGED ELECTRICAL SYSTEMS DUE TO WIRE THEFT & VAN REPAIR DAMAGED ELECTRICAL SYSTEMS	COLUMBIA ELECTRIC, INC. 1980 DAVIS STREET SAN LEANDRO, CA 94577 (510)430-9505	MOHAMMAD (MAZIAR) RAHMANI 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)867-6136	$865,000 $498,534 $219,553	08/21/12 08/21/12 03/22/13	100% 58% OVER RUN
04-CC-4-.2/31.5 04-0A7904 HSTP-G000-(353) --() HA4	WPCP	IN ALAMEDA AND CONTRA COSTA COUNTIES AT VARIOUS LOCATIONS UPGRADE BARRIERS (MBGR & CONCRETE)	DIRT AND AGGREGATE INTERCHANGEINC 20905 NE SANDY BOULEVARD FAIRVIEW, OR 97024 (503)661-5093	MIAN, ARSHAD 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9021	$5,084,365 $471,590 $395,525	03/14/13 04/11/13 04/19/16	8% 9%
04-CC-4-16.8/20.3 04-3E2004 HM1		IN CONTRA COSTA COUNTY IN PITTSBURG FROM 0.3 MILE WEST OF WILLOW PASS ROAD UNDERCROSSING TO 0.2 MILE EAST OF BAILEY ROAD UNDERCROS PCCP REPLACEMENT	VANGUARD CONSTRUCTION, INC. 651 ENTERPRISE CT LIVERMORE, CA 94550 (925)245-1300	ARSHAD, MIAN 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9021	$363,000 $0 $0	04/30/13 05/24/13 09/09/13	0% 0%
04-CC-4-20.1/45.6 04-2E2304 ACBR-X013-(024)N - -()	WPCP	IN CONTRA COSTA COUNTY AT VARIOUS LOCATIONS REPLACE APPROACH SLABS AND JOINT	PACIFIC STATES ENVIRONMENTAL CONTRACTORS, INC. 11555 DUBLIN BLVD DUBLIN, CA 94568 (925)803-4333	SEALEY, HERMAN 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9016	$1,490,496 $1,340,884 $339,336	08/30/12 10/04/12 09/25/13	57% 81%
04-CC-4-23.5/26.1 04-228594 HPLU-6204-(087)N 62-04 0-(7NN)C 6204- 088-() HB4C	SWPPP	IN CONTRA COSTA COUNTY IN PITTSBURG AND ANTIOCH FROM 0.9 KM WEST OF LOVERIDGE ROAD OVERCROSSING TO 0.3 KM WEST OF SOMERSVILLE ROA WIDEN HIGHWAY AND BRIDGE	MIKE LOVELACE OC JONES AND SONS, INC 1520 FOURTH STREET BERKELEY CA 94710	SCHNEIDER, JOLIE 2625 CROW COURT ANTIOCH CA 94509 (510)377-4171	$71,465,863 $63,547,014 $874,661	04/15/10 05/06/10 07/21/14	76% 88%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-4-25.6/26.6 04-2285C4 NH-P004-(138)N LU62-04 0-(2L) 204-092-() HB4C	SWPPP	IN CONTRA COSTA COUNTY IN ANTIOCH AND PITTSBURG FROM 0.4 MILE WEST TO 0.6 MILE EAST OF SOMERSVILLE ROAD UNDERCROSSING HIGHWAY WIDENING AND RECONSTRUCT	R AND L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596 (925)627-1700	HATEFI, AMIR 2625 CROW COURT ANTIOCH, CA 94509 (925)756-0601	$42,693,115 $38,702,260 $4,329,724	12/23/10 01/19/11 09/26/13	92% 89%
04-CC-4-26.6/27.5 04-2285E4 HB4C	SWPPP	IN CONTRA COSTA COUNTY IN ANTIOCH FROM 0.3 MILE WEST OF CONTRA LOMA BOULEVARD UNDERCROSSING TO 0.2 MILE EAST OF G STREET OVERCROSS WIDEN ROADWAY AND RECONSTRUCT	C.C. MYERS, INC. 3286 FITZGERALD ROAD RANCHO CORDOVA, CA 95741 (916)635-9370	GONZALEZ, ALFONSO 2625 CROW COURT ANTIOCH, CA 94509 (925)756-0601	$43,845,013 $20,332,087 $1,233,127	10/11/11 11/03/11 12/31/15	43% 46% SUSPENDED
04-CC-4-27.5/29 04-1G9404 HB4C	SWPPP	IN CONTRA COSTA COUNTY IN ANTIOCH FROM THE G STREET OVERCROSSING TO 0.1 MILE EAST OF HILLCREST AVENUE OVERCROSSING WIDEN ROADWAY AND RECONSTRUCT	DAN BAKER BAY CITIES/MYERS JV 1204 W 10TH STREET ANTIOCH, CA 94509 (916)919-1750	CARNEY, VICKY 2625 CROW COURT ANTIOCH, CA 94509 (510)385-6774	$53,344,130 $17,224,024 $1,242,495	05/25/12 07/03/12 07/31/15	31% 32%
04-CC-24-1.4/0 04-4S2704 HA23	WPCP	IN CONTRA COSTA COUNTY IN ORINDA AT GATEWAY BOULEVARD OVERCROSSING INSTALL DOWNDRAIN, GRADING AND	DREAMBUILDER 1324 E LAWSON LN PLACENTIA CA 92870 (714)646-3697		$391,390 $0 $0	11/19/12 12/14/12	0% 0%
04-CC-80-7.3/7.6 04-1G5504 HSNH-P004-(145)N - -() HB1	WPCP	IN CC CO, IN CONCORD AND PINOLE, ON RTE 4 FR PORT CHICAGO HWY UC TO 0.1 MILE W. OF WILLOW PASS RD UC AND ON RTE 80 FR 0.3 MILE W. INSTALL MBGR AND HMA SURFACING	CORAL CONSTRUCTION COMPANY P O BOX 347 WILSONVILLE OR 97070 (503)682-2258	SEALEY, HERMAN 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9016	$848,012 $287,346 $283,723	11/16/12 02/13/13 09/17/13	32% 34%
04-CC-80-10.7/10.7 04-4G3904 HA		IN CONTRA COSTA COUNTY IN HERCULES ON WILLOW AVE FR HAWTHRONE DRIVE TO 0.05 MI E OF THE ON-RAMP TO EB RTE 80 RESURFACE ROADWAY AND UPGRADE RAMPS	FONSECA/ MC ELROY GRINDING CO INC 336 E GISH ROAD SAN JOSE CA 95112 (408)573-9364	SEALEY, HERMAN 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9016	$452,222 $0 $0	06/06/13 07/15/13	0% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-580-5.5/6.1 04-1A3204 BHIM- 580-(052)2 --() HA21	WPCP	IN CONTRA COSTA COUNTY ON ROUTE 580 AT THE SCOFIELD AVENUE UC AND WESTERN DRIVE ON-RAMP UC (BRIDGES # 28-0140 L/R, 28-0141 R) BRIDGE DECK REPLACEMENT	MYERS AND SONS CONSTRUCTION LP 2554 MILLCREEK DRIVE SACRAMENTO, CA 95833 (916)649-4504	KHANUM, TASLIMA 3401 RAGATTA BLVD RICHMOND, CA 94804 (510)224-6667	$16,717,851 $6,161,400 $2,555,635	02/22/13 03/14/13 12/12/13	43% 37%
04-CC-580-6.1/6.3 04-003944 HA14	WPCP	IN CONTRA COSTA COUNTY IN RICHMOND AT RICHMOND-SAN RAFAEL BRIDGE MAINTENANCE STATION REPLACE MAINTENANCE BUILDINGS	WEST BAY BUILDERS, INC. 250 BEL MARIN KEYS BLVD BLDG NOVATO, CA 94949 (415)456-8972	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7119	$4,262,676 $1,176,795 $294,192	12/05/12 02/13/13 08/01/15	15% 28%
04-CC-580-/5.5 04-3E4404 IM-580 -(057)E --() HM		IN CONTRA COSTA COUNTY ON ROUTE 580 FROM ALAMEDA COUNTY LINE TO 0.6 MILE EAST OF RICHMOND-SAN RAFAEL BRIDGE TOLL PLAZA RUBBERIZED HOT MIX ASPHALT OVERLAY	GALLAGHER & BURK INC 344 HIGH STREET OAKLAND CA 94601 (510)261-0466	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7193	$6,766,766 $0 $0	06/05/13 07/22/13 03/14/14	0% 0%
04-CC-680-1.0/9.9 04-4H6704 20.20.201 130		IN CONTRA COSTA COUNTY, ON ROUTES 4, 24, 80, 242, 680, AT VARIOUS POSTMILES. REPAIRDAMAGED TRAFFIC OPERATIONS SYSTEMS (TOS) DUE TO REPAIR TRAFFIC OPERATIONS SYSTEMS (TOS)	STEINY & COMPANY, INC. 27 SHERIDAN STREET VALLEJO, CA 94590 (707)552-6900	CHRENG, NICHOLAS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)224-6311	$4,885,000 $1,024,896 $254,694	01/22/13 01/22/13 12/13/13	38% 21%
04-CC-680-4.0/6.8 04-2285H4 ACIM-6801-(069)A T620-4 10-(PL) 04 1-07-()	SWPPP	IN CONTRA COSTA COUNTY IN SAN RAMON AND DANVILLE FROM 0.1 MILE NORTH OF CROW CANYON OVERCROSSING TO 0.1 MILE SOUTH OF SYCAMORE VAL WIDEN FREEWAY, RETAINING WALLS	BAY CITIES/ MYERS JV P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)919-1809	SHARMA, JYOTSNA 2727 SYSTRON DRIVE, STE #150 CONCORD, CA 94518 (510)385-5732	$21,552,585 $7,462,409 $1,441,511	12/24/12 01/25/13 12/31/13	44% 35%
04-CC-680-12.7/17.5 04-3E4304 ACIM- 680-(070)E --()		IN CONTRA COSTA COUNTY IN WALNUT CREEK AND PLEASANT HILL FROM RUDGEAR ROAD UNDERCROSSING TO 0.2 MILE SOUTH OF MONUMENT BOULEVARD COLD PLANE ASPHALT PAVEMENT & HMA	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666	SEALEY, HERMAN 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9016	$2,612,299 $0 $0	05/06/13 06/05/13 11/12/13	0% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-680-17.5/18.8 04-1E82A4	WPCP	IN CONTRA COSTA COUNTY IN PLEASANT HILL FROM 0.2 MILE SOUTH OF MONUMENT BOULEVARD UNDERCROSSING TO 0.1 MILE NORTH OF 242/680 SEPAR PCC SLAB REPLACE, GRIND, AND GROOVE	DIVERSIFIED CONCRETE CUTTING 59 CONEY ISLAND WAY SPARKS, NEVADA 89431 (775)331-1411	REZAEI, ASGHAR 2727 SYSTRON DRIVE STE 150 CONCORD, CA 94518 (925)602-9023	$1,444,679 $0 $0	01/23/13 02/06/13 10/24/13	0% 0%
04-CC-680-17.5/18.8 04-1E8204 HM1	WPCP	IN CONTRA COSTA COUNTY IN PLEASANT HILL FROM 0.2 MILE SOUTH OF MONUMENT BOULEVARD UNDERCROSSING TO 0.1 MILE NORTH OF 242/680 SEPA PCC SLAB REPLACE, GRIND, AND GROOVE	PROFESSIONAL CONSTRUCTION SERVICES INC 4070 NELSON AVE SUITE A CONCORD CA 94520 (925)288-1566		$1,183,720 $0 $0	06/19/12 07/20/12	0% 0%
04-CC-680-24.2/24.8 04-0060C4 HE2	WPCP	IN CONTRA COSTA & SOLANO COUNTIES, IN MARTINEZ &BENICIA ON RTE680 FROM MOCCOCO OVERHEAD TO 0.3 MILES S OF BAYSHORE RD UNDERCROSSIN REPLACEMENT PLANTING	JJ NGUYEN, INC. 3172 SALEM DRIVE SAN JOSE, CA 95127 (408)259-7982	HOLLIS, JOHN 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)774-5911	$993,366 $946,205 $2,700	12/21/09 01/26/10 07/11/14 PLANT EST SATIS	0% 0%
04-MRN-1-11.0/0 04-4S5304 HA23	WPCP	IN MARIN COUNTY NEAR STINSON BEACH AT 1.2 MILES SOUTH OF PANORAMIC HIGHWAY INSTALL SLOPE PROTECTION AND	ETIC 2285 MORELLO AVENUE PLEASANT HILL, CA 94523 (925)602-4710	RUSSELL, STEVE 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	$267,205 $7,500 $7,500	10/01/12 11/06/12 09/23/13	0% 3%
04-MRN-1-37.1/37.1 04-3S5704 HA23	WPCP	NEAR MARSHALL, 1.5 MILES SOUTH OF MARSHALL PETALUMA ROAD. REPLACE CULVERT AND INSTALL ROCK	MAGGIORA & GHILOTTI, INC. 555 DUBOIS STREET SAN RAFAEL, CA 94901 (415)459-8640	RUSSELL, STEVE 756 WEST FRANCISCO BOULEVARD SAN RAFAEL, CA 94901 (510)774-6297	$262,345 $217,461 $0	11/02/12 12/03/12 09/27/13	18% 83%
04-MRN-12-15.6/15.6 04-2E6904 HM3		IN SONAMO, NAPA AND MARIN COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE & REPLACE JOINT SEAL	O'DONNELL CONSTRUCTION, INC 559 W COVINA BLVD SAN DIMAS, CA 91773 (909)394-4510	NGUYEN, NGHIA T. 4030 OCCIDENTAL ROAD UNIT "A" SANTA ROSA, CA 95401 (707)566-3952	$555,474 $542,343 $0	02/20/13 03/12/13 07/22/13 07/22/13	100% 100%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-101-20.5/20.9 04-2640G4 HE13	SWPPP	IN MARIN COUNTY IN NOVATO FROM NOVATO CREEK BRIDGE TO FRANKLIN AVENUE OVERHEAD WIDEN BRIDGE AND HMA ROADWAY	GBI 525 JACOBY STREET SAN RAFAEL, CA 94901 (415)454-7011	MONEMZADEH, FAROKH 756 W. FRANCISCO BOULEVARD SAN RAFAEL, CA 94901 (510)385-7079	$2,790,665 $1,001,725 $754,749	11/08/12 12/20/12 10/07/13	28% 36%
04-MRN-101-22.2/24.1 04-2640L4 HB5	SWPPP	IN MARIN COUNTY IN AND NEAR NOVATO FROM 0.2 MILE NORTH OF ATHERTON AVE OC TO 1.4 MILES SOUTH OF REDWOOD LANDFILL OC PLACE HMA BASE, CONSTRUCT BRIDGE	GHILOTTI BROS / R M HARRIS JV 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	MONEMZADEH, FAROKH 756 W. FRANCISCO BOULEVARD SAN RAFAEL, CA 94901 (510)385-7079	$12,604,871 $4,567,005 $351,964	11/01/12 12/20/12 10/11/13	49% 36% SUSPENDED
04-MRN-101-23.3/27.6 04-264074 HB5	SWPPP	CONSTRUCT INTERCHANGE AT REDWOOD LANDFILL ROAD & ROUTE 101 INCLUDING FRONTAGE ROADS & PEDESTRIN/BICYCLE FACILITY. CONSTRUCT INTERCHANGE ON RTE 101 AT	GHILOTTI CONSTRUCTION COMPANY 2301 KERNER BLVD., SUITE E SAN RAFAEL, CA 94901 (415)747-6057	CHOI, GINA 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-8178	$23,372,344 $7,236,420 $2,295,656	09/14/12 10/17/12 05/11/15	13% 31%
04-MRN-101-/8.5 04-0C7404 ACNH-Q101-(211)E --() HA22	WPCP	IN MARIN COUNTY IN & NEAR SAUSALITO ,CORTE MADERA AND LARKSPUR ON ROUTE 101 FROM THE GOLDEN GATE BRIDGE TO CORTE MADERA CREEK ASPHALT CONCRETE SURFACING	GHILOTTI BROTHERS, INC. 525 JACOBY STREET SAN RAFAEL, CA 94901 (415)454-7011	RUSSELL, STEVE 756 FRANCISCO BOULEVARD WEST SAN RAFAEL, CA 94901 (510)774-6297	$22,638,767 $20,198,006 $8,080	02/03/12 02/29/12 08/30/13	81% 100%
04-NAP-12-.2/3.2 04-264134 ACST-P012-(106)E P0-12 1-(6E) --() HB4C	SWPPP	IN NAPA COUNTY NEAR NAPA FROM ROUTE 29 TO 0.1 MILE WEST OF SOLANO COUNTY LINE WIDEN HWY AND CONSTRUCT RET WALLS	TROY SIMNING GHILOTTI BROTHERS, INC. 525 JACOBY STREET SAN RAFAEL, CA 94901 (415)454-7011	CHANGIZI, DAVE 370 CHADBOURNE ROAD, SUITE A FAIRFIELD, CA 94534 (707)429-6222	$22,409,083 $16,002,990 $2,290,994	01/26/12 02/17/12 07/20/13	90% 68%
04-NAP-12-2.8/3.3 04-264144 ACST-P102-(107)E P1-02 1-(7E) --() HB4C	SWPPP	IN NAPA AND SOLANO COUNTIES, FROM 0.5 MILES WEST OF NAPA COUNTY TO RED TOP ROAD IN SOLANO COUNTY CONSTRUCT TWO ADDITIONAL LANES	GHILOTTI CONSTRUCTION, INC. 246 GHILOTTI AVE SANTA ROSA CA 95407 (707)585-1221	MOUSSA, ELIAS 370 CHADBOURNE ROAD FAIRFIELD, CA 94534 (707)436-2200	$38,770,091 $23,835,959 $1,306,853	01/11/12 02/03/12 04/28/14	60% 61%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-29-1.0/9.9 04-4H6904 20.20.201 130		IN MARIN, NAPA, SOLANO AND SONOMA COUNTIESAT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS (TOS) DUE TO THEFT, HARDW REPAIR DAMAGED ELECT SYSTEMS (TOS)	ST. FRANCIS ELECTRIC, INC. 975 CARDEN STREET SAN LEANDRO, CA 94577 (510)639-0639	CARTY, RODOLFO 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7131	$3,910,000 $553,614 $0	01/14/13 01/14/13 10/01/13	47% 14%
04-NAP-29-6.6/16.5 04-1E40A4	WPCP	CONSTRUCTION ON STATE HIGHWAY IN NAPA AND SOLANO COUNTIES AT VARIOUS LOCATIONS POLYESTER CONCRETE AND BRIDGE METHACRYLATE	LEGG, INC. 2551 2ND STREET LIVERMORE, CA 94550 (925)605-4500	TENOSO, PRINCIPE 370 CHADBOURNE ROAD, SUITE A FAIRFIELD, CA 94534 (707)429-6263	$900,779 $778,985 $0	04/30/12 05/11/12 11/27/12	100% 89%
04-NAP-29-40.9/41.4 04-4S0204 STP-P029-( ) --() HA1	WPCP	IN NAPA COUNTY NEAR CALISTOGA FROM 1.4 MILES TO 1.9 MILES NORTH OF TUBBS LANE RECONSTRUCT SLOPE AND REPLACE	GORDON N BALL, INC. 333 CAMILLE AVENUE ALAMO, CA 94507 (925)838-5675	PATENIA, DANILO 324 CAMPUS LANE, FAIRFIELD, CA 94534 (707)863-5144	$2,418,434 $1,060,601 $204,709	12/27/12 01/25/13 10/30/13	23% 44%
04-NAP-121-.3/2 04-4442A4	WPCP	IN NAPA COUNTY ON ROUTE 121 FROM 0.3 MILE NORTH OF SONOMA COUNTY LINE TO 0.1 MILE NORTH OF DUHIG ROAD PERFORM HIGHWAY PLANTING	PARKER LANDSCAPE DEVELOPMENT 6251 SKY CREEK DRIVE, SUITE A SACRAMENTO, CA 95828 (916)383-4071	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804-4594 (510)385-6756	$409,143 $206,307 $4,779	09/23/11 10/18/11 06/18/15 PLANT EST SATIS	0% 0%
04-NAP-128-10.3/10.3 04-4S0304 STP-S128-(051) --() HA1	WPCP	IN NAPA COUNTY ON ROUTE 128 NEAR LAKE HENESSEY, 2.8 MILES EAST OF SILVERADO TRAIL REPLACE ROADWAY SECTION WITH LIGHT	GORDON N BALL, INC. 333 CAMILLE AVENUE ALAMO, CA 94507 (925)838-5675	SANTOS, BRIAN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)863-5141	$1,019,774 $462,262 $39,543	02/06/13 03/12/13 09/30/13	9% 46%
04-SCL-9-4.8/4.9 04-4G1704 20.20.201 130		IN SANTA CLARA COUNTY, AT SARATOGA CREEK BRIDGE ON ROUTE 9, TO RECONSTRUCT DAMAGED BRIDGE RAIL. DIR'S ORDER EMERGENCY F.A. RECONSTRUCT BRIDGE RAILING	GOLDEN STATE BRIDGE, INC. 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510 (925)372-8000	NGUYEN, HUNG V. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	$1,685,000 $1,575,318 $0	02/13/12 02/13/12 10/31/13	0% 93%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-9-/7 04-1G0704 HSST-P009-(017)E --() HB1		IN SANTA CLARA COUNTY ON STATE ROUTE 9, IN AND NEAR THE CITY OF SARATOGA BETWEEN ROUTE 35 JUNCTION AND 0.1 MILE SOUTH OF THE 6TH S SHOULDER WIDENING	STEVENS CREEK QUARRY INC 12100 STEVENS CANYON ROAD CUPERTINO CA 95014 (408)253-2512		$684,210 $0 $0	06/14/13 08/13/13	0% 0%
04-SCL-17-1.0/99.9 04-4H6604 20.20.201 130		IN SANTA CLARA CONTY, ON ROUTES 17, 85, 87101, 237, 680, 880 AT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS DUE TO REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS	ROSENDIN ELECTRIC, INC. 880 MABURY ROAD SAN JOSE, CA 95133 (408)286-2800	BORRAYO, SALVADOR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	$3,385,000 $2,085,098 $0	01/22/13 01/22/13 08/30/13	46% 62%
04-SCL-17-/2.8 04-264904 NH-P017-(106)E --() HB1	SWPPP	IN SANTA CLARA COUNTY ON ROUTE 17 FROM 0.1 MILE SOUTH OF SUMMIT ROAD SEPARATION TO 2.8 MILES NORTH OF SUMMIT ROAD DRAINAGE SYSTEM TO BE REPLACED	PAVEX CONSTRUCTION DIVISION 411 WALKER STREET WATSONVILLE, CA 95076 (831)768-2700	LAYMOUN, MOAID 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5838	$15,725,102 $14,158,807 $0	03/30/11 04/25/11 12/08/11	1% 98%
04-SCL-82-14.3/19.2 04-3E2904 ACST-P082-(023)E P0-82 0-(3E) --() HM		IN SANTA CLARA COUNTY IN AND NEAR SANTA CLARA, SUNNYVALE AND MOUNTAIN VIEW FROM LAWRENCE EXPRESSWAY TO 0.4 MILE WEST OF ROUTE 82 COLD PLANE AC PAVEMENT AND HMA	M C K SERVICES INC P O BOX 5697 CONCORD CA 94524 (925)957-9200		$2,004,181 $0 $0	06/18/13 07/22/13	0% 0%
04-SCL-82-20.9/0 04-0G1304 ACHS-P082-(022)E P P0-82 0-(2E) --() HB1	WPCP	IN SANTA CLARA COUNTY, IN CITY OF MOUNTAIN VIEW, ON ROUTE 82 AT CLARK AVENUE INTERSECTION INSTALL NEW SIGNALS & UPGRADE RAMPS	DREAMBUILDER CONSTRUCTION 1324 E. LAWSON LANE PLACENTIA, CA 92870 (714)646-3697	WASSEF, WAGDY 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5860	$619,505 $531,634 $0	11/16/12 12/14/12 06/21/13	51% 90%
04-SCL-82-/14.3 04-2E7104 HM		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS METHACRYLATE BRIDGE DECKS,REPLACE	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028		$1,524,134 $0 $0	05/20/13 06/13/13	0% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-85-1.0/9.9 04-4H4204 20.20.201 230		IN SANTA CLARA AND SAN MATEO COUNTIES, ON ROUTES 85, 87, 101, 280, 680, AND 880 AT VARIOUS LOCATIONS. REPAIR DAMAGED ELECTSYSTEMS REPAIR DAMAGED ELECT SYSTEMS	BENTANCOURT BROS CONTRUCTION 5933 NORTHFRONT ROAD LIVERMORE, CA 94551 (925)454-1521	TRUONG, HENRY 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)385-7053	$1,470,000 $1,333,197 $0	11/26/12 11/26/12 08/30/13	100% 91% OVER RUN
04-SCL-85-18.0/23.9 04-154204 ACST-PP08-(505)3 --() HB4N	SWPPP	ON ROUTE 85, IN SANTA CLARA COUNTY BETWEEN 0.4 MILE SOUTH OF ROUTE 85/ 280 SEPARATION AND ROUTE 85/101 SEPARATION (NORTH) INSTALL RAMP METERING AND TRAFFIC	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE, CA 95136 (408)574-1400	TRUONG, HENRY 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)385-7053	$5,980,974 $3,619,899 $536,666	08/28/12 10/04/12 03/24/15	25% 61%
04-SCL-101-40.2/41.2 04-4876A4 HB4C	SWPPP	IN SANTA CLARA COUNTY IN SAN JOSE FROM 0.1 MILE EAST OF GUADALUPE PARKWAY TO 0.1 MILE EAST OF DE LA CRUZ BOULEVARD OVERCROSSING REPLACEMENT HIGHWAY PLANTING	ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO CA 95828 (916)388-0308	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)385-6991	$340,304 $320,188 $0	12/23/10 01/13/11 08/26/14	0% 0% PLANT EST SATIS
04-SCL-101-49.0/52.2 04-4A3304 HB4C	SWPPP	IN SANTA CLARA COUNTY IN MOUNTAIN VIEW AND PALO ALTO FROM 0.1 MILE NORTH OF SHORELINE BOULEVARD OVERCROSSING TO OREGON EXPRESSWAY CONSTRUCT AUXILIARY LANES	OC JONES AND SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710 (510)526-3424	LAYMOUN, MOAID 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5838	$37,884,379 $25,824,065 $1,103,264	11/17/11 12/13/11 01/23/15	41% 67%
04-SCL-152-6.1/6.5 04-448834 STP-S152-(077)E --() 	SWPPP	IN SANTA CLARA COUNTY IN GILROY FROM 0.3 MILE WEST OF UVAS CREEK BRIDGE TO 0.1 MILE EAST OF UVAS CREEK BRIDGE. HWY PLANTING AND INSTALL IRRIGATION	SUAREZ & MUNOZ CONSTRUCTION 20975 CABOT BOULEVARD HAYWARD, CA 94545 (510)782-6065	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5701	$696,401 $576,944 $4,864	12/14/11 01/18/12 11/03/15	36% 83%
04-SCL-152-16.2/19.5 04-2A4404 HSNH-P152-(082) --() HB1	SWPPP	IN SANTA CLARA COUNTY ON ROUTE 152 FROM 0.7 MILE EAST OF OLD LAKE RD TO 0.3 MILE EAST OF DUNNE LANE IMPROVE SIGHT DISTANCE,	PAVEX CONSTRUCTION DIVISION 411 WALKER STREET WATERSONVILLE, CA 95076 (408)574-1400	NGUYEN, VERNON 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-3024	$7,939,557 $769,636 $626,886	03/22/13 04/18/13 03/06/14	6% 10%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-680-/9.9 04-153204 IM-680 -(068)8 --() HB4N	SWPPP	IN ALAMEDA AND SANTA CLARA COUNTIES IN MILPITAS AND SAN JOSE FROM RTE 280-680/ 101 SEPARATION TO SCOTT CREEK ROAD OC WIDEN RAMP & INSTALL TRAFFIC SYSTEM	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD, CA 94524 (925)687-6666	NGUYEN, HUNG V. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	$10,973,655 $5,245,736 $1,274,242	11/26/12 12/27/12 12/11/13	39% 48%
04-SCL-880-4.4/8.7 04-298304 HB5	SWPPP	IN SANTA CLARA COUNTY IN SAN JOSE A AND MILPITAS FROM 0.1 MILE NORTH OF ROUTE 101 TO 0.3 MILE NORTH OF ROUTE 237._____ WIDEN I-880 ONE LANE EACH DIRECTION	BAY CITIES PAVING & GRADING, INC 5029 FORNI DRIVE CONCORD, CA 94520 (925)687-6666	PANDYA, NILESH 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (405)232-0224	$32,598,438 $30,497,240 $822,083	12/14/11 01/05/12 06/30/14	46% 94%
04-SF-1-.1/.1 04-2E7604 HM3		IN SAN FRANCISCO AND SAN MATEO COUNTIES, ON ROUTE 1 AND 280 AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3831	$487,487 $268,749 $29,979	03/19/13 04/18/13 09/19/13	24% 55%
04-SF-1-5.9/6.3 04-1A9024 20.10.201 335		ON RTE 1 AT MOUNTAIN LAKE, IN PRESIDIO NAT'L PARK, SFO, STABILIZE RDWY EMBANKMENTWITH STONE COLUMNS, INSTALL DRAINAGE DIR'S ORDER ROADWAY EMBANKMENT STABILIZATION	GHILOTTI BROTHERS, INC. 525 JACOBY STREET SAN RAFAEL, CA 94901 (415)454-7011	KENNEDY, KEN 603 OLD MASON STREET SAN FRANCISCO, CA 94129 (510)385-6887	$3,465,000 $3,060,345 $81,194	05/14/12 05/14/12 12/23/12	100% 88% OVER RUN
04-SF-80-4.9/5.9 04-0435E4 HA4S3	SWPPP	IN THE COUNTY AND CITY OF SAN FRANCISCO FROM FIFTH STREET TO THE SAN FRANCISCO OAKLAND BAY BRIDGE LANDSCAPING AND LIGHTING	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	LARWIN, TOM 345 BURMA ROAD OAKLAND, CA 94607 (510)867-4545	$3,778,335 $3,677,058 $5,165	11/29/10 12/14/10 02/01/16	0% 0% PLANT EST SATIS
04-SF-80-5.4/0 04-040824 HA21	WPCP	IN THE CITY AND COUNTY OF SAN FRANCISCO ON ROUTE 80 AT SFOBB REPLACE SUSTATION ELECTRICAL GEAR	HARRIS ELECTRIC 6681 A SIERRA LANE DUBLIN, CA 94568 (925)560-9880	CHRENG, NICHOLAS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7149	$809,509 $661,000 $0	08/10/11 09/14/11 08/14/13	100% 94%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-80-6.8/0 04-3G4474		IN THE CITY AND COUNTY OF SAN FRANCISCO, AT SAN FRANCISCO-OAKLAND BAY BRIDGE, PIER W6, WEST SPAN. RECONSTRUCT DAMAGED BRIDGE FENDE RECONSTRUCT DAMAGED BRIDGE FENDER	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566 (510)231-7119	AHMADZADEH, ALI 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7119	$2,985,000 $1,597,842 $0	01/11/13 01/11/13 06/30/13 07/17/13	49% 54% COMPLETED
04-SF-80-7.9/8.2 04-0120S4		IN THE CITY AND COUNTY OF SAN FRANCISCO FROM THE YERBA BUENA TUNNEL TO 0.6 KM EAST OF YERBA BUENA TUNNEL CONSTRUCT BRIDGES AND ROADWAY	MCM CONSTRUCTION, INC 450 BURMA ROAD OAKLAND, CA 94607	HOWE, WILLIAM 325 BURMA ROAD OAKLAND CA 94607 (510)385-7084	$233,949,980 $207,520,374 $4,663,062	02/04/10 02/23/10 12/30/13	88% 89%
HA4S3	SWPPP						
04-SF-80-8.2/8.7 04-0120F4		IN SAN FRANCISCO COUNTY IN SAN FRANCISCO FROM 0.6 KM TO 1.3 KM EAST OF YERBA BUENA TUNNEL EAST PORTAL CONSTRUCT SELF ANCHORED SUSPENSION	AMERICAN BRIDGE / FLOUR ENTERPRISES, INC. A JOINT VENTURE 1000 AMERICAN BRIDGE WAY CORAOPOLIS, PA 15108	CASEY, WILLIAM 345 BURMA ROAD OAKLAND, CA 94607 (510)455-1798	$1,931,085,194 $1,825,691,805 $12,339,134	04/18/06 05/03/06 08/24/13	87% 95%
HA4S3	SWPPP						
04-SF-80-12.6/13.9 04-0120T4		IN SAN FRANCISCO COUNTY FROM THE YERBA BUENA TUNNEL TO 1.3 KM EAST OF THE YERBA BUENA TUNNEL CONSTRUCT & REMOVE BRIDGE, ROADWAYS	CALIFORNIA ENGINEERING CONTRACTORS INC/SILVERADO CONTRACTORS INC JV 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566 (925)461-1500	HOWE, WILLIAM 325 BURMA ROAD OAKLAND, CA 94607 (510)385-7084	$87,471,656 $10,904,037 $1,042,950	11/27/12 01/10/13 03/29/16	12% 12%
HA4S3	SWPPP						
04-SF-101-1.0/9.9 04-4H6804 20.20.201 130		IN SAN FRANCISCO AND SAN MATEO COUNTIES, AT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATIONS SYSTEMS (TOS) DUE TO THEFT. DIR'S REPAIR DAMAGED TRAFFIC OPERATIONS SYSTEMS	SIEMENS INDUSTRY, INC. 371 BEL MARIN KEYS BLVD, #200 NOVATO, CA 94949 (415)475-6121	DUAN, FRANK 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7139	$2,935,000 $405,306 $97,269	01/23/13 01/23/13 09/13/13	76% 14%
04-SF-101-4.1/4.1 04-4G1604		IN THE CITY AND COUNTY OF SAN FRANCISCO AT BAYSHORE VIADUCT RECONSTRUCT BRIDGE RAILING AND DECK	CALIFORNIA ENGINEERING CONTRACTORS, INC 20 HAPPY VALLEY ROAD PLEASANTON CA 94566 (925)461-1500	KOOS, CHARLES 603 MASON STREET SAN FRANCISCO, CA 94129 (415)923-4242	$287,666 $122,845 $122,845	11/16/12 12/20/12	14% 43%
	WPCP						

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-101-4.1/5 04-2A1404 NH- -( )A HQ10-1 17-(ENH) 101-173E-() HA21	WPCP	IN THE CITY AND COUNTY OF SAN FRANCISCO ON ROUTE 80 AND ON ROUTE 101 REPLACE DRAINAGE SYSTEMS	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 3701 MALLARD DRIVE BENICIA CA, 94510 (707)746-8028	KOOS, CHARLES 295 SAN BRUNO AVENUE SAN FRANCISCO, CA 94103 (510)715-6644	$5,715,107 $5,722,792 $194,382	10/11/10 10/26/10 10/31/13	89% 99%
04-SF-101-8.8/9.2 04-163744 SARR-Q101-(153)E Q1-01 1-(3E) --() HE12	SWPPP	IN THE CITY AND COUNTY OF SAN FRANCISCO FROM 1.3 MILE TO 0.3 MILE SOUTH OF THE ROUTE 1/101 SEPARATION CONSTRUCT TUNNNEL	R & L BROSAMER, INC 1777 OAKLAND BLVD, SUITE 300 WALNUT CREEK CA 94596	YAN, ANDREW 603 MASON STREET (PRESIDIO) SAN FRANCISCO CA 94129-0410 (415)720-4027	$112,923,457 $112,196,451 $0	03/23/10 04/08/10 06/24/13 06/25/13	100% 100% COMPLETED
04-SM-1-13.6/13.8 04-4S4304 ACST-37B6-(004)E 37-B6 0-(4E) --() HA23	WPCP	IN SAN MATEO COUNTY ABOUT 14 MILES SOUTH OF HALF MOON BAY AT VARIOUS LOCATIONS AT THE SOUTHERN APPROACH OF PESCADERO CREEK BRIDGE EROSION CONTROL	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE CA 95136 (408)574-1400	FRED, BOOSHEHRI 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$424,094 $422,641 $1,350	06/23/11 07/15/11 12/31/14	60% 95%
04-SM-1-16.4/16.4 04-4H7904 20.20.201 130		IN SAN MATEO COUNTY, AT 1.7 MILES SOUTH OFROUTE 84. TO REPAIR DRAINAGE SYSTEM AND RECONSTRUCT EMBANKMENT. DIR'S ORDER EMERGENCY F REPAIR DRAINAGE SYS AND RECONSTRUCT EMBANK	YERBA BUENA ENGINEERING AND CONSTRUCTION, INC. 1340 EGBERT AVENUE SAN FRANCISCO, CA 94124 (415)822-4400	BOOSHERI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	$535,000 $0 $0	04/08/13 04/08/13	0% 0%
04-SM-1-16.8/17.1 04-4H6204 20.20.201 130		IN SAN MATEO COUNTY, NEAR SAN GREGORI, FROM 0.4 TO 0.7 MILE NORTH OF POMPONIO CREEK. REPAIR WASHED OUT EMBANKMENTS. DIR'S ORDER EM REPAIR WASHED OUT EMBANKMENTS	REDWOOD ENGINEERING CONSTRUCTION, INC. 2336 EL CAMINO REAL REDWOOD CITY, CA 94063 (925)819-2960	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	$935,000 $818,961 $0	02/19/13 02/19/13 09/30/13	100% 88% OVER RUN
04-SM-1-28.2/0 04-0G1704 HSST-P001-(572) --() HB1	WPCP	IN SAN MATEO COUNTY IN HALF MOON BAY AT POPLAR STREET INSTALL SIGNAL AND LIGHTING	COLUMBIA ELECTRIC INC 1980 DAVIS STREET SAN LEANDRO CA 94577 (510)430-9505		$267,577 $0 $0	11/02/12 12/13/12	0% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-34.8/37.9 04-1E2404 HM1	WPCP	IN SAN MATEO COUNTY AT AND NEAR MONTARA FROM 0.1 MILE SOUTH OF MARINE BOULEVARD TO 1.3 MILE NORTH OF SECOND STREET BONDED WEARING COURSE	O'GRADY PAVING, INC. 2513 WYANDOTTE STREET MOUNTAIN VIEW, CA 94043 (650)966-1926	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$1,151,888 $1,157,599 $0	04/18/12 07/23/12 06/28/13 07/11/13	100% 100% COMPLETED
04-SM-1-38.0/38.6 04-1123U4 ACST-1187-(011)E 11-87 0-(1EE)R 1187- 011-() HE14	SWPPP	IN SAN MATEO COUNTY NEAR PACIFICA FROM 4.7 KM TO 1.0 KM SOUTH OF LINDAMAR BOULEVARD CONSTRUCT TUNNELS, APPROACH ROADS	KIEWIT INFRASTRUCTURE WEST CO 302 SOUTH 36TH STREET, STE400 OMAHA, NE 68131 (402)346-8535	MUENCH, JOHN 585 LINDA MAR BLVD. PACIFICA CA 94044 (510)393-1785	$421,302,438 $412,606,885 $762,604	12/13/06 01/03/07 06/28/13	99% 99%
04-SM-1-38.2/39.7 04-1123H4 SM-9790-(13) --() HE14		IN SAN MATEO COUNTY NEAR PACIFICA ON ROUTE 1 FROM 4.7 MILES TO 0.6 MILE SOUTH OF LINDA MAR BOULEVARD INSTALL IRRIGATION SYS, HWY PLANTS	EMPIRE LANDSCAPING INC P O BOX 35 DAVIS CA 95616 (530)400-3943		$1,729,894 $0 $0	07/01/13 08/07/13	0% 0%
04-SM-1-39.6/40.1 04-1123J4 ACST-1187-(012)E 11-87 0-(2E) --() HE14	SWPPP	IN SAN MATEO COUNTY IN PACIFICA ON ROUTE 1 FROM 1.3 MILES TO 0.8 MILE SOUTH OF LINDA MAR BOULEVARD POND REPAIR AND REVEGETATION	HOLLIE CUN 5400 WEST HIGHWAY 12 LODI CA 95242	DAVID, JOSE 585 LINDA MAR BLVD. PACIFICA CA 94044 (650)738-3827	$1,120,167 $855,093 $6,608	03/09/09 03/20/09 03/05/15	0% 0% PLANT EST SATIS
04-SM-35-10.6/25.8 04-1E5704 HM2	WPCP	IN THE CITY AND COUNTY OF SAN FRANCISCO AND SAN MATEO COUNTY AT VARIOUS LOCATIONS REPLACE CULVERT	HALF MOON BAY GRADING & PAVING 1780 HIGGINS CANYON ROAD HALF MOON BAY, CA 94019 (650)726-3588	KOOS, CHARLES 295 SAN BRUNO AVENUE SAN FRANCISCO, CA 94103 (415)703-2427	$171,662 $168,031 $0	04/20/11 05/17/11 07/19/13 07/19/13	100% 100% COMPLETED
04-SM-35-24.8/25.2 04-4S1204 HA1	WPCP	IN SAN MATEO COUNTY ON ROUTE 35 AT SNEATH LANE TANGENT WALL EMBANKMENT REPAIR	CONDON-JOHNSON & ASSOCIATES, INC. P O BOX 12368 OAKLAND CA 94604 (510)636-2100	KOOS, CHARLES 603 MASON STREET SAN FRANCISCO, CA 94129 (415)923-4242	$528,553 $129,168 $129,168	10/29/12 12/03/12 10/15/13	13% 26%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-82-4.8/18.9 04-4A9234 HB4N	WPCP	IN SAN MATEO COUNTY ON RTE 82 FROM WHIPPLE AVENUE IN REDWOOD CITY TO RTE 380 IN SAN BRUNO AND AT VARIOUS LOCATIONS ON AND ADJANCEN INSTALL TRAFFIC OPERATION SYSTEM	MIKE BROWN ELECTRIC CO 561-A MERCHANTILE DRIVE COTATI CA 949313040 (707)792-8100	WASSEF, WAGDY 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5866	$5,881,137 $4,841,055 $625,377	04/25/12 06/01/12 12/16/13	66% 82%
04-SM-82-20.8/22.4 04-3E3804		IN SAN MATEO COUNTY IN SOUTH SAN FRANCISCO AND COLMA FROM ARROY DRIVE TO 0.2 MILE NORTH OF ARLINGTON DRIVE PLACE MICRO SURFACING	CENTRAL VALLEY ENGNEERING & ASPHALT INC 216 KENROY LANE ROSEVILLE CA 95678 (916)791-1609		$547,123 $0 $0	06/11/13 07/15/13	0% 0%
04-SM-84-8.3/17 04-3E3004 STP-S084-(41E) --() HM		IN SAN MATEO COUNTY AT LA HONDA, SKY LONDA AND IN AND NEAR WOODSIDE FROM PESCADERO ROAD TO 1.0 MILE NORTH OF FRIARS LANE RESURFACING	WINDSOR FUEL COMPANY 1150 WILLOW PASS ROAD PITTSBURG, CA 94565 (925)427-5266		$2,062,043 $0 $0	05/30/13 06/27/13	0% 0%
04-SM-84-22.0/22.1 04-4S5904 ACST-P084-(039)E P0-84 0-(9E) --() HA23	WPCP	IN SAN MATEO COUNTY IN WOODSIDE AT 0.6 MILE NORTH OF ROUTE 280/84 SEPARATION CONSTRUCT TIEBACK WALL	ROBERT A BOTHMAN, INC. 650 QUINN AVENUE SAN JOSE, CA 95112 (408)279-2277	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$1,406,412 $1,348,022 $27,914	04/25/12 06/06/12 04/30/14	50% 96%
04-SM-84-25.8/27.6 04-2E7504 HM3		IN SAN MATEO COUNTY_AT VARIOUS __ LOCATIONS_(11 BRIDGES) TREAT BRIDGE DECK WITH METHACRYLATE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	KOOS, CHARLES 603 MASON STREET SAN FRANCISCO, CA 94129 (415)923-4242	$1,000,063 $0 $0	04/03/13 04/26/13 12/31/13	0% 0%
04-SM-92-14.4/18.8 04-042244 HA21	WPCP	IN SAN MATEO AND ALAMEDA COUNTIES IN FOSTER CITY AND HAYWARD ON THE SAN MATEO HAYWARD BRIDGE REPLACE 12KV ELECTRIC SWITCHGEARS	AMLAND 3168 KNIGHTS BRIDGE ROAD SAN JOSE, CA 95132 (408)298-4343	BORRAYO, SALVADOR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	$2,536,813 $2,177,623 $0	01/05/10 03/02/10 10/18/12	97% 89%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-101-.9/3.6 04-235634 HB4C	SWPPP	IN SAN MATEO COUNT IN MENLO PARK AND EAST PALO ALTO FROM UNIVERSITY AVENUE OVERCROSSING TO ROUTE 84/101 SEPARATION WIDEN ROADWAY AND BRIDGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95076 (408)327-7000	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4334	$16,744,391 $15,818,211 $0	06/01/11 06/29/11 06/25/13 06/25/13	100% 100% COMPLETED
04-SM-101-13.5/17.7 04-2642A4 HB4N	WPCP	ESTABLISH EXISTING PLANTING IN SAN MATEO IN SAN MATEO COUNTY AND BURLINGGAME ON ROUTE 101 FROM 0.2 MILE SOUTH OF MILLBRAE AVENUE O ESTABLISH EXISTING PLANTING	ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO, CA 95828 (916)388-0308	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5701	$113,980 $80,531 $2,265	10/14/11 12/13/11 02/07/14	73% 71%
04-SM-101-17.9/0 04-2E7004		IN SAN MATEO COUNTY IN MILBRAE AT MILBRAE AVENUE OVERCROSSING CLEAN & PAINT STL GIRDERS-SPOT PREP	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD FAIRFIELD, CA 94534 (707)639-4414	INORI, DOUGLAS 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4329	$1,072,115 $477,770 $162,637	03/21/13 04/11/13 12/20/13	34% 45%
04-SM-101-/6 04-4A9254	WPCP	IN SAN MATEO COUNTY IN STATE HIGHWAY IN SAN MATEO AND SANTA CLARA COUNTIES AT VARIOUS LOCATIONS INSTALL TRAFFIC SYSTEM	ROADWAY ENGINEERING WORKS INC 3442 6TH STREET CERES, CA 95307 (209)541-0920	WASSEF, WAGDY 1007 KNOX AVE. SAN JOSE, CA 95122 (408)254-5866	$5,061,779 $369,530 $369,530	01/28/13 02/21/13 04/07/14	13% 7%
04-SM-101-/.9 04-235644 HPLU-L620-(409)6 --() HB4N	SWPPP	IN SAN MATEO AND SANTA CLARA COUNTIES FROM EMBARCADERO ROAD OVERCROSSING TO UNIVERSITY AVENUE OVERCROSSING WIDENING ROADWAY WITH AC & OVERLAY	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA, CA 95054 (408)327-7000	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3831	$6,627,802 $6,276,310 $3,934	05/21/12 06/19/12 11/09/13	100% 96%
04-SM-101-/26.2 04-2A7904 ACNH-Q101-(202)N --() HB4C		IN SAN MATEO COUNTY ON ROUTE 101 PM (0.0/26.21) INSTALL NEW RAMP METERING AND UP	REPUBLIC INTELLIGENT TRANSPORTATION SERVICES, INC. 3765 YALE WAY FREMONT, CA 94538 (510)440-8127	CIARDIELLO, RICARDO 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7140	$10,552,000 $10,340,960 $211,040	12/22/11 02/17/12 08/30/13	100% 98% OVER RUN

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-280-9.6/10.8 04-4G4104		IN SAN MATEO COUNTY ON ROUTE 280 NEAR BELMONT FROM 0.2 MILE NORTH OF RANCHO PULGAS UNDERCROSSING TO ROUTE 280/92 SEPARATION RESURFACE ASPHALT CONCRETE PAVEMENT	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE, CA 95136 (408)574-1400	INORI DOUG 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4329	$881,484 $0 $0	05/17/13 06/10/13	0% 0%
04-SM-280-/0 04-4A3204 HSNG-X081-(026) --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS ON ROUTES 101 AND 280 INSTALL MBGR AND VEGETATION CONTROL	CORAL CONSTRUCTION COMPANY 10780 SW CLUTTER ROAD SHERWOOD, OR 97140 (503)682-2252	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)577-3831	$3,633,350 $1,124,228 $410,797	03/12/13 04/04/13 09/27/13	55% 31%
HB1	WPCP						
04-SOL-12-1.8/2.8 04-2E7204		IN SOLANO COUNTY ON ROUTES 12,505, 780 AND CONTRA COSTA COUNTY_ON ROUTES 4 AND 680 AT VARIOUS LOCATIONS(12 BRIGES) METHACRYLATE BRIDGE DECKS,REPLACE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W 23RD STREET TEMPE, AZ 85282 (602)437-1711	REZAEI, ASGHAR 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9023	$458,458 $477,048 $0	02/14/13 03/12/13 07/26/13 08/05/13	100% 100%
HM							
04-SOL-37-7.2/10.5 04-0T1454 NH- -( ) --()		IN SOLANO COUNTY IN VALLEJO ON ROUTE 37 FROM THE NAPA RIVER BRIDGE TO DIABLO STREET (KP R12.9/R16.9) HIGHWAY PLANTING AND LANDSCAPING	PARKER LANDSCAPE DEV, INC 6251 SKY CREEK DR SUITE A SACRAMENTO CA 95828 (916)383-4071	JIM HANSON 3410 MANDELA PARKWAY OAKLAND CA 94608 (510)450-2450	$964,232 $927,231 $3,876	01/14/10 02/02/10 01/16/14	87% 96%
HE14	SWPPP						
04-SOL-80-.9/45 04-4A2504 IMG-080 -(363) --()		IN SOLANO COUNTY FROM 0.2 MILE SOUTH OF ROUTE 80/29 SEPARATION TO 1.1 MILE NORTH OF SOUTH DAVIS OVERHEAD INSTALL METAL BEAM GUARDRAIL	CORAL CONSTRUCTION COMPANY P O BOX 347 WILSONVILLE, OR 97070 (503)682-2252	AQUINO, NOEL 324 CMPUS LANE SUITE T FAIRFIELD, CA 94534 (707)580-4429	$2,975,457 $2,747,352 $411,721	01/09/13 01/25/13 08/13/13	85% 92%
HB1	WPCP						
04-SOL-80-1.0/9.9 04-4H7404		IN SOLANO, SONOMA, SAN FRANCISCO, MARIN, ALAMEDA, CONTRA COSTA, SANTA CLARA, ON ON VARIOUS POSTMILES. REPAIR DAMAGED TOS DUE TO TH REPAIR DAMAGED TOS WIRELESS DETECTION SYS	NORCAL GENERAL CONSTRUCTION CORPORATION 1950 MAJESTIC COURT SAN JOSE, CA 95132 (408)886-0335	BORRAYO, SALVADOR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	$1,485,000 $1,312,697 $0	01/29/13 01/29/13 10/01/13	29% 88%
20.20.201 130							

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-80-14.3/14.4 04-0A5354 ACNH-X095-(023)E --() HA42	SWPPP	IN SOLANO COUNTY IN FAIRFIELD ON ROUTE 12 FROM 80/12 EAST JUNCTION TO 0.2 MILE WEST OF CHADBOURNE ROAD UNDERCROSSING AND ROUTE 80 CONSTRUCT BR & RW, RECONSTRUCT	OC JONES & SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710 (510)526-3424	MANGLO, PERPETUO 2320 COURAGE DRIVE, SUITE 106 FAIRFIELD, CA 94533 (707)428-2029	$47,132,163 $42,618,981 $592,490	01/25/12 02/13/12 08/20/13	34% 90%
04-SOL-80-24.8/25.2 04-0A0904 IM-080 -(364) --() HB4N	SWPPP	IN SOLANO COUNTY IN AND NEAR VACAVILLE FROM 0.2 MILE WEST OF ALAMO CREEK BRIDGE WIDEN BRIDGE, CONSTRUCT DRAINAGE	GHILOTTI BROTHERS, INC 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	TRAN, QUANG 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)863-5102	$1,366,476 $0 $0	05/21/13 06/10/13 12/20/13	0% 0%
04-SOL-80-30.6/38.7 04-4A0104 HA22	SWPPP	IN SOLANO COUNTY IN VACAVILLE AND DIXON FROM 0.6 MILE EAST OF LEISURE TOWN ROAD OVERCROSSING TO 1.0 MILE WEST OF PEDRICK ROAD OVER REPLACE EXIST CONC PVMT AND HMA	TEICHERT CONSTRUCTION 2407 COUNTY ROAD 100A WOODLAND, CA 95616 (530)406-4200	BUTTERS, CARL 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)863-5123	$39,943,273 $6,610,504 $1,129,946	10/26/12 12/03/12 02/06/14	31% 17%
04-SOL-80-/28.4 04-153504 HB4N	SWPPP	ON ROUTE 80 IN SOLANO COUNTY _____ BETWEEN CONTRA COSTA COUNTY LINE AND ROUTE 80/505 JUNCTION INSTALL RAMP METERING AND TRAFFIC	BAY CITIES PAVING & GRADING 5029 FORNI DRIVE CONCORD, CA 94524 (925)687-6666	RASTEGAPOUR, HAMED 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)863-5119	$12,894,845 $3,482,569 $505,705	08/31/12 10/04/12 01/31/14	28% 27%
04-SOL-84-.1/3 04-3E2804 HM		IN SOLANO COUNTY IN AND NEAR RIO VISTA FROM ROUTE 12 TO 0.4 MILE NORTH OF CACHE SLOUGH FERRY BONDED WEARING COURSE (GAP GRADED)	WINDSOR FUEL CO P O BOX 1029 PITTSBURG CA 94565 (925)427-5266		$883,792 $0 $0	04/11/13 04/26/13	0% 0%
04-SON-1-31.9/31.9 04-4H6004 20.20.201 130		IN SONOMA COUNTY, AT FORT ROSS, AT 1.1 MI SOUTH OF FORT ROSS ROAD, CONSTRUCT SOLDIERPILE WALL AND ROCK SLOPE PROTECTION. DIR'S EME CONSTRUCT SOLDIER PILE WALL AND RSP	TEAM GHILOTTI, INC. 2531 PETALUMA BLVD SOUTH PETALUMA, CA 94952 (707)763-8700	HISLOP, SCOTT 4030 OCCIDENTAL ROAD SANTA ROSA, CA 95401 (707)249-4732	$4,635,000 $56,914 $0	01/22/13 01/23/13 04/30/14	1% 1%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-1-31.9/31.8 04-4H6304 20.20.201 130		IN SONOMA COUNTY, AT FORT ROSS, AT 1.1 MILES SOUTH OF FORT ROSS ROAD. INSTALL TEMP ONE-WAY TRAFFIC SIGNALS. DIR'S EMERGENCY F.A. INSTALL TEMP ONE-WAY TRAFFIC SIGNALS	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL, CA 94901 (415)453-3732	HISLOP, SCOTT 4030 OCCIDENTAL ROAD, SUITE A SANTA ROSA, CA 95401 (707)576-3482	$485,000 $409,415 $0	12/20/12 12/20/12 05/10/13	12% 84%
04-SON-1-33.1/33.2 04-4S9604 HA23	WPCP	IN SONOMA COUNTY ABOUT 13 MILES NORTH OF ROUTE 116 NEAR FORT ROSS ROAD REPLACE CULVERT AND ROCK SLOPE	E T I C ENGINEERING 2285 MORELLO AVENUE PLEASANT HILL, CA 94523 (925)602-4710	NGUYEN, NGHIA T. 4030 OCCIDENTAL ROAD SANTA ROSA, CA 95401 (707)774-6005	$254,319 $23,651 $23,651	10/15/12 12/03/12 09/13/13	22% 9% SUSPENDED
04-SON-1-40.1/0 04-3S7524 ER-43L4-(004)E --() HA23		IN SONOMA COUNTY ABOUT 19 MILES NORTH OF JENNER AT WARREN CREEK. REPL CULVERT &ND ROCK SLOPE PROTECT	KEN'S WATER TENDER INC 39509 HIGHWAY 299 WILLOW CREEK, CA 95573 (530)629-4397	NGUYEN, NGHIA T. 4030 OCCIDENTAL ROAD SANTA ROSA, CA 95401 (510)774-6005	$344,555 $0 $0	07/09/13 07/30/13 10/16/13	0% 0%
04-SON-12-32.7/33 04-3A3304 HSST-P012-(111) --() HB1	WPCP	IN SONOMA CTY IN ELDRIDGE FRM 0.2 MILE NTH TO 0.1 MILE STH MADRONE RD AND HIGHWAY PLANTING IN SANTA ROSA ON SUMMERFIELD RD, LOCAL INSTALL TRAFFIC SIGNALS AND WIDEN	VINTAGE PAVING COMPANY, INC. 119 MAIN STREET WINTERS, CA 95694 (530)795-0132	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)796-5693	$946,701 $83,910 $0	12/14/12 01/11/13 04/07/14	9% 9%
04-SON-12-38.9/41.2 04-3E6104 HM1		IN SONOMA COUNTY FROM 0.2 MILE SOUTH OF NAPA ROAD TO 0.1 MILE NORTH OF JUNCTION ROUTE 121 RESURFACING	WINDSOR FUEL CO P O BOX 1029 PITTSBURG CA 94565 (925)427-5266	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)769-5693	$706,242 $17,916 $17,916	05/20/13 06/13/13 09/16/13	23% 3%
04-SON-12-41.2/41.3 04-1A6204 HSST-PX09-(704) --() HB1	SWPPP	IN SONOMA COUNTY AT SCHELLVILLE INSTALL TRAFFIC SIGNAL	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710 (510)526-3424	STREATER, HAL 1009 CLEGG COURT, UNIT G PETALUMA, CA 94954 (707)796-5693	$2,696,208 $2,467,549 $0	10/06/11 10/25/11 12/12/13	0% 0% PLANT EST SATIS

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-.9/3.6 04-2640U4 HE11	SWPPP	IN SONOMA COUNTY IN AND NEAR PETALUMA FROM GUNN DRIVE TO ROUTE 101-116 SEPARATION AND OVERHEAD CONSTRUCT I/C, REPLACE BR	GHILOTTI - MYERS JV 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94952 (707)769-5695	$67,075,681 $7,549,772 $966,786	11/02/12 01/11/13 08/15/15	7% 11%
04-SON-101-3.4/4.1 04-2640K4 HB4C	SWPPP	IN SONOMA COUNTY IN AND NEAR PETALUMA FROM AT ROUTE 101/116 INTERCHANGE_____ WIDEN ROUTE 101, RECONSTRUCT HWY	GHILOTTI-MYERS JV 525 JACOBY STREET SAN RAFAEL, CA 94901 (415)454-7011	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)769-5695	$21,287,704 $3,806,708 $766,132	11/02/12 01/10/13 09/15/14	19% 18%
04-SON-101-4.0/5.2 04-264044 HPLU-L620-(410)1 ULL6-20 4-(02) --() HB4N	SWPPP	IN SONOMA COUNTY IN PETALUMA ROUTE 101 FROM 0.4 KM SOUTH TO 0.7 KM NORTH OF EAST WASHINGTON STREET OVERCROSSING CONSTRUCT BRIDGE RETAINING WALLS	GHILOTTI CONSTRUCTION COMPANY,INC. 2301 KERNER BOULEVARD, SUITE SAN RAFAEL, CA 94901 (415)256-1525	HISLOP, SCOTT 4030 OCCIDENTAL ROAD, SUITE A SANTA ROSA, CA 95401 (707)576-3482	$8,488,865 $6,664,171 $207,825	11/01/11 11/17/11 09/23/14	56% 78%
04-SON-101-7.1/8.9 04-0A1844 HB5	SWPPP	IN SONOMA COUNTY IN AND NEAR PETALUMA FROM 0.5 MILE SOUTH OF OLD REDWOOD HIGHWAY OVERCROSSING TO 0.1 MILE NORTH OF PEPPER ROAD WIDEN ROADWAY AND BRIDGE	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVE SANTA ROSA CA 95407 (707)585-1221	MONEMZADEH, FAROKH 1009 CLEGG COURT, STE G PETALUMA CA 94954 (707)769-5695	$11,666,426 $11,578,248 $0	05/19/11 06/07/11 07/08/13 07/17/13	100% 100% COMPLETED
04-SON-101-7.1/8.1 04-0A1854 HA21	SWPPP	IN SONOMA COUNTY IN PETALUMA FROM 0.6 MILE SOUTH TO 0.4 MILE NORTH OF OLD REDWOOD HIGHWAY OVERCROSSING RECONSTRUCT INTERCHANGE	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	STREATER, HAL 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)769-5695	$19,899,978 $1,845,886 $1,299,505	02/12/13 03/12/13 02/15/15	12% 9%
04-SON-101-13.9/15.5 04-129654 HB5	SWPPP	IN SONOMA COUNTY IN ROHNERT PARK FROM ROHNERT PARK EXPRESSWAY OVERCROSSING TO SANTA ROSA AVENUE OVERCROSSING. WIDEN AND RECONSTRUCT INTERCHANGE	GHILOTTI BROS., INC 454 JACOBY STREET SAN RAFAEL CA	STREATER, HAL 1009 CLEGG COURT, STE G PETALUMA CA 94954 (707)769-5695	$43,196,160 $44,124,606 $0	03/03/09 03/20/09 06/28/13 06/28/13	100% 100% PLANT EST SATIS

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-25.0/29.3 04-3A23U4 HB1	SWPPP	ON ROUTE 101, BETWEEN AIRPORT BLVD INTERCHANGE AND WINDSOR RIVER ROAD UNDERCROSSING IN SONOMA COUNTY RECONSTRUCT THE EXISTING AIRPORT	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA, CA 95407 (707)585-1221	VALEH, SYD 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)576-2310	$29,038,162 $5,314,770 $2,760,391	12/03/12 12/27/12 02/18/13	18% 18%
04-SON-116-34.1/34.5 04-1G2404 HSST-P116-(045) --() HB1	WPCP	IN SONOMA COUNTY IN COTATI FROM 0.5 MILE EAST OF STONY POINT ROAD TO 0.2 MILE WEST OF ALDER AVENUE LEFT TURN CHANNELIZATION	GHILOTTI CONSTRUCTION INC 246 GHILOTTI AVENUE SANTA ROSA, CA 95407 (707)585-1221	VALEH, SYD 4030 OCCIDENTAL ROAD SANTA ROSA, CA 95401 (707)573-2310	$626,606 $530,290 $23,254	12/14/12 01/10/13 08/20/13	36% 84%
04-SON-116-41.8/44.7 04-283824 ACHS-P116-(044)E P- -( ) HB1	SWPPP	IN SONOMA COUNTY NEAR SCHELLVILLE AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ADOBE ROAD TO 0.4 MILE WEST OF ARNOLD DRIVE INSTALL PLANTS AND IRRIGATION	GHILOTTI CONSTRUCTION COMPANY,INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407 (707)585-1221	HOLLIS, JOHN L. 340 REGATTA BOULEVARD RICHMOND, CA 94804 (510)774-5911	$1,902,440 $427,023 $209,689	10/04/12 11/06/12 11/07/18	19% 25%
04-SON-121-7.3/11.6 04-3E8204 HM1		IN SONOMA COUNTY NEAR SONOMA CREEK TO NAPA COUNTY LINE RUBBERIZED ASPHAL CONCRETE OVERLAY	FONSECA/MCELROY GRINDING CO INC 336 E GISH ROAD SAN JOSE, CA 95112 (408)573-9364	STREATER, HAL J. 1009 CLEGG COURT PETALUMA, CA 94954 (707)769-5693	$1,247,777 $0 $0	06/06/13 07/15/13 10/04/13	0% 0%
04-SON-121-/7.3 04-3E3204		IN SONOMA COUNTY NEAR SCHELLVILLE FROM ROUTE 37 TO SONOMA CREEK BRIDGE COLD PLANE ASPHALT AND HMA	WINDSOR FUEL CO PO BOX 1029 PITTSBURG CA 94565 (925)427-5266	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)769-5693	$443,607 $10,790 $10,790	05/03/13 05/31/13 08/26/13	26% 2%
04-SON-128-5.4/0 04-2S9414 ER-43J1-(003)E --()	WPCP	IN SONOMA COUNTY NEAR GEYSERVILLE AT THE RUSSIAN RIVER BRIDGE RESTORE HIGHWAY PLANTING	ATLAS TREE SURGERY, INC. 1544 LUDWIG AVENUE SANTA ROSA, CA 95407 (707)523-4399	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	$371,479 $308,230 $3,468	04/08/10 04/22/10 09/05/14	93% 86%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-128-17.1/24.7 04-4A8824		IN SONOMA COUNTY NEAR NAPA AT MAACAMA CREEK BRIDGE AND AT REDWOOD CREEK BRIDGE PLANT ESTABLISHMENT, INSTALL PLANTS	FIELDSTONE CONSTRUCTION, INC. 5915 FRAUGHT ROAD SANTA ROSA, CA 94403 (707)836-0669	BARTEL, DAVID 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6755	$216,669 $133,401 $2,340	02/27/12 03/22/12 08/31/17	22% 61%
HA21	WPCP						
04-SON-128-21.7/0 04-4A8814		IN SONOMA COUNTY NEAR KELLOGG AT 0.1 MILE WEST OF REDWOOD CREEK BRIDGE MITIGATION PLANTING	RESTORATION RESOURCES 3888 CINCINNATI AVENUE ROCKLIN, CA 95765 (916)408-2990	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	$150,808 $137,961 $1,250	05/26/10 06/22/10 10/17/13	0% 0% PLANT EST SATIS
HA21	SWPPP						

Totals: **Authorized Final Amt:** $4,576,802,618 **Completed to Date:** $3,606,453,465 **Work This Month:** $78,995,676

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-.3/0 05-0R8104 ACST-PP00-(156)4 --() HA42	WPCP	IN MONTEREY CO ABOUT 10.0 MILES SOUTH OF GORDA AT PEPPERWOOD GULCH DRAINAGE SYSTEM RESTORATION	SOUZA CONSTRUCTION INC P O BOX 3810 SAN LUIS OBISPO CA 93403 (805)546-8288	CHARLES HENCH 775 ARLINGTON ST CAMBRIA CA 93428 (805)927-4559	$361,291 $348,443 $0	03/01/12 03/28/12 07/23/13 07/23/13	100% 100%
05-MON-1-.9/0 05-493704 ACST-PP00-(156)3 --() HA42	WPCP	ON ROUTE 1 IN MONTEREY COUNTY, ABOUT 9.0 MILES SOUTH OF GORDA AT SILVER SPUR CREEK REPLACE CULVERT	SOUZA CONSTRUCTION INC P O BOX 3810 SAN LUIS OBISPO CA 934033810 (805)546-8288	CHARLES HENCH 775 ARLINGTON ST CAMBRIA CA 93428 (805)927-4559	$320,543 $311,115 $0	03/01/12 03/28/12 07/23/13 07/23/13	100% 100%
05-MON-1-20.9/20.9 05-0T6504 201130		SEVERE STORMS/HIGH SURF BEGING 01/15/2010 CAUSED AN EXISTG RETAING WALL BELOW RTE 1 TO FAIL. CONCRETE CRIB WALL UNDERMINED AT THE REPAIR RETAING WALL @ LIMEKILN CRK BRIDGE	WHITAKER CONSTRUCTION GROUP, INC 2752 CONCRETE COURT PASO ROBLES CA 93446	HENCH, CHARLIE 775 ARLINGTON ST CAMBRIA CA 93428 (805)927-4559	$1,485,000 $524,337 $0	03/30/10 03/30/10 04/30/13	59% 35% SUSPENDED
05-MON-1-21.0/21.2 05-1A9604 20.20.201 130		01/22/12 SEVERE STORM CAUSED ROCK/PANELS TO COLLAPSE AT BASE DUE TO STRENGTH LIMITATIONS BEING EXCEEDED DIR'S ORDER EMERGENCY F.A. CLEAR ROCK SLIDE, RECONST MESH/DRAPERY SYS	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510 (925)372-8000	HENCH, CHARLIE 775 ARLINGTON ST CAMBRIA, CA 93428 (805)927-4559	$1,485,000 $984,982 $0	01/30/12 02/01/12 08/23/13	48% 66% SUSPENDED
05-MON-1-21.3/21.6 05-0E9604 ACST-P001-(542)E P0-01 5-(2E) --() HA23	SWPPP	IN MONTEREY COUNTY NEAR LUCIA FROM 0.6 MILE NORTH OF LIMEKILN CREEK BRIDGE TO 1.4 MILE SOUTH OF LUCIA CONSTRUCT NEW BRIDGE AND ROCK SHED	GOLDEN STATE BRIDGE INC 2990 BAY VISTA CT SUITE D BENICIA CA 94510-1195 (925)372-8000	HENCH, CHARLIE 775 ARLINGTON STREET CAMBRIA CA 93428 (805)927-4559	$32,702,920 $30,492,725 $399,672	10/01/09 10/15/09 10/03/13	94% 94%
05-MON-1-21.5/21.6 05-1A5704 20.20 201130		MON CNTY NEAR LUCIA. CONSTRUCT SOLDIER PILE TIE-BACK RETAINING WALL AND RECONSTRUCT LANE AND SHOULDER DIR'S ORDER EMERGENCY F.A. CONST SOLDIER PILE TIEBK WALL & RECONST LN	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510 (925)372-8000	HENCH, CHARLIE 775 ARLINGTON ST CAMBRIA, CA 93428 (805)927-4559	$5,435,000 $5,378,740 $0	06/15/11 06/15/11 07/25/13	88% 99% SUSPENDED

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-46.8/46.8 05-0S9404 201130		HWY 1 AT THE BIG SUR LODGE BIG SUR PARK CAMPGROUNDS PLACE ROCK SLOPE PROTECTION	GRANITE CONSTRUCTION PO BOX 720 WATSONVILLE CA 95077	WILSON, JENNIFER 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)669-8928	$910,000 $205,710 $710	01/25/10 01/25/10 08/31/13	63% 23%
05-MON-1-58.3/0 05-1A6904 ACST-P19A-(200)4 --() HA23	WPCP	IN MONTEREY COUNTY ABOUT 15 MILES SOUTH OF CARMEL AT 0.1 MILE SOUTH OF ROCKY CREEK BRIDGE AND AT 1.1 MILE SOUTH OF BIXBY CREEK BRI CONSTRUCT VIADUCT	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510 (925)372-8000	TYLER LAVERING 1529 HWY 68 MONTEREY, CA 93940 (831)375-1621	$11,058,399 $9,119,852 $287,741	07/26/12 08/23/12 07/06/14	42% 83% SUSPENDED
05-MON-1-74.9/77.6 05-1A4304		IN MONTEREY COUNTY IN AND NEAR MONTEREY AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF SOUTH JUNCTION 68 TO 0.6 MILE SOUTH OF NORTH J COLD PLANE & HMA OVERLAY RAMPS	M C K SERVICES INC P O BOX 5697 CONCORD CA 94524 (925)957-9200		$623,623 $0 $0	04/09/13 05/06/13	0% 0%
05-MON-1-99.9/101.5 05-315924 HE11	SWPPP	IN MONTEREY COUNTY NEAR WATSONVILLE FROM 0.1 KM SOUTH OF JENSEN ROAD TO TRAFTON ROAD UNDERCROSSING CONSTRUCT NEW INTERCHANGE	DESILVA GATES CONSTRUCTION 880 MITTEN RD, SUITE B BURLINGAME CA 94010	DUSSELL, PATRICK 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)427-4706	$14,421,231 $14,012,183 $0	10/07/09 10/28/09 09/23/14	0% 0% PLANT EST SATIS
05-MON-1-/0 05-1A4804	WPCP	IN MONTEREY COUNTY AT VARIOUS LOCATIONSS POLYESTER CONCRETE OVERLAY,	AMERICAN PAVING COMPANY P O BOX 4348 FRESNO CA 93744 (559)268-9886	MEYER, ANN 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)427-4706	$713,257 $388,236 $1,228	05/16/12 06/20/12 09/09/13	39% 53%
05-MON-68-/0 05-1A8004 HA21		IN MONTEREY, SAN BENITO AND SANTA CRUZ COUNTIES AT VARIOUS LOCATIONS REPLACE JOINT SEALS, SEAL BRIDGE	TRUESDELL COPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	$485,465 $261,007 $248,507	02/20/13 03/14/13 09/25/13	48% 56%

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-101-39.0/39.7 05-1C5404		IN MONTEREY COUNTY IN AND NEAR KING CITY FROM 0.7 MILE SOUTH OF FIRST STREET O.C. TO FIRST STREET O.C. AND AT JOLON ROAD U.C. CONCRETE SLAB REPLACEMENT	FBD VANGUARD CONSTRUCTION INC 651 ENTERPRISE CT LIVERMORE, CA 94550 (925)245-1300	FARSHAD KESHAVARZI 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	$454,429 $0 $0	04/23/13 05/24/13	0% 0%
05-MON-101-61.0/64.6 05-0Q5704 HSNH- Q10-(224) --() HB1		ON HIGHWAY 101 IN SOLEDAD AND GONZALES BETWEEN THE SALINAS RIVER BRIDGE (NO 44-02) AND SOUTH GONZALES OVERCROSSING INSTALL MEDIAN BARRIER	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	FARSHAD KESHAVARZI 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1242	$6,362,515 $38,750 $38,750	04/05/13 05/06/13 02/13/14	7% 1%
05-MON-101-66.4/66.4 05-1C6404 20.20.201 130		SOLEDAD PRISON OVERCROSSING BRIDGE #44-116REMOVE UNSOUND CONCRETE; STRAIGHTEN/REPLACDAMAGED TENSIONS BARS; REPLACE BROKEN STIRRUPS REMOVE UNSOUND CONCRETE	AMERICAN CIVIL CONSTRUCTORS WEST, INC 3701 MALLARD DR BENICIA, CA 94510	LAVERING, TYLER 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	$585,000 $276,154 $0	01/31/13 01/31/13 04/05/13	100% 100%
05-MON-101-85.0/85.8 05-349514	WPCP	IN MONTEREY COUNTY IN AND NEAR SALINAS FROM 0.6 MILE SOUTH TO 0.2 MILE NORTH OF AIRPORT BOULEVARD OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	BORTOLUSSI & WATKIN INC 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	JENNIFER WILSON 8115 PRUNEDALE NORTH ROAD PRUNEDALE,CA 93907 (805)471-2103	$501,084 $436,805 $31,245	02/28/12 03/22/12 10/14/15	0% 0% PLANT EST SATIS
05-MON-101-91.2/100.4 05-0161E4 NH-Q101-(187)E --() HE14 HE14	SWPPP	IN MONTEREY COUNTY IN AND NEAR PRUNEDALE AT VARIOUS LOCATIONS FROM 0.3 KM NORHT OF LITTLE BEAR CREEK UNDERCROSSING TO 0.5 KM NORTH CONSTRUCT INTERCHANGES AND	GCC/MCM A JV P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	MUTUTWA, PETER 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)471-2108	$79,627,540 $62,175,770 $1,363,551	01/25/11 02/24/11 07/31/14	0% 0% PLANT EST SATIS
05-MON-101-100.0/101.3 05-315804 NH-P101-( ) --() HE11	SWPPP	IN MONTEREY AND SAN BENITO COUNTIES NEAR PRUNDALE AT VARIOUS LOCATIONS FROM 0.4 MILE SOUTH OF DUNBARTO IN ROAD (NORTH) TO CANNON R CONSTRUCT INTERCHANGE	GCC/MCM, A JV P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	JENNIFER WILSON 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (805)471-2103	$42,280,924 $9,746,550 $1,651,186	09/27/12 11/06/12 01/07/16	13% 23%

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-.3/7.5 05-462504 ACNH-Q101-(143)E --() HA25	SWPPP	IN SANTA BARBARA COUNTY IN AND NEAR CARPINTERIA AT VARIOUS LOCATIONS RESTORE HIGHWAY PLANTING	AMERICA WEST LANDSCAPE INC 15086 LA PALMA DRIVE CHINO CA 91710 (909)393-6300	CURTIS JOHNSON, R.E. 22 N. MILPAS ST., STE H SANTA BARBARA CA 93103 (805)748-5218	$1,753,944 $1,634,620 $0	08/31/09 09/15/09 10/24/13 PLANT EST SATIS	0% 0%
05-SB-101-.3/7.5 05-4625A4 20.20 201210		SB CNTY & NEAR CARPINTERIA VARIOUS LOC FROM 0.3 MILES SOUTH RTE 150/101 SEPARTION0.3 MILES NORTH PADARO LANE OVERCROSSING REPLACEM HW PLANTING/RESTORATION/CONST SAFETY FEATU	SPIESS CONSTRUCTION CO., INC PO BOX 2849 SANTA MARIA, CA 93457	JOHNSON, CURTIS 35 S LA PATERA LANE STE E GOLETA, CA 93117 (805)692-6862	$105,000 $0 $0	05/22/13 05/22/13	0% 0%
05-SB-101-10.8/12.8 05-447814	SWPPP	IN SANTA BARBARA COUNTY IN SANTA BARBARA FROM 0.3 MILE WEST OF OLIVE MILL ROAD OVERCROSSING TO MILPAS STREET UNDERCROSSING PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG CLOVIS CA 93619 (559)322-2041	CURTIS JOHNSON, R.E. 22 N MILPAS ST STE F,G & H SANTA BARBARA, CA 93103 (805)884-9459	$1,164,241 $1,149,554 $2,860	06/16/10 07/15/10 10/28/14 PLANT EST SATIS	0% 0%
05-SB-101-12.9/14 05-1C4304 HA25		IN SANTA BARBARA COUNTY IN SANTA BARBARA FROM GARDEN STREET UNDERCROSSING TO MISSION CREEK BRIDGE HIGHWAY PLANTING REHABILITATION	SPIESS CONSTRUCTION CO INC P O BOX 2849 SANTA MARIA CA 93457 (805)937-5859		$715,515 $0 $0	06/10/13 06/27/13	0% 0%
05-SB-101-26.5/27.1 05-0M14V4 HE11	WPCP	IN SANTA BARBARA COUNTY IN GOLETA FROM 0.3 MILE SOUTH TO 0.3 MILE NORTH OF CATHEDRAL OAKS ROAD OVERCROSSING PERFORM HIGHWAY PLANTING	SPIESS CONSTRUCTION CO INC PO BOX 2849 SANTA MARIA CA 93457 (805)937-5859	CURTIS JOHNSON, R.E. 22 N. MILPAS ST., STE G SANTA BARBARA, CA 93103 (805)748-5218	$788,762 $710,583 $2,025	10/26/11 11/08/11 06/18/15 PLANT EST SATIS	0% 0%
05-SB-101-72.7/75 05-1A3004 HA22		IN SANTA BARBARA CO NEAR LOS ALAMOS FROM 0.1 MILE NORTH OF CAT CANYON ROAD TO 0.9 MILE SOUTH OF PALMER ROAD SHOULDER WIDENING AND RUMBLE STRIP	R BURKE CORPORATION P.O. BOX 957 SAN LUIS OBISPO CA 93406-0609 (805)543-8568	DAVID BALLENTINE 270 E. HWY 246, STE #203 MB 10 (805)688-5920	$628,504 $265,775 $216,321	04/03/13 05/16/13 09/12/13	9% 43%

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-78.4/82.2 05-1A2204 ACNH-Q101-(216)E --() HA22	SWPPP	IN SANTA BARBARA COUNTY NEAR SANTA MARIA FROM 0.3 MILE SOUTH OF SOLOMON SUMMIT UNDERCROSSING TO CLARK AVENUE OVERCROSSING SHOULDER WIDENING AND RUMBLE STRIP	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	BALLENTINE, DAVID 270 E HWY 246 SUITE 203 BUELLTON, CA 93427 (805)688-5920	$652,555 $670,550 $400	05/16/12 06/12/12 09/04/13	50% 94%
05-SB-101-83.1/83.9 05-463804 HE11	WPCP	IN SANTA BARBARA COUNTY NEAR ORCUTT FROM 0.8 MILES NORTH OF CLARK AVENUE OVERCROSSING TO 0.6 MILE SOUTH OF SANTA MARIA UNDERCROSS CONSTRUCT INTERCHANGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	LEW, MIKE 2053 PREISKER LANE, SUITE E SANTA MARIA, CA (805)348-3105	$8,484,440 $5,802,224 $323,521	07/26/12 08/23/12 11/21/13	69% 68%
05-SB-101-/0 05-1A7904 HA21		IN SANTA BARBARA COUNTY AT VARIOUS LOCATIONS DECK SEAL,POLYESTER CONC,JOINT SEAL	O'DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 91773 (909)394-4510	MORTENSEN, MICHAEL 35E S. LA PATERA LANE GOLETA, CA 93117 (805)692-6759	$696,058 $471,017 $250,967	03/28/13 04/22/13 10/04/13	43% 67%
05-SB-166-.9/2.4 05-0G1604 STP-P166-(031)E --() HB1	SWPPP	IN SANTA BARBARA COUNTY NEAR GUADALUPE FROM SIMAS STREET TO 1.5 MILES EAST OF SIMAS STREET AND FROM BONITA SCHOOL ROAD TO BLACK R RELOCATE DRAINAGE DITCHES	RAMINHA CONSTRUCTION INC 6805 SYCAMORE ROAD ATASCADERO CA 93422 (805)461-0052	MURDOCK, KEVIN 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-8439	$1,606,409 $404,750 $171,272	03/13/13 04/11/13 11/01/13	37% 25%
05-SB-246-31.4/34.6 05-1A4004		IN SANTA BARBARA COUNTY, NEAR SOLVANG, FROM ENTRANCE ROAD TO ROUTE 154 RUBBERIZED HMA OVERLAY	CALPORTLAND CONSTRUCTION P O BOX 1280 SANTA MARIA CA 93456 (805)345-3581	DAVID BALLENTINE (805)688-5920	$1,150,324 $36,061 $36,061	04/24/13 05/16/13 09/17/13	11% 3%
05-SBT-101-.7/.7 05-1A9304 20.202011 30		SAN BENITO CNTY NEAR PRUNEDALE, SB HWY 101@ .2 MILE NORTH OF COLE RD. REMOVE APPROX 13000CY OF ROCKERY/SLIDE MATERIAL, FLATTENSLOP INSTALL EROSION CONTROL & LANDSCAPE	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH ST WATSONVILLE, CA 95076	WILSON, JENNIFER 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (831)663-8965	$1,080,000 $424,551 $35,098	01/22/13 01/22/13 04/28/14	100% 39% OVER RUN

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-1-15.3/17.1 05-129114 HE11	SWPPP	IN SANTA CRUZ CO IN SANTA CRUZ ON RTE 1 FROM LA FONDA AVE OC TO RTE 1/17 SEPARATION AND ON RTE 17 FROM ROUTE 1/17 SEPARATION TO PA HIGHWAY PLANTING	BORTOLUSSI & WATKIN, INC 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675	BERTHA ROMAN 140 DUBOIS ST SUITE E SANTA CRUZ CA 95060 (831)427-4706	$786,400 $752,053 $2,730	02/11/10 03/04/10 10/29/13	0% 0% PLANT EST SATIS
05-SCR-1-17.4/26 05-0M9704 STPG-P001-(566)6 --() HB1	WPCP	ON ROUTE 1 IN AND NEAR SANTA CRUZ BETWEEN SAN LORENZO RIVER BRIDGE PM 17.4 AND LAGUNA ROAD PM 26.00 RECONSTRUCT METAL BEAM GUARDRAILING	CORAL CONSTRUCTION COMPANY P O BOX 347 WILSONVILLE CA 97070 (503)682-2252	BEACH, KATIE 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)472-4706	$1,568,153 $189,088 $189,088	02/14/13 03/01/13 10/02/13	36% 12%
05-SCR-1-26.8/36.3 05-0M9804 STPG-P001-(575)E --() HB1	WPCP	IN SANTA CRUZ COUNTY AT VARIOUS LOCATIONS FROM 0.9 MILE N OF LAGUNA RD TO WADDELL CREEK BRIDGE INSTALL MBGR & UPGRADE DRAINAGE SYS	DREAMBUILDER 1324 E LAWSON LANE PLACENTIA CA 92870 (714)646-3697	BEACH, KATIE 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)427-4706	$1,090,305 $425,589 $214,753	03/27/13 04/22/13 10/02/13	46% 39%
05-SCR-9-8.4/8.6 05-0K2304 ACHS-P009-(016)E P- -( ) HB1	WPCP	IN SANTA CRUZ COUNTY NEAR BEN LOMOND FROM 0.2 MILE NORTH OF GLEN ARBOR ROAD TO HIGHLAND COUNTY PARK. CONSTRUCT CONCRETE VIADUCT	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE CA 95136 (408)574-1400	JENNIFER WILSON, R.E. 8115 PRUNEDALE NORTH RD. PRUNEDALE, CA 93907 (831)663-8928	$1,029,497 $978,917 $420	05/23/12 06/19/12 06/11/14	40% 94%
05-SCR-17-6.0/12.6 05-0L7014 ACHS-P017-(107)E PGP0-17 1-(7E) --() HB1	WPCP	IN SANTA CRUZ COUNTY IN AND NEAR SCOTTS VALLEY AT VARIOUS LOCATIONS FROM SANTAS VILLAGE ROAD TO THE SANTA CLARA COUNTY LINE UPGRADE GUARD RAIL	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE CA 95136 (408)574-1400	DUSSELL, PATRICK 140 DUBOIS ST., SUITE E SANTA CRUZ, CA 95060 (831)427-4706	$8,134,231 $708,139 $708,139	04/05/13 05/01/13 04/07/14	10% 8%
05-SCR-17-6.0/12.6 05-0L70U4 HSST-P017-(103)E P0-17 1-(3E) --() HB1	SWPPP	IN SANTA CRUZ CO IN AND NEAR SCOTTS VALLEY AT VARIOUS LOCATIONS FROM SANTAS VILLAGE ROAD TO THE SANTA CLARA COUNTY LINE UPGRADE GUARDRAIL / CRASH CUSHIONS	KLM CONSTRUCTION INC. 15406 MERIDIAN E SUITE 200 PUYAPPUP WA 98375	PATRICK DUSSELL 140 DUBOISE ST SUITE "E SANTA CRUZ CA 95060 (831)427-4706	$5,535,603 $1,717,420 $0	11/25/09 12/22/09 02/17/11	37% 31%

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-17-11.0/0 05-1A7104 ACST-P19A-(100)4 --() HA23	WPCP	IN SANTA CRUZ COUNTY NEAR SCOTTS VALLEY AT 0.2 MILE NORTH OF GLENWOOD DRIVE CONSTRUCT RETAINING WALL	CONDON-JOHNSON & ASSOCIATES INC P O BOX 12368 OAKLAND CA 94621 (510)636-2100	DUSSELL, PATRICK 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060-2109 (831)427-4706	$2,774,047 $1,429,606 $231,458	07/24/12 08/23/12 02/04/15	15% 52%
05-SLO-1-36.7/39.6 05-0N4004 ACST-P001-(570)E P0-01 5-(0E) --() HB4N	WPCP	IN SAN LUIS OBISPO COUNTY NEAR CAYUCOS FROM 0.1 MILE SOUTH OF NORTH OCEAN AVENUE TO 0.8 MILE SOUTH OF VILLA CREEK ROAD TEARTHWORK, PAVING, EROSION CONTROL	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	TIM RICHARDS 4485 VACHELL LANE SAN LUIS OBISPO CA 93401 (805)542-4765	$1,288,683 $1,108,955 $4,240	10/22/12 12/03/12 05/11/16	14% 86%
05-SLO-1-73.0/74.3 05-1A4904 20.20.201 130		MARCH 27, 2011 LANDSLIDE OCCURRED RTE 01 NEAR ALDER CREEK & SEVERAL LOCATIONS IN MONTEREY CNTY & SLO CNTY REPAIR SLIDE DAMAGE	WINSOR CONSTRUCTION INC 1022 SAN SIMEON CREEK RD CAMBRIA, CA 93428	CHARLIE HENCH 775 ARLINGTON STREET CAMBRIA, CA 93428 (805)927-4559	$4,885,000 $4,804,139 $0	03/30/11 03/30/11 05/05/13	92% 98% SUSPENDED
05-SLO-41-/0 05-0T9004	WPCP	IN SAN LUIS OBISPO COUNTY AT VARIOUS LOCATIONS REPLACE JOINT SEAL AND SEAL BRIDGE	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	DE ANDA, ANTHONY 4485 VACHELL LANE SAN LUIS OBISPO, CA 93401 (805)542-4765	$694,851 $482,666 $0	02/27/12 03/22/12 05/30/13 08/15/13	83% 87% SUSPENDED
05-SLO-46-4.1/0 05-0C3304 HA42	WPCP	IN SAN LUIS OBISPO COUNTY NEAR CAMBRIA AT 1.8 MILES EAST OF GREEN VALLEY CREEK BRIDGE CONST SOLDIER PILE RETAINING WALL	SOUZA CONSTRUCTION INC PO BOX 3810 SAN LUIS OBISPO 93403 (805)546-8288	CHARLES HENCH 775 ARLINGTON ST CAMBRIA CA 93428 (805)927-4559	$1,043,533 $743,258 $118,599	01/09/13 01/30/13 11/20/13	39% 71%
05-SLO-46-32.1/36.7 05-330744 NH-P046-(046)E --() HE13	WPCP	IN SAN LUIS OBISOP COUNTY IN AND NEAR PASO ROBLES FROM AIRPORT ROAD TO 0.5 MILE WEST OF GENESEO ROAD PERFORM HIGHWAY PLANTING AND	ELITE LANDSCAPING INC 2972 LARKIN AVENUE CLOVIS CA 93612 (559)292-7760	RICHARDS, TIM 4485 VACHELL LANE SAN LUIS OBISPO, CA 93401 (805)542-4765	$388,538 $314,836 $1,080	12/07/10 02/07/11 12/10/14	0% 0% PLANT EST SATIS

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-46-36.6/41.2 05-330724 ACST-P046-(043)E P0-46 0-(3EH)P 6205- 015-() HE13 HE13	SWPPP	IN SAN LUIS OBISPO COUNTY IN AND NEAR PASO ROBLES FROM 0.5 MILE WEST OF GENESEO ROAD TO 0.6 MILE EAST OF ALMOND DRIVE WIDEN HIGHWAY TO FOUR LANES	PAPICH CONSTRUCTION COMPANY INC P O BOX 2210 PISMO BEACH CA 93448 (805)473-3016	MIKEL, KARL 102 WHITLEY GARDENS DRIVE PASO ROBLES CA 93446 (805)226-9860	$49,092,906 $38,346,752 $3,002,444	10/25/10 11/05/10 04/22/14	74% 78%
05-SLO-46-40.0/0 05-330754 STP-P046-(047)E --() HE13		IN SAN LUIS OBISPO COUNTY NEAR PASO ROBLES AT ESTRELLA RIVER BRIDGE BRIDGE REPLACEMENT	SOUZA CONSTRUCTION INC P O BOX 3810 SAN LUIS OBISPO CA 93403 (805)546-8288	MIKEL, KARL 102 WHITLEY GARDENS DRIVE PASO ROBLES, CA 93446 (805)226-9860	$3,950,840 $2,006,489 $344,751	02/27/13 03/25/13 04/04/14	28% 51%
05-SLO-46-40.7/46.3 05-330774 HE13	SWPPP	IN SAN LUIS OBISPO COUNTY NEAR PASO ROBLES FROM 0.1 MILE EAST OF ALMOND DRIVE TO 0.8 MILE EAST OF MCMILLAN CANYON ROAD CONVERT TO 4-LANE EXPRESSWAY	PAPICH CONSTRUCTION COMPANY INC PO BOX 2210 PISMO BEACH, CA 93448 (805)473-3016	TIM LANG 102 WHITLEY GARDENS DRIVE PASO ROBLES, CA 93446 (805)748-5513	$32,895,394 $7,021,671 $626,807	05/18/12 06/12/12 10/30/14	36% 21%
05-SLO-46-55.1/60.8 05-1C3204 HB1		IN SAN LUIS OBISPO COUNTY NEAR CHOLAME FROM ROUTE 41 TO KERN COUNTY LINE PLACE CENTERLINE AND SHOULDER	DREAMBUILDER 1324 E LAWSON LANE PLACENTIA CA 92870 (714)646-3697	LANG, TIM 102 WHITLEY GARDENS DRIVE PASO ROBLES, CA 93446 (805)748-5513	$148,061 $123,155 $123,155	05/10/13 06/04/13 08/03/13 08/12/13	45% 82%
05-SLO-101-35.7/46.3 05-0G0304 SARR-Q101-(159)N Q1-01 1-(9N) --() HA22	SWPPP	IN SAN LUIS OBISPO COUNTY IN AND NEAR ATASCADERO FROM CUESTA GRADE OVERHEAD TO 0.2 MI SOUTH OF 101/41 SEPARATION HIGHWAY REHABILITATION	PAPICH CONSTRUCTION COMPANY INC P O BOX 2210 PISMO BEACH CA 93448 (805)473-3016	SILVA, RICK 3230 RIVERSIDE AVE., SUITE 130 PASO ROBLES CA 93446 (805)226-8279	$34,032,863 $33,574,361 $476,834	12/31/09 01/19/10 11/12/14	0% 0% PLANT EST SATIS
05-SLO-101-36.0/37.5 05-0Q6304 ACNH-GQ10-(222)E --() HB1	SWPPP	IN SAN LUIS OBISPO COUNTY NEAR SANTA MARGARITA FROM 0.8 MI SOUTH OF TASSAJARA CREEK ROAD TO 0.4 MILE SOUTH OF ROUTE 101/58 SEPARAT CONSTRUCT MEDIAN BARRIER	CALPORTLAND CONSTRUCTION P O BOX 1280 SANTA MARIA CA 93456 (805)345-3581	SILVA, RICK 3230 RIVERSIDE AVE, SUITE 130 PASO ROBLES, CA 93446 (805)226-8279	$1,544,502 $318,328 $45,359	08/02/12 08/23/12 09/10/13	40% 21% SUSPENDED

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-101-45.3/45.7 05-402824	WPCP	IN SAN LUIS OBISPO COUNTY IN ATASCADERO FROM 0.5 MILE NORTH OF CURBARIL AVENUE TO ATASCADERO CREEK BRIDGE HIGHWAY PLANTING,INSTALL IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619 (559)322-2041	RICHARDS, TIM 4485 VACHELL LN SAN LUIS OBISPO, CA 93401 (805)542-4765	$565,825 $382,782 $1,951	11/09/11 12/02/11 07/30/15 PLANT EST SATIS	0% 0%
05-SLO-101-/.8 05-445904 ACST-PEQ1-(011)7 --() HE13 HE13	SWPPP	IN SANTA BARBARA AND SAN LUIS OBISPO COUNTIES IN AND NEAR SANTA MARIA FROM 0.5 MILE NORTH OF SANTA MARIA CONNECTOR TO ROUTE 101/16 REPLACE SUTRUCTURE, ADD LAND AND	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	STIMSON, PATRICK 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)748-6733	$33,020,647 $29,406,657 $510,830	06/21/11 07/15/11 02/10/14	53% 88%
05-SLO-166-35.0/44 05-1F0104		IN SAN LUIS OBISPO COUNTY ABOUT 25 MILES EAST OF SANTA MARIA FROM CUYAMA RIVER BRIDGE TO 0.3 MILE WEST OF CARRIZO CANYON BRIDGE COLD IN-PLACE RECYCLING AND OVERLAY	CALPORTLAND CONSTRUCTION P O BOX 1280 SANTA MARIA CA 93456 (805)345-3581	LEW, MIKE 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)348-3105	$2,058,565 $1,125 $1,125	06/05/13 06/27/13 11/13/13	0% 0%
05-SLO-166-39.9/40.3 05-0R3004 ACST-P166-(030)E --() HB1	SWPPP	IN SAN LUIS OBISPO COUNTY ABOUT 25 MILES WEST OF NEW CUYAMA FROM 1.6 MILES EAST OF CUYAMA RIVER BRIDGE TO 4.0 MILES WEST OF CARRIZ CONSTRUCT NEW BRIDGE	SOUZA CONSTRUCTION INC PO BOX 3810 SAN LUIS OBISPO CA 93403 (805)546-8288	LEW, MIKE 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)348-3105	$2,159,290 $870,511 $154,745	10/25/12 12/03/12 12/16/14	26% 40%

Totals: **Authorized Final Amt:** $407,326,707 **Completed to Date:** $271,977,542 **Work This Month:** $11,819,620

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-0-/0 06-0Q3504 HM4		IN FRESNO, KERN AND TULARE COUNTIES AT VARIOUS LOCATIONS INSTALLING COMPRESSOR AND SMART	TRAFFIC DEVELOPMENT SERVICES INC 207 W LOS ANGELES AVE # 252 MOORPARK CA 93021 (805)523-1914		$271,186 $0 $0	04/30/13 05/31/13	0% 0%
06-FRE-33-22.7/59.5 06-0P7404 HM1		IN FRESNO COUNTY ON ROUTE 33 & ROUTE 198 & IN TULARE COUNTY ON ROUTE 198 AT VARIOUS LOCATIONS PME CHIPSEAL (MEDIUM CHIP)	INTERMOUNTAIN SLURRY SEAL INC P O BOX 1841 SPARKS NV 89432 (775)358-1355		$2,830,685 $0 $0	04/29/13 05/24/13	0% 0%
06-FRE-33-/0 06-0C1304 BHNH-000C-(354)E --() HA21 WPCP		IN FRESNO, MADERA, KERN AND TULARE COUNTIES AT VARIOUS LOCATIONS RETROFIT BRIDGES WITH COMPOSITE	VIKING CONSTRUCTION COMPANY INC P O BOX 1508 RANCHO CORDOVA CA 95741 (916)852-5530	GANDRATHI, SUNIL 183 W VENTURA COURT KINGSBURG, CA 93631 (559)897-7617	$3,493,396 $1,319,162 $162,465	01/15/13 02/06/13 11/20/13	48% 38%
06-FRE-41-1.0/3 06-0N7904 STP-X019-(024)E --()		IN FRESNO COUNTY NEAR FRESNO ON ROUTE 41 FROM LAGUNA AVENUE TO HARLAN AVENUE AND ON ROUTE 43 FROM KINGS/FRESNO COUNTY LINE TO NEB HMA OVERLAY	WINDSOR FUEL COMPANY P O BOX 1029 PITTSBURG CA 94565 (925)427-5266	CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)341-3377	$1,752,867 $1,135,995 $1,135,995	04/03/13 05/16/13 08/12/13	60% 64%
06-FRE-41-27.6/30.4 06-0E9714 HB4N WPCP		IN FRESNO FROM ASHLAN AVENUE OVERCROSSING TO HERNDON AVENUE UNDERCROSSING REPLACEMENT PLANTING	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619 (559)322-2041	MENGONI, MARK 3240 N. MILLBROOK FRESNO, CA 93726-5866 (243)-35-43	$597,550 $484,713 $0	03/19/12 04/16/12 01/11/16	0% 0% PLANT EST SATIS
06-FRE-41-30.7/31.7 06-0A4904 SARR-P041-(115)E P0-41 1-(5E) --() SWPPP		IN FRESNO COUNTY FROM 0.3 MILE NORTH OF HERNDON AVENUE UNDERCROSSING TO FRIANT ROAD UNDERCROSSING PLANTING AND IRRIGATION	ELITE LANDSCAPING 2972 LARKIN CLOVIS CA 93612	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	$632,638 $630,794 $2,294	05/24/10 06/25/10 12/04/13	0% 0% PLANT EST SATIS

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-63-3.8/8.4 06-0P9304 STP-X019-(026)E --() HM1		IN FRESNO COUNTY AT SQUAW VALLEY & DUNLAP ON ROUTE 63 FROM 1.2 MILE SOUTH OF ANCHOR AVENUE TO ROUTE 180 & ON ROUTE 180 FROM FRIANT HMA OVERLAY	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706 (559)441-5700		$4,462,206 $0 $0	06/13/13 07/22/13	0% 0%
06-FRE-99-1.0/7.4 06-350714 HE13	SWPPP	IN FRESNO CO IN AND NEAR KINGSBURG AND SELMA FROM ROUTE 99/201 SEPARATION TO NORTH OF FLORAL AVENUE UNDERCROSSING PERFORM HIGHWAY PLANTING	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES, CA 94547 (510)741-9226	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	$548,692 $525,467 $4,472	12/23/09 01/19/10 08/23/13	91% 99%
06-FRE-99-26.7/31.6 06-442624 HE13	SWPPP	IN FRESNO AND MADERA COUNTIES IN AND NEAR FRESNO FROM 0.2 MILE NORTH OF ASHLAN AVENUE OVERCROSSING TO 0.6 MILE NORTH OF ASHLAN AVE WIDEN FREEWAY AND REPLACE BRIDGE	MCM CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 956600620 (916)334-1221	HATTON, CURT 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3598	$41,041,634 $11,939,880 $1,019,041	10/10/12 11/06/12 07/26/16	11% 29%
06-FRE-168-7.8/8.2 06-0M9904 HB4N	WPCP	IN FRESNO COUNTY IN CLOVIS FROM 0.2 MILE WEST OF FOWLER AVENUE OVERCROSSING TO 0.2 MILE EAST OF FOWLER AVENUE OVERCROSSING RAMP METERING AND DRAINAGE SYSTEM	TAYLOR BACKHOE SERVICE INC 1600 FALCON WAY MERCED CA 95341 (209)384-8424	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	$706,556 $599,295 $346,555	11/30/12 01/10/13 07/26/13	6% 86%
06-FRE-168-25.5/32.9 06-0H1004 CSTP-P168-(057)E --() HA22	WPCP	IN FRESNO COUNTY AT AND NEAR PRATHER FROM 0.1 MILE NORTH OF OAK CREEK ROAD TO 0.1 MILE NORTH OF SJ AND E ROAD AC OVERLAY AND RECONSTRUCT MBGR	TEICHERT CONSTRUCTION P O BOX 520 FOWLER CA 93625 (559)813-3100	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3543	$2,091,549 $1,826,616 $0	02/05/13 03/01/13 07/15/13	100% 100%
06-FRE-168-40.4/46.6 06-0P7904 HM1	WPCP	IN FRESNO COUNTY IN AND NEAR SHAVER LAKE FROM 0.6 MILE NORTH OF CRESSMAN ROAD TO ROAD TO CAMP EDISON COLD PLANE & OVERLAY WITH HMA	AGEE CONSTRUCTION CORPORATION P O BOX 629 CLOVIS CA 93613 (559)299-3290	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726-5866 (243)-35-43	$1,408,630 $1,749,912 $0	06/06/12 07/16/12 06/27/13 06/27/13	100% 100% OVER RUN

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-180-58.4/60.4 06-0C1104 ACNH-P180-(056)N --() HE14		ON ROUTE 180 IN FRESNO COUNTY BETWEEN ROUTE 41 AND ROUTE 168 BRAIDED RAMPS	R AND L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596 (925)627-1700	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	$40,838,957 $27,637,318 $1,479,584	01/12/12 01/20/12 12/20/13	78% 68%
06-FRE-180-62.6/66.3 06-342564 ACNH-P180-(057)E --()	WPCP	IN FRESNO COUNTY IN FRESNO FROM 0.3 MILE WEST OF CLOVIS AVE OC TO 0.8 MILE EAST OF TEMPERANCE AVE HIGHWAY PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG CLOVIS CA 93619 (559)322-2041	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (559)917-2487	$4,669,751 $2,011,597 $255,356	08/23/12 09/27/12 05/14/14	42% 43%
06-FRE-180-71.8/74.5 06-342524 HE14		IN FRESNO COUNTY ABOUT 6.3 MILES EAST OF FRESNO FROM 0.6 MILE WEST OF QUALITY AVENUE TO 0.2 MILE WEST OF SMITH AVENUE NEW EXPRESS HIGHWAY	AMERICAN PAVING CO P O BOX 4348 FRESNO CA 93744 (559)268-9886	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3543	$15,333,663 $18,600 $0	04/23/13 05/16/13 09/22/14	2% 0%
06-KER-0-/0 06-0M6204 HM1		IN KERN COUNTY AT VARIOUS LOCATIONS REMOVE DECK SURFACE,PLACE DECK SEAL	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	PETER MULLALY 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4767	$1,919,321 $9,450 $9,450	05/21/13 06/13/13 10/22/13	13% 0%
06-KER-5-.5/62.6 06-0G6804 HM1	WPCP	IN KERN CO AT VARIOUS BRIDGES ON ROUTES 5, 46, 155 & 178 REPLACE JOINT SEALS AND SEAL BRIDGE	DEBRUIN CONSTRUCTION 939 W. CHARTER STOCKTON, CA 95206 (209)462-5100	MICHAEL ROBBINS 183 W. VENTURA KINGSBURG, CA 93631 (559)246-9429	$664,416 $384,569 $0	06/14/11 07/13/11 04/30/13	77% 57%
06-KER-5-4.1/0 06-0N0704 ACST-P005-(419)1 9E- -( ) --() HM3	WPCP	NEAR WHEELER RIDGE, AT BRIDGE NO. 50-0271 AND NO. 50-0240R; ALSO IN FRESNO COUNTY NEAR MENDOTA AT BRIDGE NO. 42-0253 MAINTENANCE	ABHE & SVOBODA INC P O BOX 251 PRIOR LAKE MINNESOTA 55372 (952)447-6025	CARY J. CRUZ 183 W. VENTURA KINGSBURG, CA 93631 (559)341-3377	$2,172,515 $1,995,675 $0	04/23/12 05/14/12 07/09/13	100% 100%

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-5-10.2/0 06-0M2004 HM3		IN KERN COUNTY NEAR GRAPEVINE AT GRAPEVINE UNDERCROSSING BRIDGE DECK REHAB	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	$876,200 $357,502 $254,621	03/04/13 04/04/13 07/26/13 08/12/13	93% 41%
06-KER-5-13.5/0 06-0M2204 HM1	WPCP	IN KERN COUNTY AT VARIOUS LOCATIONS PAINT STRUCTURAL STEEL & JOINT SEAL	F D THOMAS INC P O BOX 4663 MEDFORD OR 97504 (541)664-3010	PETER MULLALY 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4767	$1,789,000 $703,101 $554,581	12/05/12 12/27/12 10/21/13 SUSPENDED	44% 39%
06-KER-14-39.3/40.3 06-0H1804 BRNH-P014-(072)E --() HA21	SWPPP	ON ROUTE 14 IN KERN COUNTY AT PM 39.9, 24 MILES NORTH OF MOJAVE AT RED ROCK CANYON BRIDGE #50-0178 BRIDGE REPLACEMENT (SCOUR)	GRANITE CONSTRUCTION COMPANY P O BOX 5127 BAKERFIELD CA 93388 (661)399-3361	AMARJIT DHALIWAL (661)391-4766	$7,874,099 $0 $0	05/22/13 06/10/13 09/04/14	0% 0%
06-KER-33-19.6/27 06-0Q0704 HB1		IN KERN COUNTY IN AND NEAR TAFT FROM 0.5 MILE NORTH OF 10TH STREET TO 0.2 MILE SOUTH OF SHALE ROAD COLD IN-PLACE RECYCLING AND OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 5127 BAKERSFIELD CA 93388 (661)399-3361	AMARJIT DHALIWAL 1824 NORRIS RD. BAKERSFIELD, CA 93308 (661)391-4766	$1,929,306 $0 $0	05/06/13 05/24/13 09/16/13	0% 0%
06-KER-33-34.3/45.5 06-0N2704 HM1		IN KERN COUNTY NEAR MCKITTRICK FROM ROUTE 58 TO 1.4 MILES NORTH OF LOST HILLS ROAD AND FROM 0.5 MILE SOUTH OF TWISSELMAN ROAD TO K PLACE HMA	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086		$1,967,720 $0 $0	06/13/13 07/08/13	0% 0%
06-KER-46-32.8/37.5 06-0P7104 HM1		IN KERN COUNTY NEAR LOST HILLS ON RTE 46 FROM 0.3 MILE EAST OF ROUTE 5 TO 0.6 MILE EAST OF CORCORAN ROAD AND NEAR DELANO ON ROUTE RHMA AC OVERLAY	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086	PETER MULLALY 1824 NORRIS RD BAKERSFIELD, CA 93312 (661)391-4767	$1,942,558 $0 $0	03/19/13 04/18/13 09/16/13	0% 0%

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-46-/7.3 06-0P9204 ACNH-P046-(048)E --() HM1		IN KERN CO NEAR LOST HILLS FROM KERN CO LINE TO KECKS RD & FROM 1.2 MILES WEST OF ROUTE 33 TO 0.5 MILE WEST OF BROWN MATERIAL RD RHMA TYPE G OVERLAY	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086		$4,954,681 $0 $0	06/27/13 07/24/13	0% 0%
06-KER-58-15.4/21.4 06-0P7304 HM1		IN KERN COUNTY ON ROUTE 58, FROM JCT ROUTE 33 TO ROAD TO LOKERN PUMP STATION & IN KINGS COUNTY ON ROUTE 269, FROM 0.2 MI NORTH OF AC OVERLAY	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)841-1086		$2,410,780 $0 $0	05/02/13 05/31/13	0% 0%
06-KER-58-59.6/64.4 06-0N1504 ACNH-P058-(115)E --() HM		IN KERN CO NEAR BAKERSFIELD FROM RTE 58/184 SEPARATION TO 0.2 MILE WEST OF TEJON HIGHWAY OC & FROM 0.3 MILE WEST OF CALIENTE CREEK OVERLAY WITH HOT MIX ASPHALT	SYNERGY PROJECT MANAGEMENT INC 150 EXECUTIVE PARK BLVD #4100 SAN FRANCISCO CA 94134 (415)467-3000	AMARJIT DHALIWAL 1824 NORRIS RD. BAKERSFIELD, CA 93308 (661)391-4766	$2,928,374 $29,750 $29,750	01/15/13 02/14/13 07/29/13	76% 1%
06-KER-58-67.8/0 06-0N4014 NH-17D5-(004)E --() HA23		IN KERN COUNTY NEAR EDISON AT NEUMARKLE ROAD UC CONSTRUCT ROCK SLOPE PROTECTION	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	$394,783 $384,250 $0	05/22/13 06/13/13 08/05/13	100% 100%
06-KER-58-99.3/99.7 06-0K3904 NH-P058-(114) --() 	WPCP	ON ROUTE 58 IN KERN COUNTY BETWEEN POSTMILE R99.3 AND POSTMILE R99.7 BRIDGE REPLACEMENT	AMERICAN PAVING CO P O BOX 4348 FRESNO CA 93744 (559)268-9886	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	$1,598,379 $448,021 $3,340	12/20/12 01/10/13 12/12/13	43% 28%
06-KER-58-108.9/0 06-0G2704 ACHS-P058-(113)E G P0-58 1-(3E) --() HB1	WPCP	IN KERN COUNTY NEAR MOJAVE AT BUSINESS 58 WEST OVERCROSSING CONCRETE BARRIER AND WINDSCREEN	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0970	$1,533,427 $1,518,536 $0	08/14/12 09/18/12 06/14/13	100% 100% OVER RUN

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-99-17.0/22.1 06-0G8304	SWPPP	IN KERN COUNTY IN BAKERSFIELD FROM 0.5 MILE SOUTH OF ROUTE 119 TO WILSON ROAD WIDEN FREEWAY FROM 6 TO 8 LANES	SECURITY PAVING COMPANY INC PO BOX 1489 SUN VALLEY CA 91353-1489 (818)362-9200	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	$20,335,792 $3,015,311 $376,347	10/24/12 12/03/12 03/05/14	30% 15%
06-KER-99-19.5/0 06-0N6904 HB4N		IN KERN COUNTY IN BAKERSFIELD AT PANAMA LANE OVERCROSSING WIDEN OFF-RAMP & CONSTRUCT RIGHT	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040		$1,240,142 $0 $0	06/19/13 07/22/13	0% 0%
06-KER-99-24.6/0 06-0L3904 HSNH-P099-(568)E --() HB1		IN KERN COUNTY IN BAKERSFIELD AT CALIFORNIA AVENUE UNDERCROSSING RELOCATE RIGHT TURN LANE	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	PETER MULLALY 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-7467	$1,027,735 $0 $0	06/24/13 07/22/13 02/03/15	0% 0%
06-KER-99-27.0/28.4 06-0G8404	SWPPP	ON ROUTE 99 IN KERN COUNTY FROM STATE ROUTE 99/204 OVERHEAD TO BEARDSLEY CANAL WIDEN FREEWAY FROM 6 TO 8 LANES	SECURITY PAVING COMPANY INC POBOX 1489 SUN VALLEY CA 91353-1489 (818)362-9200	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	$7,486,426 $0 $0	02/20/13 03/14/13 08/24/14	0% 0%
06-KER-99-28.4/43.9 06-0L6404 ACNH-P099-(551)E --() HA22	SWPPP	IN KERN COUNTY IN BAKERSFIELD FROM BEARDSLEY CANAL BRIDGE TO ROUTE 46/99 SEPARATION REPLACE EXISTING PAVEMENT	SECURITY PAVING COMPANY INC 13170 TELFAIR AVE SYLMAR CA 91342 (818)362-9200	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	$85,624,360 $65,792,540 $1,876,580	01/18/12 02/14/12 09/23/13	80% 77%
06-KER-119-19.7/30.4 06-0Q3604 HM1		IN KERN COUNTY NEAR BAKERSFIELD FROM ROUTE 5/119 SEPARATION TO WIBLE ROAD COLD IN PLACE RECYCLE, HMA OVERLAY,	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	PETER MULLALY 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4767	$2,855,208 $0 $0	06/14/13 07/08/13 09/16/13	0% 0%

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-155-14.0/41 06-0P6304 HM2C		IN KERN COUNTY, FROM 2.98 MILES EAST OF JUNCTION RTE 65 TO .075 MILE EAST OF PASCOE ROAD REPLACE CULVERTS/END TREATMENTS &	BROUGH CONSTRUCTION INC 634 PRINTZ RD ARROYO GRANDE CA 93420 (805)489-7779	AMARJIT DHALIWAL 1824 NORRIS RD. BAKERSFIELD, CA 93308 (661)391-4766	$501,952 $0 $0	06/10/13 07/08/13 10/22/13	0% 0%
06-KER-178-93.2/103.8 06-0N1604 NH-P178-(062)E --() HM		IN KERN COUNTY IN AND NEAR RIDGECREST FROM RTE 178/395 SEP TO CHINA LAKE BLVD COLD PLANE & OVERLAY WITH RHMA	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	AMARJIT DHALIWAL 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4766	$2,870,010 $0 $0	05/17/13 06/10/13 09/30/13	0% 0%
06-KIN-41-37.5/38.1 06-0J0404 ACNH-P041-(123)E --() HB1	SWPPP	IN KINGS COUNTY NEAR LEMOORE FROM 0.3 MILE SOUTH OF JACKSON AVENUE TO 0.3 MILE NORTH OF JACKSON AVENUE CONSTRUCT LEFT-TURN CHANNELIZATION	TAYLOR BACKHOE SERVICE INC 1600 FALCON WAY MERCED CA 95341 (209)384-8424	DALLIA FOSTER 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8333	$1,082,275 $1,068,601 $0	10/29/12 12/13/12 06/21/13 06/27/13	100% 100% COMPLETED
06-KIN-41-42.1/44.9 06-416004 NH-P041-(122)E --() HA22	SWPPP	IN KINGS COUNTY NEAR LEMOORE FROM 0.1 MILE SOUTH OF HANDFORD-ARMONA ROAD TO 0.7 MILE NORTH OF GRANGEVILLE BOULEVARD REHAB ROADWAY AND WIDEN SHOULDERS	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROSEVILLE CA 95678 (916)645-4800	HAIDAR HADDADIN 183 W. VENTURA KINGSBURG, CA 93631 (559)917-2487	$6,987,207 $3,463,686 $479,227	04/06/12 04/27/12 12/24/13	58% 50%
06-KIN-43-18.2/27.2 06-0P6104 CSTP-P043-(043)E --() HM1		IN TULARE AND KINGS COUNTIES NEAR CORCORAN AND HANFORD FROM 0.6 MILE SOUTH OF DEER CREEK BRIDGE TO KINGS COUNTY LINE AND FROM ROUT RHMA OVERLAY TYPE "G"	CHESS BROSS CONSTRUCTION 39 CALIFORNIA ST PMB 118 VALLEY SPRINGS CA 95252 (209)747-3595		$3,410,653 $0 $0	06/06/13 06/27/13	0% 0%
06-KIN-198-8.9/10.1 06-325504 HE11	SWPPP	ON ROUTE 198 IN KINGS COUNTY IN KINGS COUNTY FROM ROUTE 41 TO 18 1/2 AVENUE (VINE STREET) (KP 15.1/16.3) CONSTRUCT INTERCHANGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	JUSTIN KIMURA 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8315	$18,992,189 $4,199,633 $347,088	10/24/12 12/03/12 11/03/14	20% 22%

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-198-21.5/28.3 06-0L0504 ACNH-P198-(059)E --() HE14	WPCP	IN KINGS AND TULARE COUNTIES NEAR HANFORD FROM 0.5 MILE E OF RTE 43 TO 0.4 MILE OF RTE 99 HIGHWAY PLANTING	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547-1805 (510)741-9226	JUSTIN KIMURA 8530 W. ROOSEVELT AVE. VISALIA, CA. 93291 (559)651-8315	$1,407,635 $1,096,239 $2,275	05/22/12 06/20/12 02/10/14	61% 85%
06-MAD-0-/0 06-0N7704 HM3		IN MADERA AND TULARE COUNTIES AT VARIOUS LOCATIONS POLYESTER OVERLAY & JOINT SEAL	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352		$461,700 $0 $0	03/20/13 04/11/13	0% 0%
06-MAD-41-9.3/15.4 06-0P7604 HM4		IN MAD CO AT & NEAR COARSEGOLD FROM 0.1 MI NORTH OF RTE 145 TO 0.2 MI SOUTH OF ROAD 406 & FROM 0.9 MI NORTH OF YOSEMITE SPRINGS PA REPLACE PAVEMENT DELINEATION	CENTRAL STRIPING SERVICE INC 3489 LUYUNG DRIVE RANCHO CORDOVA CA 95742 (916)635-5175		$320,002 $0 $0	03/27/13 05/16/13	0% 0%
06-MAD-99-6.9/8.2 06-471004 HE11	SWPPP	IN MADERA COUNTY NEAR MADERA FROM 0.6 MILE SOUTH OF AVENUE 12 OC TO 0.7 MILE NORTH OF AVENUE 12 OC RECONSTRUCT INTERCHANGE	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SLYMAR, CA 91342 (818)362-9200	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726-8566 (559)243-3812	$43,971,320 $4,180,805 $931,187	12/07/12 01/10/13 08/04/15	15% 10%
06-MAD-99-9.5/13.1 06-0E0404 NH-P099-(538)N --() HA22		IN MADERA COUNTY IN AND NEAR MADERA FROM 0.3 MILE SOUTH OF SOUTH MADERA OVERCROSSING TO 0.4 MILE NORTH OF AVENUE 16 OVERCROSSING PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY ATTN JEFF GRIMM P O BOX 50085 WATSONVILLE CA 95077 (559)441-5715	OSCAR SHERRILL 3240 N MILLBROOK FRESNO, CA 93726 (559)243-3812	$27,226,477 $25,108,067 $1,604,772	06/28/11 08/22/11 09/13/13	94% 92%
06-MAD-145-12.5/25.5 06-0P6404 HM2		IN MADERA COUNTY NEAR MADERA AT VARIOUS LOCATIONS FROM 0.1 MILE EAST OF ROAD 29 TO 0.2 MILE WEST OF ROUTE 41 REPAIR CULVERTS & PIPELINER	CALIFORNIA TRENCHLESS INC 11875 DUBLIN BLVD STE C-240 DUBLIN CA 94568 (925)361-7046	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3812	$373,400 $9,563 $9,563	04/29/13 05/16/13 09/13/13	11% 3%

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MAD-145-20.9/25.4 06-0P7004 HM1		IN MADERA COUNTY ABOUT 9 MILES EAST OF MADERA FROM ROAD 37 TO ROUTE 41 COLD PLANE AND HMA OVERLAY	AGEE CONSTRUCTION CORPORATION P O BOX 629 CLOVIS CA 93613 (559)299-3290	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3543	$735,287 $703,146 $0	04/18/13 05/16/13 07/02/13	100% 100%
06-TUL-63-2.9/3.2 06-0K5404 ACST-P063-(022)E P0-63 0-(2E) --() HB1	SWPPP	IN TULARE COUNTY NEAR VISALIA FROM 0.1 MILE SOUTH TO 0.2 MILE NORTHOF AVENUE 256 REALIGN INTERSECT & INSTALL SIGNAL	LEE'S PAVING INC 1212 N PLAZA DR VISALIA CA 93291 (559)651-1337	SHELLEY MAGGARD 8530 WEST ROOSEVELT AVE VISALIA, CA 93291 (559)651-8319	$626,404 $153,492 $87,047	11/26/12 12/20/12 08/30/13	0% 24% SUSPENDED
06-TUL-65-21.8/29.6 06-0P9404 ACNH-P065-(097)E --() HM1		IN TULARE COUNTY IN AND NEAR LINDSAY FROM LINDA VISTA AVENUE TO 0.1 MILE NORTH OF HERMOSA STREET RHMA TYPE "G" OVERLAY	PAPICH CONSTRUCTION COMPANY INC P O BOX 2210 PISMO BEACH, CA 93448 (805)473-3016	BLAS MARTINEZ 8530 W.ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	$2,755,647 $0 $0	06/10/13 06/27/13	0% 0%
06-TUL-99-6.1/29.9 06-0E6704 STPE-P099-(067)E --()		IN TULARE COUNTY IN AND NEAR TULARE FROM AVENUE 48 TO CROSS AVENUE 99 CORRIDOR-BRIDGE ENHANCEMENT	RSB GROUP INC 20331 LAKE FOREST DR.#C-13 LAKE FOREST CA 92630 (949)454-1999		$323,462 $0 $0	07/03/13 07/24/13	0% 0%
06-TUL-99-22.4/0 06-0A9704 NH-SARR-(STP)E TPES-AR R-(E) --() HA26	SWPPP	IN TULARE COUNTY NEAR TIPTON AT THE PHILIP S RAINE SAFETY ROADSIDE REST AREA CONSTRUCT NEW FACILITES REST AREA	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	DANIEL CHAPA 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8312	$8,892,010 $9,104,925 $0	04/06/11 04/25/11 02/27/13	100% 100% PLANT EST SATIS
06-TUL-99-23.5/0 06-0N8504 HA23	WPCP	IN TULARE COUNTY IN TULARE AT AVENUE 184 OVERCROSSING REPAIR BRIDGE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	BLAS MARTINEZ 8530 WEST ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	$750,961 $689,899 $45,340	10/12/12 11/06/12 08/15/13	100% 92% OVER RUN

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-23.5/0 06-0N5404 HA22	WPCP	IN TULARE COUNTY NEAR TULARE AT AVENUE 184 OVERCROSSING RAMP OVERLAY	PAPICH CONSTRUCTION COMPANY INC P O BOX 2210 PISMO BEACH CA 93448 (805)473-3016	BLAS MARTINEZ 8530 W ROOSEVELET AVE VISALIA, CA 93291 (559)651-8321	$250,884 $264,870 $10,567	12/20/12 01/11/13 09/30/13	100% 97%
06-TUL-99-37.3/41.3 06-360214 HE13 HE13	SWPPP	IN TULARE COUNTY NEAR GOSHEN FROM 0.9 MI SOUTH OF WEST VISALIA OVERHEAD TO 0.2 MI NORTH OF NORTH GOSHEN OVERHEAD WIDEN FREEWAY 4-LN FWY TO 6-LN FWY	PAPICH CONSTRUCTION COMPANY INC P O BOX 2210 PISMO BEACH CA 93448 (805)473-3016	SHELLEY MAGGARD 8530 WEST ROOSEVELT AVE VISALIA, CA 93291 (559)651-8319	$32,816,185 $3,506,550 $1,177,135	12/07/12 12/27/12 07/18/14	16% 11%
06-TUL-99-41.3/53.9 06-324504 HPLU-6206-(010)E 62-06 0-(0E) --() HE13	SWPPP	IN TULARE AND FRESNO COUNTIES IN AND NEAR KINGSBURG FROM 0.2 MILE NORTH OF NORTH GOSHEN OVERHEAD TO 0.2 MILE NORTH OF ROUTE 99/201 WIDEN ROAD WITH HOT MIX ASPHALT	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583 (925)552-8250	DEALBA, FERNANDO 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3881	$69,651,792 $40,606,579 $3,491,994	01/04/11 01/19/11 01/03/14	67% 58%
06-TUL-99-48.5/53.9 06-324514	WPCP	ON SR 99 IN TULARE AND FRESNO COUNTIES, AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF MERRITT DRIVE INTERCHANGE, TO 0.7 MILE NORTH O IRRIGATION, PLANTING AND PAVING	W A B O LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547 (510)741-9226	ENQUANHONE, GASHU 183 W VENTURA COURT KINGSBURG CA 93631 (559)246-7655	$3,194,915 $1,120,469 $125,746	10/01/12 11/06/12 07/03/17	35% 40%
06-TUL-190-21.2/26.4 06-337414 ACST-P190-(016)E P1-90 0-(6E) --() HA22	SWPPP	IN TULARE COUNTY NEAR PORTERVILLE FROM 0.1 MILE EAST OF ROAD 284 TO PLEASANT OAK DRIVE PAVEMENT REHABILITATION	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308 (661)392-6640	MARTINEZ, BLAS 8530 W. ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	$5,643,793 $5,820,759 $0	06/20/12 07/16/12 06/26/13 06/28/13	100% 100% COMPLETED
06-TUL-216-1.9/2.9 06-430704 HB4C	SWPPP	IN TULARE COUNTY IN AND NEAR VISALIA FROM LOVERS LANE TO 0.1 MILE EAST OF COMSTOCK STREET WIDEN AND REALIGNMENT OF ROUTE 216	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COUNT FRESNO, CA 93706 (559)441-5700	BLAS MARTINEZ 8530 W.ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	$4,271,761 $0 $0	04/26/13 05/24/13	0% 0%

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-245-16.0/33 06-0P7204 HM1		IN TULARE COUNTY NEAR BADGER FROM 0.2 MILES NORTH OF AVENUE 404 TO 2.6 MILES SOUTH OF DRUM VALLEY ROAD AND FROM 2.4 MILES NORTH OF HMA OVERLAY	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706 (559)441-5700	BLAS MARTINEZ 8530 W.ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	$1,156,065 $0 $0	04/18/13 05/16/13	0% 0%

Totals: **Authorized Final Amt:** $512,879,164 **Completed to Date:** $225,615,336 **Work This Month:** $15,822,371

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-11.1/11.1 07-4T3904 HB4N	WPCP	ROUTE 1 AT RONAN AVENUE IN THE CITY OF LA/WILMINTON TRAFFIC SIGNAL & ROADWAY IMPROVEMEN	RAKAN INC 2312 PARK AVE SUITE 116 TUSTIN CA 92782 (949)698-9872	SAAD, HUSSEIN 17912 CRUSADER AVE #101 CERRITOS CA 90707 (562)860-3085	$171,308 $98,432 $48,697	02/06/13 04/03/13 10/30/13	53% 57%
07-LA-1-17.8/39.8 07-277804 HB71	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM CAMINO DE LAS COLINAS TO SUNSET BOULEVARD INSTALL SIDEWALK AND CURB RAMPS	UNIQUE PERFORMANCE CONSTRUCTION INC 1321 N JEFFERSON ST ANAHEIM, CA 92807 (714)528-2220	WANG, PAUL 13230 FIRESTONE BLVD. E2/F2 SANTA FE SPRINGS, CA 90670 (562)926-2537	$270,226 $255,970 $0	11/10/11 12/21/11 06/30/13	94% 87% SUSPENDED
07-LA-1-20.7/20.8 07-4T5404 HB4N		IN LOS ANGELES COUNTY IN HERMOSA BEACH AT 2ND STREET SIGNAL UPGRADE, ADA CURB RAMP	JFL ELECTRIC INC 8257 COMPTON AVENUE LOS ANGELES, CA 90001 (323)581-4400	ALONZO, BERNARD 13230 FIRESTONE BLVD SUITE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3145	$303,236 $0 $0	06/20/13 07/15/13	0% 0%
07-LA-1-32.6/32.6 07-4T4204 HB4N	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES AT PALMS BOULEVARD INSTALL TRAFFIC SIGNAL & CURB RAMPS	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE STE 400 BREA CA 92821 (714)449-8775	SAYKALI, ZARIF 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)822-2396	$182,295 $195,983 $0	04/12/12 07/23/12 06/30/13	97% 100%
07-LA-1-34.6/35.2 07-4Y7404 HM3	WPCP	IN LOS ANGELES COUNTY, IN SANTA MONICA AND LOS ANGELES, ON ROUTE 1 FROM MCCLURE TUNNEL TO ROUTE 1/10 SEPARATION AND ON ROUTE 10 F CLEAN BRIDGE DECK AND REPLACE SEALS	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	SAYKALI, ZARIF 12975 W. CULVER BLVD. LOS ANGELES, CA 90066 (310)821-1847	$1,973,943 $1,914,268 $103,074	04/12/12 05/09/12 10/30/13	85% 93%
07-LA-1-51.0/52 07-4L2214 ACST-P414-(100)4 --() HA23	WPCP	IN MALIBU FROM NORTH OF SEA VISTA DRIVE TO VIA ESCONDIDO CONSTRUCT TIEBACKS, MICROPILES,	C A RASMUSSEN INC 28548 LIVINGSTON AVE VALENCIA CA 91355 (661)367-9040	TRUJILLO, GILBERT, JR (310)345-6270	$4,134,319 $210,295 $65,500	12/04/12 01/10/13 08/30/14	9% 5%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-/28.6 07-4Y1504 ACBR-STPX-(156)E 7- 1-(6E) --() HA21	WPCP	IN LOS ANGELES COUNTY,AT VARIOUS LOCATION IN LA-1, LA-90, LA-405 BRIDGE PRESERVATION	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	RAM, MAHINDA 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	$2,727,763 $1,140,861 $301,164	07/13/12 08/16/12 03/30/14	53% 41%
07-LA-2-15.3/23 07-4Y9104 HM3	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS TREAT DECK & REPLACE JOINT SEALS	WESTERN STRUCTURES 6005 TYLER ST RIVERSIDE CA 92503 (951)352-4300	MOHSENZADEH, ALI 13171 TELFAIR ST. SYLMAR, CA 91342 (213)792-8867	$807,667 $608,046 $0	03/26/12 04/16/12 03/20/13	81% 75% SUSPENDED
07-LA-2-15.9/20.4 07-266904 ACST-P000-(C34)9 --() HB1	SWPPP	IN LA COUNTY IN VARIOUS CITIES AT VARIOUS LOCATIONS GORE AREA CLEAN-UP/UPGRADES (CURE)	A M CONCRETE INC P O BOX 579 SUN VALLEY CA 913530579 (818)768-4757	IRA, ALFRED 1525 RANCHO CONEJO BLVD. 102 THOUSAND OAKS, CA 91320 (805)480-4928	$2,608,988 $2,521,132 $24,656	04/19/12 05/16/12 08/22/13	94% 94%
07-LA-2-23.4/82.3 07-4Y9304 HM1	WPCP	IN LOS ANGELES COUNTY IN AND NEAR LA CANADA FLINTRIDGE FROM 0.2 MILE WEST OF ROUTE 2/210 SEP TO SAN BERNARDINO LINE APPLY CHIP SEAL	MANHOLE ADJUSTING INC 9500 BEVERLY ROAD PICO RIVERA CA 90660 (323)558-8000	RESLER, CAESAR 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$6,800,660 $2,581,023 $729,317	06/20/12 07/30/12 12/31/13	9% 38%
07-LA-5-.7/.7 07-4T3504 HA12	SWPPP	IN KERN COUNTY NEAR LEBEC AT THE FRAZIER SAND-SALT SHED CONSTRUCT SAND-SALT SHED	KOCH & KOCH INC P O BOX 909 PENN VALLEY CA 95946 (530)432-4000	HARTANTO, HINDRAWAN 45120 13TH STREET WEST LANCASTER, CA 93535 (661)726-0148	$786,518 $575,186 $0	01/02/13 01/24/13 10/30/13	0% 71%
07-LA-5-1.0/18.4 07-1W2004 HM4		IN LOS ANGELES, ROUTE 5, 105, & 405 AT VARIOUS LOCATIONS REPLACE OVERHEAD SIGN PANELS	HIGHLAND CONSTRUCTION INC 133 N PIXLEY STREET ORANGE CA 92868 (714)538-5156	NJOYA, DAVID 18730 S. WILMINGTON AVE STE103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$607,023 $4,000 $0	01/07/13 01/29/13 10/16/13	0% 1%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-1.2/2.1 07-215914 HB5	SWPPP	IN LOS ANGELES COUNTY IN SANTA FE SPRINGS FROM 0.3 MILE SOUTH OF NORTH FORK COYOTE CREEK BRIDGE TO 0.3 MILE NORTH OF MARQUARDT AVE WIDEN AND REALIGN FREEWAY	C C MYERS INC 1822 S. LEWIS STREET ANAHEIM, CA 92805 (714)978-2726	TRAN, KELVIN 11229 S. WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$38,170,569 $9,127,761 $548,538	11/28/11 12/21/11 09/05/14	32% 24%
07-LA-5-1.8/3 07-2159C4 IMOO-5294-(9N) --() HB5	SWPPP	IN LOS ANGELES COUNTY IN SANTA FE SPRINGS AND NORWALK FROM ALONDRA BOULEVARD OVERCROSSING TO SHOEMAKER AVENUE OVERCROSSING WIDEN AND REALIGH FREEWAY WITH PCC	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MAROCS CA 90278 (760)916-9100	LEE, PETER 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	$88,632,200 $26,716,692 $535,838	08/19/11 09/13/11 01/10/17	31% 30%
07-LA-5-2.7/4 07-215934 HB5	SWPPP	IN LOS ANGELES COUNTY IN SANTA FE SPRINGS AND NORWALK FROM 0.1 MILE NORTH OF CARMENITA ROAD OVERCROSSING TO 0.1 MILE NORTH OF SIL WIDEN AND REALIGN FREEWAY	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	OBEID, AMJAD 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$74,739,726 $10,629,940 $4,238,973	08/14/12 09/18/12 08/31/17	14% 14%
07-LA-5-4.0/5.8 07-215944 HB5	SWPPP	IN LOS ANGELES COUNTY IN NORWALK FROM 0.4 MILE SOUTH OF SAN ANTONIO DRIVE UNDERCROSSING TO 0.7 MILE NORTH OF PIONEER BOULEVARD UN ROADWAY WIDENING (SEG 4)	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 91353 (818)767-8418	SAKER, GEORGE 13230 FIRESTONE BLVD SUITE A-2 SANTA FE SPRINGS CA 90670 (562)345-3125	$121,255,060 $12,055,883 $3,771,958	08/23/12 09/18/12 05/30/17	8% 10%
07-LA-5-6.8/11.6 07-253504 HSIM-G005-(295)4 --() HA27	SWPPP	LOS ANGELES COUNTY IN DOWNEY FROM ROUTE 5/605 TO WASHINGTON BLVD UNDERCROSSING REPLACE BEAM WITH TYPE 60 BARRIER	FBD VANGUARD CONSTRUCTION INC 651 ENTERPRISE CT LIVERMORE CA 94550 (925)245-1300	FAYAD, HASSAN 17912 CRUSADER AVE. SUITE 101 CERRITOS, CA 90703 (562)860-3085	$11,146,922 $10,838,964 $106,368	12/23/11 01/24/12 07/31/13	100% 98% OVER RUN
07-LA-5-9.0/11.5 07-4T4404 ACST-X037-(155)E - -( ) HB71	WPCP	IN LA COUNTY AT VARIOUS ROUTE:LA 5, PM 9.03/11.5, LA 110, PM 6.36/6.66, LA 405, PM 8, LA 605, PM 0.48, AND LA 57, PM R1.78/R2.2 CONSTRUCT CURB RAMP, MODIFY SIGNALS	LATCO CONSTRUCTION INC 7710 BALBOA AVE. STE. 210A SAN DIEGO, CA 92111 (619)341-9515	WANG, PAUL 13230 FIRESTONE BLV UNIT E2/F2 SANTA FE SPRINGS, CA 90670 (562)926-2537	$306,529 $290,956 $24,515	06/12/12 07/05/12 08/10/13	100% 91% OVER RUN

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-9.7/18.4 07-1W3904 HM3		IN LOS ANGELES COUNTY IN LOS ANGELES AND COMMERCE ON RTE 5 FROM SLAUSON AVENUE OVERHEAD TO S5-S10 OVERHEAD AND RTE 10 FROM E10-N5 JOINT SEAL,POLYESTER OL,METH DECK	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025	SAMY, RAGY 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	$1,359,574 $0 $0	05/22/13 06/13/13 03/27/14	0% 0%
07-LA-5-13.6/18.5 07-246404 ACST-0053-(028)E 00-53 0-(8E) --() TEA1	WPCP	IN LOS ANGELES CO IN LOS ANGELES AND CITY OF COMMERCE FROM ROUTE 5/710 SEPARATION TO ROUTE 5/10 SEPARATION PERFORM HIGHWAY PLANTING	BELAIRE-WEST LANDSCAPE INC PO BOX 6270 BUENA PARK, CA 91770	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD CA 91770 (626)572-6702	$649,456 $8,413 $0	01/04/10 02/23/10 04/23/14	35% 2%
07-LA-5-13.6/18.5 07-2464E4 26.700	WPCP	RTE 5/710 SEPARATION IN LA&CITY OF COMMERCPERFORM HIGHWAY PLANTING, HMA PAVING AND INSTALL IRRIGATION SYSTEM INSTALL IRRIGATION SYSTEM, HWY PLANTING	YAKAR GENERAL CONTRACTORS, INC 113 E. ARROW HWY SAN DIMAS, CA 91773 (909)599-1612	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	$792,570 $710,832 $0	04/28/11 05/17/11 07/27/15	46% 89%
07-LA-5-15.1/18.2 07-274504 ACNH-X037-(159)E --() HB1		IN LOS ANGELES IN LOS ANGELES AT VARIOUS LOCATIONS UPDGRADE MBGR & CRASH CUSHIONS	O'DONNELL CONSTRUCTION, INC. 559 W. COVINA BLVD. SAN DIMAS CA 91773 (909)394-4510	PATEL, PRAVIN 902 S. SAN GABRIEL BOULEVARD ROSEMEAD, CA 91770 (626)572-2700	$954,294 $405,533 $168,485	03/06/13 03/21/13 09/05/13	69% 42%
07-LA-5-15.8/16.9 07-184104 ACHS-0052-(948)E G 00-52 9-(8E) --() HA27	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.1 MILE N0RTH OF LORENA STREET OVERCROSSING TO ROUTE 10/5/101 SEPARATION UPGRADE MEDIAN CONCRETE BARRIER	PETERSON CHASE GEN ENG, INC. 1792 KAISER AVE IRVINE, CA 92614 (949)252-0441	WANG, SIMON YEH-FU 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	$5,031,830 $4,937,312 $1,880	02/08/11 02/28/11 01/15/14	87% 96%
07-LA-5-18.5/88.5 07-4Y8404 HM3	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK AND JOINT SEALS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	AZIMA, HASSAN 3212 ROSEMEAD BLVD., SUITE 100 EL MONTE, CA 91731 (626)572-6732	$1,601,728 $1,272,377 $0	04/16/12 05/01/12 06/01/13 07/30/13	100% 76% OVER RUN

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-18.5/31.2 07-1W3304 HM3		IN LOS ANGELES, AT LA-5, AT POSTMILE 18.5 TO 31.2 JOINT SEAL,METH DECK,SPALL REPAIR	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)254-7383	$847,176 $0 $0	05/24/13 06/13/13 01/31/14	0% 0%
07-LA-5-24.6/88.6 07-1W3604 HM3		IN LOS ANGELES, LA-110 AT POSTMILE 24.6 TO 88.56 CLEAN AND TREAT BRIDGE DECKS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	AMADI, PATRICIA 13171 TELFAIR AVE. STE 101 SYLMAR, CA 91342 (818)364-2760	$1,182,736 $0 $0	05/28/13 06/13/13 12/23/13	0% 0%
07-LA-5-26.7/29.4 07-121844 CMLN-6207-(055) --() HB5	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES, GLENDALE AND BURBANK FROM ROUTE 5/134 SEPARATION TO MAGNOLIA BOULEVARD OVERCROSSING CONSTRUCT HOV LANES	SECURITY PAVING COMPANY, INC PO BOX 1489 SUN VALLEY,CA 91353-1489 (818)767-8418	KWAN, KIN 2090 FERN LN GLENDALE, CA 91208 (818)637-2506	$55,074,041 $22,977,249 $358,719	12/06/10 12/20/10 08/17/15	68% 42%
07-LA-5-27.4/28.1 07-1786A4 HE11	SWPPP	IN LOS ANGELES COUNTY IN GLENDALE FROM SONORA AVENUE UNDERCROSSING TO ALLEN AVENUE UNDERCROSSING MODIFY INTERCHANGE	C A RASMUSSEN, INC. 28548 LIVINGSTON AVE VALENCIA, CA 91355	RESLER, CAESAR 2090 FERN LN GLENDALE, CA 91208 (818)637-2506	$6,401,617 $6,634,430 $20,156	10/11/10 11/02/10 07/31/13	100% 98% OVER RUN
07-LA-5-29.4/31.6 07-1218W4 IM- 005-(078) --() HB5	SWPPP	IN LOS ANGELES COUNTY IN BURBANK FROM WEST MAGNOLIA BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF BUENA VISTA STREET/WINONA AVENUE REALIGN ROUTE 5 AND RAILROAD TRACKS	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	GURFINKEL, VLADIMIR 13171 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (562)572-5538	$162,648,823 $542,728 $230,365	11/29/12 12/20/12 01/31/18	5% 0%
07-LA-5-31.6/36 07-1218V4 SARR-005 -(029)N 00-5 30-(9NC)M 6207- 056-() HB5	SWPPP	IN LOS ANGELES COUNTY IN BURBANK 0.3 KM SOUTH OF COHASSET STREET UNDERCROSSING TO 0.1 KM NORTH OF SHELDON STREET OVERCROSSING CONSTRUCT HOV LANES	SECURITY PAVING COMPANY, INC. PO BOX 1489 SUN VALLEY, CA 91351-1489 (818)767-8418	CAO, RODOLFO 5200 W IMPERIAL HWY LOS ANGELES, CA 90045 (951)538-8922	$56,446,605 $46,066,567 $1,476,644	10/14/10 10/26/10 12/30/14	71% 81%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-36.0/39.4 07-1219U4 SARR-0053-(033)N 00-53 0-(3NC)M 6207- 054-() HB5	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELE S ON ROUTE 5 FR 0.1KM NORTH OF SHELDON STREET OVERCROSSING AND VARIOUS LOCATIONS CONSTRUCT HOV LANES	FLATIRON WEST, INC. 9215 CRANFORD AVE PACOIMA, CA 91331	EID, EMILE 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	$114,225,857 $80,413,145 $1,735,438	05/06/10 05/24/10 09/30/14	55% 70%
07-LA-5-39.2/78 07-4Y2304 HA21	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM PACOIMA WASH TO SMOKEY BEAR ROAD UNDERCROSSING REPLACE JOINT SEAL	CINIUM RISK MANAGEMENT, LLC M&T BANK LOCKBOX PO BOX 8000 DEPT #717 BUFFALO, NY 14267 (845)791-6700	AL-JAMAL, ABDUL 13171 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (805)797-1348	$607,200 $584,934 $0	07/21/11 09/12/11 06/21/13	215% 99%
07-LA-5-C 43.9/C46.4 07-252614 IM-005 -(081) --() HA22	WPCP	IN LOS ANGELES COUNTY IN AND NEAR LOS ANGELES FROM SAN FERNANDO ROAD OVERHEAD TO 0.2 MILE SOUTH OF WELDON CANYON OVERCROSSING ROADWAY REHABILITATION	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913532617 (818)767-1489	TIEU, FRED 45120 13TH STREET WEST LANCASTER, CA 93534 (661)726-0148	$11,327,142 $7,700 $0	12/12/12 01/10/13 12/31/14	22% 0% SUSPENDED
07-LA-5-44.2/46 07-168004 CMLN-6207-(046)N --() HE13	SWPPP	IN LOS ANGELES COUNTY IN SANTA CLARITA ON ROUTE 5 AND ON ROUTE 14 CONSTRUCT HOV LANES AND CONNECTORS	MCM SECURITY PAVING, JV 19010 SLOVER AVE/PO BOX 867 BLOOMINGTON, CA 92316 (909)875-0533	GURFINKEL, VLADIMIR Y. 1317 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (818)364-2760	$135,437,117 $133,335,583 $146,478	03/27/08 05/01/08 01/08/14	75% 97%
07-LA-5-45.4/59.7 07-252634 ACIM-0053-(080)E --() HA22		IN LOS ANGELES COUNTY IN LOS ANGELES AND SANTA CLARITA FROM 0.2 MILE SOUTH OF 5/14 SEPARATION TO 0.2 MILE NORTH OF LAKE HUGHES RO ROADWAY REHABILITATION	C A RASMUSSEN INC 28548 LIVINGSTON AVE VALENCIA CA 91355 (661)367-9040	WIDJAJA, DANIEL 25061 W AVE STANFORD #70 VALENCIA, CA 91355 (661)257-0273	$9,452,652 $0 $0	06/03/13 06/27/13	0% 0%
07-LA-5-46.3/50 07-2332A4 ACIM-0053-(044)E --() HB4N	SWPPP	IN LOS ANGELES COUNTY IN SANTA CLARITA FROM 0.3 MILE SOUTH OF WELDON CANYON OVERCROSSING TO 0.4 MILE SOUTH OF PICO CANYON ROAD LYO WIDEN ROADWAY AND BRIDGES WITH PCC	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	AL-JAMAL, ABDUL 13171 TELFAIR AVE SYLMAR, CA 91342 (805)797-1348	$43,990,802 $21,685,552 $843,773	02/27/12 03/22/12 10/09/13	79% 49%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-53.6/56.3 07-258804 ACST-X037-(162)E X0-37 1-(2E) --() HA42		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS CONSTRUCT SLOPE PAVING AND DRAINAGE	WESTCOAST PUBLIC WORK INC 20058 VENTURA BLVD #318 WOODLAND HILLS CA 91364 (818)206-9990	WANG, SIMON YEH-FU 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	$1,392,583 $31,705 $31,705	03/25/13 05/01/13 01/12/15	1% 2%
07-LA-5-54.4/54.4 07-285004 IMG- 005-(073) --() HB4N	WPCP	IN LOS ANGELES COUNTY IN SANTA CLARITA AT THE SOUTHBOUND ON-RAMP FROM RYE CANYON ROAD INSTALL AND UPGRADE SIGNAL AND HMA	O'DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 91773 (909)394-4510	WIDJAJA, DANIEL 25061 W. AVENUE STANFORD #70 VALENCIA, CA 91355 (661)257-0273	$440,597 $452,561 $115,056	12/11/12 01/10/13 07/31/13	87% 98%
07-LA-5-64.8/66.1 07-1X6504 ACIM-4134-(004)E --() HA23	SWPPP	IN LOS ANGELES COUNTY AT TEMPLIN HIGHWAY UNDERCROSSING RESTORE ROADWAY ALIGNMENT	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	WIDJAJA, DANIEL 25061 W. AVE STANFORD #70 VALENCIA CA 91355 (661)257-0273	$10,352,960 $10,242,905 $1,500	08/28/09 09/15/09 05/14/14	95% 98%
07-LA-5-73.2/88.6 07-252804 ACIM-0053-(047)E --() HA22	SWPPP	IN LOS ANGELES COUNTY ABOUT 13 MILES NORTH OF CASTAIC FROM 1.2 MILE SOUTH OF VISTA DEL LAGO ROAD OVERCROSSING TO KERN COUNTY LINE PCC PAVEMENT,WIDEN MEDIAN SHOULDER	GRIFFITH/COFFMAN JOINT VENTURE 12200 BLOOMFIELD AVENUE SANTA FE SPRINGS CA 90670 (562)929-1128	WIDJAJA, DANIEL 25061 W. AVE. STANFORD, #70 VALENCIA, CA 91355 (661)257-0273	$89,397,552 $48,182,902 $5,439,929	01/12/12 02/17/12 08/19/14	46% 54%
07-LA-10-.4/0 07-3X3004 ACIM-17D3-(004)E --() HA23	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES AT 0.4 MILE EAST OF ROUTE 10/101 SEPARATION RECONST FAILED SLOPE & RETAIN WALL	HIGHLAND CONSTRUCTION INC 133 N PIXLEY STREET ORANGE CA 92868 (714)538-5156	SAMY, RAGY 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	$236,470 $230,451 $2,170	10/31/12 01/03/13 07/10/14	27% 93%
07-LA-10-3.9/13.9 07-1W4504 HM2		IN LOS ANGELES COUNTY ROUTE 10 POST MILES 3.9 TO 13.9 REPAIR,LINE,REPLACE CULVERTS	HIGHLAND CONSTRUCTION INC 133 N PIXLEY STREET ORANGE, CA 92868 (714)538-5156	RAM, MAHINDA 12975 WEST CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	$325,984 $120,626 $120,626	03/04/13 04/03/13 03/30/14	100% 40% OVER RUN

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-4.9/14.8 07-267504 HSIM-X037-(161) --() HB1	WPCP	IN THE CITY OF LOS ANGELES FROM GATEWAY BLVD TO RTE 110 AND ON RTE 110 A VARIOUS LOCATIONS. INSTALL METAL BEAM GUARDRAIL AND CONC INSTALL MBGR AND CONCRETE BARRIER	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	SAYKALI, ZARIF 12975 CULVER BLVD. CULVER CITY, CA 90066 (310)345-6274	$2,181,910 $193,619 $186,119	12/21/12 01/11/13 10/30/14	14% 9%
07-LA-10-14.3/18 07-1W2504 HM3		IN LA COUNTY IN LA ON ROUTE 10 FROM HOOVER ST UNDERCROSSING TO LA RIVER BRIDGE AND OVERHEAD AND ON ROUTE 60 FROM LA RIVER BRIDGE A JOINT SEAL REPLACEMENT	HIGHLAND CONSTRUCTION INC 133 N PIXLEY STREET ORANGE CA 92868 (714)538-5156	PATEL, PRAVIN 902 S. SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	$1,641,830 $0 $0	05/07/13 06/04/13 11/01/13	0% 0%
07-LA-10-20.4/21.5 07-279804 HA28	SWPPP	IN LA COUNTY IN MONTEREY PARK AT CITY TERRACE ON RT 10 FROM .3 MILE WEST OF EASTERN AVE TO RT 10/710 SEP ON RT 710 FROM RAMONA TO CONST MAINTENANCE VEHICLE PULLOUTS	WESTCOAST PUBLIC WORK INC 20058 VENTURA BOULEVARD #318 WOODLAND HILLS CA 91364 (818)206-9990	AZIMA, HASSAN 3212 ROSEMEAD BLVD., SUITE 100 EL MONTE, CA 91731 (626)572-6732	$1,086,629 $999,035 $0	03/21/12 05/09/12 05/20/14	35% 92%
07-LA-10-24.3/0 07-3Y7004 HM3	WPCP	IN LOS ANGELES COUNTY IN ALHAMBRA AT ALMANSOR AVENUE OVERCROSSING CLEAN AND PAINT BRIDGE GIRDERS	MURPHY INDUSTRIAL COATINGS,INC 2704 GUNDRY AVE SIGNAL HILL, CA 90755 (562)427-7720	PUNJABI, RAJ 1041 W BADILLO, STE 112 COVINA, CA 91722 (626)339-1604	$833,750 $0 $0	01/10/11 02/08/11 09/12/12	0% 0% SUSPENDED
07-LA-10-28.5/46.7 07-4Y8104 HM3	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS ON ROUTE 10 FROM RIO HONDO BUSWAY TO SAN ANTONIO AVENUE UNDERCROSSING AND ON ROUTE 164 TREAT BRIDGE DECK, REPLACE SEALS	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON CA RANCHO CUCAMONGA CA 91730 (909)944-1037	PUNJABI, RAJ 1041 W BADILLO STE 112 COVINA, CA 91722 (626)339-1601	$629,561 $518,327 $36,081	04/24/12 05/16/12 09/12/13	70% 19%
07-LA-10-31.1/32.3 07-245404 NHI-X037-(154)N --() HB4N		IN LA COUNTY IN SAN GABRIEL RIVER FWY (RTE 605) & SAN BERNARDINO FWY (RTE 10) FR10 & 605 INTER TO 0.8 M E/RTE 10&605 INTERAT RTE 1 INTERCHANGE IMPROVEMENTS DESIGN BUILD	M C M CONSTRUCTION P.O. BOX 620 NORTH HIGHLANDS, CA 945603001 (..)-	BOTROS, SHERIF 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (626)337-8252	$49,945,820 $17,184,963 $555,632	02/29/12 04/20/12 07/31/15	33% 34%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-31.2/33.4 07-117074 HP21-6207-(048)C N620-7 04-() --() HB5	SWPPP	IN LOS ANGELES COUNTY IN BALDWIN PARK FROM ROUTE 605/10 SEPARATION TO 0.2 KM WEST OF PUENTE AVENUE UNDERCROSSING CONSTRUCT HOV LANES	FLATIRON WEST, INC. 1201 BALDWIN PARK BLVD. BALDWIN PARK CA 91706	BOTROS, SHERIF 1201 BALDWIN PARK BALDWIN PARK, CA 91706 (310)924-5666	$78,551,586 $67,780,078 $175,181	04/30/09 05/18/09 09/01/14	100% 85%
07-LA-10-42.1/42.1 07-258704 HA42	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS PLACE HMA TEXTURED PAVING & SLOPE	RSB GROUP INC 20331 LAKE FOREST DR. #C13 LAKE FOREST CA 92630 (949)454-1999	SAAD, HUSSEIN 17912 CRUSADER AVE #101 CERRITOS CA 90703 (562)860-3085	$404,758 $300,243 $147,106	01/31/13 02/22/13 10/30/13	82% 74%
07-LA-10-42.8/42.8 07-3X3204 ACIM-17D2-(004)E --() HA23	WPCP	IN LOS ANGELES COUNTY IN POMONA AND SAN DIMAS AT ROUTE 10/27 SEPARTION CONST DEBRIS BARRIER SYSTEM	O'DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 91773 (909)394-4510	PUNJABI, RAJ 1041 W. BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	$92,495 $89,465 $400	09/19/12 11/06/12 12/18/13	55% 97%
07-LA-10-/48.2 07-1W2804 HM3		IN LOS ANGELES COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS, REPL JOINT SEAL	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	PUNJABI, RAJ 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (626)339-1601	$2,560,719 $0 $0	06/05/13 06/27/13 12/05/13	0% 0%
07-LA-14-32.1/52.6 07-251604 NH-P014-(069)E --() HA22	WPCP	IN LOS ANGELES COUNTY IN SANTA LE CLARITA FROM 0.3 MILE NORTH OF SANTA CLARA RIVER BRIDGE TO 0.4 MILE NORTH OF SIERRA HIGHWAY OVE SLAB REPLACEMENT GRINDING & HMA	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	WIDJAJA, DANIEL 25061 W. AVE. STANFORD, #70 VALENCIA, CA 91355 (661)257-0273	$31,324,699 $29,533,735 $0	01/19/12 02/14/12 11/22/13	100% 93% OVER RUN
07-LA-14-52.6/59.2 07-254904 NHP0-1406-(8E) --() HA22	WPCP	IN LOS ANGELES COUNTY IN AND NEAR PALMDALE FROM 0.4 MILE NORTH OF SIERRA HIGHWAY OVERCROSSING TO ANAVERDE CREEK PLANE & PLACE HMA & REPLACE SLABS	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	WIDJAJA, DANIEL 25061 W. AVE. STANFORD, #70 VALENCIA, CA 91355 (661)257-0273	$9,248,899 $8,182,929 $114,153	02/10/12 03/06/12 10/25/13	94% 97%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-14-58.2/77 07-2X9804 NH-47B9-(004) --() HA23	SWPPP	LA COUNTY IN CITY OF PALMDALE AND LANCASTER BETWEEN AVENUE S UNDER-CROSSING AND AVENUE A OVERCROSSING REPAIR SLOPE AND EROSION CONTROL	DREAMBUILDER 1324 E LAWSON LN PLACENTIA CA 92870 (714)646-3697	VAZIRANI, MANSUKH 45120 13TH STREET WEST LANCASTER, CA 93534 (661)726-0148	$1,211,420 $898,363 $279,340	12/27/12 01/10/13 08/21/13	68% 74%
07-LA-14-60.0/69.3 07-274004 HSNH-P014-(070)G P01-4E07-() --() HB1	WPCP	IN LOS ANGELES COUNTY IN PALMDALE AND LANCASTER FROM 0.2 MILE NORTH OF PALMDALE BOULEVARD TO AVENUE 0-8 AND FROM 0.8 MILE SOUTH OF REPLACE MBGR AND INSTALL DRAINAGE	J FLETCHER CREAMER & SON INC 12874 SAN FERNANDO ROAD SYLMAR CA 91342 (818)367-9748	VAZIRANI, MANSUKH R 45120 13TH ST. WEST LANCASTER, CA 93534 (661)726-0148	$1,660,625 $1,626,855 $0	03/26/12 04/13/12 05/21/13 07/24/13	100% 100%
07-LA-19-/19.2 07-4Y7504 ACBR-X037-(157)E P- -( ) HA21	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES, LA-19,22,47,91,110, 405,605,710,VARIOUS LOCATIONS TREAT BRIDGE DECK, REPLACE SEALS	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	NJOYA, DAVID 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$1,128,118 $10,000 $10,000	12/12/12 01/10/13 12/17/13	0% 1%
07-LA-22-1.1/1.4 07-4T1504 HA25	SWPPP	IN LOS ANGELES COUNTY IN LONG BEACH FROM NORTH STUDEBAKER ROAD TO SAN GABRIEL RIVER BRIDGE HIGHWAY PLANTING AND IRRIGATION	AMERICA WEST LANDSCAPE INC 15086 LA PALMA DRIVE CHINO, CA 91710 (909)393-6300	TRAN, KELVIN 11229 S WOODRUFF AVE DOWNEY, CA 91303 (562)401-3333	$305,638 $291,484 $0	04/19/10 06/25/10 07/26/13	0% 0% PLANT EST SATIS
07-LA-22-1.1/1.4 07-4T15A4 201.21		IN LOS ANGELES COUNTY IN LONG BEACH FROM NORTH STUDEBAKER ROAD TO SAN GABRIEL RIVER BRIDGE HIGHWAY PLANTING AND IRRIGATION WORK	PACIFIC RESTORATION GROUP, INC P.O. BOX 429 PERRIS, CA 92572	TRAN, KELVIN 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$40,310 $27,698 $4,338	04/01/13 04/08/13 09/16/13	50% 69%
07-LA-47-.8/.8 07-3X1804 NH-47C0-(004) --() HA23		IN LOS ANGELES COUNTY IN LOS ANGELES AT PARK & RIDE LOT ADJACENTS TO WB LA-47 HARBOR BLVD OFF-RAMP SLOPE DAMAGE REPAIRS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	AKBARIAN, MASSOD 17912 CRUSADER AVE. SUITE 101 CERRITOS, CA 90703 (562)860-3085	$293,476 $0 $0	05/15/13 06/05/13	0% 0%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-47-.9/2 07-4Y5004		IN LOS ANGELES COUNTY IN LOS ANGELES AT VINCENT THOMAS BRIDGE RELOCATE PLATFORM SYSTEM	SAFWAY SEERVICES LP 601 WEST 140TH STREET GARDENA CA 90248	AKBARIAN, MASSOD (562)860-3085	$2,320,196 $1,796,453 $0	06/16/10 07/13/10 02/28/15	90% 86%
HM3	SWPPP						
07-LA-47-2.3/0 07-274304 ACHS-X037-(160)E PGX0-37 1-(0E) --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS UPGRADE MBGR, TRTMNTS & CRSH CUSHNS	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE #252 MOORPARK CA 93021 (805)523-1914	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	$654,465 $582,249 $300,168	01/30/13 02/20/13 08/30/13	98% 88% SUSPENDED
HB1	WPCP						
07-LA-47-3.4/4.6 07-138204 NHBR-P047-(010)N --()		IN LOS ANGELES COUNTY IN LONG BEACH AND LOS ANGELES ON ROUTE 47 FROM OCEAN BOULEVARD TO ROUTE 103 JUNCTION AND ON ROUTE 103 FROM REPLACE STEEL BRIDGE WITH CIP	M C M CONSTRUCTION INC 460 N. HENRY FORD AVENUE WILMIMGTON, CA 90744 (562)432-4343	SUI, HAMMER 450 N. HENRY FORD AVENUE WILMIMGTON, CA 90744 (562)216-5940	$186,708,803 $48,595,291 $3,186,998	06/30/11 07/13/11 12/14/16	27% 26%
HA21	SWPPP						
07-LA-57-.9/11.6 07-4Y8304		IN LOS ANGELES COUNTY AT VARIOUS LO CATIONS METH DECK,JOINT SEAL,SPALL REPAIR,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	PUNJABI, RAJ 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (626)339-1601	$984,320 $935,414 $0	03/26/12 04/13/12 05/29/13	96% 91%
HM3	WPCP						
07-LA-60-11.6/23.6 07-286904 ACNH-P060-(140)E --()		IN LA COUNTY IN CITY OF INDUSTRY AND DIAMOND BAR FROM ROUTE 60/605 SEPARATION TO S57/60 SEPARATION REPLACE PCC SLAB, GRIND PAVEMENT	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	DOUGHLY JOE 721 BREA CANYON ROAD STE A WALNUT, CA 91789 (909)594-2350	$70,764,690 $25,588,255 $3,732,498	12/22/11 01/18/12 07/30/14	51% 36%
HA22	SWPPP						
07-LA-90-1.0/3.5 07-259104 STP-P090-(014) --()		IN LOS ANGELES COUNTY AT BALLONA CREEK CONSTRUCT STORM WATER TREATMENT BMP	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	RAM, MAHINDA 12975 W. CULVER BLVD. LOS ANGELES, CA 90066 (310)920-7449	$1,753,093 $761,736 $58,619	12/12/12 01/10/13 11/30/14	28% 43%
HWM	SWPPP						

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-90-1.7/2.6 07-275804 ACHS-P090-(013)E PGP0-90 0-(3E) --() HB1	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM CENTINELA AVENUE UNDERCROSSING TO ROUTE 405 PLACE CONCRETE BARRIERS	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	TRUJILLO JR., GILBERT 12975 W. CULVER BLVD. LOS ANGELES, CA 90066 (310)821-1847	$859,095 $871,608 $0	06/27/12 07/20/12 06/21/13 07/16/13	100% 100% COMPLETED
07-LA-91-9.7/11.7 07-2X9204 ACST-47B2-(004)E 47-B2 0-(4E) --() HA23	SWPPP	IN LOS ANGELES COUNTY IN COMPTON AND LONG BEACH AT VARIOUS LOCATIONS FROMA ACACIA AVENUE UNDERCROSSING TO LOS ANGELES RIVER HIGHWAY PLANTING AND IRRIGATION	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA, CA 927111238 (714)769-7025	SAAD, HUSSEIN 17912 CRUSADER AVE., SUITE 101 CERRITOS, CA 90703 (562)860-3085	$1,139,312 $1,110,005 $101,199	05/02/12 06/12/12 07/31/14	40% 89%
07-LA-101-6.3/8.3 07-4T2304 ACNH-Q101-(201)E --() HA25	SWPPP	IN LA COUNTY IN LOS ANGELES FROM SUNSET BLVD OVERCROSSING TO 0.3 MILE NORTH OF PILGRIMAGE OVERCROSSING WATER CONSERVATION MEASURES	Y A K A R 113 E ARROW HWY SAN DIMAS CA 91773 (909)599-1612	PATEL, PRAVIN 902 S. SAN GABRIEL BOULEVARD ROSEMEAD, CA 91770 (626)572-6700	$901,919 $855,841 $2,872	06/13/11 08/05/11 08/31/13	0% 0% PLANT EST SATIS
07-LA-101-15.5/16.1 07-199634 NH-Q101-(185)E --() HB4C	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.7KM EAST OF VAN NUYS BOULEVARD UNDERCROSSING TO 0.4KM WEST OF VAN NUYS BOULEVARD UNDE WIDEN OFF RAMPS	SEMA CONSTRUCTION, INC. 6 ORCHARD, STE 150 LAKE FOREST, CA 92630 (949)470-0500	TRUJILLO, GILBERT 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	$5,093,748 $5,026,248 $1,500	01/13/11 02/10/11 12/31/13	80% 99%
07-LA-101-31.2/39.3 07-4Y7104 HM4	WPCP	IN LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS REPLACE SIGN AND SIGN STRUCTURES	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)480-4928	$491,637 $463,460 $0	05/24/12 09/06/12 05/21/13 07/09/13	100% 100% OVER RUN
07-LA-105-14.1/14.6 07-4S8404 HA42	WPCP	IN LOS ANGELES COUNTY IN PARAMOUNT AT 0.1 MILE WEST OF FACADE AVENUE OVERCROSSING MODIFY PUMPING STATION	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	ARIAS, JUAN 11229 SOUTH WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	$803,238 $35,250 $0	06/06/12 07/03/12 06/28/13	87% 4%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-107-2.1/3.7 07-1W5504 HM1		IN LOS ANGELES COUNTY IN TORRANCE FROM FASHION WAY TO EL NIDO UNDERPASS COLD PLANE AC PAVEMENT AND OVERLAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600		$959,651 $0 $0	04/17/13 05/16/13	0% 0%
07-LA-110-1.1/8.8 07-2X9404 IM-47B6-(004) --() HA23	WPCP	IN LOS ANGELES COUNTY FROM MCARTHUR AVENUE OVERCROOSING TO LA-110/405 SEPARATION REPAIR SLOPE EROSIONS	O'DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 91773 (909)394-4510	GALLARDO, SAMUEL 18730 S WILMINGTON AVE RANCHO DOMINGUEZ CA 90220 (310)609-0264	$283,516 $282,821 $1,300	11/30/12 12/27/12 01/31/14	49% 96%
07-LA-110-6.5/20.7 07-1W2904 HM3		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK, REPL JOINT SEALS	WESTERN STRUCTURES 6005 TYLER ST RIVERSIDE, CA 92503 (951)352-4300	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	$2,184,276 $0 $0	06/10/13 07/08/13 03/17/14	0% 0%
07-LA-110-21.2/22.8 07-2411U4 ACHN-P110-(017)E --() HB4N	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.1 KM SOUTH OF WASHINGTON BOULEVARD UC TO 0.2 KM NORTH OF WILSHIRE BOULEVARD OC CONSTRUCT AUXILIARY LANES	FLATIRON WEST, INC. 6185 AUTO CENTER DR BUENA PARK, CA 90621	SAMY, RAGY 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (626)572-6700	$22,790,420 $22,503,949 $3,320	11/12/09 12/07/09 12/11/14 PLANT EST SATIS	0% 0%
07-LA-110-22.4/30.3 07-1W3404 HM3		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS METH DECK,SPALL REPAIR,JOINT SEAL,A	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	CHOU, MICHAEL 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (626)339-1601	$3,095,368 $0 $0	05/22/13 06/13/13 02/21/14	0% 0%
07-LA-110-24.1/30.5 07-3Y3004 HM1B	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES AND SOUTH PASADENA FROM 0.1 MILE SOUTH OF COLLEGE STREET OVERCROSSING TO ORANGE GROVE AVENU COLD PLANE AND AC OVERLAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	AZIMA, HASSAN 3212 ROSEMEAD BOULEVARD,#100 EL MONTE, CA 91731 (626)572-6732	$3,006,730 $2,265,087 $1,781,837	06/11/12 07/03/12 08/30/13	88% 75%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-110-30.5/31.9 07-1W6004 HM1		IN LOS ANGELES COUNTY ROUTE 2, 5, 110 AT VARIOUS LOCATIONS COLD PLANE EXISTING PAVEMENT & RHMA	ALL AMERICAN ASPHALT P O BOX 2229 CORONA, CA 928782229 (951)736-7600	WANG, SIMON YEH-FU 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	$830,543 $0 $0	04/23/13 05/16/13 11/06/13	0% 0%
07-LA-118-7.8/7.8 07-4Y4604 HM4	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS REPLACE LIGHTWEIGHT OH SIGN	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	SAMY, RAGY 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (626)572-6700	$608,813 $579,133 $19,750	06/06/12 06/27/12 10/25/13 OVER RUN	100% 96%
07-LA-118-11.5/13.7 07-2770U4 NH-P118-(063) --() HA42	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM ROUTE 5 INTERCHANGE TO ROUTE 210 INTERCHANGE EAST AND WESTBOUND EROSION CONTROL	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619 (559)322-2041	CHAVEZ, EFRAIM 13171 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (818)364-2760	$1,610,222 $192,183 $92,828	12/12/12 01/11/13 09/19/13	73% 13%
07-LA-134-/13.3 07-266104 HSNH-P134-(036)E --() HB1		IN LOS ANGELES COUNTY IN VARIOUS CITIES BETWEEN ROUTE 170 AND ROUTE 210 INSTALL MBGR	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	AZIMA, HASSAN 3212 ROSEMEAD BLVD., SUITE 100 EL MONTE, CA 91731 (626)572-6732	$3,331,665 $0 $0	03/04/13 03/20/13 04/09/14	0% 0%
07-LA-134-/10 07-273404 ACNH-X037-(158)E --() HA21	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM WB 134 TO NB 170 CONNECTOR OC TO FIGUEROA STREET OC BRIDGE RAIL REPLACEMENT	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	IZADPANAH, MOE 3212 ROSEMEAD BLVD., SUITE 100 EL MONTE CA 91731 (626)572-6732	$2,321,211 $1,132,940 $110,098	09/13/12 10/17/12 01/10/14	46% 49%
07-LA-134-/11.4 07-4Y7904 HM3	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK AND JOINT SEALS	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON CT RANCHO CUCAMONGA CA 91730 (909)944-1037	RESLER, CAESAR 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$2,509,927 $3,327,529 $9,226	05/17/12 06/12/12 07/30/13	100% 98%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-138-48.9/51.8 07-1W5704 HM1		IN LA COUNTY IN PALMDALE FROM AVE R RT TO 60TH STREET E RHMA OVERLAY	CA RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	HARTANTO, HIN 45120 13TH STREET WEST LANCASTER, CA 93534 (661)726-0148	$674,020 $0 $0	05/24/13 06/13/13	0% 0%
07-LA-138-54.3/55.3 07-127224 NP-P138-(044)E --() HE13	SWPPP	IN LOS ANGELES COUNTY AT LITTLEROCK FROM 77TH STREET EAST TO 0.2 KM EAST OF 87TH STREET EAST WIDEN HIGHWAY WITH HMA OVER AB	TORO ENTERPRISES INC P O BOX 6285 OXNARD CA 93031 (805)483-4515	TIEU, FRED 45120 13TH ST. WEST LANCASTER, CA 93534 (661)726-0148	$6,244,654 $6,440,928 $0	10/26/11 12/02/11 06/26/13 06/28/13	100% 100% COMPLETED
07-LA-138-63.4/66 07-127274 ACNH-P138-(046)E --() HE13	SWPPP	IN LOS ANGELES COUNTY IN LLANO FROM 0.5 KM WEST OF 165TH STREET EAST TO 0.6 KM WEST OF 190TH STREET EAST WIDEN ROAD FROM 2 TO 4 LANES	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HARTANTO, HIN 45120 13TH ST W LANCASTER, CA 93534 (818)262-7120	$10,747,960 $10,863,517 $0	12/15/11 01/05/12 01/28/14	30% 99%
07-LA-170-17.7/20.3 07-2769U4 NH-P170-(004) --() HA42	SWPPP	IN LOS ANGELES COUNTY IN NORTH HOLLYWOOD NORTH AND SOUTHBOUND FROM VANOWEN STREET TO SHELDON STREET PLANTING, INSTALL IRRIGATION, SLOPE	Y A K A R 113 E ARROW HIGHWAY SAN DIMAS CA 91733 (909)599-1612	IZADPANAH, MOE 3212 ROSEMEAD BOULEVARD, #100 EL MONTE, CA 91731 (626)572-6732	$1,698,120 $171,968 $126,407	12/11/12 01/10/13 12/27/16	49% 10%
07-LA-187-3.5/5.7 07-1W4904 STP-P187-(003)E --() HM1		IN LOS ANGELES COUNTY IN MAR VISTA AND LOS ANGELES FROM LINCOLN BLVD TO SAWTELL BLVD CPOL, RHMA, DIGOUTS 124 PROGRAM	AUTOBAHN CONSTRUCTION INC 933 N BATAVIA ST ORANGE CA 92867 (714)769-7025	RAM, MAHINDA 12975 WEST CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	$1,288,878 $0 $0	06/03/13 06/27/13	0% 0%
07-LA-210-5.7/5.7 07-4T3704 ACIM-2101-(811)E 21-01 8-(1E) --() HB1	WPCP	IN LOS ANGELES COUNTY NEAR LOS ANGELES AT ROUTE 118/210 SEPARATION INSTALL CONCRETE BARRIER RAILING	O'DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 91773 (909)394-4510	MOHSENZADEH, ALI 13171 TELFAIR AVE. 101 & 102 SYLMAR, CA 91342 (818)364-2760	$382,315 $375,189 $3,042	04/05/12 04/25/12 08/20/13	90% 98% SUSPENDED

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-9.0/48.1 07-1W0504 HM3	WPCP	IN LOS ANGELES COUNTY FROM POSTMILE R9.0 TO R48.1 METH DECK,JOINT SEALS SPALL REPAIR	J FRANCIS COMPANY 16197 KRAMERIA AVE RIVERSIDE CA 92504 (951)776-9100	SHALVIRI, ALI P.O. BOX 9819 GLENDALE, CA 91226 (818)637-2506	$1,184,099 $839,098 $286,930	12/04/12 02/06/13 09/24/13	66% 70%
07-LA-210-14.2/22.6 07-4Y0104 HM1	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FR LA TUNA CANYON RD UC TO 0.1 MILE EAST OF ARROY BLVD OC PLACE RHMA	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	RESLER, CAESAR 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$2,021,077 $2,095,087 $109,509	06/26/12 07/20/12 08/13/13	88% 99%
07-LA-210-15.0/36 07-258934 ACIM- 210-(812) --() HA42	SWPPP	IN LA COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS SAND FILTERS & INFILTRATION DEVICES	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880	KAROUT, REDA 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (626)339-1601	$8,756,304 $2,520,736 $449,792	11/14/12 12/20/12 07/06/15	18% 29%
07-LA-210-17.8/0 07-2X8404 ACST-47B3-(004)E - -( ) HA23	WPCP	IN LOS ANGELES COUNTY AT PICKENS CANYON FLUME OVERCROSSING REPLACE FLUME PROTECTIVE LINER	POWELL CONSTRUCTORS INC 8555 BANANA AVE FONTANA CA 92335 (909)356-8880		$480,414 $74,535 $74,535	09/17/12 10/17/12 10/30/13	14% 15%
07-LA-210-24.2/24.2 07-4T5804 NHPI-G210-(814)E --() HB1		IN PASADENA AT WESTBOUND MOUNTAIN STREET OFFRAMP. INSTALL TRAFFIC SIGNAL AND CONSTRUCT ADA CURB RAMPS. INSTALL TRAFFIC SIGNAL,ADA RAMPS	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE MOORPARK CA 93021 (805)523-1914	YUE, WARREN 1041 W BADILLO STREET, STE 112 COVINA, CA 91722 (626)339-1601	$265,792 $0 $0	07/18/13 08/13/13	0% 0%
07-LA-210-30.7/41.4 07-267004 HA28	WPCP	IN LA COUNTY ON ROUTE 210 AT VARIOUS LOCATIONS FROM HUNTINGTON DRIVE TO AZUSA AVENUE CONSTRUCT VEHICLE PULLOUTS AND PAVE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	AZIMA, HASSAN 3212 ROSEMEAD BLVD., SUITE 100 EL MONTE, CA 91731 (626)572-6732	$556,939 $523,748 $0	03/27/12 04/13/12 04/22/13	100% 100%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-49.1/52.1 07-4T4604 ACST-P210-(013)E P2-10 0-(3E) --() HA25	SWPPP	IN LOS ANGELES COUNTY IN CLAREMONT FROM THOMPSON CREEK BRIDGE UNDERCROSSING TO BASELINE ROAD OVERCROSSING PLACE HIGHWAY PLANTING	STL LANDSCAPE AVE 8122 COMPTON AVE LOS ANGELES CA 90001 (323)581-8200	PUNJABI, RAJ 1041 W BADILLO STE 112 COVINA, CA 91722 (626)339-1601	$290,292 $284,626 $4,200	03/26/12 05/09/12 09/19/13	0% 0% PLANT EST SATIS
07-LA-405-.4/10.5 07-2X9504 ACIM-47B4-(004)E --() HA23	SWPPP	IN LOS ANGELES COUNTY IN LONG BEACH SIGNAL HILL AND CARSON FROM STUDEBAKER ROAD UNDERCROSSING TO CARSON STREET UNDERCROSSING REPAIR SLOPE EROSIONS	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706 (626)960-9502	GALLARDO, SAM 18730 S. WILMINGTON AVE.STE103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$792,390 $729,116 $1,560	11/07/12 12/03/12 08/30/13	83% 87%
07-LA-405-.8/6.9 07-1W3104 HM3		IN LOS ANGELES COUNTY IN LONG BEACH ON RTE 405 FR LOS CERRITOS CHANNEL UC TO RTE 405/710 SEP & ON RTE 710 FROM PICO AVE ON-RAMP OV JOINT REPL,SPALL REPAIR & METH DECK	O'DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 91773 (909)394-4510	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$1,148,509 $0 $0	06/10/13 07/08/13 03/17/14	0% 0%
07-LA-405-16.1/20.7 07-4Y5304 HM1	WPCP	IN LOS ANGELES COUNTY IN HAWTHORNE, LAWNDALE, REDONDO BEACH AND TORRANCE FROM 0.1 MILE NORTH OF YUKON AVENUE UNDERCROSSING TO 120 REPLACE AND GRING PAVEMENT	ALL AMERICAN ASPHALT PO BOX 2229 CORONA, CA 92878-2229 (951)736-7600	NJOYA, DAVID 18730 S WILMINGTON AVE, #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$4,527,130 $4,315,353 $62,560	05/09/11 06/01/11 08/30/13	100% 90% SUSPENDED
07-LA-405-16.4/19.5 07-3Y9404 HM1	WPCP	IN LOS ANGELES COUNTY, IN TORRANCE, LAWNDALE, REDONDO BEACH AND HAWTHORNE FROM 0.2 MILE SOUTH OF RTE 405/91 SEP TO 0.2 MILE SOUTH WARM MIX ASPHALT OVERLAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	ABUMUHOR, ISSAM 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-2905	$918,189 $836,085 $0	06/12/12 07/03/12 07/31/13	34% 91%
07-LA-405-24.4/25.8 07-241304 IM4-0530-(20E) --() HB4N	SWPPP	IN LOS ANGELES COUNTY IN IN LOS ANGELES AND CULVER CITY FROM 0.8 KM NORTH OF LA TIJERA BOULEVARD OVERCROSSING TO 0.4 KM SOUTH OF WIDEN RC SLAB	ORTIZ ENTERPRISES INCORPORATED 6 CUSHING WAY SUITE 200 IRVINE CA 92618 (949)753-1414	TRUJILLO, GILBERT 12975 W. CULVER BLVD. LOS ANGELES, CA 90066 (310)345-6270	$18,809,449 $16,255,092 $435,576	05/31/11 06/09/11 09/30/14	73% 88%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-39.4/48.6 07-252004 ACIM-4053-(005)E --() HA22		IN LOS COUNTY IN CITIES OF SHERMAN OAKS, VAN NUYS, AND NORTH HILLS ON ROUTE 405 BETWEEN 101 AND ROUTE 5 REHABILITATE PAVEMENT	MYERS AND SONS CONSTRUCTION LP 2554 MILLCREEK DR SACRAMENTO CA 95833 (916)649-4504		$28,478,486 $0 $0	06/28/13 07/30/13	0% 0%
07-LA-405-/0 07-1W4004 HM3		IN LOS ANGELES COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECK W METHACRYLATE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE, CA 92614 (949)252-0441	AKBARIAN, MASSOD 17912 CRUSADER AVE SUITE 101 CERRITOS, CA 90703 (562)860-3085	$1,574,425 $0 $0	05/30/13 06/27/13	0% 0%
07-LA-605-.1/16.6 07-250504 ACIM-G605-(296)2 --() HB1	WPCP	IN LA COUNTY IN LOS ANGELES AT ROUTE 605 FROM COYOTE CR BRIDGE TO N/B OFF PECK ROAD INST MBGR AND WIDEN SHOULDER	MODERN ALLOYS INC 11172 WESTERN AVENUE STANTON CA 90680 (714)893-0551	WANG, SIMON YEH-FU 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (626)572-6700	$1,436,451 $1,048,219 $200,074	07/05/12 07/30/12 08/30/13	99% 72%
07-LA-605-.8/25.9 07-4Y9004 HM3	WPCP	IN LOS ANGELES AT VARIOUS LOCATIONS TREAT BRIDGE DECK & REPLACE JOINT	VELARDE CONCRETE CONSTRUCTION INC 523 S BRAND BLVD SUITE 201 SAN FERNANDO CA 91340 (818)898-2300	WANG, MIKE 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$1,719,472 $1,590,826 $141,456	03/28/12 04/13/12 08/09/13	94% 91%
07-LA-605-1.7/6.8 07-4T3204 HA25	WPCP	IN LOS ANGELES COUNTY FROM CARSON STREET UNDERCROSSING TO ROSECRANS AVENUE UNDERCROSSING HIGHWAY PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVENUE CLOVIS CA 93619 (559)322-2041	FAYAD, HASSAN 17912 CRUSADER AVE. STE 101 CERRITOS, CA 90703 (562)860-3085	$449,017 $407,551 $1,392	08/05/11 08/18/11 09/17/14	0% 0% PLANT EST SATIS
07-LA-605-3.4/25.8 07-4Y1804 IT60-5295-(5E) --() HM3	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 195TH STREET OVERCROSSING TO ROUTE 605/210 SEPARATION TREAT BRIDGE DECKS AND REPLACE SLAB	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	ARIAS, JUAN 11229 S. WOODRUFF AVE DOWNEY, CA 90241 (562)572-6016	$2,195,989 $2,073,127 $0	12/06/11 12/21/11 07/31/13	90% 91%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-710-5.8/12 07-2X9604 NH-47B7-(004) --() HA23	WPCP	IN LA COUNTY IN LONG BEACH FROM HAR BOR SCENIC DRIVE OVERHEAD TO ROUTE 91/710 SEPARATION CONSTRUCT ROCK BLANKET,INLETS,PLANT	HIGHLAND CONSTRUCTION INC 133 N PIXLEY STREET ORANGE CA 92868 (714)538-5156	FAYAD, HASSAN 17912 CRUSADER AVE SUITE #101 CERRITOS CA 90703 (562)860-3085	$482,646 $432,624 $55,085	02/12/13 03/12/13 03/11/15	17% 89%
07-LA-710-6.1/6.8 07-4T4804 HA25	WPCP	IN LOS ANGELES COUNTY IN LONG BEACH FROM SHOEMAKER BRIDGE TO ROUTE 1/710 SEPARATION HIGHWAY PLANTING, HARDSCAPE	S T L LANDSCAPE INC 8122 COMPTON AVE LOS ANGELES CA 90001 (323)581-8200	ARIAS, JUAN 11229 SOUTH WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	$548,700 $501,358 $3,840	06/20/12 07/16/12 04/04/14	0% 0% PLANT EST SATIS
07-LA-710-17.2/26.4 07-202114 ACNH-7101-(809)N --() HA22	SWPPP	IN LA COUNTY ON ROUTE 710 AT VARIOUS LOCATIONS FROM LOS ANGELES RIVER BRIDGE TO RAMONA BOULEVARD UNDERCROSSING. LONG LIFE PAVEMENT & WIDEN BRIDGES	SHIMMICK/MYERS & SONS J V 16481 SCIENTIFIC WAY IRVINE CA 92618 (949)333-1500	JAHROMI, REZA 11229 S. WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	$104,557,630 $26,607,804 $1,008,167	04/04/12 04/30/12 05/17/16	22% 25%
07-LA-710-22.5/22.7 07-002344 NH-7101-(801)E --() HB311	SWPPP	IN LOS ANGELES COUNTY IN THE CITY OF COMMERCE AT WASHINGTON BOULEVARD UNDERCROSSING CONSTRUCT SOUND WALL	WESTERN STRUCTURES 6005 TYLER ST RIVERSIDE, CA 92503 (951)362-4300	GALLARDO, SAM 18730 S WILMINGTON AVE, #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$2,575,826 $2,475,068 $3,552	02/15/11 03/01/11 08/30/13	96% 94%
07-LA-710-26.5/27.4 07-179704 HA25	SWPPP	IN LOS ANGELES COUNTY IN MONTEREY PARK AND ALHAMBRA FROM ROUTE 710/10 SEPARATION TO VALLEY BOULEVARD UNDERCROSSING ROADSIDE RESTORATION	BELAIRE-WEST LANDSCAPE, INC. PO BOX 6270 BUENA PARK CA 90622	IZADPANAH, MOE 3212 ROSEMEAD BLVD, STE 100 EL MONTE CA 91731 (626)572-6732	$934,726 $726,578 $0	07/09/09 08/06/09 06/24/13	100% 92%
07-LA-710-26.5/27.4 07-1797A4 SHOPP		IN LOS ANGELES COUNTY IN MONTEREY PARK & ALHAMBRA FROM RTE 710/10 SEPARATION TO VALLEY BOULEVARD UNDERCROSSING TAKEOVER CONTRACT F HIGHWAY PLANTING IRRIGATION REPAIRS	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG CLOVIS, CA 93619	IZADPANAH, MOE 3212 ROSEMEAD BLVD, SUITE 100 EL MONTE, CA 91731 (626)572-6732	$334,613 $258,064 $2,725	08/31/11 09/09/11 04/15/15	0% 0% PLANT EST SATIS

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-1-2.6/10.2 07-4X0604 20.20		IN VENTURA COUNTY ROUTE 1 PM 2.6 TO 10.2 TO REPAIR FIRE DAMAGE AND PROTECT THE HIGHWAY FROM ROCK FALL AS DIRECTED BY R.E.DIR'S EME REPAIR FIRE DAMAGE	UNION ENGINEERING COMPANY, INC P.O. BOX 1000 VENTURA, CA 93002	IRA, ALFRED 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (805)480-4928	$2,485,000 $905,235 $905,235	05/04/13 06/19/13 07/15/14	17% 36%
07-VEN-1-10.2/15.9 07-1W3804 HM3		IN LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS TREAT DECK,JOINT SEAL,SPALL REPAIR	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	IRA, ALFRED 1525 RANCHO CONEJO BL. STE 102 THOUSAND OAKS, CA 93065 (805)480-4928	$820,387 $357,216 $351,296	02/28/13 03/19/13 10/31/13	57% 44%
07-VEN-1-16.6/18.8 07-276704 HB71		IN VENTURA COUNTY ON ROUTE 1,33,101 126 AT VARIOUS LOCATIONS INSTALL ADA CURB RAMPS	DREAMBUILDER 1324 E LAWSON LANE PLACENTIA CA 92870 (714)646-3697	IRA, ALFRED 1525 RANCHO CONEJO BL. STE 102 THOUSAND OAKS, CA 93065 (805)480-4928	$201,061 $158,361 $0	02/27/13 03/14/13 06/21/13 06/21/13 COMPLETED	100% 100%
07-VEN-1-22.4/26.7 07-228204 STP-P001-(574) --() HA42	SWPPP	IN VENTURA COUNTY NEAR VENTURA FROM 1.0 MILE NORTH OF VENTURA OVERHEAD TO 4.8 MILE SOUTH OF SEACLIFF OVERHEAD AND SEPARATION STRUCTURE (SEAWALL) RESTORATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	DAVIS, ALAN 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (805)480-4928	$12,272,457 $1,337,819 $1,334,444	03/27/13 04/18/13 06/14/14	10% 11%
07-VEN-23-3.5/T11.6 07-4Y0404 NH-P023-(034)E --() HM1		IN VENTURA COUNTY IN THOUSAND OAKS AND MOORPARK FROM THOUSAND OAKS BOULEVARD TO 0.2 MILE NORTH OF LOS ANGELES AVENUE UNDERCROSSIN PCC PROFILE GRINDING	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600		$3,455,416 $0 $0	06/05/13 06/27/13	0% 0%
07-VEN-23-6.0/6 07-1W5304 HM2		IN VENTURA COUNTY IN THOUSAND OAKS AND OXNARD ON ROUTE 23 AT AVENIDA DE LOS ARBOLES UC AND ROUTE 34 FROM 0.1 MILE WEST OF RICE AV REPAIR & REPLACE CULVERTS	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025	DAVIS, ALAN 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)480-4928	$799,500 $248,588 $248,588	05/07/13 06/04/13 03/31/13	11% 30%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-23-20.9/24.2 07-1W0804 HM1		IN VENTURA COUNTY, IN AND NEAR FILLMORE, FROM GRIMES CANYON ROAD TO TELEGRAPH ROAD COLD INPLACE RECYCLING - CIR	GRANITE CONSTRUCTION COMPANY P O BOX 6744 SANTA BARBARA CA 93160 (805)964-9951	DAVIS, ALAN 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)480-4928	$1,356,641 $0 $0	06/11/13 07/08/13 10/17/13	0% 0%
07-VEN-33-6.3/11.1 07-1W1204 HM1	WPCP	IN VENTURA COUNTY IN VENTURA FROM 0.1 MILE SOUTH OF PARK VIEW DRIVE TO 0.1 MILE SOUTH OF ROUTE 150 COLD PLANE AC PVMT AND PLACE RHMA	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	DAVIS, ALAN 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320	$1,539,171 $1,613,374 $1,099,065	06/04/12 06/21/12 07/31/13	100% 97%
07-VEN-33-55.0/57.5 07-2X8304 20.20.201 .13		VEN 33 NO.OF VEN CO AT PM 55.5 & PM 57.0 REPAIR MULTIPLE SLIP-OUTS. RSP PLACEMENT & INSTALLATION DUE TO STORM DAMAGE DIRECTORS EME REPAIR STORM DAMAGED HWY-SUPT SLOPE	SUMMER CONSTRUCTION 15245 TELEGRAPH ROAD SANTA PAULA, CA 93060 (805)933-9364	IRA, ALFRED 1525 RANCHO CONEJO BLVD., #102 THOUSAND OAKS, CA 91320 (805)480-4928	$3,235,000 $2,453,569 $0	04/08/11 04/11/11 12/30/13 OVER RUN	100% 76%
07-VEN-33-/48.7 07-1W2704 HM3		IN VENTURA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS, REPLACE SLABS	VELARDE CONCRETE CONSTRUCTION INC GUD VELARDE 523 S BRAND BLVD SUITE 201 SAN FERNANDO CA 91340 (818)898-2300	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)857-7070	$1,414,350 $1,560 $1,560	06/05/13 06/27/13 12/31/13	5% 0%
07-VEN-101-9.1/9.1 07-278904 HA42	WPCP	IN VENTURA COUNTY IN THOUSAND OAKS/ CAMARILLO BETWEEN WENDY DRIVE AND PLEASANT VALLEY ROAD UPGRADE WEIGH STATION	SANTA MARGARITA CONSTRUCTION CORP P O BOX 357 TEMPLETON CA 93465 (805)237-1186	CHAVEZ, EFRAIM 13171 TELFAIR AVENUE SUITE 101 SYLMAR, CA 91342 (818)364-2760	$556,121 $513,127 $0	12/19/12 01/10/13 06/28/13	93% 92%
07-VEN-101-39.8/43.6 07-260704 HB5	SWPPP	IN VENTURA & SANTA BARBARA COUNTIES FROM MOBILE PIER UNDERCROSSING TO 0.4 MILE SOUTH OF CASITAS PASS ROAD WIDEN RDWY W/JPCP OVER	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	ARROYO, HECTOR 1525 RANCHO CONEJO BL,STE 102 THOUSAND OAKS, CA 91320 (805)375-9247	$54,490,468 $26,652,427 $2,383,366	01/03/12 01/18/12 11/19/15	26% 49%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-150-28.6/28.7 07-4L5704 ACST-4138-(004)E 41-38 0-(4E) --() HA23	SWPPP	IN VENTURA COUNTY ON ROUTE 33 ABOUT 20 KM NORTH OF WHEELER SPRINGS AND ON ROUTE 150 NEAR SANTA PAULA CONSTRUCT ROCK WEIR SYSTEM	C A RASMUSSEN INC 28548 LIVINGSTON AVE VALENCIA, CA 91355 (661)367-9040	DAVIS, ALAN 1525 RANCHO CONEJO BLVD, 102 THOUSAND OAKS, CA 91320 (805)480-4928	$4,016,827 $4,029,483 $1,600	12/06/10 12/22/10 01/08/14	59% 99%

Totals: **Authorized Final Amt:** $1,857,668,330 **Completed to Date:** $823,868,193 **Work This Month:** $41,397,639

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-5.7/53.1 08-0R6404 HM3		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS REPLACE JOINT SEALS & SLOPE PAVING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	SANTOS, JOHN 2351 W. LUGONIA AVE. SUITE F REDLANDS, CA 92374 (951)538-5315	$1,466,893 $0 $0	06/18/13 07/15/13 01/23/14	0% 0%
08-RIV-10-15.2/0 08-0R5804 HB4N		IN RIVERSIDE COUNTY AT VARIOUS LOC FROM 1.1 MI E OF HARGRAVE STR UC TO 1.2 MI W OF RTE 10/62 SEPARATION INSTALL MEDIAN GATE BARRIERS	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025		$980,514 $0 $0	05/17/13 06/13/13	0% 0%
08-RIV-10-15.7/0 08-0L9304 HA42	WPCP	NEAR BANNING AT DESERT HILLS TRUCK INSPECTION FACILITY BUILD A NEW ADMINSTRATIVE BLDG & INSTALL A NEW SEPTIC TANK AND NEW_ LEACH BUILD A NEW ADMISTRATIVE BLDG &	HAL HAYS CONSTRUCTION INC 4181 LATHAM STREET RIVERSIDE CA 92501 (951)788-0703	BENJAMIN, AMGAD 2351 W. LUGONIA AVE. SUITE F REDLANDS, CA 92374 (909)844-9731	$2,216,256 $279,759 $0	11/09/12 01/10/13 03/07/14	41% 13%
08-RIV-10-17.8/16.3 08-1C8704 20.20 201130		IN RIVERSIDE COUNTY IN CITY OF BANNING BETWEEN RAMSEY STREET AND FIELDS ROAD TRUCK INSPECTION STATION DIR'S ORDER EMERGENCY F.A. UPGRADE AND REPLACE EXISTING CMS	CALIFORNIA PROFESSIONAL ENGINEERING 929 OTTERBEIN AVENUE UNIT E LA PUENTE, CA 91748	RAMOS, MOISES 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6293	$255,000 $139,202 $0	11/05/12 11/05/12 08/15/13	60% 55%
08-RIV-10-24.0/24.3 08-0E41A4 20.10 201110	SWPPP	IN RIVERSIDE COUNTY NEAR CABAZON FROM 4.8 MILES EAST OF MAIN STREET TO 1.0 MILE WEST OF 10/111 SEPARATION STUBBY WASH BRIDGE NO. REPAIR BRIDGE DECK, UPGRADE BRIDGE RAILING	PETERSON/CHASE GENERAL ENGINEERING CONSTRUCTION 1792 KAISER AVENUE IRVINE, CA 92614-5706 (949)252-0441	SOSTROM, DENISE 850 VIA LATA, SUITE 104 COLTON, CA 92324 (951)232-7608	$2,442,503 $576,548 $0	02/05/13 02/05/13 11/19/13	49% 24%
08-RIV-10-24.0/24.3 08-0E4104 IM-0103-(106)1 --() HA21	SWPPP	IN RIVERSIDE COUNTY NEAR CABAZON FROM 4.8 MILES EAST OF MAIN STREET TO 1.0 MILE WEST OF 10/111 SEPARATION. WIDENING REPAIR BRIDGE DECK/RAILING	BUILDING CONSULTING ENGINEERS INC 14616 MCKENDREE AVENUE CHINO CA 91710 (213)400-8078	SOSTROM, DENISE P. 850 VIA LATA, SUITE 104 COLTON, CA 92324 (951)232-7608	$1,939,509 $103,675 $0	01/12/12 02/13/12 01/11/13	100% 100%

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-44.5/52.2 08-0P8604 IM-010 -(107)3 --() HM1		IN RIVERSIDE COUNTY IN AND NEAR PALM DESERT FROM MONTEREY AVENUE TO 0.1 MILE WEST OF JEFFERSON STREET PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO, CA 92203	EMUH, GODWIN 4295 E. JURUPA AVE, SUITE 205 ONTARIO, CA 92761 (951)232-3706	$5,752,520 $415,188 $0	03/21/13 04/18/13 10/11/13	16% 7%
08-RIV-10-44.5/50.4 08-0Q1104 HSIM-0101-(063)1 --() HB1		IN RIVERSIDE COUNTY NEAR THOUSAND PALMS FROM 0.1 MILE E OF MONTEREY AVE OC TO 0.2 MILE WEST OF WASHINGTON ST OC CONSTRUCT CONCRETE BARRIER	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706 (626)960-9502		$2,664,536 $0 $0	06/03/13 06/27/13	0% 0%
08-RIV-10-46.7/0 08-1C8104 HM4		IN RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS REPLACING CRASH CUSHIONS	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE MOORPARK CA 93021 (805)523-1914		$285,912 $0 $0	05/21/13 06/13/13	0% 0%
08-RIV-10-135.0/0 08-0F3604 HA26	WPCP	IN RIVERSIDE COUNTY 17.5 MILES MILES WEST OF BLYTHE AT WILEY'S WELL SAFETY ROADSIDE REST AREA BUILDING CONSTRUCTION RESTSIDE AREA ADA COMPLIANT	DALKE AND SONS CONSTRUCTION INC 4585 ALLSTATE DRIVE RIVERSIDE CA 92501 (951)274-9880		$561,780 $0 $0	03/01/13 04/17/13	0% 0%
08-RIV-15-31.9/52.2 08-0Q8504 HM3		IN RIVERSIDE COUNTY ON RTE 15 FROM TEMESCAL CANYON RD UC TO PHILADELPHIA ST UC BRIDGE REHABILITATION	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVE IRVINE CA 92614 (949)252-0441	ABUGHARBIEH, IMAD 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-3610	$1,054,522 $0 $0	06/18/13 07/15/13	0% 0%
08-RIV-15-33.4/38.4 08-448304 IM- 015-(157) --() HA22	WPCP	IN & NR CORONA 1.3 KM S/O GLEN IVY UC TO 0.6 KM S/O ONTARIO AVE UC COLD PLANE, HMA, POLYESTER CONCRETE	R J NOBLE COMPANY P O BOX 620 ORANGE CA 92865 (714)637-1550	ABUGHARBIEH, IMAD 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-3610	$11,401,085 $7,955,352 $0	11/19/12 01/11/13 09/10/13	66% 75%

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-15-40.0/41.3 08-0C8204 HA25	WPCP	IN RIVERSIDE COUNTY IN CORONA .4 MILE SOUTH OF MAGNOLIA AVENUE OVERCROSSING TO TEMESCAL WASH. REPLACEMENT PLANTING, INSTALL	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVENUE CLOVIS CA 93619 (559)322-2041	BENSON, DAVID 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6478	$716,473 $685,615 $0	06/20/11 07/14/11 04/02/15	0% 0% PLANT EST SATIS
08-RIV-60-.1/9.5 08-0R6604 HM3		IN RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503 (951)352-4300	YANG, CHAD 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-7638	$982,809 $0 $0	06/12/13 07/08/13 12/02/13	0% 0%
08-RIV-62-.5/1 08-0N9104 HSNH-P062-(034)E --() HB1	SWPPP	NEAR PALM SPRINGS AT INTERSECTION OF SR-62 AND DILLION ROAD INSTALL TRAFFIC SIGNALS INSTALL TRAFFIC SIGNALS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		$843,520 $0 $0	01/23/13 02/20/13	0% 0%
08-RIV-62-1.2/2.2 08-0Q9204 HB4N		VARIOUS LOCATIONS IN PAINTED HILLS, COACHELLA AND PALM SPRINGS INSTALL CHANGEABLE MESSAGE SIGNS	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE MOORPARK CA 93021 (805)523-1914		$447,493 $0 $0	06/12/13 07/15/13	0% 0%
08-RIV-74-29.6/29.9 08-0J1404 ACHS-P074-(055)E - -( ) HB1	WPCP	IN RIVERSIDE COUNTY NEAR PERRIS AT STATE ROUTE 74/MENIFEE INTERSECTION WIDEN INTERSECTION, MODIFY TRAFFIC	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025	QURESHI, MUJAHID 2023 CHICAGO AVE. SUITE B-6 RIVERSIDE, CA 92507 (951)232-8642	$754,784 $703,182 $0	08/20/12 09/18/12 08/07/13	95% 90%
08-RIV-74-35.9/0 08-0R1804 HB4N		IN RIVERSIDE COUNTY IN AND NEAR HEMET AT CALIFORNIA AVE INSTALL TRAFFIC SIGNAL	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE MOORPARK CA 92302 (805)523-1914		$235,785 $0 $0	06/19/13 07/22/13	0% 0%

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-74-40.3/0 08-0M2104 HSNH-P074-(057)E --() HB1	WPCP	IN THE CITY OF HEMET, INTERSECTION OF SR-74 AND GILBERT STREET INSTALL TRAFFIC SIGNALS	PTM GENERAL ENGINEERING SERVICES INC PO BOX 7745 RIVERSIDE CA 92504 (951)710-1000		$216,902 $0 $0	01/23/13 02/22/13	0% 0%
08-RIV-74-42.6/47.9 08-1C3604 HM1		IN RIVERSIDE COUNTY IN AND NEAR HEMET FR DARTMOUTH STR TO 0.7 MI E OF WILLOWBROOK ROAD COLD PLANE, OVERLAY WITH RHMA-G,	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600		$1,848,937 $0 $0	05/20/13 06/13/13	0% 0%
08-RIV-74-63.0/67.5 08-1C4304 HM1		IN RIVERSIDE COUNTY NEAR IDYLLWILD AND PALM DESERT FROM HURKEY CREEK BRIDGE TO 0.5 MI W OF MORRIS RANCH RD FROM 0.2 MI W OF PINYON OVERLAY HMA-A & PERFORM DIGOUT	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO, CA 92203 (760)775-7500		$2,454,520 $0 $0	05/21/13 06/10/13	0% 0%
08-RIV-74-63.0/71.8 08-0P9504 HM1	WPCP	IN RIVERSIDE COUNTY IN HEMET AND NEAR ANZA FROM MARSHALL AVENUE TO HURKEY CREEK BRIDGE AND FROM 0.4 MILE WEST OF MORRIS RANCH ROAD COLD PLANE, REPLACE AC AND OVERLAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878 (951)736-7600	CHEN MICHAEL 2023 CHICAGO AVE. SUITE B-6 RIVERSIDE, CA 92507 (951)830-6017	$3,475,622 $3,650,237 $0	04/12/12 07/30/12 07/11/13 07/15/13	100% 100% COMPLETED
08-RIV-78-10.6/10.9 08-1C1204 HM1		IN RIVERSIDE COUNTY AT RIPLEY FROM RIVERSIDE COUNTY LINE TO 0.3 MILE SOUTH OF 28TH AVENUE AND FROM 0.3 MILE SOUTH OF 24TH AVENUE T COLD PLANE HMA OVERLAY W/ DIGOUTS	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO CA 92203 (760)775-7500		$1,200,520 $0 $0	05/07/13 05/31/13	0% 0%
08-RIV-91-.6/1.2 08-456624 ACST-P091-(131)E P0-91 1-(1E) --() HE11	SWPPP	IN RIVERSIDE COUNTY IN CORONA FROM 0.4 MILE SOUTH TO 0.2 MILE NORTH OF GREEN RIVER ROAD OC PLANTS AND MULCH WITH IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVENUE CLOVIS CA 93619 (559)322-2041	BENSON, DAVID 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6478	$717,865 $627,670 $0	07/20/11 08/05/11 05/18/15	0% 0% PLANT EST SATIS

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-91-15.6/21.6 08-448404 CMLN-6208-(009)E --() HB5	WPCP	IN RIVERSIDE COUNTY IN RIVERSIDE FROM ADAMS STREET TO THE ROUTE 60/215 SEPARATION CONSTRUCT HOV LANDS, WIDEN BRIDGES	SEMA CONSTRUCTION INC 320 GODDARD WAY, SUITE 150 IRVINE, CA 92618 (949)470-0500	LOPEZ, JOSEPH 119 N. MAPLE, SUITE A & U CORONA, CA 92880-1793 (951)232-6052	$111,841,471 $44,418,888 $0	02/10/12 03/08/12 08/13/14	53% 40%
08-RIV-91-/21.6 08-0P6304 ACNH-000C-(329)E --() HB4N	WPCP	RIV/SBD VARIOUS LOCATIONS REPLACE CCTVS COMMUNICATION BACKBONE UPGRADE TELEVISION CAMERA SYSTEMS	REPUBLIC ITS 1266 N LA LOMA CIRCLE ANAHEIM CA 92806 (714)630-2100	OBADIKE, JOSEPH 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)830-6821	$3,492,337 $3,338,677 $0	04/07/11 05/04/11 06/26/13 06/27/13 COMPLETED	100% 100%
08-RIV-95-/36.2 08-0P7904 HM1		IN RIVERSIDE COUNTY NEAR BLYTHE FR 0.2 MI S/O RTE 10/95 SEPARATION TO 0.7MI S/O LYE ROAD DIGOUTS, COLD PLANE, OVERLAY, SEAL	VSS INTERNATIONAL P O BOX 981330 WEST SACRAMENTO CA 95798 (916)373-1500		$1,716,078 $0 $0	04/18/13 05/16/13	0% 0%
08-RIV-111-8.0/10 08-1C8304 HM1		IN RIVERSIDE COUNTY NEAR DESRET BEACH & N SHORE FR 0.3 MI N OF PARKSIDE DR TO 1.6 MI S OF CLEVELAND STR CONDUCT PAVEMENT REHABILITATION	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509 (951)684-5360		$1,107,925 $0 $0	05/21/13 06/13/13	0% 0%
08-RIV-215-38.0/38.9 08-449314 ACNH-X065-(095)N LN62-08 0-(7) --() HE11	SWPPP	IN RIVERSIDE COUNTY IN MORENO VALLEY ON ROUTE 215 FROM 0.9KM NORTH OF EUCALYPTUS AVENUE UNDERCROSSING TO 0.5 KM WEST OF BOX SPRING CONSTRUCT HOV IN EACH DIRECTION	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)536-3100	CALIXTO, MIGUEL 119 N. MAPLE SUITES A & U CORONA, CA 92880 (951)232-8957	$24,225,675 $19,502,630 $0	04/11/11 05/04/11 03/27/14	74% 80%
08-RIV-215-38.6/39.7 08-334884 HE11	WPCP	IN RIVERSIDE COUNTY IN RIVERSIDE FROM 0.3 MILE W/O CENTRAL AVENUE UNDERCROSSING TO 0.3 MILE E/O FAIR ISLE DRIVE UNDERCROSSING PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N AMRSTRONG AVENUE CLOVIS, CA 93619 (559)322-2041	SPRAY, MICHAEL 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-6497	$535,064 $367,494 $0	06/28/12 07/16/12 05/12/16	0% 0% PLANT EST SATIS

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-215-39.7/43 08-334874 HE11	WPCP	IN RIVERSIDE COUNTY IN RIVERSIDE FROM 0.8 MILE EAST OF MARTIN LUTHER KING BOULEVARD TO DOWN STREET OVERHEAD. REPLACE PLANTING, IRRIGATION, PUMP	YAKAR 113 E ARROW HIGHWAY SAN DIMAS CA 91773 (909)599-1612	SPRAY, MICHAEL 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6497	$1,376,881 $1,176,957 $0	03/21/12 04/13/12 05/19/16	0% 0% PLANT EST SATIS
08-RIV-215-43.1/43.9 08-334864 HE11	SWPPP	IN RIVERSIDE COUNTY IN RIVERSIDE ON ROUTE 215 FROM DOWN STREET OVERHEAD TO COLOMBIA AVENUE OVERCROSSING ON ROUTE 60 FROM 0.2 MILE REPLACE HIGHWAY PLANTING	O DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 91773 (909)394-4510	BENSON, DAVID 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6478	$3,828,682 $3,601,798 $0	04/01/11 04/19/11 09/11/15	0% 0% PLANT EST SATIS
08-RIV-215-43.2/45.3 08-0M94U4 OTHR- -( )S L620-8 01-(11P)L 6208- 018-(1) HE13	SWPPP	IN RIVERSIDE & SAN BERNARDINO CTIES ON RTE 91 FROM SPRUCEST TO 60/91/ 215 SEPARATION & ON RTE 215 FROM 60/91/215 SEPARATION TO ORA WIDEN ROADWAY WITH HMA	AMES CONSTRUCTION INC 2000 AMES DRIVE BURNSVILLE, MN 55306 (952)435-7106	YOGARAJAH, MANNY 850 S. VIA LATA STE 100-A COLTON, CA 92324 (951)830-6864	$133,600,405 $20,169,780 $0	12/03/12 01/10/13 12/16/15	21% 15%
08-RIV-243-/1.1 08-1C4404 HM1		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS COLD PLANE & PAVE HMA, AC SURFACE	CALMEX ENGINEERING INC 2764 S VISTA AVE BLOOMINGTON CA 92316 (909)546-1311	ALAM, MAHFUAL 2023 CHICAGO AVE. SUITE B-6 RIVERSIDE, CA 92507 (951)840-8240	$1,062,425 $357,218 $0	05/07/13 05/31/13 08/14/13	28% 34%
08-RIV-5701-/0 08-0R9004 HM5		IN RIVERSIDE AND SAN BERNARDINO COUNTIES AT THE VIDAL AND BLYTHE MAINTENANCE STATION CONSTRUCT FUEL CANOPY	M C ALYEA CONSTRUCTION 5161 HEDRICK AVE RIVERSIDE CA 92505 (951)227-3131	SANTOS, JOHN 2351 W. LUGONIA AVE. SUITE F REDLANDS, CA 92374 (951)538-5315	$218,895 $0 $0	06/18/13 07/15/13 02/06/14	0% 0%
08-RIV-5728-/0 08-499804 HM5	WPCP	IN RIVERSIDE COUNTY ADJACENT TO RTE 10 IN BANNING @ BANNING MAINT STATION @ 2033 RAMSEY ST, BANNING CA, 92220 CONSTRUCT STORAGE BUILDING,	HAL HAYS CONSTRUCTION INC 4181 LATHAM STREET RIVERSIDE CA 92501 (951)788-0703	ALAM, MAHFUAL 2023 CHICAGO AVENUE SUITE B-6 RIVERSIDE, CA 92507 (951)840-8240	$928,817 $240,912 $0	02/07/13 02/27/13 09/25/13	62% 26%

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-10-9.9/24.5 08-384344 HB4N	SWPPP	FROM 0.1 MI E/O ROUTE 15 SEPARATION TO 0.3 MI E/O ROUTE 215 SEPARATION WIDEN RAMPS, INSTALL RAMP METERING,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	TRAN, KEN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)844-3312	$7,092,101 $4,962,654 $0	03/26/12 04/13/12 08/20/13	93% 70%
08-SBD-10-12.0/19.8 08-497514 201310HB4 N		IN SAN BERNARDINO COUNTY IN FONTANA AT CHERRY AVENUE, CITRUS AVENUE AND CEDAR AVENUE INTERCHANGES 3-YEAR PLANT ESTABLISHMENT	NATURES IMAGE INC. 20361 HERMANA CIRCLE LAKE FOREST, CA 92630	SIMPSON, JOHN 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-8950	$255,210 $53,993 $0	09/14/12 09/14/12 12/18/15	20% 21%
08-SBD-15-3.8/12.8 08-472224 ACIM-0155-(155)E 0- 1-(5E) --() HA22	SWPPP	IN SAN BERNARDINO COUNTY IN RANCHO CUCAMONGA, FONTANA AND RIALTO FROM 7TH STREET UNDERCROSSING TO SIERRA AVENUE UNDERCROSING PAVEMENT REHABILITATION, SLAB	GRIFFITH/COFFMAN JOINT VENTURE 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)536-3100	ALIPANAH, FRED 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (909)289-2020	$77,674,380 $73,528,243 $0	02/16/12 03/22/12 07/31/13	0% 0% PLANT EST SATIS
08-SBD-15-14.0/16.4 08-0K7104 STPL-6208-(016)N 620-8 01-(ACI)M 71 0-63-() HB4C		I-15 GLEN HELEN PKWY IC THRU I-215 IC TO KENWOOD IC AND I-215 FROM S/O DEVORE IC THRU I-15 IC REALIGN I-15 AND RECONFIGURE WITH I REALIGN AND RECONFIGURE CONNECTORS	ATKINSON CONTRACTORS LP 27422 PORTOLA PARKWAY STE 250 FOOTHILL RANCH CA 92610 (949)855-9755	RAOUF, MUSTAPHA 464 WEST 4TH STREET, MS 1164 SAN BERNARDINO, CA 92401 (909)383-6722	$208,575,831 $26,167,325 $0	11/13/12 11/26/12 10/04/16	17% 13%
08-SBD-15-14.6/0 08-0M8804 HSIM-0155-(158)E IM01-55 1-(2E) --() HB1	WPCP	IN SAN BERNARDINO COUNTY NEAR RIALTO AT ROUTE 15 NORTHBOUND RAMPS AND GLEN HELEN PARKWAY INSTALL TRAFFIC SIGNALS AND	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGLES AVE MOORPARK CA 93021 (805)523-1914		$229,500 $0 $0	03/12/13 04/18/13	0% 0%
08-SBD-15-31.8/171.4 08-0R6504 HM3		IN SAN BERNARDINO AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS, PLACE HMA	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 92711 (714)769-7025	ADODO, EFE 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7471	$1,338,541 $0 $0	06/12/13 07/15/13	0% 0% SUSPENDED

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-70.6/74.9 08-0K1504 ACIM-0151-(229)1 --() HA22	WPCP	IN SAN BERNARDINO COUNTY IN AND NEAR BARSTOW FROM 0.5 MILE NORTH OF ROUTE 15/58 SEPARATION TO EAST MAIN STREET UNDERCROSSING. COLD PLANE AND OVERLAY	PAVE - TECH INC 735 LAGUNA DRIVE CARLSBAD CA 92008 (760)729-7592	AL-KHATEEB, TAGHREED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7793	$6,272,954 $1,023,981 $0	01/05/12 02/03/12 09/17/13	74% 16%
08-SBD-15-81.8/0 08-0P8804 HM3	WPCP	IN SAN BERNARDINO CO. ON RTE 15 IN YERMO AT GHOST TOWN ROAD UC AND ON RTE 40 AT VARIOUS LOCATIONS FROM PISGAH CRATER ROAD UC TO A BRIDGE DECKS, PAINT STEEL BRIDGE	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	AL-KHATEEB, TAGHREED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7793	$2,811,860 $2,574,609 $0	06/11/12 07/05/12 07/19/13	99% 91%
08-SBD-18-6.1/31.6 08-0Q6504 HM3		IN SAN BERNARDINO COUNTY ON RTE 18 AT VAR LOCATIONS FROM STATE RTE 18/330 SEPARATION METHACRYLATE,JOINT SEAL,AC SURFACE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	NGUYEN, NHAN 850 S. VIA LATA SUITE #104 COLTON, CA 92324 (909)821-8164	$1,847,123 $0 $0	06/16/13 07/15/13 SUSPENDED	0% 0%
08-SBD-18-30.0/32.5 08-0A7914 ACST-X071-(054)E X0-71 0-(4E) --() HE13	WPCP	IN SAN BERNARDINO COUNTY IN RUNNING SPRINGS ON ROUTE 18 AND ON ROUTE 330 PLANTING AND IRRIGATION	ROCK BOTTOM INC 2724 LANDCO DRIVE BAKERSFIELD CA 93308 (661)859-1700	TRAN, KEN 236 ORANGE SHOW RD STE 109 SAN BERNARDINO CA 92408 (909)844-3312	$1,084,009 $1,117,599 $0	10/22/09 12/14/09 12/03/13 PLANT EST SATIS	0% 0%
08-SBD-38-51.9/0 08-0R8604 HM		SAN BERNARDINO COUNTY, AT FAWNSKIN, AT THE FAWNSKIN MAINTENANCE STATION BUILD A SANDHOUSE, STORAGE BINS,	MGP CONSTRUCTION P O BOX 355 UPLAND, CA 91785 (909)982-2364	TRAN, KEN 850 S. VIA LATA, SUITE 104 COLTON, CA 92324 (909)821-8164	$1,507,527 $0 $0	06/20/13 07/31/13 04/17/14 SUSPENDED	0% 0%
08-SBD-40-2.0/39 08-0Q7804 HM3		IN SAN BERNARDINO COUNTY FROM 1.2 MILE WEST OF SOUTH MONTARA AVENUE UNDERCROSSING TO 1.7 MILE WEST OF PISGAH CRATER ROAD UNDERCROS PLACE POLYESTER CONCRETE OVERLAY.	WESTERN STRUCTURES ROBERT DRUCKENMILLER PROJECT MANAGER 6005 TYLER STREET RIVERSIDE CA 92503 (909)721-3120	SHAHIDI, SHAINE 222 E. MAIN STREET, SUITE 208 BARSTOW, CA 92311-2366 (951)232-7839	$1,085,000 $0 $0	05/22/13 06/13/13 11/07/13	0% 0%

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-40-3.0/28.1 08-0K2504 IM-040 -(080) --() HA22	WPCP	FROM 0.25 MILES W/O PELELIU DITCH TO DESERT RSR NEAR BARSTOW HMA OVERLAY AND MBGR	SKANSKA USA CIVIL WEST CALIFORNIA DISTRIC INC DENNIS PUTNAM SENIOR PROJECT MANAGER 1995 AGUA MANSA ROAD RIVERSIDE CA 92509 (951)684-5360	SHAHIDI, SHAINE 222 E. MAIN STREET SUITE 208 BARSTOW, CA 92311-2366 (951)232-7839	$17,831,153 $3,257,953 $0	12/06/12 01/10/13 01/28/14	35% 18%
08-SBD-40-28.1/51 08-0K2404 ACIM-0401-(078)2 --() HA22	WPCP	SAN BERNARDINO COUNTY FROM 0.2 MI W/O DESERT OASIS ROADSIDE REST AREA TO 1.0 MI E/O CRUCERO ROAD COLD PLANE, OVERLAY AND MBGR	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9300	SHAHIDI, SHAINE 222 E. MAIN ST., SUITE 208 BARSTOW, CA 92311-2366 (951)232-7839	$25,596,651 $22,294,638 $0	02/10/12 03/06/12 10/15/13	77% 87%
08-SBD-40-85.2/0 08-0N5904 ACIM-040 -(060) --() HA21	SWPPP	IN SAN BERNARDINO COUNTY NEAR ESSEX AT VAN WINKLE WASH BRIDGE BRIDGE REPLACEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	NGUYEN,KHOA 222 E. MAIN STREET SUITE 208 BARSTOW, CA 92311-2366 (951)232-8611	$7,830,617 $2,305,855 $0	02/07/13 02/28/13 01/08/14	32% 29%
08-SBD-40-119.0/138.3 08-0K2704 IM-0402-(058) --() HA22	WPCP	FROM 0.5 MI W/O TANK TOWER DITCH TO BUZZARD WASH NEAR NEEDLES MILL,OVERLAY AC, MBGR, DIKES,DRAINS	LAS VEGAS PAVING CORPORATION 4420 SOUTH DECATUR BLVD LAS VEGAS NEVADA 89103 (702)251-5800	DAVIS, DARCY 1044 EAST BROADAY STREET NEEDLES, CA 92363 (951)232-6000	$23,499,501 $12,568,959 $0	12/21/12 01/11/13 05/15/14	37% 53%
08-SBD-40-138.3/154.5 08-0K2604 IM-040 -(059) --() HA22	WPCP	IN/NEAR NEEDLES FROM BUZZARD WASH TO ARIZONA STATE LINE MILL & OVERLAY THE EXISTING ASPHALT	LAS VEGAS PAVING CORPORATION 4420 SOUTH DECATUR BLVD LAS VEGAS NV 89103 (702)251-5800	DAVIS, DARCY 1044 EAST BROADWAY STREET NEEDLES, CA 92363 (951)232-6000	$17,030,783 $1,844,603 $0	12/19/12 01/11/13 05/15/14	37% 11%
08-SBD-62-15.1/29.3 08-0Q7304 NH-P062-(033) --() HM1	WPCP	IN YUCCA VALLEY TO 29 PALMS. ON ST 62 FR YUCCA MESA RD TO BERMUDA AVENUE PAVEMENT REHABILITATION	MATICH CORPORATION P O BOX 10 HIGHLAND CA 92346 (909)382-7400	BENJAMIN, AMGAD 2351 WEST LUGONIA AVE. SUITE F REDLANDS, CA 92374 (909)844-9731	$12,714,000 $12,028,894 $0	12/28/12 02/14/13 09/25/13	49% 92%

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-62-38.5/106 08-0N1204 ACST-P062-(035)E P0-62 0-(5E) --() HM1		IN SAN BERNARDINO COUNTY NEAR TWENTYNINE PALMS AND RICE FROM GOPHER GROVE LANE TO 11 MILES EAST OF IRONAGE ROAD AND FROM 0.8 MILE OVERLAY EXISTING PAVEMENT	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509 (951)684-5360	YOUSSEF, MAGED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)277-8580	$6,341,071 $1,313 $0	04/05/13 05/01/13 08/23/13	57% 0%
08-SBD-62-142.2/142.9 08-378704 STP-BRST-(PP0)6 STP-BRST-(PP0)0 BR- S95-(A20)0 HA21	SWPPP	IN SAN BERNARDINO COUNTY CALIFORNIA AND IN LA PAZ COUNTY ARIZONA FROM THE INTERSECTION OF LPARKER DAM ROAD AT EARP TO THIRD STREE BRIDGE TO BE REPLACED	M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 956600620 (916)334-1221	YAP, SIONG 790 S. VIA LATA STE 100 COLTON, CA 92324 (951)232-3922	$25,158,634 $18,782,757 $0	02/15/11 02/28/11 10/17/14	64% 74%
08-SBD-71-4.8/8.5 08-0F1004 SARR-STPE-(P07)E STPE-P0 7-(0E) --() HB34	WPCP	IN SBD & RIV COUNTIES NEAR CHINO HILLS FROM CENTRAL AVE OC SANTA ANA RIVER BRIDGE HIGHWAY PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	SPRAY, MIKE 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6497	$558,857 $485,830 $0	01/26/11 02/15/11 09/26/14	0% 0% PLANT EST SATIS
08-SBD-138-24.1/37.8 08-0P9204 HM1	WPCP	IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS COLD PLANE & PAVE, REPLACE DETECTOR	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878 (951)736-7600	TRAN, KEN 850 VIA LATA ROAD SUITE 104 COLTON, CA 92324 (909)844-3312	$5,240,704 $4,850,737 $0	05/23/12 06/20/12 09/13/13	47% 86%
08-SBD-138-27.5/28.5 08-0Q2404 STP-17D4-(004)E --() 20.20 201130		IN SAN BERNARDINO COUNTY NEAR CEDARPINES PARK AT 1.0 MILE EAST AND AT 2.0 MILE EASTOF CLEGHORN ROAD DIR'S ORDER EMERGENCY F.A. REPAIR/REPLACE 42" CULVERTS & EMBANKMENT	JABRE CONTRACTING 1813 MANZANITA LANE MANHATTAN BEACH, CA 90266	NGUYEN, NHAN 850 VIA LATA, SUITE 104 COLTON, CA 92324 (909)821-8164	$1,447,800 $1,134,438 $0	01/04/13 01/07/13 09/03/13	100% 79%
08-SBD-138-/0 08-0N1404 HA12	WPCP	IN SAN BERNARDINO COUNTY AT VARIOUS MAINTENANCE STATIONS REPLACE EMULSION TANKS	UNITED ENGINEERING AND CONSTRUCTION INC 336 N CENTRAL AVE 10A GLENDALE CA 91203 (818)662-8055	ADODO, EFE 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7471	$727,452 $679,971 $0	06/27/12 10/04/12 06/14/13 06/26/13	100% 100% COMPLETED

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-210-9.9/12.5 08-0N4104 HSIM- 210-(813)E --() HB1	WPCP	IN SAN BERNARDINO COUNTY IN RANCHO CUCAMONGA AND FONTANA FR ETIWANDA AVE OC TO SAN SEVAINE ROAD UC CONSTRUCT CONCRETE BARRIER	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706 (626)960-9502		$983,321 $0 $0	06/18/13 07/22/13	0% 0%
08-SBD-210-30.2/33.2 08-0P3804 NH-X071-(064) --() HM1		IN SBD CO IN CHINO, ONTARIO, HIGHLAND AND REDLANDS ON RTE 83 FR 71/83 SEP TO RTE 60/83 SEP AND ON RTE 210 FROM FIFTH STREET OC TO OVERLAY AND LOCALIZED DIGOUTS	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	NGUYEN, VU 4295 E. JURUPA ST. SUITE 207 ONTARIO, CA 91761 (951)232-3784	$3,575,365 $1,837,015 $0	03/21/13 04/18/13 08/26/13	62% 51%
08-SBD-215-14.0/0 08-0M4004 HB4N	WPCP	IN SAN BERNARDINO COUNTY IN SAN BERNARDINO AT PALM AVE DR. INSTALL TRAFFIC SIGNALS	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000	RUIZ, MANUEL 790 VIA LATA SUITE 100 COLTON, CA 92324 (909)783-6947	$394,493 $178,749 $0	06/18/12 07/16/12 04/30/13	96% 45%
08-SBD-395-19.0/35.6 08-0C1214 ACHS-P395-(236)E P3-95 2-(6E) --() HB1	SWPPP	IN SAN BERNARDINO COUNTY FROM 7.9 MILES NORTH OF STATE ROUTE 18 TO 10.4 MILES SOUTH OF STATE ROUTE 58 WIDEN MEDIAN & SHOULDER,RUMBLE STRP	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD 400 BREA CA 92821 (714)578-9600	AL-KHATEEB, TAGHREED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7793	$22,195,820 $4,391,187 $0	10/31/12 12/03/12 07/02/14 SUSPENDED	20% 20%
08-SBD-5712-/0 08-0M0204 HA12		IN SAN BERNARDINO COUNTY IN BLOOMINGTON AT MAGANA-ORTEGA MAINTENANCE STATION AT 451 WEST SLOVER AVENUE CONSTRUCT CNG FUELING STATION	AMTEK CONSTRUCTION 12409 SLAUSON AVE SUITE I WHITTIER CA 90606 (562)696-7111		$591,435 $0 $0	06/03/13 06/27/13	0% 0%

Totals: **Authorized Final Amt:** $810,342,605 **Completed to Date:** $304,382,084 **Work This Month:** $0

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-6-/0 09-348104		IN INYO AND MONO COUNTIES AT VARIOUS LOCATIONS THIN BLANKET OVERLAY	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	$5,349,817 $4,637,516 $4,070,341	10/10/12 11/06/12 08/09/13	64% 86% SUSPENDED
	WPCP						
09-INY-58-/0 09-352904		IN INYO AND KERN COUNTIES AT VARIOUS LOCATIONS BRDIGE DECK MAINTENANCE	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	AMARJIT DHALIWAL 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4766	$1,044,944 $0 $0	05/17/13 06/10/13 10/31/13	0% 0%
HM3							
09-INY-127-/49.2 09-356504		IN INYO COUNTY AT AND NEAR SHOSHONE AT VARIOUS LOCATIONS REPLACE REHABILITATE CULVERTS	DREAMBUILDER 1324 E LAWSON LANE PLACENTIA CA 92870 (714)646-3697		$606,061 $0 $0	05/02/13 05/31/13	0% 0%
HM2							
09-INY-178-/62.1 09-356204		IN INYO COUNTY NEAR SHOSHONE AT VARIOUS LOCATIONS FROM 0.7 MILE EAST OF ROUTE 127 TO 0.8 MILE WEST OF NEVADA STATE LINE REMOVE AND REPLACE CULVERTS	WILLIAM KANAYAN CONSTRUCTION P O BOX 643 RIMFOREST CA 92378 (909)337-5428		$460,266 $0 $0	05/03/13 05/31/13	0% 0%
HM2							
09-INY-190-40.0/57.9 09-354704		IN INYO COUNTY NEAR PANAMINT SPRINGS FROM 1.6 MILES WEST OF SALINE VALLEY ROAD TO TRONA ROAD CONSTRUCT THIN BLANKET OVERLAY	QUALCON CONTRACTORS INC 1645 ESMERALDA AVE MINDEN NV 89423 (775)782-2006		$2,510,310 $0 $0	04/29/13 05/24/13	0% 0%
HM1							
09-INY-190-65.9/66.5 09-287504 ACGS- STP-(017) P190- -(017)E --()		IN INYO COUNTY ABOUT 10.5 MILES EAST OF PANAMINT SPRINGS FROM 8.0 MILES EAST OF PANAMINT VALLEY ROAD TO 10.0 MILES WEST OF WILDRO CONSTRUCT ROADWAY REALIGNMENT	STEVE MANNING CONSTRUCTION INC P O BOX 491660 REDDING CA 96049 (530)222-0810	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	$2,636,337 $2,526,686 $0	07/27/12 08/16/12 07/01/13	99% 95%
HB1	SWPPP						

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-KER-14-35.4/0 09-349104 HM3	WPCP	IN KERN COUNTY AT VARIOUS LOCATIONS REHAB FIVE BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	CARY J. CRUZ 183 W. VENTURA CRT. KINGSBURG, CA 93631 (559)341-3377	$1,038,038 $16,250 $0	05/22/12 06/19/12 01/23/13 SUSPENDED	100% 2%
09-MNO-203-7.1/0 09-352704 ACST-P203-(011)E - -( )		IN MONO COUNTY NEAR THE TOWN OF MAMMOTH LAKES 0.2 MILES EAST OF MERIDIAN BOULEVARD INSTALL CMS	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE MOORPARK CA 93021 (805)523-1914	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	$155,552 $21,339 $21,339	06/11/12 07/03/12 09/10/13	10% 14%
HB4N	WPCP						
09-MNO-395-1.0/100 09-357404 CSTP-X051-(027)E --()		IN MONO COUNTY NEAR LEE VINING ON VARIOUS ROUTES AT VARIOUS LOCATIONS THIN BLANKET HMA OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 5127 BAKERSFIELD CA 93380 (661)399-3361		$4,238,324 $0 $0	04/30/13 05/24/13	0% 0%
09-MNO-395-40.0/45 09-354504 NH-P395-(239) --()	WPCP	IN MONO COUNTY ABOUT 6 MILES SOUTH OF LEE VINING FROM 0.2 MILE SOUTH JUNCTION ROUTE 158 TO OLD WEST PORTAL ROAD CONSTRUCT ASPHALT RUBBER CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS P O BOX 980430 WEST SACRAMENTO CA 95798 (916)373-2420	H. J. BLOMMER 500 SOUTH MAIN ST (760)648-7906	$1,070,593 $948,556 $89,143	12/20/12 01/11/13 08/02/13 SUSPENDED	90% 88%
09-MNO-395-51.5/0 09-352304 HA12	WPCP	IN MONO COUNTY AT THE LEE VINING MAINTENANCE STATION L5710 LEE VINING MECHANIC'S FACILITY	DESERT CONCEPTS CONSTRUCTION INC 77-770 COUNTRY CLUB DR STE D PALM DESERT CA 92211 (760)200-9007	MODIRI FUAD	$982,366 $1,019,317 $0	06/18/12 07/16/12 07/04/13 07/24/13	100% 100%
09-MNO-395-51.5/51.5 09-354404		IN MONO COUNTY IN THE TOWN OF LEE VINING AT THE LEE VINING MAINTENANCE STATION (L5710) CONSTRUCT CREW ROOM BUILDING	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514 (760)446-3576		$710,248 $0 $0	06/10/13 07/22/13	0% 0%

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-65.1/69.6 09-343204 ACNH-ACST-(026)E 015- 0-(6E) --() HM1	WPCP	IN MONO COUNTY AT VARIOUS LOCATIONS (395-65.1/69.6, 395-76.0/77.0, 182-0.0/6.2) PLACE HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	H. J. BLOMMER 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)648-7906	$3,300,738 $2,381,879 $0	05/13/11 06/01/11 05/31/13	100% 72% SUSPENDED
09-MNO-395-118.7/119.6 09-237704 ACHS-NHP3-(237)E - 2-(7E) --() HB4N	SWPPP	IN MONO COUNTY NEAR TOPAZ LAKE FROM 1.7 MILES NORTH OF SR 89 TO 0.9 MILES SOUTH OF THE NEVADA BORDER ROAD REALIGNMENT AND RETAINING WALL	DISNEY CONSTRUCTION INC 859 COWAN ROAD SUITE 3 BURLINGAME CA 94513 (650)259-9545	ANDREW BRANDT 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-8036	$11,365,036 $11,463,407 $0	03/06/12 03/28/12 08/13/13 08/13/13	100% 100%

Totals: **Authorized Final Amt:** $35,468,630 **Completed to Date:** $23,014,949 **Work This Month:** $4,180,823

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-AMA-49-6.1/0 10-0T1404 HSST-P049-(152)E --() HB1	WPCP	IN AMADOR COUNTY AT MARTELL AT MARTELL/JACKSON GATE ROAD INSTALL TRAFFIC SIGNAL	TIM PAXIN'S PACIFIC EXCAVATIONINC 9796 KENT STREET ELK GROVE CA 95624 (916)686-2800	PAWAN K GARG 1110 W KEKKLEMAN LANE LODI CA 95240 (209)333-6972	$469,811 $452,428 $251,273	01/09/13 01/25/13 07/31/13	80% 91%
10-AMA-88-/5.5 10-264444 ACNH-P088-(058) --() HA22	SWPPP	IN AMADOR COUNTY ABOUT 7 MILES EAST OF CLEMENTS FROM SAN JOAQUIN COUNTY LINE TO 0.1 MILE WEST OF RTE 124 ROADWAY REHABILITATION	GEORGE REED INC - MYERS AND SONS CONSTRUCTION LP JV P O BOX 4760 MODESTO CA 95352 (209)523-0734	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	$11,487,856 $5,648,364 $766,097	04/10/12 05/15/12 12/31/15	37% 48%
10-CAL-4-32.2/0 10-0K6304 HB4N		IN CALAVERAS COUNTY NEAR MURPHYS AT 0.9 MILE EAST OF UPPER UTICA POWERHOUSE ROAD CONSTRUCT TURNOUT/RCK SLOPE PROTECT	K W EMERSON INC P O BOX 549 SAN ANDREAS CA 95249 (209)754-3839	IQBAL AULAKH 1110 W. KETTLEMAN LANE #35 LODI, CA., 95240 (209)479-3608	$267,231 $0 $0	04/05/13 04/26/13	0% 0%
10-CAL-26-/3.1 10-2A4204 STP-P026-(026)E --() HA22	SWPPP	IN SAN JOAQUIN AND CALAVERAS COUNTIES NEAR VALLEY SPRINGS FROM WIMER HOSPITAL ROAD TO SAVAGE WAY PLACE HMA, AB AND WIDEN ROADWAY	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)606-2400	ALFRE BLUM 1110 W KETTLEMAN LANE LODI, CA-95240 (209)333-6972	$7,975,255 $8,037,516 $0	06/27/11 07/15/11 06/19/13	26% 98%
10-CAL-49-/0 10-0V9404 HM1		IN CALAVERAS COUNTY IN AND NEAR ANGELS CAMP AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF ROUTE 4 TO 0.5 MILE SOUTH OF CORRAL FLAT RUBBERIZED HOT MIX ASPHALT OVERLAY	VINTAGE PAVING COMPANY INC P O BOX 461 WINTERS CA 95694 (530)795-0132	PAWAN GARG 1110 W KETTLEMAN LANE LODI CA 95240 (209)333-6933	$2,380,657 $18,675 $18,675	04/08/13 04/26/13 08/31/13	0% 1%
10-MER-5-8.9/9.7 10-0U5004 HSIM-0050-(141)E IM00-50 3-(4E) --() HB1		IN MERCED COUNTY ABOUT 12 MILES SOUTH OF SANTA NELLA FROM ORTIGALITA CREEK BRIDGE TO ARBURUA ROAD OVERCROSSING INSTALL DOUBLE THRIE BEAM BARRIER	MIDSTATE BARRIER INC P O BOX 30550 STOCKTON CA 952130550 (209)944-9565	SUKHI DEOL 2374 INDUSTRIAL ROWE TURLOCK, CA 95380-9517 (209)656-6862	$451,953 $453,870 $0	04/23/13 05/16/13 08/02/13 08/02/13	100% 100%

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-5-23.1/24 10-0S1904 IM00-5513-(840)8 --()	WPCP	IN MERCED COUNTY NEAR SANTA NELLA FROM 0.5 MILE NORTH OF MCCABE ROAD OVERCROSSING TO 0.2 MILE NORTH OF WHITWORTH ROAD OVERCROSSING REMODEL WEIGH STATION AND RAMPS	AMLAND CORPORATION 3168 KNIGHTS BRIDGE ROAD SAN JOSE CA 95132 (408)772-3979	DEOL, SUKHI 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	$982,375 $136,125 $136,125	02/27/12 04/13/12 10/07/13	100% 14% OVER RUN
10-MER-33-27.1/30.3 10-0X9004	HM1	IN MERCED COUNTY IN AND NEAR GUSTINE FROM ROUTE 140 TO STANISLAUS COUNTY LINE COLD IN PLACE RECYCLE	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706 (559)441-5700		$1,125,394 $0 $0	04/23/13 05/24/13	0% 0%
10-MER-59-.2/7.9 10-0X8504	HM1	IN MERCED COUNTY IN AND NEAR EL NIDO FROM 0.1 MILE SOUTH OF RED TOP ROAD TO DEADMAN'S CREEK BRIDGE COLD IN PLACE RECYCLE	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706 (559)441-5700	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3814	$2,739,191 $997,086 $997,086	04/29/13 05/24/13 08/30/13	25% 36%
10-MER-99-4.6/10.5 10-415704	HE14 SWPPP	IN MERCED COUNTY NEAR MERCED FROM BUCHANAN HOLLOW ROAD TO 0.3 MILE NORTH OF MCHENRY ROAD CONST. FREEWAY, INTERCHANGE, BRIDGE	TEICHERT/FLATIRON WEST A JOINTVENTURE P O BOX 1118 STOCKTON CA 95201 (209)983-2300	VIRK,KEWAL 3469 YEAGER DR SU 109 MADERA CA 93637 (559)675-5272	$66,213,760 $36,880,508 $4,798,165	04/06/12 05/14/12 03/29/16	26% 56%
10-MER-99-10.8/13.1 10-363124	HE14 SWPPP	IN MERCED CO IN AND NEAR MERCED FROM MILES CREEK OVERFLOW TO CHILDS AVENUE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	TAKEHARA LANDSCAPE, INC. POST OFFICE BOX 277085 SACRAMENTO CA 95827 (916)386-9487	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI CA 95240 (209)333-6928	$1,054,798 $956,335 $7,455	02/10/10 03/10/10 12/31/13	81% 90%
10-MER-99-13.9/14.4 10-481004 ACNH-P099-(550)E --()	HA21 SWPPP	IN MERCED COUNTY IN MERCED FROM 0.3 MILE SOUTH OF ROUTE 99/140 SEPARATION TO G STREET UNDER CROSSING AND ON ROUTE 140 AT MAIN STR WIDEN UNDERCROSSING AND WIDEN RDWY	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)606-2400	DAVID ABLEDU 2374 INDUSTRIAL ROWE TURLOCK CA 95380-9517 (209)483-5812	$23,958,277 $8,043,336 $422,368	01/19/12 02/03/12 10/13/15	24% 34%

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-15.8/17.3 10-0K0204 SARR-P099-(521)E P0-99 5-(1E) --() HA21	SWPPP	IN MERCED COUNTY IN AND NEAR MERCED FROM 0.1 KM NORTH OF V STREET UNDERCROSSING TO BLACK RASCAL CANAL BRIDGE REPLACE BRIDGE	RGW 550 GREENVILLE RD. LIVERMORE, CA. 94550-9297 (925)606-2400	BAL BAHADUR PAUL 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)656-6783	$21,954,642 $20,817,260 $398,224	10/08/09 10/22/09 07/30/13	96% 95%
10-MER-99-24.4/25.8 10-414824 HE14	SWPPP	IN MERCED COUNTY IN AND NEAR ATWATER FROM 0.7 MILE NORTH OF ATWATER OVERHEAD TO 0.7 MILE SOUTH OF ARENA WAY HIGHWAY PLANTING AND IRRIGATION	ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO CA 95828 (916)388-0308	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	$718,198 $672,400 $16,476	11/09/11 11/22/11 12/31/15	0% 0% PLANT EST SATIS
10-MER-99-26.8/27.6 10-3169C4 HB4C	SWPPP	IN MERCED COUNTY NEAR LIVINGSTON FROM 0.3 MILE SOUTH TO 0.5 MILE NORTH OF SULTANA DRIVE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	ROLFE CONSTRUCTION 3573 SOUTHERN PACIFIC AVE. ATWATER CA 95301 (209)358-5548	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI CA 95240 (209)333-6928	$322,753 $289,283 $680	02/11/10 04/06/10 12/31/13	0% 0% PLANT EST SATIS
10-MER-99-/4.6 10-415804 HE14	SWPPP	IN MERCED COUNTY NEAR CHOWCHILLA FROM CHOWCHILLA RIVER BRIDGE TO BUCHANAN HOLLOW ROAD CONSTRUCT FREEWAY AND INTERCHANGE	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	KEWAL VIRK 3469 YEAGER DRIVE SUIT 109 MADERA CA 93637 (559)675-5272	$44,475,928 $9,927,403 $2,828,878	07/12/12 08/31/12 04/22/16	27% 22%
10-MER-140-36.5/37.6 10-3A66U4 ACNH-P140-(031)E --()	SWPPP	IN MERCED COUNTY IN AND NEAR MERCED FROM MARTHELLA AVENUE TO 0.3 KM EAST OF SANTA FE AVENUE REPLACE BRIDGE AND WIDEN ROADWAY	R G W CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)606-2400	BRENT HAROLDSEN 3469 YEAGER DRIVE,SUITE 109 MADERA,CA.93637 (559)246-6410	$22,793,906 $15,543,224 $369,949	10/11/10 10/26/10 05/21/14	50% 68%
10-MER-152-6.0/10.1 10-0S9404 ACNH-P152-(081)E P1-52 0-(1E) --() HB1	WPCP	IN MERCED COUNTY ABOUT 10 MILES WEST OF LOS BANOS FROM SAN LUIS DAM SERVICE ROAD TO SAN LUIS FOREBAY BRIDGE INSTALL DOUBLE THREE BEAM BARRIER	J FLETCHER CREAMER & SON INC 12874 SAN FERNANDO ROAD SYLMAR CA 91342 (818)367-9748	DAVID ABLEDU 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)483-5812	$1,278,751 $1,278,288 $0	10/03/12 11/06/12 07/26/13 07/26/13	100% 100%

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MPA-49-44.7/0 10-0W5404 HB1	WPCP	IN AMADOR, MARIPOSA & TUOLUMNES COUNTIES AT VARIOUS LOCATIONS INSTALL WASHRACK	TRICON CONSTRUCTION, INC 11419 SUNRISE GOLD CIR STE 6 RANCHO CORDOVA, CA 95742 (916)638-9866	ABDELFATAH, MOHSEN 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)610-9267	$2,360,456 $2,240,170 $107,949	06/20/12 08/16/12 08/01/13	94% 96%
10-SJ-4-14.1/0 10-0V5904 HM3	WPCP	IN SAN JOAQUIN COUNTY NEAR STOCKTON AT SAN JOAQUIN RIVER BRIDGE REPAINT BRIDGE	MURPHY INDUSTRIAL COATINGS INC 2704 GUNDRY AVENUE SIGNAL HILL CA 90755 (562)427-7720	RICHARD ONOCHI 952 GOODWIN DR. RIPON,CA 95366 (209)599-0834	$1,866,713 $64,262 $64,262	04/27/12 06/12/12 11/15/13	8% 3%
10-SJ-4-19.5/20.1 10-3A1004 HE13	SWPPP	IN SAN JOAQUIN COUNTY, IN AND NEAR STOCKTON, ON RTE 4 FROM ADELBERT AVE TO 0.1 MI W OF GOLDEN GATE AVE OC, AND ON RTE 99 FROM 0.4 WIDEN TO 6 LANES	MYERS AND SONS CONSTRUCTION LP 2554 MILLCREEK DRIVE SACRAMENTO CA 95833 (916)649-4504	TROY SCHEIBER 3663 ARCH RD SUITE 500 STOCKTON CA 95215 (209)948-3966	$86,816,897 $15,370,381 $1,746,038	10/16/12 12/03/12 01/29/16	12% 18%
10-SJ-5-.1/47.8 10-0K3304 ACNH-X077-(019)E --() HB4N	WPCP	IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS INSTALL TRAFFIC MONITORING STATIONS	ROADWAY ENGINEERING WORKS INC 3442 6TH ST CERES CA 95307 (209)541-0920	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	$1,848,021 $875,595 $443,631	01/09/13 01/30/13 12/11/13	38% 47%
10-SJ-5-25.1/28.6 10-0M7804 ACIM-0056-(338)E 0- 3-(8E) --() HA22	SWPPP	IN SAN JOAQUIN COUNTY NEAR AND IN THE CITY OF STOCKTON ON I-5 FROM CHARTER WAY TO COUNTRY CLUB BLVD ROADWAY REHABILITATION	DESILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568 (925)829-9220	WALI WAZIRI 611 SAN JUAN AVENUE STOCKTON, CA 95203 (470)-87-90	$40,267,529 $3,695,868 $2,925,178	12/10/12 01/10/13 12/24/14	10% 9%
10-SJ-5-28.5/35.6 10-0G4704 ACIM- 005-(633)E --() HE13	SWPPP	IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.4 MILE NORTH OF 8TH STREET UNDERCROSSING TO HAMMER LANE UNDERCROSING WIDEN BRIDGES AND FREEWAY LANES	R & L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596 (925)627-1700	DEOL, HARMINDER 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)948-7185	$89,993,478 $41,966,418 $1,277,324	06/02/11 06/15/11 07/16/15	47% 46%

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-32.7/49.8 10-0T7904 ACHS-005 -(340)4 IM-005 -(340)4 --() HB1		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM HAMMER LANE UNDERCROSSING TO SACRAMENTO COUNTY LINE INSTALL SHOULDER RUMBLE STRIP	DREAMBUILDER 1324 E LAWSON LANE PLACENTIA CA 92870 (714)646-3697		$309,061 $0 $0	06/06/13 06/27/13	0% 0%
10-SJ-12-5.0/10.2 10-0A8404 ACNH-000C-(348)E --() HB4N	SWPPP	IN SACRAMENTO, SAN JOAQUIN, AND SOLANO COUNTIES ON ROUTES 5 AND 12 AT VARIOUS LOCATIONS. PLACE HMA W/CLASS 2 AGGREGATE BASE	DE SILVA GATES CONTRUCTION PO BOX 2909 DUBLIN CA 94568 (925)829-9220	SHIVINDER SINGH (209)365-7150	$11,168,200 $9,438,882 $387,643	02/08/12 03/06/12 11/19/13	75% 84%
10-SJ-26-1.1/4.6 10-0V9204 STP-P026-(027)E --() HM1		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM ROUTE 26/99 SEPARATION TO NORD AVENUE AND FROM THOMPSON ROAD TO WIMER ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734		$3,037,037 $0 $0	06/20/13 07/24/13	0% 0%
10-SJ-26-1.1/0 10-0W7204 HM1		IN SAN JOAQUIN COUNTY NEAR STOCKTON AT ROUTE 26/99 SEPARATION HEAT STRAIGHTEN BRIDGE GIRDER	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)941-1995	$321,878 $0 $0	05/22/13 06/13/13 10/15/13	0% 0%
10-SJ-99-2.0/4.3 10-0S7604 HB4N	WPCP	IN SAN JOAQUIN COUNTY NEAR MANTECA AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF JACK TONE ROAD TO 0.6 MILE SOUTH OF AUSTIN ROAD INSTALL CMS AND TMS AND MBGR	AMLAND CORP 3168 KNIGHT BRIDGE ROAD SAN JOSE CA 95132 (408)929-3949	MARY BUSH 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)639-4453	$316,203 $305,033 $10,105	06/06/12 06/28/12 07/31/13 08/12/13	100% 96%
10-SJ-99-4.9/14.2 10-0E6114 HE13	SWPPP	IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM AUSTIN ROAD OVERCROSSING TO 0.4 MILE SOUTH OF ARCH ROAD UNDERCROSSING WIDEN EXISTING FREEWAY WITH HMA	BAY CITIES PAVING AND GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666	OBAIDULLAH RASHID "ABDUL" 3663 ARCH ROAD,SUITE 500., STOCKTON, CA 95215 (209)470-8782	$27,548,739 $12,793,029 $1,876,463	03/27/12 04/19/12 07/14/14	45% 46%

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-99-6.9/10.6 10-0E6134 HE13	SWPPP	IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 0.2 MILE NORTH OF YOSEMITE AVE UC TO 0.9 MILE SOUTH OF FRENCH CAMP ROAD UC LATHROP INTERCHANGE (PHASE 3)	BAY CITIES/MYERS JV P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	OBAIDULLAH RASHID "ABDUL" 3663 ARCH RD,SUITE 500F STOCKTON, CA 95215-8315 (209)470-8782	$25,385,392 $5,239,508 $766,383	10/11/12 11/06/12 07/15/14	22% 21%
10-SJ-99-10.6/15 10-0E6124 HE13	SWPPP	IN MANTECA, ON ROUTE 99 FROM 1.4 MILE NORTH OF LATHROP ROAD TO 0.4 MILE NORTH OF ARCH ROAD FRENCH CAMP INTERCHANGE (PHASE 2)	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666	OBAIDULLAH RASHID "ABDUL" 3663 ARCH RD, SUITE 500 STOCKTON, CA 95215 (209)470-8782	$25,322,159 $5,138,386 $778,049	06/27/12 07/20/12 03/02/15	29% 20%
10-SJ-99-32.0/32.6 10-0S8604 ACNH-P099-(561)E --() HB1	WPCP	IN SAN JOAQUIN COUNTY NEAR LODI FROM 0.4 MILE NORTH OF TURNER ROAD OVERCROSSING TO WOODBRIDGE ROAD OVERCROSSING HOTMIX ASPHALT OVERLAY	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	NHAN CAO (209)471-3879	$571,476 $518,071 $47,728	08/22/12 09/27/12 07/23/13	91% 90%
10-SJ-205-1.7/12.6 10-0L5704 SARR-205 -(328)4 A-205 -(328)4 --() HA25	SWPPP	IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	ELITE LANDSCAPING, INC. 2972 LARKIN AVENUE CLOVIS, CA 93612 (559)292-7760	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	$739,658 $675,831 $0	04/05/10 05/28/10 12/31/14	74% 91%
10-SJ-205-/.1 10-0W7104		IN SAN JOAQUIN COUNTY NEAR TRACY AT AQUEDUCT SERVICE RD UC AND AT DELTA MENDOTA CANAL BRIDGE REPLACE APPROACH SLABS	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	ARIEL MENDOZA 952 GOODWIN DRIVE RIPON, CA 95366 (209)639-4686	$944,902 $0 $0	05/20/13 06/13/13 12/13/13	0% 0% SUSPENDED
10-STA-99-2.3/20.2 10-0S7804 ACST-P099-(564)E P0-99 5-(4E) --() TEA1	WPCP	IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH ROAD CONCRETE SLOPE PAVING, RAILING	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503 (951)352-4300	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	$944,362 $0 $0	12/27/12 02/20/13	0% 0%

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-99-15.1/17 10-0A6714 ACNH-PO99-(544)E --() HA22	SWPPP	IN STANISLAUS COUNTY IN MODESTO AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF TUOLUMNE BOULEVARD UNDERCROSSING TO 0.2 MILE NORTH OF RECONSTRUCT RAMPS	TEICHERT CONSTRUCTION PO BOX 1118 STOCKTON CA 95201 (209)983-2300	BAL BAHADUR PAUL 952 GOODWIN DRIVE RIPON CA 95366 (209)599-5264	$5,858,146 $5,616,659 $601,430	04/13/11 05/05/11 08/22/13	36% 99%
10-STA-99-16.8/24.7 10-0L5904 SARR-P099-(522)E P0-99 5-(2E) --() HA25	SWPPP	IN STANISLAUS CO IN AND NEAR THE CITY OF MODESTO AND THE COMMUNITY OF SALIDA AND VARIOUS LOCATIONS HIGHWAY PLANTING	WABO LANDSCAPE & CONSTRUCTION,INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547 (510)741-9226	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE. #35 LODI CA 95240 (209)333-6928	$489,644 $472,432 $6,103	02/09/10 02/23/10 12/31/13	92% 97%
10-STA-99-/24.7 10-0M8004 ACNH-P099-(549)E --() HA22	WPCP	IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO FROM MERCED COUNTY LINE TO SAN JOAQUIN COUNTY LINE REHABILITATE CONCRETE PAVEMENT	MYERS AND SONS CONSTRUCTION LP 2554 MILLCREEK DRIVE SACRAMENTO CA 95833 (916)649-4504	RENEE SUTTI 952 GOODWIN DRIVE RIPON, CA. 95366 (209)607-8741	$79,713,428 $77,627,461 $43,227	02/13/12 03/06/12 06/30/13	100% 95%
10-STA-132-16.9/27.9 10-0V9704 ACST-P132-(049)E P1-32 0-(9E) --()		IN STANISLAUS COUNTY IN AND NEAR MODESTO AT VARIOUS LOCATIONS FROM PHOENIX AVENUE TO G STREET / RIVERSIDE ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	TEICHERT CONSTRUCTION P O BOX 1118 STOCKTON CA 95201 (209)983-2300	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	$1,967,200 $1,656,000 $1,426,169	03/25/13 04/22/13 07/31/13	70% 84%
10-STA-132-27.7/27.7 10-0N1804 HB4N		IN STANISLAUS COUNTY IN WATERFORD AT BENTLEY STREET CONSTRUCT LEFT TURN POCKET	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734		$365,134 $0 $0	06/18/13 07/15/13	0% 0%
10-STA-219-2.9/4.9 10-0A8724 HPLU-6210-(009)E 62-10 0-(9E) --() HB4C	SWPPP	IN STANISLAUS COUNTY NEAR MODESTO ON ROUTE 219 FROM 0.4 KM EAST OF DALE ROAD TO ROUTE 108 AND ON ROUTE 108 FROM 0.7 KM NORTH OF BA WIDEN TO 4 LANES	BAY CITIES PAVING AND GRADING INC PO BOX 6227 CONCORD CA 94524 (925)687-6666	SUTTI,RENEE' M. 952 GOODWIN DRIVE RIPON, CA 95366 (209)607-8741	$15,790,611 $1,275,953 $179,325	08/30/12 09/18/12 10/09/14	16% 8% SUSPENDED

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-TUO-49-18.0/18.3 10-0K1504 HA22		IN TUOLUMNE COUNTY IN SONORA FROM S. WASHINGTON STREET TO SNELL RD./ ELKIN ST. (KP 29.01/29.46) COLD PLANE & RESURFACE ROADWAY	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734		$575,813 $0 $0	06/18/13 07/15/13	0% 0%
10-TUO-108-4.0/6 10-340424 HE11	SWPPP	IN TUOLUMNE COUNTY NEAR SONORA 0.3 MILE WEST OF PEACEFUL OAK ROAD TO VIA ESTE ROAD REALIGN HIGHWAY BY PAVINGWITH HMA	TEICHERT/MCM A JOINT VENTURE P O BOX 1118 STOCKTON CA 95201 (209)983-2300	COLIN DORAN 19596 MONO WAY SONORA, CA. 95370 (209)815-1075	$24,399,560 $19,178,249 $908,212	12/16/11 01/24/12 03/25/14	65% 78%
10-TUO-108-58.8/58.8 10-0S2404 HA42	WPCP	IN TUOLUMNE COUNTY ON ROUTE 108 ONE MILE EAST OF KENNEDY MEADOWS CONSTRUCT SOLDIER PILE WALL	C W FOX CONSTRUCTION INC 2701 SECRET LAKE TRAIL COOL CA 95614 (530)823-0591	COREY CASEY 19596 MONO WAY SONORA, CA 95370 (559)341-2018	$835,087 $624,342 $50,048	04/04/12 04/25/12 09/26/13	67% 74%
10-TUO-120-44.8/44.8 10-0W0704 ACBH- 120-(055) NHP-120 -(055)E --() 	WPCP	IN TUOLUMNE COUNTY NEAR BUCK MEADOWS AT BIG OAK SIDEHILL VIADUCT REPLACE BRIDGE DECK	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510 (925)372-8000	COREY CASEY 19596 MONO WAY SONORA, CA 95370 (559)341-2018	$2,765,430 $2,405,781 $614,852	01/24/13 02/14/13 01/09/14	40% 87%
10-VAR--/0 10-0W7004 HM1		IN ALPINE, AMADOR, CALAVERAS, MARIPOSA, MERCED, STANISLAUS, AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503 (951)352-4300		$858,503 $0 $0	05/21/13 06/10/13	0% 0%

Totals: **Authorized Final Amt:** $664,031,451 **Completed to Date:** $317,330,412 **Work This Month:** $25,271,570

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-7-5.9/11 11-0680A4		IMPERIAL COUNTY NEAR CALEXICO ON ROUTE 7 FNORTH OF ROUTE 7/8 SEPARATION AND ON ROUTE7/8 SEPARATION HIGWAY PLANTING AND INSTALL IRRIGATION SYS	ACCU CONSTRUCTION CO. 1526 BROOKHOLLOW DR. STE 76 SANTA ANA, CA 92705 (714)641-4730	RAY ARINDUQUE 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	$126,468 $113,677 $0	04/26/12 11/26/12 06/28/13 06/28/13	100% 100% COMPLETED
11-IMP-8-68.5/69.1 11-410204 HA22		IN IMPERIAL COUNTY AT MIDWAY WELL FROM 0.3 MILE WEST TO 0.3 MILE EAST OF BROCK CENTER ROAD OVER- CROSSING PAVEMENT REHABILITATION	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	REYES, JULIO 722 EAST BARIONI BLVD. IMPERIAL, CA 92251 (858)688-1091	$599,730 $0 $0	02/06/13 02/22/13	0% 0% SUSPENDED
11-IMP-8-73.1/73.9 11-410004 HA22		IN IMPERIAL COUNTY AT GORDON'S WELL FROM 0.4 MILE WEST TO 0.4 MILE EAST OF GORDON'S WELL OVERCROSSING REMOVE AC STRUCTURAL SECTION	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600		$579,890 $0 $0	06/07/13 06/27/13	0% 0%
11-IMP-8-80.5/80.9 11-410704 HA22		IN IMPERIAL COUNTY ABOUT 15 MILES W EST OF WINTERHAVEN FROM 0.3 MILE WE ST OF SAND HILLS OVERCROSSING TO 0. 1 MILE EAST OF SAND HI PAVEMENT REHABILITATION	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	REYES, JULIO 722 EAST BARIONI BLVD IMPERIAL, CA 92251 (858)688-1091	$682,102 $0 $0	03/19/13 04/11/13	0% 0% SUSPENDED
11-IMP-98-21.8/31.3 11-275204 STP-P098-(024) --() HA22		IN IMPERIAL COUNTY IN AND NEAR CALE XICO FROM 0.2 MILE WEST OF WESTSIDE MAIN CANAL BRIDGE TO KLOKE ROAD PAVEMENT REHABILITATION	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	$3,327,589 $36,954 $36,954	03/19/13 04/11/13 09/30/13	17% 1%
11-SD-5-4.6/0 11-297104 HA22		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS REHABILITATE PUMP STATIONS	NEWEST CONSTRUCTION COMPANY 7847 DUNBROOK ROAD STE C SAN DIEGO CA 92126 (858)537-0774	BALCE, ALEX 9851 BUENA VISTA AVENUE SANTEE, CA 92071 (858)688-2125	$934,566 $6,300 $0	02/20/13 04/03/13 02/25/14	10% 1%

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-5.0/63.7 11-238604 ACST-X073-(098)E - -( ) HA22	WPCP	IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS PAVEMENT REHABILITATION	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	JUAREZ, DAN 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1501	$14,178,232 $5,572,794 $1,609,472	10/25/12 12/03/12 05/12/14	33% 39%
11-SD-5-10.0/10 11-2976U4 HPLU-6211-(115) --() 	SWPPP	IN SAN DIEGO COUNTY IN NATIONAL CITY AT 24TH STREET UNDERCROSSING AND AT CIVIC CENTER DRIVE UNDERCROSSING WIDEN AND REALIGN RAMP WITH HMA	L B CIVIL CONSTRUCTION INC 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121 (858)481-5222	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	$1,762,979 $1,876,167 -$88	06/21/12 08/07/12 06/05/14	44% 98%
11-SD-5-13.9/50.9 11-2M1504 HM3		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN & TREAT BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	TRAN, DUNG 5825 AVENIDA ENCINAS STE. 101 CARLSBAD, CA 92008 (858)688-1549	$1,058,033 $0 $0	06/10/13 07/08/13 12/30/13	0% 0%
11-SD-5-50.9/52.8 11-239604 HA25	SWPPP	IN SAN DIEGO COUNTY IN CARLSBAD AND OCEANSIDE FROM BUENA VISTA LAGOON BRIDGE TO BROOKS STREET OVERCROSSING HIGHWAY PLANTING	MSJS MANAGEMENT SERVICES, INC. P O BOX 52797 RIVERSIDE CA 92517	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4086	$1,682,691 $1,575,273 $0	09/26/07 11/06/07 06/28/13 06/28/13 COMPLETED	100% 100%
11-SD-5-59.4/60 11-261404 ACHS-0005-(617) IMG-0005-(617) --() HA26	SWPPP	IN SAN DIEGO COUNTY ABOUT 5.2 MILES NORTH OF OCEANSIDE AT THE ALISO CREEK SAFETY ROADSIDE REST AREA _____ REPLACE BUILDINGS	R S M 2 CONTRACTORS INC 8191 CENTER STREET LA MESA CA 91942 (619)698-7777	TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1549	$4,806,377 $4,798,600 $0	02/01/11 04/27/11 07/03/13 07/03/13 COMPLETED	100% 100%
11-SD-5-62.6/0 11-270804 ACST-X073-(094)E X0-73 0-(4E) --() HA22	WPCP	IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CULVERT REHABILITATION	L B CIVIL CONSTRUCTION INC 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121 (858)481-5222	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	$1,703,876 $1,524,876 $197,110	09/27/12 11/06/12 08/08/14	36% 93%

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-10.5/12.6 11-298604 ACIM-0081-(311)E 00-81 3-(1E) --() HB1	WPCP	IN SAN DIEGO COUNTY IN LA MESA AND ABOUT 6 M E OF EL CAJON FROM 0.1 M W OF FLETCHER PKWY OC TO SEVERIN DRIVE OC AND FROM HARBISON CONCRETE BARRIER AND MBGR	L B CIVIL CONSTRUCTION INC 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121 (858)481-5222	TRAN, DUNG 5825 AVENIDA ENCINAS SUITE 101 CARLSBAD, CA 92008 (858)688-1549	$2,418,309 $2,353,845 $212,470	12/18/12 01/10/13 05/16/14	35% 99%
11-SD-8-16.8/37.8 11-2M5204 HM3		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN & TREAT BRIDGE DECKS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	RAMIREZ, DANIEL 1463 BROADWAY EL CAJON, CA 92021 (760)594-2011	$454,240 $0 $0	05/10/13 06/04/13 10/03/13	0% 0%
11-SD-8-17.4/18.7 11-063814 ACIM-0081-(312)E --() HB4N		IN SAN DIEGO COUNTY IN EL CAJON FROM SECOND STREET UNDERCROSSING TO GREENFIELD DRIVE UNDERCROSSING _____ HIGHWAY PLANTING/IRRIGATION SYSTEM	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	$1,288,610 $0 $0	03/19/13 04/22/13 02/15/17	0% 0%
11-SD-15-8.9/9.7 11-233204 ER- -( ) --() HA23		IN SAN DIEGO COUNTY (SINK HOLE) EMERGENCY EARTHWORK	ERRECAS INC P O BOX 1161 SPRING VALLEY CA 91979		$1,000,000 $0 $0	03/01/98 03/01/98	0% 0%
11-SD-15-11.2/M14.5 11-2T0974 HB32	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 15 FROM 0.3 MILE SOUTH OF H AVE OVERCROSSING TO 0.2 MILE NORTH OF POMERADO ROAD OVERCROSSI PLANTING, EROSION CONTROL AND	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619 (559)322-2041	CALVI, CHRIS 13220 EVENING CREEK RD STE 112 SAN DIEGO, CA 92128 (858)688-1508	$2,456,927 $2,314,750 $15,972	11/16/11 12/13/11 01/28/16	0% 0% PLANT EST SATIS
11-SD-15-14.5/M16.4 11-2T0984 HB4C	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 MILE NORTH OF POMERADO ROAD OVERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UNDER HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE COMPANY 33801 WASHINGTON STREET WINCHESTER CA 92596 (951)926-7444	CALVI, CHRIS 13220 EVENING CREEK DR. #112 SAN DIEGO, CA 92128 (858)688-1508	$1,659,557 $1,322,931 $162,882	07/17/12 08/16/12 08/04/16	97% 83%

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-15.0/M16.4 11-2T0954 HB4C	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM CARROLL CANYON ROAD OVERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UNDERCROSSING CONSTRUCT DAR AND TRANSIT STATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	BOBOTIS, MARK 13220 EVENING CREEK DR.STE 112 SAN DIEGO, CA 92128 (858)688-1439	$21,747,072 $8,974,718 $486,903	04/04/12 04/30/12 09/11/14	31% 41%
11-SD-15-16.4/M19.5 11-2T0994 HB32	SWPPP	IN SAN DIEGO COUNTY ROUTE 15 0.5 MILES NORTH OF MIRA MESA BOULEVARD BLVD UNDERCROSSING TO ROUTE 56/15 SEPARATION AND ON ROUTE 56 A INSTALL AUTOMATIC IRRIGATION SYSTEM	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON STREET WINCHESTER CA 92596 (951)926-7444	CALVI, CHRIS 13220 EVENING CREEK DRIVE N. SAN DIEGO, CA 92128 (858)688-1508	$2,720,021 $2,537,936 $8,641	10/11/11 10/25/11 02/05/16	0% 0% PLANT EST SATIS
11-SD-15-18.8/21.9 11-2607A4 000000000 000		IN SAN DIEGO COUNTY ON ROUTE 15 FROM 1.4KMSOUTH OF ROUTE 15/56 SEPARATION TO CAMINO DEL NORTE UC AND ON ROUTE 56.05KM WEST TO DIR' PERFORM HIGHWAY IRRIGATION AND PLANTING	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON STREET WINCHESTER, CA 92596 (951)926-7444	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	$305,831 $237,127 $17,343	07/19/12 07/19/12 07/30/13 07/30/13	94% 92%
11-SD-15-18.8/M21.9 11-260714 HPLU-6211-(064)N 62-11 0-(4N) --() HA25	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM 1.4 KM SOUTH OF RTE 15/56 SEPARATION TO CAMINO DEL NORTE UC AND ON RTE 56 FROM 0 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73771 DINAH SHORE DRIVE PALM DESERT CA 92211	SAGGESE, CARMINE T. 13560 EVENING CREEK DRIVE NORTH (NORTH TRLR) SAN DIEGO CA 92128 (858)688-1542	$2,581,596 $2,350,207 $0	05/12/08 06/10/08 10/15/12	0% 0% PLANT EST SATIS
11-SD-15-21.9/23.9 11-2607D4 000000000 000		IN SAN DIEGO COUNTY IN DISTRICT 11 ON RTE FROM CAMINO DEL NORTE UC TO 0.4KM NORTH OF NORTH RANCHO BERNARDO RD UC DIR'S ORDER EMERG PERFORM HIGHWAY IRRIGATION AND PLANTING	PACIFIC RESTORATION GROUP INC. 325 E. ELLIS AVENUE PERRIS, CA 92570 (951)940-6069	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	$296,425 $205,762 $68,257	08/29/12 09/28/12 06/17/14	60% 68%
11-SD-15-21.9/M23.9 11-260724 HPLU-6211-(080) --() HB4C	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM CAMINO DEL NORTE UNDERCROSSING TO 0.4 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING INSTALL PLANTING AND WATER SYSTEM	EAST BAY CONSTRUCTION CO., INC 41120 ELM STREET SUITE G MURRIETA CA 92562	SAGGESE, CARMINE T 13560 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)688-1542	$1,283,194 $1,225,407 $0	02/19/09 03/20/09 05/17/13	0% 0% PLANT EST SATIS

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-23.8/26.2 11-2607C4		INSTALL HIGHWAY PLANTING AND AUTOMATIC IRRIGATION SYSTEMS. LANDSCAPE	3D ENTERPRISES, INC. 7964 ARJONS DRIVE, SUITE I SAN DIEGO, CA 92126 (858)530-2202	SAGGESE, CARMINE 304 ENTERPRISE ST., STE B ESCONDIDO, CA 92029 (858)688-1542	$461,720 $120,971 $13,852	08/02/12 08/30/12 12/03/15	14% 26%
11-SD-15-23.8/M26.2 11-260734 HPLU-6211-(098) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING TO LAKE HODGES BRIDGE INSTALL HIGHWAY PLANTING SYSTEMS	NATIVE LANDSCAPE INC 9746 TAMARACK LANE ESCONDIDO CA 92029 (760)735-8700	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92129 (858)688-1542	$1,025,574 $776,992 $0	11/24/10 01/11/11	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-26.2/M27.8 11-2T0864		IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM LAKE HODGES BRIDGE TO CLARENCE LANE UNDERCROSSING HWY PLANTING & AUTO IRRIGATION SYS	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	SAGGESE, CARMINE 304 ENTERPRISE STREET ESCONDIDO, CA 92029 (858)688-1542	$1,363,144 $1,266,650 $2,732	06/27/11 07/28/11 03/08/16	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-15-27.8/30.1 11-2T0874 CMLN-6211-(111) --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO FROM CLARENCE LANE UNDERCROSSING TO NINTH AVENUE UNDERCROSSING PLANTING, EROSION AND IRRIGATION	WESTERN RIM CONSTRUCTION INC 912 S ANDREASEN DR STE 108 ESCONDIDO CA 92029 (760)489-4328	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	$2,022,695 $1,809,698 $3,794	04/04/12 05/22/12 05/16/16	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-30.1/31.5 11-2T0884 CMLN-6211-(110) --()		IN SAN DIEGO COUNTY IN ESCONDIDO FROM NINTH AVENUE UNDERCROSSING TO ROUTE 15/78 SEPARATION. INSTALL PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	$1,734,499 $1,472,971 $4,238	04/04/12 06/20/12 03/24/16	21% 84%
HB4C	SWPPP						
11-SD-15-31.5/43 11-2M5504		IN SAN DIEGO COUNTY NEAR ESCONDIDO FROM ROUTE 15/78 SEPARATION TO 0.3 MILE SOUTH OF OLD HIGHWAY 395 OC PCC GRINDING, COLD PLANE & OVERLAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	GARY LE VINE 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	$4,970,979 $4,664,074 $177,880	06/06/12 06/20/12 07/23/13	99% 98%
HM1	WPCP						

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-52-5.0/6.2 11-402804 STP-P052-(017)E --() HA22		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.5 MILE WEST OF CONVOY STREET OVERCROSSING TO 0.4 MILE WEST OF ROUTE 163/52 SEPARATION PAVEMENT REHABILITATION	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	LE VINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	$3,152,883 $0 $0	07/02/13 07/24/13 01/01/14	0% 0%
11-SD-52-14.5/15.5 11-2T0704 STPL-N621-(110)2 --() HB32	SWPPP	IN SAN DIEGO COUNTY IN SANTEE ON ROUTE 52 FROM .4 MILE WEST OF MISSION GORGE ROAD UC TO FORESTER CREEK BRIDGE AND ON ROUTE 125 FRO PLANTING AND EROSION WORK	MIDORI LANDSCAPE INC 3231 S MAIN STREET SANTA ANA CA 92707 (714)751-8792	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	$1,989,935 $1,835,280 $3,824	05/24/11 06/10/11 09/21/15	0% 0% PLANT EST SATIS
11-SD-52-15.5/17.3 11-2T0114 STPL-6211-(101)N 621-1 10-() --() HB32	SWPPP	IN SAN DIEGO COUNTY IN SANTEE FROM FORESTER CREEK BRIDGE TO MAGNOLIA AVENUE UNDERCROSSING PLANTING,IRRIGATION,EROSION CONTROL	GRIFFITH COMPANY 12200 BLOOMFIELD AVENUE SANTA FE SPRINGS CA 90670 (562)929-1128	HURTZIG, JOHN 7177 APPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	$2,076,864 $1,982,063 $5,338	05/20/11 06/10/11 08/11/15	0% 0% PLANT EST SATIS
11-SD-52-17.3/17.5 11-2T0014 STPL-6211-(103)N 621-1 10-() --() HB32	SWPPP	IN SAN DIEGO COUNTY IN SANTEE EROSION CONTROL WORK	MIDORI LANDSCAPE INC 3231 S MAIN STREET SANTA ANA CA 92707 (714)751-8792	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	$1,089,100 $991,990 $2,462	04/08/11 05/12/11 04/22/15	0% 0% PLANT EST SATIS
11-SD-54-2.5/5.3 11-2M2404 HM1	WPCP	IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS PLACE BONDED WEARING COURSE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	MOEN, MIKE 9851 BUENA VISTA AVE. SANTEE, CA 92071 (619)995-7335	$3,330,564 $2,783,448 $0	05/30/12 06/21/12 07/11/13 07/11/13	100% 100% COMPLETED
11-SD-56-3.5/3.5 11-2E0064 HA22	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO AT 0.2 MILE SOUTHEAST OF CAMINO SANTA FE OVERCROSSING _____ MITIGATION PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92110 (858)467-4086	$1,300,536 $1,235,587 $10,076	10/14/11 11/15/11 09/17/14	0% 0% PLANT EST SATIS

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-56-6.8/8.7 11-402304 HA25	WPCP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM PENASQUITOS CREEK BRIDGE TO 0.3 MILE WEST OF ROUTE 56/15 SEPARATION RECYCLED WATER CONVERSION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERIS CA 92572	HURTZIG JOHN 7177 OPPORTUNITY RD SAN DIEGO CA 92111 (858)467-4086	$505,825 $496,636 $1,080	06/25/10 07/20/10 03/17/14	0% 0% PLANT EST SATIS
11-SD-56-/8.9 11-269304 STP-X073-(101) --() HB4N	WPCP	IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 5 FROM SORRENTO VIADUCT TO RO UTE 5/56 SEPARATION AND ON ROUTE 56 FROM ROUTE 5/56 SEPARA INSTALL CCTV, RAMP METERING, SIGNAL	DBX INC 42024 AVENIDA ALVARADO SUITE TEMECULA CA 92590 (951)296-9909	AMTEY, SHRIKANT 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1575	$4,518,259 $2,271,681 $555,033	12/19/12 01/11/13 11/14/13	52% 51%
11-SD-75-21.8/0 11-409504 HA21	WPCP	IN SAN DIEGO COUNTY IN SAN DIEGO AT SAN DIEGO-CORONADO BAY BRIDGE 1.3 MILES FROM BEGINNING OF BRIDGE. PAINT CORONADO BRIDGE SPANS 26-29	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD FAIRFIELD CA 94534 (707)639-4414	BAGUBE, JUN 9851 BUENA VISTA AVE SANTEE, CA 92071 (858)688-1438	$2,315,134 $396,218 $129,654	12/13/12 01/10/13 12/26/13	45% 17%
11-SD-76-7.3/13.1 11-080104 ARRA-P076-(024)E P0-76 0-(4E) --() HE14	SWPPP	IN SAN DIEGO COUNTY IN AND NEAR OCEANSIDE FROM 0.8 KM WEST OF MELROSE DRIVE TO 1.0 KM EAST OF SOUTH MISSION ROAD CONSTRUCT FOUR LANE HIGHWAY	FLATIRON WEST INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	FITZGIBBON, EDWARD 3485 E. VISTA WAY VISTA CA 92084 (760)639-4430	$70,943,376 $68,647,549 $164,094	12/23/09 01/19/10 02/27/14	100% 99%
11-SD-76-16.7/17.7 11-257144 HA21	SWPPP	IN SD CNTY NEAR BONSALL & FALLBROOK ON RTE 15 FROM .4 MILE SO TO .8 MILE N/O RTE 76/15 SEPARATION AND ON RTE 76 FROM .5 MILE WEST MODIFY AND WIDEN INTERCHANGE	FLATIRON WEST INC 1770 LA COSTA MESA MEADOWS DR SAN MARCOS CA 92078 (760)916-9100	FITZGIBBON, EDWARD T. 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	$24,009,301 $17,472,500 $2,174,949	08/01/12 08/31/12 09/13/13	35% 72%
11-SD-76-23.1/23.5 11-273404 ACST-ACBR-(STP)P P-ACBR-(STP)P --() HA21	SWPPP	IN SAN DIEGO COUNTY AT PALA FROM 0.1 MILE WEST TO 0.3 MILE EAST OF PALA CREEK BRIDGE BRIDGE REPLACEMENT	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)536-3100	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	$3,291,315 $3,162,628 $3,770	12/28/10 01/13/11 08/22/13	85% 99%

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-78-15.3/16.3 11-2T2304 PLUN-6211-(117) --() HB32		IN SAN DIEGO COUNTY IN ESCONDIDO AND SAN MARCOS FROM 0.2 MILE WEST OF NORDAHL ROAD OVERCROSSING TO 0.2 MILE WEST OF ROUTE 15/78 SE INSTALL HIGHWAY PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 925720429 (951)940-6069	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	$405,720 $0 $0	03/08/13 04/17/13 11/04/16	0% 0%
11-SD-78-15.3/15.7 11-259804 6211-107E-( ) --() HE13	SWPPP	IN SAN DIEGO COUNTY IN ESCONDIDO AND SAN MARCOS FROM 0.2 MILE WEST TO 0.2 MILE EAST OF NORDAHL ROAD OVERCROSSING. REPLACE NORDAHL BRIDGE AND WIDEN	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	JAVED, FARIDUN 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (760)735-5089	$9,680,244 $9,397,180 $79,867	01/17/12 02/13/12 01/15/14	86% 98%
11-SD-94-30.0/39 11-2M4104 HM1		IN SAN DIEGO COUNTY NEAR DULZURA ON ROUTE 94 FROM 0.9 MILE EAST OF GRANDE CREEK BRIDGE TO ROUTE 188 AND ON ROUTE 188 FROM 0.2 MILE SLURRY SEAL,COLD PLANE,HMA OVERLAY	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	BAGUBE, JUN 9851 BUENA VISTA AVE. SANTEE, CA 92071 (858)688-1438	$958,130 $0 $0	06/10/13 06/27/13 10/21/13	0% 0%
11-SD-163-1.4/0 11-264114 BRLS-6211-(089) --() HA21		IN SAN DIEGO COUNTY IN SAN DIEGO AT LAUREL STREET BRIDGE OVERCROSSING BRIDGE SEISMIC RETROFIT	DISNEY CONSTRUCTION INC 875 MAHLER ROAD #188 BURLINGAME CA 94010 (650)259-9545		$13,888,443 $0 $0	07/15/13 08/07/13	0% 0%
11-SD-163-1.7/3.2 11-2650A4 000000000 000		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE SOUTH OF RICHMOND STREET OC TO 0.2 MILE NORTH OF 6TH AVENUE UNDERCROSSING DIR'S ORD PERFORM HIGHWAY PLANTING AND IRRIGATION	ACCU CONSTRUCTION, INC. 1526 BROOKHOLLOW DR. STE. 76 SANTA ANA, CA 92705	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	$607,960 $210,877 $14,140	04/26/12 11/26/12 10/14/15	19% 35%
11-SD-163-1.7/3.2 11-265004 ACST-P163-(026)E P1-63 0-(6E) --() TEA2	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE SOUTH OF RICHMOND STREET OVERCROSSING TO 0.2 MILE NORTH OF 6TH AVE UNDERCROSSING. INSTALL HIGHWAY PLANTING	SIERRA LANDSCAPE COMPANY, INC. 73-771 DINAH SHORE DR STE 200 PALM DESERT CA 92211 (760)328-8900	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)467-4084	$1,139,186 $970,868 $0	10/08/09 11/24/09 12/17/13	0% 0% PLANT EST SATIS

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-163-5.8/8.8 11-403704 HSST-P163-(028)E --() HB1		IN SAN DIEGO COUNTY IN SAN DIEGO FROM GENESEE AVENUE UNDERCROSSING TO MESA COLLEGE DRIVE OVERCROSSING AND FROM 0.5 MILE NORTH OF B INSTALL OUTER SEPARATION BARRIER	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	TRAN, DUNG 5825 AVENIDA ENCINAS SUITE 101 CARLSBAD, CA 92008 (858)688-1549	$1,470,988 $520,475 $187,605	03/28/13 04/18/13 08/27/14	16% 35%
11-SD-805-4.7/5.6 11-2T1824 HB4C	SWPPP	IN SAN DIEGO COUNTY IN CHULA VISTA FROM 0.4 MILE SOUTH OF EAST PALOMAR STREET OVERCROSSING TO 0.1 MILE NORTH OF NAPLES ST UNDERCR REPLACE STRUCTURE AND CONSTRUC DAR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	DEYOE MARLA 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (619)661-6342	$38,120,810 $3,410,803 $2,333,699	01/03/13 01/29/13 07/07/14	14% 9%
11-SD-805-5.5/9.4 11-2T1814 HB5	SWPPP	IN SAN DIEGO CNTY, IN CHULA VISTA & NATIONAL CITY ON RTE 54 AT RTE 805/ 54 SEP & ON RTE 805 FR 0.4 MI N OF PALOMAR ST OC TO 0.6 MI CONSTRUCT HOV LANES	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HSU, PAUL 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)697-0217	$32,391,856 $19,357,416 $2,061,096	04/27/12 05/22/12 09/10/14	80% 60%
11-SD-805-5.8/13 11-2T1834 HB31		IN SAN DIEGO CO AT VARIOUS LOCATIONS FROM 0.3M NORTH OF NAPLES ST UNDERCROSSING TO MARKET ST OVERCROSSING ***5.8-13.0*** CONSTRUCT SOUND WALLS	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DRIVE SUITE10 ESCONDIDO CA 92029 (760)489-4328		$5,165,987 $0 $0	07/12/13 08/07/13	0% 0%
11-SD-805-7.7/9.1 11-081654 HB4N	WPCP	IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY FROM 0.1 MILE SOUTH OF BONITA ROAD UNDERCROSSING TO SWEETWATER ROAD UNDERCRO LANDSCAPE AND INSTALL IRRIGATION	MARINA LANDSCAPE INC 1900 S LEWIS STREET ANAHEIM CA 92805 (714)939-6600	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	$573,084 $490,601 $0	06/24/11 07/14/11 10/09/15	0% 0% PLANT EST SATIS
11-SD-805-9.4/13.8 11-2T1804 HB5	SWPPP	IN SAN DIEGO COUNTY,IN SAN DIEGO AND NATIONAL CITY, FROM 0.6 MILE NORTH OF ROUTE 805/54 SEPARATION TO 0.2 MILE NORTH OF FEDERAL BL CONSTRUCT HOV LANES	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HSU, PAUL 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1497	$18,234,199 $14,403,907 $799,448	03/27/12 04/19/12 09/10/13	99% 79%

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-23.7/27.6 11-2T2004 CMLN-6211-(106) --() HB5		IN SAN DIEGO COUNTY ON I-805 FROM JUST NORTH OF SR52 TO JUST NORTH OF MIRA MESA BOULEVARD 1 HOV LN IN EACH DIR AND A S FACING	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509 (951)684-5360	NICKERSON, NANCY 7807 CONVOY COURT SUITE 100 SAN DIEGO, CA 92111 (858)688-1391	$72,040,000 $17,614,463 $695,287	03/16/12 03/30/12 09/17/15	31% 24%
11-SD-805-26.5/28.9 11-2T0404 ARRA-805 -(610)N 80-5 6-(0N) --() HB5	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 805 FROM 0.3 KM SOUTH OF SOLEDAD CANYON BRIDGE AND OVERHEAD TO 0.6 KM NORTH OF ROUTE 5/8 CONSTRUCT HOV LANES	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583 (925)552-8250	POUND, DAVID 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2112	$53,205,908 $44,406,223 $1,350,497	01/28/11 02/08/11 08/06/14	67% 84%
11-SD-905-9.5/15 11-288804 SARR-A905-(019) A-A905-(019)N --() HE14	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM 1.2 KM EAST OF ROUTE 805/905 SEPARATION TO 0.8 KM EAST OF BRITANNIA OVERCROSSING CONSTRUCT NEW FREEWAY - PHASE 1B	FLATIRON WEST/SUKUT 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	DEYOE, MARLA 8863 AIRWAY ROAD SAN DIEGO,CA 92154 (619)688-1477	$63,410,947 $61,519,810 $141,530	05/08/09 05/20/09 02/14/14	0% 0% PLANT EST SATIS

Totals: **Authorized Final Amt:** $511,049,475 **Completed to Date:** $320,716,881 **Work This Month:** $13,731,862

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-1-17.6/18.1 12-0L2604 ACST-P001-(557)E P0-01 5-(7E) --() HB4N	WPCP	IN ORANGE COUNTY IN NEWPORT BEACH FROM 0.1 MILE NORTH OF BAYSIDE DRIVE TO 0.1 MILE SOUTH OF PROMONTORY DRIVE. MODIFY SIGNALS AND LIGHTING AND	PTM GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000	CHAUDRY, MONAS 6533 MARINE WAY IRVINE, CA 92618 (949)279-8801	$225,021 $64,408 $0	06/23/11 07/14/11 07/23/12	76% 29% SUSPENDED
12-ORA-1-/1.1 12-0M2904 HM1		IN ORANGE COUNTY IN DANA POINT AND SAN JUAN CAPISTRANO FROM ROUTE 5 CAMINO LAS RAMBLAS OFF-RAMP TO SAN JUAN CREEK BRIDGE REMOVE & REPLACE RHMA TYPE G.	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	HAMIDI,FRED 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5017	$888,396 $0 $0	02/14/13 03/11/13	0% 0%
12-ORA-5-.3/0 12-0H2324 HSST-X059-(053)E G X0-59 0-(3E) --() HB4N	WPCP	IN ORANGE COUNTY AT VARIOUS LOCATION INSTALL CHANGEABLE MS AND MBGR	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD 400 BREA CA 92821 (714)578-9600	CHAUDRY, MONAS 6533 MARINE WAY IRVINE, CA 92618 (949)936-3586	$1,197,057 $1,208,500 $63,193	11/30/11 12/21/11 08/30/13	100% 97% OVER RUN
12-ORA-5-1.4/1.6 12-0G9404 HB311	SWPPP	IN ORANGE COUNTY IN SAN CLEMENTE FROM 0.2 MILE NORTH OF AVENIDA MENDOCINO OVERCROSSING TO 0.6 MILE SOUTH OF AVENIDA PRESDIO UNDERC CONSTRUCT SOUNDWALLS AND WIDEN	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA, CA 92335 (909)356-8880	HAMIDI, FRED 3251 1/4 UNIVERSITY DR. IRVINE, CA 92612 (949)509-5017	$2,995,676 $3,065,096 $0	12/20/10 01/11/11 06/28/13 06/28/13	100% 100% COMPLETED
12-ORA-5-5.6/6.6 12-0F0604 ACIM-0052-(960)7 --() HB4N	SWPPP	IN ORANGE COUNTY IN SAN CLEMENTE AND DANA POINT FROM 0.1 MILE SOUTH OF CAMINO DE ESTRELLA OVERCROSSING TO 0.2 MILES SOUTH OF VIA C WIDEN ROAD AND BRIDGE, PLACE HMA	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	MERKWAN, KRYSTAL 15700 TUSTIN VILLAGE WAY #3 TUSTIN, CA 92780 (949)558-4402	$4,120,230 $3,852,950 $46,968	02/24/12 03/22/12 05/14/14	54% 89%
12-ORA-5-6.0/31.2 12-0F9204 ACIM-005 -(944)7 --() HA25	SWPPP	IN ORANGE COUNTY AT VARIOUS LOCATIONS FROM CAMINO DE ESTRELLA OVERCROSSING TO FOURTH STREET OVERCROSSING PLANTING AND IRRIGATION	YAKAR 113 E. ARROW HIGHWAY SAN DIMAS, CA 91773	DICKSON,ERIC 3337 MICHELSON DRIVE, SUITE 100 IRVINE, CA 92612 (949)279-8447	$1,938,487 $1,737,555 $1,620	06/16/10 08/06/10 10/27/14	0% 0% PLANT EST SATIS

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-6.1/31.2 12-0G7304 SARR- 005-(943)E 0-0529-(3E) --() TEA4	SWPPP	IN ORANGE COUNTY AT VARIOUS LOCATIONS FROM CAMINO DE ESTRELLA OVERCROSSING TO FOURTH STREET OVERCROSSING REMOVE AND PRUNE TREES	ROCK BOTTOM INC. 2724 LANDCO DR BAKERSFIELD CA 93308	DICKSON, ERIC 3347 MICHELSON DR, STE #100 IRVINE CA 92612 (949)279-8447	$919,042 $854,756 $2,295	04/14/10 05/11/10 08/19/14	74% 92%
12-ORA-5-8.5/9.4 12-0E5704 HB4N	SWPPP	IN ORANGE COUNTY IN SAN JUAN CAPISTRANO FROM 0.5 MI S OF SAN JUAN CREEK ROAD UNDERCROSSING TO 0.5 MI N OF SAN JUAN CREEK BRIDGE WIDEN ROADWAY AND BRIDGES	BEADOR CONSTRUCTION CO. INC. 26320 LESTER CIRCLE CORONA CA 92883	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE CA 92612 (949)509-5031	$9,268,339 $9,624,257 $128,042	06/22/10 07/13/10 06/25/14	80% 98%
12-ORA-5-13.5/34 12-0N0304 HM4		IN ORANGE COUNTY AT VARIOUS LOCATIONS. MODIFTY LIGHTING & ELECTRIC SERVICE	JFL ELECTRIC INC 8257 COMPTON AVENUE LOS ANGELES, CA 90001 (323)581-4400		$319,368 $0 $0	06/05/13 07/15/13	0% 0%
12-ORA-5-17.1/17.8 12-0K6204 IM00-5295-(989)E --() HB1	WPCP	IN ORANGE COUNTY IN LAKE FOREST, LAGUNA HILLS AND MISSION VIEJO FROM 0.4 MILE SOUTH OF ALICIA PARKWAY OVERCROSSING TO 0.3 MILE NOR GROOVE PAVEMENT, OVERLAY RAMPS AND	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	RAVANIPOUR, MOHAMMAD 6521 MARINE WAY, #1 IRVINE, CA 92618 (949)279-8407	$1,521,284 $1,529,694 $0	11/30/11 12/21/11 06/27/13 06/27/13	100% 100% OVER RUN
12-ORA-5-19.5/19.5 12-0L8704 SIMG-005 -(964)E --() HB1		IN ORANGE COUNTY IN LAKE FOREST, IRVINE AND LAGUNA HILLS FROM ROCKFIELD BLVD TO AVENIDA DE LA CARLOTA MODIFY TRAFFIC SIGNALS & EXTEND	DREAMBULDER 1324 E LAWSON LANE PLACENTIA CA 92870 (714)646-3697	CHAUDRY,MONAS 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8801	$400,061 $0 $0	02/21/13 03/19/13 12/12/13	0% 0%
12-ORA-5-42.1/44.4 12-1016A4 HB32	SWPPP	IN ORANGE AND LOS ANGELES COUNTIES IN BUENA PARK AND LA MIRADA FROM ORANGETHORPE AVENUE OVERCROSSING TO 0.3 MILE NORTH OF THE LOS HIGHWAY PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG CLOVIS CA 93619 (559)322-2041	DICKSON, ERIC 3347 MICHELSON DR., STE. 100 IRVINE, CA 92612 (949)279-8447	$737,551 $735,010 $1,260	02/07/11 02/24/11 04/29/15	0% 0% PLANT EST SATIS

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-22-.6/.9 12-071634 CMLN-6071-(071)N 607-1 07-() --() HB5 HB5	SWPPP	IN ORANGE COUNTY IN SEAL BEACH, LONG BEACH AND LOS ALAMITOS ON ROUTES 22, 405 AND 605 RECONSTRUCT INTERCHANGE	ATKINSON CONTRACTORS L P 27422 PORTOLA PARKWAY STE 250 FOOTHILL RANCH CA 92610 (949)855-9755	GILCHRIST,WILLIAM 3030 OLD RANCH PARKWAY, #375 SEAL BEACH, CA 90740 (949)279-8438	$109,755,067 $67,683,690 $2,397,611	10/12/10 11/05/10 10/27/14	52% 61%
12-ORA-22-.7/.9 12-071624 ARRA-X059-(051)N X0-59 0-(1NC)M 6212- 013-() HB5 HB5	SWPPP	IN ORANGE COUNTY AT VARIOUS LOCATIONS WIDEN FREEWAY AND CONSTRUCT BRIDGES	ATKINSON CONSTRUCTION 27422 PORTOLA PKWY FOOTHILL RANCH, CA 92610	PIRZADEH, BEHROOZ 3020 OLD RANCH PKWY SUITE #250 SEAL BEACH, CA 90740 (949)279-8595	$70,403,155 $46,399,664 $1,198,160	06/11/10 06/25/10 08/09/14	72% 66%
12-ORA-22-1.1/13.2 12-0L6504 NH-P022-(024)E --() HM1	WPCP	IN ORANGE COUNTY IN WEST MINISTER, GARDEN GROVE, SANTA ANA & ORANGE FROM VALLEY VIEW STREET TO RTE 55 DIAMOND GRINDING	ACME CONCRETE PAVING INC 4124 E BROADWAY AVE SPOKANE WA 99202 (509)242-1234	HAMIDI,FRED 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5017	$3,610,000 $229,095 $229,095	04/17/13 05/06/13 11/08/13	35% 6%
12-ORA-39-7.1/9.6 12-0L77U4 ACHS-P039-(024)E PFP0-39 0-(4E) --() HB1		ON SR-39 @ HAZARD AVE, LAMPSON AVE INSTALL ADDITIONAL SAFETY LIGHTING	CALIFORNIA PROFESSIONAL ELECTRIC ENGINEERING 929 OTTERBEIN AVE UNIT E LA PUENTE CA 91748 (626)810-1338	CHAUDRY,MONAS 6533 MARINE WAY IRVINE, CA 92618 (949)936-3594	$498,903 $0 $0	03/11/13 04/22/13 07/01/14	0% 0%
12-ORA-39-20.7/22.7 12-0M4504 HM2		IN ORANGE COUNTY IN IRVINE AND LA HABRA AT VARIOUS LOCATIONS REPAIR SIDEWALK, CURB & GUTTER	RAKAN INC 2312 PARK AVE SUITE 116 TUSTIN CA 92782 (949)698-9872	T H WANG 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8405	$202,882 $146,732 $68,537	04/09/13 05/06/13 07/24/13	93% 72%
12-ORA-55-1.0/1.2 12-0L5504 ACST-P055-(051)E P0-55 0-(1E) --() HB4N	WPCP	IN ORANGE COUNTY IN COSTA MESA FROM INDUSTRIAL WAY TO 16TH STREET UPGRADING TRAFFIC SIGNALS.	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000	CHAUDRY, MONAS 6533 MARINE WAY IRVINE, CA 92618 (949)936-3588	$445,633 $434,610 $0	06/30/11 07/22/11 05/21/13 07/30/13	91% 100% SUSPENDED

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-55-12.7/12.7 12-0M0004 HB1	WPCP	IN OC. ON RTE-55 SB CONNECTOR ON-RAMP FROM EB RTE-22. OVERLAY HMA, MBGR AND DRAINAGE	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025	WANG,T H 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (174)558-4109	$162,621 $139,007 $0	11/30/12 12/27/12 06/28/13 06/28/13	100% 100% COMPLETED
12-ORA-57-11.0/15.6 12-0M9304 HM4		IN OC - ANAHEIM, COSTA MESA, IRVINE , ORANGE, PLACENTIA, & SANTA ANA ON RTE 5, 55, 57, 91 & 405 AT VARIOUS LOCATIONS. REMOVE & REPLACE CRASH CUSHIONA	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025		$1,056,655 $0 $0	06/11/13 07/08/13	0% 0% SUSPENDED
12-ORA-57-11.8/13.4 12-0M2204 ACNH-P057-(058)E --() HB71	WPCP	IN ORANGE COUNTY IN ANAHEIM AT ORANGEWOOD AVE OC AND AT KATELLA AVE OC ADA IMPROVEMENTS ON ROUTE 57.	V A P CONSTRUCTION INC 16425 ILLUSION WAY LA MIRADA CA 90638 (714)253-3270	CHAUDRY, MONAS 6533 MARINE WAY IRVINE, CA 92618 (949)936-3594	$207,275 $198,758 $21,310	06/11/12 07/03/12 08/30/13	100% 96% OVER RUN
12-ORA-57-11.9/12.9 12-0M3804 HM3		IN ORANGE COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK W METHACRYLATE	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA, CA 927111238 (714)769-7025	TH WANG 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA. 92780 (714)558-4109	$1,275,186 $0 $0	06/03/13 06/27/13 12/05/13	0% 0%
12-ORA-57-12.3/15.2 12-0F0404 HB4N HB4N	SWPPP	IN ORANGE COUNTY IN ANAHEIM FROM 0.3 MILE SOUTH OF KATELLA AVENUE UNDERCROSSING TO 0.3 MILE NORTH OF LINCOLN AVENUE OVERCROSSING WIDEN NB ROUTE 57 AND BRIDGES	C. C. MYERS, INC. PO BOX 2948 RANCHO CORDOVA CA 95741-2948 (916)635-9370	LINDQUIST, KARL 3020 SATURN STREET SUITE 100 BREA, CALIFORNIA 92821 (949)279-8531	$17,299,583 $6,432,405 $173,341	10/26/11 11/17/11 06/18/14	62% 37%
12-ORA-57-13.4/14.8 12-0M1604 ACNH-P057-(057)E --() HB71	WPCP	IN ORANGE COUNTY IN ANAHEIM AT BALL RD OC AND AT LINCOLN AVE OC ADA IMPROVEMENTS	VAP CONSTRUCTION INC 16425 ILLUSION WAY LA MIRADA CA 90638 (714)253-3270	CHAUDRY, MONAS 6533 MARINE WAY IRVINE, CA 92618 (949)936-3586	$333,037 $300,125 $47,518	06/11/12 07/05/12 08/30/13	100% 90% OVER RUN

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-57-16.2/18.8 12-0F0314 HB4N HB4N	SWPPP	IN ORANGE COUNTY IN PLACENTIA AND FULLERTON FROM 0.2 MILES SOUTH OF ORANGETHORPE AVENUE TO 0.2 MILES NORTH OF YORBA LINDA BOULEVAR WIDEN FREEWAY AND BRIDGES	BEADOR CONSTRUCTION CO., INC. 26320 LESTER CIRCLE CORONA, CA 92883	LINDQUIST,KARL 3010 SATURN STREET, SUITE 200 BREA, CA 92841 (949)279-8531	$29,680,515 $21,613,990 $697,876	10/12/10 10/26/10 10/22/13	89% 73%
12-ORA-57-18.8/21.1 12-0F0324 HB4N HB4N	SWPPP	IN ORANGE COUNTY IN FULLERTON AND BREA FROM 0.1 MILE NORTH OF YORBA LINDA BOULEVARD OVERCROSSING TO LAMBERT ROAD UNDERCROSSING WIDEN LANES, RAMPS AND BRIDGES	C C MYERS INC 1822 SOUTH LEWIS STREET BREA, CA 92805 (916)919-1809	LINDQUIST, KARL 3020 SATURN STREET #100 BREA, CA 92821 (949)279-8531	$30,840,861 $28,059,348 $740,011	10/13/10 11/02/10 02/07/14	82% 91%
12-ORA-73-10.6/11 12-0M5504 ACNH-P073-(100)E --() HA23	WPCP	OC. RTE-73 AT CROWN VALLEY PKWY. BUILD SHEAR PILE WALLS WITH	ORTIZ ENTERPRISES INCORPORATED 6 CUSHING STE 200 IRVINE CA 92618 (949)231-7291	RAVANIPOUR,MOHAMMAD 6521 MARINE WAY T#1 IRVINE, CA 92618 (949)279-8407	$12,896,556 $12,781,340 $1,020	07/09/12 07/09/12 07/30/14	56% 99%
12-ORA-74-13.3/16.6 12-043224 ACST-P074-(051)E P0-74 0-(1E) --() HB1	SWPPP	IN ORANGE COUNTY NEAR SAN JUAN HOT SPRING FROM SAN JUAN CANYON BRIDGE TO RIVERSIDE COUNTY LINE ESTABLISH PLANTING AND INSTALL	PACIFIC RESTORATION GROUP INC P.O. BOX 429 PERRIS, CA 92752	DICKSON, ERIC 3337 MICHELSON DR., STE 100 IRVINE, CA 92612 (949)279-8755	$344,848 $264,339 $2,224	04/29/10 05/24/10 11/03/15	57% 77%
12-ORA-74-/.2 12-0E3104 HE12	SWPPP	ON RTE 74 FROM 0.1 MILE WEST OF I-5/SR-74 IC TO 0.1 MILE EAST OF I-5/SR-74 IC. REPLACE BRIDGE AND WIDEN RAMP	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	RAVANIPOUR, MOHAMMAD 6521 MARINE WAY #1 IRVINE, CA 92618 (949)279-8407	$25,018,125 $2,443,550 $592,331	08/22/12 09/18/12 05/05/15	13% 10%
12-ORA-90-11.8/12.5 12-056224 ACST-P090-(012)E P0-90 0-(2E) --() HB4N	SWPPP	IN ORANGE COUNTY IN YORBA LINDA AND ANAHEIM ON ROUTE 90 FROM 0.6 MILE EAST OF KELLOGG DRIVE UNDERCROSSING TO LA PALMA AVENUE HWY PLANTING INSTALL IRRIGATION SYS	GRIFFITH COMPANY 12200 BLOOMFIELD AVENUE SANTA FE SPRINGS CA 90670 (562)929-1128	DICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA 92612 (949)279-8447	$737,806 $605,056 $3,243	09/29/11 10/25/11 01/07/16	0% 0% PLANT EST SATIS

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-91-.9/5.4 12-0C5704 HE13 HE13	SWPPP	IN FULLERTON AND ANAHEIM WB DIRECTION FROM SR-57 TO I-5 PM .9/5.4 CONVERT WB AUXILIARY LANES AT	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	AMUTH,KAUSI 200 N. HARBOR BLVD., #210 ANAHEIM, CA 92805 (949)279-8741	$32,098,345 $705,493 $554,648	01/09/13 02/06/13 12/22/15	6% 2%
12-ORA-91-2.4/2.9 12-0K5204 ACHS-P091-(135)E - -( ) HB1	WPCP	IN ORANGE COUNTY IN BUENA PARK FROM BLVD UNDERCROSSING TO STANTON AVE UNDERCROSSING OGAC OVERLAY, UPGRADE ADA GUARDRAIL	LATCO CONSTRUCTION INC 940 CALLE NEGOCIO STE 200 SAN CLEMENTE CA 92673 (619)341-9515	AMUTH, KAUSI 22800 SAVI RANCH PKWY. STE.206 YORBA LINDA, CA 92887 (949)279-8688	$446,424 $133,518 $35,802	06/11/12 07/05/12 08/30/13	72% 30%
12-ORA-91-3.1/4.2 12-0K5304 HSNH-P091-(136) --() HB1	WPCP	IN OC, CITY OF ANAHEIM. WB 91 FROM EAST ST. TO EUCLID AVE. RHMA AND POLYESTER CONCRETE OVERLAY	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706 (626)960-9502	AMUTH, KAUSI 22800 SAVI RANCH PKWY. STE.206 YORBA LINDA, CA 92887 (949)279-8688	$2,069,106 $1,681,040 $302,730	01/07/13 01/24/13 09/05/13	66% 81%
12-ORA-91-9.1/15.6 12-0G3304 HB4	SWPPP	IN ORANGE COUNTY IN ANAHEIM AND YORBA LINDA FROM ROUTE 55/91 SEPARATION TO ROUTE 91/241 SEPARATION WIDEN FREEWAY AND BRIDGES	SEMA CONSTRUCTION INC 320 GODDARD WAY, SUITE 150 IRVINE, CA 92618 (949)407-0500	AMUTH, KAUSI 22800 SAVI RANCH PRWY #206 ANAHEIN, CA 92887 (949)279-8741	$52,549,043 $52,654,482 $44,199	05/03/11 05/27/11 09/30/13	63% 100%
12-ORA-91-18.0/18 12-0K3304 STPE-P091-(137) --() TEA4		IN ORANGE COUNTY IN ANAHEIM FROM 0.2 MILE WEST TO 0.3 MILE EAST OF COAL CANYON ROAD UC_____ INSTALL VEGETATION & IRRIGATION SYS	ACCU CONSTRUCTION INC 1526 BROOKHOLLOW DR SUITE 76 SANTA ANA CA 92705 (714)641-4730	DICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA 92612 (949)724-2814	$300,973 $0 $0	03/04/13 04/18/13 05/12/17	0% 0%
12-ORA-91-/10.1 12-0H0294 ACNH-P091-(134)E --() HA22	WPCP	IN ORANGE COUNTY IN LA PALMA, BUENA PARK, FULLERTON AND ANAHEIM FROM LOS ANGELES COUNTY LINE TO LAKEVIEW AVENUE OVERCROSSING REPLACE CONCRETE PAVEMENT	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	ZOKAI, FARID 15700 TUSTIN VILLAGE WAY #1 TUSTIN, CA 92780 (949)279-8435	$17,801,469 $9,415,205 $145,171	03/26/12 04/27/12 02/28/14	62% 53%

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-133-4.1/8.1 12-1072C4 HA22	SWPPP	IN ORANGE COUNTY IN LAGUNA BEACH AND IRVINE FROM ROUTE 73/133 SEPARATION TO 0.5 KM SOUTH OF ROUTE 405/133 SEPARATION PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP, INCJOHN RICHARDS P O BOX 77038 CORONA CA 92877	RAVANIPOUR,MOHAMMAD 6521 MARINE WAY IRVINE, CA 92618 (949)279-8407	$1,496,206 $1,315,474 $3,700	01/07/09 02/04/09 04/15/15	69% 87%
12-ORA-241-32.5/39 12-0J6704 ACNH-P241-(003)E --()		IN ORANGE COUNTY - FROM SANTIAGO CANYON ROAD TO RTE 91 REVEGETATION OF EXPOSED SLOPES FOR	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	DICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA 92612 (949)724-2814	$753,300 $259,214 $248,414	03/19/13 04/11/13 09/03/13	66% 34%
HA25	WPCP						
12-ORA-405-1.5/24.1 12-0L7604 HM3	WPCP	IN ORANGE COUNTY AT VARIOUS LOCATIONS DECK SEAL, CONCRETE OVERLAY, SEALS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	WANG, T H 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (714)558-4109	$1,475,544 $1,286,251 $124,487	04/05/12 04/25/12 08/30/13	88% 84%
12-ORA-405-5.0/5.6 12-0M1304 HB4N	SWPPP	IN ORANGE COUNTY IN IRVINE FROM 0.1 MILE NORTH OF JEFFREY ROAD OF JEFFREY ROAD OC TO CULVER DRIVE OC WIDEN RAMP FOR DECELERATION LANE	BMC ENTERPRISES INC 14510 JOANSBRIDGE STREET BALDWIN PARK CA 91706 (626)813-1027	MERKWAN, KRYSTAL 15700 TUSTIN VILLAGE WAY, #3 TUSTIN, CA 92780 (949)279-8708	$1,624,765 $639,298 $115,645	10/11/12 11/06/12 05/14/14	18% 39%
12-ORA-405-6.4/7.4 12-0F5504 HB32		IN ORANGE COUNTY IN IRVINE FROM SAN DIEGO CREEK TO VON KARMAN AVE OVERCROSSING. HIGHWAY PLANTING & IRRIGATION	YAKAR 113 E ARROW HWY SAN DIMAS CA 91773 (909)599-1612		$847,602 $0 $0	06/14/13 07/15/13	0% 0%
12-ORA-405-8.7/12.6 12-0K0604 HB4N	WPCP	IN ORANGE COUNTY IN COSTA MESA FROM ROUTE 55 TO 0.4 MILE NORTH OF EUCLID STREET UNDERCROSSING INSTALL FIBER OPTIC CABLE AND CCTV	MOORE ELECTRICAL CONTRACTING INC 463 N SMITH AVENUE CORONA CA 92880 (951)371-4202	CHAUDRY MONAS 6533 MARINE WAY IRVINE, CA 92618 (949)936-3586	$585,021 $0 $0	04/26/10 05/24/10 05/09/12	0% 0% SUSPENDED

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-405-12.6/8.7 12-0K06A4	WPCP	IN ORANGE COUNTY IN COSTA MESA FROM ROUTE 55 TO 0.4 MILE NORTH OF EUCLID STREET UNDERCROSSING INSTALL FIBER OPTIC CABLE, CCTV & EQUIP.	COMPETITIVE EDGE ELECTRIC PO BOX 1001 HIGHLAND, CA 92346 (909)693-8510	CHAUDRY,MONAS 6533 MARINE WAY IRVINE, CA 92618 (949)936-3594	$973,466 $971,201 $0	08/18/11 08/23/11 06/26/13 06/26/13	100% 100% OVER RUN
12-ORA-405-17.9/0 12-0L3004 HB4N		OC. CITY OF WESTMINSTER AT SB I-405 ON/OFF RAMPS AND AT GOLDEN WEST ST. UPDGRADE TRAFFIC SIGNAL SYSTEMS	RAKAN INC 2312 PARK AVE SUITE 116 TUSTIN CA 92782 (949)698-9872		$260,658 $0 $0	02/22/13 04/11/13	0% 0%

Totals: **Authorized Final Amt:** $442,581,141 **Completed to Date:** $279,465,111 **Work This Month:** $7,990,449

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-15.2/0	01-0C3804	1
01-DN-101-15.2/0	01-0C3904	1
01-DN-101-17.5/0	01-0C2604	1
01-DN-101-21.8/0	01-0C7804	1
01-DN-101-4.0/0	01-476904	1
01-DN-197-2.1/0	01-0C8004	1
01-HUM-36-1.7/13.5	01-399104	2
01-HUM-36-21.9/0	01-0C7904	2
01-HUM-36-5.8/7.6	01-323304	2
01-HUM-96-7.8/0	01-0C7704	2
01-HUM-96-23.1/29.9	01-0B7704	2
01-HUM-96-13.3/16.8	01-0C7304	2
01-HUM-101-2.3/66.3	01-431704	3
01-HUM-101-72.5/0	01-0C2804	3
01-HUM-101-79.9/87.8	01-3633U4	3
01-HUM-101-88.2/88.3	01-0B63U4	3
01-HUM-101-89.3/90.2	01-296104	3
01-HUM-101-12.9/13.1	01-451804	3
01-HUM-169-22.1/0	01-0C1804	4
01-HUM-211-73.2/74	01-0B8604	4
01-HUM-211-74.4/79.2	01-0A1504	4
01-HUM-254-5.8/5.9	01-475014	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-HUM-254-11.0/11.1	01-475024	4
01-HUM-254-12.7/20.6	01-498404	4
01-HUM-254-22.3/40	01-475204	5
01-HUM-255-.2/1.8	01-0A3804	5
01-HUM-299-8.5/0	01-0B6404	5
01-HUM-299-20.2/20.5	01-423704	5
01-HUM-299-30.7/0	01-437404	5
01-HUM-299-4.2/0	01-296124	5
01-HUM-299-8.5/0	01-474414	6
01-HUM-299-/42.9	01-463914	6
01-HUM-999-/0	01-0A4504	6
01-HUN-96-27.0/0	01-0C3004	6
01-LAK-20-31.6/46.5	01-0C6204	6
01-LAK-29-11.9/19.1	01-491214	6
01-LAK-53-2.8/7.5	01-3986A4	7
01-LAK-53-2.8/7.5	01-3986U4	7
01-LAK-999-/0	01-0A4304	7
01-MEN-1-14.9/21.7	01-465804	7
01-MEN-1-33.4/33.9	01-310104	7
01-MEN-1-37.3/0	01-0C8604	7
01-MEN-1-40.9/43.7	01-0B8004	8
01-MEN-1-42.5/44.4	01-0A5904	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-MEN-1-88.7/92.8	01-385724	8
01-MEN-20-7.0/17.3	01-0A7304	8
01-MEN-101-43.1/49	01-262004	8
01-MEN-101-84.0/0	01-412214	8
01-MEN-101-84.7/T91.3	01-0B8104	9
01-MEN-162-11.6/0	01-0C2304	9
01-MEN-253-7.2/8.3	01-476204	9
01-MEN-271-16.1/22.7	01-0C1304	9
01-MEN-999-/0	01-464204	9
01-MEN-999-/0	01-0A4204	9
01-VAR--/0	01-0B7904	10
01-VAR--/0	01-496604	10
02-LAS-139-30.0/40	02-4F1304	10
02-LAS-147-.5/1.2	02-4E3404	10
02-LAS-395-56.5/61	02-3C0724	10
02-LAS-395-5.4/61.1	02-4E8204	11
02-MOD-299-8.8/14.7	02-4G1304	11
02-MOD-299-35.7/36.2	02-3E6904	11
02-MOD-299-40.6/46.7	02-4F1404	11
02-PLU-36-6.5/9.2	02-5E2104	11
02-PLU-70-.1/35.1	02-3C3004	11
02-PLU-70-37.5/46.2	02-4E9804	12

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-PLU-70-90.5/96	02-4E9904	12
02-SHA-5-.1/0	02-3E6504	12
02-SHA-5-30.6/0	02-2C2304	12
02-SHA-5-62.4/62.4	02-0E4004	12
02-SHA-5-3.0/19	02-0C5904	12
02-SHA-5-39.5/40.8	02-378904	13
02-SHA-5-44.4/58	02-2C4504	13
02-SHA-44-.3/1.8	02-328044	13
02-SHA-44-4.3/7.4	02-4E9504	13
02-SHA-44-21.0/21.4	02-4E5204	13
02-SHA-299-2.5/4.3	02-1E10U4	13
02-SHA-299-4.3/5.5	02-2E5104	14
02-SHA-299-74.8/0	02-2C2224	14
02-SIS-3-47.7/48.5	02-0E8404	14
02-SIS-3-48.3/53.1	02-4F1604	14
02-SIS-5-19.0/25.3	02-3E7504	14
02-SIS-5-51.2/58.1	02-3E7604	14
02-SIS-5-50.6/52.1	02-3C9204	15
02-SIS-96-20.0/20.1	02-340204	15
02-SIS-96-68.7/69.1	02-3E0804	15
02-SIS-96-/77.5	02-2E2914	15
02-SIS-97-.5/11.5	02-4F1504	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-SIS-97-2.5/2.9	02-0E4404	15
02-TEH-5-27.1/42.1	02-3E8104	16
02-TEH-5-5.6/41.7	02-0E4504	16
02-TEH-32-22.3/22.8	02-2E7304	16
02-TEH-36-6.0/11.5	02-4F1804	16
02-TEH-36-39.7/40.3	02-2E6204	16
02-TEH-36-55.2/67.5	02-4E9704	16
02-TEH-36-91.5/0	02-2C2254	17
02-TEH-99-13.9/14.3	02-2C1124	17
02-TEH-172-/8.9	02-4E9604	17
02-TRI-3-.5/6.6	02-4F1704	17
02-TRI-3-7.1/8.3	02-4C9604	17
02-TRI-3-68.5/0	02-2C9904	17
02-TRI-3-/0	02-4E5604	18
02-TRI-36-30.4/30.7	02-3E7104	18
02-TRI-299-19.2/19.6	02-2E2004	18
02-TRI-299-23.3/0	02-374304	18
02-TRI-299-64.1/72.2	02-3E9304	18
02-VAR--/0	02-3E6304	18
02-VAR--/0	02-4E5404	19
03-BUT-32-11.3/15.5	03-4M1604	19
03-BUT-70-3.3/6.1	03-0E9304	19

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-BUT-70-9.2/17	03-2F3004	19
03-BUT-70-28.2/0	03-1E5104	20
03-BUT-99-13.0/20.6	03-4M5304	20
03-BUT-99-28.1/29.6	03-3E6204	20
03-BUT-99-44.4/46	03-3M5804	20
03-BUT-99-32.4/33.3	03-3A0424	20
03-BUT-191-4.6/0	03-3M6404	20
03-BUT-191-/11.4	03-4M2704	21
03-COL-5-21.0/34.4	03-4M1204	21
03-COL-5-/34.4	03-4M4804	21
03-COL-20-/10.2	03-1F7404	21
03-ED-49-3.7/3.9	03-4E5904	21
03-ED-49-9.6/10.1	03-3E6304	21
03-ED-50-15.4/0	03-4M2304	22
03-ED-50-16.4/18.3	03-355534	22
03-ED-50-18.1/19.1	03-4M5404	22
03-ED-50-19.1/0	03-4M1904	22
03-ED-50-51.6/53.2	03-4M0804	22
03-ED-50-73.7/75.4	03-1A7324	22
03-ED-50-77.3/79.3	03-1A73U4	23
03-ED-50-78.9/79.5	03-1A7344	23
03-ED-50-28.8/39.6	03-1A6804	23

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-ED-50-/80.4	03-4M5104	23
03-ED-89-18.0/24.9	03-1A8444	23
03-ED-193-10.1/10.1	03-2F7204	23
03-ED-193-25.8/25.8	03-2F6504	24
03-GLE-32-/1.3	03-4M5604	24
03-GLE-162-67.2/84.6	03-4M5504	24
03-NEV-20-12.8/15.9	03-3E06A4	24
03-NEV-20-36.1/44.5	03-4M0704	24
03-NEV-20-3.9/17.5	03-2F35U4	24
03-NEV-20-12.8/15.9	03-3E0604	25
03-NEV-49-9.7/11.2	03-2A6904	25
03-NEV-49-11.6/11.6	03-3F7304	25
03-NEV-49-31.3/32.6	03-1F6204	25
03-NEV-80-2.0/61.6	03-3M6804	25
03-NEV-80-5.0/0	03-4M5004	25
03-NEV-80-12.3/13.3	03-3F0304	26
03-PLA-65-12.2/23.8	03-3338U4	26
03-PLA-65-15.0/23.8	03-333824	26
03-PLA-80-34.6/34.9	03-2F2504	26
03-PLA-80-34.9/0	03-2F2604	26
03-PLA-80-56.1/66.3	03-2C8604	26
03-PLA-89-13.7/19	03-1C1124	27

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-PLA-89-8.6/12.4	03-3F4204	27
03-PLA-89-/T8.5	03-2A9204	27
03-PLA-174-/2.8	03-4M5704	27
03-SAC-5-1.5/0	03-4M3704	27
03-SAC-5-22.0/0	03-4M7704	27
03-SAC-5-/17.2	03-0F5904	28
03-SAC-12-.3/6.1	03-3C9004	28
03-SAC-16-2.6/23.9	03-4M2804	28
03-SAC-50-.6/17	03-1C12U4	28
03-SAC-50-5.0/16.7	03-3F3204	28
03-SAC-51-6.0/8.3	03-1A1404	28
03-SAC-80-/M10.4	03-3797U4	29
03-SAC-80-8.1/11.1	03-0F6804	29
03-SAC-80-/18	03-4M5204	29
03-SAC-160-5.9/L7	03-3M7204	29
03-SIE-89-4.5/5.5	03-4E5004	29
03-SUT-99-11.0/14.3	03-1A43A4	29
03-SUT-99-11.0/14.3	03-1A4324	30
03-SUT-99-19.5/20.5	03-1A4644	30
03-SUT-99-30.6/32.7	03-1F5004	30
03-SUT-99-/1.6	03-406604	30
03-VAR-51-5.5/8.1	03-3F4704	30

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-YOL-50-2.5/3.1	03-3F9704	30
03-YOL-80-.1/22.1	03-4M4904	31
03-YOL-80-2.5/2.9	03-2F7004	31
03-YOL-505-/13.2	03-4M2904	31
03-YUB-70-14.2/15.1	03-0A5804	31
04-ALA-13-9.0/9	04-1SS604	31
04-ALA-24-5.1/6.2	04-294914	32
04-ALA-80-1.0/1.7	04-0120M4	32
04-ALA-80-1.7/2.5	04-292274	32
04-ALA-80-1.7/2.2	04-014074	32
04-ALA-80-1.9/8	04-3A7764	32
04-ALA-80-1.9/8	04-3A7774	32
04-ALA-80-2.5/3.2	04-292264	33
04-ALA-80-2.5/0	04-014084	33
04-ALA-80-2.5/8	04-1G3104	33
04-ALA-84-20.7/23.1	04-172414	33
04-ALA-84-25.5/27.1	04-297614	33
04-ALA-92-4.1/6	04-153004	33
04-ALA-92-6.3/6.8	04-2G3614	34
04-ALA-238-14.5/16.5	04-2490A4	34
04-ALA-580-9.5/31	04-151134	34
04-ALA-580-10.7/10.7	04-4S3704	34

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-580-30.6/30.6	04-2E7404	34
04-ALA-580-46.0/46	04-1A6734	34
04-ALA-580-4.7/8.2	04-4A07U4	35
04-ALA-580-7.8/19.1	04-2908V4	35
04-ALA-580-8.3/0	04-172434	35
04-ALA-580-8.4/14.6	04-2908C4	35
04-ALA-580-14.6/21.6	04-2908E4	35
04-ALA-680-1.0/9.9	04-4H4104	35
04-ALA-680-3.6/6.5	04-4G1004	36
04-ALA-680-4.8/5.2	04-253764	36
04-ALA-680-20.8/21.5	04-4G5004	36
04-ALA-880-.1/10	04-4H0404	36
04-ALA-880-1.0/9.9	04-4H6504	36
04-ALA-880-18.3/22.8	04-3E5904	36
04-ALA-880-18.3/20.7	04-3E6304	37
04-ALA-880-22.6/24	04-3A9214	37
04-ALA-880-24.0/25.5	04-3A9224	37
04-ALA-880-27.4/28	04-165424	37
04-ALA-880-28.2/29.9	04-1A6824	37
04-ALA-880-30.1/31.1	04-1706U4	37
04-CC-4-.1/100	04-3E6904	38
04-CC-4-.2/31.5	04-0A7904	38

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-CC-4-23.5/26.1	04-228594	38
04-CC-4-27.5/29	04-1G9404	38
04-CC-4-16.8/20.3	04-3E2004	38
04-CC-4-20.1/45.6	04-2E2304	38
04-CC-4-25.6/26.6	04-2285C4	39
04-CC-4-26.6/27.5	04-2285E4	39
04-CC-24-1.4/0	04-4S2704	39
04-CC-80-7.3/7.6	04-1G5504	39
04-CC-80-10.7/10.7	04-4G3904	39
04-CC-580-5.5/6.1	04-1A3204	39
04-CC-580-6.1/6.3	04-003944	40
04-CC-580-/5.5	04-3E4404	40
04-CC-680-1.0/9.9	04-4H6704	40
04-CC-680-4.0/6.8	04-2285H4	40
04-CC-680-17.5/18.8	04-1E82A4	40
04-CC-680-17.5/18.8	04-1E8204	40
04-CC-680-24.2/24.8	04-0060C4	41
04-CC-680-12.7/17.5	04-3E4304	41
04-MRN-1-11.0/0	04-4S5304	41
04-MRN-1-37.1/37.1	04-3S5704	41
04-MRN-12-15.6/15.6	04-2E6904	41
04-MRN-101-20.5/20.9	04-2640G4	41

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-MRN-101-22.2/24.1	04-2640L4	42
04-MRN-101-23.3/27.6	04-264074	42
04-MRN-101-/8.5	04-0C7404	42
04-NAP-12-.2/3.2	04-264134	42
04-NAP-12-2.8/3.3	04-264144	42
04-NAP-29-1.0/9.9	04-4H6904	42
04-NAP-29-6.6/16.5	04-1E40A4	43
04-NAP-29-40.9/41.4	04-4S0204	43
04-NAP-121-.3/2	04-4442A4	43
04-NAP-128-10.3/10.3	04-4S0304	43
04-SCL-9-4.8/4.9	04-4G1704	43
04-SCL-9-/7	04-1G0704	43
04-SCL-17-1.0/99.9	04-4H6604	44
04-SCL-17-/2.8	04-264904	44
04-SCL-82-14.3/19.2	04-3E2904	44
04-SCL-82-20.9/0	04-0G1304	44
04-SCL-82-/14.3	04-2E7104	44
04-SCL-85-1.0/9.9	04-4H4204	44
04-SCL-85-18.0/23.9	04-154204	45
04-SCL-101-40.2/41.2	04-4876A4	45
04-SCL-101-49.0/52.2	04-4A3304	45
04-SCL-152-6.1/6.5	04-448834	45

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SCL-152-16.2/19.5	04-2A4404	45
04-SCL-680-/9.9	04-153204	45
04-SCL-880-4.4/8.7	04-298304	46
04-SF-1-.1/.1	04-2E7604	46
04-SF-1-5.9/6.3	04-1A9024	46
04-SF-80-4.9/5.9	04-0435E4	46
04-SF-80-5.4/0	04-040824	46
04-SF-80-6.8/0	04-3G4474	46
04-SF-80-7.9/8.2	04-0120S4	47
04-SF-80-8.2/8.7	04-0120F4	47
04-SF-80-12.6/13.9	04-0120T4	47
04-SF-101-1.0/9.9	04-4H6804	47
04-SF-101-4.1/4.1	04-4G1604	47
04-SF-101-4.1/5	04-2A1404	47
04-SF-101-8.8/9.2	04-163744	48
04-SM-1-13.6/13.8	04-4S4304	48
04-SM-1-16.4/16.4	04-4H7904	48
04-SM-1-16.8/17.1	04-4H6204	48
04-SM-1-28.2/0	04-0G1704	48
04-SM-1-34.8/37.9	04-1E2404	48
04-SM-1-38.0/38.6	04-1123U4	49
04-SM-1-38.2/39.7	04-1123H4	49

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SM-1-39.6/40.1	04-1123J4	49
04-SM-35-10.6/25.8	04-1E5704	49
04-SM-35-24.8/25.2	04-4S1204	49
04-SM-82-4.8/18.9	04-4A9234	49
04-SM-82-20.8/22.4	04-3E3804	50
04-SM-84-8.3/17	04-3E3004	50
04-SM-84-22.0/22.1	04-4S5904	50
04-SM-84-25.8/27.6	04-2E7504	50
04-SM-92-14.4/18.8	04-042244	50
04-SM-101-.9/3.6	04-235634	50
04-SM-101-13.5/17.7	04-2642A4	51
04-SM-101-17.9/0	04-2E7004	51
04-SM-101-/6	04-4A9254	51
04-SM-101-/.9	04-235644	51
04-SM-101-/26.2	04-2A7904	51
04-SM-280-9.6/10.8	04-4G4104	51
04-SM-280-/0	04-4A3204	52
04-SOL-12-1.8/2.8	04-2E7204	52
04-SOL-37-7.2/10.5	04-0T1454	52
04-SOL-80-.9/45	04-4A2504	52
04-SOL-80-1.0/9.9	04-4H7404	52
04-SOL-80-14.3/14.4	04-0A5354	52

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SOL-80-30.6/38.7	04-4A0104	53
04-SOL-80-24.8/25.2	04-0A0904	53
04-SOL-80-/28.4	04-153504	53
04-SOL-84-.1/3	04-3E2804	53
04-SON-1-31.9/31.9	04-4H6004	53
04-SON-1-31.9/31.8	04-4H6304	53
04-SON-1-33.1/33.2	04-4S9604	54
04-SON-1-40.1/0	04-3S7524	54
04-SON-12-32.7/33	04-3A3304	54
04-SON-12-38.9/41.2	04-3E6104	54
04-SON-12-41.2/41.3	04-1A6204	54
04-SON-101-.9/3.6	04-2640U4	54
04-SON-101-3.4/4.1	04-2640K4	55
04-SON-101-4.0/5.2	04-264044	55
04-SON-101-7.1/8.9	04-0A1844	55
04-SON-101-7.1/8.1	04-0A1854	55
04-SON-101-13.9/15.5	04-129654	55
04-SON-101-25.0/29.3	04-3A23U4	55
04-SON-116-34.1/34.5	04-1G2404	56
04-SON-116-41.8/44.7	04-283824	56
04-SON-121-7.3/11.6	04-3E8204	56
04-SON-121-/7.3	04-3E3204	56

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SON-128-5.4/0	04-2S9414	56
04-SON-128-17.1/24.7	04-4A8824	56
04-SON-128-21.7/0	04-4A8814	57
05-MON-1-.3/0	05-0R8104	57
05-MON-1-.9/0	05-493704	57
05-MON-1-20.9/20.9	05-0T6504	57
05-MON-1-21.0/21.2	05-1A9604	58
05-MON-1-21.3/21.6	05-0E9604	58
05-MON-1-21.5/21.6	05-1A5704	58
05-MON-1-46.8/46.8	05-0S9404	58
05-MON-1-58.3/0	05-1A6904	58
05-MON-1-74.9/77.6	05-1A4304	58
05-MON-1-99.9/101.5	05-315924	59
05-MON-1-/0	05-1A4804	59
05-MON-68-/0	05-1A8004	59
05-MON-101-39.0/39.7	05-1C5404	59
05-MON-101-61.0/64.6	05-0Q5704	59
05-MON-101-66.4/66.4	05-1C6404	59
05-MON-101-85.0/85.8	05-349514	60
05-MON-101-100.0/101.3	05-315804	60
05-MON-101-91.2/100.4	05-0161E4	60
05-SB-101-.3/7.5	05-462504	60

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SB-101-.3/7.5	05-4625A4	60
05-SB-101-10.8/12.8	05-447814	60
05-SB-101-12.9/14	05-1C4304	61
05-SB-101-26.5/27.1	05-0M14V4	61
05-SB-101-72.7/75	05-1A3004	61
05-SB-101-78.4/82.2	05-1A2204	61
05-SB-101-83.1/83.9	05-463804	61
05-SB-101-/0	05-1A7904	61
05-SB-166-.9/2.4	05-0G1604	62
05-SB-246-31.4/34.6	05-1A4004	62
05-SBT-101-.7/.7	05-1A9304	62
05-SCR-1-15.3/17.1	05-129114	62
05-SCR-1-17.4/26	05-0M9704	62
05-SCR-1-26.8/36.3	05-0M9804	62
05-SCR-9-8.4/8.6	05-0K2304	63
05-SCR-17-6.0/12.6	05-0L7014	63
05-SCR-17-6.0/12.6	05-0L70U4	63
05-SCR-17-11.0/0	05-1A7104	63
05-SLO-1-73.0/74.3	05-1A4904	63
05-SLO-1-36.7/39.6	05-0N4004	63
05-SLO-41-/0	05-0T9004	64
05-SLO-46-4.1/0	05-0C3304	64

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SLO-46-32.1/36.7	05-330744	64
05-SLO-46-36.6/41.2	05-330724	64
05-SLO-46-40.0/0	05-330754	64
05-SLO-46-40.7/46.3	05-330774	64
05-SLO-46-55.1/60.8	05-1C3204	65
05-SLO-101-35.7/46.3	05-0G0304	65
05-SLO-101-36.0/37.5	05-0Q6304	65
05-SLO-101-45.3/45.7	05-402824	65
05-SLO-101-/.8	05-445904	65
05-SLO-166-35.0/44	05-1F0104	65
05-SLO-166-39.9/40.3	05-0R3004	66
06-FRE-0-/0	06-0Q3504	66
06-FRE-33-22.7/59.5	06-0P7404	66
06-FRE-33-/0	06-0C1304	66
06-FRE-41-1.0/3	06-0N7904	66
06-FRE-41-27.6/30.4	06-0E9714	67
06-FRE-41-30.7/31.7	06-0A4904	67
06-FRE-63-3.8/8.4	06-0P9304	67
06-FRE-99-26.7/31.6	06-442624	67
06-FRE-99-1.0/7.4	06-350714	67
06-FRE-168-40.4/46.6	06-0P7904	67
06-FRE-168-7.8/8.2	06-0M9904	68

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-168-25.5/32.9	06-0H1004	68
06-FRE-180-58.4/60.4	06-0C1104	68
06-FRE-180-62.6/66.3	06-342564	68
06-FRE-180-71.8/74.5	06-342524	68
06-KER-0-/0	06-0M6204	68
06-KER-5-4.1/0	06-0N0704	69
06-KER-5-10.2/0	06-0M2004	69
06-KER-5-13.5/0	06-0M2204	69
06-KER-5-.5/62.6	06-0G6804	69
06-KER-14-39.3/40.3	06-0H1804	69
06-KER-33-19.6/27	06-0Q0704	69
06-KER-33-34.3/45.5	06-0N2704	70
06-KER-46-32.8/37.5	06-0P7104	70
06-KER-46-/7.3	06-0P9204	70
06-KER-58-15.4/21.4	06-0P7304	70
06-KER-58-67.8/0	06-0N4014	70
06-KER-58-108.9/0	06-0G2704	70
06-KER-58-59.6/64.4	06-0N1504	71
06-KER-58-99.3/99.7	06-0K3904	71
06-KER-99-17.0/22.1	06-0G8304	71
06-KER-99-19.5/0	06-0N6904	71
06-KER-99-24.6/0	06-0L3904	71

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-99-27.0/28.4	06-0G8404	71
06-KER-99-28.4/43.9	06-0L6404	72
06-KER-119-19.7/30.4	06-0Q3604	72
06-KER-155-14.0/41	06-0P6304	72
06-KER-178-93.2/103.8	06-0N1604	72
06-KIN-41-37.5/38.1	06-0J0404	72
06-KIN-41-42.1/44.9	06-416004	72
06-KIN-43-18.2/27.2	06-0P6104	73
06-KIN-198-8.9/10.1	06-325504	73
06-KIN-198-21.5/28.3	06-0L0504	73
06-MAD-0-/0	06-0N7704	73
06-MAD-41-9.3/15.4	06-0P7604	73
06-MAD-99-9.5/13.1	06-0E0404	73
06-MAD-99-6.9/8.2	06-471004	74
06-MAD-145-20.9/25.4	06-0P7004	74
06-MAD-145-12.5/25.5	06-0P6404	74
06-TUL-63-2.9/3.2	06-0K5404	74
06-TUL-65-21.8/29.6	06-0P9404	74
06-TUL-99-6.1/29.9	06-0E6704	74
06-TUL-99-22.4/0	06-0A9704	75
06-TUL-99-23.5/0	06-0N8504	75
06-TUL-99-23.5/0	06-0N5404	75

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-TUL-99-37.3/41.3	06-360214	75
06-TUL-99-41.3/53.9	06-324504	75
06-TUL-99-48.5/53.9	06-324514	75
06-TUL-190-21.2/26.4	06-337414	76
06-TUL-216-1.9/2.9	06-430704	76
06-TUL-245-16.0/33	06-0P7204	76
07-LA-1-11.1/11.1	07-4T3904	76
07-LA-1-17.8/39.8	07-277804	77
07-LA-1-20.7/20.8	07-4T5404	77
07-LA-1-32.6/32.6	07-4T4204	77
07-LA-1-51.0/52	07-4L2214	77
07-LA-1-34.6/35.2	07-4Y7404	77
07-LA-1-/28.6	07-4Y1504	77
07-LA-2-15.3/23	07-4Y9104	78
07-LA-2-15.9/20.4	07-266904	78
07-LA-2-23.4/82.3	07-4Y9304	78
07-LA-5-.7/.7	07-4T3504	78
07-LA-5-1.0/18.4	07-1W2004	78
07-LA-5-1.2/2.1	07-215914	78
07-LA-5-1.8/3	07-2159C4	79
07-LA-5-2.7/4	07-215934	79
07-LA-5-4.0/5.8	07-215944	79

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-5-6.8/11.6	07-253504	79
07-LA-5-9.0/11.5	07-4T4404	79
07-LA-5-9.7/18.4	07-1W3904	79
07-LA-5-13.6/18.5	07-2464E4	80
07-LA-5-13.6/18.5	07-246404	80
07-LA-5-15.1/18.2	07-274504	80
07-LA-5-15.8/16.9	07-184104	80
07-LA-5-18.5/88.5	07-4Y8404	80
07-LA-5-18.5/31.2	07-1W3304	80
07-LA-5-24.6/88.6	07-1W3604	81
07-LA-5-26.7/29.4	07-121844	81
07-LA-5-27.4/28.1	07-1786A4	81
07-LA-5-29.4/31.6	07-1218W4	81
07-LA-5-31.6/36	07-1218V4	81
07-LA-5-36.0/39.4	07-1219U4	81
07-LA-5-39.2/78	07-4Y2304	82
07-LA-5-53.6/56.3	07-258804	82
07-LA-5-54.4/54.4	07-285004	82
07-LA-5-C 43.9/C46.4	07-252614	82
07-LA-5-44.2/46	07-168004	82
07-LA-5-45.4/59.7	07-252634	82
07-LA-5-46.3/50	07-2332A4	83

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-5-64.8/66.1	07-1X6504	83
07-LA-5-73.2/88.6	07-252804	83
07-LA-10-3.9/13.9	07-1W4504	83
07-LA-10-14.3/18	07-1W2504	83
07-LA-10-20.4/21.5	07-279804	83
07-LA-10-24.3/0	07-3Y7004	84
07-LA-10-28.5/46.7	07-4Y8104	84
07-LA-10-31.1/32.3	07-245404	84
07-LA-10-31.2/33.4	07-117074	84
07-LA-10-42.1/42.1	07-258704	84
07-LA-10-42.8/42.8	07-3X3204	84
07-LA-10-4.9/14.8	07-267504	85
07-LA-10-.4/0	07-3X3004	85
07-LA-10-/48.2	07-1W2804	85
07-LA-14-32.1/52.6	07-251604	85
07-LA-14-60.0/69.3	07-274004	85
07-LA-14-52.6/59.2	07-254904	85
07-LA-14-58.2/77	07-2X9804	86
07-LA-19-/19.2	07-4Y7504	86
07-LA-22-1.1/1.4	07-4T15A4	86
07-LA-22-1.1/1.4	07-4T1504	86
07-LA-47-.8/.8	07-3X1804	86

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-47-.9/2	07-4Y5004	86
07-LA-47-2.3/0	07-274304	87
07-LA-47-3.4/4.6	07-138204	87
07-LA-57-.9/11.6	07-4Y8304	87
07-LA-60-11.6/23.6	07-286904	87
07-LA-90-1.0/3.5	07-259104	87
07-LA-90-1.7/2.6	07-275804	87
07-LA-91-9.7/11.7	07-2X9204	88
07-LA-101-6.3/8.3	07-4T2304	88
07-LA-101-15.5/16.1	07-199634	88
07-LA-101-31.2/39.3	07-4Y7104	88
07-LA-105-14.1/14.6	07-4S8404	88
07-LA-107-2.1/3.7	07-1W5504	88
07-LA-110-1.1/8.8	07-2X9404	89
07-LA-110-6.5/20.7	07-1W2904	89
07-LA-110-21.2/22.8	07-2411U4	89
07-LA-110-22.4/30.3	07-1W3404	89
07-LA-110-24.1/30.5	07-3Y3004	89
07-LA-110-30.5/31.9	07-1W6004	89
07-LA-118-7.8/7.8	07-4Y4604	90
07-LA-118-11.5/13.7	07-2770U4	90
07-LA-134-/13.3	07-266104	90

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-134-/10	07-273404	90
07-LA-134-/11.4	07-4Y7904	90
07-LA-138-48.9/51.8	07-1W5704	90
07-LA-138-54.3/55.3	07-127224	91
07-LA-138-63.4/66	07-127274	91
07-LA-170-17.7/20.3	07-2769U4	91
07-LA-187-3.5/5.7	07-1W4904	91
07-LA-210-5.7/5.7	07-4T3704	91
07-LA-210-14.2/22.6	07-4Y0104	91
07-LA-210-49.1/52.1	07-4T4604	92
07-LA-210-9.0/48.1	07-1W0504	92
07-LA-210-15.0/36	07-258934	92
07-LA-210-17.8/0	07-2X8404	92
07-LA-210-24.2/24.2	07-4T5804	92
07-LA-210-30.7/41.4	07-267004	92
07-LA-405-.4/10.5	07-2X9504	93
07-LA-405-.8/6.9	07-1W3104	93
07-LA-405-16.1/20.7	07-4Y5304	93
07-LA-405-16.4/19.5	07-3Y9404	93
07-LA-405-24.4/25.8	07-241304	93
07-LA-405-39.4/48.6	07-252004	93
07-LA-405-/0	07-1W4004	94

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-605-.1/16.6	07-250504	94
07-LA-605-.8/25.9	07-4Y9004	94
07-LA-605-1.7/6.8	07-4T3204	94
07-LA-605-3.4/25.8	07-4Y1804	94
07-LA-710-5.8/12	07-2X9604	94
07-LA-710-6.1/6.8	07-4T4804	95
07-LA-710-17.2/26.4	07-202114	95
07-LA-710-22.5/22.7	07-002344	95
07-LA-710-26.5/27.4	07-179704	95
07-LA-710-26.5/27.4	07-1797A4	95
07-VEN-1-2.6/10.2	07-4X0604	95
07-VEN-1-10.2/15.9	07-1W3804	96
07-VEN-1-16.6/18.8	07-276704	96
07-VEN-1-22.4/26.7	07-228204	96
07-VEN-23-6.0/6	07-1W5304	96
07-VEN-23-20.9/24.2	07-1W0804	96
07-VEN-23-3.5/T11.6	07-4Y0404	96
07-VEN-33-6.3/11.1	07-1W1204	97
07-VEN-33-55.0/57.5	07-2X8304	97
07-VEN-33-/48.7	07-1W2704	97
07-VEN-101-9.1/9.1	07-278904	97
07-VEN-101-39.8/43.6	07-260704	97

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-VEN-150-28.6/28.7	07-4L5704	97
08-RIV-10-15.2/0	08-0R5804	98
08-RIV-10-15.7/0	08-0L9304	98
08-RIV-10-17.8/16.3	08-1C8704	98
08-RIV-10-24.0/24.3	08-0E41A4	98
08-RIV-10-44.5/50.4	08-0Q1104	98
08-RIV-10-44.5/52.2	08-0P8604	99
08-RIV-10-46.7/0	08-1C8104	99
08-RIV-10-5.7/53.1	08-0R6404	99
08-RIV-10-24.0/24.3	08-0E4104	99
08-RIV-10-135.0/0	08-0F3604	99
08-RIV-15-31.9/52.2	08-0Q8504	99
08-RIV-15-33.4/38.4	08-448304	100
08-RIV-15-40.0/41.3	08-0C8204	100
08-RIV-60-.1/9.5	08-0R6604	100
08-RIV-62-1.2/2.2	08-0Q9204	100
08-RIV-62-.5/1	08-0N9104	100
08-RIV-74-29.6/29.9	08-0J1404	100
08-RIV-74-35.9/0	08-0R1804	101
08-RIV-74-40.3/0	08-0M2104	101
08-RIV-74-42.6/47.9	08-1C3604	101
08-RIV-74-63.0/67.5	08-1C4304	101

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-74-63.0/71.8	08-0P9504	101
08-RIV-78-10.6/10.9	08-1C1204	101
08-RIV-91-.6/1.2	08-456624	102
08-RIV-91-15.6/21.6	08-448404	102
08-RIV-91-/21.6	08-0P6304	102
08-RIV-95-/36.2	08-0P7904	102
08-RIV-111-8.0/10	08-1C8304	102
08-RIV-215-38.6/39.7	08-334884	102
08-RIV-215-39.7/43	08-334874	103
08-RIV-215-43.1/43.9	08-334864	103
08-RIV-215-43.2/45.3	08-0M94U4	103
08-RIV-215-38.0/38.9	08-449314	103
08-RIV-243-/1.1	08-1C4404	103
08-RIV-5701-/0	08-0R9004	103
08-RIV-5728-/0	08-499804	104
08-SBD-10-9.9/24.5	08-384344	104
08-SBD-10-12.0/19.8	08-497514	104
08-SBD-15-3.8/12.8	08-472224	104
08-SBD-15-14.0/16.4	08-0K7104	104
08-SBD-15-14.6/0	08-0M8804	104
08-SBD-15-31.8/171.4	08-0R6504	105
08-SBD-15-70.6/74.9	08-0K1504	105

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-15-81.8/0	08-0P8804	105
08-SBD-18-30.0/32.5	08-0A7914	105
08-SBD-18-6.1/31.6	08-0Q6504	105
08-SBD-38-51.9/0	08-0R8604	105
08-SBD-40-2.0/39	08-0Q7804	106
08-SBD-40-3.0/28.1	08-0K2504	106
08-SBD-40-28.1/51	08-0K2404	106
08-SBD-40-85.2/0	08-0N5904	106
08-SBD-40-119.0/138.3	08-0K2704	106
08-SBD-40-138.3/154.5	08-0K2604	106
08-SBD-62-15.1/29.3	08-0Q7304	107
08-SBD-62-38.5/106	08-0N1204	107
08-SBD-62-142.2/142.9	08-378704	107
08-SBD-71-4.8/8.5	08-0F1004	107
08-SBD-138-24.1/37.8	08-0P9204	107
08-SBD-138-27.5/28.5	08-0Q2404	107
08-SBD-138-/0	08-0N1404	108
08-SBD-210-9.9/12.5	08-0N4104	108
08-SBD-210-30.2/33.2	08-0P3804	108
08-SBD-215-14.0/0	08-0M4004	108
08-SBD-395-19.0/35.6	08-0C1214	108
08-SBD-5712-/0	08-0M0204	108

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-6-/0	09-348104	109
09-INY-58-/0	09-352904	109
09-INY-127-/49.2	09-356504	109
09-INY-178-/62.1	09-356204	109
09-INY-190-40.0/57.9	09-354704	110
09-INY-190-65.9/66.5	09-287504	110
09-KER-14-35.4/0	09-349104	110
09-MNO-203-7.1/0	09-352704	110
09-MNO-395-1.0/100	09-357404	110
09-MNO-395-40.0/45	09-354504	110
09-MNO-395-51.5/0	09-352304	111
09-MNO-395-51.5/51.5	09-354404	111
09-MNO-395-65.1/69.6	09-343204	111
09-MNO-395-118.7/119.6	09-237704	111
10-AMA-49-6.1/0	10-0T1404	111
10-AMA-88-/5.5	10-264444	112
10-CAL-4-32.2/0	10-0K6304	112
10-CAL-26-/3.1	10-2A4204	112
10-CAL-49-/0	10-0V9404	112
10-MER-5-8.9/9.7	10-0U5004	112
10-MER-5-23.1/24	10-0S1904	112
10-MER-33-27.1/30.3	10-0X9004	113

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-MER-59-.2/7.9	10-0X8504	113
10-MER-99-4.6/10.5	10-415704	113
10-MER-99-10.8/13.1	10-363124	113
10-MER-99-13.9/14.4	10-481004	113
10-MER-99-15.8/17.3	10-0K0204	113
10-MER-99-24.4/25.8	10-414824	114
10-MER-99-26.8/27.6	10-3169C4	114
10-MER-99-/4.6	10-415804	114
10-MER-140-36.5/37.6	10-3A66U4	114
10-MER-152-6.0/10.1	10-0S9404	114
10-MPA-49-44.7/0	10-0W5404	114
10-SJ-4-14.1/0	10-0V5904	115
10-SJ-4-19.5/20.1	10-3A1004	115
10-SJ-5-.1/47.8	10-0K3304	115
10-SJ-5-25.1/28.6	10-0M7804	115
10-SJ-5-28.5/35.6	10-0G4704	115
10-SJ-5-32.7/49.8	10-0T7904	115
10-SJ-12-5.0/10.2	10-0A8404	116
10-SJ-26-1.1/4.6	10-0V9204	116
10-SJ-26-1.1/0	10-0W7204	116
10-SJ-99-2.0/4.3	10-0S7604	116
10-SJ-99-4.9/14.2	10-0E6114	116

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-99-6.9/10.6	10-0E6134	116
10-SJ-99-10.6/15	10-0E6124	117
10-SJ-99-32.0/32.6	10-0S8604	117
10-SJ-205-1.7/12.6	10-0L5704	117
10-SJ-205-/.1	10-0W7104	117
10-STA-99-16.8/24.7	10-0L5904	117
10-STA-99-/24.7	10-0M8004	117
10-STA-99-2.3/20.2	10-0S7804	118
10-STA-99-15.1/17	10-0A6714	118
10-STA-132-16.9/27.9	10-0V9704	118
10-STA-132-27.7/27.7	10-0N1804	118
10-STA-219-2.9/4.9	10-0A8724	118
10-TUO-49-18.0/18.3	10-0K1504	118
10-TUO-108-58.8/58.8	10-0S2404	119
10-TUO-108-4.0/6	10-340424	119
10-TUO-120-44.8/44.8	10-0W0704	119
10-VAR--/0	10-0W7004	119
11-IMP-7-5.9/11	11-0680A4	120
11-IMP-8-80.5/80.9	11-410704	120
11-IMP-8-68.5/69.1	11-410204	120
11-IMP-8-73.1/73.9	11-410004	120
11-IMP-98-21.8/31.3	11-275204	120

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-5-4.6/0	11-297104	120
11-SD-5-5.0/63.7	11-238604	121
11-SD-5-10.0/10	11-2976U4	121
11-SD-5-13.9/50.9	11-2M1504	121
11-SD-5-50.9/52.8	11-239604	121
11-SD-5-59.4/60	11-261404	121
11-SD-5-62.6/0	11-270804	121
11-SD-8-10.5/12.6	11-298604	122
11-SD-8-16.8/37.8	11-2M5204	122
11-SD-8-17.4/18.7	11-063814	122
11-SD-15-18.8/21.9	11-2607A4	122
11-SD-15-21.9/23.9	11-2607D4	122
11-SD-15-23.8/26.2	11-2607C4	122
11-SD-15-31.5/43	11-2M5504	123
11-SD-15-11.2/M14.5	11-2T0974	123
11-SD-15-14.5/M16.4	11-2T0984	123
11-SD-15-15.0/M16.4	11-2T0954	123
11-SD-15-16.4/M19.5	11-2T0994	123
11-SD-15-18.8/M21.9	11-260714	123
11-SD-15-21.9/M23.9	11-260724	124
11-SD-15-23.8/M26.2	11-260734	124
11-SD-15-26.2/M27.8	11-2T0864	124

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-15-27.8/30.1	11-2T0874	124
11-SD-15-8.9/9.7	11-233204	124
11-SD-15-30.1/31.5	11-2T0884	124
11-SD-52-5.0/6.2	11-402804	125
11-SD-52-14.5/15.5	11-2T0704	125
11-SD-52-15.5/17.3	11-2T0114	125
11-SD-52-17.3/17.5	11-2T0014	125
11-SD-54-2.5/5.3	11-2M2404	125
11-SD-56-3.5/3.5	11-2E0064	125
11-SD-56-6.8/8.7	11-402304	126
11-SD-56-/8.9	11-269304	126
11-SD-75-21.8/0	11-409504	126
11-SD-76-23.1/23.5	11-273404	126
11-SD-76-7.3/13.1	11-080104	126
11-SD-76-16.7/17.7	11-257144	126
11-SD-78-15.3/15.7	11-259804	127
11-SD-78-15.3/16.3	11-2T2304	127
11-SD-94-30.0/39	11-2M4104	127
11-SD-163-1.4/0	11-264114	127
11-SD-163-1.7/3.2	11-2650A4	127
11-SD-163-1.7/3.2	11-265004	127
11-SD-163-5.8/8.8	11-403704	128

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-805-4.7/5.6	11-2T1824	128
11-SD-805-5.5/9.4	11-2T1814	128
11-SD-805-5.8/13	11-2T1834	128
11-SD-805-7.7/9.1	11-081654	128
11-SD-805-9.4/13.8	11-2T1804	128
11-SD-805-23.7/27.6	11-2T2004	129
11-SD-805-26.5/28.9	11-2T0404	129
11-SD-905-9.5/15	11-288804	129
12-ORA-1-17.6/18.1	12-0L2604	129
12-ORA-1-/1.1	12-0M2904	129
12-ORA-5-.3/0	12-0H2324	130
12-ORA-5-1.4/1.6	12-0G9404	130
12-ORA-5-5.6/6.6	12-0F0604	130
12-ORA-5-6.0/31.2	12-0F9204	130
12-ORA-5-6.1/31.2	12-0G7304	130
12-ORA-5-8.5/9.4	12-0E5704	130
12-ORA-5-13.5/34	12-0N0304	131
12-ORA-5-17.1/17.8	12-0K6204	131
12-ORA-5-19.5/19.5	12-0L8704	131
12-ORA-5-42.1/44.4	12-1016A4	131
12-ORA-22-.6/.9	12-071634	131
12-ORA-22-.7/.9	12-071624	131

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-22-1.1/13.2	12-0L6504	132
12-ORA-39-7.1/9.6	12-0L77U4	132
12-ORA-39-20.7/22.7	12-0M4504	132
12-ORA-55-1.0/1.2	12-0L5504	132
12-ORA-55-12.7/12.7	12-0M0004	132
12-ORA-57-11.0/15.6	12-0M9304	132
12-ORA-57-11.8/13.4	12-0M2204	133
12-ORA-57-11.9/12.9	12-0M3804	133
12-ORA-57-12.3/15.2	12-0F0404	133
12-ORA-57-13.4/14.8	12-0M1604	133
12-ORA-57-16.2/18.8	12-0F0314	133
12-ORA-57-18.8/21.1	12-0F0324	133
12-ORA-73-10.6/11	12-0M5504	134
12-ORA-74-13.3/16.6	12-043224	134
12-ORA-74-/.2	12-0E3104	134
12-ORA-90-11.8/12.5	12-056224	134
12-ORA-91-.9/5.4	12-0C5704	134
12-ORA-91-3.1/4.2	12-0K5304	134
12-ORA-91-9.1/15.6	12-0G3304	135
12-ORA-91-18.0/18	12-0K3304	135
12-ORA-91-2.4/2.9	12-0K5204	135
12-ORA-91-/10.1	12-0H0294	135

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-133-4.1/8.1	12-1072C4	135
12-ORA-241-32.5/39	12-0J6704	135
12-ORA-405-1.5/24.1	12-0L7604	136
12-ORA-405-5.0/5.6	12-0M1304	136
12-ORA-405-6.4/7.4	12-0F5504	136
12-ORA-405-8.7/12.6	12-0K0604	136
12-ORA-405-12.6/8.7	12-0K06A4	136
12-ORA-405-17.9/0	12-0L3004	136

Statement of Ongoing Contracts - Federal Aid

District 01

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	$99,525,247	$57,709,859
-S-	FEDERAL AID (SECONDARY)	$23,135,633	$12,866,373
-SH-	STATE HIGHWAY	$151,211,007	$35,531,836
-ER-	STORM DAMAGE REPAIR	$579,964	$0
		$21,437,280	$15,992,160
District Total:		**$295,889,132**	**$122,100,228**

District 02

Statement of Ongoing Contracts - Federal Aid

District 02

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$111,760,042	$81,416,317
-F-	FEDERAL AID (PRIMARY)	$6,546,374	$2,150,845
-S-	FEDERAL AID (SECONDARY)	$8,009,692	$2,463,331
-SH-	STATE HIGHWAY	$23,592,679	$10,348,076
		$217,436,452	$111,976,793
District Total:		**$367,345,239**	**$208,355,362**

District 03

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$187,438,696	$131,304,074
-F-	FEDERAL AID (PRIMARY)	$137,038,434	$110,478,877
-S-	FEDERAL AID (SECONDARY)	$63,984,003	$3,602,831
-SH-	STATE HIGHWAY	$75,866,611	$42,902,932
		$305,228,888	$215,149,890
District Total:		**$769,556,632**	**$503,438,604**

District 04

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$278,192,873	$126,759,398
-F-	FEDERAL AID (PRIMARY)	$150,342,646	$134,191,908

Statement of Ongoing Contracts - Federal Aid

District 04

Federal Aid	Category	Bid + CCO	Work Comp
-S-	FEDERAL AID (SECONDARY)	$499,614,092	$460,791,297
-SH-	STATE HIGHWAY	$3,030,185,756	$2,358,082,773
-ER-	STORM DAMAGE REPAIR	$5,900,837	$3,965,018
		$612,566,413	$522,663,072
District Total:		**$4,576,802,618**	**$3,606,453,465**

District 05

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	$126,248,003	$74,860,653
-S-	FEDERAL AID (SECONDARY)	$140,994,434	$114,460,533
-SH-	STATE HIGHWAY	$84,989,562	$45,638,769
		$55,094,708	$37,017,586
District Total:		**$407,326,707**	**$271,977,542**

District 06

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	$203,598,039	$137,464,155
-S-	FEDERAL AID (SECONDARY)	$14,981,247	$9,105,921
-SH-	STATE HIGHWAY	$215,952,084	$34,462,735
		$78,347,793	$44,582,525

Statement of Ongoing Contracts - Federal Aid

District 06

Federal Aid	Category	Bid + CCO	Work Comp
District Total:		**$512,879,164**	**$225,615,336**

District 07

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$368,068,955	$86,390,345
-F-	FEDERAL AID (PRIMARY)	$287,939,096	$121,369,040
-S-	FEDERAL AID (SECONDARY)	$30,333,147	$10,660,705
-SH-	STATE HIGHWAY	$367,973,327	$103,906,005
		$803,353,805	$501,542,097
District Total:		**$1,857,668,330**	**$823,868,193**

District 08

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$194,829,152	$125,298,447
-F-	FEDERAL AID (PRIMARY)	$44,007,377	$36,707,216
-S-	FEDERAL AID (SECONDARY)	$243,325,210	$47,831,101
-SH-	STATE HIGHWAY	$54,291,750	$24,376,452
		$273,889,116	$70,168,867
District Total:		**$810,342,605**	**$304,382,084**

Statement of Ongoing Contracts - Federal Aid

District 09

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	$4,371,331	$3,330,435
-S-	FEDERAL AID (SECONDARY)	$155,552	$21,339
-SH-	STATE HIGHWAY	$12,702,050	$5,673,082
		$18,239,697	$13,990,092
District Total:		**$35,468,630**	**$23,014,949**

District 10

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$130,261,007	$45,662,286
-F-	FEDERAL AID (PRIMARY)	$161,443,490	$126,995,662
-S-	FEDERAL AID (SECONDARY)	$13,923,854	$9,693,517
-SH-	STATE HIGHWAY	$317,215,346	$110,695,049
		$41,187,754	$24,283,898
District Total:		**$664,031,451**	**$317,330,412**

District 11

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$3,706,919	$2,353,845
-S-	FEDERAL AID (SECONDARY)	$36,467,239	$18,349,133
-SH-	STATE HIGHWAY	$169,612,780	$83,598,159

Statement of Ongoing Contracts - Federal Aid

District 11

Federal Aid	Category	Bid + CCO	Work Comp
-ER-	STORM DAMAGE REPAIR	$1,000,000	$0
		$300,262,537	$216,415,743
District Total:		**$511,049,475**	**$320,716,881**

District 12

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$6,058,717	$5,590,504
-F-	FEDERAL AID (PRIMARY)	$35,601,637	$23,183,738
-S-	FEDERAL AID (SECONDARY)	$2,054,281	$1,368,413
-SH-	STATE HIGHWAY	$211,656,407	$129,831,594
		$187,210,099	$119,490,862
District Total:		**$442,581,141**	**$279,465,111**

Statement of Ongoing Contracts - Statewide Recap

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$1,280,316,361	$604,775,217
		$2,914,254,542	$1,893,273,585
-ER-	STORM DAMAGE REPAIR	$7,480,801	$3,965,018

Statement of Ongoing Contracts - Statewide Recap

Federal Aid	Category	Bid + CCO	Work Comp
-S-	FEDERAL AID (SECONDARY)	$1,076,978,384	$691,214,496
-F-	FEDERAL AID (PRIMARY)	$1,256,661,675	$828,442,388
-SH-	STATE HIGHWAY	$4,715,249,360	$2,985,047,462
Statewide Totals		**$11,250,941,122**	**$7,006,718,165**

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
11	$9,946,100
12	$5,653,047
02	$10,646,154
01	$5,149,961
08	$7,695,411
04	$193,641,510
07	$7,796,447
06	$8,134,698
03	$165,614,539
Work completed this Period:	$414,277,865