State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/13

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-4.0/0 01-476904 ACBH-Q101-(226)E Q1-01 2-(6E) --() HA21		IN DEL NORTE COUNTY NEAR KLAMATH AT THE KLAMATH RIVER BRIDGE REMOVE & RECONSTRUCT HINGES	BUGLER CONSTRUCTION 4847 HOPYARD RD, STE 4 #395 PLEASANTON CA 94588 (925)416-0700	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	$3,876,350 $2,256,164 $0	04/16/13 05/24/13 11/15/14	35% 58% SUSPENDED
01-DN-101-13.3/13.3 01-0B1304 HP21-6201-(009) --() HC168		IN DEL NORTE COUNTY NEAR KLAMATH AT 0.6 MILE NORTH OF WILSON CREEK BRIDGE HMA LEVELING	TIDEWATER CONTRACTORS INC PO BOX 1956 BROOKINGS OR 97415 (541)469-5341	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	$294,755 $0 $0	10/08/13 10/25/13	0% 0%
01-DN-101-15.2/0 01-0C3904 20.20 201130		IN DEL NORTE COUNTY NEAR CRESCENT CITY 1.45 MILES NORTH OF RUDISILL ROAD DIR'S EMERGENCY L.B. REPAIR SLIPOUT	CALEX ENGINEERING CO. 23651 PINE STREET NEWHALL, CA 91321 (661)254-1866	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	$4,785,000 $4,664,061 $0	05/04/12 10/26/12 11/04/13	100% 97% OVER RUN
01-DN-101-15.2/0 01-0C3804 20.20 201120		IN DEL NORTE COUNTY NEAR CRESCENT CITY 1.45 MILES NORTH OF RUDISILL ROAD DIR'S EMERGENCY F.A. REPAIR SLIPOUT	ROBERT J. FRANK CONSTRUCTION INC. 2806 TARMAC ROAD REDDING, CA 96003	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	$385,000 $399,273 $0	04/23/12 06/15/12 11/12/13	100% 100% OVER RUN
01-DN-101-17.5/0 01-0C2604 20.20 201130		IN DEL NORTE COUNTY ABOUT 10 MILES SOUTH OF CRESCENT CITY AT 2.8 MILES NORTH OF MILL CREEK PARK ENTRANCE RD #8068 DIR'S EMERGENCY RETREAT	HEMMINGSEN CONTRACTING, INC. P.O. BOX 215 CRESCENT CITY, CA 95531	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	$305,000 $265,197 $0	04/04/12 05/02/12 12/30/13	0% 87%
01-DN-101-21.8/0 01-0C7804 20.20 201130		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 0.9 MILES SOUTH OF HAMILTON ROAD DIR'S EMERGENCY F.A. SLIDE REPAIR	R BROWN CONSTRUCTION CO., INC. P.O. BOX 406 WILLOW CREEK, CA 95573 (530)629-3702	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	$985,000 $735,048 $0	12/01/12 01/16/13 03/30/14	100% 75%

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-197-2.1/0 01-0C8004 20.20 201130		IN DEL NORTE COUNTY AT 2.1 MILES NORTH OF THE INTERSECTION OF HIGHWAY 199 AND 197 DIR'S EMERGENCY L.B. REPAIR SINKHOLE	DANIELSON CONSTRUCTION, INC. P.O. BOX 3598 EUREKA, CA 95502 (707)444-2948	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	$485,000 $446,788 $0	01/07/13 03/18/13 11/13/13	100% 92% OVER RUN
01-HUM-36-21.9/0 01-0C7904 20.20 201130		IN HUMBOLDT COUNTY NEAR BRIDGEVILLE AT 2.0 MILES WEST OF VAN DUZEN RIVER BRIDGE #04-293 DIR'S EMERGENCY F.A. CULVERT REPAIR	WAHLUND CONSTRUCTION, INC. 830 HILMA DRIVE EUREKA, CA 95503	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)725-7197	$385,000 $189,060 $0	12/10/12 02/06/13 06/30/13	100% 49% OVER RUN
01-HUM-96-7.8/0 01-0C7704 20.20 201130		IN HUMBOLDT COUNTY ON ROUTE 96 NEAR HOOPA DIR'S EMERGENCY F.A. SLIDE REPAIR	6 RIVERS CONSTRUCTION, INC. P.O. BOX 1431 HOOPA, CA 95546 (530)625-4716	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	$885,000 $888,270 $0	11/25/12 01/16/13 07/25/13	100% 100% OVER RUN
01-HUM-96-13.3/16.8 01-0C7304 HM1		IN HUMBOLDT COUNTY NEAR HOOPA FROM HOSTLER CREEK BRIDGE TO ROCK CHUTE VIADUCT COLD IN PLACE RECYCLE W/HMA OVERLAY	TIDEWATER CONTRACTORS INC P O BOX 1956 BROOKINGS OR 97415 (541)469-5341	OSIER, JIM 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)834-1152	$1,777,235 $1,974,560 $0	06/05/13 06/27/13 11/25/13 12/11/13	100% 100% COMPLETED
01-HUM-96-23.1/29.9 01-0B7704 HM1		IN HUMBOLDT COUNTY NEAR WEITCHPEC FROM KLAMATH RIVER BRIDGE 04-144 TO SLATE CREEK BRIDGE PLACE SEAL COAT	INTERMOUNTAIN SLURRY SEAL INC P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	OSIER, JIM 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)834-1152	$607,282 $0 $0	04/10/13 05/06/13 11/19/13	0% 0% SUSPENDED
01-HUM-101-12.9/13.1 01-451804 HM2	WPCP	IN HUMBOLDT COUNTY NEAR GARBERVILLE AT 0.2 MILE NORTH OF MONSCHKE UNDERCROSSING AND AT 1.2 MILES SOUTH OF DEAN CREEK BRIDGE REPAIR DRAINAGE SYSTEMS	KICKIN ENTERPRISES 12777 INDIAN OAKS DRIVE BELLA VISTA CA 96008 (530)549-5190	KAMPAS, NANCY 1487 SANDY PRAIRIE CT., STE. E FORTUNA CA 95540 (707)725-1023	$141,778 $0 $0	11/04/09 12/07/09 05/20/11	100% 100% SUSPENDED

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-15.4/0 01-0E3104		IN HUMBOLDT COUNTY, 1 MILE SOUTH OF THE HURLBUTT UNDERCROSSING DIR'S EMERGENCY L.B. REPLACE UNDERDRAIN PIPES	VAN METER LOGGING, INC. 752B REDWOOD DR. GARBERVILLE, CA 95542	MCGEE, JAMES 5601 S. BROADWAY EUREKA, CA 95503 (707)441-3944	$1,085,000 $0 $0	09/12/13 11/27/13 12/18/13	0% 0%
20.20 201130							
01-HUM-101-54.3/56.8 01-0B1904 HSNH-Q101-(228)E --()		IN HUMBOLDT COUNTY NEAR RIO DELL FROM THE EEL RIVER BRIDGE #4-16 TO 0.3 MILE SOUTH OF VAN DUZEN RIVER BRIDGE INSTALL MEDIAN BARRIER	DIRT AND AGGREGATE INTERCHANGEINC 20905 NE SANDY BLVD FAIRVIEW OR 97024 (503)661-5093	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT, SUITE E FORTUNA, CA 95540 (707)621-0000	$955,555 $0 $0	08/15/13 08/28/13	0% 0%
HB1							
01-HUM-101-72.5/0 01-0C2804		IN HUMBOLDT COUNTY 0.2 MILES SOUTH OF ORCHARD ST. UNDER CROSSING #4-122 DIR'S EMERGENCY F.A. SLIDE REPAIR	R. P. RICE CONSTRUCTION P. O. BOX 817 FORTUNA, CA 95540	QUINTRELL, HEIDI 2355 BONGIO CT EUREKA, CA 95503 (707)496-4358	$285,000 $282,090 $0	04/09/12 06/06/12 06/15/12	100% 99% OVER RUN
20.20 201130							
01-HUM-101-79.9/87.8 01-3633U4 ACNH-Q101-(223)E --()		IN HUMBOLDT COUNTY IN AND NEAR EUREKA AND ARCATA FROM EUREKA SLOUGH BRIDGE TO ARCATA OVERHEAD HMA OVERLAY & RECONSTRUCT MBGR	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	QUINTRELL, HEIDI 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)496-4358	$11,884,687 $8,596,415 $0	10/18/12 11/06/12 06/01/14	93% 72%
HA22	WPCP						
01-HUM-101-86.3/87.8 01-0B1004 HSNH-Q101-(232)E --()		IN HUMBOLDT COUNTY IN ARCATA FROM THE 11TH STREET OVERCROSSING #4-424 TO THE ARCATA OVERHEAD #4-79 INSTALL CABLE MEDIAN BARRIER	DESERT CONCEPTS CONSTRUCTION INC 77-770 COUNTRY CLUB DR STE D PALM DESERT CA 92211 (760)200-9007	GORONA, MARK 5065 BOYD ROAD, SUITE G ARCATA, CA 95521 (707)496-4359	$868,780 $0 $0	09/20/13 10/04/13	0% 0%
HB1							
01-HUM-101-89.3/90.2 01-296104 ACNH-X023-(033)E BHX0-23 0-(3EN)H X023- 033-()		IN HUMBOLDT COUNTY NEAR MCKINLEYVILLE ON ROUTE 101 AND ON ROUTE 200 REPLACE BRIDGES	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT,SUITE D BENICIA, CA 94510 (925)372-8000	FITZGERALD, TOM 5601 S. BROADWAY EUREKA CA 95503 (707)441-3989	$41,541,408 $41,038,867 $0	09/18/08 09/26/08 02/01/14	100% 98% OVER RUN
HA21	SWPPP						

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-98.1/100.7 01-459704 NH-Q101-(231)E --() HA21		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM WESTHAVEN DRIVE UC TO TRINIDAD ROAD UNDERCROSSING SEISMIC RETROFIT	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT SUITE D BENICIA CA 94510 (925)372-8000	QUINTRELL, HEIDI 5065 BOYD ROAD, SUITE G ARCATA, CA 95521 (707)496-4358	$2,114,143 $192,358 $0	08/28/13 09/17/13 05/22/14	0% 9%
01-HUM-169-13.6/23.4 01-450904 HSST-S169-(006)E --() HB1		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 0.8 MILES WEST OF PECWAN CREEK BRIDGE TO 1.0 MILES EAST OF CAPPELL BRIDGE WIDENING RDWY WITH HMA OVER AB	STEELHEAD CONSTRUCTORS INC P O BOX 997 PALO CEDRO CA 96073 (530)226-6400	OSIER, JIM 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)834-1152	$3,755,503 $0 $0	10/15/13 10/25/13 SUSPENDED	0% 0%
01-HUM-211-74.4/79.2 01-0A1504 STP-S211-(002)E --() HM1		IN HUMBOLDT COUNTY NEAR FERNDALE FROM 0.2 MILE SOUTH OF SALT RIVER OVERFLOW TO ROUTE 101 RUBBERIZED HOT MIX ASPHALT	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 95502 (707)443-6371	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT., STE E FORTUNA, CA 95540 (707)498-0345	$2,009,165 $1,940,465 $0	05/23/13 06/13/13 11/26/13 12/11/13 COMPLETED	100% 100%
01-HUM-254-22.3/40 01-475204 ACST-P43L-(800)4 --() HA23 WPCP		IN HUMBOLDT COUNTY NEAR REDCREST PLACE HMA OVER CL2 AB REPLACE CSP	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT,SUITE E FORTUNA, CA 95540 (707)725-7197	$600,355 $527,348 $0	10/14/11 11/18/11 11/11/13 11/21/13 SUSPENDED	100% 100%
01-HUM-255-.2/1.8 01-0A3804 ACST-P255-(007)E - -( ) HA21 WPCP		IN HUMBOLDT COUNTY IN AND NEAR EUREKA AT VARIOUS LOCATIONS FROM EUREKA CHANNEL BRIDGE TO SAMOA CHANNEL BRIDGE REHABILITATE BRIDGE	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	QUINTRELL, HEIDI 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)496-4358	$1,768,323 $1,645,532 $0	09/13/12 11/06/12 02/20/14	54% 92%
01-HUM-299-8.5/0 01-0B6404 20.20 201130		IN HUMBOLDT COUNTY NEAR BLUE LAKE AT 1.8 MILES EAST OF BUCKLEY RAOD DIR'S EMERGENCY F.A. REPAIR SLIPOUT	GR SUNDBERG INC. 5211 BOYD ROAD ARCATA, CA 95521	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	$783,931 $789,885 $0	09/16/11 09/16/11 06/15/13 OVER RUN	100% 100%

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-8.5/0 01-474414 ER43-M300-(4E) --()		IN HUMBOLDT COUNTY NEAR BLUE LAKE AT 1.8 MILES EAST OF BUCKLEY ROAD REPAIR SLIDE & REPLACE DRAINAGE	G R SUNDBERG INC 5211 BOYD ROAD ARCATA CA 95521 (707)825-6565	OSIER, JIM 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)834-1152	$4,822,070 $5,004,016 $0	06/18/12 07/23/12 12/27/13	96% 98%
HA23	SWPPP						
01-HUM-299-20.2/20.5 01-423704 NH-P299-(173) --()		IN HUMBOLDT COUNTY ABOUT 14 MILES EAST OF BLUE LAKE FROM 0.2 TO 0.5 MI WEST OF CHEZEM ROAD #6L200 RECONSTRUCT ROADWAY WITH HMA	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)498-3207	$8,892,238 $5,318,799 $0	12/19/12 01/10/13 05/28/14	55% 60% SUSPENDED
HA23	SWPPP						
01-HUM-299-/42.9 01-463914 NHG-P299-(172) --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM ROUTE 299/101 SEPARATION TO TRINITY COUNTY LINE RECONSTRUCT METAL GUARD RAILING	APEX FENCE COMPANY INC P O BOX 545 ANDERSON CA 96007 (530)365-3316	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)498-3207	$2,224,095 $1,379,773 $0	12/13/12 01/10/13 03/13/14	57% 56%
HB1	WPCP						
01-HUM-999-/0 01-0A4504		IN HUMBOLDT COUNTY ON VARIOUS ROUTES AND AT VARIOUS LOCATIONS REHABILITATE BRIDGES	F D THOMAS INC P O BOX 4663 MEDFORD OR 97501 (541)664-3010	OSIER, JIM 5065 BOYD ROAD ARCATA, CA 95521 (707)834-1152	$3,289,893 $825,045 $0	06/13/13 07/08/13 12/13/14	16% 25%
HA21							
01-HUN-96-27.0/0 01-0C3004		IN HUMBOLDT COUNTY, 1.1 MILES WEST OF AIKEN CREEK BRIDGE #4-59 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	ENGINEERED SOIL REPAIRS, INC. 1267 SPRINGBROOK ROAD WALNUT CREEK, CA 94597	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	$5,085,000 $5,099,226 $0	04/20/12 06/01/12 06/30/13	100% 100% OVER RUN
20.20 201130							
01-LAK-20-31.6/46.5 01-0C6204		IN LAKE COUNTY ON ROUTE 20, FROM JUNCTION 20/53 TO LAKE/COLUSA COUNTY LINE DIR'S EMERGENCY F.A. FIRE DAMAGE REPAIR	TEICHERT CONSTRUCTION DBA A. TEICHERT & SON, INC P.O. BOX 1890 DAVIS, CA 95617-1890 (530)406-4200	KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (707)994-5074	$1,185,000 $415,011 $0	08/16/12 11/15/12 11/01/13	0% 35%
20.20 201130							

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-LAK-53-2.8/7.5 01-3986A4 NH-P053-(024)3 --() HA22	SWPPP	IN LAKE COUNTY IN AND NEAR CLEARLAKE FROM 0.1 MILE SOUTH OF 40TH AVENUE/LAKESHORE DRIVE TO ROUTE 20/53 JUNCTION WIDEN ROADWAY WITH HMA OVER AB	TEICHERT CONSTRUCTION 4401 DULUTH AVENUE ROSEVILLE, CA 95678 (916)645-4800	KRAFT, DAN 1401 WILL S GREEN AVENUE COLUSA CA 95932 (530)713-7864	$13,236,996 $13,251,366 $0	07/23/12 07/23/12 02/01/14	100% 98%
01-LAK-53-2.8/7.5 01-3986U4 NH-P053-(024)3 --() HA22	SWPPP	IN LAKE COUNTY IN AND NEAR CLEARLAKE FROM 0.1 MILE SOUTH OF 40TH AVENUE/LAKESHORE DRIVE TO ROUTE 20/53 JUNCTION WIDEN ROADWAY WITH HMA OVER AB	SIERRA EQUIPMENT RENTAL INC 8176 ROAD 44 GLENN CA 95943 (877)503-6300	KRAFT, DAN P. O. BOX 457 LOWERLAKE CA 95457 (707)994-5074	$12,178,957 $2,895,844 $0	01/05/11 02/15/11 12/01/12	50% 24%
01-LAK-999-/0 01-0A4304 HA21		IN LAKE AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS	J MC LOUGHLIN ENGINEERING CO INC 10641 FULTON CT RANCHO CUCAMONGA CA 91730 (909)944-1037	FAZAL, IMRAN 6301 NORTH STATE STREET UKIAH, CA 95482 (707)834-1151	$1,122,543 $959,764 $0	03/25/13 04/18/13 11/22/13	44% 82% SUSPENDED
01-MEN-1-33.4/33.9 01-310104 BRST-PO01-(559)E P0-01 5-(9E) --() HA21	SWPPP	IN MENDOCINO COUNTY NEAR ELK AT THE GREENWOOD CREEK BRIDGE REPLACE BRIDGE (SCOUR)	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510 (925)372-8000	QUINTANAR, IRA 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (707)877-1112	$9,729,605 $8,309,357 $0	11/08/11 11/17/11 07/14/14	74% 85%
01-MEN-1-40.9/43.7 01-0B8004 STP-P001-(577)E --() HM1		IN MENDOCINO COUNTY NEAR ALBION FROM 0.6 MILE NORTH OF NAVARRO RIVER BRIDGE TO ALBION RIVER BRIDGE RHMA OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	ORTIZ, AL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5978	$899,820 $881,671 $0	05/29/13 06/27/13 11/20/13	98% 95%
01-MEN-1-42.5/44.4 01-0A5904 ACBH-P001-(569)E P- -( ) HA21	WPCP	IN MENDOCINO COUNTY NEAR ALBION AT SALMON CREEK BRIDGE AND AT ALBION RIVER BRIDGE CLEAN AND PAINT BRIDGES	JEFFCO PAINTING AND COATING P O BOX 1888 VALLEJO CA 94590 (707)562-1900	ORTIZ, AL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-5978	$3,688,518 $3,688,582 $0	10/26/12 12/03/12 10/30/13 12/11/13	100% 100% COMPLETED

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-88.7/92.8 01-385724 STP-P001-(573) --() HA23	SWPPP	IN MENDOCINO COUNTY NEAR ROCKPORT, 2.0 MILES NORTH OF USAL ROAD CONSTRUCT BRIDGE, ROCK FISH WEIR	SHASTA CONSTRUCTORS INC P O BOX 491539 REDDING CA 960491539 (530)365-3930	KRUEGER, GRANT MICHAEL 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	$4,355,061 $4,169,510 $0	12/20/12 01/23/13 03/21/14 SUSPENDED	74% 94%
01-MEN-20-13.8/32 01-364324 CSTP-X045-(023)E --() HA42		IN MENDOCINO COUNTY NEAR WHISKEY SPRINGS AND WILLITS FROM SOUTH OF SOUTH FORK NOYO RIVER TO WEST OF CROPLEY LANE; ALSO ON ROUTE 1 REHABILITATE DRAINAGE	KEN'S WATER TENDER INC PO BOX 931 WILLOW CREEK CA 95573 (530)629-4397	KRUEGER, GRANT 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)498-3067	$1,231,898 $0 $0	08/15/13 09/10/13	0% 0%
01-MEN-20-/.1 01-0A2304 HB1		IN MENDOCINO COUNTY NEAR FORT BRAGG FROM ROUTE 1 TO BOATYARD DRIVE CONSTRUCT SIDEWALK, CURB-RAMPS &	ROBERT J FRANK CONSTRUCTION INC 2806 TARMAC RD REDDING CA 96003 (530)222-1408	ORTIZ, AL 925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)962-0691	$484,157 $0 $0	09/05/13 09/24/13 SUSPENDED	0% 0%
01-MEN-101-21.4/26.3 01-0C3604 HSNH-Q101-(229)E --() HB1		IN MENDOCINO COUNTY NEAR UKIAH FROM THE SOUTH STREET OVERCROSSING TO NORTH STATE STREET UNDERCROSSING INSTALL HIGH FRICTION SURFACE TREAT	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	KLEIBER, KATHARINE 6301 NORTH STATE STREET UKIAH, CA 95482 (707)496-5840	$552,148 $0 $0	09/19/13 10/04/13	0% 0%
01-MEN-101-43.1/49 01-262004 HE14	SWPPP	IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM 1.3 KM SOUTH OF HAEHL OVERHEAD TO 2.9 KM SOUTH OF REYNOLDS HIGHWAY CONSTRUCT 2 LANE HIGHWAY	DESILVA GATES - FLATIRON WEST,A JOINT VENTURE 2100 GOODYEAR RD BENICIA CA 94510 (707)742-6000	WRIGHT, GEOFFREY 6301 NORTH STATE STREET UKIAH, CA 95482 (707)496-4355	$115,085,577 $37,114,495 $0	07/26/12 08/31/12 12/08/14	54% 32%
01-MEN-101-84.0/0 01-412214 HA21		IN MENDOCINO COUNTY ABOUT 7.1 MILES SOUTH OF LEGGETT AT RATTLESNAKE CREEK BRIDGE REPAIR CULVERT & PLACE SCOUR	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077 (831)724-1011	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	$681,925 $688,274 $0	05/29/13 06/27/13 12/27/13	55% 100%

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-128-34.5/35.5 01-476604 ER-43M5-(004) --() HA23		IN MENDOCINO COUNTY ABOUT 5 MILES EAST OF BOONVILLE FROM 0.5 MILE EAST OF SHEARING CREEK BRIDGE #10- 59 TO 0.9 MILE WEST OF MAPLE REPAIR SLOPE, CONST GROUND ANCHORS	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT STE D BENICIA CA 94510 (925)372-8000		$3,075,817 $0 $0	11/04/13 11/19/13	0% 0%
01-MEN-162-11.6/0 01-0C2304 20.20 201130		IN MENDOCINO COUNTY 1.5 MILES EAST OF THE RODEO CREEK BRIDGE # 10-237 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	MENDOCINO CONSTRUCTION SERVICES, INC P.O. BOX 1517 WILLITS, CA 95490 (707)459-2377	KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (530)713-7864	$1,485,000 $798,231 $0	03/30/12 06/24/12 05/21/12	62% 54%
01-MEN-999-/0 01-0A4404 HA21		IN MENDOCINO COUNTY ON VARIOUS ROUTES AND AT VARIOUS LOCATIONS REHABILITATE BRIDGES	ABHE & SVOBODA INC 17066 REVERE WAY PRIOR LAKE MN 55372 (952)447-6025	FAZAL, IMRAN 6301 N STATE STREET UKIAH, CA 95482 (707)834-1151	$5,560,197 $124,912 $0	05/17/13 06/04/13 11/06/14	40% 2%
01-MEN-999-/0 01-464204 ACHS-X045-(022)E PGX0-45 0-(2E) --() HB1	WPCP	IN MENDOCINO COUNTY AT VARIOUS LOCATIONS RECONSTRUCT GUARD RAILING	CORAL CONSTRUCTION COMPANY P O BOX 347 WILSONVILLE OR 97070 (503)682-2252	KLEIBER, KATHARINE 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-5840	$6,562,261 $6,743,357 $0	02/28/12 03/22/12 03/30/14	100% 95% SUSPENDED
01-MEN-999-/0 01-0A4204 HA21		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REHABILITATE BRIDGES	PENHALL COMPANY P O BOX 310 ROGERS MN 55374 (763)428-2244	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	$1,655,965 $0 $0	05/23/13 06/13/13	0% 0% SUSPENDED
01-VAR--/0 01-0B7904 HM4		IN DEL NORTE, HUMBOLDT, LAKE & MENDOCINO COUNTIES AT VARIOUS LOCATIONS REPAIR CHANGEABLE MESSAGE SIGNS	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE MOORPARK, CA 93021 (805)523-1914	LEES, CHUCK 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)496-4351	$248,411 $0 $0	05/30/13 06/27/13	0% 0%

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-VAR--/0 01-0C5104 SSTP-000C-(359)E --() HB1		IN DEL NORTE AND HUMBOLDT COUNTIES AT VARIOUS LOCATIONS INSTALL HIGH FRICTION SURFACE	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	$232,794 $229,028 $0	09/19/13 10/04/13 11/22/13 12/19/13 COMPLETED	100% 100%

Totals: **Authorized Final Amt:** $290,130,196 **Completed to Date:** $164,727,639 **Work This Month:** $0

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-13.3/13.3	01-0B1304	1
01-DN-101-15.2/0	01-0C3904	1
01-DN-101-15.2/0	01-0C3804	1
01-DN-101-17.5/0	01-0C2604	1
01-DN-101-21.8/0	01-0C7804	1
01-DN-101-4.0/0	01-476904	1
01-DN-197-2.1/0	01-0C8004	2
01-HUM-36-21.9/0	01-0C7904	2
01-HUM-96-7.8/0	01-0C7704	2
01-HUM-96-23.1/29.9	01-0B7704	2
01-HUM-96-13.3/16.8	01-0C7304	2
01-HUM-101-15.4/0	01-0E3104	2
01-HUM-101-54.3/56.8	01-0B1904	3
01-HUM-101-72.5/0	01-0C2804	3
01-HUM-101-79.9/87.8	01-3633U4	3
01-HUM-101-86.3/87.8	01-0B1004	3
01-HUM-101-89.3/90.2	01-296104	3
01-HUM-101-98.1/100.7	01-459704	3
01-HUM-101-12.9/13.1	01-451804	4
01-HUM-169-13.6/23.4	01-450904	4
01-HUM-211-74.4/79.2	01-0A1504	4
01-HUM-254-22.3/40	01-475204	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-HUM-255-.2/1.8	01-0A3804	4
01-HUM-299-8.5/0	01-0B6404	4
01-HUM-299-20.2/20.5	01-423704	5
01-HUM-299-8.5/0	01-474414	5
01-HUM-299-/42.9	01-463914	5
01-HUM-999-/0	01-0A4504	5
01-HUN-96-27.0/0	01-0C3004	5
01-LAK-20-31.6/46.5	01-0C6204	5
01-LAK-53-2.8/7.5	01-3986A4	6
01-LAK-53-2.8/7.5	01-3986U4	6
01-LAK-999-/0	01-0A4304	6
01-MEN-1-33.4/33.9	01-310104	6
01-MEN-1-40.9/43.7	01-0B8004	6
01-MEN-1-42.5/44.4	01-0A5904	6
01-MEN-1-88.7/92.8	01-385724	7
01-MEN-20-13.8/32	01-364324	7
01-MEN-20-/.1	01-0A2304	7
01-MEN-101-21.4/26.3	01-0C3604	7
01-MEN-101-43.1/49	01-262004	7
01-MEN-101-84.0/0	01-412214	7
01-MEN-128-34.5/35.5	01-476604	8
01-MEN-162-11.6/0	01-0C2304	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-MEN-999-/0	01-0A4404	8
01-MEN-999-/0	01-0A4204	8
01-MEN-999-/0	01-464204	8
01-VAR--/0	01-0B7904	8
01-VAR--/0	01-0C5104	9

Statement of Ongoing Contracts - Federal Aid

District 01

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	$99,637,392	$78,618,167
-S-	FEDERAL AID (SECONDARY)	$9,632,724	$9,164,526
-SH-	STATE HIGHWAY	$148,778,894	$56,659,189
-ER-	STORM DAMAGE REPAIR	$3,075,817	$0
		$29,005,368	$20,285,758
District Total:		**$290,130,196**	**$164,727,639**

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
01	$8,308,067

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
Work completed this Period:	$8,308,067