State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/13

11/01/13

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-010-99-2.3/20.2 10-0S78A4	WPCP	STANISLAUS COUNTY IN ANDNEAR TURLOCK, CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH ROAD OVE BRIDGE ENHANCEMENT	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	TONY CIPPONERI 952 GOODWIN DRIVE, RIPON CA 95366 (209)559-4892	$1,018,167 $432,416 $70,531	12/27/12 02/20/13 12/16/13	46% 43%
10-AMA-49-6.1/0 10-0T1404 HSST-P049-(152)E --() HB1	WPCP	IN AMADOR COUNTY AT MARTELL AT MARTELL/JACKSON GATE ROAD INSTALL TRAFFIC SIGNAL	TIM PAXIN'S PACIFIC EXCAVATIONINC 9796 KENT STREET ELK GROVE CA 95624 (916)686-2800	PAWAN K GARG 1110 W KEKKLEMAN LANE LODI CA 95240 (209)333-6972	$474,811 $500,928 $0	01/09/13 01/25/13 10/15/13	92% 99%
10-AMA-88-/5.5 10-264444 ACNH-P088-(058) --() HA22	SWPPP	IN AMADOR COUNTY ABOUT 7 MILES EAST OF CLEMENTS FROM SAN JOAQUIN COUNTY LINE TO 0.1 MILE WEST OF RTE 124 ROADWAY REHABILITATION	GEORGE REED INC - MYERS AND SONS CONSTRUCTION LP JV P O BOX 4760 MODESTO CA 95352 (209)523-0734	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	$11,487,856 $9,229,286 $1,348,766	04/10/12 05/15/12 12/31/15	49% 79%
10-CAL-4-32.2/0 10-0K6304 HB4N		IN CALAVERAS COUNTY NEAR MURPHYS AT 0.9 MILE EAST OF UPPER UTICA POWERHOUSE ROAD CONSTRUCT TURNOUT/RCK SLOPE PROTECT	K W EMERSON INC P O BOX 549 SAN ANDREAS CA 95249 (209)754-3839	IQBAL AULAKH 1110 W. KETTLEMAN LANE #35 LODI, CA., 95240 (209)479-3608	$267,231 $231,361 $3,738	04/05/13 04/26/13 09/11/14	9% 85%
10-CAL-49-/0 10-0V9404 HM1		IN CALAVERAS COUNTY IN AND NEAR ANGELS CAMP AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF ROUTE 4 TO 0.5 MILE SOUTH OF CORRAL FLAT RUBBERIZED HOT MIX ASPHALT OVERLAY	VINTAGE PAVING COMPANY INC P O BOX 461 WINTERS CA 95694 (530)795-0132	PAWAN GARG 1110 W KETTLEMAN LANE LODI CA 95240 (209)333-6933	$2,438,642 $2,428,406 $330,812	04/08/13 04/26/13 10/25/13	100% 95%
10-MER-5-23.1/24 10-0S1904 IM00-5513-(840)8 --()	WPCP	IN MERCED COUNTY NEAR SANTA NELLA FROM 0.5 MILE NORTH OF MCCABE ROAD OVERCROSSING TO 0.2 MILE NORTH OF WHITWORTH ROAD OVERCROSSING REMODEL WEIGH STATION AND RAMPS	AMLAND CORPORATION 3168 KNIGHTS BRIDGE ROAD SAN JOSE CA 95132 (408)772-3979	DEOL, SUKHI 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	$973,975 $136,125 $0	02/27/12 04/13/12 10/07/13	100% 14% OVER RUN

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-33-27.1/30.3 10-0X9004 HM1		IN MERCED COUNTY IN AND NEAR GUSTINE FROM ROUTE 140 TO STANISLAUS COUNTY LINE COLD IN PLACE RECYCLE	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706 (559)441-5700	MOHAMMAD SAMMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3814	$1,148,564 $1,063,571 $0	04/23/13 05/24/13 09/23/13 09/30/13	100% 100% COMPLETED
10-MER-99-4.6/10.5 10-415704 HE14	SWPPP	IN MERCED COUNTY NEAR MERCED FROM BUCHANAN HOLLOW ROAD TO 0.3 MILE NORTH OF MCHENRY ROAD CONST. FREEWAY, INTERCHANGE, BRIDGE	TEICHERT/FLATIRON WEST A JOINTVENTURE P O BOX 1118 STOCKTON CA 95201 (209)983-2300	VIRK,KEWAL 3469 YEAGER DR SU 109 MADERA CA 93637 (559)675-5272	$66,435,919 $44,435,351 $1,494,979	04/06/12 05/14/12 04/18/16	33% 67%
10-MER-99-10.8/13.1 10-363124 HE14	SWPPP	IN MERCED CO IN AND NEAR MERCED FROM MILES CREEK OVERFLOW TO CHILDS AVENUE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	TAKEHARA LANDSCAPE, INC. POST OFFICE BOX 277085 SACRAMENTO CA 95827 (916)386-9487	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI CA 95240 (209)333-6928	$1,054,798 $969,036 $3,931	02/10/10 03/10/10 12/31/13	87% 91%
10-MER-99-13.9/14.4 10-481004 ACNH-P099-(550)E --() HA21	SWPPP	IN MERCED COUNTY IN MERCED FROM 0.3 MILE SOUTH OF ROUTE 99/140 SEPARATION TO G STREET UNDER CROSSING AND ON ROUTE 140 AT MAIN STR WIDEN UNDERCROSSING AND WIDEN RDWY	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)606-2400	DAVID ABLEDU 2374 INDUSTRIAL ROWE TURLOCK CA 95380-9517 (209)483-5812	$24,003,277 $8,926,415 $62,772	01/19/12 02/03/12 10/13/15	32% 37%
10-MER-99-24.4/25.8 10-414824 HE14	SWPPP	IN MERCED COUNTY IN AND NEAR ATWATER FROM 0.7 MILE NORTH OF ATWATER OVERHEAD TO 0.7 MILE SOUTH OF ARENA WAY HIGHWAY PLANTING AND IRRIGATION	ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO CA 95828 (916)388-0308	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	$718,198 $675,592 $988	11/09/11 11/22/11 12/31/15	0% 0% PLANT EST SATIS
10-MER-99-26.8/27.6 10-3169C4 HB4C	SWPPP	IN MERCED COUNTY NEAR LIVINGSTON FROM 0.3 MILE SOUTH TO 0.5 MILE NORTH OF SULTANA DRIVE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	ROLFE CONSTRUCTION 3573 SOUTHERN PACIFIC AVE. ATWATER CA 95301 (209)358-5548	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI CA 95240 (209)333-6928	$322,753 $289,283 $0	02/11/10 04/06/10 12/31/13	0% 0% PLANT EST SATIS

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-/4.6 10-415804 HE14	SWPPP	IN MERCED COUNTY NEAR CHOWCHILLA FROM CHOWCHILLA RIVER BRIDGE TO BUCHANAN HOLLOW ROAD CONSTRUCT FREEWAY AND INTERCHANGE	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	KEWAL VIRK 3469 YEAGER DRIVE SUIT 109 MADERA CA 93637 (559)675-5272	$44,340,446 $13,740,687 $932,892	07/12/12 08/31/12 04/22/16	35% 31%
10-MER-140-36.5/37.6 10-3A66U4 ACNH-P140-(031)E --()	SWPPP	IN MERCED COUNTY IN AND NEAR MERCED FROM MARTHELLA AVENUE TO 0.3 KM EAST OF SANTA FE AVENUE REPLACE BRIDGE AND WIDEN ROADWAY	R G W CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)606-2400	BRENT HAROLDSEN 3469 YEAGER DRIVE,SUITE 109 MADERA,CA.93637 (559)246-6410	$22,861,612 $16,766,374 $387,459	10/11/10 10/26/10 05/28/14	57% 73%
10-MPA-49-44.7/0 10-0W5404 HB1	WPCP	IN AMADOR, MARIPOSA & TUOLUMNES COUNTIES AT VARIOUS LOCATIONS INSTALL WASHRACK	TRICON CONSTRUCTION, INC 11419 SUNRISE GOLD CIR STE 6 RANCHO CORDOVA, CA 95742 (916)638-9866	ABDELFATAH, MOHSEN 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)610-9267	$2,478,403 $2,465,115 $122,637	06/20/12 08/16/12 12/07/13 SUSPENDED	93% 99%
10-SJ-4-14.1/0 10-0V5904 HM3	WPCP	IN SAN JOAQUIN COUNTY NEAR STOCKTON AT SAN JOAQUIN RIVER BRIDGE REPAINT BRIDGE	MURPHY INDUSTRIAL COATINGS INC 2704 GUNDRY AVENUE SIGNAL HILL CA 90755 (562)427-7720	HARMINDER DEOL 611 SAN JUAN AVE STOCKTON,CA 95203 (209)609-4910	$1,887,523 $1,433,133 $305,622	04/27/12 06/12/12 11/18/13	88% 76%
10-SJ-4-19.5/20.1 10-3A1004 HE13	SWPPP	IN SAN JOAQUIN COUNTY, IN AND NEAR STOCKTON, ON RTE 4 FROM ADELBERT AVE TO 0.1 MI W OF GOLDEN GATE AVE OC, AND ON RTE 99 FROM 0.4 WIDEN TO 6 LANES	MYERS AND SONS CONSTRUCTION LP 2554 MILLCREEK DRIVE SACRAMENTO CA 95833 (916)649-4504	TROY SCHEIBER 3663 ARCH RD SUITE 500 STOCKTON CA 95215 (209)948-3966	$87,364,895 $24,165,671 $2,265,965	10/16/12 12/03/12 01/29/16	21% 28%
10-SJ-5-.1/47.8 10-0K3304 ACNH-X077-(019)E --() HB4N	WPCP	IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS INSTALL TRAFFIC MONITORING STATIONS	ROADWAY ENGINEERING WORKS INC 3442 6TH ST CERES CA 95307 (209)541-0920	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	$1,848,021 $1,399,607 $199,053	01/09/13 01/30/13 12/11/13	78% 76%

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-25.1/28.6 10-0M7804 ACIM-0056-(338)E 0- 3-(8E) --() HA22	SWPPP	IN SAN JOAQUIN COUNTY NEAR AND IN THE CITY OF STOCKTON ON I-5 FROM CHARTER WAY TO COUNTRY CLUB BLVD ROADWAY REHABILITATION	DESILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568 (925)829-9220	WALI WAZIRI 611 SAN JUAN AVENUE STOCKTON, CA 95203 (470)-87-90	$40,398,929 $8,750,915 $0	12/10/12 01/10/13 12/31/14	26% 22%
10-SJ-5-28.5/35.6 10-0G4704 ACIM- 005-(633)E --() HE13	SWPPP	IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.4 MILE NORTH OF 8TH STREET UNDERCROSSING TO HAMMER LANE UNDERCROSING WIDEN BRIDGES AND FREEWAY LANES	R & L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596 (925)627-1700	DEOL, HARMINDER 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)948-7185	$90,189,891 $44,180,921 $760,360	06/02/11 06/15/11 07/17/15	54% 49%
10-SJ-5-32.7/49.8 10-0T7904 ACHS-005 -(340)4 IM-005 -(340)4 --() HB1		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM HAMMER LANE UNDERCROSSING TO SACRAMENTO COUNTY LINE INSTALL SHOULDER RUMBLE STRIP	DREAMBUILDER 1324 E LAWSON LANE PLACENTIA CA 92870 (714)646-3697	HARMINDER DEOL 611 SAN JUAN AVE STOCKTON, CA 95203 (209)609-4910	$309,061 $251,468 $0	06/06/13 06/27/13 11/14/13	64% 81%
10-SJ-12-.1/4.4 10-0G8004 NH-P012-(112)E --() HA22		IN SAN JOAQUIN COUNTY NEAR TERMINOUS FROM MOKELUMNE RIVER BRIDGE TO LITTLE POTATO SLOUGH BRIDGE ROADWAY REHABILITATION	OC JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424		$29,049,024 $0 $0	08/13/13 08/28/13	0% 0%
10-SJ-12-5.0/10.2 10-0A8404 ACNH-000C-(348)E --() HB4N	SWPPP	IN SACRAMENTO, SAN JOAQUIN, AND SOLANO COUNTIES ON ROUTES 5 AND 12 AT VARIOUS LOCATIONS. PLACE HMA W/CLASS 2 AGGREGATE BASE	DE SILVA GATES CONTRUCTION PO BOX 2909 DUBLIN CA 94568 (925)829-9220	SHIVINDER SINGH (209)365-7150	$11,305,200 $10,458,351 $0	02/08/12 03/06/12 11/19/13	93% 91%
10-SJ-26-1.1/4.6 10-0V9204 STP-P026-(027)E --() HM1		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM ROUTE 26/99 SEPARATION TO NORD AVENUE AND FROM THOMPSON ROAD TO WIMER ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	QUAN H.TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	$3,121,158 $2,861,254 $475,393	06/20/13 07/24/13 10/23/13	100% 90% SUSPENDED

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-26-1.1/0 10-0W7204 HM1		IN SAN JOAQUIN COUNTY NEAR STOCKTON AT ROUTE 26/99 SEPARATION HEAT STRAIGHTEN BRIDGE GIRDER	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)941-1995	$355,673 $353,873 $70,171	05/22/13 06/13/13 10/22/13 10/23/13	91% 99%
10-SJ-26-18.5/19 10-0T1604 HSST-P026-(028)E --() HB1		ON ROUTE 26 FROM 0.3 MILE WEST OF SANDSTONE CREEK BRIDGE TO SHELLY ROAD CURVE REALIGNMENT&REPLACE BRIDGE	CHESTER BROSS CONSTRUCTION 39 CALIFORNIA ST PMB 118 VALLEY SPRINGS CA 95252 (209)920-3595		$2,099,445 $0 $0	10/02/13 10/22/13	0% 0%
10-SJ-99-4.9/14.2 10-0E6114 HE13	SWPPP	IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM AUSTIN ROAD OVERCROSSING TO 0.4 MILE SOUTH OF ARCH ROAD UNDERCROSSING WIDEN EXISTING FREEWAY WITH HMA	BAY CITIES PAVING AND GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666	OBAIDULLAH RASHID "ABDUL" 3663 ARCH ROAD,SUITE 500., STOCKTON, CA 95215 (209)470-8782	$27,561,739 $17,289,393 $0	03/27/12 04/19/12 07/14/14	59% 62%
10-SJ-99-6.9/10.6 10-0E6134 HE13	SWPPP	IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 0.2 MILE NORTH OF YOSEMITE AVE UC TO 0.9 MILE SOUTH OF FRENCH CAMP ROAD UC LATHROP INTERCHANGE (PHASE 3)	BAY CITIES/MYERS JV P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	OBAIDULLAH RASHID "ABDUL" 3663 ARCH RD,SUITE 500F STOCKTON, CA 95215-8315 (209)470-8782	$25,505,392 $8,032,723 $0	10/11/12 11/06/12 08/18/14	35% 31%
10-SJ-99-10.6/15 10-0E6124 HE13	SWPPP	IN MANTECA, ON ROUTE 99 FROM 1.4 MILE NORTH OF LATHROP ROAD TO 0.4 MILE NORTH OF ARCH ROAD FRENCH CAMP INTERCHANGE (PHASE 2)	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666	OBAIDULLAH RASHID "ABDUL" 3663 ARCH RD, SUITE 500 STOCKTON, CA 95215 (209)470-8782	$25,383,952 $7,822,821 $0	06/27/12 07/20/12 03/02/15	40% 31%
10-SJ-205-1.7/12.6 10-0L5704 SARR-205 -(328)4 A-205 -(328)4 --() HA25	SWPPP	IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	ELITE LANDSCAPING, INC. 2972 LARKIN AVENUE CLOVIS, CA 93612 (559)292-7760	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	$739,658 $680,451 $1,430	04/05/10 05/28/10 12/31/14	81% 92%

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-205-/.1 10-0W7104		IN SAN JOAQUIN COUNTY NEAR TRACY AT AQUEDUCT SERVICE RD UC AND AT DELTA MENDOTA CANAL BRIDGE REPLACE APPROACH SLABS	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	ARIEL MENDOZA 952 GOODWIN DRIVE RIPON, CA 95366 (209)639-4686	$1,064,362 $808,522 $773,798	05/20/13 06/13/13 01/17/14	18% 75% SUSPENDED
10-STA-99-2.3/20.2 10-0S7804 ACST-P099-(564)E P0-99 5-(4E) --() TEA1	WPCP	IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH ROAD CONCRETE SLOPE PAVING, RAILING	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503 (951)352-4300	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	$944,362 $0 $0	12/27/12 02/20/13	0% 0%
10-STA-99-15.1/17 10-0A6714 ACNH-PO99-(544)E --() HA22	SWPPP	IN STANISLAUS COUNTY IN MODESTO AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF TUOLUMNE BOULEVARD UNDERCROSSING TO 0.2 MILE NORTH OF RECONSTRUCT RAMPS	TEICHERT CONSTRUCTION PO BOX 1118 STOCKTON CA 95201 (209)983-2300	BAL BAHADUR PAUL 952 GOODWIN DRIVE RIPON CA 95366 (209)599-5264	$5,923,146 $5,773,328 $0	04/13/11 05/05/11 09/25/13 09/26/13	100% 100% COMPLETED
10-STA-99-/24.7 10-0M8004 ACNH-P099-(549)E --() HA22	WPCP	IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO FROM MERCED COUNTY LINE TO SAN JOAQUIN COUNTY LINE REHABILITATE CONCRETE PAVEMENT	MYERS AND SONS CONSTRUCTION LP 2554 MILLCREEK DRIVE SACRAMENTO CA 95833 (916)649-4504	RENEE SUTTI 952 GOODWIN DRIVE RIPON, CA. 95366 (209)607-8741	$79,907,204 $78,469,759 $76,543	02/13/12 03/06/12 09/30/13	100% 95%
10-STA-132-27.7/27.7 10-0N1804 HB4N		IN STANISLAUS COUNTY IN WATERFORD AT BENTLEY STREET CONSTRUCT LEFT TURN POCKET	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	$402,800 $376,055 $307,163	06/18/13 07/15/13 10/22/13	70% 90%
10-STA-219-2.9/4.9 10-0A8724 HPLU-6210-(009)E 62-10 0-(9E) --() HB4C	SWPPP	IN STANISLAUS COUNTY NEAR MODESTO ON ROUTE 219 FROM 0.4 KM EAST OF DALE ROAD TO ROUTE 108 AND ON ROUTE 108 FROM 0.7 KM NORTH OF BA WIDEN TO 4 LANES	BAY CITIES PAVING AND GRADING INC PO BOX 6227 CONCORD CA 94524 (925)687-6666	SUTTI,RENEE' M. 952 GOODWIN DRIVE RIPON, CA 95366 (209)607-8741	$15,841,974 $2,820,472 $376,835	08/30/12 09/18/12 11/05/14	31% 18% SUSPENDED

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-TUO-49-18.0/18.3 10-0K1504 HA22		IN TUOLUMNE COUNTY IN SONORA FROM S. WASHINGTON STREET TO SNELL RD./ ELKIN ST. (KP 29.01/29.46) COLD PLANE & RESURFACE ROADWAY	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	COREY CASEY 19596 MONO WAY SONORA CA 95370 (209)532-2947	$610,813 $242,915 $164,215	06/18/13 07/15/13 12/26/13	70% 40%
10-TUO-108-4.0/6 10-340424 HE11	SWPPP	IN TUOLUMNE COUNTY NEAR SONORA 0.3 MILE WEST OF PEACEFUL OAK ROAD TO VIA ESTE ROAD REALIGN HIGHWAY BY PAVINGWITH HMA	TEICHERT/MCM A JOINT VENTURE P O BOX 1118 STOCKTON CA 95201 (209)983-2300	COLIN DORAN 19596 MONO WAY SONORA, CA. 95370 (209)815-1075	$24,452,863 $22,662,846 $0	12/16/11 01/24/12 03/25/14	82% 92%
10-TUO-120-44.8/44.8 10-0W0704 ACBH- 120-(055) NHP-120 -(055)E --()	WPCP	IN TUOLUMNE COUNTY NEAR BUCK MEADOWS AT BIG OAK SIDEHILL VIADUCT REPLACE BRIDGE DECK	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510 (925)372-8000	COREY CASEY 19596 MONO WAY SONORA, CA 95370 (559)341-2018	$2,769,256 $2,766,262 $0	01/24/13 02/14/13 10/02/13 10/03/13 COMPLETED	100% 100%
10-VAR--/0 10-0W7004 HM1		IN ALPINE, AMADOR, CALAVERAS, MARIPOSA, MERCED, STANISLAUS, AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503 (631)738-0047	COREY CASEY 19596 MONO WAY SONORA, CA (209)532-2947	$858,503 $333,899 $300,588	05/21/13 06/10/13 12/31/13	37% 39%

Totals: **Authorized Final Amt:** $659,919,496 **Completed to Date:** $344,224,582 **Work This Month:** $10,836,642

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-010-99-2.3/20.2	10-0S78A4	1
10-AMA-49-6.1/0	10-0T1404	1
10-AMA-88-/5.5	10-264444	1
10-CAL-4-32.2/0	10-0K6304	1
10-CAL-49-/0	10-0V9404	1
10-MER-5-23.1/24	10-0S1904	1
10-MER-33-27.1/30.3	10-0X9004	2
10-MER-99-4.6/10.5	10-415704	2
10-MER-99-10.8/13.1	10-363124	2
10-MER-99-13.9/14.4	10-481004	2
10-MER-99-24.4/25.8	10-414824	2
10-MER-99-26.8/27.6	10-3169C4	2
10-MER-99-/4.6	10-415804	3
10-MER-140-36.5/37.6	10-3A66U4	3
10-MPA-49-44.7/0	10-0W5404	3
10-SJ-4-14.1/0	10-0V5904	3
10-SJ-4-19.5/20.1	10-3A1004	3
10-SJ-5-.1/47.8	10-0K3304	3
10-SJ-5-25.1/28.6	10-0M7804	4
10-SJ-5-28.5/35.6	10-0G4704	4
10-SJ-5-32.7/49.8	10-0T7904	4
10-SJ-12-.1/4.4	10-0G8004	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-12-5.0/10.2	10-0A8404	4
10-SJ-26-1.1/4.6	10-0V9204	4
10-SJ-26-1.1/0	10-0W7204	5
10-SJ-26-18.5/19	10-0T1604	5
10-SJ-99-4.9/14.2	10-0E6114	5
10-SJ-99-6.9/10.6	10-0E6134	5
10-SJ-99-10.6/15	10-0E6124	5
10-SJ-205-1.7/12.6	10-0L5704	5
10-SJ-205-/.1	10-0W7104	6
10-STA-99-/24.7	10-0M8004	6
10-STA-99-2.3/20.2	10-0S7804	6
10-STA-99-15.1/17	10-0A6714	6
10-STA-132-27.7/27.7	10-0N1804	6
10-STA-219-2.9/4.9	10-0A8724	6
10-TUO-49-18.0/18.3	10-0K1504	7
10-TUO-108-4.0/6	10-340424	7
10-TUO-120-44.8/44.8	10-0W0704	7
10-VAR--/0	10-0W7004	7

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District 10

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$130,588,820	$52,931,836
-F-	FEDERAL AID (PRIMARY)	$189,154,596	$133,789,381
-S-	FEDERAL AID (SECONDARY)	$4,065,520	$2,861,254
-SH-	STATE HIGHWAY	$315,671,636	$150,252,668
		$20,438,925	$4,389,444
District Total:		**$659,919,496**	**$344,224,582**

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
10	$9,840,967
Work completed this Period:	$9,840,967