State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/11

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-7-3.7/6.9 11-068024 HE14 HE14	SWPPP	IN IMPERIAL COUNTY NEAR CALEXICO ON ROUTE 7 AND ON ROUTE 8 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73-771 DINA SHORE DR. STE 200 PALM DESERT CA 92211 (760)328-8900	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084	$1,156,018 $1,163,117 $0	11/16/07 12/21/07 10/27/11	0% 0% PLANT EST SATIS
11-IMP-8-4.9/7.2 11-264004 ACIM-008 -(101) --() HA21	SWPPP	IN IMPERIAL COUNTY NEAR OCOTILLO AT DEVIL'S CANYON BRIDGE NUMBER 2 AND AT MYER CREEK BRIDGE REHABILITATE BRIDGE	TRUESDELL CORPORATION OF CA 1310 W 23RD STREET TEMPE, AZ 85282	FARMER, BRANDON 1463 BROADWAYY EL CAJON, CA 92021 (858)688-1375	$1,023,018 $459,879 $12,505	10/12/10 11/02/10 01/19/12	86% 45%
11-IMP-8-31.3/0 11-261514 HA26	SWPPP	IN IMPERIAL COUNTY NEAR EL CENTRO AT EASTBOUND AND WESTBOUND SUNBEAM REST AREAS INSTALL SEWAGE TREATMENT SYSTEM	UNITED ENGINEERING & CONST. 336-10A N. CENTRAL AVENUE GLENDALE CA 91203	BABICKY, ALAN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)688-1526	$1,059,537 $1,021,556 $6,493	05/26/10 07/15/10 05/11/12	78% 96%
11-IMP-8-31.3/0 11-261524 HA26	WPCP	IN IMPERIAL COUNTY NEAR EL CENTRO AT SUNBEAM REST AREAS (EASTBOUND AND WESTBOUND) UPGRADE RECREATIONAL VEHICLE DUMP	D J MILLER INC 32257 DUNLAP BOULEVARD YUCAIPA, CA 92399-1722 P O BOX 427 YUCAIPA CA 92399 (909)721-0089	BABICKY, ALAN 7177 OPPORTUNITY RD SAN DIEGO, CA 92111 (858)688-1526	$705,570 $374,850 $136,943	06/24/11 08/12/11 02/05/13	20% 53%
11-IMP-8-/10 11-266104 ACIM-0082-(103)E --() HA22	WPCP	IN SAN DIEGO AND IMPERIAL COUNTIES FROM SAN DIEGO COUNTY LINE TO ROUTE 98/8 SEPARATION HMA PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		$13,667,243 $0 $0	12/14/11 01/05/12	0% 0%
11-IMP-78-9.2/12.1 11-167894 HPLU-6211-(094) --() HE14	SWPPP	IN IMPERIAL COUNTY NEAR BRAWLEY ON ROUTE 78 AND ON ROUTE 86 CONSTRUCT FOUR LANE EXPRESSWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	RIZZUTTO, SHAWN 722 E. BARIONI BLVD EL CENTRO, CA 92251 (760)355-8666	$30,249,891 $11,808,990 $1,136,010	11/30/10 12/24/10 10/17/12	50% 39%

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-86-21.7/37.3 11-2M1804 ACNH-P086-(073)E --() HM1	WPCP	IN IMPERIAL COUNTY IN AND NEAR WESTMORLAND FROM BRANDT ROAD TO LONE TREE WASH BRIDGE COLD PLANE AND APPLY SEAL COAT	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670 (562)929-1128	HERNANDEZ, DANIEL 711 E BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	$8,746,843 $8,094,543 $2,647,683	05/23/11 06/10/11 01/06/12 SUSPENDED	100% 92%
11-IMP-111-40.5/63 11-2M2704 HM1	WPCP	IN IMPERIAL COUNTY NEAR NILAND FROM MAIN STREET TO 2.4 MILES SOUTH OF IMPERIAL COUNTY LINE RUBBERIZED ASPHALT SEAL COAT	MANHOLE ADJUSTING INC 9500 BEVERLY ROAD PICO RIVERA CA 90660 (323)558-8000		$3,785,867 $0 $0	12/06/11 01/04/12	0% 0%
11-IMP-111-/1.2 11-2M2204 HM1	WPCP	IN IMPERIAL COUNTY IN CALEXICO COLD PLANE AND HMA OVERLAY	HAZARD CONSTRUCTION 6465 MARINDUSTRY PLACE SAN DIEGO, CA 92121	HERNANDEZ, DANIEL 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)594-2008	$905,587 $911,001 $0	03/23/11 04/13/11 11/29/11 11/29/11 COMPLETED	100% 100%
11-SD-5-3.2/15.3 11-2M02A4 	WPCP	IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECKS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614 (949)252-0441	MOEN, MIKE 9851 BUENA VISTA AVE SANTEE, CA 92071 (619)995-7335	$964,299 $3,620 $0	07/15/11 07/29/11 03/02/12 SUSPENDED	41% 0%
11-SD-5-3.2/15.3 11-2M0204 STP-X073-(091)E --() HA21	WPCP	IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECKS	FALCON CONSTRUCTION CO P O BOX 26429 SAN DIEGO CA 92196 (619)840-8998	CORTEZ, DAVID 9851 BUENA VISTA AVE SANTEE, CA 92071 (858)688-1597	$820,430 $0 $0	11/03/10 12/15/10 07/14/11	0% 0%
11-SD-5-10.0/20 11-240104 IM-0051-(618)E --() HA22 HB4N	WPCP	IN SAN DIEGO COUNTY IN NATIONAL CITY AND SAN DIEGO FROM 24TH STREET UNDERCROSSING TO 0.1 MILE SOUTH OF ROUTE 8/5 SEPARATION AND PAVEMENT REHABILITATION	HAZARD CONSTRUCTION PO BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	$8,983,293 $8,750,375 $167,815	01/10/11 01/27/11 12/27/11 01/05/12	93% 97%

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-23.9/28.2 11-284604 ACHS-0005-(615)E G 00-0516-(5E) --() HB1	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM MISSION BAY DRIVE OVERCROSSING TO NOBEL DRIVE OVERCROSSING UPGRADE MEDIAN GUARD RAIL	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	$6,322,627 $6,347,486 $10,593	10/11/10 11/03/10 05/02/12	72% 100%
11-SD-5-38.5/38.9 11-401904 ACIM-005A-(621)E --() HA22	WPCP	IN SAN DIEGO COUNTY IN ENCINITAS FROM SAN ELIJO LAGOON BRIDGE TO 0.4 MILE NORTH OF SAN ELIJO LAGOON BRIDGE REHABILITATE RAMP AT MANCHESTER	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	TRAN, DUNG 5825 AVENIDA ENCINAS,SUITE 101 CARLSBAD, CA 92008 (858)688-1549	$367,140 $368,943 $0	06/15/11 07/07/11 12/05/11 12/05/11	100% 100% COMPLETED
11-SD-5-39.8/54.4 11-289304 HB4N	SWPPP	IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM BIRMINGHAM DRIVE OVERCROSSING TO 0.1 MILE NORTH OF CAMP PENDLETON UNDERCROSSING INSTALL RAMP METERS AND HOV LANES	SUKUT CONSTRUCTION 3156-205 VISTA WAY OCEANSIDE,CA 92056	RAFIQ, AHMAD 2863 CARMEL VALLEY ROAD DEL MAR CA 92014 (858)688-1415	$4,269,418 $4,147,618 $68,409	04/08/10 05/06/10 06/05/12	72% 99%
11-SD-5-40.1/0 11-292404 ACIM-X073-(090)E --() HA23	SWPPP	IN SAN DIEGO COUNTY IN ENCINITAS ON ROUTE 5 AT MACKINNON AVENUE OVER CROSSING AND IN SAN DIEGO ON ROUTE 805 FROM 0.3 MILE TO 0.1 M REPAIR SLOPE AND EROSION CONTROL	R S B GROUP INC 22622 LAMBERT STREET #304 LAKE FOREST CA 92630 (949)454-1999	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	$637,739 $621,337 $0	12/23/10 01/11/11 06/25/12	39% 98%
11-SD-5-59.4/60 11-261404 ACHS-0005-(617) IMG-0005-(617) --() HA26	SWPPP	IN SAN DIEGO COUNTY ABOUT 5.2 MILES NORTH OF OCEANSIDE AT THE ALISO CREEK SAFETY ROADSIDE REST AREA _____ REPLACE BUILDINGS	R S M 2 CONTRACTORS INC 8191 CENTER STREET LA MESA CA 91942 (619)698-7777	TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1549	$4,287,862 $2,797,107 $454,506	02/01/11 04/27/11 05/29/13	29% 65%
11-SD-5-61.8/62.1 11-401804 ACIM-0051-(620)E --() HB4	SWPPP	IN SAN DIEGO COUNTY NEAR OCEANSIDE FROM 0.3 MILE SOUTH OF LAS PULGAS ROAD UNDERCROSSING TO LAS PULGAS ROAD UNDERCROSSING WIDENING NORTH BOUND OFFRAMP AND	ALL AMERCIAN ASPHALT P O BOX 2229 CORONA CA 92878 (951)736-7600	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	$716,137 $265,383 $157,377	08/05/11 08/30/11 02/23/12	17% 37%

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-3.0/12.6 11-261704 ACIM-0008-(305)E --() HA28	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO AND LA MESA AT VARIOUS LOCATIONS FROM MISSION CENTER RD OVERCROSSING TO SEVERIN DRIVE OVERCROSSIN FREEWAY MAINTENANCE ACCESS PAVING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE, CA 92614	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	$1,030,271 $345,549 $122,234	08/10/10 08/26/10 08/10/12	41% 34%
11-SD-8-17.4/18.7 11-063804 ACIM-0081-(302)E --() HB4N	SWPPP	IN SAN DIEGO COUNTY IN EL CAJON FROM THE SECOND STREET UNDERCROSSING TO THE GREENFIELD DRIVE UNDERCROSSSING _____ WIDEN FREEWAY AND BRIDGE	SIM J HARRIS, INC. 9685-200 EXCELENCIA SAN DIEGO,CA 92126	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR CA 92014 (858)688-1318	$9,838,125 $9,745,890 $0	10/07/09 10/20/09 09/09/11	100% 100%
11-SD-8-39.7/61.5 11-2M1604 ACIM-0081-(309)E --() HM1	WPCP	IN SAN DIEGO COUNTY NEAR PINE VALLEY FROM HORSETHIEF CREEK UNDERCROSSING TO 0.3 MILE EAST OF CRESTWOOD ROAD UNDERCROSSING PCC PAVEMENT GRINDING	GRANITE CONSTRUCTION COMPANY BRIAN CARIS 440 S MELROSE DR, STE 200 P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	RAMIREZ JR, DANIEL 1463 BROADWAY EL CAJON, CA 92021 (760)594-2011	$11,040,266 $4,894,647 $152,154	05/17/11 06/10/11 07/01/12	71% 44% SUSPENDED
11-SD-8-49.0/0 11-243204 ACIM-0081-(303)E 00-81 3-(3E) --() HA26	SWPPP	IN SAN DIEGO COUNTY NEAR PINE VALLEY AT BUCKMAN SPRINGS REST AREA RESTORE SAFETY ROADSIDE REST	WHILLOCK CONTRACTING INC	RAMIREZ JR, DANIEL (760)594-2011	$1,912,451 $1,933,902 $18,328	01/12/10 02/16/10 06/30/12	0% 0% PLANT EST SATIS
11-SD-15-3.2/M4.1 11-070404 ACIM-X073-(083) --() HA25	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 805 PLANTING AND IRRIGATION	A C C U CONSTRUCTION INC 1526 BROOKHOLLOW DRIVE #76 SANTA ANA CA 92705 (714)641-4730	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084	$4,655,033 $4,585,668 $9,520	09/10/07 10/25/07 03/21/12	0% 0% PLANT EST SATIS
11-SD-15-3.8/0 11-2M1404 HM3	WPCP	IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECKS	CAROLINO CONSTRUCTION CORPORATION 3035 EAST 8TH STREET NATIONAL CITY CA 91950 (619)470-9141	BAGUBE, JUN 9851 BUENA VISTA RD SANTEE, CA 92071 (858)688-1438	$755,800 $668,338 $31,499	06/13/11 07/01/11 12/30/11	91% 88%

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-8.4/0 11-291904 ACST-X073-(089)E X0-73 0-(9E) --() HA23	SWPPP	IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONCRETE SLOPE PAVING AND PLANTING	L B CIVIL CONSTRUCTION INCORPORATED 11585 SORRENTO VALLEY RD 104 SAN DIEGO CA 92121 (858)481-5222	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	$1,676,810 $1,727,299 $0	11/23/10 12/14/10 08/30/12	0% 0% PLANT EST SATIS
11-SD-15-8.9/9.7 11-233204 ER- -( ) --() HA23		IN SAN DIEGO COUNTY (SINK HOLE) EMERGENCY EARTHWORK	ERRECAS INC P O BOX 1161 SPRING VALLEY CA 91979		$1,000,000 $0 $0	03/01/98 03/01/98	0% 0%
11-SD-15-10.4/21.2 11-2T0924 HB4C	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 163 CONSTRUCT MANAGED LANES	COFFMAN SPECIALTIES INC. 4375 JUTLAND DRIVE SUITE 260 SAN DIEGO CA 92117	MCMILLAN, STEVE 13560 EVENING CREEK DRIVE N. SAN DIEGO CA 92128 (858)688-1435	$73,346,164 $69,962,497 $1,392,270	07/25/08 08/06/08 10/10/12	79% 95%
11-SD-15-11.2/M14.5 11-2T0974 HB32	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 15 FROM 0.3 MILE SOUTH OF H AVE OVERCROSSING TO 0.2 MILE NORTH OF POMERADO ROAD OVERCROSSI PLANTING, EROSION CONTROL AND	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619 (559)322-2041		$2,359,841 $0 $0	11/16/11 12/13/11	0% 0%
11-SD-15-16.0/M19.3 11-2T0934 HB4C	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM MIRA MESA BOULEVARD UNDERCROSSING TO 0.3 KM SOUTH OF ROUTE 56/15 SEPARATION OVERCROSSING CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS, INC. 10050 BLACK MOUNTAIN ROAD SAN DIEGO CA 92126	JENKINS, PATRICK 13220 EVENING CREEK DR STE 112 SAN DIEGO, CA 92128 (858)679-4564	$74,624,864 $71,219,222 $433,789	02/08/08 02/27/08 12/21/11 12/28/11	100% 94% OVER RUN
11-SD-15-16.4/M19.5 11-2T0994 HB32	SWPPP	IN SAN DIEGO COUNTY ROUTE 15 0.5 MILES NORTH OF MIRA MESA BOULEVARD BLVD UNDERCROSSING TO ROUTE 56/15 SEPARATION AND ON ROUTE 56 A INSTALL AUTOMATIC IRRIGATION SYSTEM	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON STREET WINCHESTER CA 92596 (951)926-7444		$2,260,161 $0 $0	10/11/11 10/25/11	0% 0%

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-18.8/M21.9 11-260714 HPLU-6211-(064)N 62-11 0-(4N) --() HA25	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM 1.4 KM SOUTH OF RTE 15/56 SEPARATION TO CAMINO DEL NORTE UC AND ON RTE 56 FROM 0 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73771 DINAH SHORE DRIVE PALM DESERT CA 92211	SAGGESE, CARMINE T. 13560 EVENING CREEK DRIVE NORTH (NORTH TRLR) SAN DIEGO CA 92128 (858)688-1542	$2,581,596 $2,350,207 $0	05/12/08 06/10/08 10/15/12	0% 0% PLANT EST SATIS
11-SD-15-21.9/M23.9 11-260724 HPLU-6211-(080) --() HB4C	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM CAMINO DEL NORTE UNDERCROSSING TO 0.4 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING INSTALL PLANTING AND WATER SYSTEM	EAST BAY CONSTRUCTION CO., INC 41120-G ELM STREET MURRIETA CA 92562	SAGGESE, CARMINE T 13560 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)688-1542	$1,283,194 $1,225,407 $3,240	02/19/09 03/20/09 05/17/13	0% 0% PLANT EST SATIS
11-SD-15-23.8/M26.2 11-260734 HPLU-6211-(098) --() HB4C	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING TO LAKE HODGES BRIDGE INSTALL HIGHWAY PLANTING SYSTEMS	NATIVE LANDSCAPE INC 9746 TAMARACK LANE ESCONDIDO CA 92029 (760)735-8700	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92129 (858)688-1542	$1,025,574 $776,992 $0	11/24/10 01/11/11 10/30/14	0% 0% PLANT EST SATIS
11-SD-15-26.0/30.2 11-2T0814 ACIM-015 -(203)N LN62-11 0-(2N) --() HB4C	SWPPP	IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO AT VARIOUS LOCATIONS FROM 0.1 KM S OF HIGHLAND ROAD OC TO 0.2 KM N OF NINTH AVENUE UC CONSTRUCT MANAGED LANES - NORTH	FLATIRON CORP. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	BREYER, RICHARD 13560 EVENING CREEK DRIVE NORTH SAN DIEGO,CA 92128 (858)688-1430	$49,120,047 $45,833,995 $1,257,742	11/20/08 12/10/08 01/06/13	97% 93%
11-SD-15-26.2/M27.8 11-2T0864 HB32	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM LAKE HODGES BRIDGE TO CLARENCE LANE UNDERCROSSING HWY PLANTING & AUTO IRRIGATION SYS	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	SAGGESE, CARMINE 304 ENTERPRISE STREET ESCONDIDO, CA 92029 (858)688-1542	$1,144,264 $0 $0	06/27/11 07/28/11 11/06/15	0% 0% SUSPENDED
11-SD-15-27.3/0 11-2T0894 CMLN-6211-(059) --() HB4C	WPCP	IN SAN DIEGO COUNTY IN ESCONDIDO AT NORTH COUNTY FAIR OVERCROSSING CONSTRUCT BARRIER TRANSFER MACHINE	WEIR CONSTRUCTION CORPORATION 2255 BARHAM DRIVE ESCONDIDO,CA 92029	CARDENAS, VICTOR 13560 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)688-1524	$7,225,755 $7,067,679 $0	08/20/08 09/26/08 12/09/11 12/23/11	0% 0% PLANT EST SATIS

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-30.0/31.5 11-2T0824 CIM-015 -(202)3 CMLN-6211-(053) --() HB4C	SWPPP	IN SAN DIEGO COUNTY IN ESCONDIDO FROM NINTH AVENUE UNDERCROSSING TO ROUTE 15/78 SEPARATION CONSTRUCT MANAGED LANES	ATKINSON CONTRACTORS, LP 27422 PORTOLA PARKWAY FOOTHILL RANCH CA 92610	JAVED, FARIDUN 304-B ENTERPRISE STREET ESCONDIDO,CA 92029 (760)735-5087	$50,909,870 $50,227,613 $140,079	07/21/08 08/06/08 06/28/12	0% 0% PLANT EST SATIS
11-SD-52-14.5/15.5 11-2T0704 STPL-N621-(110)2 --() HB32	SWPPP	IN SAN DIEGO COUNTY IN SANTEE ON ROUTE 52 FROM .4 MILE WEST OF MISSION GORGE ROAD UC TO FORESTER CREEK BRIDGE AND ON ROUTE 125 FRO PLANTING AND EROSION WORK	MIDORI LANDSCAPE INC 3231 S MAIN STREET SANTA ANA CA 92707 (714)751-8792	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	$1,909,935 $253,391 $181,679	05/24/11 06/10/11 08/21/15	34% 14%
11-SD-52-15.5/17.3 11-2T0114 STPL-6211-(101)N 621-1 10-() --() HB32	SWPPP	IN SAN DIEGO COUNTY IN SANTEE FROM FORESTER CREEK BRIDGE TO MAGNOLIA AVENUE UNDERCROSSING PLANTING,IRRIGATION,EROSION CONTROL	GRIFFITH COMPANY 12200 BLOOMFIELD AVENUE SANTA FE SPRINGS CA 90670 (562)929-1128	HURTZIG, JOHN 7177 APPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	$1,945,864 $190,423 $42,572	05/20/11 06/10/11 07/17/15	45% 10%
11-SD-52-17.3/17.5 11-2T0014 STPL-6211-(103)N 621-1 10-() --() HB32	SWPPP	IN SAN DIEGO COUNTY IN SANTEE EROSION CONTROL WORK	MIDORI LANDSCAPE INC 3231 S MAIN STREET SANTA ANA CA 92707 (714)751-8792	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	$1,004,867 $403,364 $98,065	04/08/11 05/12/11 04/03/15	62% 40%
11-SD-56-3.5/3.5 11-2E0064 HA22	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO AT 0.2 MILE SOUTHEAST OF CAMINO SANTA FE OVERCROSSING _____ MITIGATION PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92110 (858)467-4086	$1,340,720 $0 $0	10/14/11 11/15/11 09/02/14	0% 0%
11-SD-56-6.8/8.7 11-402304 HA25	WPCP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM PENASQUITOS CREEK BRIDGE TO 0.3 MILE WEST OF ROUTE 56/15 SEPARATION RECYCLED WATER CONVERSION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERIS CA 92572	HURTZIG JOHN 7177 OPPORTUNITY RD SAN DIEGO CA 92111 (858)467-4086	$470,825 $394,485 $1,090	06/25/10 07/20/10 03/17/14	0% 0% PLANT EST SATIS

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-75-20.5/21.9 11-403404 HM3	WPCP	IN SAN DIEGO COUNTY IN CORONADO AND SAN DIEGO FROM SAN DIEGO- CORONADO BAY BRIDGE TO 0.4 MILE SOUTH OF ROUTE 75/5 SEPARATION CLEAN AND TREAT BRIDGE DECK	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	BAGUBE, JUN 9851 BUENA VISTA RD SANTEE, CA 92071 (858)688-1438	$397,397 $82,704 $82,704	09/23/11 10/18/11 03/14/12	23% 21%
11-SD-76-7.3/13.1 11-080104 ARRA-P076-(024)E P0-76 0-(4E) --() HE14	SWPPP	IN SAN DIEGO COUNTY IN AND NEAR OCEANSIDE FROM 0.8 KM WEST OF MELROSE DRIVE TO 1.0 KM EAST OF SOUTH MISSION ROAD CONSTRUCT FOUR LANE HIGHWAY	FLATIRON WEST INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92076	FITZGIBBON, EDWARD 3485 E. VISTA WAY VISTA CA 92084 (760)639-4430	$62,765,802 $42,510,444 $1,930,871	12/23/09 01/19/10 12/03/13	64% 67%
11-SD-76-19.5/40.7 11-281014 HSST-PP07-(602)6 --() HB1	WPCP	NEAR PALA MESA VILLAGE AT VARIOUS LOCATIONS FROM EAST OF RICE CANYON ROAD TO LA JOLLA ROAD. INSTALL CENTERLINE RUMBLE STRIPS UPGRA INSTALL RUMBLE STRIP	PETIL CONSTRUTION & ENGINEERIN2827 HOOVER AVENUE STE E&F NATIONAL CITY, CA 91950 1755 BRISTOL CT BONITA CA 919024005 (619)962-8389	LE VINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	$452,608 $339,915 $82,965	05/05/11 06/27/11 01/15/12 OVER RUN	100% 75%
11-SD-76-23.1/23.5 11-273404 ACST-ACBR-(STP)P P-ACBR-(STP)P --() HA21	SWPPP	IN SAN DIEGO COUNTY AT PALA FROM 0.1 MILE WEST TO 0.3 MILE EAST OF PALA CREEK BRIDGE BRIDGE REPLACEMENT	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)536-3100	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	$2,977,667 $1,430,576 $240,009	12/28/10 01/13/11 10/11/12	30% 48%
11-SD-76-28.8/29.1 11-297804 HSST-PP07-(602)7 --() HB1	WPCP	IN SAN DIEGO COUNTY PAUMA VALLEY 0.2 MILES WEST OF PAUMA ROAD TO 0.1 MILE EAST OF PAUMA RESEVATION ROAD INSTALL TRAFFIC SIGNAL & WIDENING	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		$452,240 $0 $0	10/27/11 11/17/11	0% 0%
11-SD-78-3.5/5.8 11-294504 NH-P078-(112)E --() HB1	SWPPP	IN SAN DIEGO COUNTY IN OCEANSIDE AND VISTA FROM 0.2 MILE EAST OF COLLEGE BLVD UNDERCROSSING TO 0.1_ MILE WEST OF MELROSE DRIVE UN INSTALL OUTER SEPARATION BARRIER	HAZARD CONSTRUCTION P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	$2,854,515 $7,500 $7,500	09/28/11 10/18/11 08/10/12	0% 0%

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-78-15.5/16.7 11-293104 HB4N	SWPPP	IN SAN DIEGO COUNTY IN SAN MARCOS AND ESCONDIDO FROM NORDAHL ROAD OVERCROSSING TO ROUTE 15/78 SEPARATION. EXTEND CONNECTOR RAMP	GRANITE CONSTRUCTION COMPANY SAN DIEGO AREA OFFICE 440 SOUTH MELROSE DR ST 200 VISTA, CA 92081 P O BOX 50085 WATSONVILLE CA 950775085 (760)732-0915	MERCADO, VICTOR 304 ENTERPRISE ST, STE B ESCONDIDO, CA 92029 (858)688-1544	$2,312,178 $1,699,853 $207,482	05/05/11 05/20/11 03/12/12	26% 72%
11-SD-78-20.6/35.5 11-280804 HSST-PGP0-(781)1 --() HB1	WPCP	IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO FROM BEAR VALLEY PARKWAY TO ROUTE 67 INSTALL RUMBLE STRIPS, REPLACE MBGR	L B CIVIL CONSTRUCTION INCORPORATED 11585 SORRENTO VALLEY RD 104 SAN DIEGO CA 92121 (858)481-5222	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	$1,133,153 $0 $0	12/06/11 01/04/12 04/18/12	0% 0%
11-SD-125-10.6/10.9 11-294604 HB4	WPCP	IN SAN DIEGO COUNTY NEAR LEMON GROVE FROM JAMACHA ROAD UNDERCROSSING TO 0.3 MILE NORTH OF JAMACHA ROAD UNDERCROSSING. WIDEN JAMACHA SOUTHBOUND OFF RAMP	L B CIVIL CONSTRUCTION INCORPORATED 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121 (858)481-5222	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91917 (858)688-1473	$935,565 $361,373 $18,956	06/27/11 07/14/11 03/08/13	14% 38%
11-SD-163-1.7/3.2 11-265004 ACST-P163-(026)E P1-63 0-(6E) --() TEA2	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE SOUTH OF RICHMOND STREET OVERCROSSING TO 0.2 MILE NORTH OF 6TH AVE UNDERCROSSING. INSTALL HIGHWAY PLANTING	SIERRA LANDSCAPE COMPANY, INC. 73-771 DINAH SHORE DR STE 200 PALM DESERT CA 92211 (760)328-8900	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)467-4084	$1,139,186 $970,868 $0	10/08/09 11/24/09 12/17/13	0% 0% PLANT EST SATIS
11-SD-163-3.8/11.1 11-239304 STP-P163-(027)E --() HA22	WPCP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM ROUTE 8/163 SEPARATION TO TO ROUTE 163/15 SEPARATION METAL BEAM GUARD RAIL	HAZARD CONSTRUCTION P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	$8,706,148 $7,454,028 $3,037	12/07/10 12/22/10 12/21/11	98% 93%
11-SD-805-7.7/9.1 11-081654 HB4N	WPCP	IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY FROM 0.1 MILE SOUTH OF BONITA ROAD UNDERCROSSING TO SWEETWATER ROAD UNDERCRO LANDSCAPE AND INSTALL IRRIGATION	MARINA LANDSCAPE INC 1900 S LEWIS STREET ANAHEIM CA 92805 (714)939-6600	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	$548,134 $81,052 $20,549	06/24/11 07/14/11 09/22/15	26% 15%

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-20.4/28.1 11-2M1704 HM1	WPCP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 MILE SOUTH OF ROUTE 163/805 SEPARATION TO 0.4 MILE SOUTH OF ROUTE 5/805 SEPARTION PAVEMENT REHABILITATION-PCC GRIND	HAZARD CONSTRUCTION 6465 MARINDUSTRY DRIVE SAN DIEGO CA 921929000 (858)587-3600	RAFIQ, AHMAD 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1415	$6,042,116 $4,001,782 $926,879	06/23/11 07/14/11 01/30/12	38% 67%
11-SD-805-24.7/24.7 11-288904 HA23	WPCP	IN SAN DIEGO COUNTY IN SAN DIEGO AT 0.3 MILE NORTH OF GOVERNOR DRIVE UNDERCROSSING ABANDON EXISTING CULVERT	DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA CA 92870 (714)646-3697	TRAN, DUNG 5825 AVENIDA ENCINAS,SUITE 101 CARLSBAD, CA 92008 (858)688-1549	$466,061 $432,886 $23,219	01/25/11 02/10/11 01/11/13	18% 96%
11-SD-805-25.2/26.3 11-089754 HE13	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 KM SOUTH OF NOBEL DRIVE OVERCROSSING TO 0.1 KM NORTH OF EASTGATE MALL OVERCROSSING INTERCHANGE IMPROVEMENTS & ROAD	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	$12,683,574 $8,623,540 $754,640	11/29/10 12/16/10 03/14/12	36% 68%
11-SD-805-26.5/28.9 11-2T0404 ARRA-805 -(610)N 80-5 6-(0N) --() HB5	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 805 FROM 0.3 KM SOUTH OF SOLEDAD CANYON BRIDGE AND OVERHEAD TO 0.6 KM NORTH OF ROUTE 5/8 CONSTRUCT HOV LANES	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583 (925)552-8250	POUND, DAVID 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2112	$47,970,441 $17,700,765 $880,792	01/28/11 02/08/11 11/22/12	27% 37%
11-SD-905-5.2/6.1 11-091834 SRRA-A905-(020)N --() HE14	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 905 FR 0.1 KM E TO 1.5 KM E OF RTE 905/805 SEP AND ON RTE 805 FR 0.2 KM N OF RTE 905/805 S CONSTRUCT NEW FREEWAY (PHASE 2)	FLATIRON CONSTRUCTION CORP 1770 LA COSTA MEADOW DR SAN MARCOS, CA 92078 (760)916-9100	OLSON, TED 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (858)688-1594	$12,823,027 $9,221,005 $1,731,745	03/07/11 03/17/11 12/21/11	34% 72%
11-SD-905-9.5/15 11-288804 SARR-A905-(019) A-A905-(019)N --() HE14	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM 1.2 KM EAST OF ROUTE 805/905 SEPARATION TO 0.8 KM EAST OF BRITANNIA OVERCROSSING CONSTRUCT NEW FREEWAY - PHASE 1B	FLATIRON WEST/SUKUT 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	DEYOE, MARLA 8863 AIRWAY ROAD SAN DIEGO,CA 92154 (619)688-1477	$60,197,574 $38,320,700 $1,597,108	05/08/09 05/20/09 10/05/13	73% 63%

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5530-/0 11-0AA034		IN SAN DIEGO COUNTY IN SAN DIEGO AT KEARNY MESA TRANSPORTATION MANAGEMENT CENTER AT 7183 OPPORTUNITY ROAD INSTALL PHOTOVOLTAIC (SOLAR) PANELS	SOLEX ENERGIES 19481 HARBORGATE WAY TORRANCE CA 90501 (310)856-3698	BABICKY, ALAN 7177 OPPORTUNITY RD, MS 62 SAN DIEGO, CA 92111 (858)688-1526	$231,836 $167,020 $139,903	06/27/11 08/01/11 01/27/12	14% 72%

Totals: **Authorized Final Amt:** $618,220,032 **Completed to Date:** $454,348,387 **Work This Month:** $17,330,950

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-7-3.7/6.9	11-068024	1
11-IMP-8-/10	11-266104	1
11-IMP-8-4.9/7.2	11-264004	1
11-IMP-8-31.3/0	11-261524	1
11-IMP-8-31.3/0	11-261514	1
11-IMP-78-9.2/12.1	11-167894	1
11-IMP-86-21.7/37.3	11-2M1804	2
11-IMP-111-40.5/63	11-2M2704	2
11-IMP-111-/1.2	11-2M2204	2
11-SD-5-3.2/15.3	11-2M0204	2
11-SD-5-3.2/15.3	11-2M02A4	2
11-SD-5-10.0/20	11-240104	2
11-SD-5-23.9/28.2	11-284604	3
11-SD-5-38.5/38.9	11-401904	3
11-SD-5-39.8/54.4	11-289304	3
11-SD-5-40.1/0	11-292404	3
11-SD-5-59.4/60	11-261404	3
11-SD-5-61.8/62.1	11-401804	3
11-SD-8-3.0/12.6	11-261704	4
11-SD-8-17.4/18.7	11-063804	4
11-SD-8-39.7/61.5	11-2M1604	4
11-SD-8-49.0/0	11-243204	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-15-10.4/21.2	11-2T0924	4
11-SD-15-11.2/M14.5	11-2T0974	4
11-SD-15-16.0/M19.3	11-2T0934	5
11-SD-15-16.4/M19.5	11-2T0994	5
11-SD-15-18.8/M21.9	11-260714	5
11-SD-15-21.9/M23.9	11-260724	5
11-SD-15-23.8/M26.2	11-260734	5
11-SD-15-26.0/30.2	11-2T0814	5
11-SD-15-26.2/M27.8	11-2T0864	6
11-SD-15-27.3/0	11-2T0894	6
11-SD-15-3.2/M4.1	11-070404	6
11-SD-15-3.8/0	11-2M1404	6
11-SD-15-8.4/0	11-291904	6
11-SD-15-8.9/9.7	11-233204	6
11-SD-15-30.0/31.5	11-2T0824	7
11-SD-52-14.5/15.5	11-2T0704	7
11-SD-52-15.5/17.3	11-2T0114	7
11-SD-52-17.3/17.5	11-2T0014	7
11-SD-56-3.5/3.5	11-2E0064	7
11-SD-56-6.8/8.7	11-402304	7
11-SD-75-20.5/21.9	11-403404	8
11-SD-76-19.5/40.7	11-281014	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-76-23.1/23.5	11-273404	8
11-SD-76-28.8/29.1	11-297804	8
11-SD-76-7.3/13.1	11-080104	8
11-SD-78-3.5/5.8	11-294504	8
11-SD-78-15.5/16.7	11-293104	9
11-SD-78-20.6/35.5	11-280804	9
11-SD-125-10.6/10.9	11-294604	9
11-SD-163-1.7/3.2	11-265004	9
11-SD-163-3.8/11.1	11-239304	9
11-SD-805-7.7/9.1	11-081654	9
11-SD-805-20.4/28.1	11-2M1704	10
11-SD-805-24.7/24.7	11-288904	10
11-SD-805-25.2/26.3	11-089754	10
11-SD-805-26.5/28.9	11-2T0404	10
11-SD-905-5.2/6.1	11-091834	10
11-SD-905-9.5/15	11-288804	10
11-SD-5530-/0	11-0AA034	11

Statement of Ongoing Contracts - Federal Aid

District 11

Statement of Ongoing Contracts - Federal Aid

District 11

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$102,990,763	$77,805,567
-F-	FEDERAL AID (PRIMARY)	$11,601,358	$8,102,043
-S-	FEDERAL AID (SECONDARY)	$20,180,908	$12,429,951
-SH-	STATE HIGHWAY	$192,765,793	$165,316,515
-ER-	STORM DAMAGE REPAIR	$1,000,000	$0
		$289,681,211	$190,694,310
District Total:		**$618,220,032**	**$454,348,387**

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
11	$1,272,727
Work completed this Period:	$1,272,727