State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/12

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-1-11.5/0 12-0K3704 HA23	WPCP	IN ORANGE COUNTY NEAR LAGUNA BEACH AT 1.1 MILE SOUTH OF REEF POINT DRIVE BUILD SOLDIER PILE RETAINING WALLS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614	RAVANIPOUR,MOHAMMAD 6521 MARINE WAY, TRAILER #1 IRVINE, CA 92618 (949)279-8407	$233,848 $245,787 $132	09/28/10 10/18/10 04/02/12	99% 99%
12-ORA-1-17.6/18.1 12-0L2604 ACST-P001-(557)E P0-01 5-(7E) --() HB4N	WPCP	IN ORANGE COUNTY IN NEWPORT BEACH FROM 0.1 MILE NORTH OF BAYSIDE DRIVE TO 0.1 MILE SOUTH OF PROMONTORY DRIVE. MODIFY SIGNALS AND LIGHTING AND	PTM GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000	CHAUDRY, MONAS 6533 MARINE WAY IRVINE, CA 92618 (949)279-8801	$225,021 $0 $0	06/23/11 07/14/11 05/17/12	0% 0%
12-ORA-5-.3/0 12-0H2324 HSST-X059-(053)E G X0-59 0-(3E) --() HB4N	WPCP	IN ORANGE COUNTY AT VARIOUS LOCATION INSTALL CHANGEABLE MS AND MBGR	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD 400 BREA CA 92821 (714)578-9600		$1,228,329 $0 $0	11/30/11 12/21/11	0% 0%
12-ORA-5-1.4/1.6 12-0G9404 HB311	SWPPP	IN ORANGE COUNTY IN SAN CLEMENTE FROM 0.2 MILE NORTH OF AVENIDA MENDOCINO OVERCROSSING TO 0.6 MILE SOUTH OF AVENIDA PRESDIO UNDERC CONSTRUCT SOUNDWALLS AND WIDEN	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA, CA 92335 (909)356-8880	HAMIDI, FRED 3251 1/4 UNIVERSITY DR. IRVINE, CA 92612 (949)509-5017	$2,915,742 $2,776,401 $494,285	12/20/10 01/11/11 01/25/13	53% 95%
12-ORA-5-5.1/5.4 12-0G9304 HB311	SWPPP	IN ORANGE COUNTY IN SAN CLEMENTE FROM 0.0 MILE TO 0.3 MILE NORTH OF AVENIDA VAQUERO UNDERCROSSING CONSTRUCT SOUND WALLS	GRANSTROM CONSTRUCTION 179 NIBLICK ROAD NO 230 PASO ROBLES CA 93446 (805)237-0412	UPADHYAYA, NITA 15700 TUSTIN VILLAGE WAY #3 TUSTIN, CA 92780 (949)279-8708	$929,388 $943,172 $400	11/23/10 12/16/10 09/10/12	71% 99%
12-ORA-5-5.6/6.6 12-0F0604 ACIM-0052-(960)7 --() HB4N	SWPPP	IN ORANGE COUNTY IN SAN CLEMENTE AND DANA POINT FROM 0.1 MILE SOUTH OF CAMINO DE ESTRELLA OVERCROSSING TO 0.2 MILES SOUTH OF VIA C WIDEN ROAD AND BRIDGE, PLACE HMA	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		$3,987,204 $0 $0	02/24/12 03/22/12	0% 0%

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-6.0/31.2 12-0F9204 ACIM-005 -(944)7 --() HA25	SWPPP	IN ORANGE COUNTY AT VARIOUS LOCATIONS FROM CAMINO DE ESTRELLA OVERCROSSING TO FOURTH STREET OVERCROSSING PLANTING AND IRRIGATION	YAKAR 113 E. ARROW HIGHWAY SAN DIMAS, CA 91773	DICKSON,ERIC 3337 MICHELSON DRIVE, SUITE 100 IRVINE, CA 92612 (949)279-8447	$1,848,487 $1,635,746 $16,098	06/16/10 08/06/10 10/27/14	0% 0% PLANT EST SATIS
12-ORA-5-6.1/31.2 12-0G7304 SARR- 005-(943)E 0-0529-(3E) --() TEA4	SWPPP	IN ORANGE COUNTY AT VARIOUS LOCATIONS FROM CAMINO DE ESTRELLA OVERCROSSING TO FOURTH STREET OVERCROSSING REMOVE AND PRUNE TREES	ROCK BOTTOM INC. 2724 LANDCO DR BAKERSFIELD CA 93308	DICKSON, ERIC 3347 MICHELSON DR, STE #100 IRVINE CA 92612 (949)279-8447	$899,042 $799,958 $2,295	04/14/10 05/11/10 08/19/14	41% 88%
12-ORA-5-6.8/14.5 12-0E0304 ACIM-0052-(956)7 --() HA22	WPCP	IN ORANGE COUNTY IN DANA POINT TO 0.30MILE SOUTH OF OSO CREEK BRIDGE RESTORE AND REHABILITATE PAVEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	RAVANIPOUR,MOHAMMAD 6521 MARINE WAY, #1 IRVINE, CA 92618 (949)279-8404	$9,884,779 $1,219,103 $1,128,679	10/18/11 11/03/11 08/07/12	0% 12%
12-ORA-5-8.5/9.4 12-0E5704 HB4N	SWPPP	IN ORANGE COUNTY IN SAN JUAN CAPISTRANO FROM 0.5 MI S OF SAN JUAN CREEK ROAD UNDERCROSSING TO 0.5 MI N OF SAN JUAN CREEK BRIDGE WIDEN ROADWAY AND BRIDGES	BEADOR CONSTRUCTION CO. INC. 26320 LESTER CIRCLE CORONA CA 92883	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE CA 92612 (949)509-5031	$8,932,077 $5,905,184 $600,217	06/22/10 07/13/10 02/08/13	45% 65%
12-ORA-5-10.9/15.2 12-0L6604 HM2	WPCP	OC. ON RTE 5 FR. PM 10.9 TO 15.2. IN CITIES OF JAN JUAN CAPISTRANO & MISSION VIEJO. REPLACE CHAIN LINK FENCE	V A P CONSTRUCTION INC 16425 ILLUSION WAY LA MIRADA CA 90638 (714)253-3270		$249,825 $0 $0	02/24/12 03/22/12	0% 0%
12-ORA-5-17.1/17.8 12-0K6204 IM00-5295-(989)E --() HB1	WPCP	IN ORANGE COUNTY IN LAKE FOREST, LAGUNA HILLS AND MISSION VIEJO FROM 0.4 MILE SOUTH OF ALICIA PARKWAY OVERCROSSING TO 0.3 MILE NOR GROOVE PAVEMENT, OVERLAY RAMPS AND	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		$1,398,554 $0 $0	11/30/11 12/21/11	0% 0%

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-24.9/30.3 12-0K1504 HB4N	WPCP	IN ORANGE COUNTY IN IRVINE AND SANTA ANA FROM SAND CANYON AVENUE UNDERCROSSING TO ROUTE 5/55 SEPARATION INSTALL FIBER OPTIC CABLES	CHRISTOPHER R MORALES INC 155 N EUCLA AVENUE SAN DIMAS CA 91773 (909)599-2201	CHAUDRY, MONAS 6533 MARINE WAY IRVINE, CA 91618 (949)936-3586	$611,925 $486,187 $0	06/16/10 07/27/10 09/21/11	63% 79% SUSPENDED
12-ORA-5-27.6/28.2 12-0G9904 ACIM-0052-(952)9 --() HB4N	SWPPP	IN ORANGE COUNTY IN IRVINE AND TUSTIN FROM JAMBOREE ROAD UNDERCROSSING TO 0.1 MILE SOUTH OF TUSTIN RANCH ROAD OVERCROSSING WIDEN AND CONSTRUCT RETAINING WALL	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	UPDAHYAYA, NITA 15700 TUSTIN VILLAGE WAY, #3 TUSTIN, CA 92780 (949)558-4402	$3,106,462 $2,645,433 $681,428	03/08/11 03/22/11 05/13/13	45% 85%
12-ORA-5-42.1/44.4 12-1016A4 HB32	SWPPP	IN ORANGE AND LOS ANGELES COUNTIES IN BUENA PARK AND LA MIRADA FROM ORANGETHORPE AVENUE OVERCROSSING TO 0.3 MILE NORTH OF THE LOS HIGHWAY PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG CLOVIS CA 93619 (559)322-2041	DICKSON, ERIC 3347 MICHELSON DR., STE. 100 IRVINE, CA 92612 (949)279-8447	$737,551 $698,471 $87,463	02/07/11 02/24/11 04/29/15	89% 99%
12-ORA-5-72.0/72.4 12-0C8704 HA25	SWPPP	IN SAN DIEGO AND ORANGE COUNTIES IN SAN CLEMENTE FROM 0.2 MILE SOUTH OF CRISTIANITOS ROAD OVERCROSSING TO EL CAMINO REAL UNDERCROS HIGHWAY PLANTING AND IRRIGATION	AMERICA WEST LANDSCAPE, INC. ROY ANTHONY 15086 LA PALMA DRIVE CHINO CA 91710	DICKSON, ERIC 15700 TUSTIN VILLAGE WAY TUSTIN CA 92780 (949)279-8741	$1,200,838 $1,162,582 $1,155	06/16/08 07/23/08 05/14/12	0% 0% PLANT EST SATIS
12-ORA-5-/0 12-0AA014 HA12		IN ORANGE COUNTY IN IRVINE AT THE TRANSPORTATION MANAGEMENT CENTER AT 6681 MARINE WAY INSTALL PHOTOVOLTAIC PANELS	A A A SOLAR ELECTRIC INC 1182 N KNOLLWOOD CIRCLE ANAHEIM CA 92801 (714)484-2711	IRAHOLA,JAIME 3251 1/4 UNIVERSITY DR. IRVINE, CA 92612 (949)440-4461	$254,395 $191,383 $0	04/29/11 06/09/11 03/15/12 03/07/12	65% 75% COMPLETED
12-ORA-22-.6/.9 12-071634 CMLN-6071-(071)N 607-1 07-() --() HB5 HB5	SWPPP	IN ORANGE COUNTY IN SEAL BEACH, LONG BEACH AND LOS ALAMITOS ON ROUTES 22, 405 AND 605 RECONSTRUCT INTERCHANGE	ATKINSON CONTRACTORS L P 27422 PORTOLA PARKWAY STE 250 FOOTHILL RANCH CA 92610 (949)855-9755	GILCHRIST,WILLIAM 3030 OLD RANCH PARKWAY, #375 SEAL BEACH, CA 90740 (949)279-8438	$105,484,821 $33,168,089 $3,502,323	10/12/10 11/05/10 07/18/15	26% 31%

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-22-.7/.9 12-071624 ARRA-X059-(051)N X0-59 0-(1NC)M 6212- 013-() HB5 HB5	SWPPP	IN ORANGE COUNTY AT VARIOUS LOCATIONS WIDEN FREEWAY AND CONSTRUCT BRIDGES	ATKINSON CONSTRUCTION 27422 PORTOLA PKWY FOOTHILL RANCH, CA 92610	PIRZADEH, BEHROOZ 3020 OLD RANCH PKWY SUITE #250 SEAL BEACH, CA 90740 (949)279-8595	$67,997,688 $25,489,278 $1,263,210	06/11/10 06/25/10 03/28/14	42% 37%
12-ORA-22-8.8/9.1 12-0K8904 ACNH-P022-(023)E --() HB4N	WPCP	IN ORANGE COUNTY IN GARDEN GROVE AT HASTER STREET OFF RAMP ADD A RIGHT TURN LANE, REPLACE RAMP	SOCAL ENGINEERS INC 17595 HARVARD STE C-2160 IRVINE CA 92614 (949)783-0796	CHAUDRY,MONAS 6533 MARINE WAY, #2 IRVINE, CA 92618 (949)936-3594	$357,835 $353,427 $46,503	06/27/11 08/05/11 08/02/12	47% 91%
12-ORA-39-18.3/22.6 12-0L1304 HM2	WPCP	IN ORANGE COUNTY IN LA HABRA AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF ROUTE 90 TO 0.1 MILE WEST OF HARBOR BOULEVARD INSTALL CURED IN PLACE PIPE LINERS	S A K CONSTRUCTION OF CA LP 864 HOFF ROAD OFALLON MO 63366 (636)379-2350	HAMIDI, FRED 3251 1/4 UNIVERSITY DR. IRVINE, CA 92612 (949)509-5017	$537,643 $327,870 $23,865	05/18/11 06/08/11 04/20/12	100% 61% OVER RUN
12-ORA-39-/3.2 12-0L0804 ACST-P039-(023)E P0-39 0-(3E) --() HM1	WPCP	IN ORANGE COUNTY IN HUNTINGTON BEACH FROM ROUTE 1 TO ELLIS AVENUE RUBBERIZED HOT MIX ASPHALT TYPE G	R.J. NOBLE COMPANY P O BOX 620 ORANGE CA 928569020 (714)637-1550	MAI, FRANK 19601 BEACH BLVD. HUNTINGTON BEACH, CA 92648 (949)279-8846	$1,454,513 $1,331,490 $18,606	06/09/11 06/24/11 05/31/12	78% 91% SUSPENDED
12-ORA-55-1.0/1.2 12-0L5504 ACST-P055-(051)E P0-55 0-(1E) --() HB4N	WPCP	IN ORANGE COUNTY IN COSTA MESA FROM INDUSTRIAL WAY TO 16TH STREET UPGRADING TRAFFIC SIGNALS.	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000	CHAUDRY, MONAS 6533 MARINE WAY IRVINE, CA 92618 (949)279-8801	$357,453 $9,588 $9,588	06/30/11 07/22/11 04/12/12	63% 3%
12-ORA-55-7.8/9.4 12-0G9604 ACNH-P055-(052)E --() HB4N	SWPPP	IN ORANGE COUNTY IN SANTA ANA FROM 0.2 MILE SOUTH OF DYER ROAD CROSSING TO EDINGER AVENUE UNDERCROSSING WIDEN FREEWAY AND BRIDGE	ORTIZ ENTERPRISES INCORPORATED 6 CUSHING WAY SUITE 200 IRVINE CA 92618 (949)753-1414	JAVAHERNESHAN,MAJID 3251 1/4 UNIVERSITY DRIVE, #3 IRVINE, CA 92612 (949)509-5031	$7,385,819 $4,601,234 $546,514	08/02/11 08/12/11 05/06/13	26% 62%

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-57-11.0/22.5 12-0L1504 HM1	WPCP	IN OC.IN ORANGE ANAHEIM, PLACENTIA AND BREA FR. 0.2 MILE NORTH OF I-5 TO ORA/LA CO. LINE ON SB DIRECTION ONLY REPLACE CONCRETE PAVEMENT	O'DONNELL CONSTRUCTION, INC. 599 W COVINA BLVD SAN DIMAS CA 91773 (909)394-4510	ZOKAI,FARID 15700 TUSTIN VILLAGE WAY, #1 TUSTIN, CA 92780 (949)279-8435	$1,628,017 $1,585,703 $134,144	04/15/11 05/05/11 04/30/12	100% 89% OVER RUN
12-ORA-57-12.3/15.2 12-0F0404 HB4N HB4N	SWPPP	IN ORANGE COUNTY IN ANAHEIM FROM 0.3 MILE SOUTH OF KATELLA AVENUE UNDERCROSSING TO 0.3 MILE NORTH OF LINCOLN AVENUE OVERCROSSING WIDEN NB ROUTE 57 AND BRIDGES	C. C. MYERS, INC. 3286 FITZGERALD ROAD RANCHO CORDOVA CA 957412948 (916)635-9370	LINDQUIST, KARL 3020 SATURN STREET SUITE 100 BREA, CALIFORNIA 92821 (949)279-8531	$16,572,717 $429,917 $190,966	10/26/11 11/17/11 02/14/14	9% 3%
12-ORA-57-15.6/0 12-0K6904 HB1	WPCP	IN ORANGE COUNTY IN ANAHEIM OVERLAY CONNECTOR	V A P CONSTRUCTION 16425 ILLUSION WAY LA MIRADA, CA 90001 (714)253-3270	CHAUDRY,MONAS 6533 MARINE WAY IRVINE, CA 92618 (949)279-8826	$169,749 $120,748 $0	05/11/11 05/27/11 02/28/12	100% 70%
12-ORA-57-16.2/18.8 12-0F0314 HB4N HB4N	SWPPP	IN ORANGE COUNTY IN PLACENTIA AND FULLERTON FROM 0.2 MILES SOUTH OF ORANGETHORPE AVENUE TO 0.2 MILES NORTH OF YORBA LINDA BOULEVAR WIDEN FREEWAY AND BRIDGES	BEADOR CONSTRUCTION CO., INC. 26320 LESTER CIRCLE CORONA, CA 92883	LINDQUIST,KARL 3010 SATURN STREET, SUITE 200 BREA, CA 92841 (949)279-8531	$29,173,164 $11,299,559 $718,866	10/12/10 10/26/10 09/20/13	43% 39%
12-ORA-57-18.8/21.1 12-0F0324 HB4N HB4N	SWPPP	IN ORANGE COUNTY IN FULLERTON AND BREA FROM 0.1 MILE NORTH OF YORBA LINDA BOULEVARD OVERCROSSING TO LAMBERT ROAD UNDERCROSSING WIDEN LANES, RAMPS AND BRIDGES	C C MYERS INC 1822 SOUTH LEWIS STREET BREA, CA 92805 (916)919-1809	LINDQUIST, KARL 3020 SATURN STREET #100 BREA, CA 92821 (949)279-8531	$29,725,460 $15,276,595 $1,439,821	10/13/10 11/02/10 12/03/13	41% 51%
12-ORA-74-13.3/16.6 12-043224 ACST-P074-(051)E P0-74 0-(1E) --() HB1	SWPPP	IN ORANGE COUNTY NEAR SAN JUAN HOT SPRING FROM SAN JUAN CANYON BRIDGE TO RIVERSIDE COUNTY LINE ESTABLISH PLANTING AND INSTALL	PACIFIC RESTORATION GROUP INC P.O. BOX 429 PERRIS, CA 92752	DICKSON, ERIC 3337 MICHELSON DR., STE 100 IRVINE, CA 92612 (949)279-8755	$344,848 $212,068 $2,224	04/29/10 05/24/10 11/03/15	32% 61%

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-74-/1.1 12-0J4304 STP-P074-(054)E --() HA22	WPCP	IN ORANGE COUNTY IN SAN JUAN CAPISTRANO AND COUNTY OF ORANGE ON ROUTE 74 FROM ROUTE 5 TO CALLE ENTRADERO AND 0.37 MILE EAST OF LA PAVEMENT REHABILITATION	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878-2229 (951)757-8028	HAMIDI, FRED 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8486	$3,070,900 $0 $0	12/14/11 01/05/12	0% 0% SUSPENDED
12-ORA-90-11.8/12.5 12-056224 ACST-P090-(012)E P0-90 0-(2E) --() HB4N	SWPPP	IN ORANGE COUNTY IN YORBA LINDA AND ANAHEIM ON ROUTE 90 FROM 0.6 MILE EAST OF KELLOGG DRIVE UNDERCROSSING TO LA PALMA AVENUE HWY PLANTING INSTALL IRRIGATION SYS	GRIFFITH COMPANY 12200 BLOOMFIELD AVENUE SANTA FE SPRINGS CA 90670 (562)929-1128	DICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA 92612 (949)279-8447	$737,806 $80,895 $80,895	09/29/11 10/25/11 01/05/16	24% 13%
12-ORA-91-1.7/2 12-0L4704 ACNH-P091-(132)E --() HB4N	WPCP	IN ORANGE COUNTY IN BUENA PARK AT KNOTT AVENUE UNDERCROSSING REALIGN CURB RAMP & MODIFY TRAFFIC	SOCAL ENGINEERS INC 17595 HARVARD STE C 2160 IRVINE CA 92614 (949)783-0796	CHAUDRY, MONAS 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)936-3594	$306,465 $30,500 $30,500	08/24/11 09/28/11 04/23/12	42% 10%
12-ORA-91-6.4/6.5 12-0L1704 ACBR-NHP0-(911)3 --() HA21	WPCP	IN ORANGE COUNTY IN ANAHEIM AT LA PALMA AVENUE OVERCROSSING REMOVE EXISTING PAINT SYSTEM AND	TECHNO COATINGS, INC. 1391 S. ALLEC STREET ANAHEIM, CA 92805	CHAUDRY,MONAS 6533 MARINE WAY IRVINE, CA 92618 (949)279-8826	$772,475 $772,475 $89,055	06/23/11 07/20/11 03/26/12 03/21/12	100% 100% OVER RUN
12-ORA-91-9.1/15.6 12-0G3304 HB4	SWPPP	IN ORANGE COUNTY IN ANAHEIM AND YORBA LINDA FROM ROUTE 55/91 SEPARATION TO ROUTE 91/241 SEPARATION WIDEN FREEWAY AND BRIDGES	SEMA CONSTRUCTION INC 6 ORCHARD, STE 150 LAKE FOREST CA 92630 (949)407-0500	AMUTH, KAUSI 22800 SAVI RANCH PRWY #206 ANAHEIN, CA 92887 (949)279-8741	$46,763,262 $23,442,389 $2,777,430	05/03/11 05/27/11 09/30/13	23% 50%
12-ORA-91-9.2/15.9 12-0K6804 HSNH-P091-(129)E --() HB1	WPCP	IN ORANGE COUNTY IN ANAHEIM FROM ROUTE 55/91 SEPARATION TO ROUTE 91/241 SEPARATION GRIND AND GROOVE EXIST CONCRETE	PROFESSIONAL CONSTRUCTION SERVICES 4070 NELSON AVE SUITE A CONCORD CA 94520 (925)288-1566	WANG,TH 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (714)558-4109	$1,326,886 $737,966 $45,098	01/20/11 02/08/11 05/15/12	67% 56% SUSPENDED

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-133-4.1/8.1 12-1072C4 HA22	SWPPP	IN ORANGE COUNTY IN LAGUNA BEACH AND IRVINE FROM ROUTE 73/133 SEPARATION TO 0.5 KM SOUTH OF ROUTE 405/133 SEPARATION PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP, INCJOHN RICHARDS P O BOX 77038 CORONA CA 92877	RAVANIPOUR,MOHAMMAD 6521 MARINE WAY IRVINE, CA 92618 (949)279-8407	$1,496,206 $1,240,734 $5,920	01/07/09 02/04/09 04/15/15	50% 82%
12-ORA-142-2.5/6.3 12-0H0304 STP-P142-(015)E --() HA22	WPCP	IN ORANGE COUNTY IN BREA FROM BREA HILLS AVENUE TO SAN BERNARDINONTY COUNTY LINE. CAPITAL PREVENTIVE MAINTENANCE	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878 (951)736-7600	ZOKAI, FARID 15700 TUSTIN VILLAGE WAY #1 TUSTIN, CA 92780 (949)279-8435	$1,596,596 $0 $0	12/14/11 01/05/12 05/30/12	0% 0% SUSPENDED
12-ORA-241-15.5/39.1 12-0G3704 ACHS-P241-(002)E G P2-41 0-(2E) --() HB1	SWPPP	IN ORANGE COUNTY FROM OSO PARKWAY TO ROUTE 241/91 SEPARATION REPLACE METAL BLOCKS WITH WOOD	J FLETCHER CREAMER & SON INC 12874 SAN FERNANDO ROAD SYLMAR CA 91342 (818)741-1146	UPADHYAYA,NITA 15700 TUSTIN VILLAGE WAY, #3 TUSTIN, CA 92780 (714)558-4402	$2,795,952 $1,255,965 $454,679	08/24/11 09/07/11 04/11/12	76% 45%
12-ORA-241-21.0/33.7 12-0L1204 HM1	WPCP	IN ORANGE COUNTY AT VARIOUS LOCATIONS REHABILITATE BRIDGE DECK	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	WANG, T.H. 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92705 (714)558-4109	$835,016 $0 $0	06/14/11 07/01/11 05/04/12	0% 0% SUSPENDED
12-ORA-405-8.7/12.6 12-0K0604 HB4N	WPCP	IN ORANGE COUNTY IN COSTA MESA FROM ROUTE 55 TO 0.4 MILE NORTH OF EUCLID STREET UNDERCROSSING INSTALL FIBER OPTIC CABLE AND CCTV	MOORE ELECTRICAL CONTRACTING INC 463 N SMITH AVENUE CORONA CA 92880 (951)371-4202	CHAUDRY MONAS 6533 MARINE WAY IRVINE, CA 92618 (949)936-3586	$650,490 $0 $0	04/26/10 05/24/10 05/09/12	0% 0% SUSPENDED
12-ORA-405-12.6/8.7 12-0K06A4	WPCP	IN ORANGE COUNTY IN COSTA MESA FROM ROUTE 55 TO 0.4 MILE NORTH OF EUCLID STREET UNDERCROSSING INSTALL FIBER OPTIC CABLE, CCTV & EQUIP.	COMPETITIVE EDGE ELECTRIC PO BOX 1001 HIGHLAND, CA 92346 (909)693-8510	CHAUDRY MONAS 6533 MARINE WAY IRVINE, CA 92618 (949)936-3594	$785,000 $287,690 $240,865	08/18/11 08/23/11 05/09/12	42% 37%

Totals: **Authorized Final Amt:** $360,970,248 **Completed to Date:** $140,763,586 **Work This Month:** $14,633,221

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-1-11.5/0	12-0K3704	1
12-ORA-1-17.6/18.1	12-0L2604	1
12-ORA-5-.3/0	12-0H2324	1
12-ORA-5-1.4/1.6	12-0G9404	1
12-ORA-5-5.1/5.4	12-0G9304	1
12-ORA-5-5.6/6.6	12-0F0604	1
12-ORA-5-6.0/31.2	12-0F9204	2
12-ORA-5-6.1/31.2	12-0G7304	2
12-ORA-5-6.8/14.5	12-0E0304	2
12-ORA-5-8.5/9.4	12-0E5704	2
12-ORA-5-10.9/15.2	12-0L6604	2
12-ORA-5-17.1/17.8	12-0K6204	2
12-ORA-5-24.9/30.3	12-0K1504	3
12-ORA-5-27.6/28.2	12-0G9904	3
12-ORA-5-42.1/44.4	12-1016A4	3
12-ORA-5-72.0/72.4	12-0C8704	3
12-ORA-5-/0	12-0AA014	3
12-ORA-22-.6/.9	12-071634	3
12-ORA-22-.7/.9	12-071624	4
12-ORA-22-8.8/9.1	12-0K8904	4
12-ORA-39-18.3/22.6	12-0L1304	4
12-ORA-39-/3.2	12-0L0804	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-55-1.0/1.2	12-0L5504	4
12-ORA-55-7.8/9.4	12-0G9604	4
12-ORA-57-11.0/22.5	12-0L1504	5
12-ORA-57-12.3/15.2	12-0F0404	5
12-ORA-57-15.6/0	12-0K6904	5
12-ORA-57-16.2/18.8	12-0F0314	5
12-ORA-57-18.8/21.1	12-0F0324	5
12-ORA-74-13.3/16.6	12-043224	5
12-ORA-74-/1.1	12-0J4304	6
12-ORA-90-11.8/12.5	12-056224	6
12-ORA-91-6.4/6.5	12-0L1704	6
12-ORA-91-9.1/15.6	12-0G3304	6
12-ORA-91-1.7/2	12-0L4704	6
12-ORA-91-9.2/15.9	12-0K6804	6
12-ORA-133-4.1/8.1	12-1072C4	7
12-ORA-142-2.5/6.3	12-0H0304	7
12-ORA-241-15.5/39.1	12-0G3704	7
12-ORA-241-21.0/33.7	12-0L1204	7
12-ORA-405-8.7/12.6	12-0K0604	7
12-ORA-405-12.6/8.7	12-0K06A4	7

Statement of Ongoing Contracts - Federal Aid

District 12

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$18,826,932	$5,500,282
-F-	FEDERAL AID (PRIMARY)	$8,050,119	$4,985,160
-S-	FEDERAL AID (SECONDARY)	$7,787,137	$1,634,041
-SH-	STATE HIGHWAY	$144,402,314	$66,420,371
		$181,903,745	$62,223,732
District Total:		**$360,970,248**	**$140,763,586**

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
12	$254,395
Work completed this Period:	$254,395