2014

Annual Average Daily Truck Traffic on the California State Highway System

Compiled by
Traffic Data Branch

State of California
California State Transportation Agency
Department of Transportation

Prepared in cooperation with the
U.S. Department of Transportation
Federal Highway Administration

PREFACE

The annual average daily truck traffic is shown for selected locations on the State Highway System. Truck traffic is classified by number of axles. The two-axle class includes 11/2-ton trucks with dual rear tires and excludes pickups and vans with only four tires. Total vehicle AADT for the same year is taken from the Traffic Volumes on California State Highways booklet also published by the California Department of Transportation.

Annual average daily truck traffic is the total truck traffic volume divided by 365 days. Truck counting is done throughout the state in a program of continuous truck count sampling. The sampling includes a partial day, 24-hour, 7-day and continuous vehicle classification counts. The partial day and 24-hour counts are usually made on high volume, urban highways. The 7-day counts are made on low volume, rural highways. The counts are usually taken only once in the year. About one-sixth of the locations are counted annually. The resulting counts are adjusted to an estimate of annual average daily truck traffic by compensating for seasonal influence, weekly variation, and other variables that may be present. Annual average daily truck traffic is necessary for presenting a statewide picture of truck flow, evaluating truck trends, planning and designing highways and for other purposes.

The column entitled "Year Ver/Est" indicates the year the truck percent were either verified (V) or estimated (E). It represents the year the truck percentages were verified (counted continuously or quarterly) or estimated. Selected points on a route will be counted and the ones in between will be estimated. At some locations, truck volumes are static and no new counts are made until there is a change in traffic on the route. All truck AADT's listed are for 2014.

California State Highways are listed in legislative route number order. The legislative route number is the same as the signed route number in most cases.

Each count location is identified by the post mile value corresponding to that point on the highway. The post mile values increase from the beginning of a route within a county to the next county line. The post mile values start over again at each county line. Post mile values increase usually from south to north or west to east depending on the general direction the route follows within the state.

The post mile at a given location will remain the same year after year except in a few cases when the route was relocated/re-designated. When a section of road is relocated, new post miles (usually noted by an alphabetical prefix such as "R" or "M") are established for it. If relocation results in a change in length, "post mile equations" are introduced so that post miles on the remainder of the route within the county will remain unchanged. Post mile equations are not shown on this listing.

A leg is given for each count location and is denoted by an A, B or O. For traffic volumes purposes, a highway intersection or interchange has two legs. According to ascending post miles (route direction) and a post mile reference at the center of the intersection or interchange, B = back leg, A = ahead leg, and O = traffic volume is equal for the back and ahead legs.

Truck AADT's are shown as two-way traffic. Equivalent axle loading (EAL) are calculated to represent two-way travel.

Data compiled by:

Division of Traffic Operations, Office of Performance
Traffic Data Branch
(916) 654-4707

Price: $15.00

2014 Daily Truck Traffic

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
001	12	ORA	R0.129	A	DANA POINT, JCT. RTE. 5	37,600	2,339	6.22	794	1,107	313	125	33.93	47.32	13.39	5.36	219	03E
001	12	ORA	R0.78	A	DANA POINT, DOHENY PARK RD	38,750	1,887	4.87	640	893	253	101	33.93	47.32	13.39	5.36	177	03E
001	12	ORA	9.418	B	LAGUNA BEACH, JCT. RTE. 133 NORTH	38,600	673	1.74	263	309	62	39	39.08	45.98	9.20	5.75	60	03E
001	12	ORA	9.418	A	LAGUNA BEACH, JCT. RTE. 133 NORTH	38,600	673	1.74	263	309	62	39	39.08	45.98	9.20	5.75	60	03E
001	12	ORA	19.797	B	NEWPORT BEACH, JCT. RTE. 55	49,350	563	1.14	433	78	26	26	76.92	13.85	4.62	4.62	35	03E
001	12	ORA	19.797	A	NEWPORT BEACH, JCT. RTE. 55	49,350	395	0.80	272	62	12	49	68.75	15.63	3.13	12.50	34	00E
001	12	ORA	21.549	B	SANTA ANA RIVER BRIDGE	38,650	270	0.70	186	42	8	34	68.75	15.63	3.13	12.50	23	00E
001	12	ORA	23.739	B	HUNTINGTON BEACH, JCT. RTE. 39 NORTH	38,100	306	0.80	210	48	10	38	68.75	15.63	3.13	12.50	26	00E
001	07	LA	0	A	LOS ANGELES/ORANGE COUNTY LINE	41,000	550	1.34	474	37	11	28	86.27	6.67	2.01	5.05	31	07V
001	07	LA	1.973	B	LONG BEACH, JCT. RTE. 22	26,000	697	2.68	493	111	29	64	70.75	15.98	4.09	9.18	54	05V
001	07	LA	1.973	A	LONG BEACH, JCT. RTE. 22	34,000	1,064	3.13	635	123	41	265	59.69	11.54	3.82	24.95	131	05V
001	07	LA	3.557	B	LONG BEACH, LAKEWOOD BLVD	16,500	347	2.10	207	40	13	87	59.69	11.54	3.82	24.95	85	07E
001	07	LA	3.557	A	LONG BEACH, LAKEWOOD BLVD	20,250	345	1.71	306	24	4	11	88.47	7.01	1.25	3.27	35	07V
001	07	LA	7.288	B	LONG BEACH, JCT. RTE. 710	40,500	2,437	6.02	1,458	457	55	467	59.81	18.75	2.27	19.17	262	05V
001	07	LA	7.288	A	LONG BEACH, JCT. RTE. 710	39,000	7,418	19.02	1,665	1,426	159	4,168	22.44	19.23	2.14	56.19	1,651	04V
001	07	LA	8.266	B	LONG BEACH, JCT. RTE. 103	34,000	7,456	21.93	1,271	1,798	247	4,140	17.05	24.11	3.31	55.53	1,675	07V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
001	07	LA	8.266	A	LONG BEACH, JCT. RTE. 103	30,000	7,402	24.67	1,158	2,462	255	3,527	15.64	33.27	3.44	47.65	1,521	05V
001	07	LA	11.61	B	LOS ANGELES, JCT. RTE. 110	41,500	2,038	4.91	1,092	351	70	525	53.58	17.24	3.42	25.76	262	05V
001	07	LA	11.61	A	LOS ANGELES, JCT. RTE. 110	55,000	2,970	5.40	1,784	552	105	529	60.08	18.57	3.53	17.82	311	05V
001	07	LA	13.1	A	LOS ANGELES, JCT. RTE. 213	61,000	2,891	4.74	1,827	413	85	566	63.19	14.29	2.93	19.59	310	05V
001	07	LA	16.005	B	TORRANCE, JCT. RTE. 107	39,000	1,427	3.66	1,051	229	71	76	73.63	16.03	4.98	5.36	95	05V
001	07	LA	16.005	A	TORRANCE, JCT. RTE. 107	42,500	1,415	3.33	1,078	189	91	57	76.20	13.39	6.41	4.00	88	05V
001	07	LA	21.919	B	MANHATTAN BEACH	47,000	1,566	3.33	1,193	210	100	63	76.20	13.39	6.41	4.00	98	05E
001	07	LA	21.919	A	MANHATTAN BEACH	46,000	1,531	3.33	1,167	205	98	61	76.20	13.39	6.41	4.00	95	05E
001	07	LA	25.924	B	LOS ANGELES, JCT. RTE. 105	62,000	1,910	3.08	1,308	178	79	345	68.50	9.32	4.13	18.05	193	05V
001	07	LA	27.363	A	LOS ANGELES INT AIRPORT	37,000	799	2.16	672	56	24	47	84.09	7.03	2.99	5.89	48	05E
001	07	LA	29.084	A	LOS ANGELES, MANCHESTER AVE	56,000	1,209	2.16	1,017	85	36	71	84.09	7.03	2.99	5.89	73	05E
001	07	LA	31.29	B	LOS ANGELES, JCT. RTE. 90	52,000	1,123	2.16	944	79	34	66	84.09	7.03	2.99	5.89	68	05V
001	07	LA	31.29	A	LOS ANGELES, JCT. RTE. 90	65,000	1,632	2.51	1,323	103	52	154	81.05	6.33	3.18	9.44	117	05V
001	07	LA	R34.576	B	SANTA MONICA, JCT. RTE. 10	43,500	1,330	3.06	1,009	153	39	129	75.81	11.52	2.96	9.71	100	05V
001	07	LA	35.17	O	SANTA MONICA, MCCLURE TUNNEL	63,000	3,422	5.43	2,441	408	58	515	71.35	11.92	1.69	15.04	309	05V
001	07	LA	40.769	B	JCT. RTE. 27, TOPANGA CANYON BLVD	53,000	1,427	2.69	1,123	170	33	101	78.76	11.89	2.30	7.05	95	05V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
001	07	LA	40.769	A	JCT. RTE. 27, TOPANGA CANYON BLVD	49,000	1,491	3.04	1,229	159	24	79	82.48	10.64	1.58	5.30	88	05V
001	07	LA	59.901	B	MALIBU, JCT. RTE. 23, DECKER CANYON RD	12,300	668	5.43	530	63	8	67	79.35	9.38	1.20	10.07	49	05V
001	07	LA	59.901	A	MALIBU, JCT. RTE. 23, DECKER CANYON RD	11,700	636	5.43	504	60	8	64	79.35	9.38	1.20	10.07	46	05E
001	07	VEN	9.866	O	CALLEGUAS CREEK	9,600	625	6.52	386	129	73	37	61.73	20.55	11.74	5.98	49	05V
001	07	VEN	R15.053	B	OXNARD, PLEASANT VALLEY RD/RICE AVE	12,100	790	6.54	463	145	48	134	58.58	18.38	6.11	16.93	83	05V
001	07	VEN	17.626	B	OXNARD, SAVIERS RD	17,700	614	3.47	446	51	21	96	72.63	8.33	3.41	15.63	57	06V
001	07	VEN	18.154	B	OXNARD, JCT. RTE. 34, FIFTH RD	31,000	964	3.11	725	96	34	109	75.21	9.92	3.54	11.33	77	06V
001	07	VEN	18.154	A	OXNARD, JCT. RTE. 34, FIFTH RD	33,500	1,085	3.24	809	116	29	131	74.58	10.66	2.68	12.08	88	06V
001	07	VEN	20.14	B	OXNARD, JCT. RTE. 232, VINEYARD AVE	41,000	1,279	3.12	954	136	34	155	74.58	10.66	2.68	12.08	104	06E
001	07	VEN	20.14	A	OXNARD, JCT. RTE. 232, VINEYARD AVE	30,500	894	2.93	667	95	24	108	74.58	10.66	2.68	12.08	73	06E
001	07	VEN	21.075	B	OXNARD, JCT. RTE. 101	30,500	835	2.74	623	89	22	101	74.58	10.66	2.68	12.08	68	06E
001	07	VEN	21.25	A	OXNARD, JCT. RTE. 101	4,500	402	9	232	41	37	92.00	58	10	9	22.84	49	07V
001	07	VEN	27.675	A	SEACLIFF COLONY, JCT. RTE. 101	610	57	9	30	6	8	13.00	53	11	14	22.16	7	07E
001	07	VEN	28.48	B	LAS CRUCES, JCT. RTE. 101; MOBIL OIL PIER	610	86	14	43	7	26	10.00	50	8	30	12.00	9	13E
001	05	SB	R0	A	LAS CRUCES, JCT. RTE. 101; MOBIL OIL PIER	6,850	616	9	339	74	43	160.00	55	12	7	26.00	80	14E
001	05	SB	19.251	B	LOMPOC, SOUTH JCT. RTE. 246	7,550	755	10.00	400	98	53	204	53.00	13.00	7.00	27.00	101	14E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
001	05	SB	19.251	A	LOMPOC, SOUTH JCT. RTE. 246	12,800	1,152	9.00	657	150	69	276	57.00	13.00	6.00	24.00	142	14E
001	05	SB	20.565	B	LOMPOC, NORTH JCT. RTE. 246	13,100	1,179	9.00	743	153	59	224	63.00	13.00	5.00	19.00	126	14E
001	05	SB	20.565	A	LOMPOC, NORTH JCT. RTE. 246	11,600	812	7.00	503	106	41	162	62.00	13.00	5.00	20.00	89	14E
001	05	SB	22.519	B	LOMPOC, SANTA YNEZ RIVER BRIDGE	26,900	2,153	8.00	1,141	280	86	646	53.00	13.00	4.00	30.00	301	14E
001	05	SB	R23.296	A	LOMPOC/CASMALIA RD	19,200	577	3.00	392	75	52	58	68.00	13.00	9.00	10.00	48	14E
001	05	SB	M29.891	B	VANDENBERG AIR FORCE BASE	14,000	981	7.00	559	118	69	235	57.00	12.00	7.00	24.00	122	14E
001	05	SB	M29.891	A	VANDENBERG AIR FORCE BASE	14,600	1,023	7.00	572	123	72	256	56.00	12.00	7.00	25.00	130	14E
001	05	SB	M36.189	B	JCT. RTE. 135, VANDENBURG, NORTH	14,000	980	7.00	480	127	69	304	49.00	13.00	7.00	31.00	144	14E
001	05	SB	R34.777	B	ORCUTT, JCT. RTE. 135 NORTH	18,600	1,302	7.00	547	221	91	443	42.00	17.00	7.00	34.00	206	14E
001	05	SB	R34.777	A	ORCUTT, JCT. RTE. 135 NORTH	2,750	413	15.00	190	62	29	132	46.00	15.00	7.00	32.00	62	14E
001	05	SB	41.81	A	CASMALIA RD	2,300	269	11.70	132	35	20	82	49.16	13.00	7.25	30.59	39	14V
001	05	SB	49.199	B	GUADALUPE, JCT. RTE. 166 EAST	2,400	263	11.00	158	34	18	53	60.00	13.00	7.00	20.00	30	14E
001	05	SB	49.199	A	GUADALUPE, JCT. RTE. 166 EAST	5,800	464	8.00	278	107	19	60	60.00	23.00	4.00	13.00	43	14E
001	05	SLO	10.9	B	HALCYON RD	4,400	292	6.63	190	30	28	44	64.95	10.28	9.58	15.19	29	12E
001	05	SLO	10.9	A	HALCYON RD	9,000	597	6.63	388	61	57	91	64.95	10.28	9.58	15.19	59	12E
001	05	SLO	16.73	B	SOUTH JCT. RTE. 101	4,600	537	11.68	227	188	57	65	42.26	35.09	10.62	12.03	56	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
001	05	SLO	16.77	A	SAN LUIS OBISPO, NORTH JCT. RTE. 101	28,500	1,711	6.00	1,112	308	86	205	65.00	18.00	5.00	12.00	151	14E
001	05	SLO	17.874	B	HIGHLAND DRIVE	24,700	989	4.00	652	188	40	109	66.00	19.00	4.00	11.00	84	14E
001	05	SLO	17.874	A	HIGHLAND DRIVE	26,400	1,320	5.00	858	119	92	251	65.00	9.00	7.00	19.00	141	14E
001	05	SLO	27.883	B	BAYWOOD PARK RD	19,000	1,140	6.00	775	103	80	182	68.00	9.00	7.00	16.00	111	14E
001	05	SLO	27.883	A	BAYWOOD PARK RD	25,300	1,518	6.00	1,002	182	91	243	66.00	12.00	6.00	16.00	149	14E
001	05	SLO	30.135	B	JCT. RTE. 41 NORTHEAST	24,300	1,215	5.00	717	182	85	231	59.00	15.00	7.00	19.00	134	14E
001	05	SLO	30.135	A	JCT. RTE. 41 NORTHEAST	19,600	1,229	6.27	649	386	129	65	52.84	31.37	10.50	5.30	100	12E
001	05	SLO	45.99	B	JCT. RTE. 46	7,950	557	7.00	301	161	56	39	54.00	29.00	10.00	7.00	47	14E
001	05	SLO	45.99	A	JCT. RTE. 46	8,600	540	6.27	285	169	57	29	52.84	31.37	10.50	5.30	44	12V
001	05	SLO	56.39	B	HEARST CASTLE STATE PARK	4,500	167	3.68	125	19	19	4	75.29	11.19	11.28	2.24	10	12E
001	05	MON	18.91	O	KIRK CREEK	2,000	5	0.20	3	1	0	1	66.70	16.60	0.00	16.70	1	03E
001	05	MON	46.595	O	BIG SUR RIVER BRIDGE	3,800	38	1.00	32	2	2	2	85.00	5.00	5.00	5.00	2	03E
001	05	MON	62.972	O	BIG SUR, GARRAPATA CREEK BRIDGE	4,900	21	0.40	15	3	1	2	75.00	12.50	4.20	8.30	2	03E
001	05	MON	72.921	B	CARMEL VALLEY RD, CARMEL, SOUTH	14,200	370	2.60	280	40	13	37	75.90	10.80	3.40	9.90	28	03E
001	05	MON	72.921	A	CARMEL VALLEY RD, CARMEL, SOUTH	33,900	1,322	3.90	924	286	59	53	69.90	21.60	4.50	4.00	86	03E
001	05	MON	75.135	B	JCT. RTE. 68, CARMEL- PACIFIC GROVE	44,900	1,436	3.20	977	290	112	57	68.00	20.20	7.80	4.00	97	03E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
001	05	MON	75.135	A	JCT. RTE. 68, CARMEL- PACIFIC GROVE	52,000	1,301	2.50	805	316	116	64	61.90	24.30	8.90	4.90	96	03E
001	05	MON	R78.119	B	MONTEREY, JCT. RTE. 68 EAST	77,000	2,465	3.20	1,602	567	170	126	65.00	23.00	6.90	5.10	177	03E
001	05	MON	R78.119	A	MONTEREY, JCT. RTE. 68 EAST	58,000	2,204	3.80	1,375	388	82	359	62.40	17.60	3.70	16.30	220	03E
001	05	MON	R79.357	B	SEASIDE, JCT. RTE. 218	72,000	2,807	3.90	1,718	494	101	494	61.20	17.60	3.60	17.60	291	03E
001	05	MON	R79.357	A	SEASIDE, JCT. RTE. 218	71,000	2,982	4.20	1,670	519	110	683	56.00	17.40	3.70	22.90	358	03E
001	05	MON	R80.679	A	ORD VILLAGE INTERCHANGE	83,000	3,569	4.30	1,938	685	89	857	54.30	19.20	2.50	24.00	440	03E
001	05	MON	R89.185	O	SALINAS RIVER BRIDGE, CASTROVILLE, SOUTH	45,000	2,879	6.40	1,172	334	86	1,287	40.70	11.60	3.00	44.70	528	03E
001	05	MON	R90.979	B	CASTROVILLE, JCT. RTE. 156 WEST	47,000	3,760	8.00	1,282	545	188	1,745	34.10	14.50	5.00	46.40	725	03E
001	05	MON	R90.979	A	CASTROVILLE, JCT. RTE. 156 WEST	17,700	1,435	8.10	644	191	62	538	44.90	13.30	4.30	37.50	235	03E
001	05	MON	T92.213	A	CASTROVILLE, JCT. RTE. 183	31,000	2,975	9.60	1,443	357	86	1,089	48.50	12.00	2.90	36.60	472	03E
001	05	MON	T101.04	B	SALINAS/PAJARO RDS	34,800	3,410	9.80	1,606	430	102	1,272	47.10	12.60	3.00	37.30	550	03E
001	05	MON	T101.04	A	SALINAS/PAJARO RDS	35,000	3,536	10.10	1,676	414	110	1,336	47.40	11.70	3.10	37.80	574	03E
001	05	SCR	R0.716	B	JCT. RTE. 129	37,000	3,219	8.70	1,452	402	93	1,272	45.10	12.50	2.90	39.50	540	03E
001	05	SCR	R0.716	A	JCT. RTE. 129	40,000	2,800	7.00	1,593	336	45	826	56.90	12.00	1.60	29.50	378	03E
001	05	SCR	R2.683	B	JCT. RTE. 152	31,000	2,418	7.80	1,451	249	77	641	60.00	10.30	3.20	26.50	306	03E
001	05	SCR	R2.683	A	JCT. RTE. 152	53,000	2,490	4.70	1,659	316	47	468	66.60	12.70	1.90	18.80	256	03E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
001	05	SCR	14.864	A	SOQUEL AVE	94,000	3,196	3.40	2,100	473	89	534	65.70	14.80	2.80	16.70	314	03E
001	05	SCR	16.821	B	SANTA CRUZ, JCT. RTE. 17 NORTH	86,000	1,977	2.30	1,315	237	45	380	66.50	12.00	2.30	19.20	206	03E
001	05	SCR	16.821	A	SANTA CRUZ, JCT. RTE. 17 NORTH	61,000	2,806	4.60	1,644	351	70	741	58.60	12.50	2.50	26.40	356	03E
001	05	SCR	20.611	A	SANTA CRUZ, NORTH CITY LIMITS	12,300	885	7.20	422	167	5	291	47.60	18.90	0.60	32.90	131	03E
001	05	SCR	30.44	B	LANDING/SWANTON RDS	8,000	288	3.60	135	14	7	132	47.00	4.80	2.30	45.90	53	98E
001	04	SM	18.189	B	JCT. RTE. 84 EAST	6,400	324	5.06	162	9	2	151	50.15	2.74	0.61	46.50	59	04V
001	04	SM	18.189	A	JCT. RTE. 84 EAST	6,000	462	7.70	222	65	9	166	48.03	13.98	1.97	36.02	72	04V
001	04	SM	26.432	B	MIRAMONTES POINT RD	8,400	421	5.01	258	31	7	125	61.22	7.48	1.59	29.71	56	04V
001	04	SM	29.036	B	HALF MOON BAY, JCT. RTE. 92 EAST	30,500	805	2.64	507	62	11	225	62.98	7.71	1.41	27.89	103	04V
001	04	SM	29.036	A	HALF MOON BAY, JCT. RTE. 92 EAST	27,500	874	3.18	482	160	57	175	55.13	18.30	6.53	20.05	100	04V
001	04	SM	35.334	B	VALLEMAR/ETHELDORE RDS	15,100	1,148	7.60	772	144	69	163	67.26	12.53	6.00	14.21	107	04V
001	04	SM	40.959	A	PACIFICA, LINDA MAR BLVD	33,000	891	2.70	541	186	35	129	60.72	20.86	3.94	14.48	86	07V
001	04	SM	R43.464	B	PACIFICA, SHARP PARK RD INTERCHANGE	47,500	955	2.01	602	123	79	151	63.05	12.90	8.29	15.76	96	04V
001	04	SM	R46.722	B	DALY CITY, JCT. RTE. 35	41,000	812	1.98	509	173	22	108	62.71	21.28	2.69	13.33	74	04V
001	04	SM	R46.722	A	DALY CITY, JCT. RTE. 35	64,000	1,082	1.69	610	104	10	358	56.40	9.63	0.91	33.06	156	07V
001	04	SM	R47.802	B	SOUTH JCT. RTE. 280	69,000	428	0.62	330	50	5	43	77.19	11.62	1.10	10.09	32	04V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
001	04	SM	R48.359	A	NORTH JCT. RTE. 280	101,000	1,384	1.37	939	212	41	192	67.82	15.29	2.99	13.90	125	08V
001	04	SF	1.897	A	SAN FRANCISCO, JCT. RTE. 35	74,000	1,184	1.60	807	62	43	272	68.15	5.20	3.64	23.01	134	04V
001	04	SF	4.05	B	SAN FRANCISCO, LINCOLN WAY	74,000	1,153	1.56	790	120	11	232	68.50	10.37	0.99	20.14	120	04V
001	04	SF	7.077	B	JCT. RTE. 101	54,000	1,188	2.20	927	126	26	109	78.00	10.60	2.20	9.20	85	01E
001	04	MRN	0	A	JCT. RTE. 101	31,000	707	2.28	544	93	15	55	76.94	13.15	2.12	7.78	49	04V
001	04	MRN	0.65	B	TAMALPAIS JCT, ALMONTE BLVD	31,000	461	1.49	287	55	20	99	62.18	11.97	4.41	21.43	52	04V
001	04	MRN	3.35	A	SOUTH JCT. PANORAMIC HWY	3,400	28	0.82	26	2	0	0	93.10	6.90	0.00	0.00	1	04V
001	04	MRN	17.2	B	BOLINAS RD	2,250	34	1.52	21	7	2	4	63.16	21.05	5.26	10.53	3	04V
001	04	MRN	26.509	A	SIR FRANCIS DRAKE BLVD, SOUTH	2,950	129	4.37	98	21	0	10	76.06	16.20	0.00	7.75	9	01V
001	04	MRN	45.36	A	TOMALES/PETALUMA RDS	1,250	26	2.10	14	4	0	8	53.70	16.70	0.00	29.60	4	01E
001	04	SON	0.19	B	VALLEY FORD RD	1,050	36	3.43	34	2	0	0	94.44	5.56	0.00	0.00	1	01V
001	04	SON	5.38	A	BODEGA HWY	6,300	394	6.24	348	23	6	17	88.55	5.73	1.53	4.20	21	01V
001	04	SON	20.1	B	JCT. RTE. 116 EAST	2,250	62	2.76	49	3	0	10	79.31	5.17	0.00	15.52	5	01V
001	04	SON	20.1	A	JCT. RTE. 116 EAST	2,750	160	5.80	88	45	5	22	54.90	28.00	3.10	14.00	16	01E
001	04	SON	R33.038	A	FORT ROSS, FORT ROSS RD	1,850	115	6.20	49	33	0	33	42.80	28.30	0.00	28.90	16	01E
001	04	SON	48.112	B	STEWARTS POINT/SKAGGS SPRINGS RD	1,600	164	10.25	100	35	0	29	60.98	21.14	0.00	17.89	17	01V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
001	04	SON	48.112	A	STEWARTS POINT/SKAGGS SPRINGS RD	1,650	164	9.93	104	34	0	26	63.19	20.83	0.00	15.97	16	01V
001	01	MEN	5.09	B	FISH ROCK RD	2,550	115	4.50	73	24	0	18	63.19	20.83	0.00	15.97	11	01E
001	01	MEN	5.09	A	FISH ROCK RD	2,000	100	5.00	51	25	6	18	50.53	25.26	6.32	17.89	11	01E
001	01	MEN	40.273	B	JCT. RTE. 128 EAST	1,100	123	11.18	50	29	10	34	40.28	23.61	8.33	27.78	18	01E
001	01	MEN	40.273	A	JCT. RTE. 128 EAST	3,200	220	6.88	80	50	20	70	36.36	22.73	9.09	31.82	34	05E
001	01	MEN	59.803	B	JCT. RTE. 20 EAST	19,500	877	4.49	633	106	32	106	72.29	12.05	3.61	12.05	73	05E
001	01	MEN	59.803	A	JCT. RTE. 20 EAST	21,000	623	2.96	377	123	35	88	60.56	19.72	5.63	14.08	60	05E
001	01	MEN	90.874	B	JCT. RTE. 211 NORTH	800	121	15.17	36	18	13	54	29.63	14.81	11.11	44.44	23	05E
001	01	MEN	105.578	B	LEGGETT, JCT. RTE. 101	630	95	15.00	28	14	11	42	29.63	14.81	11.11	44.44	18	05E
002	07	LA	3.645	B	LOS ANGELES, JCT. RTE. 405	51,000	1,208	2.37	1,073	51	13	71	88.77	4.25	1.09	5.89	69	06V
002	07	LA	10.896	A	LOS ANGELES, HIGHLAND AVE	39,000	991	2.54	816	69	18	88	82.32	6.98	1.83	8.87	68	06E
002	07	LA	12.74	B	LOS ANGELES, JCT. RTE. 101	56,000	1,422	2.54	1,171	99	26	126	82.32	6.98	1.83	8.87	97	06V
002	07	LA	12.75	A	LOS ANGELES, JCT. RTE. 101	26,500	1,095	4.13	832	82	16	165	76.09	7.45	1.42	15.04	96	06V
002	07	LA	15.143	B	LOS ANGELES, JCT. RTE. 5	58,000	1,612	2.78	1,051	126	29	406	65.19	7.81	1.81	25.18	193	12E
002	07	LA	15.143	A	LOS ANGELES, JCT. RTE. 5	158,000	3,460	2.19	2,492	337	60	571	72.02	9.75	1.72	16.51	324	12E
002	07	LA	16.008	A	LOS ANGELES, SAN FERNANDO RD	151,000	3,307	2.19	2,382	322	57	546	72.02	9.75	1.72	16.51	310	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
002	07	LA	R18.814	B	LOS ANGELES, JCT. RTE. 134	156,000	3,416	2.19	2,460	333	59	564	72.02	9.75	1.72	16.51	320	12E
002	07	LA	R18.814	A	LOS ANGELES, JCT. RTE. 134	124,000	1,388	1.12	747	206	90	345	53.79	14.86	6.49	24.86	177	12E
002	07	LA	R22.939	B	LA CANADA-FLINTRIDGE, JCT. RTE. 210	112,000	1,758	1.57	1,022	207	108	421	58.13	11.76	6.13	23.97	216	13V
002	07	LA	R23.438	B	LA CANADA-FLINTRIDGE, FOOTHILL BLVD	13,000	146	1.12	79	22	9	36	53.79	14.86	6.49	24.86	19	12E
002	07	LA	24.463	A	EAST JCT. RTE. 210	15,400	353	2.29	308	29	8	8	87.20	8.14	2.28	2.38	17	06V
002	07	LA	33.8	B	ANGELES FOREST HWY	3,100	48	1.53	19	12	6	11	39.51	25.14	12.89	22.46	6	06V
002	07	LA	33.8	A	ANGELES FOREST HWY	750	42	5.55	16	16	3	7	38.83	37.43	7.68	16.06	5	06V
002	07	LA	38.37	B	MOUNT WILSON RD	750	42	5.55	16	16	3	7	38.83	37.43	7.68	16.06	5	06E
002	07	LA	38.37	A	MOUNT WILSON RD	370	20	5.41	9	6	2	3	45.26	31.83	8.72	14.19	2	06E
002	07	LA	64.085	B	ISLIP SADDLE, JCT. RTE. 39 SOUTH (CLOSED)	220	11	5.00	6	3	1	1	51.69	26.22	9.76	12.33	1	06E
002	07	LA	64.085	A	ISLIP SADDLE, JCT. RTE. 39 SOUTH (CLOSED)	220	11	5.00	6	3	1	1	51.69	26.22	9.76	12.33	1	06E
002	07	LA	77.39	B	BLUE RIDGE RD	220	10	4.55	6	2	1	1	58.13	20.62	10.79	10.46	1	06E
002	07	LA	77.39	A	BLUE RIDGE RD	390	17	4.36	11	3	2	1	64.56	15.01	11.83	8.60	1	06E
002	08	SBD	6.358	B	JCT. RTE. 138	6,800	271	3.98	192	26	35	18	70.99	9.41	12.87	6.73	20	06E
003	02	TRI	L0	A	JCT. RTE. 36	400	17	4.25	6	3	0	8	35.29	17.65	0.00	47.06	3	12E
003	02	TRI	6.22	B	MORGAN HILL RD	1,300	54	4.15	19	9	1	25	35.19	16.67	1.85	46.30	10	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
003	02	TRI	6.22	A	MORGAN HILL RD	2,200	237	10.79	108	49	3	77	45.70	20.53	1.32	32.45	35	12E
003	02	TRI	7.2	O	HAYFORK	2,200	237	10.79	108	49	3	77	45.70	20.53	1.32	32.45	35	12E
003	02	TRI	L30.89	B	WEAVERVILLE, NORTH JCT. RTE. 299	1,400	151	10.79	69	31	2	49	45.70	20.53	1.32	32.45	22	12V
003	02	TRI	30.86	A	WEAVERVILLE, NORTH JCT. RTE. 299	3,750	155	4.13	52	30	5	68	33.59	19.53	3.13	43.75	29	12E
003	02	TRI	31.94	B	COUNTY DUMP RD	3,100	128	4.13	43	25	4	56	33.59	19.53	3.13	43.75	24	12V
003	02	TRI	31.94	A	COUNTY DUMP RD	2,100	96	4.57	28	26	4	38	29.17	27.08	4.17	39.58	17	12E
003	02	TRI	37.9	B	RUSH CREEK RD	1,050	48	4.57	14	13	2	19	29.17	27.08	4.17	39.58	9	12V
003	02	TRI	37.9	A	RUSH CREEK RD	1,000	80	7.96	35	27	4	14	43.59	33.33	5.13	17.95	9	12E
003	02	TRI	59.64	O	TRINITY CENTER STATE HWY MAINT. STATION	500	39	7.80	17	13	2	7	43.59	33.33	5.13	17.95	5	12V
003	02	TRI	R79.501	B	U. S. FOREST SERVICE RD	130	8	6.15	2	4	0	2	25.00	50.00	0.00	25.00	1	12V
003	02	TRI	T85.068	O	TRINITY/SISKIYOU COUNTY LINE	200	8	4.00	2	3	0	3	25.00	37.50	0.00	37.50	1	14E
003	02	SIS	0.408	O	TRINITY/SISKIYOU COUNTY LINE	200	8	4.00	2	3	0	3	25.00	37.50	0.00	37.50	1	14E
003	02	SIS	6.955	A	GAZELLE RD	310	27	8.71	2	8	0	17	7.41	29.63	0.00	62.96	7	14V
003	02	SIS	8.8	B	CALLAHAN	310	44	14.19	7	13	0	24	15.91	29.55	0.00	54.55	10	14V
003	02	SIS	8.8	A	CALLAHAN	405	27	6.67	2	8	0	17	7.41	29.63	0.00	62.96	7	14E
003	02	SIS	21	B	ETNA, MAIN RD	1,350	101	7.48	27	20	2	52	26.73	19.80	1.98	51.49	21	14V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
003	02	SIS	R21	A	ETNA, MAIN RD	1,400	114	8.14	31	21	3	59	27.19	18.42	2.63	51.75	24	14V
003	02	SIS	21.472	A	COLLIER WAY	2,200	132	6.00	33	25	2	72	25.00	18.94	1.52	54.55	29	14V
003	02	SIS	32.2	B	FORT JONES, SCOTT RIVER RD	2,700	154	5.70	37	27	2	88	24.03	17.53	1.30	57.14	34	14V
003	02	SIS	32.2	A	FORT JONES, SCOTT RIVER RD	3,950	166	4.23	40	28	3	95	24.00	17.00	2.00	57.00	37	14E
003	02	SIS	38.258	B	MOFFETT CREEK RD	2,600	112	4.31	24	21	2	65	21.00	19.00	2.00	58.00	25	14E
003	02	SIS	44.67	O	FOREST MOUNTAIN RANCH	2,600	112	4.31	24	21	2	65	21.00	19.00	2.00	58.00	25	14E
003	02	SIS	R47.264	B	YREKA, MOONLIT OAKS AVE	14,100	403	2.86	121	113	32	137	30.00	28.00	8.00	34.00	67	14E
003	02	SIS	L47.264	A	YREKA, MOONLIT OAKS AVE	5,900	243	4.12	73	68	19	83	30.00	28.00	8.00	34.00	40	14E
003	02	SIS	L48.164	A	YREKA, OBERLIN RD	6,300	203	3.21	69	56	13	65	34.00	27.50	6.50	32.00	32	14E
003	02	SIS	L49.207	A	YREKA, CENTER RD	8,700	166	1.92	48	43	11	64	29.00	26.00	6.50	38.50	29	14E
003	02	SIS	L49.871	B	YREKA, JCT. RTE. 263 NORTH	2,550	153	5.96	55	30	9	59	36.00	19.50	6.00	38.50	26	14E
003	02	SIS	L49.871	A	YREKA, JCT. RTE. 263 NORTH	3,150	341	10.83	77	61	16	187	22.58	17.89	4.69	54.84	75	14V
003	02	SIS	R47.38	A	YREKA, JCT. RTE. 5	3,150	217	6.89	29	24	1	163	13.36	11.06	0.46	75.12	60	14V
003	02	SIS	R48.955	A	YREKA, AGER RD	1,250	396	31.68	23	19	4	350	5.81	4.80	1.01	88.38	124	14V
003	02	SIS	R49.454	A	YREKA, PHILIPE LANE	1,150	72	6.26	19	13	1	39	26.39	18.06	1.39	54.17	15	14V
003	02	SIS	53.22	B	MONTAGUE, GRENADA RD	880	69	7.84	14	13	2	40	20.29	18.84	2.90	57.97	16	14V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
003	02	SIS	53.22	A	MONTAGUE, GRENADA RD	1,800	132	7.33	22	24	5	81	16.67	18.18	3.79	61.36	32	14V
003	02	SIS	54.187	B	MONTAGUE, EAST CITY LIMITS	1,050	37	3.50	10	5	1	21	26.50	14.00	3.00	56.50	8	14E
004	04	CC	0	A	HERCULES, JCT. RTE. 80	37,500	2,335	6.23	848	201	90	1,196	36.29	8.61	3.87	51.22	474	00V
004	04	CC	12.667	B	JCT. RTE. 680	88,000	4,242	4.82	2,124	453	183	1,482	50.07	10.69	4.31	34.93	654	02V
004	04	CC	12.667	A	JCT. RTE. 680	82,000	4,173	5.09	2,294	514	137	1,228	54.96	12.31	3.29	29.43	571	02V
004	04	CC	R14.668	B	CONCORD, JCT. RTE. 242	80,000	5,409	6.76	2,033	869	147	2,360	37.60	16.06	2.71	43.63	987	00V
004	04	CC	R14.668	A	CONCORD, JCT. RTE. 242	93,000	5,822	6.26	2,333	675	156	2,658	40.08	11.59	2.68	45.65	1,084	00V
004	04	CC	R18.83	B	PORT CHICAGO HWY EAST	150,000	7,756	5.17	3,545	1,214	676	2,321	45.71	15.65	8.72	29.93	1,136	03V
004	04	CC	R18.83	A	PORT CHICAGO HWY EAST	133,000	7,343	5.52	2,821	1,021	271	3,230	38.42	13.90	3.69	43.99	1,347	00V
004	04	CC	R20.102	A	BAILEY RD	132,000	6,071	4.60	2,516	701	244	2,610	41.44	11.55	4.02	42.99	1,089	00V
004	04	CC	R44.367	B	BYRON HWY	22,300	3,436	15.41	688	161	73	2,514	20.02	4.70	2.12	73.16	917	00V
004	04	CC	R44.367	A	BYRON HWY	19,300	2,797	14.49	732	139	115	1,811	26.16	4.97	4.10	64.76	680	00V
004	04	CC	46.46	A	DISCOVERY BAY BLVD	8,400	1,161	13.82	399	137	81	544	34.34	11.81	6.96	46.89	226	00V
004	10	SJ	0	A	CONTRA COSTA/SAN JOAQUIN COUNTY LINE	8,400	949	11.30	171	182	31	565	18.00	19.20	3.30	59.50	222	96V
004	10	SJ	5.96	B	TRACY BLVD	8,700	992	11.40	169	199	32	592	17.00	20.10	3.20	59.70	233	96E
004	10	SJ	5.96	A	TRACY BLVD	8,400	967	11.50	155	202	29	581	16.00	20.90	3.00	60.10	229	96V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
004	10	SJ	10.49	B	INLAND DRIVE	7,000	686	9.80	75	163	35	413	10.90	23.80	5.10	60.20	165	96V
004	10	SJ	10.49	A	INLAND DRIVE	9,200	1,122	12.20	90	204	46	782	8.00	18.20	4.10	69.70	298	96V
004	10	SJ	11.68	B	MAYBECK RD	9,200	1,068	11.60	138	219	41	670	12.90	20.50	3.80	62.80	262	96E
004	10	SJ	11.68	A	MAYBECK RD	9,200	1,004	10.90	178	228	34	564	17.70	22.70	3.40	56.20	227	96V
004	10	SJ	T14.045	B	ROBERTS ISLAND RD	9,300	1,226	13.19	216	250	29	731	17.60	20.40	2.40	59.60	287	96V
004	10	SJ	T14.045	A	ROBERTS ISLAND RD	11,800	1,464	12.40	290	309	34	831	19.80	21.10	2.30	56.80	330	96E
004	10	SJ	15.09	B	FRESNO AVE	9,600	1,094	11.40	165	279	36	614	15.10	25.50	3.30	56.10	249	96V
004	10	SJ	15.09	A	FRESNO AVE	13,400	1,876	14.00	242	461	66	1,107	12.90	24.60	3.50	59.00	442	96E
004	10	SJ	15.912	B	STOCKTON, SOUTH JCT. RTE. 5	18,900	3,119	16.50	331	736	112	1,940	10.60	23.60	3.60	62.20	765	96V
004	10	SJ	T15.318	A	STOCKTON, SOUTH JCT. RTE. 5	15,600	1,748	11.20	159	479	93	1,017	9.10	27.40	5.30	58.20	414	96V
004	10	SJ	R16.059	B	STOCKTON, NORTH JCT RTE 5	17,600	881	5.00	187	136	25	533	21.20	15.40	2.80	60.60	207	88E
004	10	SJ	R16.059	A	STOCKTON, NORTH JCT RTE 5	79,000	7,584	9.60	2,488	1,077	432	3,587	32.80	14.20	5.70	47.30	1,487	88E
004	10	SJ	R17.052	B	STANISLAUS RD	79,000	7,584	9.60	2,488	1,077	432	3,587	32.80	14.20	5.70	47.30	1,487	88V
004	10	SJ	R19.44	B	SOUTH JCT. RTE. 99	92,000	11,775	12.80	1,719	4,498	506	5,052	14.60	38.20	4.30	42.90	2,291	96V
004	10	SJ	19.75	A	SOUTH JCT. RTE. 99	7,500	427	5.70	98	81	43	205	23.00	19.00	10.00	48.00	88	01V
004	10	SJ	33.1	B	FARMINGTON	4,600	296	6.41	71	56	24	145	24.00	19.00	8.00	49.00	61	01V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
004	10	SJ	33.1	A	FARMINGTON	4,450	280	6.30	67	63	22	128	23.80	22.40	8.00	45.80	56	01E
004	10	STA	R8.885	O	STANISLAUS/CALAVERAS COUNTY LINE	7,500	337	4.49	98	64	30	145	29.00	19.00	9.00	43.00	64	01V
004	10	CAL	R0	O	STANISLAUS/CALAVERAS COUNTY LINE	7,500	337	4.49	98	64	30	145	29.00	19.00	9.00	43.00	64	01V
004	10	CAL	26.22	B	VALLECITO	7,700	501	6.50	123	154	64	160	24.50	30.80	12.70	32.00	83	01V
004	10	CAL	26.22	A	VALLECITO	7,600	500	6.59	115	145	65	175	23.00	29.00	13.00	35.00	87	01V
004	10	CAL	29.62	B	BIG TREES/TOMBELL RDS	6,900	345	5.00	100	102	49	94	29.10	29.50	14.25	27.15	53	01E
004	10	CAL	29.62	A	BIG TREES/TOMBELL RDS	6,700	335	5.00	111	90	40	94	33.00	27.00	12.00	28.00	50	01V
004	10	CAL	R42.62	B	MORAN RD EAST JCT	5,900	236	4.00	45	87	31	73	19.00	37.00	13.00	31.00	39	01V
004	10	CAL	44.497	B	BIG TREES STATE PARK	2,650	185	7.00	33	76	7	69	18.00	41.00	4.00	37.00	33	01V
004	10	CAL	44.497	A	BIG TREES STATE PARK	2,500	176	7.02	23	74	9	70	13.00	42.00	5.00	40.00	33	01V
004	10	CAL	49.57	B	MEKO DRIVE	1,350	114	8.48	11	51	5	47	10.00	45.00	4.00	41.00	22	01E
004	10	CAL	R65.865	O	CALAVERAS/ALPINE COUNTY LINE	1,150	23	2.00	8	7	2	6	33.00	32.00	10.00	25.00	3	01V
004	10	ALP	R0	O	CALAVERAS/ALPINE COUNTY LINE	1,150	23	2.00	8	7	2	6	33.00	32.00	10.00	25.00	3	01V
004	10	ALP	31.677	B	BULLION, JCT. RTE. 89	560	23	4.10	8	5	1	9	34.60	23.60	4.60	37.20	4	96V
005	11	SD	R0.878	A	SOUTH JCT. RTE. 805	37,000	1,406	3.80	740	180	14	472	52.60	12.80	1.00	33.60	207	83V
005	11	SD	4.632	B	JCT. RTE. 75 WEST	116,000	4,873	4.20	3,128	590	146	1,009	64.20	12.10	3.00	20.70	533	78V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
005	11	SD	4.632	A	JCT. RTE. 75 WEST	148,000	5,477	3.70	3,078	887	263	1,249	56.20	16.20	4.80	22.80	659	83V
005	11	SD	R11.129	B	8TH RD	173,000	8,650	5.00	4,386	1,384	458	2,422	50.70	16.00	5.30	28.00	1,184	85V
005	11	SD	R12.647	B	JCT. RTE. 15 NORTH	194,000	9,700	5.00	4,918	1,552	514	2,716	50.70	16.00	5.30	28.00	1,327	85E
005	11	SD	R12.647	A	JCT. RTE. 15 NORTH	157,000	6,437	4.10	3,624	927	296	1,590	56.30	14.40	4.60	24.70	804	85V
005	11	SD	R14.077	B	SAN DIEGO, JCT. RTE. 75 SOUTH	161,000	6,601	4.10	3,716	951	304	1,630	56.30	14.40	4.60	24.70	825	85E
005	11	SD	R14.077	A	SAN DIEGO, JCT. RTE. 75 SOUTH	163,000	6,520	4.00	3,984	782	254	1,500	61.10	12.00	3.90	23.00	766	78E
005	11	SD	R15.036	B	SAN DIEGO, JCT. RTE. 94	167,000	6,346	3.80	3,877	762	247	1,460	61.10	12.00	3.90	23.00	746	78V
005	11	SD	R15.036	A	SAN DIEGO, JCT. RTE. 94	215,000	8,599	4.00	5,994	946	249	1,410	69.70	11.00	2.90	16.40	820	87V
005	11	SD	R16.069	B	SAN DIEGO, JCT. RTE. 163	215,000	7,955	3.70	5,266	796	294	1,599	66.20	10.00	3.70	20.10	852	78E
005	11	SD	R16.069	A	SAN DIEGO, JCT. RTE. 163	206,000	8,446	4.10	5,304	752	236	2,154	62.80	8.90	2.80	25.50	1,033	85V
005	11	SD	R20.056	B	JCT. RTE. 8/CAMINO DEL RIO	199,000	8,159	4.10	5,124	726	228	2,081	62.80	8.90	2.80	25.50	998	85V
005	11	SD	R20.056	A	JCT. RTE. 8/CAMINO DEL RIO	201,000	6,833	3.40	4,510	683	294	1,346	66.00	10.00	4.30	19.70	728	84V
005	11	SD	R23.476	B	SAN DIEGO, BALBOA AVE	160,000	7,200	4.50	4,752	720	310	1,418	66.00	10.00	4.30	19.70	767	84E
005	11	SD	R23.476	A	SAN DIEGO, BALBOA AVE	144,000	5,759	4.00	3,404	645	184	1,526	59.10	11.20	3.20	26.50	732	78V
005	11	SD	R25.947	A	JCT. RTE. 52 EAST	188,000	7,707	4.10	4,363	809	331	2,204	56.60	10.50	4.30	28.60	1,036	87V
005	11	SD	R30.682	A	SAN DIEGO, NORTH JCT. RTE. 805	75,000	2,850	3.80	1,254	214	91	1,291	44.00	7.50	3.20	45.30	1,045	00E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
005	11	SD	R41.509	B	ENCINITAS BLVD	212,000	14,581	6.88	8,584	1,602	823	3,572	58.87	10.99	5.64	24.50	1,802	14V
005	11	SD	R42.712	B	LEUCADIA BLVD	213,000	9,791	4.60	4,572	711	329	4,179	46.70	7.26	3.36	42.68	1,717	14V
005	11	SD	R51.201	B	JCT. RTE. 78 EAST	196,000	9,428	4.81	3,696	735	368	4,629	39.20	7.80	3.90	49.10	1,848	07V
005	11	SD	R51.201	A	JCT. RTE. 78 EAST	193,000	9,264	4.80	3,631	723	361	4,549	39.20	7.80	3.90	49.10	1,816	07E
005	11	SD	R53.43	A	MISSION AVE	172,000	10,285	5.98	4,032	802	401	5,050	39.20	7.80	3.90	49.10	2,016	07E
005	11	SD	R71.377	B	BASILONE RD	131,000	9,471	7.23	3,713	739	369	4,650	39.20	7.80	3.90	49.10	1,856	07E
005	12	ORA	0	A	SAN DIEGO/ORANGE COUNTY LINE	138,600	10,008	7.22	4,403	752	320	4,533	44.00	7.51	3.20	45.30	1,834	00E
005	12	ORA	6.78	B	JCT RTE 1	242,100	10,288	4.25	4,501	750	322	4,715	43.75	7.29	3.13	45.83	1,901	00E
005	12	ORA	9.604	B	SAN JUAN CAPISTRANO, JCT. RTE. 74	259,000	11,058	4.27	4,838	806	346	5,068	43.75	7.29	3.13	45.83	2,043	00E
005	12	ORA	9.604	A	SAN JUAN CAPISTRANO, JCT. RTE. 74	278,500	11,084	3.98	4,849	808	347	5,080	43.75	7.29	3.13	45.83	2,048	00E
005	12	ORA	13.776	A	CROWN VALLEY PARKWAY	302,600	10,591	3.50	4,634	772	331	4,854	43.75	7.29	3.13	45.83	1,957	00E
005	12	ORA	21.304	B	JCT. RTE. 405, SANTA ANA FWY	278,800	9,396	3.37	4,111	685	294	4,306	43.75	7.29	3.13	45.83	1,736	00E
005	12	ORA	23.12	B	IRVINE, JCT. RTE. 133	200,300	11,015	5.50	4,875	1,077	479	4,584	44.25	9.78	4.35	41.61	1,922	08E
005	12	ORA	23.12	A	IRVINE, JCT. RTE. 133	243,000	13,363	5.50	5,914	1,307	581	5,561	44.25	9.78	4.35	41.61	2,331	08V
005	12	ORA	30.263	B	TUSTIN, JCT. RTE. 55, COSTA MESA FWY	279,000	15,344	5.50	6,790	1,501	668	6,385	44.25	9.78	4.35	41.61	2,677	08E
005	12	ORA	30.263	A	TUSTIN, JCT. RTE. 55, COSTA MESA FWY	329,000	18,093	5.50	8,007	1,770	787	7,529	44.25	9.78	4.35	41.61	3,156	08E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
005	12	ORA	34	B	SANTA ANA, JCT. RTES. 22 AND 57	365,500	20,101	5.50	8,896	1,966	874	8,365	44.25	9.78	4.35	41.61	3,507	08E
005	12	ORA	34	A	SANTA ANA, JCT. RTES. 22 AND 57	286,700	20,069	7.00	#####	2,569	1,244	5,599	53.10	12.80	6.20	27.90	2,724	83E
005	12	ORA	34.942	A	ORANGE, CHAPMAN AVE	253,000	17,710	7.00	9,705	2,285	1,151	4,569	54.80	12.90	6.50	25.80	2,295	83E
005	12	ORA	36.258	B	KATELLA AVE	241,000	22,895	9.50	#####	1,900	1,099	5,472	63.00	8.30	4.80	23.90	2,729	82V
005	12	ORA	36.258	A	KATELLA AVE	264,700	25,411	9.60	#####	2,109	1,525	6,048	61.90	8.30	6.00	23.80	3,055	82E
005	12	ORA	38.915	B	LINCOLN AVE	265,300	25,204	9.50	#####	2,067	1,512	6,074	61.70	8.20	6.00	24.10	3,052	82E
005	12	ORA	38.915	A	LINCOLN AVE	265,300	25,469	9.60	#####	2,165	1,528	5,909	62.30	8.50	6.00	23.20	3,018	82E
005	12	ORA	42.1	B	FULLERTON, JCT. RTE. 91	121,000	7,502	6.20	3,976	863	210	2,453	53.00	11.50	2.80	32.70	2,191	91E
005	12	ORA	42.1	A	FULLERTON, JCT. RTE. 91	121,000	11,315	9.35	5,181	850	556	4,728	45.79	7.51	4.91	41.79	3,945	03E
005	12	ORA	43.43	O	JCT. RTE. 39; BEACH BLVD	167,400	15,652	9.35	7,167	1,175	769	6,541	45.79	7.51	4.91	41.79	2,729	03E
005	07	LA	0	A	ORANGE/LOS ANGELES COUNTY LINE	171,000	13,851	8.10	6,730	1,032	676	5,413	48.59	7.45	4.88	39.08	2,297	11E
005	07	LA	6.848	B	SANTA FE SPRINGS, JCT. RTE. 605	190,000	13,774	7.25	6,693	1,026	672	5,383	48.59	7.45	4.88	39.08	2,285	11E
005	07	LA	6.848	A	SANTA FE SPRINGS, JCT. RTE. 605	228,000	15,230	6.68	6,978	1,831	550	5,871	45.82	12.02	3.61	38.55	2,519	11E
005	07	LA	10.876	A	COMMERCE, GARFIELD AVE	216,000	17,647	8.17	8,066	1,475	895	7,211	45.71	8.36	5.07	40.86	3,037	11E
005	07	LA	13.784	B	COMMERCE, JCT. RTE. 710	229,000	18,045	7.88	8,248	1,509	915	7,373	45.71	8.36	5.07	40.86	3,106	11E
005	07	LA	13.784	A	COMMERCE, JCT. RTE. 710	251,000	16,064	6.40	6,765	1,831	461	7,007	42.11	11.40	2.87	43.62	2,890	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
005	07	LA	16.474	B	LOS ANGELES, JCT. RTE. 60	257,000	18,513	7.20	#####	1,668	516	6,236	54.52	9.01	2.79	33.68	2,732	14V
005	07	LA	16.474	A	LOS ANGELES, JCT. RTE. 60	230,000	15,410	6.70	5,680	1,632	445	7,653	36.86	10.59	2.89	49.66	3,055	12E
005	07	LA	18.452	B	LOS ANGELES, JCT. RTE. 10	224,000	15,188	6.78	4,802	1,485	442	8,459	31.62	9.78	2.91	55.70	3,288	12E
005	07	LA	18.452	A	LOS ANGELES, JCT. RTE. 10	233,000	14,631	6.28	3,858	1,312	427	9,034	26.37	8.97	2.92	61.74	3,435	12E
005	07	LA	20.444	B	LOS ANGELES, JCT. RTE. 110	221,000	14,475	6.55	3,817	1,298	423	8,937	26.37	8.97	2.92	61.74	3,398	12E
005	07	LA	20.444	A	LOS ANGELES, JCT. RTE. 110	289,000	14,479	5.01	3,818	1,299	423	8,939	26.37	8.97	2.92	61.74	3,399	12E
005	07	LA	22.548	B	LOS ANGELES, JCT. RTE. 2	283,000	14,433	5.10	3,806	1,295	421	8,911	26.37	8.97	2.92	61.74	3,389	12E
005	07	LA	22.548	A	LOS ANGELES, JCT. RTE. 2	237,000	15,784	6.66	4,162	1,416	461	9,745	26.37	8.97	2.92	61.74	3,706	11E
005	07	LA	25.781	B	LOS ANGELES, COLORADO BLVD	250,000	15,700	6.28	4,443	1,429	502	9,326	28.30	9.10	3.20	59.40	3,578	13V
005	07	LA	27.08	B	LOS ANGELES, JCT. RTE. 134	260,000	16,016	6.16	4,223	1,437	468	9,888	26.37	8.97	2.92	61.74	3,760	11E
005	07	LA	27.08	A	LOS ANGELES, JCT. RTE. 134	233,000	16,240	6.97	4,448	1,785	775	9,232	27.39	10.99	4.77	56.85	3,619	11E
005	07	LA	36.358	B	LOS ANGELES, JCT. RTE. 170	183,000	12,994	7.10	2,994	1,264	447	8,289	23.04	9.73	3.44	63.79	3,146	14V
005	07	LA	36.358	A	LOS ANGELES, JCT. RTE. 170	289,000	21,500	7.44	5,780	2,023	927	12,770	26.88	9.41	4.31	59.39	4,930	11E
005	07	LA	39.361	B	LOS ANGELES, JCT. RTE. 118	275,000	21,368	7.77	5,690	1,844	872	12,962	26.63	8.63	4.08	60.66	4,969	11E
005	07	LA	41.597	B	LOS ANGELES, JCT. RTE. 405	141,000	11,548	8.19	3,132	916	308	7,192	27.12	7.93	2.67	62.28	2,720	11E
005	07	LA	41.597	A	LOS ANGELES, JCT. RTE. 405	283,000	17,348	6.13	5,730	1,575	583	9,460	33.03	9.08	3.36	54.53	3,695	11E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
005	07	LA	R44.014	A	LOS ANGELES, JCT. RTE. 210	278,000	21,851	7.86	6,420	1,982	758	12,691	29.38	9.07	3.47	58.08	4,897	11E
005	07	LA	R45.584	A	JCT. RTE. 14	200,000	19,440	9.72	4,271	601	243	14,325	21.97	3.09	1.25	73.69	5,183	12E
005	07	LA	R53.565	B	SANTA CLARITA, SOUTH JCT. RTE. 126	154,000	19,405	12.60	4,263	600	243	14,299	21.97	3.09	1.25	73.69	5,173	12E
005	07	LA	R55.48	B	SANTA CLARITA, NORTH JCT. RTE. 126	130,000	19,149	14.73	4,207	592	239	14,111	21.97	3.09	1.25	73.69	5,105	12E
005	07	LA	R55.48	A	SANTA CLARITA, NORTH JCT. RTE. 126	114,000	17,774	15.59	3,893	573	240	13,068	21.90	3.22	1.35	73.52	4,732	14V
005	07	LA	R81.487	B	SOUTH JCT. RTE. 138	69,000	17,216	24.95	4,149	515	243	12,309	24.10	2.99	1.41	71.50	4,475	11E
005	07	LA	R82.103	A	NORTH JCT. RTE. 138	70,000	16,298	23.28	3,841	605	337	11,515	23.57	3.71	2.07	70.66	4,212	11E
005	07	LA	R88.605	O	LOS ANGELES/KERN COUNTY LINE	75,000	17,787	23.72	4,168	692	398	12,529	23.43	3.89	2.24	70.43	4,591	14E
005	06	KER	R0	O	LOS ANGELES/KERN COUNTY LINE	75,000	17,787	23.72	4,168	692	398	12,529	23.43	3.89	2.24	70.43	4,591	14E
005	06	KER	R15.858	B	JCT. RTE. 99 NORTH	75,000	17,071	22.76	3,275	1,896	1,588	10,312	19.18	11.11	9.30	60.40	4,079	14V
005	06	KER	R15.858	A	JCT. RTE. 99 NORTH	33,000	8,952	27.13	1,059	371	309	7,213	11.83	4.14	3.45	80.57	2,605	14V
005	06	KER	19.612	A	JCT. RTE. 166	33,500	8,546	25.51	1,353	687	620	5,886	15.83	8.04	7.25	68.87	2,232	14V
005	06	KER	38.793	B	JCT. RTE. 119	34,000	9,400	27.65	2,046	407	270	6,677	21.77	4.33	2.87	71.03	2,453	14E
005	06	KER	38.793	A	JCT. RTE. 119	34,500	9,601	27.83	2,090	416	276	6,819	21.77	4.33	2.87	71.03	2,505	14E
005	06	KER	41.193	B	JCT. RTE. 43	34,500	9,602	27.83	2,090	416	276	6,820	21.77	4.33	2.87	71.03	2,505	14E
005	06	KER	41.193	A	JCT. RTE. 43	35,000	8,368	23.91	1,536	201	91	6,540	18.35	2.40	1.09	78.15	2,342	14V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
005	06	KER	52.145	B	JCT. RTE. 58	36,000	8,604	23.91	1,646	217	99	6,642	19.13	2.52	1.15	77.18	2,384	14V
005	06	KER	52.145	A	JCT. RTE. 58	35,000	9,779	27.94	1,760	293	196	7,530	18.00	3.00	2.00	77.00	2,715	12E
005	06	KER	73.017	B	JCT. RTE. 46	36,000	9,900	27.50	1,782	396	297	7,425	18.00	4.00	3.00	75.00	2,704	14E
005	06	KER	73.017	A	JCT. RTE. 46	32,000	8,960	28.00	1,613	358	269	6,720	18.00	4.00	3.00	75.00	2,447	14E
005	06	KIN	16.595	B	JCT. RTE. 41	33,500	8,375	25.00	1,675	670	670	5,360	20.00	8.00	8.00	64.00	2,068	14E
005	06	KIN	16.595	A	JCT. RTE. 41	35,000	8,992	25.69	1,880	750	717	5,645	20.91	8.34	7.97	62.78	2,188	14E
005	06	FRE	14.873	B	JCT. RTE. 198	33,500	9,379	28.00	1,688	375	281	7,035	18.00	4.00	3.00	75.00	2,562	14E
005	06	FRE	14.873	A	JCT. RTE. 198	35,000	9,800	28.00	1,764	392	294	7,350	18.00	4.00	3.00	75.00	2,677	14E
005	06	FRE	17.964	B	JCT. RTE. 33 SOUTH, JCT. RTE. 145 NORTH	35,000	9,800	28.00	1,764	392	294	7,350	18.00	4.00	3.00	75.00	2,677	14E
005	06	FRE	17.964	A	JCT. RTE. 33 SOUTH, JCT. RTE. 145 NORTH	35,500	9,940	28.00	1,789	398	298	7,455	18.00	4.00	3.00	75.00	2,715	14E
005	10	MER	6.28	B	JCT. RTE. 165 NORTH	29,000	8,271	28.52	1,610	285	175	6,201	19.47	3.44	2.11	74.97	2,248	04E
005	10	MER	6.28	A	JCT. RTE. 165 NORTH	34,000	9,697	28.52	1,888	334	205	7,270	19.47	3.44	2.11	74.97	2,635	04E
005	10	MER	17.578	A	JCT. RTE. 152	30,000	8,132	27.11	1,082	189	94	6,767	13.31	2.32	1.16	83.21	2,404	14V
005	10	MER	21.839	A	JCT. RTE. 33	26,000	7,844	30.17	1,365	162	85	6,232	17.40	2.07	1.08	79.45	2,225	12V
005	10	MER	23.6	A	NORTH OF ROUTE 33 @ SANTA NELLA TRUCK SCALES	34,500	5,182	15.02	1,033	118	56	3,975	19.93	2.27	1.08	76.71	1,427	14V
005	10	MER	32.391	A	JCT. RTE. 140 EAST	40,500	10,044	24.80	1,653	210	118	8,063	16.46	2.09	1.17	80.28	2,876	04E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
005	10	SJ	0.68	B	JCT. RTE. 580 WEST	36,500	9,053	24.80	1,494	190	109	7,260	16.50	2.10	1.20	80.20	5,180	04E
005	10	SJ	0.68	A	JCT. RTE. 580 WEST	36,500	9,053	24.80	1,494	190	109	7,260	16.50	2.10	1.20	80.20	5,180	04E
005	10	SJ	3.444	A	JCT. RTE. 132	21,500	5,332	24.80	880	112	64	4,276	16.50	2.10	1.20	80.20	1,526	04E
005	10	SJ	6.467	A	JCT. RTE. 33 SOUTH	22,800	7,542	33.08	990	252	123	6,177	13.13	3.34	1.63	81.90	2,207	14V
005	10	SJ	R11.801	B	OLD ROUTE 50; 11TH RD	22,900	7,546	32.95	1,487	196	98	5,765	19.70	2.60	1.30	76.40	2,073	04E
005	10	SJ	R12.623	A	JCT. RTE. 205 WEST	145,000	38,280	26.40	4,058	2,373	1,225	30,624	10.60	6.20	3.20	80.00	11,106	96E
005	10	SJ	R14.834	A	JCT. RTE. 120 EAST	114,000	29,526	25.90	3,218	1,860	886	23,562	10.90	6.30	3.00	79.80	8,543	96E
005	10	SJ	R20.951	B	FRENCH CAMP OVERCROSSING	103,000	26,265	25.50	2,915	1,681	762	20,907	11.10	6.40	2.90	79.60	7,582	96E
005	10	SJ	R20.951	A	FRENCH CAMP OVERCROSSING	107,000	26,751	25.00	3,050	1,739	749	21,213	11.40	6.50	2.80	79.30	7,695	96E
005	10	SJ	25.365	B	STOCKTON, JCT. RTE. 4	136,000	33,320	24.50	3,898	2,199	900	26,323	11.70	6.60	2.70	79.00	9,552	96E
005	10	SJ	25.365	A	STOCKTON, JCT. RTE. 4	132,000	31,681	24.00	3,802	2,091	792	24,996	12.00	6.60	2.50	78.90	9,065	96E
005	10	SJ	26.185	A	STOCKTON, JCT. RTE. 4	130,000	30,550	23.50	3,758	2,047	733	24,012	12.30	6.70	2.40	78.60	8,712	96E
005	10	SJ	29.99	A	STOCKTON, MARCH LANE	106,000	24,381	23.00	3,072	1,658	561	19,090	12.60	6.80	2.30	78.30	6,929	96E
005	10	SJ	32.664	A	STOCKTON, HAMMER LANE	73,000	16,498	22.60	2,112	1,138	363	12,885	12.80	6.90	2.20	78.10	4,677	96E
005	10	SJ	39.573	B	JCT. RTE. 12	63,000	10,326	16.39	2,400	377	169	7,380	23.24	3.65	1.64	71.47	2,690	04E
005	10	SJ	39.573	A	JCT. RTE. 12	53,000	10,838	20.45	2,779	391	176	7,492	25.64	3.61	1.62	69.12	2,744	07V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
005	10	SJ	44.712	B	PELTIER RD	51,000	10,454	20.50	2,373	498	240	7,343	22.70	4.76	2.30	70.24	2,698	14V
005	10	SJ	47.602	A	WALNUT GROVE RD	51,000	11,679	22.90	2,894	419	194	8,172	24.78	3.59	1.66	69.97	2,988	06V
005	03	SAC	0.018	A	SAN JOAQUIN/SACRAMENTO COUNTY LINE	50,000	12,170	24.34	2,828	444	200	8,698	23.24	3.65	1.64	71.47	3,170	04E
005	03	SAC	16.147	A	SACRAMENTO, POCKET/MEADOWVIEW RD	101,000	13,343	13.21	3,101	487	219	9,536	23.24	3.65	1.64	71.47	3,475	04E
005	03	SAC	22.565	B	SACRAMENTO, JCT. RTE. 50	142,000	13,631	9.60	3,326	804	327	9,174	24.40	5.90	2.40	67.30	3,403	87E
005	03	SAC	23.799	A	SACRAMENTO, I RD	177,000	16,993	9.60	3,959	1,020	459	11,555	23.30	6.00	2.70	68.00	4,286	87E
005	03	SAC	26.722	B	SACRAMENTO, JCT. RTE. 80	154,000	14,784	9.60	3,607	872	355	9,950	24.40	5.90	2.40	67.30	3,691	86V
005	03	SAC	26.722	A	SACRAMENTO, JCT. RTE. 80	152,000	12,282	8.08	3,338	640	346	7,958	27.18	5.21	2.82	64.79	2,972	07E
005	03	SAC	29.907	B	SACRAMENTO, JCT. RTE. 99 NORTH	122,000	14,091	11.55	3,830	734	397	9,130	27.18	5.21	2.82	64.79	3,410	07E
005	03	SAC	29.907	A	SACRAMENTO, JCT. RTE. 99 NORTH	75,000	8,514	11.35	2,258	430	236	5,590	26.52	5.05	2.77	65.67	2,082	08V
005	03	SAC	32.734	A	SACRAMENTO, AIRPORT BLVD	49,000	7,775	15.87	2,005	409	233	5,128	25.78	5.26	3.00	65.95	1,911	09V
005	03	YOL	R6.51	B	WOODLAND, EAST MAIN RD	46,500	9,663	20.78	2,584	506	269	6,304	26.74	5.24	2.78	65.24	2,351	07E
005	03	YOL	R6.51	A	WOODLAND, EAST MAIN RD	27,500	5,714	20.78	1,528	299	159	3,728	26.74	5.24	2.78	65.24	1,391	07E
005	03	YOL	R7.086	A	WOODLAND, JCT. RTE. 113	34,000	7,906	23.25	704	885	568	5,749	8.90	11.20	7.19	72.72	2,173	08E
005	03	YOL	R22.61	B	JCT. RTE. 505 SOUTH	20,700	5,771	27.88	524	508	363	4,376	9.08	8.80	6.29	75.83	1,628	14E
005	03	YOL	R22.61	A	JCT. RTE. 505 SOUTH	32,500	9,301	28.62	2,001	596	406	6,298	21.51	6.41	4.37	67.71	2,357	07V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
005	03	COL	R17.975	B	WILLIAMS, E RD	26,500	6,686	25.23	755	328	180	5,423	11.29	4.91	2.69	81.11	1,954	14V
005	03	COL	R18.722	B	JCT. RTE. 20	26,500	7,705	29.08	1,293	485	359	5,568	16.78	6.29	4.66	72.26	2,064	06E
005	03	COL	R18.722	A	JCT. RTE. 20	24,600	7,031	28.58	1,636	149	70	5,176	23.27	2.12	0.99	73.62	1,867	07E
005	03	GLE	R9.872	B	WILLOWS, JCT. RTE. 162	24,300	7,077	29.12	1,695	149	71	5,162	23.95	2.11	1.00	72.94	1,864	14V
005	03	GLE	R9.872	A	WILLOWS, JCT. RTE. 162	25,500	7,288	28.58	1,696	155	72	5,365	23.27	2.13	0.99	73.61	1,935	07V
005	03	GLE	R25.529	B	JCT. RTE. 32 EAST	25,000	7,145	28.58	1,663	151	71	5,260	23.27	2.12	0.99	73.62	1,897	07E
005	03	GLE	R25.529	A	JCT. RTE. 32 EAST	24,000	6,079	25.33	381	299	156	5,243	6.27	4.92	2.57	86.25	1,873	06E
005	03	GLE	R28.821	O	GLENN/TEHAMA COUNTY LINE	24,100	5,610	23.28	393	168	84	4,965	7.00	3.00	1.50	88.50	1,754	14E
005	02	TEH	R0	O	GLENN/TEHAMA COUNTY LINE	24,100	5,610	23.28	393	168	84	4,965	7.00	3.00	1.50	88.50	1,754	14E
005	02	TEH	R5.769	A	LIBERAL AVE	25,000	5,610	22.44	393	168	84	4,965	7.00	3.00	1.50	88.50	1,754	14E
005	02	TEH	R7.486	A	SOUTH AVE	26,500	5,634	21.26	394	169	85	4,986	7.00	3.00	1.50	88.50	1,762	14E
005	02	TEH	R8.975	A	CORNING RD	28,500	5,641	19.79	379	167	81	5,014	6.72	2.96	1.44	88.88	1,770	14V
005	02	TEH	R10.969	A	FINNELL AVE	29,000	5,640	19.45	391	180	104	4,965	6.93	3.19	1.85	88.03	1,759	14E
005	02	TEH	R13.965	A	GYLE RD	27,500	5,640	20.51	403	193	127	4,917	7.15	3.43	2.26	87.17	1,747	14E
005	02	TEH	R19.781	A	FLORES AVE	28,000	5,642	20.15	415	206	151	4,870	7.36	3.66	2.67	86.31	1,736	14E
005	02	TEH	R24.871	A	RED BLUFF, SOUTH MAIN RD	31,000	5,988	19.32	453	233	184	5,118	7.57	3.89	3.08	85.46	1,830	14E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
005	02	TEH	R24.942	A	RED BLUFF, DIAMOND AVE INTERCHANGE	34,000	5,987	17.61	466	247	209	5,065	7.79	4.12	3.49	84.60	1,817	14E
005	02	TEH	R26.525	A	RED BLUFF, JCT. RTE. 36	37,500	6,091	16.24	487	266	238	5,100	8.00	4.36	3.90	83.74	1,836	14E
005	02	TEH	R28.377	A	NORTH RED BLUFF	38,500	6,100	15.84	501	280	263	5,056	8.21	4.59	4.31	82.89	1,826	14E
005	02	TEH	31.043	A	WILCOX RD	38,000	6,107	16.07	509	284	220	5,094	8.33	4.65	3.61	83.41	1,834	14E
005	02	TEH	32.236	A	JELLYS FERRY RD	37,000	6,106	16.50	516	288	177	5,125	8.45	4.71	2.90	83.94	1,839	14E
005	02	TEH	36.371	A	HOOKER CREEK RD	37,000	6,123	16.55	525	292	134	5,172	8.57	4.77	2.19	84.46	1,849	14E
005	02	TEH	38.716	B	SUNSET HILLS DRIVE	37,000	6,122	16.55	532	296	91	5,203	8.69	4.84	1.49	84.99	1,855	14E
005	02	TEH	41.525	X	BOWMAN RD	35,000	6,325	18.07	509	235	195	5,386	8.05	3.72	3.08	85.15	1,926	14E
005	02	TEH	42.115	O	TEHAMA/SHASTA COUNTY LINE	42,000	6,517	15.52	534	257	181	5,545	8.19	3.95	2.78	85.07	1,982	14E
005	02	SHA	0	O	TEHAMA/SHASTA COUNTY LINE	42,000	6,517	15.52	534	257	181	5,545	8.19	3.95	2.78	85.07	1,982	14E
005	02	SHA	0.909	A	FOURTH RD	44,000	6,517	14.81	539	265	172	5,541	8.27	4.06	2.64	85.03	1,980	14E
005	02	SHA	1.907	A	NORTH COTTONWOOD	49,000	6,523	13.31	545	273	162	5,543	8.35	4.18	2.49	84.99	1,980	14E
005	02	SHA	R3.83	A	JCT. RTE. 273 NORTH	39,500	6,352	16.08	535	272	149	5,396	8.42	4.29	2.34	84.95	1,927	14E
005	02	SHA	R4.289	A	ANDERSON, DESCHUTES RD	48,500	7,722	15.92	656	341	169	6,556	8.49	4.41	2.19	84.91	2,341	14E
005	02	SHA	R5.294	A	ANDERSON, BALLS FERRY RD	40,000	6,271	15.68	537	283	128	5,323	8.56	4.52	2.04	84.87	1,900	14E
005	02	SHA	R5.64	A	ANDERSON, NORTH RD	48,000	7,640	15.92	659	355	144	6,482	8.62	4.64	1.89	84.83	2,314	14E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
005	02	SHA	R6.743	A	RIVERSIDE AVE	48,000	7,640	15.92	665	363	133	6,479	8.70	4.75	1.74	84.79	2,312	14E
005	02	SHA	R9.772	A	KNIGHTON RD	51,000	6,053	11.87	531	295	96	5,131	8.77	4.87	1.59	84.75	1,830	14E
005	02	SHA	R12.152	A	CHURN CREEK RD	57,000	6,238	10.95	552	311	90	5,285	8.85	4.98	1.44	84.71	1,886	14V
005	02	SHA	R15.448	A	REDDING, JCT. RTE. 44	54,000	6,312	11.69	523	309	96	5,384	8.29	4.89	1.52	85.29	1,918	14E
005	02	SHA	R17.322	A	REDDING, JCT. RTE. 299	42,500	6,077	14.30	470	292	97	5,218	7.73	4.80	1.60	85.86	1,858	14E
005	02	SHA	R18.068	A	REDDING, TWINVIEW BLVD	34,500	5,837	16.92	418	275	98	5,046	7.16	4.71	1.68	86.44	1,795	14E
005	02	SHA	R18.481	A	REDDING, JCT. RTE. 273	41,500	5,406	13.03	357	250	95	4,704	6.60	4.62	1.76	87.01	1,673	14V
005	02	SHA	R19.402	A	REDDING, OASIS RD	33,500	5,373	16.04	372	241	92	4,668	6.92	4.49	1.71	86.88	1,659	14E
005	02	SHA	R20.995	A	PINE GROVE	29,000	5,334	18.39	386	233	89	4,626	7.23	4.36	1.66	86.75	1,644	14E
005	02	SHA	R22.144	A	JCT. RTE. 151 WEST	21,000	5,313	25.30	401	224	86	4,602	7.55	4.22	1.62	86.61	1,635	14E
005	02	SHA	R24.082	A	MOUNTAIN GATE	19,500	5,458	27.99	549	172	68	4,669	10.06	3.15	1.25	85.54	1,656	14V
005	02	SHA	R26.035	A	FAWNDALE	19,000	5,458	28.73	546	173	67	4,672	10.01	3.17	1.23	85.58	1,657	14E
005	02	SHA	R27.632	A	BRIDGE BAY	18,300	5,444	29.75	543	174	66	4,661	9.97	3.19	1.22	85.62	1,653	14E
005	02	SHA	R29.315	A	TURNTABLE BAY RD	18,200	5,444	29.59	540	175	65	4,664	9.92	3.21	1.20	85.66	1,654	14E
005	02	SHA	R32.159	A	O' BRIEN	17,500	5,446	30.94	538	176	65	4,667	9.88	3.24	1.19	85.70	1,654	14E
005	02	SHA	R36.825	A	GILMAN RD	17,300	5,423	31.35	533	177	63	4,650	9.83	3.26	1.17	85.74	1,649	14E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
005	02	SHA	R41.053	A	ANTLER	16,600	5,403	32.54	529	177	63	4,634	9.79	3.28	1.16	85.78	1,643	14E
005	02	SHA	R42.316	A	LAKEHEAD	16,500	5,382	32.62	524	178	61	4,619	9.74	3.30	1.14	85.81	1,637	14E
005	02	SHA	52.9	A	GIBSON	16,300	5,374	32.97	521	178	61	4,614	9.70	3.32	1.13	85.85	1,635	14E
005	02	SHA	57.41	A	SIMS RD	16,300	5,374	32.97	519	179	60	4,616	9.65	3.34	1.11	85.89	1,636	14E
005	02	SHA	59.35	A	FLUME CREEK	16,300	5,374	32.97	516	181	59	4,618	9.61	3.36	1.10	85.93	1,637	14E
005	02	SHA	60.508	A	CONANT RD	16,400	5,374	32.77	516	181	59	4,618	9.61	3.36	1.10	85.93	1,637	14E
005	02	SHA	61.745	A	SWEETBRIER AVE	16,500	5,374	32.57	516	181	59	4,618	9.61	3.36	1.10	85.93	1,637	14E
005	02	SHA	63.583	A	CASTELLA	16,700	5,373	32.18	509	184	56	4,624	9.47	3.43	1.05	86.05	1,638	14E
005	02	SHA	65.413	A	SODA CREEK RD	16,800	5,375	31.99	507	185	56	4,627	9.43	3.45	1.04	86.09	1,639	14E
005	02	SHA	66.842	A	CASTLE CRAGS DRIVE	17,200	5,371	31.23	504	186	55	4,626	9.38	3.47	1.02	86.12	1,639	14E
005	02	SHA	67.019	O	SHASTA/SISKIYOU COUNTY LINE	17,200	5,371	31.23	502	187	54	4,628	9.34	3.49	1.01	86.16	1,640	14E
005	02	SIS	0	O	SHASTA/SISKIYOU COUNTY LINE	17,200	5,371	31.23	502	187	54	4,628	9.34	3.49	1.01	86.16	1,640	14E
005	02	SIS	0.685	A	SOUTH DUNSMUIR	16,300	5,384	33.03	498	190	53	4,643	9.25	3.53	0.98	86.24	1,645	14E
005	02	SIS	2.514	A	CENTRAL DUNSMUIR	17,400	5,384	30.95	495	191	52	4,646	9.20	3.55	0.96	86.28	1,645	14E
005	02	SIS	3.841	A	DUNSMUIR, DUNSMUIR AVE	18,000	5,451	30.28	499	195	52	4,705	9.16	3.57	0.95	86.32	1,666	14E
005	02	SIS	5.899	A	MOTT AVE	18,400	5,474	29.75	499	197	51	4,727	9.11	3.60	0.93	86.36	1,674	14E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
005	02	SIS	R8.475	A	JCT. RTE. 89	18,400	5,548	30.15	503	201	51	4,793	9.07	3.62	0.92	86.39	1,697	14E
005	02	SIS	R10.485	A	MOUNT SHASTA, LAKE RD	19,000	5,086	26.77	459	185	46	4,396	9.02	3.64	0.90	86.43	1,556	14V
005	02	SIS	R12.062	A	NORTH MOUNT SHASTA	22,400	5,123	22.87	441	185	50	4,447	8.60	3.62	0.97	86.80	1,574	14E
005	02	SIS	R13.184	A	ABRAMS LAKE RD	21,800	5,127	23.52	419	185	53	4,470	8.18	3.61	1.04	87.17	1,581	14E
005	02	SIS	R15.339	A	DEETZ RD	21,300	5,193	24.38	403	186	58	4,546	7.76	3.59	1.11	87.55	1,608	14E
005	02	SIS	R17.441	A	SOUTH WEED	20,400	4,936	24.19	362	177	58	4,339	7.33	3.58	1.17	87.92	1,534	14E
005	02	SIS	R19.07	A	JCT. RTE. 97 NORTH	15,000	3,633	24.22	251	129	45	3,208	6.91	3.56	1.24	88.29	1,134	14E
005	02	SIS	R19.856	A	JCT. RTE. 265	15,900	3,634	22.85	236	129	48	3,221	6.49	3.55	1.31	88.66	1,138	14E
005	02	SIS	R22.999	A	EDGEWOOD	15,200	3,992	26.26	242	141	55	3,554	6.06	3.53	1.38	89.03	1,256	14V
005	02	SIS	R25.345	A	WEED AIRPORT NB OFF	15,300	3,992	26.09	236	138	54	3,564	5.90	3.45	1.36	89.29	1,258	14E
005	02	SIS	R31.178	A	LOUIE RD	15,300	3,996	26.12	229	134	54	3,579	5.74	3.36	1.34	89.55	1,263	14E
005	02	SIS	R38.207	A	GRENADA	16,600	4,016	24.19	224	132	53	3,607	5.57	3.28	1.33	89.82	1,272	14E
005	02	SIS	R42.508	A	KILLGORE HILLS RD	16,900	4,014	23.75	217	128	53	3,616	5.41	3.20	1.31	90.08	1,275	14E
005	02	SIS	R45.62	A	SOUTH YREKA	16,100	4,023	24.99	211	125	52	3,635	5.25	3.11	1.29	90.34	1,280	14E
005	02	SIS	R47.563	A	YREKA, MINER RD	14,700	4,024	27.37	205	122	51	3,646	5.09	3.03	1.28	90.61	1,283	14E
005	02	SIS	R48.239	A	YREKA, JCT. RTE. 3	13,400	4,035	30.11	199	119	51	3,666	4.92	2.95	1.26	90.87	1,291	14E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
005	02	SIS	R58.326	A	JCT. RTE. 96 WEST	13,900	4,003	28.80	191	114	50	3,648	4.76	2.86	1.25	91.13	1,283	14E
005	02	SIS	R61.553	A	HENLEY WAY	13,800	4,518	32.73	208	126	56	4,128	4.60	2.78	1.23	91.39	1,451	14E
005	02	SIS	R62.921	A	DITCH CREEK RD	13,800	4,518	32.73	201	122	55	4,140	4.44	2.70	1.21	91.66	1,455	14E
005	02	SIS	R65.517	A	BAILEY HILL RD RT	13,800	4,517	32.73	193	118	54	4,152	4.27	2.61	1.20	91.92	1,458	14V
005	02	SIS	R68.328	A	HILT RD	14,700	4,515	30.71	191	118	54	4,152	4.23	2.61	1.20	91.96	1,458	14E
005	02	SIS	R69.293	B	OREGON STATE LINE	14,700	4,515	30.71	191	118	54	4,152	4.23	2.61	1.20	91.96	1,458	14E
006	09	INY	0	A	JCT. RTE. 395	3,500	420	12.00	54	17	0	349	12.90	4.00	0.00	83.10	124	96V
006	09	INY	R3.952	A	SILVER CANYON RD	2,100	644	30.67	222	41	30	351	34.47	6.37	4.66	54.50	137	13V
006	09	MNO	25.715	B	BENTON STATION, JCT. RTE. 120 WEST	1,890	435	23.00	100	22	4	309	23.00	5.00	1.00	71.00	113	92E
006	09	MNO	25.715	A	BENTON STATION, JCT. RTE. 120 WEST	890	214	24.00	51	15	2	146	24.00	7.00	1.00	68.00	54	92E
006	09	MNO	32.29	B	NEVADA STATE LINE	900	207	23.00	56	12	4	135	27.00	6.00	2.00	65.00	50	90E
007	11	IMP	0.04	A	POE TRUCKS COMM VEHICLE INSPECTION	2,400	1,500	62.50	134	202	17	1,147	8.93	13.47	1.13	76.47	421	14E
007	11	IMP	1.188	B	CALEXICO, JCT RTE 98	8,300	1,999	24.08	427	301	52	1,219	21.36	15.06	2.60	60.99	471	14V
008	11	SD	T0.407	A	SAN DIEGO, SUNSET CLIFFS BLVD	11,900	119	1.00	98	9	3	9	82.30	7.40	2.90	7.40	8	78E
008	11	SD	L2.379	B	JCT RTE 5 LT LANES	100,000	1,200	1.20	1,018	85	8	89	84.80	7.10	0.70	7.40	75	78V
008	11	SD	L2.379	A	JCT RTE 5 LT LANES	128,000	3,584	2.80	2,398	516	154	516	66.90	14.40	4.30	14.40	332	83V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
008	11	SD	2.41	B	SAN DIEGO, JCT. RTE. 163	199,000	5,373	2.70	4,159	580	134	500	77.40	10.80	2.50	9.30	391	83E
008	11	SD	2.41	A	SAN DIEGO, JCT. RTE. 163	205,000	5,740	2.80	4,483	574	138	545	78.10	10.00	2.40	9.50	418	83E
008	11	SD	4.378	B	SAN DIEGO, JCT. RTE. 805	194,000	6,208	3.20	4,662	615	211	720	75.10	9.90	3.40	11.60	499	83E
008	11	SD	5.638	B	JCT. RTE. 15	237,000	7,110	3.00	4,159	903	299	1,749	58.50	12.70	4.20	24.60	876	83V
008	11	SD	5.638	A	JCT. RTE. 15	209,000	7,315	3.50	4,682	841	329	1,463	64.00	11.50	4.50	20.00	794	84E
008	11	SD	10.57	B	FLETCHER PARKWAY	186,000	6,882	3.70	4,115	874	241	1,652	59.80	12.70	3.50	24.00	830	84V
008	11	SD	10.57	A	FLETCHER PARKWAY	170,000	7,479	4.40	4,226	1,152	381	1,720	56.50	15.40	5.10	23.00	903	78V
008	11	SD	15.8	B	EL CAJON, JCT. RTE. 67 NORTH	145,000	6,814	4.70	3,673	893	313	1,935	53.90	13.10	4.60	28.40	924	78V
008	11	SD	15.8	A	EL CAJON, JCT. RTE. 67 NORTH	114,000	3,307	2.90	1,832	374	116	985	55.40	11.30	3.50	29.80	455	78V
008	11	SD	R18.727	B	GREENFIELD DRIVE	91,000	9,506	10.45	7,188	659	509	1,150	75.62	6.93	5.35	12.10	784	14V
008	11	SD	R18.727	A	GREENFIELD DRIVE	79,000	5,451	6.90	2,873	425	131	2,022	52.70	7.80	2.40	37.10	857	86V
008	11	SD	R37.831	B	JCT. RTE. 79 NORTH	24,600	2,952	12.00	1,160	174	89	1,529	39.30	5.90	3.00	51.80	597	86E
008	11	SD	R37.831	A	JCT. RTE. 79 NORTH	19,900	2,705	13.60	879	211	78	1,537	32.50	7.80	2.90	56.80	592	00E
008	11	SD	R51.98	B	CAMERON RD	15,300	1,907	12.46	727	107	44	1,029	38.12	5.61	2.31	53.96	396	14V
008	11	SD	R65.904	B	JCT. RTE. 94 SOUTH	14,200	1,973	13.89	706	91	45	1,131	35.78	4.59	2.29	57.34	430	05V
008	11	SD	R65.904	A	JCT. RTE. 94 SOUTH	13,800	1,954	14.16	699	90	45	1,120	35.78	4.59	2.29	57.34	426	05V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
008	11	IMP	R10.01	B	JCT. RTE. 98	13,100	1,821	13.90	652	84	42	1,043	35.80	4.60	2.30	57.30	397	05E
008	11	IMP	R10.01	A	JCT. RTE. 98	11,800	1,640	13.90	587	75	38	940	35.80	4.60	2.30	57.30	357	05E
008	11	IMP	R23.48	A	DUNAWAY RD	12,400	1,523	12.28	431	84	34	974	28.30	5.52	2.23	63.95	364	14V
008	11	IMP	R29.933	B	DREW RD	12,400	2,014	16.24	597	93	37	1,287	29.63	4.63	1.85	63.89	479	05E
008	11	IMP	R37.972	B	JCT. RTE. 86	29,500	3,157	10.70	1,017	174	69	1,897	32.20	5.50	2.20	60.10	716	05E
008	11	IMP	R37.972	A	JCT. RTE. 86	31,500	3,204	10.17	1,033	175	70	1,926	32.24	5.46	2.19	60.11	727	05E
008	11	IMP	R40.944	B	JCT. RTE. 111	31,600	2,420	7.66	857	128	47	1,388	35.41	5.29	1.94	57.36	528	14E
008	11	IMP	R40.944	A	JCT. RTE. 111	18,000	4,140	23.00	1,060	273	108	2,699	25.60	6.60	2.60	65.20	1,009	00E
008	11	IMP	R53.497	B	JCT. RTE. 115 NORTH	11,800	3,540	30.00	906	234	92	2,308	25.60	6.60	2.60	65.20	863	00E
008	11	IMP	R53.497	A	JCT. RTE. 115 NORTH	12,500	3,313	26.50	848	219	86	2,160	25.60	6.60	2.60	65.20	808	00E
008	11	IMP	R65.752	B	EAST JCT. RTE. 98 WEST	12,500	3,313	26.50	848	219	86	2,160	25.60	6.60	2.60	65.20	808	00E
008	11	IMP	R65.752	A	EAST JCT. RTE. 98 WEST	14,600	3,504	24.00	897	231	91	2,285	25.60	6.60	2.60	65.20	854	00E
008	11	IMP	R96.544	X	4TH AVE	12,800	2,729	21.32	636	163	105	1,825	23.31	5.97	3.85	66.87	682	14V
009	05	SCR	0.046	A	SANTA CRUZ, JCT. RTE. 1	26,000	1,820	7.00	1,110	309	55	346	61.00	17.00	3.00	19.00	195	14E
009	05	SCR	0.63	B	SANTA CRUZ, NORTH CITY LIMITS	5,000	151	3.00	143	8	0	0	95.00	5.00	0.00	0.00	6	14E
009	05	SCR	6.46	B	FELTON, GRAHAM HILL RD	12,200	732	6.00	373	81	7	271	51.00	11.00	1.00	37.00	115	14E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
009	05	SCR	6.46	A	FELTON, GRAHAM HILL RD	20,900	1,045	5.00	752	199	21	73	72.00	19.00	2.00	7.00	73	14E
009	05	SCR	13.037	B	BOULDER CREEK, SOUTH JCT. RTE. 236	12,200	610	5.00	573	31	3	3	94.00	5.00	0.50	0.50	24	14V
009	05	SCR	13.037	A	BOULDER CREEK, SOUTH JCT. RTE. 236	15,700	628	4.00	609	13	0	6	97.00	2.00	0.00	1.00	25	14V
009	05	SCR	27.094	B	JCT. RTE. 35	2,500	50	2.00	43	7	0	0	86.60	13.40	0.00	0.00	2	01E
009	04	SCL	0	A	JCT. RTE. 35	3,250	19	0.58	12	7	0	0	65.38	34.62	0.00	0.00	1	01V
009	04	SCL	R7.4	B	SARATOGA, JCT. RTE. 85 NORTH	14,800	382	2.58	334	48	0	0	87.38	12.62	0.00	0.00	16	01V
009	04	SCL	7.4	A	SARATOGA, JCT. RTE. 85 NORTH	13,200	458	3.47	351	76	14	17	76.55	16.63	3.01	3.81	27	01V
009	04	SCL	11.448	B	LOS GATOS, JCT. RTE. 17	36,000	1,166	3.24	826	215	37	88	70.81	18.43	3.17	7.59	84	01V
010	07	LA	19.714	O	BUSWAY; EAST LA CITY LIMITS	9,600	1,005	10.47	823	97	84	1	81.88	9.61	8.40	0.12	50	09V
010	07	LA	R2.155	A	SANTA MONICA, JCT. RTE. 1	148,000	3,729	2.52	2,854	385	163	327	76.52	10.33	4.38	8.77	272	10E
010	07	LA	R5.454	B	LOS ANGELES, JCT. RTE. 405	235,000	4,583	1.95	3,507	473	201	402	76.52	10.33	4.38	8.77	334	10E
010	07	LA	R5.454	A	LOS ANGELES, JCT. RTE. 405	247,000	8,350	3.38	5,420	1,075	309	1,546	64.92	12.87	3.70	18.52	867	10E
010	07	LA	R8.965	B	LOS ANGELES, JCT. RTE. 187	255,000	8,619	3.38	5,595	1,109	319	1,596	64.92	12.87	3.70	18.52	895	10E
010	07	LA	R8.965	A	LOS ANGELES, JCT. RTE. 187	266,000	8,992	3.38	5,837	1,157	333	1,665	64.92	12.87	3.70	18.52	934	10E
010	07	LA	R11.698	O	LOS ANGELES, 10TH AVE	301,000	10,174	3.38	6,605	1,309	376	1,884	64.92	12.87	3.70	18.52	1,057	10E
010	07	LA	14.836	B	LOS ANGELES, JCT. RTE. 110	328,000	11,087	3.38	7,197	1,427	410	2,053	64.92	12.87	3.70	18.52	1,152	10E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
010	07	LA	14.836	A	LOS ANGELES, JCT. RTE. 110	251,000	9,163	3.65	4,967	1,368	407	2,421	54.21	14.93	4.44	26.42	1,195	13E
010	07	LA	16.025	A	SAN PEDRO ST	254,000	9,271	3.65	5,026	1,384	412	2,449	54.21	14.93	4.44	26.42	1,209	13E
010	07	LA	S0	A	LOS ANGELES, JCT. RTE. 101	90,000	2,204	2.45	1,234	231	53	686	55.98	10.48	2.42	31.12	309	10E
010	07	LA	S0.655	B	LOS ANGELES, JCT. RTE. 5	90,000	2,204	2.45	1,234	231	53	686	55.98	10.48	2.42	31.12	309	10E
010	07	LA	18.394	A	LOS ANGELES, JCT. RTE. 5	210,000	7,329	3.49	3,090	934	355	2,950	42.16	12.74	4.85	40.25	1,264	10E
010	07	LA	19.668	O	EAST LOS ANGELES CITY LIMITS	232,000	7,169	3.09	2,447	1,059	308	3,355	34.14	14.77	4.29	46.80	1,386	13V
010	07	LA	21.382	B	MONTEREY PARK, JCT. RTE. 710	221,000	7,602	3.44	3,205	968	369	3,060	42.16	12.74	4.85	40.25	1,311	10E
010	07	LA	21.382	A	MONTEREY PARK, JCT. RTE. 710	210,000	6,468	3.08	3,062	730	243	2,433	47.34	11.29	3.76	37.61	1,049	13E
010	07	LA	24.32	O	ALMANSOR AVE	220,000	6,776	3.08	3,208	765	255	2,548	47.34	11.29	3.76	37.61	1,099	13E
010	07	LA	24.831	A	MONTEREY PARK, NEW AVE	226,000	6,961	3.08	3,295	786	262	2,618	47.34	11.29	3.76	37.61	1,129	13E
010	07	LA	26.857	B	EL MONTE, JCT. RTE. 164	218,000	6,713	3.08	3,178	758	252	2,525	47.34	11.29	3.76	37.61	1,089	13E
010	07	LA	26.857	A	EL MONTE, JCT. RTE. 164	204,000	6,282	3.08	2,974	709	236	2,363	47.34	11.29	3.76	37.61	1,019	13E
010	07	LA	31.151	B	BALDWIN PARK, JCT. RTE. 605	226,000	7,616	3.37	3,408	1,284	411	2,513	44.75	16.86	5.40	32.99	1,165	13V
010	07	LA	31.151	A	BALDWIN PARK, JCT. RTE. 605	241,000	15,545	6.45	5,660	1,217	735	7,933	36.41	7.83	4.73	51.03	3,155	10E
010	07	LA	36.5	B	WEST COVINA, AZUSA AVE	219,000	15,637	7.14	5,693	1,224	740	7,980	36.41	7.83	4.73	51.03	3,174	10E
010	07	LA	42.443	B	POMONA, JCT. RTES. 57/71	205,000	16,072	7.84	5,852	1,258	760	8,202	36.41	7.83	4.73	51.03	3,262	10E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
010	07	LA	42.443	A	POMONA, JCT. RTES. 57/71	241,000	16,219	6.73	4,446	1,677	757	9,339	27.41	10.34	4.67	57.58	3,643	10E
010	07	LA	47.737	B	POMONA, INDIAN HILL BLVD	244,000	16,104	6.60	4,414	1,665	752	9,273	27.41	10.34	4.67	57.58	3,617	10V
010	07	LA	48.265	O	LOS ANGELES/SAN BERNARDINO COUNTY LINE	245,000	16,047	6.55	4,399	1,659	749	9,240	27.41	10.34	4.67	57.58	3,604	10E
010	08	SBD	0	O	LOS ANGELES/SAN BERNARDINO COUNTY LINE	245,000	16,047	6.55	4,399	1,659	749	9,240	27.41	10.34	4.67	57.58	3,604	10E
010	08	SBD	1.229	B	MONTCLAIR, CENTRAL AVE	246,000	16,334	6.64	4,752	1,553	590	9,439	29.09	9.51	3.61	57.79	3,652	05E
010	08	SBD	1.229	A	MONTCLAIR, CENTRAL AVE	253,000	16,799	6.64	4,887	1,598	606	9,708	29.09	9.51	3.61	57.79	3,756	05E
010	08	SBD	3.468	B	UPLAND, JCT. RTE. 83	253,000	16,927	6.69	4,924	1,610	611	9,782	29.09	9.51	3.61	57.79	3,785	05E
010	08	SBD	3.468	A	UPLAND, JCT. RTE. 83	256,000	17,126	6.69	4,982	1,629	618	9,897	29.09	9.51	3.61	57.79	3,830	05E
010	08	SBD	9.936	B	ONTARIO, JCT. RTE. 15	265,000	17,729	6.69	5,157	1,686	640	10,246	29.09	9.51	3.61	57.79	3,965	05E
010	08	SBD	9.936	A	ONTARIO, JCT. RTE. 15	250,000	25,574	10.23	6,511	2,606	744	15,713	25.46	10.19	2.91	61.44	5,998	06E
010	08	SBD	11.132	B	ETIWANDA AVE	250,000	25,574	10.23	6,511	2,606	744	15,713	25.46	10.19	2.91	61.44	5,998	06E
010	08	SBD	11.132	A	ETIWANDA AVE	214,000	21,892	10.23	5,574	2,231	637	13,450	25.46	10.19	2.91	61.44	5,134	06V
010	08	SBD	13.169	B	FONTANA, CHERRY AVE	214,000	22,021	10.29	5,871	2,237	650	13,263	26.66	10.16	2.95	60.23	5,083	08V
010	08	SBD	R18.492	B	BLOOMINGTON, CEDAR AVE	200,000	20,458	10.23	4,953	2,138	602	12,765	24.21	10.45	2.94	62.39	4,862	06E
010	08	SBD	R18.492	A	BLOOMINGTON, CEDAR AVE	196,000	19,953	10.18	4,988	1,995	599	12,371	25.00	10.00	3.00	62.00	4,714	06E
010	08	SBD	20.965	B	PEPPER AVE	197,000	19,897	10.10	4,875	1,890	597	12,535	24.50	9.50	3.00	63.00	4,757	06E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
010	08	SBD	20.965	A	PEPPER AVE	198,000	19,794	10.00	4,851	1,782	588	12,573	24.50	9.00	2.97	63.50	4,758	06E
010	08	SBD	R23.248	B	COLTON, MOUNT VERNON AVE	204,000	20,176	9.89	4,943	1,816	605	12,812	24.50	9.00	3.00	63.50	4,849	06E
010	08	SBD	R24.24	B	COLTON, JCT. RTE. 215	200,000	22,200	11.10	8,214	2,886	821	10,279	37.00	13.00	3.70	46.30	4,220	84E
010	08	SBD	R24.24	A	COLTON, JCT. RTE. 215	230,000	25,301	11.00	#####	3,061	886	11,006	40.90	12.10	3.50	43.50	4,571	84V
010	08	SBD	27.296	B	MOUNTAIN VIEW AVE	198,000	26,136	13.20	#####	3,162	915	11,369	40.90	12.10	3.50	43.50	4,722	84E
010	08	SBD	27.296	A	MOUNTAIN VIEW AVE	194,000	23,861	12.30	9,807	2,386	787	10,881	41.10	10.00	3.30	45.60	4,432	84E
010	08	SBD	29.313	B	ALABAMA RD OC	189,000	22,680	12.00	9,140	2,064	1,179	10,297	40.30	9.10	5.20	45.40	4,236	89E
010	08	SBD	29.313	A	ALABAMA RD OC	176,000	21,119	12.00	8,511	1,922	1,098	9,588	40.30	9.10	5.20	45.40	3,944	89E
010	08	SBD	30.899	B	REDLANDS, JCT. RTE. 38 NORTH	176,000	18,304	10.40	7,889	1,739	915	7,761	43.10	9.50	5.00	42.40	3,248	85V
010	08	SBD	30.899	A	REDLANDS, JCT. RTE. 38 NORTH	148,000	17,760	12.00	7,157	1,616	924	8,063	40.30	9.10	5.20	45.40	3,317	86E
010	08	SBD	35.5	B	YUCAIPA BLVD	138,000	17,940	13.00	6,656	1,668	538	9,078	37.10	9.30	3.00	50.60	3,597	86E
010	08	SBD	35.5	A	YUCAIPA BLVD	112,000	17,920	16.00	6,093	1,075	358	10,394	34.00	6.00	2.00	58.00	3,951	86V
010	08	RIV	R3.048	A	CHERRY VALLEY BLVD	93,000	12,182	13.10	3,691	670	268	7,553	30.30	5.50	2.20	62.00	2,836	91V
010	08	RIV	6.67	B	JCT. RTE. 60 WEST	90,000	12,150	13.50	3,438	693	632	7,387	28.30	5.70	5.20	60.80	2,826	85V
010	08	RIV	6.67	A	JCT. RTE. 60 WEST	124,000	16,740	13.50	6,713	971	703	8,353	40.10	5.80	4.20	49.90	3,309	85E
010	08	RIV	7.574	A	BEAUMONT, JCT. RTE. 79 SOUTH	129,000	18,705	14.50	6,584	1,347	842	9,932	35.20	7.20	4.50	53.10	3,905	85E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
010	08	RIV	11.333	B	BANNING, SUNSET AVE	130,000	18,589	14.30	5,800	1,524	855	10,410	31.20	8.20	4.60	56.00	4,060	85V
010	08	RIV	R14.76	B	EAST RAMSEY RD	112,000	17,921	16.00	3,405	1,416	896	12,204	19.00	7.90	5.00	68.10	4,592	86E
010	08	RIV	R14.76	A	EAST RAMSEY RD	115,000	21,045	18.30	2,946	1,684	1,263	15,152	14.00	8.00	6.00	72.00	5,671	86V
010	08	RIV	R25.201	B	JCT. RTE. 111	96,600	18,354	19.00	2,937	1,468	1,101	12,848	16.00	8.00	6.00	70.00	4,832	86E
010	08	RIV	R25.201	A	JCT. RTE. 111	84,000	18,397	21.90	5,151	1,104	736	11,406	28.00	6.00	4.00	62.00	4,325	86E
010	08	RIV	29.691	B	JCT. RTE. 62 NORTH	84,000	18,396	21.90	5,335	957	478	11,626	29.00	5.20	2.60	63.20	4,356	84E
010	08	RIV	29.691	A	JCT. RTE. 62 NORTH	81,900	21,457	26.20	5,643	815	579	14,420	26.30	3.80	2.70	67.20	5,332	84E
010	08	RIV	33.129	B	INDIAN AVE	81,900	20,476	25.00	4,075	819	594	14,988	19.90	4.00	2.90	73.20	5,476	84E
010	08	RIV	33.129	A	INDIAN AVE	84,000	19,825	23.60	3,093	793	496	15,443	15.60	4.00	2.50	77.90	5,582	84E
010	08	RIV	R52.342	B	JEFFERSON STREE/INDIO BLVD	86,000	27,950	32.50	4,332	755	559	22,304	15.50	2.70	2.00	79.80	7,998	83V
010	08	RIV	R52.342	A	JEFFERSON STREE/INDIO BLVD	70,000	23,660	33.80	3,620	899	568	18,573	15.30	3.80	2.40	78.50	6,701	83V
010	08	RIV	R57.831	B	INDIO, JCT. RTE. 86 SOUTH	54,000	16,859	31.22	2,286	378	212	13,983	13.56	2.24	1.26	82.94	4,970	04E
010	08	RIV	R57.831	A	INDIO, JCT. RTE. 86 SOUTH	25,400	8,794	34.62	1,143	176	106	7,369	13.00	2.00	1.20	83.80	2,614	04E
010	08	RIV	R58.89	A	DILLON RD	23,300	9,231	39.62	1,207	179	102	7,743	13.08	1.94	1.10	83.88	2,745	04V
010	08	RIV	R105.087	B	JCT. RTE. 177 NORTH	24,000	9,468	39.45	1,238	184	104	7,942	13.08	1.94	1.10	83.88	2,816	04E
010	08	RIV	R105.087	A	JCT. RTE. 177 NORTH	22,300	9,679	43.41	1,252	188	106	8,133	12.93	1.94	1.10	84.02	2,883	04E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
010	08	RIV	R149.15	B	JCT. RTE. 78 SOUTH	23,000	8,672	37.70	1,046	176	132	7,318	12.06	2.03	1.52	84.40	2,597	12E
010	08	RIV	R149.15	A	JCT. RTE. 78 SOUTH	25,200	9,197	36.50	1,216	204	112	7,665	13.22	2.22	1.22	83.33	2,722	12E
010	08	RIV	R154.167	B	JCT. RTE. 95 NORTH	26,000	9,211	35.43	1,218	205	112	7,676	13.22	2.22	1.22	83.33	2,726	04E
010	08	RIV	R154.167	A	JCT. RTE. 95 NORTH	26,500	9,581	36.15	1,299	215	121	7,946	13.56	2.24	1.26	82.94	2,824	04E
010	08	RIV	R156.492	B	ARIZONA STATE LINE	27,000	9,742	36.08	1,321	218	123	8,080	13.56	2.24	1.26	82.94	2,872	04E
012	04	SON	9.23	A	SEBASTOPOL, JCT. RTE. 116	24,000	972	4.05	809	100	22	41	83.25	10.24	2.28	4.24	55	99V
012	04	SON	9.54	B	SEBASTOPOL EAST CITY LIMITS	22,500	942	4.19	683	118	18	123	72.45	12.51	1.94	13.09	80	99V
012	04	SON	R14.45	A	SANTA ROSA, STONY POINT RD	67,000	2,017	3.01	1,022	359	140	496	50.69	17.79	6.92	24.60	260	02V
012	04	SON	R16.039	B	SANTA ROSA, JCT. RTE. 101	78,000	2,651	3.40	1,490	546	143	472	56.20	20.60	5.40	17.80	286	96V
012	04	SON	R16.039	A	SANTA ROSA, JCT. RTE. 101	74,000	1,783	2.41	1,021	265	79	418	57.25	14.89	4.42	23.45	216	05V
012	04	SON	T17.53	B	SANTA ROSA, FARMERS LANE	62,000	1,488	2.40	966	281	31	210	64.90	18.90	2.10	14.10	137	96V
012	04	SON	20.1	A	SANTA ROSA, CALISTOGA RD	29,000	1,334	4.60	671	224	51	388	50.30	16.80	3.80	29.10	185	96V
012	04	SON	27.03	B	KENWOOD, WARM SPRINGS RD	15,700	643	4.10	421	92	19	111	65.40	14.30	3.00	17.30	64	96V
012	04	SON	30.65	A	ARNOLD DRIVE	14,700	597	4.06	336	110	44	107	56.28	18.44	7.31	17.97	65	02V
012	04	SON	37.505	B	SONOMA, FIRST RD WEST	14,000	497	3.55	323	60	31	83	64.92	12.03	6.27	16.78	50	02V
012	04	SON	41.36	B	JCT. RTE. 121	5,600	190	3.39	90	17	14	69	47.58	8.81	7.49	36.12	31	02V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
012	04	NAP	0	A	JCT. RTE. 29, NAPA, SOUTH	27,500	2,186	7.95	678	199	132	1,177	31.01	9.11	6.06	53.82	468	02V
012	04	NAP	0.24	A	KELLY RD	36,500	2,811	7.70	1,026	245	82	1,458	36.51	8.72	2.92	51.86	574	02V
012	04	SOL	R2.794	B	JCT. RTE. 80	35,000	3,809	10.88	1,823	156	69	1,761	47.86	4.10	1.81	46.23	696	14V
012	04	SOL	L1.801	A	JCT. RTE. 80	32,500	1,654	5.09	421	138	33	1,062	25.47	8.32	2.00	64.22	399	99V
012	04	SOL	7.16	B	SCANDIA RD/LAWLER RANCH	23,600	2,280	9.66	627	304	119	1,230	27.48	13.34	5.23	53.96	492	02V
012	04	SOL	8.89	B	SCALLY RD	15,300	2,687	17.56	560	448	139	1,540	20.84	16.66	5.19	57.32	613	02V
012	04	SOL	19.169	B	JCT. RTE. 113 NORTH	11,500	1,268	11.03	122	73	63	1,010	9.66	5.78	4.93	79.63	369	05V
012	04	SOL	19.169	A	JCT. RTE. 113 NORTH	15,600	1,488	9.54	239	45	27	1,177	16.07	3.05	1.79	79.09	423	05V
012	04	SOL	26.276	B	JCT. RTE. 84 NORTH	20,400	1,825	8.94	357	139	46	1,283	19.57	7.60	2.50	70.33	475	05V
012	04	SOL	26.276	A	JCT. RTE. 84 NORTH	22,000	2,220	10.09	427	101	46	1,646	19.23	4.57	2.06	74.14	599	05V
012	03	SAC	0	A	SOLANO/SACRAMENTO COUNTY LINE	21,000	2,856	13.60	411	617	97	1,731	14.40	21.60	3.40	60.60	683	95E
012	03	SAC	0.571	A	JCT. RTE. 160	17,100	2,479	14.50	357	508	84	1,530	14.40	20.50	3.40	61.70	599	95V
012	03	SAC	6.2	O	SACRAMENTO/SAN JOAQUIN COUNTY LINE	15,000	2,115	14.10	231	427	80	1,377	10.90	20.20	3.80	65.10	534	96V
012	10	SJ	0	O	SACRAMENTO/SAN JOAQUIN COUNTY LINE	15,000	2,115	14.10	231	427	80	1,377	10.90	20.20	3.80	65.10	534	96V
012	10	SJ	10.167	B	JCT. RTE. 5	16,400	2,280	13.90	244	353	71	1,612	10.70	15.50	3.10	70.70	608	96V
012	10	SJ	10.167	A	JCT. RTE. 5	15,000	2,295	15.30	381	367	71	1,476	16.60	16.00	3.10	64.30	567	96E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
012	10	SJ	15.155	B	LOWER SACRAMENTO RD	12,200	1,086	8.90	206	195	46	639	19.00	18.00	4.20	58.80	252	96V
012	10	SJ	15.155	A	LOWER SACRAMENTO RD	23,500	2,092	8.90	425	527	117	1,023	20.30	25.20	5.60	48.90	433	96E
012	10	SJ	16.44	B	SOUTH HAM LANE	23,600	2,124	9.00	459	688	127	850	21.60	32.40	6.00	40.00	391	96V
012	10	SJ	16.931	A	LODI, SOUTH HUTCHINS RD	23,900	2,248	9.40	598	600	133	917	26.60	26.70	5.90	40.80	412	96E
012	10	SJ	17.95	B	LODI, CHEROKEE LANE	21,500	2,107	9.80	668	440	101	898	31.70	20.90	4.80	42.60	389	96E
012	10	SJ	18.07	B	LODI, JCT. RTE. 99	18,700	1,908	10.20	700	290	71	847	36.70	15.20	3.70	44.40	354	95E
012	10	SJ	18.08	A	LODI, JCT. RTE. 99	10,300	618	6.00	155	221	31	211	25.10	35.80	5.00	34.10	103	96V
012	10	SJ	20.9	B	VICTOR BRUELLA RD	9,000	513	5.70	108	201	30	174	21.00	39.20	5.80	34.00	87	96V
012	10	SJ	20.9	A	VICTOR BRUELLA RD	8,700	443	5.10	120	143	24	156	27.00	32.30	5.50	35.20	75	96V
012	10	SJ	L23.286	B	LOCKEFORD, JCT. RTE. 88	12,600	856	6.80	177	142	27	510	20.70	16.60	3.20	59.50	199	96V
012	10	SJ	23.168	A	LOCKEFORD, JCT. RTE. 88	6,200	445	7.20	111	117	17	200	24.90	26.30	3.90	44.90	86	96V
012	10	CAL	9.927	B	VALLEY SPRINGS, JCT. RTE. 26 SOUTH	5,700	361	6.31	99	116	14	132	27.50	32.10	3.80	36.60	62	96V
012	10	CAL	9.927	A	VALLEY SPRINGS, JCT. RTE. 26 SOUTH	8,900	543	6.10	168	212	22	141	31.00	39.10	4.00	25.90	77	96V
012	10	CAL	13.872	B	TOYON, JCT. RTE. 26 NORTH	6,800	408	6.00	122	155	16	115	29.80	37.90	4.00	28.30	61	96V
012	10	CAL	18.201	B	SAN ANDREAS, JCT. RTE. 49	6,000	402	6.70	158	131	12	101	39.40	32.60	2.90	25.10	54	96V
013	04	ALA	4.262	A	OAKLAND, JCT. RTE. 580	52,000	598	1.15	534	43	9	12	89.25	7.11	1.56	2.08	28	00V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
013	04	ALA	7.397	B	OAKLAND, PARK BLVD	60,000	966	1.61	807	117	36	6	83.53	12.10	3.71	0.65	46	12V
013	04	ALA	7.397	A	OAKLAND, PARK BLVD	61,000	745	1.22	615	72	32	26	82.60	9.62	4.24	3.54	42	12V
013	04	ALA	R9.621	B	OAKLAND, JCT. RTE. 24	75,000	1,042	1.39	790	109	56	87	75.77	10.47	5.38	8.37	76	12V
013	04	ALA	R9.621	A	OAKLAND, JCT. RTE. 24	18,900	166	0.88	137	23	4	2	82.52	14.08	2.43	0.97	8	03V
013	04	ALA	13.178	B	JCT. RTE. 123	23,500	507	2.16	391	68	15	33	77.05	13.43	2.99	6.53	34	00V
013	04	ALA	13.178	A	JCT. RTE. 123	31,500	605	1.92	417	98	21	69	68.92	16.22	3.47	11.39	51	02V
013	04	ALA	13.931	B	BERKELEY, JCT. RTE. 80	16,400	697	4.25	419	89	25	164	60.10	12.76	3.55	23.60	166	02V
014	07	LA	R24.788	A	SB OFF TO SB RTE 5 & JCT. RTE. 5	166,000	9,230	5.56	5,492	611	336	2,791	59.50	6.62	3.64	30.24	1,261	11E
014	07	LA	R54.543	B	ANGELES FOREST HWY	95,000	3,266	3.44	959	328	156	1,823	29.36	10.04	4.78	55.82	716	14V
014	07	LA	R59.803	B	PALMDALE, SOUTH JCT. RTE. 138	81,000	4,244	5.24	1,944	330	189	1,781	45.81	7.78	4.45	41.96	741	11E
014	07	LA	R59.803	A	PALMDALE, SOUTH JCT. RTE. 138	87,000	3,315	3.81	1,290	254	141	1,630	38.90	7.67	4.24	49.18	652	11E
014	07	LA	R74.003	B	NORTH JCT. RTE. 138; AVE D	35,500	2,526	7.12	1,366	183	88	889	54.08	7.24	3.48	35.19	385	14V
014	07	LA	R74.003	A	NORTH JCT. RTE. 138; AVE D	33,500	1,739	5.19	584	169	78	908	33.56	9.71	4.51	52.22	361	12E
014	06	KER	R0	A	AVE A INTERCHANGE, LOS ANGELES/KERN COUNTY LINE	29,500	1,710	5.80	574	166	77	893	33.56	9.71	4.51	52.22	355	12E
014	06	KER	L17.384	B	JCT. RTE. 58	15,700	2,827	18.00	509	170	57	2,091	18.00	6.00	2.00	74.00	763	04E
014	06	KER	16.07	A	JCT. RTE. 58	16,900	1,691	10.00	372	68	51	1,200	22.00	4.00	3.00	71.00	441	04E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
014	06	KER	21.29	A	RANDSBURG CUT-OFF RD,CALIFORNIA CITY/BAKERSFIELD RD	5,900	1,065	18.05	234	170	107	554	22.00	16.00	10.00	52.00	231	08E
014	06	KER	57.767	B	FREEMAN JCT, JCT. RTE. 178 WEST	5,100	968	19.00	116	53	24	775	12.00	5.50	2.50	80.00	280	08E
014	06	KER	57.767	A	FREEMAN JCT, JCT. RTE. 178 WEST	4,600	867	18.85	128	64	45	630	14.75	7.37	5.19	72.69	234	08E
014	06	KER	64.559	B	HOMESTEAD NORTH JCT, JCT. RTE. 395	2,950	519	17.60	284	60	55	120	54.75	11.57	10.54	23.14	65	13V
015	11	SD	2.226	B	JCT. RTE. 94	123,000	6,273	5.10	3,212	1,066	314	1,681	51.20	17.00	5.00	26.80	837	85V
015	11	SD	R3.367	B	JCT. RTE. 805	117,000	5,966	5.10	3,055	1,014	298	1,599	51.20	17.00	5.00	26.80	796	85E
015	11	SD	R3.367	A	JCT. RTE. 805	163,000	3,586	2.20	2,589	366	111	520	72.20	10.20	3.10	14.50	320	85V
015	11	SD	R6.132	B	JCT. RTE. 8	171,000	3,762	2.20	2,716	387	117	542	72.20	10.30	3.10	14.40	335	85E
015	11	SD	R6.132	A	JCT. RTE. 8	202,000	10,058	4.98	6,281	719	236	2,822	62.44	7.15	2.35	28.05	1,294	07V
015	11	SD	R9.995	X	CLAIREMONT MESA BLVD INTERCHANGE	148,000	7,572	5.12	3,896	612	252	2,812	51.45	8.08	3.33	37.14	1,201	14E
015	11	SD	M12.124	A	JCT. RTE. 163	299,000	11,153	3.73	6,852	803	308	3,190	61.44	7.20	2.76	28.60	1,460	07E
015	11	SD	M14.285	B	SAN DIEGO, MIRAMAR/ POMERADO RDS	296,000	11,129	3.76	6,838	801	307	3,183	61.44	7.20	2.76	28.60	1,456	07E
015	11	SD	M14.285	A	SAN DIEGO, MIRAMAR/ POMERADO RDS	279,000	10,881	3.90	6,376	1,143	424	2,938	58.60	10.50	3.90	27.00	1,404	85V
015	11	SD	M18.176	B	SAN DIEGO, POWAY RD	240,000	17,041	7.10	8,316	1,926	954	5,845	48.80	11.30	5.60	34.30	2,625	96E
015	11	SD	M18.176	A	SAN DIEGO, POWAY RD	210,000	14,910	7.10	7,276	1,685	835	5,114	48.80	11.30	5.60	34.30	2,297	96E
015	11	SD	M27.65	A	ESCONDIDO, SOUTH JCT OF CENTRE CITY PARKWAY	207,000	14,697	7.10	7,172	1,661	823	5,041	48.80	11.30	5.60	34.30	2,264	96E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
015	11	SD	R30.627	B	VALLEY PARKWAY	210,000	14,910	7.10	7,276	1,685	835	5,114	48.80	11.30	5.60	34.30	2,297	96E
015	11	SD	R31.517	X	JCT. RTE. 78	122,000	8,762	7.18	4,628	532	264	3,338	52.82	6.07	3.01	38.10	1,401	14E
015	11	SD	R31.517	B	JCT. RTE. 78	226,000	16,046	7.10	7,830	1,813	899	5,504	48.80	11.30	5.60	34.30	2,472	96E
015	11	SD	R31.517	A	JCT. RTE. 78	134,000	13,534	10.10	5,982	1,164	704	5,684	44.20	8.60	5.20	42.00	2,381	80V
015	11	SD	R36.636	A	DEER SPRINGS RD	124,000	16,368	13.20	5,778	1,326	687	8,577	35.30	8.10	4.20	52.40	3,384	86V
015	11	SD	R46.491	B	JCT. RTE. 76	120,000	12,276	10.23	3,906	976	419	6,975	31.82	7.95	3.41	56.82	2,694	00E
015	11	SD	R46.491	A	JCT. RTE. 76	126,000	10,720	8.51	4,587	875	583	4,675	42.79	8.16	5.44	43.61	1,940	14E
015	08	RIV	R0	A	SAN DIEGO/RIVERSIDE COUNTY LINE	136,000	9,180	6.75	3,428	654	278	4,820	37.34	7.12	3.03	52.51	1,884	04V
015	08	RIV	3.436	B	SOUTH JCT. RTE. 79	136,000	9,180	6.75	3,428	654	278	4,820	37.34	7.12	3.03	52.51	1,884	04E
015	08	RIV	3.436	A	SOUTH JCT. RTE. 79	154,000	10,857	7.05	4,054	773	329	5,701	37.34	7.12	3.03	52.51	2,228	04E
015	08	RIV	6.623	B	NORTH JCT RTE. 79	164,000	10,774	6.57	4,023	767	326	5,658	37.34	7.12	3.03	52.51	2,211	04E
015	08	RIV	8.737	B	JCT. RTE. 215 NORTH	184,000	10,211	5.55	3,813	727	309	5,362	37.34	7.12	3.03	52.51	2,096	04E
015	08	RIV	8.737	A	JCT. RTE. 215 NORTH	110,000	9,900	9.00	4,462	795	403	4,240	45.07	8.03	4.07	42.83	1,751	06E
015	08	RIV	15.071	B	BAXTER RD	126,000	10,962	8.70	4,933	888	438	4,703	45.00	8.10	4.00	42.90	1,941	06E
015	08	RIV	20.948	B	MAIN RD	124,000	11,408	9.20	5,134	924	456	4,894	45.00	8.10	4.00	42.90	2,020	06E
015	08	RIV	22.277	B	JCT. RTE. 74	121,000	9,011	7.45	4,541	661	312	3,497	50.39	7.34	3.46	38.81	1,473	14V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
015	08	RIV	22.277	A	JCT. RTE. 74	114,000	11,971	10.50	5,387	970	487	5,127	45.00	8.10	4.07	42.83	2,118	06E
015	08	RIV	41.501	B	JCT. RTE. 91	182,000	10,210	5.61	3,555	1,279	825	4,551	34.82	12.53	8.08	44.57	1,933	00E
015	08	RIV	44.66	O	FOURTH ST, NORCO	149,000	17,075	11.46	5,934	2,180	1,332	7,629	34.75	12.77	7.80	44.68	3,236	00E
015	08	RIV	51.474	A	JCT. RTE. 60	215,000	17,629	8.20	6,126	2,251	1,375	7,877	34.75	12.77	7.80	44.68	3,341	00E
015	08	SBD	2.389	A	JCT. RTE. 10	198,000	20,493	10.35	6,183	1,246	508	12,556	30.17	6.08	2.48	61.27	4,738	06E
015	08	SBD	5.306	B	JCT. RTE. 66	187,000	15,522	8.30	4,683	944	385	9,510	30.17	6.08	2.48	61.27	3,588	14E
015	08	SBD	5.306	A	JCT. RTE. 66	164,000	13,481	8.22	4,551	947	327	7,656	33.76	7.02	2.43	56.79	2,936	14V
015	08	SBD	16.374	B	JCT. RTE. 215	122,000	13,970	11.45	4,388	847	323	8,412	31.41	6.06	2.31	60.22	3,181	08V
015	08	SBD	R13.779	A	JCT. RTE. 215	152,000	20,961	13.79	6,079	1,174	503	13,205	29.00	5.60	2.40	63.00	4,950	04E
015	08	SBD	31.813	B	JCT. RTE. 395 NORTH	124,000	16,777	13.53	3,891	1,134	409	11,343	23.19	6.76	2.44	67.61	4,214	00E
015	08	SBD	31.813	A	JCT. RTE. 395 NORTH	101,000	15,785	15.63	3,662	1,073	379	10,671	23.20	6.80	2.40	67.60	3,964	00E
015	08	SBD	40.509	B	JCT. RTE. 18 SOUTH	87,000	15,720	18.07	3,635	1,064	376	10,645	23.12	6.77	2.39	67.71	3,953	00E
015	08	SBD	40.509	A	JCT. RTE. 18 SOUTH	87,000	14,852	17.07	3,442	1,007	361	10,042	23.18	6.78	2.43	67.62	3,731	00E
015	08	SBD	43.488	A	VICTORVILLE, JCT. RTE. 18 SOUTHEAST	60,000	14,195	23.66	3,288	960	348	9,599	23.16	6.76	2.45	67.62	3,566	00E
015	08	SBD	68.77	B	BARSTOW, LENWOOD RD	55,000	13,746	24.99	3,194	935	331	9,286	23.24	6.80	2.41	67.56	3,450	00E
015	08	SBD	68.77	A	BARSTOW, LENWOOD RD	58,000	13,869	23.91	3,223	943	334	9,369	23.24	6.80	2.41	67.56	3,481	01E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
015	08	SBD	74.418	B	BARSTOW, JCT. RTE. 40 EAST	65,000	12,785	19.67	2,965	864	309	8,647	23.19	6.76	2.42	67.63	3,212	01E
015	08	SBD	74.418	A	BARSTOW, JCT. RTE. 40 EAST	46,000	7,681	16.70	1,989	213	101	5,378	25.89	2.77	1.32	70.01	1,959	05E
015	08	SBD	76.883	B	JCT. RTE. 58 WEST	46,000	7,820	17.00	2,025	217	103	5,475	25.89	2.77	1.32	70.01	1,995	05E
015	08	SBD	76.883	A	JCT. RTE. 58 WEST	46,000	7,045	15.32	1,239	204	87	5,515	17.59	2.90	1.23	78.28	1,978	14V
015	08	SBD	R87.26	O	YERMO INSPECTION STATION	40,000	7,919	19.80	2,050	219	105	5,545	25.89	2.77	1.32	70.01	2,020	05E
015	08	SBD	R136.574	B	BAKER, JCT. RTE. 127	33,000	6,600	20.00	1,284	321	182	4,813	19.45	4.86	2.76	72.93	1,762	01E
015	08	SBD	R136.574	A	BAKER, JCT. RTE. 127	32,000	6,733	21.04	1,310	327	186	4,910	19.45	4.86	2.76	72.93	1,797	01E
015	08	SBD	176.459	B	NIPTON RD	39,000	7,003	17.96	1,793	230	91	4,889	25.60	3.28	1.30	69.81	1,784	01E
015	08	SBD	186.238	B	NEVADA STATE LINE	40,000	7,183	17.96	1,839	236	93	5,015	25.60	3.28	1.30	69.81	1,830	01E
016	03	COL	0	A	JCT. RTE. 20	510	71	14.17	21	8	8	34	29.41	11.76	11.76	47.06	14	00E
016	03	YOL	7.146	A	RUMSEY, MANZANITA AVE	1,100	80	7.27	18	20	16	26	22.50	25.00	20.00	32.50	14	07E
016	03	YOL	31.867	B	JCT. RTE. 505	13,600	1,549	11.38	493	158	109	789	31.85	10.19	7.01	50.96	320	00E
016	03	YOL	32.226	A	JCT. RTE. 505	7,500	750	10.00	214	87	47	402	28.57	11.61	6.25	53.57	161	00E
016	03	YOL	40.57	B	WEST MAIN RD	11,000	959	8.72	320	128	102	409	33.33	13.33	10.67	42.67	179	00E
016	03	YOL	R40.57	A	WEST MAIN RD	7,300	780	10.69	269	112	62	337	34.53	14.39	7.91	43.17	145	00E
016	03	YOL	R43.42	B	JCT. RTES. 5/50	4,000	512	12.80	139	64	32	277	27.08	12.50	6.25	54.17	111	00E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
016	03	SAC	T1.658	A	JCT. RTES. 5/50	55,000	4,950	9.00	1,544	1,386	594	1,426	31.20	28.00	12.00	28.80	761	96E
016	03	SAC	3.015	B	SACRAMENTO, FLORIN-PERKINS RD	11,500	1,035	9.00	323	291	123	298	31.20	28.10	11.90	28.80	159	96E
016	03	SAC	R11.474	B	SACRAMENTO, SUNRISE BLVD	9,200	828	9.00	258	232	99	239	31.20	28.00	11.90	28.90	127	96E
016	03	SAC	R16.805	A	LATROBE RD	13,000	585	4.50	271	88	71	155	46.30	15.10	12.10	26.50	81	96E
016	10	AMA	9.093	B	JCT. RTE. 124 SOUTH	8,400	647	7.71	203	140	31	273	31.40	21.60	4.80	42.20	119	97E
016	10	AMA	9.373	B	CENTRAL HOUSE, JCT. RTE. 49	8,500	646	7.60	203	140	30	273	31.40	21.70	4.70	42.20	119	97E
017	05	SCR	0	A	SANTA CRUZ, JCT. RTE. 1	70,000	1,911	2.73	1,053	231	48	579	55.10	12.10	2.50	30.30	265	03E
017	04	SCL	0.108	B	JCT. RTE. 35 NORTHWEST	55,000	1,694	3.08	822	140	48	684	48.54	8.27	2.81	40.38	285	04V
017	04	SCL	0.108	A	JCT. RTE. 35 NORTHWEST	55,000	1,661	3.02	807	135	49	670	48.59	8.12	2.98	40.31	279	04V
017	04	SCL	4.06	B	BEAR CREEK RD	62,000	2,102	3.39	812	195	46	1,049	38.63	9.29	2.19	49.89	415	01V
017	04	SCL	7.073	A	LOS GATOS, JCT. RTE. 9 WEST	94,000	5,197	5.53	2,847	872	142	1,336	54.77	16.78	2.74	25.70	662	04V
018	08	SBD	T6.179	A	SAN BERNARDINO, JCT. RTE. 30	28,000	2,968	10.60	1,997	33	181	757	67.30	1.10	6.10	25.50	361	84E
018	08	SBD	T7.548	A	SAN BERNARDINO, 40TH RD	16,500	1,386	8.40	1,113	14	83	176	80.30	1.00	6.00	12.70	113	84E
018	08	SBD	T8.264	A	SAN BERNARDINO, SIERRA WAY	16,000	1,632	10.20	1,322	16	95	199	81.00	1.00	5.80	12.20	130	84E
018	08	SBD	9.15	A	WATERMAN CANYON RD	16,000	1,632	10.20	1,335	16	95	186	81.80	1.00	5.80	11.40	126	84E
018	08	SBD	R17.732	B	JCT. RTE. 138 NORTH	15,500	2,031	13.10	1,661	20	118	232	81.80	1.00	5.80	11.40	157	84V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
018	08	SBD	R17.732	A	JCT. RTE. 138 NORTH	8,000	1,824	22.80	1,598	13	80	133	87.60	0.70	4.40	7.30	115	84E
018	08	SBD	20.612	A	JCT. RTE. 189 NORTH	9,000	1,638	18.20	1,435	11	72	120	87.60	0.70	4.40	7.30	103	84E
018	08	SBD	24.712	B	JCT. RTE. 173 NORTH	10,500	1,816	17.30	1,615	7	65	129	88.90	0.40	3.60	7.10	111	84E
018	08	SBD	24.712	A	JCT. RTE. 173 NORTH	5,000	655	13.10	574	6	38	37	87.60	0.90	5.80	5.70	39	84E
018	08	SBD	25.81	A	KUFFEL CANYON RD	5,500	710	12.90	640	13	19	38	90.10	1.80	2.70	5.40	39	84E
018	08	SBD	31.651	B	WEST JCT. RTE. 330	6,000	763	12.70	687	13	21	42	90.10	1.70	2.70	5.50	43	84E
018	08	SBD	31.651	A	WEST JCT. RTE. 330	6,000	575	9.60	502	5	12	56	87.20	0.90	2.10	9.80	39	84E
018	08	SBD	31.903	A	JCT. RTE. 330 SOUTH	9,700	698	7.20	553	39	8	98	79.20	5.60	1.10	14.10	58	89V
018	08	SBD	34.52	B	GREEN VALLEY LAKE RD	7,300	824	11.30	730	7	14	73	88.50	0.90	1.70	8.90	53	84E
018	08	SBD	44.319	B	JCT. RTE. 38 NORTHEAST	6,000	661	11.00	543	15	13	90	82.20	2.30	1.90	13.60	53	88E
018	08	SBD	44.319	A	JCT. RTE. 38 NORTHEAST	4,700	588	12.50	456	48	0	84	77.50	8.20	0.00	14.30	49	88V
018	08	SBD	53.917	B	JCT. RTE. 38 EAST	15,600	1,716	11.00	1,304	69	51	292	76.00	4.00	3.00	17.00	160	88E
018	08	SBD	54.537	A	JCT. RTE. 38 WEST	4,800	614	12.80	411	54	0	149	67.00	8.80	0.00	24.20	71	92V
018	08	SBD	58.44	B	BALDWIN LAKE RD	2,200	175	7.90	138	16	0	21	79.20	9.00	0.00	11.80	14	91E
018	08	SBD	58.44	A	BALDWIN LAKE RD	2,400	302	12.60	190	42	0	70	62.90	13.90	0.00	23.20	35	88V
018	08	SBD	73.783	B	LUCERNE VALLEY, JCT. RTE. 247	5,000	895	17.90	192	31	45	627	21.40	3.50	5.00	70.10	233	87E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
018	08	SBD	73.783	A	LUCERNE VALLEY, JCT. RTE. 247	8,000	1,504	18.80	550	29	12	913	36.60	1.90	0.80	60.70	339	91E
018	08	SBD	84.325	B	BEAR VALLEY CUTOFF	9,500	1,853	19.50	667	37	19	1,130	36.00	2.00	1.00	61.00	419	90E
018	08	SBD	84.325	A	BEAR VALLEY CUTOFF	4,900	730	14.90	358	28	15	329	49.00	3.90	2.00	45.10	131	87E
018	08	SBD	94.39	B	APPLE VALLEY RD	30,000	3,510	11.70	2,569	70	53	818	73.20	2.00	1.50	23.30	386	93V
018	08	SBD	94.39	A	APPLE VALLEY RD	44,000	5,235	11.90	4,115	141	31	948	78.60	2.70	0.60	18.10	489	93V
018	08	SBD	96.571	B	VICTORVILLE, NORTH JCT RTE 15	26,500	1,988	7.50	1,378	111	34	465	69.30	5.60	1.70	23.40	224	92V
018	08	SBD	R96.577	A	VICTORVILLE, NORTH JCT RTE 15	40,000	3,520	8.80	2,158	137	320	905	61.30	3.90	9.10	25.70	447	92V
018	08	SBD	100.956	B	JCT. RTE. 395	19,100	1,490	7.80	755	106	0	629	50.70	7.10	0.00	42.20	253	93V
018	08	SBD	100.956	A	JCT. RTE. 395	8,400	620	7.38	215	82	68	255	34.67	13.25	10.94	41.14	113	03E
019	07	LA	6.052	B	BELLFLOWER, JCT. RTE. 91	48,000	1,070	2.23	775	115	30	150	72.41	10.75	2.80	14.04	94	06V
019	07	LA	6.052	A	BELLFLOWER, JCT. RTE. 91	29,500	777	2.63	550	96	20	111	70.85	12.31	2.53	14.31	69	06V
020	01	MEN	R0	A	JCT. RTE. 1, FORT BRAGG, SOUTH	8,500	852	10.04	295	153	3	401	34.58	17.98	0.41	47.03	163	05E
020	01	MEN	17.285	A	CHAMBERLAIN CREEK	2,400	387	16.15	92	92	74	129	23.81	23.81	19.05	33.33	67	05E
020	01	MEN	R33.159	B	NORTH JCT. RTE. 101	6,200	670	10.80	236	143	68	223	35.19	21.30	10.19	33.33	108	03E
020	01	LAK	8.319	B	JCT. RTE. 29 SOUTH	8,600	990	11.51	484	130	77	299	48.86	13.15	7.79	30.20	143	14V
020	01	LAK	8.319	A	JCT. RTE. 29 SOUTH	8,300	829	9.98	269	123	90	347	32.43	14.86	10.81	41.89	154	05E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
020	01	LAK	12.199	B	LUCERNE CUTOFF	8,300	645	7.78	299	76	49	221	46.31	11.81	7.61	34.27	101	14V
020	01	LAK	12.199	A	LUCERNE CUTOFF	12,000	987	8.22	320	147	107	413	32.43	14.86	10.81	41.89	183	05E
020	01	LAK	18.53	B	LUCERNE, EAST; BELL RAY AVE	9,000	924	10.28	300	137	100	387	32.43	14.86	10.81	41.89	171	05E
020	01	LAK	31.62	B	JCT. RTE. 53 SOUTH	8,000	415	5.19	79	30	21	285	19.04	7.23	5.06	68.67	107	14V
020	01	LAK	31.62	A	JCT. RTE. 53 SOUTH	6,800	672	9.88	355	62	37	218	52.83	9.23	5.51	32.44	99	14V
020	03	COL	3.451	B	JCT. RTE. 16 SOUTH	5,000	728	14.55	313	89	58	268	42.94	12.27	7.98	36.81	120	06E
020	03	COL	3.451	A	JCT. RTE. 16 SOUTH	4,650	494	10.61	82	45	32	335	16.58	9.08	6.46	67.89	127	07E
020	03	COL	R22.12	B	WILLIAMS, JCT. RTE. 5	6,000	637	10.61	106	58	41	432	16.58	9.08	6.46	67.89	164	07E
020	03	COL	R22.12	A	WILLIAMS, JCT. RTE. 5	3,750	713	19.00	300	48	29	336	42.10	6.70	4.10	47.10	135	86E
020	03	COL	31.091	B	COLUSA, JCT. RTE. 45 NORTH	15,300	1,223	8.00	515	84	50	574	42.10	6.90	4.10	46.90	231	83E
020	03	COL	31.091	A	COLUSA, JCT. RTE. 45 NORTH	20,700	1,450	7.00	609	100	57	684	42.00	6.90	3.90	47.20	275	83E
020	03	COL	32.29	A	COLUSA, FREMONT RD	11,200	784	7.00	329	55	31	369	42.00	7.00	3.90	47.10	148	86E
020	03	SUT	9.176	B	ACACIA AVE	7,400	621	8.39	247	97	37	240	39.77	15.56	6.02	38.64	106	07E
020	03	SUT	9.176	A	ACACIA AVE	9,000	481	5.34	165	62	22	232	34.30	12.89	4.57	48.23	95	14V
020	03	SUT	R15.598	B	JCT. RTE. 99	34,500	2,071	6.00	940	315	52	764	45.40	15.20	2.50	36.90	333	86E
020	03	SUT	15.573	A	JCT. RTE. 99	37,500	1,763	4.70	860	261	39	603	48.80	14.80	2.20	34.20	268	86E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
020	03	SUT	17.057	O	SUTTER/YUBA COUNTY LINE	36,500	1,752	4.80	823	259	60	610	47.00	14.80	3.40	34.80	272	86V
020	03	YUB	0	O	SUTTER/YUBA COUNTY LINE	36,500	1,752	4.80	823	259	60	610	47.00	14.80	3.40	34.80	272	86V
020	03	YUB	0.989	B	MARYSVILLE, SOUTH JCT. RTE. 70	32,000	2,240	7.00	1,145	284	105	706	51.10	12.70	4.70	31.50	325	86E
020	03	YUB	1.472	A	NORTH JCT. RTE. 70	19,100	1,768	9.25	514	308	206	740	29.07	17.44	11.63	41.86	332	00E
020	03	YUB	R1.98	B	MARYSVILLE, BUCHANAN RD	19,100	1,899	9.94	552	331	221	795	29.07	17.44	11.63	41.86	357	00E
020	03	YUB	R7.018	A	HALLWOOD BLVD	10,000	396	3.96	155	73	18	150	39.14	18.43	4.55	37.88	67	14V
020	03	NEV	R12.24	A	GRASS VALLEY, JCT. RTE. 49	43,000	3,010	7.00	1,505	301	301	903	50.00	10.00	10.00	30.00	436	86E
020	03	NEV	R12.92	O	JCT. RTE. 174	34,500	2,243	6.50	1,077	224	269	673	48.00	10.00	12.00	30.00	330	85E
020	03	NEV	R14.797	A	BRUNSWICK RD	32,500	1,950	6.00	975	195	195	585	50.00	10.00	10.00	30.00	283	83E
020	03	NEV	R17.398	B	NEVADA CITY, EAST JCT. RTE. 49	17,600	933	5.30	489	142	12	290	52.40	15.20	1.30	31.10	132	86V
020	03	NEV	R17.398	A	NEVADA CITY, EAST JCT. RTE. 49	6,100	642	10.52	290	113	63	176	45.10	17.65	9.80	27.45	91	00E
020	03	NEV	31.834	B	WASHINGTON RD	3,050	470	15.45	212	83	46	129	45.10	17.65	9.80	27.45	66	00E
020	03	NEV	45.661	B	JCT RTE 80	2,750	292	10.63	103	52	34	103	35.29	17.65	11.76	35.29	49	00E
022	07	LA	0	A	LONG BEACH, JCT. RTE. 1, PACIFIC COAST HWY	58,000	1,259	2.17	969	106	13	171	77.00	8.40	1.01	13.59	105	06V
022	12	ORA	R0.65	B	JCT. RTE. 405	142,200	3,697	2.60	2,847	311	37	502	77.00	8.40	1.01	13.59	307	06E
022	12	ORA	R0.66	A	JCT. RTE. 405	142,200	12,372	8.70	8,400	1,633	718	1,621	67.90	13.20	5.80	13.10	1,109	81E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
022	12	ORA	R3.587	B	GARDEN GROVE, JCT. RTE. 39	158,400	7,761	4.90	5,309	1,009	442	1,001	68.40	13.00	5.70	12.90	689	82E
022	12	ORA	R3.587	A	GARDEN GROVE, JCT. RTE. 39	183,000	8,967	4.90	6,160	1,112	493	1,202	68.70	12.40	5.50	13.40	805	82E
022	12	ORA	R7.829	B	GARDEN GROVE, HARBOR BLVD	216,000	10,368	4.80	7,102	1,306	612	1,348	68.50	12.60	5.90	13.00	924	82E
022	12	ORA	R7.829	A	GARDEN GROVE, HARBOR BLVD	223,000	10,481	4.70	7,106	1,331	608	1,436	67.80	12.70	5.80	13.70	956	82E
022	12	ORA	R10.478	B	SANTA ANA, JCT. RTES. 5 AND 57	235,000	10,574	4.50	7,159	1,406	539	1,470	67.70	13.30	5.10	13.90	966	82E
022	12	ORA	R10.478	A	SANTA ANA, JCT. RTES. 5 AND 57	146,000	6,570	4.50	3,922	1,045	506	1,097	59.70	15.90	7.70	16.70	686	82E
022	12	ORA	R13.164	B	JCT. RTE. 55, COSTA MESA FWY	118,000	4,012	3.40	2,335	610	253	814	58.20	15.20	6.30	20.30	456	82V
023	07	LA	0	A	JCT. RTE. 1, PACIFIC COAST HWY	510	8	1.60	8	0	0	0	100.00	0.00	0.00	0.00	0	06E
023	07	VEN	R2.258	B	THOUSAND OAKS, TRIUNFO CANYON RD	14,700	491	3.34	350	62	13	66	71.35	12.54	2.66	13.45	43	06V
023	07	VEN	R2.258	A	THOUSAND OAKS, TRIUNFO CANYON RD	23,100	596	2.58	392	74	31	99	65.81	12.40	5.22	16.58	59	06E
023	07	VEN	R3.32	B	THOUSAND OAKS, JCT. RTE. 101	36,000	655	1.82	395	80	51	129	60.26	12.25	7.78	19.71	73	06V
023	07	VEN	R3.339	A	THOUSAND OAKS, JCT. RTE. 101	113,000	4,041	3.58	2,776	699	353	213	68.70	17.30	8.74	5.27	287	14V
023	07	VEN	R11.432	B	MOORPARK, JCT. RTE. 118, RONALD REAGAN FWY	66,000	3,657	5.54	2,887	452	167	151	78.96	12.36	4.56	4.12	219	12E
023	07	VEN	T12.26	B	MOORPARK, JCT. RTE. 118, NEW LOS ANGELES AVE	30,500	4,615	15.13	1,392	487	314	2,422	30.16	10.55	6.81	52.48	975	06V
023	07	VEN	R12.9	A	MOORPARK, JCT. RTE. 118, NEW LOS ANGELES AVE	11,300	1,742	15.42	403	308	150	881	23.11	17.70	8.62	50.57	368	06V
023	07	VEN	14.607	B	SPRING RD	4,000	391	9.80	55	97	36	203	14.15	24.83	9.28	51.74	86	09V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
023	07	VEN	14.607	A	SPRING RD	10,300	496	4.82	87	114	61	234	17.63	23.03	12.24	47.10	103	09V
023	07	VEN	16.8	A	GRIMES CANYON RD	6,300	1,263	20.05	281	92	47	843	22.24	7.26	3.72	66.78	316	06V
023	07	VEN	24.165	B	FILLMORE, JCT. RTE. 126, VENTURA RD	9,100	1,244	13.68	341	58	40	805	27.42	4.65	3.24	64.69	301	06V
024	04	ALA	R1.847	A	OAKLAND, JCT. RTES. 580 AND 980	149,000	3,695	2.48	2,272	613	132	678	61.49	16.58	3.57	18.35	389	00V
024	04	ALA	R5.117	B	OAKLAND, JCT. RTE. 13	144,000	4,018	2.79	2,344	561	141	972	58.33	13.97	3.51	24.20	490	00V
024	04	ALA	R5.117	A	OAKLAND, JCT. RTE. 13	151,000	3,035	2.01	1,909	307	93	726	62.89	10.13	3.05	23.93	359	03V
024	04	ALA	R5.887	O	OAKLAND, CALDECOTT TUNNEL	158,000	3,571	2.26	2,441	380	134	616	68.35	10.64	3.76	17.25	353	02V
024	04	CC	R2.319	A	CAMINO PABLO	169,000	3,870	2.29	2,375	458	111	926	61.36	11.83	2.87	23.94	461	12V
024	04	CC	R7.656	B	LAFAYETTE, PLEASANT HILL RD	188,000	4,701	2.50	2,698	630	212	1,161	57.40	13.40	4.50	24.70	584	97E
024	04	CC	R7.656	A	LAFAYETTE, PLEASANT HILL RD	189,000	6,615	3.50	3,585	761	232	2,037	54.20	11.50	3.50	30.80	932	97E
025	05	MON	0	A	JCT. RTE. 198	100	25	25.00	13	6	0	6	53.00	23.00	0.00	24.00	3	14E
025	05	SBT	7.3	A	BITTER WATER/KING CITY RD	500	45	9.00	35	2	2	6	77.00	5.00	5.00	13.00	4	14E
025	05	SBT	21.47	B	JCT. RTE. 146 WEST	445	40	9.00	31	1	2	6	77.00	3.00	5.00	15.00	4	14E
025	05	SBT	21.47	A	JCT. RTE. 146 WEST	490	4	1.00	1	1	1	1	25.00	25.00	25.00	25.00	1	14E
025	05	SBT	39.533	B	PAICINES, PANOCHE RD	760	92	12.00	54	12	3	23	59.00	13.00	3.00	25.00	11	14E
025	04	SCL	2.528	B	GILROY, JCT RTE 101	23,100	1,505	6.51	796	196	102	411	52.93	13.00	6.77	27.30	203	01V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/EST
026	10	SJ	1.11	B	JCT. RTE. 99	9,300	828	8.90	129	225	31	443	15.60	27.20	3.70	53.50	183	96E
026	10	SJ	1.11	A	JCT. RTE. 99	20,000	2,220	11.10	386	344	91	1,399	17.40	15.50	4.10	63.00	541	96E
026	10	SJ	1.897	B	CARDINAL AVE	8,500	851	10.00	148	132	35	536	17.40	15.50	4.10	63.00	207	96V
026	10	SJ	1.897	A	CARDINAL AVE	9,700	718	7.40	179	143	25	371	24.90	19.90	3.50	51.70	151	96E
026	10	SJ	6.85	B	JACKTONE RD	6,200	384	6.20	107	97	12	168	27.80	25.30	3.20	43.70	72	96V
026	10	SJ	6.85	A	JACKTONE RD	6,000	413	6.90	100	106	13	194	24.20	25.70	3.20	46.90	82	96V
026	10	SJ	11.08	B	LINDEN, FLOOD RD/FRONT RD	6,300	442	7.00	107	96	9	230	24.20	21.70	2.00	52.10	93	96V
026	10	SJ	11.08	A	LINDEN, FLOOD RD/FRONT RD	4,950	214	4.30	20	39	9	146	9.30	18.20	4.10	68.40	56	97V
026	10	SJ	15.06	B	ESCALON/BELLOTA RD	5,200	422	8.10	107	115	13	187	25.40	27.20	3.10	44.30	81	96V
026	10	SJ	15.06	A	ESCALON/BELLOTA RD	5,000	336	6.70	62	80	13	181	18.40	23.90	3.80	53.90	74	96V
026	10	CAL	R4.379	B	JENNY LIND RD	3,800	257	6.80	35	47	8	167	13.70	18.40	3.20	64.70	64	96V
026	10	CAL	R4.379	A	JENNY LIND RD	5,300	334	6.30	39	80	12	203	11.60	24.00	3.70	60.70	81	96V
026	10	CAL	8.53	B	LA CONTENTA COUNTRY CLUB ENTRANCE	8,600	464	5.40	51	97	14	302	11.00	20.90	3.00	65.10	117	96E
026	10	CAL	8.53	A	LA CONTENTA COUNTRY CLUB ENTRANCE	10,700	482	4.50	50	85	11	336	10.30	17.70	2.30	69.70	127	96V
026	10	CAL	10.302	B	VALLEY SPRINGS, JCT. RTE. 12	10,900	469	4.30	53	84	13	319	11.30	18.00	2.70	68.00	122	96E
026	10	CAL	10.435	A	VALLEY SPRINGS, JCT. RTE. 12	1,900	94	5.00	50	28	3	13	52.80	29.90	3.20	14.10	9	96V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
026	10	CAL	18.069	B	MOKELUMNE HILL, JCT. RTE. 49	1,500	66	4.43	29	17	2	18	43.50	25.50	3.50	27.50	9	96V
026	10	CAL	18.069	A	MOKELUMNE HILL, JCT. RTE. 49	1,950	90	4.59	24	20	3	43	26.60	22.50	3.50	47.40	18	96V
026	10	CAL	26.797	B	RIDGE RD	1,350	84	6.19	21	23	4	36	24.80	27.60	4.30	43.30	16	96V
026	10	CAL	26.797	A	RIDGE RD	900	47	5.22	8	21	2	16	17.60	44.80	3.80	33.80	8	96V
026	10	CAL	32.65	B	GLENCO, ASSOCIATED OFFICE RD	660	34	5.20	5	14	1	14	14.90	40.70	4.00	40.40	6	96E
026	10	CAL	32.65	A	GLENCO, ASSOCIATED OFFICE RD	560	30	5.36	4	11	1	14	12.20	36.50	3.60	47.70	6	96V
026	10	CAL	34.77	B	WINTON RD	1,700	71	4.20	6	22	3	40	8.70	31.60	4.00	55.70	16	96V
026	10	CAL	34.77	A	WINTON RD	1,900	72	3.80	6	22	3	41	8.80	30.20	4.00	57.00	17	96V
026	10	AMA	4.644	B	JCT. RTE. 88	2,400	146	6.10	13	50	6	77	8.70	34.50	3.90	52.90	33	96V
027	07	LA	0	A	JCT. RTE. 1, PACIFIC COAST HWY	14,700	245	1.67	194	37	7	7	79.19	15.19	2.75	2.87	14	06V
027	07	LA	12.276	B	LOS ANGELES, VENTURA BLVD	30,000	666	2.22	519	115	21	11	78.00	17.27	3.11	1.62	36	06V
027	07	LA	12.43	B	LOS ANGELES, JCT. RTE. 101	60,000	2,052	3.42	1,521	295	77	159	74.10	14.40	3.73	7.77	147	06E
027	07	LA	12.43	A	LOS ANGELES, JCT. RTE. 101	48,000	1,550	3.23	1,088	179	67	216	70.20	11.53	4.35	13.92	139	06V
027	07	LA	20.062	B	LOS ANGELES, JCT. RTE. 118	41,000	1,984	4.84	1,238	189	86	471	62.41	9.51	4.32	23.76	236	06V
028	03	PLA	0.085	A	TAHOE CITY, JCT. RTE. 89	12,400	448	3.61	279	80	51	38	62.21	17.94	11.45	8.40	38	07E
028	03	PLA	4.25	A	LARDIN WAY	7,800	328	4.21	177	67	54	30	53.96	20.43	16.46	9.15	31	12V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
028	03	PLA	9.34	B	KINGS BEACH, JCT. RTE. 267 NORTH	14,400	520	3.61	323	93	60	44	62.21	17.94	11.45	8.40	44	07E
028	03	PLA	9.34	A	KINGS BEACH, JCT. RTE. 267 NORTH	19,800	715	3.61	445	128	82	60	62.21	17.94	11.45	8.40	60	07E
028	03	PLA	11	B	CAL-NEVA DRIVE	13,100	329	2.51	219	71	9	30	66.57	21.58	2.74	9.12	26	14V
029	04	SOL	0	A	VALLEJO, JCT. RTE. 80	6,400	242	3.78	138	23	15	66	57.10	9.68	6.13	27.10	32	02V
029	04	SOL	2.066	B	VALLEJO, MAINE RD	12,300	460	3.73	338	44	19	59	73.53	9.56	4.04	12.87	39	02V
029	04	SOL	2.066	A	VALLEJO, MAINE RD	12,400	474	3.82	352	45	21	56	74.33	9.45	4.46	11.76	39	02V
029	04	SOL	2.82	B	VALLEJO, TENNESSEE RD	18,100	499	2.75	386	65	21	27	77.44	12.96	4.21	5.39	32	02V
029	04	SOL	2.82	A	VALLEJO, TENNESSEE RD	20,400	761	3.73	604	79	17	61	79.35	10.41	2.28	7.97	52	02V
029	04	SOL	4.732	B	LEWIS BROWN DR/JCT RTE 37	27,500	920	3.35	601	126	46	147	65.28	13.71	5.03	15.97	90	02V
029	04	SOL	4.732	A	LEWIS BROWN DR/JCT RTE 37	50,000	3,970	7.94	1,442	431	109	1,988	36.31	10.86	2.75	50.08	792	99V
029	04	SOL	5.955	B	SOLANO/NAPA COUNTY LINE	42,000	2,906	6.92	1,298	367	78	1,163	44.67	12.63	2.67	40.02	492	02V
029	04	NAP	4.706	B	JCT. RTE. 12 EAST	43,500	3,023	6.95	1,167	317	93	1,446	38.62	10.48	3.08	47.82	583	02V
029	04	NAP	4.706	A	JCT. RTE. 12 EAST	62,000	3,893	6.28	1,764	505	84	1,540	45.31	12.96	2.16	39.56	652	02V
029	04	NAP	R6.196	A	JCT. RTE. 221 NORTH	47,500	3,558	7.49	1,542	530	85	1,401	43.34	14.90	2.40	39.37	599	02V
029	04	NAP	R8.657	A	JCT. RTE. 121 SOUTH	47,500	2,849	6.00	1,085	552	190	1,022	38.08	19.38	6.67	35.87	469	99V
029	04	NAP	10.305	A	NAPA, JCT. RTE. 121 NORTH	56,000	2,722	4.86	1,213	473	118	918	44.56	17.38	4.32	33.73	420	99V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
029	04	NAP	11.548	A	FIRST RD	66,000	2,224	3.37	926	382	85	831	41.63	17.19	3.83	37.35	367	99V
029	04	NAP	24.595	B	RUTHERFORD, JCT. RTE. 128 EAST	23,900	1,484	6.21	712	185	55	532	48.01	12.46	3.70	35.82	234	08V
029	04	NAP	24.595	A	RUTHERFORD, JCT. RTE. 128 EAST	21,400	1,543	7.21	749	218	48	528	48.53	14.14	3.08	34.25	235	08V
029	04	NAP	28.75	A	ST. HELENA, ADAMS RD	16,600	1,117	6.72	746	102	21	248	66.81	9.16	1.85	22.18	124	02V
029	04	NAP	36.893	B	CALISTOGA, JCT. RTE. 128 NORTHWEST	13,100	795	6.07	520	79	17	179	65.35	9.93	2.14	22.57	90	02V
029	04	NAP	36.893	A	CALISTOGA, JCT. RTE. 128 NORTHWEST	9,500	303	3.19	186	26	1	90	61.49	8.66	0.30	29.55	40	99V
029	04	NAP	37.902	B	CALISTOGA, SILVERADO TRAIL	4,450	183	4.11	140	15	2	26	76.24	8.29	1.10	14.36	16	08V
029	04	NAP	37.902	A	CALISTOGA, SILVERADO TRAIL	4,450	404	9.07	188	132	10	74	46.62	32.58	2.51	18.30	46	08V
029	01	LAK	5.811	B	MIDDLETOWN, JCT. RTE. 175	11,700	358	3.06	254	30	24	50	70.85	8.51	6.69	13.95	32	14V
029	01	LAK	5.811	A	MIDDLETOWN, JCT. RTE. 175	11,800	372	3.15	256	10	58	48	68.78	2.76	15.47	12.98	35	12E
029	01	LAK	20.31	B	JCT. RTE. 53 NORTH	11,400	840	7.37	668	69	37	66	79.52	8.21	4.40	7.86	58	14V
029	01	LAK	20.31	A	JCT. RTE. 53 NORTH	11,400	714	6.26	441	62	35	176	61.76	8.68	4.90	24.65	87	14V
029	01	LAK	31.05	B	JCT. RTE. 175	9,600	627	6.54	390	41	100	96	62.17	6.58	15.95	15.30	65	12E
029	01	LAK	31.05	A	JCT. RTE. 175	10,100	660	6.54	411	43	105	101	62.25	6.55	15.91	15.29	69	12E
029	01	LAK	R40.14	B	JCT. RTE. 175	13,000	850	6.54	529	55	136	130	62.21	6.50	16.00	15.28	88	12V
029	01	LAK	R40.14	A	JCT. RTE. 175	15,100	987	6.54	614	64	158	151	62.19	6.51	16.01	15.29	103	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
029	01	LAK	R45.145	B	PARK WAY	12,800	605	4.73	444	44	19	98	73.39	7.27	3.14	16.20	56	14V
029	01	LAK	52.539	B	JCT. RTE. 20, UPPER LAKE	6,300	491	7.79	267	60	38	126	54.39	12.24	7.65	25.71	64	14V
032	03	GLE	L0	A	JCT. RTE. 5	5,600	686	12.26	211	95	63	317	30.77	13.85	9.23	46.15	135	00E
032	03	GLE	9.626	B	JCT. RTE. 45 SOUTH	8,800	763	8.67	235	106	70	352	30.77	13.85	9.23	46.15	150	00E
032	03	GLE	9.626	A	JCT. RTE. 45 SOUTH	11,700	907	7.76	328	120	109	350	36.14	13.25	12.05	38.55	159	00E
032	03	BUT	7.79	B	WEST SACRAMENTO AVE	19,200	843	4.39	337	225	112	169	40.00	26.67	13.33	20.00	107	00E
032	03	BUT	7.79	A	WEST SACRAMENTO AVE	19,500	1,068	5.48	356	267	178	267	33.33	25.00	16.67	25.00	155	00E
032	03	BUT	10.187	B	CHICO, JCT. RTE. 99	16,900	775	4.58	258	194	129	194	33.33	25.00	16.67	25.00	225	00E
032	03	BUT	10.187	A	CHICO, JCT. RTE. 99	19,000	1,330	7.00	882	118	39	291	66.30	8.90	2.90	21.90	296	83E
032	03	BUT	11.27	A	CHICO, EL MONTE AVE	13,600	480	3.53	293	67	27	93	61.11	13.89	5.56	19.44	52	83E
032	02	TEH	0	A	BUTTE/TEHAMA COUNTY LINE	1,050	100	9.50	12	21	3	64	11.58	21.05	3.16	64.21	25	13E
032	02	TEH	R24.876	B	JCT. RTE. 36	1,050	74	7.00	12	16	3	43	15.71	21.43	4.29	58.57	17	13E
033	07	VEN	0	A	VENTURA, JCT. RTE. 101, VENTURA FWY	41,000	1,012	2.47	801	130	28	53	79.08	12.88	2.77	5.26	62	12E
033	07	VEN	R4.046	O	VENTURA, VENTURA AVE	27,000	868	3.21	658	130	38	42	75.81	14.98	4.38	4.84	55	14V
033	07	VEN	11.2	B	WEST JCT. RTE. 150, BALDWIN RD	20,800	807	3.88	317	289	121	80	39.30	35.80	14.99	9.91	83	12E
033	07	VEN	11.21	A	WEST JCT. RTE. 150, BALDWIN RD	11,000	353	3.21	195	88	19	51	55.26	24.80	5.39	14.55	35	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
033	07	VEN	11.961	A	EL ROBLAR DRIVE	3,700	108	2.93	44	22	3	39	40.99	20.62	2.41	35.99	17	12E
033	07	VEN	13.35	O	LOS PADRES NATIONAL FOREST BOUNDARY	1,500	68	4.47	19	15	4	30	28.67	21.82	5.43	44.07	13	12E
033	07	VEN	30.219	O	SESPE GORGE MAINT. STATION	410	35	8.65	5	4	1	25	14.51	12.59	2.61	70.30	9	12E
033	07	VEN	57.508	B	VENTURA/SANTA BARBARA COUNTY LINE	340	57	16.88	38	4	2	13	66.67	7.41	3.70	22.22	6	13V
033	05	SLO	2.775	B	JCT. RTE. 166 WEST	1,050	221	21.00	53	24	20	124	24.00	11.00	9.00	56.00	50	13E
033	05	SLO	2.802	A	JCT. RTE. 166 WEST	4,300	946	22.00	208	114	104	520	22.00	12.00	11.00	55.00	212	13E
033	06	KER	R11.555	B	MARICOPA, JCT. RTE. 166 EAST	3,750	841	22.43	240	80	58	463	28.54	9.51	6.90	55.05	184	14V
033	06	KER	R11.555	A	MARICOPA, JCT. RTE. 166 EAST	4,100	825	20.12	373	71	40	341	45.21	8.61	4.85	41.33	143	12E
033	06	KER	17.889	B	TAFT, JCT. RTE. 119 EAST	5,900	768	13.00	256	73	49	390	33.33	9.52	6.35	50.79	157	06E
033	06	KER	17.889	A	TAFT, JCT. RTE. 119 EAST	2,550	639	25.08	345	72	53	169	53.91	11.32	8.29	26.48	85	12E
033	06	KER	19.129	B	LINCOLN/10TH RDS	11,800	1,132	9.59	799	107	40	186	70.59	9.41	3.53	16.47	108	06E
033	06	KER	19.129	A	LINCOLN/10TH RDS	7,500	719	9.59	508	68	25	118	70.59	9.41	3.53	16.47	68	06E
033	06	KER	23.41	B	MIDWAY RD	4,250	1,013	23.81	304	152	51	506	30.00	15.00	5.00	50.00	207	12E
033	06	KER	23.41	A	MIDWAY RD	4,450	946	21.23	277	147	46	476	29.34	15.52	4.82	50.32	194	12V
033	06	KER	33.454	B	JCT. RTE. 58 WEST	4,450	946	21.25	556	111	42	237	58.82	11.76	4.41	25.00	118	06E
033	06	KER	33.454	A	JCT. RTE. 58 WEST	3,650	669	18.33	365	85	24	195	54.55	12.73	3.64	29.09	91	06E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
033	06	KER	34.285	A	JCT. RTE. 58 EAST	1,850	581	31.43	317	74	21	169	54.55	12.73	3.64	29.09	79	06E
033	06	KIN	7.8	B	REEF CITY, JCT. RTE. 41	1,400	237	16.93	56	16	6	159	23.63	6.75	2.53	67.09	59	14V
033	06	KIN	7.8	A	REEF CITY, JCT. RTE. 41	2,350	357	15.19	95	30	17	215	26.61	8.40	4.76	60.22	83	14V
033	06	FRE	8.02	B	ALPINE/LOST HILLS RDS	2,000	261	13.05	108	46	18	89	41.38	17.62	6.90	34.10	41	14E
033	06	FRE	8.02	A	ALPINE/LOST HILLS RDS	1,750	182	10.40	70	21	5	86	38.46	11.54	2.75	47.25	35	14E
033	06	FRE	14.75	B	MERCED AVE	8,200	620	7.56	292	78	33	217	47.10	12.58	5.32	35.00	97	14V
033	06	FRE	15.707	B	COALINGA, JCT. RTE. 198 WEST	3,700	273	7.38	174	46	34	19	63.74	16.85	12.45	6.96	22	14E
033	06	FRE	15.707	A	COALINGA, JCT. RTE. 198 WEST	8,150	1,668	20.47	841	441	302	84	50.42	26.44	18.11	5.04	143	14E
033	06	FRE	16.78	A	COALINGA, PHELPS AVE	5,200	902	17.35	581	105	44	172	64.41	11.64	4.88	19.07	96	14E
033	06	FRE	R18.588	B	GALE AVE	4,450	811	18.22	466	50	23	272	57.46	6.17	2.84	33.54	118	14V
033	06	FRE	24.316	B	JCT. RTE. 198 EAST	3,800	684	18.00	212	94	28	350	31.04	13.76	4.07	51.12	141	14V
033	06	FRE	24.316	A	JCT. RTE. 198 EAST	2,150	348	16.19	143	31	17	157	41.09	8.91	4.89	45.11	65	14V
033	06	FRE	R29	B	JCT. RTE. 145 NORTHEAST, SOUTH JCT. RTE. 5	2,050	348	17.00	146	31	14	157	42.00	9.00	4.00	45.00	64	14E
033	06	FRE	R39.853	A	NORTH JCT. RTE. 5	1,850	625	33.78	105	50	37	433	16.80	8.00	5.92	69.28	163	13V
033	06	FRE	62.247	B	MENDOTA, JCT. RTE. 180 EAST	6,100	1,251	20.51	409	200	109	533	32.69	15.99	8.71	42.61	233	13E
033	06	FRE	62.247	A	MENDOTA, JCT. RTE. 180 EAST	10,800	1,188	11.00	409	199	143	437	34.43	16.75	12.04	36.78	204	13V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
033	06	FRE	70.557	B	FIREBAUGH, 8TH RD	9,200	1,748	19.00	1,049	70	35	594	60.00	4.00	2.00	34.00	253	01V
033	06	FRE	70.557	A	FIREBAUGH, 8TH RD	8,000	1,148	14.35	594	168	132	254	51.74	14.63	11.50	22.13	143	13E
033	06	FRE	R79.905	B	BRANNON AVE	2,650	384	14.49	164	38	25	157	42.71	9.90	6.51	40.89	67	13V
033	06	FRE	R79.905	A	BRANNON AVE	2,000	300	15.00	126	27	21	126	42.00	9.00	7.00	42.00	53	13E
033	10	MER	R5.635	B	EAST JCT. RTE. 152	5,200	727	14.00	199	43	12	473	27.40	5.90	1.70	65.00	176	83E
033	10	MER	R13.238	A	WEST JCT. RTE 152	8,700	2,646	30.40	487	61	135	1,963	18.40	2.30	5.10	74.20	720	88V
033	10	MER	R16.643	B	JCT. RTE. 5	12,900	3,664	28.40	451	344	59	2,810	12.30	9.40	1.60	76.70	1,026	97V
033	10	MER	16.643	A	JCT. RTE. 5	14,200	3,280	23.10	305	289	46	2,640	9.30	8.80	1.40	80.50	955	97V
033	10	MER	26.464	B	NORTH JCT. RTE. 140 EAST	7,900	1,556	19.70	277	109	45	1,125	17.80	7.00	2.90	72.30	414	97E
033	10	MER	27.111	A	NORTH JCT. RTE. 140 EAST	8,000	1,120	14.00	190	90	56	784	17.00	8.00	5.00	70.00	294	98V
033	10	STA	6.838	A	CROWS LANDING, CROWS LANDING/FINK RDS	4,100	390	9.50	180	85	15	110	46.20	21.70	3.90	28.20	54	79V
033	10	SJ	0.818	B	VERNALIS, JCT. RTE. 132	1,950	403	20.69	202	81	15	105	50.00	20.20	3.80	26.00	53	79E
033	10	SJ	0.818	A	VERNALIS, JCT. RTE. 132	3,600	595	16.51	298	118	25	154	50.10	19.80	4.20	25.90	78	79E
033	10	SJ	4.826	B	JCT. RTE. 5	4,200	688	16.40	345	136	29	178	50.10	19.80	4.20	25.90	90	79E
034	07	VEN	4.295	A	OXNARD, JCT. RTE. 1, OXNARD BLVD	14,800	807	5.45	520	88	36	163	64.48	10.90	4.47	20.15	88	06V
034	07	VEN	6.27	A	OXNARD, RICE AVE	11,700	936	8.00	438	167	85	246	46.80	17.85	9.06	26.29	128	06V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
034	07	VEN	R13.603	B	CAMARILLO, JCT. RTE. 101, VENTURA FWY	18,200	2,806	15.42	583	832	703	688	20.79	29.66	25.04	24.51	438	06V
034	07	VEN	13.603	A	CAMARILLO, JCT. RTE. 101, VENTURA FWY	18,200	3,642	20.01	869	942	799	1,032	23.86	25.86	21.94	28.34	591	06V
034	07	VEN	17.663	B	SOMIS, JCT. RTE. 118, LOS ANGELES AVE	13,600	1,928	14.18	660	221	202	845	34.24	11.45	10.48	43.83	365	06V
035	04	SCL	R0.053	A	JCT. RTE. 17	700	55	7.81	51	3	0	1	92.68	4.88	0.00	2.44	2	02V
035	04	SCL	14.1	B	JCT. RTE. 9	1,050	16	1.59	10	4	2	0	60.87	26.09	13.04	0.00	1	02V
035	04	SCL	14.1	A	JCT. RTE. 9	1,050	18	1.70	13	0	0	5	71.40	0.00	0.00	28.60	2	96V
035	04	SM	10.518	B	WOODSIDE, JCT. RTE. 84	2,100	96	4.56	52	36	3	5	54.08	37.76	3.06	5.10	7	05V
035	04	SM	23.037	B	JCT. RTE. 92	2,300	31	1.31	27	0	2	2	88.89	0.00	5.56	5.56	2	99V
035	04	SM	L21.72	A	JCT. RTE. 92	3,100	271	8.73	157	30	3	81	57.89	11.15	0.93	30.03	37	05V
035	04	SM	L23.037	B	JCT. RTE. 280	3,100	40	1.30	34	2	0	4	85.42	4.17	0.00	10.42	3	05V
035	04	SM	R23.037	A	JCT. RTE. 280	14,300	139	0.97	102	14	3	20	73.68	9.87	1.97	14.47	12	02V
035	04	SM	R28.687	B	DALY CITY, JCT. RTE. 1	31,500	348	1.10	255	42	21	30	73.44	11.98	5.99	8.59	26	02V
035	04	SM	R28.687	A	DALY CITY, JCT. RTE. 1	33,000	343	1.04	277	24	25	17	80.78	6.96	7.24	5.01	21	02V
035	04	SM	30.834	B	JOHN DALY BLVD	29,000	320	1.10	230	46	8	36	71.97	14.33	2.55	11.15	26	08V
035	04	SM	30.834	A	JOHN DALY BLVD	26,000	265	1.02	179	43	4	39	67.61	16.19	1.62	14.57	24	08V
035	04	SF	3.164	B	SAN FRANCISCO, JCT. RTE. 1	24,500	255	1.04	208	21	5	21	81.52	8.33	1.81	8.33	17	02V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	AADT By Axle 4	AADT By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
036	01	HUM	0	A	ALTON, JCT. RTE. 101	4,300	785	18.25	301	226	43	215	38.36	28.77	5.48	27.40	112	06E
036	01	HUM	2.811	B	HYDESVILLE, ROHNERVILLE RD	4,000	390	9.75	264	62	26	38	67.78	15.85	6.70	9.66	32	14V
036	01	HUM	2.811	A	HYDESVILLE, ROHNERVILLE RD	4,000	461	11.49	289	61	45	66	62.72	13.17	9.82	14.29	45	12E
036	01	HUM	7.54	O	CARLOTTA, EAST	2,100	240	11.47	151	32	23	34	62.84	13.30	9.63	14.22	23	12E
036	02	TRI	27.23	B	JCT. RTE. 3 NORTH	600	19	3.17	5	5	0	9	26.32	26.32	0.00	47.37	4	12V
036	02	TRI	R41.139	B	TRINITY/SHASTA COUNTY LINE	330	10	3.03	2	3	0	5	20.00	30.00	0.00	50.00	2	12E
036	02	SHA	0	A	TRINITY/SHASTA COUNTY LINE	330	10	3.03	2	3	0	5	20.00	30.00	0.00	50.00	2	12E
036	02	SHA	8.87	B	PLATINA RD	440	15	3.41	4	3	0	8	26.67	20.00	0.00	53.33	3	12V
036	02	SHA	8.87	A	PLATINA RD	390	12	3.08	2	2	0	8	16.67	16.67	0.00	66.67	3	12V
036	02	SHA	11.928	B	SHASTA/TEHAMA COUNTY LINE	390	12	3.08	2	2	0	8	16.67	16.67	0.00	66.67	3	12E
036	02	TEH	23.2	B	BOWMAN RD	530	17	3.08	3	3	0	11	16.67	16.67	0.00	66.67	4	12E
036	02	TEH	23.2	A	BOWMAN RD	470	14	3.06	5	1	1	7	33.65	10.58	3.85	51.92	3	12E
036	02	TEH	39.72	B	BAKER RD	3,400	104	3.06	35	11	4	54	33.65	10.58	3.85	51.92	21	12V
036	02	TEH	39.72	A	BAKER RD	3,350	103	3.06	35	11	4	53	33.65	10.58	3.85	51.92	21	12E
036	02	TEH	L39.734	A	NORTH MAIN RD	7,100	179	2.52	55	34	25	65	30.73	18.99	13.97	36.31	31	12V
036	02	TEH	L40.87	A	RED BLUFF, CRITTENDEN RD	8,700	246	2.83	103	23	59	61	41.90	9.30	23.90	24.90	35	09E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
036	02	TEH	L41.29	B	RED BLUFF, OAK RD	11,622	256	2.20	138	51	28	39	53.90	19.80	11.10	15.20	27	09E
036	02	TEH	L41.29	A	RED BLUFF, OAK RD	19,200	307	1.60	162	63	34	48	52.70	20.40	11.20	15.70	33	09E
036	02	TEH	41.847	B	RED BLUFF, JCT. RTE. 5	19,200	325	1.70	176	64	36	49	54.10	19.70	11.10	15.10	34	09E
036	02	TEH	41.847	A	RED BLUFF, JCT. RTE. 5	19,100	1,300	6.80	355	131	68	746	27.30	10.10	5.20	57.40	292	09E
036	02	TEH	42.79	A	RED BLUFF, CHESTNUT AVE	15,400	1,247	8.10	340	120	66	721	27.30	9.60	5.30	57.80	281	09E
036	02	TEH	43.28	B	HOY RD	15,400	1,464	9.50	398	142	78	846	27.20	9.70	5.30	57.80	330	09E
036	02	TEH	43.28	A	HOY RD	11,000	838	7.63	228	81	44	485	27.20	9.70	5.30	57.80	189	09E
036	02	TEH	44.004	A	JCT. RTE. 99 SOUTH	1,900	121	6.37	27	22	3	69	22.31	18.18	2.48	57.02	27	12V
036	02	TEH	55.26	A	MANTON RD	1,200	84	7.08	16	12	4	52	19.36	14.30	5.03	61.31	20	13E
036	02	TEH	58.18	A	PAYNES CREEK	950	76	8.00	15	14	4	43	19.74	18.42	5.26	56.58	17	13E
036	02	TEH	83.142	B	MINERAL, JCT. RTE. 172 SOUTHEAST	1,000	76	7.60	15	14	4	43	19.74	18.42	5.26	56.58	17	13V
036	02	TEH	87.681	O	JCT. RTE. 89 NORTH	850	76	8.94	15	14	4	43	19.74	18.42	5.26	56.58	17	13E
036	02	TEH	91.253	B	MORGAN SPRINGS, JCT. RTE. 172 SOUTHWEST	700	76	10.86	15	14	4	43	19.74	18.42	5.26	56.58	17	13E
036	02	TEH	99.935	B	JCT. RTE. 32 SOUTHWEST	980	76	7.76	18	10	2	46	23.68	13.16	2.63	60.53	18	13V
036	02	TEH	104.002	B	TEHAMA/PLUMAS COUNTY LINE	1,650	251	15.21	28	33	5	185	11.16	13.15	1.99	73.71	69	13E
036	02	PLU	6.287	B	JCT. RTE. 89	1,650	251	15.21	28	33	5	185	11.16	13.15	1.99	73.71	69	13V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
036	02	PLU	6.287	A	JCT. RTE. 89	2,850	264	9.26	44	81	9	130	16.67	30.68	3.41	49.24	55	13V
036	02	PLU	8.08	O	FARRAR DRIVE	2,900	223	7.68	43	35	7	138	19.20	15.53	3.21	62.06	53	13E
036	02	PLU	8.84	O	FEATHER RIVER BRIDGE	4,800	267	5.56	47	39	9	172	17.62	14.72	3.29	64.36	66	13E
036	02	PLU	9.18	O	CHESTER, MELISSA AVE	3,700	171	4.62	31	21	9	110	18.13	12.28	5.26	64.33	42	13V
036	02	PLU	R13.93	A	BIG SPRINGS RD	1,850	120	6.49	34	19	5	62	28.33	15.83	4.17	51.67	25	13E
036	02	PLU	18.421	O	PLUMAS/LASSEN COUNTY LINE	1,850	120	6.49	34	19	5	62	28.33	15.83	4.17	51.67	25	13E
036	02	LAS	0	O	PLUMAS/LASSEN COUNTY LINE	1,850	120	6.49	34	19	5	62	28.33	15.83	4.17	51.67	25	13E
036	02	LAS	0.76	B	JCT. RTE. 147 SOUTH	1,850	120	6.49	34	19	5	62	28.33	15.83	4.17	51.67	25	13V
036	02	LAS	3.706	B	WESTWOOD, COUNTY RD A 21	2,000	177	8.85	28	33	6	110	15.82	18.64	3.39	62.15	43	13V
036	02	LAS	3.706	A	WESTWOOD, COUNTY RD A 21	2,200	190	8.64	57	24	7	102	30.00	12.63	3.68	53.68	40	13E
036	02	LAS	R19.196	B	JCT. RTE. 44 NORTHWEST	2,200	190	8.64	57	24	7	102	30.00	12.63	3.68	53.68	40	13V
036	02	LAS	R19.196	A	JCT. RTE. 44 NORTHWEST	3,650	469	12.85	66	39	18	346	14.07	8.32	3.84	73.77	128	13V
036	02	LAS	22.06	A	EAGLE LAKE RD	4,600	349	7.57	49	29	11	260	13.94	8.31	3.18	74.57	96	13E
036	02	LAS	25.05	A	SUSANVILLE, PACIFIC RD	12,000	458	3.82	55	36	17	350	11.96	7.84	3.71	76.49	128	13E
036	02	LAS	25.356	A	SUSANVILLE, JCT. RTE. 139 NORTH	14,500	586	4.04	59	42	24	461	10.03	7.19	4.18	78.60	169	13E
036	02	LAS	25.94	B	RIVERSIDE DRIVE	14,500	642	4.43	59	44	27	512	9.16	6.87	4.27	79.69	187	13E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
036	02	LAS	R26.22	A	SUSANVILLE, JOHNSTONVILLE RD	8,900	727	8.17	125	54	27	521	17.19	7.43	3.71	71.66	193	13V
037	04	MRN	R11.2	A	NOVATO, JCT. RTE. 101	40,000	1,473	3.68	531	145	56	741	36.05	9.83	3.78	50.34	296	05V
037	04	MRN	14.473	B	PETALUMA CREEK	37,500	1,391	3.71	648	110	44	589	46.55	7.90	3.19	42.37	242	02V
037	04	SON	3.9	B	JCT. RTE. 121 NORTH	40,000	1,812	4.53	367	99	54	1,292	20.23	5.45	3.00	71.31	476	05V
037	04	SON	3.9	A	JCT. RTE. 121 NORTH	37,500	2,422	6.46	443	105	54	1,820	18.30	4.35	2.24	75.11	661	05V
037	04	SOL	R7.213	B	WALNUT AVE	37,500	4,706	12.55	1,677	377	167	2,485	35.64	8.02	3.54	52.80	975	02V
037	04	SOL	R11.73	B	JCT. RTE. 80	47,500	2,784	5.86	532	187	63	2,002	19.12	6.70	2.27	71.91	1,471	05V
038	08	SBD	0	A	REDLANDS, JCT. RTE. 10	21,500	1,935	9.00	1,258	329	77	271	65.00	17.00	4.00	14.00	179	86V
038	08	SBD	R9.72	A	SAN BERNARDINO NATIONAL FOREST BOUNDARY	5,500	496	9.00	342	45	0	109	69.00	9.00	0.00	22.00	54	92E
038	08	SBD	14.99	B	VALLEY OF THE FALLS DRIVE	5,500	699	12.70	480	64	0	155	68.70	9.10	0.00	22.20	76	92V
038	08	SBD	14.99	A	VALLEY OF THE FALLS DRIVE	3,500	455	13.00	314	41	0	100	69.00	9.00	0.00	22.00	49	92V
038	08	SBD	48.16	A	BIG BEAR CITY, BIG BEAR BLVD	11,000	1,431	13.00	1,130	72	0	229	79.00	5.00	0.00	16.00	125	92E
038	08	SBD	49.52	B	JCT. RTE. 18	13,500	2,295	17.00	1,811	101	7	376	78.90	4.40	0.30	16.40	203	92V
038	08	SBD	49.53	A	JCT. RTE. 18	3,700	371	10.00	241	40	0	90	65.10	10.70	0.00	24.20	43	92V
038	08	SBD	59.396	B	BIG BEAR DAM, JCT. RTE. 18	1,400	172	12.20	133	27	0	12	77.70	15.50	0.00	6.80	11	92V
039	12	ORA	0	A	HUNTINGTON BEACH, JCT. RTE. 1	29,300	632	2.16	477	73	18	64	75.36	11.59	2.90	10.14	48	00E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
039	12	ORA	3.12	B	HUNTINGTON BEACH, MAIN RD/ELLIS AVE	61,750	835	1.35	550	114	57	114	65.91	13.64	6.82	13.64	77	00E
039	12	ORA	3.12	A	HUNTINGTON BEACH, MAIN RD/ELLIS AVE	65,100	703	1.08	463	96	48	96	65.91	13.64	6.82	13.64	65	00E
039	12	ORA	5.8	B	HUNTINGTON BEACH, JCT. RTE. 405	79,600	1,409	1.77	935	139	84	251	66.34	9.90	5.94	17.82	144	00E
039	12	ORA	5.8	A	HUNTINGTON BEACH, JCT. RTE. 405	83,600	1,431	1.71	949	142	85	255	66.34	9.90	5.94	17.82	147	00E
039	12	ORA	8.478	B	WESTMINSTER, JCT. RTE. 22	74,600	1,819	2.44	1,218	236	85	280	66.95	12.99	4.68	15.38	173	00E
039	12	ORA	8.478	A	WESTMINSTER, JCT. RTE. 22	74,600	1,880	2.52	1,211	265	105	299	64.39	14.12	5.61	15.88	185	00E
039	12	ORA	12.685	B	ANAHEIM, LINCOLN AVE	66,600	1,653	2.48	1,063	234	93	263	64.35	14.14	5.62	15.89	163	98E
039	12	ORA	12.685	A	ANAHEIM, LINCOLN AVE	66,600	1,984	2.98	1,276	214	97	397	64.30	10.78	4.90	20.02	216	00E
039	12	ORA	14.378	B	BUENA PARK, JCT. RTE. 91	66,300	1,611	2.43	942	247	106	316	58.49	15.36	6.56	19.59	180	00E
039	12	ORA	14.378	A	BUENA PARK, JCT. RTE. 91	57,800	1,168	2.02	684	179	74	231	58.56	15.32	6.31	19.82	131	98E
039	12	ORA	19.168	B	LA HABRA, JCT. RTE. 90 EAST	48,800	2,538	5.20	1,733	188	61	556	68.30	7.40	2.40	21.90	279	89V
039	12	ORA	19.168	A	LA HABRA, JCT. RTE. 90 EAST	48,800	1,757	3.60	1,444	134	54	125	82.20	7.60	3.10	7.10	114	89V
039	12	ORA	20.719	B	LA HABRA, JCT. RTE. 72	31,600	1,043	3.30	769	96	33	145	73.70	9.20	3.20	13.90	91	89V
039	12	ORA	22.6	B	HARBOR BLVD	31,700	950	3.00	654	131	54	111	68.80	13.80	5.70	11.70	81	89V
039	07	LA	17.813	A	SAN GABRIEL RIVER BRIDGE	1,950	90	4.62	64	17	4	5	71.22	18.88	4.84	5.06	6	06V
039	07	LA	25.71	B	EAST FORK RD	1,600	75	4.62	53	14	4	4	71.22	18.88	4.84	5.06	5	06E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
039	07	LA	38.15	B	CRYSTAL LAKE RD	150	7	4.67	5	1	0	1	71.43	14.29	0.00	14.29	1	06E
040	08	SBD	0	A	BARSTOW, JCT. RTE. 15	17,500	7,351	42.00	805	107	56	6,383	10.95	1.46	0.76	86.84	2,248	06E
040	08	SBD	R7.181	B	A RD	16,000	5,883	36.76	644	86	45	5,108	10.95	1.46	0.76	86.84	1,799	06E
040	08	SBD	R7.181	A	A RD	14,000	5,881	42.00	644	86	45	5,106	10.95	1.46	0.76	86.84	1,799	06E
040	08	SBD	R12.191	B	AIRPORT RD	14,000	5,881	42.00	644	86	45	5,106	10.95	1.46	0.76	86.84	1,799	06E
040	08	SBD	R18.446	A	WEST NEWBERRY RD	11,800	5,608	47.52	569	76	44	4,919	10.14	1.35	0.78	87.73	1,730	08V
040	08	SBD	R132.739	A	JCT. RTE. 95 NORTH	13,600	5,780	42.50	633	84	44	5,019	10.95	1.46	0.76	86.84	1,768	06E
040	08	SBD	R139.117	A	PARK RD	11,200	4,985	44.50	546	73	38	4,328	10.95	1.46	0.76	86.84	1,525	06E
040	08	SBD	R143.764	B	JCT. RTE. 95 SOUTH	13,900	6,389	46.00	700	77	49	5,563	10.95	1.20	0.76	87.00	1,958	06E
040	08	SBD	R143.764	A	JCT. RTE. 95 SOUTH	11,200	6,026	53.80	660	84	49	5,233	10.95	1.40	0.82	86.84	1,843	06E
040	08	SBD	R154.643	B	ARIZONA STATE LINE	11,700	6,296	53.80	689	88	52	5,467	10.95	1.40	0.82	86.84	1,926	06E
041	05	SLO	0	A	MORRO BAY, JCT. RTE. 1	7,400	443	6.00	297	49	44	53	67.00	11.00	10.00	12.00	40	14E
041	05	SLO	15.894	B	ATASCADERO, JCT. RTE. 101	14,100	918	6.52	482	165	134	137	52.47	18.00	14.58	14.96	99	13V
041	05	SLO	15.894	A	ATASCADERO, JCT. RTE. 101	16,700	835	5.00	484	134	75	142	58.00	16.00	9.00	17.00	89	14E
041	05	SLO	27.975	B	JCT. RTE. 229 SOUTH (TO CRESTON)	2,500	126	5.00	76	3	3	44	61.00	2.00	2.00	35.00	19	14E
041	05	SLO	27.975	A	JCT. RTE. 229 SOUTH (TO CRESTON)	2,900	173	6.00	104	3	3	63	60.00	2.00	2.00	36.00	26	14E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
041	05	SLO	41.159	B	MC MILLAN CANYON RD	680	81	11.94	47	11	8	15	57.64	13.55	9.85	18.97	9	14V
041	05	SLO	41.159	A	MC MILLAN CANYON RD	1,800	216	12.00	164	26	4	22	76.00	12.00	2.00	10.00	16	14E
041	05	SLO	R42.172	B	JCT. RTE. 46	1,650	129	7.81	86	16	13	14	66.29	12.36	10.11	11.24	11	13V
041	05	SLO	43.85	A	JCT. RTE. 46	12,800	2,422	18.92	663	352	220	1,187	27.39	14.52	9.08	49.01	497	13V
041	06	KIN	8.098	B	REEF CITY, JCT. RTE. 33	6,500	987	15.18	317	90	72	508	32.12	9.12	7.29	51.47	205	14V
041	06	KIN	8.098	A	REEF CITY, JCT. RTE. 33	6,500	885	13.61	199	112	62	512	22.50	12.63	7.00	57.86	203	13V
041	06	KIN	16.275	B	JCT. RTE. 5	6,500	950	14.62	292	98	83	477	30.78	10.29	8.72	50.21	196	14E
041	06	KIN	20.08	B	QUAIL AVE	6,600	975	14.77	255	87	50	583	26.15	8.92	5.13	59.79	225	14E
041	06	KIN	R37.792	B	JACKSON AVE	8,900	1,646	18.49	691	132	115	708	42.00	8.00	7.00	43.00	297	14E
041	06	KIN	R39.962	B	JCT RTE 198	12,000	2,219	18.49	932	178	155	954	42.00	8.00	7.00	43.00	401	14E
041	06	KIN	R39.962	A	JCT RTE 198	16,100	2,977	18.49	923	238	238	1,578	31.00	8.00	8.00	53.00	634	14E
041	06	KIN	R42.148	A	BELLI CORNER, HANFORD-ARMONA RD	18,000	3,328	18.49	1,398	266	233	1,431	42.00	8.00	7.00	43.00	601	14E
041	06	KIN	R48.283	B	EXCELSIOR AVE; KINGS/FRESNO COUNTY LINE	17,000	2,719	16.00	1,224	231	190	1,074	45.00	8.50	7.00	39.50	463	14E
041	06	FRE	R0	A	EXCELSIOR AVE; KINGS/FRESNO COUNTY LINE	14,100	2,256	16.00	1,152	215	179	710	51.06	9.54	7.93	31.47	331	14E
041	06	FRE	R23.736	B	FRESNO, DIVISADERO RD	93,000	3,720	4.00	2,604	446	149	521	70.00	12.00	4.00	14.00	334	04E
041	06	FRE	R24.527	A	FRESNO, JCT. RTE. 180S	141,000	5,640	4.00	3,948	677	169	846	70.00	12.00	3.00	15.00	517	04E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
041	06	FRE	R25.266	A	FRESNO, MC KINLEY AVE	140,000	5,600	4.00	3,584	504	168	1,344	64.00	9.00	3.00	24.00	660	04E
041	06	FRE	R30.447	B	FRESNO, HERNDON AVE	105,000	5,250	5.00	2,625	1,050	525	1,050	50.00	20.00	10.00	20.00	628	04E
041	06	FRE	R30.447	A	FRESNO, HERNDON AVE	75,000	3,751	5.00	2,400	338	113	900	64.00	9.00	3.00	24.00	442	04E
041	06	FRE	R31.683	A	FRESNO, FRIANT RD	44,500	1,980	4.45	1,590	100	70	220	80.30	5.05	3.54	11.11	151	14V
041	06	MAD	9.25	B	JCT. RTE. 145 WEST	15,000	864	5.76	662	79	50	73	76.62	9.14	5.79	8.45	63	14V
041	06	MAD	9.25	A	JCT. RTE. 145 WEST	16,200	868	5.36	627	95	65	81	72.24	10.94	7.49	9.33	68	14V
041	06	MAD	17.91	B	COUNTY RD 200	16,800	869	5.17	651	90	54	74	74.91	10.36	6.21	8.52	65	14V
041	06	MAD	38.889	B	YOSEMITE FORKS, BASS LAKE RD	9,700	750	7.73	464	137	107	42	61.93	18.23	14.21	5.63	59	13V
041	06	MAD	38.889	A	YOSEMITE FORKS, BASS LAKE RD	5,500	385	7.00	235	69	50	31	61.00	18.00	13.00	8.00	33	13E
041	06	MPA	4.918	B	FISH CAMP, ENTRANCE TO YOSEMITE NATIONAL PARK	2,400	168	7.00	129	17	10	12	77.00	10.00	6.00	7.00	12	04E
043	06	KER	0.111	A	JCT. RTE. 119	6,600	1,361	20.62	802	166	94	299	58.93	12.20	6.91	21.97	160	12V
043	06	KER	1.9	B	JCT. RTE. 5	6,600	1,361	20.62	802	166	94	299	58.93	12.20	6.91	21.97	160	12V
043	06	KER	1.9	A	JCT. RTE. 5	8,500	1,863	21.90	1,003	244	141	475	53.86	13.10	7.55	25.49	242	12V
043	06	KER	8.112	B	JCT. RTE. 58 EAST	5,800	1,117	19.25	346	186	85	500	30.99	16.68	7.57	44.76	214	12V
043	06	KER	8.112	A	JCT. RTE. 58 EAST	5,600	1,424	25.45	691	191	82	460	48.51	13.43	5.75	32.31	213	12V
043	06	KER	9.162	A	JCT. RTE. 58 WEST	5,400	1,340	24.81	650	181	77	432	48.51	13.51	5.75	32.24	200	12V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
043	06	KER	15.89	B	CENTRAL VALLEY HWY	4,100	656	16.00	387	26	33	210	59.00	4.00	5.00	32.00	93	04E
043	06	KER	15.89	A	CENTRAL VALLEY HWY	9,700	971	10.00	563	49	68	291	58.00	5.00	7.00	30.00	135	04E
043	06	KER	R21.289	B	WASCO AVE	11,000	990	9.00	653	89	40	208	66.00	9.00	4.00	21.00	109	04E
043	06	KER	R21.289	A	WASCO AVE	10,700	1,177	11.00	730	106	59	282	62.00	9.00	5.00	24.00	141	04E
043	06	KER	R25.125	B	JCT. RTE. 46	6,000	720	12.00	410	79	65	166	57.00	11.00	9.00	23.00	88	03E
043	06	KER	25.187	A	JCT. RTE. 46	3,800	507	13.35	160	58	28	261	31.65	11.39	5.49	51.48	105	12V
043	06	KER	33.47	A	POND RD	2,750	460	16.73	120	79	31	230	26.09	17.17	6.74	50.00	95	14V
043	06	TUL	7.76	B	AVE 56	2,650	451	17.00	108	36	23	284	24.00	8.00	5.00	63.00	108	14E
043	06	TUL	22.133	B	CORCORAN, RAILROAD DRIVE	3,550	771	21.72	198	68	40	465	25.68	8.82	5.19	60.31	179	14V
043	06	KIN	1.456	B	JCT. RTE. 137	4,200	798	19.00	279	144	64	311	35.00	18.00	8.00	39.00	140	14E
043	06	KIN	1.456	A	JCT. RTE. 137	2,950	561	19.00	196	101	45	219	35.00	18.00	8.00	39.00	98	14E
043	06	KIN	10.359	B	KANSAS AVE	5,900	1,121	19.00	392	202	90	437	35.00	18.00	8.00	39.00	196	14E
043	06	KIN	10.359	A	KANSAS AVE	5,100	969	19.00	339	174	78	378	35.00	18.00	8.00	39.00	170	14E
043	06	KIN	18.238	B	JCT. RTE. 198	7,200	1,411	19.60	482	261	123	545	34.16	18.50	8.72	38.63	247	14E
043	06	KIN	18.429	B	LACEY BLVD	11,000	1,979	18.00	851	257	99	772	43.00	13.00	5.00	39.00	334	11E
043	06	KIN	22.272	A	10TH AVE	9,400	1,585	16.86	837	179	119	450	52.78	11.32	7.49	28.40	219	14E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
043	06	FRE	8.34	B	NEBRASKA AVE	11,300	904	8.00	443	72	36	353	49.00	8.00	4.00	39.00	149	13E
043	06	FRE	8.34	A	NEBRASKA AVE	13,200	1,055	8.00	517	84	42	412	49.00	8.00	4.00	39.00	174	13E
043	06	FRE	9.308	B	JCT. RTE. 99; SELMA, WEST	16,000	1,136	7.10	563	88	44	441	49.52	7.78	3.89	38.81	186	13V
044	02	SHA	L0.54	A	END INDEP ALIGN RT AND LT LNS	40,000	424	1.06	179	72	19	154	42.23	16.89	4.59	36.29	69	12E
044	02	SHA	L0.852	A	REDDING, BUTTE RD	53,000	620	1.17	272	107	32	209	43.93	17.18	5.13	33.76	96	12E
044	02	SHA	L1.808	B	REDDING, JCT. RTE. 5	53,000	621	1.17	275	105	34	207	44.29	16.89	5.48	33.33	96	12E
044	02	SHA	R0	A	REDDING, JCT. RTE. 5	47,500	802	1.69	377	164	24	237	46.95	20.43	3.05	29.57	114	12E
044	02	SHA	R0.134	A	HILLTOP DRIVE	34,500	583	1.69	274	119	18	172	46.95	20.43	3.05	29.57	83	12E
044	02	SHA	R1.239	A	REDDING, VICTOR AVE	33,000	576	1.75	251	126	18	181	43.58	21.87	3.12	31.42	86	14V
044	02	SHA	R2.131	A	SHASTA VIEW DRIVE	23,000	389	1.69	183	79	12	115	46.95	20.43	3.05	29.57	55	12E
044	02	SHA	R3.627	A	AIRPORT RD	18,500	299	1.62	135	46	8	110	45.15	15.38	2.68	36.79	48	14V
044	02	SHA	R10.77	B	MILLVILLE PLAINS	5,700	268	4.70	118	62	11	77	44.03	23.13	4.10	28.73	38	13V
044	02	SHA	R10.77	A	MILLVILLE PLAINS	4,200	166	3.96	63	29	11	63	38.02	17.25	6.71	38.02	28	12E
044	02	SHA	R19.01	B	DERSCH RD	3,700	147	3.96	56	25	10	56	38.02	17.25	6.71	38.02	25	12E
044	02	SHA	R19.01	A	DERSCH RD	4,200	295	7.02	56	59	14	166	18.98	20.00	4.75	56.27	67	12V
044	02	SHA	R27.83	A	SHINGLETOWN	3,550	263	7.41	90	56	12	105	34.26	21.30	4.63	39.81	46	10E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
044	02	SHA	42.818	B	VIOLA	1,150	130	11.30	24	32	6	68	18.46	24.62	4.62	52.31	28	13V
044	02	SHA	42.818	A	VIOLA	1,150	130	11.30	24	32	6	68	18.46	24.62	4.62	52.31	28	13E
044	02	SHA	R49.353	A	LASSEN VOLCANIC NATIONAL PARK	1,150	130	11.30	24	32	6	68	18.46	24.62	4.62	52.31	28	13E
044	02	SHA	62.685	B	JCT. RTE. 89 NORTHWEST	1,200	150	12.50	30	43	8	69	20.00	28.67	5.33	46.00	30	13V
044	02	SHA	62.685	A	JCT. RTE. 89 NORTHWEST	1,650	344	20.85	50	25	12	257	14.53	7.27	3.49	74.71	94	13V
044	02	SHA	71.389	O	SHASTA/LASSEN COUNTY LINE	1,650	344	20.85	50	25	12	257	14.53	7.27	3.49	74.71	94	13E
044	02	LAS	0	O	SHASTA/LASSEN COUNTY LINE	1,650	344	20.85	50	25	12	257	14.53	7.27	3.49	74.71	94	13E
044	02	LAS	19.29	B	COUNTY RD A 21	1,750	337	19.26	39	23	14	261	11.57	6.82	4.15	77.45	96	13V
044	02	LAS	19.29	A	COUNTY RD A 21	1,550	249	16.06	26	14	7	202	10.44	5.62	2.81	81.12	73	14V
045	03	YOL	0	A	KNIGHTS LANDING, JCT. RTE. 113	860	145	16.86	23	29	19	74	15.86	20.00	13.10	51.03	32	07E
045	03	COL	12.867	B	GRIMES-ARBUCKLE RD	1,300	247	19.00	25	30	19	173	10.00	12.11	7.89	70.00	66	07E
045	03	COL	12.867	A	GRIMES-ARBUCKLE RD	1,000	190	19.00	19	23	15	133	10.00	12.11	7.89	70.00	51	07E
045	03	COL	19.84	B	JCT. RTE. 20	770	93	12.11	51	10	8	24	55.31	10.88	8.26	25.56	12	07E
045	03	COL	19.85	A	JCT. RTE. 20	6,100	739	12.11	409	80	61	189	55.31	10.88	8.26	25.56	96	07E
045	03	COL	20.08	A	COLUSA, LURLINE AVE	6,900	1,130	16.36	905	74	48	103	80.13	6.52	4.26	9.09	81	12V
045	03	COL	32.06	B	COUNTY RD P29	2,100	188	8.95	33	25	7	123	17.55	13.30	3.72	65.43	47	07E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
045	03	GLE	3.059	B	JCT. RTE. 162 EAST	2,300	354	15.39	156	42	26	130	44.07	11.86	7.34	36.72	58	07E
045	03	GLE	3.059	A	JCT. RTE. 162 EAST	1,550	124	8.00	34	18	5	67	27.21	14.71	3.68	54.41	27	07E
045	03	GLE	7.527	B	JCT. RTE. 162 WEST	1,550	133	8.59	35	24	5	69	26.03	17.81	4.11	52.05	28	07E
045	03	GLE	7.527	A	JCT. RTE. 162 WEST	2,450	136	5.56	40	23	8	65	29.50	17.27	5.76	47.48	27	07E
045	03	GLE	22.68	B	HAMILTON CITY, WEST FIRST RD	2,250	125	5.56	37	22	7	59	29.50	17.27	5.76	47.48	25	07E
046	05	SLO	R0.146	A	JCT. RTE. 1, PACIFIC COAST HWY	4,000	240	6.00	158	36	12	34	66.00	15.00	5.00	14.00	22	14E
046	05	SLO	R21.969	B	SOUTH JCT. RTE. 101	7,250	520	7.17	304	91	60	65	58.54	17.45	11.51	12.49	50	13V
046	05	SLO	29.761	A	SOUTH JCT. RTE. 101	29,500	3,244	11.00	1,103	97	65	1,979	34.00	3.00	2.00	61.00	740	14E
046	05	SLO	32.145	A	PASO ROBLES AIRPORT RD	22,000	3,919	17.81	1,143	123	59	2,594	29.17	3.13	1.50	66.20	955	13E
046	05	SLO	55.106	A	JCT. RTE. 41 NORTHEAST	6,550	1,553	23.71	284	213	75	981	18.31	13.70	4.83	63.16	379	13V
046	06	KER	20.543	B	BLACKWELLS CORNER, JCT. RTE. 33	6,800	1,687	24.81	361	70	49	1,207	21.40	4.15	2.90	71.55	443	14E
046	06	KER	20.543	A	BLACKWELLS CORNER, JCT. RTE. 33	6,800	1,728	25.41	593	90	73	972	34.32	5.21	4.22	56.25	375	12V
046	06	KER	32.533	B	JCT. RTE. 5	10,200	2,609	25.58	743	194	87	1,585	28.48	7.44	3.33	60.75	603	14E
046	06	KER	32.533	A	JCT. RTE. 5	6,100	1,779	29.17	138	143	98	1,400	7.78	8.05	5.50	78.67	515	12V
046	06	KER	50.904	B	WASCO, JCT. RTE. 43 SOUTH	8,900	2,670	30.00	614	160	107	1,789	23.00	6.00	4.00	67.00	669	12E
046	06	KER	51.215	A	WASCO, JCT. RTE. 43 NORTH	9,700	2,910	30.00	669	175	116	1,950	23.00	6.00	4.00	67.00	729	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
046	06	KER	57.785	B	FAMOSO, JCT. RTE. 99	7,200	2,192	30.44	499	135	94	1,464	22.76	6.16	4.29	66.79	549	12V
047	07	LA	R0	A	LOS ANGELES, JCT. RTE. 110	52,000	5,267	10.13	1,586	1,638	131	1,912	30.10	31.10	2.49	36.30	885	12E
047	07	LA	0.722	A	LOS ANGELES, HARBOR BLVD	52,000	5,177	9.96	1,395	1,507	196	2,079	26.94	29.11	3.79	40.16	934	14V
047	07	LA	3.497	A	LONG BEACH, OCEAN BLVD	14,000	2,631	18.80	463	626	50	1,492	17.60	23.80	1.90	56.70	596	91V
047	07	LA	3.88	B	LONG BEACH, HEIM LIFT BRIDGE	17,100	9,836	57.52	412	4,178	71	5,175	4.19	42.48	0.72	52.61	2,195	11V
049	06	MAD	0	A	OAKHURST, JCT. RTE. 41	12,800	900	7.03	630	135	63	72	70.00	15.00	7.00	8.00	69	13E
049	06	MAD	8.235	B	COUNTY RD 601	4,050	266	6.54	186	48	8	24	70.00	18.00	3.00	9.00	20	13E
049	06	MAD	8.235	A	COUNTY RD 601	3,300	207	6.27	147	27	18	15	71.01	13.04	8.70	7.25	15	13V
049	06	MAD	9.275	O	MADERA/MARIPOSA COUNTY LINE	3,300	145	4.40	139	1	3	2	96.00	0.60	2.30	1.10	6	86E
049	10	MPA	0.332	O	MADERA/MARIPOSA COUNTY LINE	3,300	145	4.40	139	1	3	2	96.00	0.60	2.30	1.10	6	86E
049	10	MPA	18.5	B	MARIPOSA, JCT. RTE. 140	7,000	91	1.30	71	11	0	9	78.10	12.30	0.00	9.60	7	86E
049	10	MPA	18.51	A	MARIPOSA, JCT. RTE. 140	6,100	183	3.00	145	25	0	13	79.10	13.90	0.00	7.00	12	85E
049	10	MPA	44.67	B	COULTERVILLE, JCT. RTE. 132 WEST	580	28	4.90	22	4	0	2	78.00	14.70	0.00	7.30	2	85E
049	10	MPA	44.67	A	COULTERVILLE, JCT. RTE. 132 WEST	670	48	7.20	33	12	0	3	69.40	24.10	0.00	6.50	3	85E
049	10	TUO	R6.468	B	JCT. RTE. 120	570	43	7.70	22	18	0	3	51.00	41.10	0.00	7.90	3	85E
049	10	TUO	R8.779	A	JCT. RTE. 120	1,100	112	10.20	42	38	3	29	37.40	33.80	2.90	25.90	15	95V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
049	10	TUO	R11.587	B	SOUTH JCT. RTE. 108; MONTEZUMA RD	1,700	141	8.31	27	44	4	66	19.10	31.30	2.90	46.70	28	95V
049	10	TUO	R11.587	A	SOUTH JCT. RTE. 108; MONTEZUMA RD	11,500	690	6.00	104	138	55	393	15.00	20.00	8.00	57.00	160	01V
049	10	TUO	16.48	B	SONORA, EAST JCT. RTE. 108	21,300	2,130	10.00	113	481	94	1,442	5.30	22.60	4.40	67.70	560	97V
049	10	TUO	17.965	B	SONORA, JCT. RTE. 108U	11,500	758	6.60	231	187	36	304	30.50	24.70	4.70	40.10	135	95E
049	10	TUO	17.965	A	SONORA, JCT. RTE. 108U	18,300	1,281	7.00	402	277	60	542	31.40	21.60	4.70	42.30	235	95E
049	10	TUO	20.4	A	COLUMBIA WYE	5,900	354	6.00	32	67	113	142	9.00	19.00	32.00	40.00	73	01V
049	10	TUO	23.709	B	RAWHIDE RD	4,400	219	5.00	31	70	26	92	14.00	32.00	12.00	42.00	43	01V
049	10	TUO	23.709	A	RAWHIDE RD	5,400	324	6.00	49	107	45	123	15.00	33.00	14.00	38.00	61	01V
049	10	CAL	R0	A	TUOLUMNE/CALAVERAS COUNTY LINE	5,500	221	4.00	51	42	29	99	23.00	19.00	13.00	45.00	44	01V
049	10	CAL	7.21	B	ANGELS CAMP, SOUTH JCT. RTE. 4	9,300	651	7.00	65	189	91	306	10.00	29.00	14.00	47.00	139	01V
049	10	CAL	7.21	A	ANGELS CAMP, SOUTH JCT. RTE. 4	13,100	1,179	9.00	118	342	224	495	10.00	29.00	19.00	42.00	239	01V
049	10	CAL	8.667	B	NORTH JCT. RTE. 4	9,600	422	4.40	113	163	19	127	26.80	38.60	4.60	30.00	66	01E
049	10	CAL	8.667	A	NORTH JCT. RTE. 4	8,200	328	4.00	62	89	26	151	19.00	27.00	8.00	46.00	66	01V
049	10	CAL	18.794	B	MOUNTAIN RANCH RD	6,700	334	5.00	50	90	50	144	15.00	27.00	15.00	43.00	67	01V
049	10	CAL	18.794	A	MOUNTAIN RANCH RD	9,100	455	5.00	59	141	68	187	13.00	31.00	15.00	41.00	90	01V
049	10	CAL	20.496	B	JCT. RTE. 12 WEST	9,300	566	6.10	85	164	62	255	15.00	29.00	11.00	45.00	115	01V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
049	10	CAL	R20.496	A	JCT. RTE. 12 WEST	4,400	300	6.80	86	106	15	93	28.70	35.30	4.90	31.10	47	96V
049	10	CAL	27.614	B	MOKELUMNE HILL, JCT. RTE. 26	4,900	353	7.19	93	107	15	138	26.30	30.30	4.20	39.20	63	96V
049	10	CAL	27.614	A	MOKELUMNE HILL, JCT. RTE. 26	6,000	409	6.80	71	120	20	198	17.30	29.30	4.80	48.60	85	96V
049	10	AMA	4.029	B	JACKSON, SOUTH JCT. RTE. 88	18,500	1,703	9.20	620	369	77	637	36.40	21.70	4.50	37.40	287	96V
049	10	AMA	4.029	A	JACKSON, SOUTH JCT. RTE. 88	20,900	1,484	7.10	364	325	59	736	24.50	21.90	4.00	49.60	305	96V
049	10	AMA	5.934	B	MARTELL, NORTH JCT. RTE. 88 WEST	17,400	1,252	7.20	411	318	51	472	32.80	25.40	4.10	37.70	214	96E
049	10	AMA	5.934	A	MARTELL, NORTH JCT. RTE. 88 WEST	11,600	650	5.60	189	176	45	240	29.10	27.10	6.90	36.90	112	96E
049	10	AMA	6.98	A	SUTER CREEK, JCT. RTE. 104 WEST	12,500	713	5.70	213	190	45	265	29.90	26.70	6.30	37.10	123	96V
049	10	AMA	14.723	B	CENTRAL HOUSE, JCT. RTE. 16 WEST	9,600	787	8.20	236	292	12	247	30.00	37.10	1.50	31.40	122	96V
049	10	AMA	14.723	A	CENTRAL HOUSE, JCT. RTE. 16 WEST	6,600	528	8.00	121	190	42	175	23.00	36.00	7.90	33.10	88	96V
049	10	AMA	22.116	O	AMADOR/EL DORADO COUNTY LINE	2,200	209	9.44	152	18	7	32	72.86	8.63	3.14	15.29	19	07E
049	03	ED	0	O	AMADOR/EL DORADO COUNTY LINE	2,200	209	9.44	152	18	7	32	72.86	8.63	3.14	15.29	19	07E
049	03	ED	9.641	A	EL DORADO, PLEASANT VALLEY RD	13,500	1,273	9.44	928	110	40	195	72.86	8.63	3.14	15.29	116	07E
049	03	ED	14.856	B	PLACERVILLE, JCT. RTE. 50	10,600	985	9.29	718	85	31	151	72.86	8.63	3.14	15.29	90	07E
049	03	ED	14.891	A	PLACERVILLE, JCT. RTE. 50	6,800	408	6.00	224	82	24	78	54.90	20.10	6.00	19.00	46	83E
049	03	ED	15.685	B	JCT. RTE. 193 NORTH	5,100	285	5.60	212	21	1	51	74.20	7.50	0.40	17.90	27	84V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
049	03	ED	15.685	A	JCT. RTE. 193 NORTH	4,700	168	3.60	141	12	2	13	83.60	7.10	1.40	7.90	11	84V
049	03	ED	22.865	B	COLOMA, JCT. RTE. 153 WEST	2,250	68	3.00	34	5	1	28	50.00	7.40	1.90	40.70	11	88E
049	03	ED	22.865	A	COLOMA, JCT. RTE. 153 WEST	5,400	378	7.00	191	40	10	137	50.50	10.60	2.70	36.20	59	83E
049	03	ED	34.466	B	COOL, JCT. RTE. 193 EAST	3,500	496	14.20	170	136	10	180	34.20	27.40	2.10	36.30	82	89V
049	03	ED	34.466	A	COOL, JCT. RTE. 193 EAST	8,600	627	7.30	242	177	14	194	38.60	28.20	2.30	30.90	94	89V
049	03	PLA	3.208	B	AUBURN, JCT. RTE. 80	14,700	1,188	8.09	773	140	46	229	65.05	11.79	3.87	19.29	126	04E
049	03	PLA	3.208	A	AUBURN, JCT. RTE. 80	31,500	954	3.03	621	112	37	184	65.05	11.79	3.87	19.29	101	04E
049	03	PLA	5.21	B	LUTHER RD	32,500	858	2.64	558	101	33	166	65.05	11.79	3.87	19.29	91	04E
049	03	PLA	5.21	A	LUTHER RD	48,000	1,214	2.53	790	143	47	234	65.05	11.79	3.87	19.29	128	04E
049	03	PLA	7.427	A	DRY CREEK RD	28,500	1,234	4.33	803	145	48	238	65.05	11.79	3.87	19.29	131	04V
049	03	PLA	R8.973	A	LORENSEN RD	27,000	1,304	4.83	1,041	80	31	152	79.83	6.13	2.38	11.66	101	14V
049	03	NEV	9.22	B	ALTA SIERRA DRIVE	21,600	1,156	5.35	727	140	50	239	62.93	12.07	4.31	20.69	128	02E
049	03	NEV	R14.475	B	NEVADA CITY, JCT. RTE. 20	31,000	1,163	3.75	715	143	48	257	61.48	12.30	4.10	22.13	134	00E
049	03	NEV	15.062	A	NEVADA CITY, JCT. RTE. 20	11,100	290	2.61	110	90	60	30	37.93	31.03	20.69	10.34	31	06E
049	03	YUB	3.59	A	MARYSVILLE RD	1,000	71	6.95	46	10	3	12	65.75	13.70	4.11	16.44	7	86E
049	03	SIE	47.44	B	SATTLEY, JCT. RTE. 89	330	32	9.50	8	7	1	16	24.44	22.22	3.33	50.00	7	06E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
049	03	SIE	47.45	A	SATTLEY, JCT. RTE. 89	950	90	9.47	22	20	3	45	24.44	22.22	3.33	50.00	19	06E
049	03	SIE	47.86	A	SIERRAVILLE, LEMON CANYON RD	1,400	174	12.43	74	22	10	68	42.53	12.64	5.75	39.08	30	09E
049	02	PLU	0	A	SIERRA/PLUMAS COUNTY LINE	640	31	4.63	7	5	1	18	22.74	15.89	2.84	58.53	7	13V
049	02	PLU	3.92	A	DYSON LANE	920	50	5.47	17	7	1	25	33.94	14.35	2.61	49.10	10	13V
049	02	PLU	7.5	B	JCT. RTE. 70	920	37	4.02	9	6	1	21	24.32	16.22	2.70	56.76	8	13V
050	03	YOL	0	A	JCT. RTE. 80 EAST	88,000	6,499	7.39	2,587	538	239	3,135	39.81	8.28	3.68	48.24	1,258	14V
050	03	YOL	0.35	A	WEST SACRAMENTO JCT. RTE. 80	88,000	6,503	7.39	2,589	538	239	3,137	39.81	8.28	3.68	48.24	1,258	14E
050	03	YOL	2.498	B	JCT. RTE. 84	116,000	6,531	5.63	2,770	616	273	2,872	42.41	9.43	4.18	43.98	1,185	04E
050	03	SAC	L0.35	B	SACRAMENTO, JCT. RTE. 5	177,000	7,133	4.03	3,025	673	298	3,137	42.41	9.43	4.18	43.98	1,294	04E
050	03	SAC	L0.35	A	SACRAMENTO, JCT. RTE. 5	227,000	6,038	2.66	2,623	612	277	2,526	43.44	10.14	4.58	41.84	1,060	04E
050	03	SAC	L1.37	A	SACRAMENTO, JCT. RTE. 160 15TH/16TH RDS	251,000	5,823	2.32	2,530	590	267	2,436	43.44	10.14	4.58	41.84	1,022	04E
050	03	SAC	R0	A	JCT. RTES. 51/99	213,000	7,901	3.71	3,998	1,237	571	2,095	50.60	15.66	7.23	26.51	1,060	04E
050	03	SAC	R2.628	B	SACRAMENTO, 65TH RD	192,000	7,968	4.15	4,032	1,248	576	2,112	50.60	15.66	7.23	26.51	1,069	04E
050	03	SAC	R2.628	A	SACRAMENTO, 65TH RD	246,000	9,962	4.05	5,041	1,560	720	2,641	50.60	15.66	7.23	26.51	1,337	04E
050	03	SAC	R3.674	A	JCT. RTE. 16	175,000	7,665	4.38	3,999	1,187	526	1,953	52.17	15.49	6.86	25.48	1,000	04V
050	03	SAC	12.496	B	SUNRISE BLVD	148,000	8,199	5.54	3,894	1,446	634	2,225	47.49	17.64	7.73	27.14	1,130	02E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
050	03	SAC	12.496	A	SUNRISE BLVD	116,000	7,425	6.40	2,970	891	297	3,267	40.00	12.00	4.00	44.00	1,357	83E
050	03	SAC	15.759	A	NIMBUS RD	119,000	7,497	6.30	3,104	907	225	3,261	41.40	12.10	3.00	43.50	1,350	83E
050	03	SAC	17.008	B	FOLSOM BLVD/NATOMA	117,500	7,051	6.00	2,961	917	212	2,961	42.00	13.00	3.00	42.00	1,241	83E
050	03	SAC	17.008	A	FOLSOM BLVD/NATOMA	92,000	4,601	5.00	1,578	598	166	2,259	34.30	13.00	3.60	49.10	914	85V
050	03	SAC	21.502	A	SCOTT RD	90,000	5,760	6.40	2,460	789	138	2,373	42.70	13.70	2.40	41.20	998	83E
050	03	ED	R10.295	B	EAST SHINGLE SPRINGS	49,000	2,940	6.00	1,255	403	71	1,211	42.70	13.70	2.40	41.20	509	83E
050	03	ED	R10.295	A	EAST SHINGLE SPRINGS	48,500	2,910	6.00	1,277	364	67	1,202	43.90	12.50	2.30	41.30	503	83E
050	03	ED	15.829	B	PLACERVILLE, FAIRGROUNDS	53,000	3,180	6.00	1,396	398	73	1,313	43.90	12.50	2.30	41.30	549	83E
050	03	ED	17.667	B	PLACERVILLE, JCT. RTE. 49	45,000	2,700	6.00	1,185	338	62	1,115	43.90	12.50	2.30	41.30	466	83E
050	03	ED	17.667	A	PLACERVILLE, JCT. RTE. 49	41,500	2,489	6.00	1,003	336	52	1,098	40.30	13.50	2.10	44.10	452	83E
050	03	ED	20.296	B	PLACERVILLE, POINT VIEW DRIVE	24,000	1,489	6.20	595	179	45	670	40.00	12.00	3.00	45.00	275	83E
050	03	ED	R25.949	B	EAST CAMINO RD	18,100	1,267	7.00	494	152	38	583	39.00	12.00	3.00	46.00	238	83E
050	03	ED	R31.299	A	SLY PARK RD	9,500	617	6.50	235	73	19	290	38.10	11.80	3.10	47.00	118	83E
050	03	ED	39.772	B	ICEHOUSE RD	12,900	813	6.30	299	107	17	390	36.80	13.10	2.10	48.00	157	83V
050	03	ED	39.772	A	ICEHOUSE RD	13,300	545	4.10	298	25	19	203	54.70	4.60	3.50	37.20	86	83V
050	03	ED	70.621	B	JCT. RTE. 89 SOUTH	10,400	658	6.32	331	138	62	127	50.31	21.00	9.40	19.28	77	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
050	03	ED	70.621	A	JCT. RTE. 89 SOUTH	12,600	422	3.35	163	112	28	119	38.63	26.65	6.60	28.12	61	12E
050	03	ED	75.448	B	SOUTH LAKE TAHOE, JCT. RTE. 89 NORTH	19,000	760	4.00	447	70	15	228	58.80	9.20	2.00	30.00	103	83E
050	03	ED	75.448	A	SOUTH LAKE TAHOE, JCT. RTE. 89 NORTH	33,000	1,320	4.00	1,032	129	20	139	78.20	9.80	1.50	10.50	99	84V
050	03	ED	80.44	B	NEVADA STATE LINE	25,000	775	3.10	646	37	8	84	83.40	4.80	1.00	10.80	56	83V
051	03	SAC	0	A	SACRAMENTO, JCT. RTES. 50/99	156,000	8,441	5.41	4,382	791	454	2,814	51.92	9.37	5.38	33.34	1,264	04E
051	03	SAC	3.357	B	SACRAMENTO, EXPOSITION BLVD	163,000	7,726	4.74	4,309	727	375	2,315	55.77	9.41	4.85	29.97	1,071	13V
051	03	SAC	3.688	B	SACRAMENTO, JCT. RTE. 160 WEST	159,000	3,674	2.31	1,125	630	382	1,537	30.62	17.14	10.40	41.85	684	11V
051	03	SAC	3.688	A	SACRAMENTO, JCT. RTE. 160 WEST	87,000	4,065	4.67	2,110	381	219	1,355	51.92	9.37	5.38	33.34	1,217	04E
051	03	SAC	6.788	A	SACRAMENTO, FULTON AVE	140,000	7,980	5.70	4,708	798	160	2,314	59.00	10.00	2.00	29.00	1,060	83E
051	03	SAC	8.86	B	JCT. RTE. 80 WEST	127,000	7,238	5.70	4,285	709	166	2,078	59.20	9.80	2.30	28.70	957	81V
052	11	SD	0.324	A	JCT. RTE. 5	81,000	2,673	3.30	1,820	388	64	401	68.10	14.50	2.40	15.00	247	87E
052	11	SD	2.292	B	SAN DIEGO, GENESEE AVE	79,000	2,607	3.30	1,775	378	63	391	68.10	14.50	2.40	15.00	241	87E
052	11	SD	3.761	B	JCT. RTE. 805	86,000	2,667	3.10	1,853	475	83	256	69.50	17.80	3.10	9.60	209	96E
052	11	SD	8.713	A	SANTO RD	91,000	2,366	2.60	1,855	298	43	170	78.40	12.60	1.80	7.20	157	96E
053	01	LAK	0	A	LOWER LAKE, JCT. RTE. 29	18,100	906	5.00	453	100	9	344	50.00	11.00	1.00	38.00	145	93E
053	01	LAK	7.445	B	JCT. RTE. 20	8,300	523	6.30	255	60	5	203	48.80	11.40	0.90	38.90	85	95E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
054	11	SD	1.88	A	JCT. RTE. 805	131,000	3,405	2.60	2,670	429	61	245	78.40	12.60	1.80	7.20	226	96E
054	11	SD	2.968	B	REO DRIVE	131,000	2,489	1.90	1,951	314	45	179	78.40	12.60	1.80	7.20	166	96E
054	11	SD	T10.993	A	JCT. RTE. 94	37,500	1,463	3.90	1,062	209	15	177	72.60	14.30	1.00	12.10	120	87V
055	12	ORA	0.267	A	JCT. RTE. 1	55,600	2,001	3.60	1,417	308	56	220	70.80	15.40	2.80	11.00	162	81E
055	12	ORA	R5.99	B	JCT. RTE. 405, SAN DIEGO FWY	154,600	5,411	3.50	3,777	898	146	590	69.80	16.60	2.70	10.90	440	79E
055	12	ORA	R5.99	A	JCT. RTE. 405, SAN DIEGO FWY	162,000	3,402	2.10	1,793	456	238	915	52.70	13.40	7.00	26.90	455	84V
055	12	ORA	R6.99	A	SANTA ANA, MAC ARTHUR BLVD	281,900	16,350	5.80	9,957	2,354	932	3,107	60.90	14.40	5.70	19.00	1,774	84V
055	12	ORA	10.45	B	TUSTIN, JCT. RTE. 5	261,600	17,265	6.60	#####	1,675	932	4,506	58.80	9.70	5.40	26.10	2,201	84V
055	12	ORA	10.45	A	TUSTIN, JCT. RTE. 5	238,900	18,394	7.70	#####	2,023	1,343	4,819	55.50	11.00	7.30	26.20	2,403	83E
055	12	ORA	12.967	B	JCT. RTE. 22 WEST	251,600	18,869	7.50	#####	2,000	1,415	5,019	55.30	10.60	7.50	26.60	2,489	83E
055	12	ORA	12.967	A	JCT. RTE. 22 WEST	263,600	15,551	5.90	9,300	1,617	684	3,950	59.80	10.40	4.40	25.40	1,938	84E
055	12	ORA	13.7	A	CHAPMAN AVE	231,000	13,629	5.90	8,150	1,417	600	3,462	59.80	10.40	4.40	25.40	1,698	84E
055	12	ORA	R17.876	B	JCT RTE 91	215,900	12,737	5.90	7,617	1,325	560	3,235	59.80	10.40	4.40	25.40	1,587	84E
057	12	ORA	10.83	A	ORANGE, JCT. RTES. 5 AND 22	119,000	7,308	6.14	2,468	596	184	4,060	33.78	8.15	2.52	55.56	3,137	08E
057	12	ORA	15.6	B	ANAHEIM, JCT. RTE. 91	251,000	15,412	6.14	5,206	1,256	388	8,562	33.78	8.15	2.52	55.56	3,309	08E
057	12	ORA	15.6	A	ANAHEIM, JCT. RTE. 91	279,000	17,133	6.14	5,787	1,396	432	9,518	33.78	8.15	2.52	55.56	3,678	08E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
057	12	ORA	19.858	B	BREA, JCT. RTE. 90	244,800	15,032	6.14	5,077	1,225	379	8,351	33.78	8.15	2.52	55.56	3,227	08E
057	12	ORA	19.858	A	BREA, JCT. RTE. 90	238,000	14,614	6.14	4,936	1,191	368	8,119	33.78	8.15	2.52	55.56	3,137	08E
057	07	LA	R0	A	ORANGE/LOS ANGELES COUNTY LINE	205,000	15,171	7.40	4,917	1,405	475	8,374	32.41	9.26	3.13	55.20	3,260	11E
057	07	LA	R4.518	B	DIAMOND BAR, NORTH JCT. RTE. 60	99,000	7,325	7.40	2,374	678	229	4,044	32.41	9.26	3.13	55.20	3,149	11E
057	07	LA	R4.518	A	DIAMOND BAR, NORTH JCT. RTE. 60	129,000	6,785	5.26	2,361	889	299	3,236	34.80	13.10	4.40	47.69	1,325	12E
057	07	LA	R7.719	B	POMONA, JCT. RTES. 10/71	155,000	11,370	7.34	5,617	1,253	466	4,034	49.40	11.02	4.10	35.48	1,773	14V
057	07	LA	R7.719	A	POMONA, JCT. RTES. 10/71	168,000	14,582	8.68	4,897	1,158	729	7,798	33.58	7.94	5.00	53.48	3,075	12E
057	07	LA	R10.272	B	SAN DIMAS, COVINA AVE	168,000	14,582	8.68	4,897	1,158	729	7,798	33.58	7.94	5.00	53.48	3,075	12E
057	07	LA	R11.791	B	GLENDORA, JCT. RTE. 210	74,000	6,423	8.68	2,157	510	321	3,435	33.58	7.94	5.00	53.48	2,709	12E
058	05	SLO	0	A	JCT. RTE. 101	4,850	300	6.20	172	32	23	73	57.30	10.70	7.80	24.20	38	10E
058	05	SLO	6.889	B	JCT. RTE. 229 NORTHEAST	960	52	5.40	25	19	0	8	48.80	36.60	0.00	14.60	5	10E
058	05	SLO	6.889	A	JCT. RTE. 229 NORTHEAST	970	136	14.00	69	0	22	45	50.60	0.00	16.10	33.30	21	10E
058	05	SLO	24.544	A	CAMMATTI CREEK	880	152	17.30	73	0	26	53	48.10	0.00	17.30	34.60	25	10E
058	05	SLO	45.2	A	SODA LAKE RD	380	81	21.30	63	0	0	18	78.10	0.00	0.00	21.90	8	10E
058	06	KER	15.41	B	JCT. RTE. 33	350	76	21.71	32	7	4	33	42.19	9.38	4.69	43.75	14	11V
058	06	KER	15.42	A	JCT. RTE. 33	2,550	850	33.33	497	84	32	237	58.47	9.88	3.76	27.88	112	12V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
058	06	KER	23.748	A	LOKERN RD	5,700	1,709	30.00	1,000	154	68	487	58.50	9.00	4.00	28.50	227	12V
058	06	KER	39.96	B	JCT. RTE. 43	7,300	1,668	22.85	840	200	91	537	50.36	11.99	5.46	32.19	246	12V
058	06	KER	39.97	A	JCT. RTE. 43	7,700	1,687	21.91	974	193	88	432	57.74	11.44	5.22	25.61	214	12V
058	06	KER	51.807	B	BAKERSFIELD, REAL RD	49,500	10,891	22.00	6,970	762	436	2,723	64.00	7.00	4.00	25.00	1,318	12E
058	06	KER	R52.36	A	BAKERSFIELD, SOUTH JCT. RTE. 99	79,000	17,379	22.00	4,866	3,302	1,390	7,821	28.00	19.00	8.00	45.00	3,377	03E
058	06	KER	R55.404	A	COTTONWOOD RD	76,000	19,000	25.00	5,700	2,090	1,900	9,310	30.00	11.00	10.00	49.00	3,883	03E
058	06	KER	R59.44	A	JCT. RTE. 184	27,500	7,321	26.62	1,677	311	151	5,182	22.91	4.25	2.06	70.78	1,897	14E
058	06	KER	75.63	B	JCT RTE 223	20,100	6,569	32.68	1,511	296	164	4,598	23.00	4.50	2.50	70.00	1,691	14E
058	06	KER	75.63	A	JCT RTE 223	19,700	6,305	32.00	1,450	284	158	4,413	23.00	4.50	2.50	70.00	1,623	14E
058	06	KER	R90.717	B	JCT. RTE. 202 SOUTHWEST	19,700	6,181	31.38	1,751	352	123	3,955	28.33	5.69	1.99	63.98	1,476	07E
058	06	KER	R90.717	A	JCT. RTE. 202 SOUTHWEST	20,700	6,495	31.38	1,840	370	129	4,156	28.33	5.69	1.99	63.98	1,551	07E
058	06	KER	R94.19	A	SUMMIT OVERHEAD	20,900	6,268	30.00	1,720	397	346	3,805	27.44	6.33	5.52	60.70	1,461	14E
058	06	KER	R107.465	B	RANDSBURG CUT-OFF RD	20,100	6,779	33.72	367	550	463	5,399	5.41	8.11	6.83	79.66	1,994	06V
058	06	KER	M111.13	B	JCT RTE 14	14,050	4,918	35.00	738	98	49	4,033	15.00	2.00	1.00	82.00	1,433	03E
058	06	KER	R127.636	A	CALIFORNIA CITY BLVD	17,000	6,291	37.00	944	126	63	5,158	15.00	2.00	1.00	82.00	1,833	03E
058	08	SBD	5.4	B	JCT. RTE. 395	12,700	6,218	48.96	933	124	62	5,099	15.00	2.00	1.00	82.00	1,812	03E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
058	08	SBD	5.4	A	JCT. RTE. 395	10,200	3,949	38.72	547	69	40	3,293	13.85	1.74	1.01	83.39	1,167	06V
058	08	SBD	R34.812	B	JCT. RTE. 15	12,200	4,781	39.20	667	83	48	3,983	13.95	1.74	1.01	83.29	1,412	06E
059	06	MAD	0	A	JCT. RTE. 152	5,900	707	12.00	276	42	21	368	39.00	6.00	3.00	52.00	144	03E
059	10	MER	L14.78	B	MERCED, JCT. RTE. 99; JCT. RTE. 140	7,000	868	12.40	347	45	22	454	40.00	5.20	2.50	52.30	352	85V
059	10	MER	14.78	A	MERCED, JCT. RTE. 99; JCT. RTE. 140	23,000	1,151	5.00	230	334	219	368	20.00	29.00	19.00	32.00	198	98V
059	10	MER	16.1	A	MERCED, WEST OLIVE AVE/SANTA FE DRIVE	8,700	566	6.50	76	165	11	314	13.40	29.10	2.00	55.50	128	97V
059	10	MER	R28.808	B	TURLOCK RD	1,500	185	12.28	21	35	7	122	11.20	18.80	3.60	66.40	47	97V
059	10	MER	R28.808	A	TURLOCK RD	1,500	162	10.80	20	27	5	110	12.60	16.40	2.90	68.10	42	97V
059	10	MER	33.709	B	LA GRANGE RD	3,900	508	13.02	20	94	22	372	3.90	18.50	4.40	73.20	141	97V
060	07	LA	0	A	LOS ANGELES, JCT. RTE. 10	180,000	8,531	4.74	3,669	989	546	3,327	43.00	11.59	6.40	39.00	1,447	12E
060	07	LA	R0.545	A	LOS ANGELES, JCT. RTE. 5	204,000	9,669	4.74	4,158	1,121	619	3,771	43.00	11.59	6.40	39.00	1,641	12E
060	07	LA	R2.22	O	EAST OF INDIANA ST; ROWAN AVE	221,000	9,746	4.41	5,011	1,285	523	2,927	51.42	13.18	5.37	30.03	1,380	14V
060	07	LA	R3.27	B	JCT. RTE. 710	226,000	9,829	4.35	4,227	1,139	629	3,834	43.00	11.59	6.40	39.00	1,668	12E
060	07	LA	R3.27	A	JCT. RTE. 710	257,000	17,578	6.84	6,128	2,677	766	8,007	34.86	15.23	4.36	45.55	3,336	11E
060	07	LA	9.509	B	SOUTH EL MONTE, JCT. RTE. 164	228,000	17,899	7.85	6,023	2,901	754	8,221	33.65	16.21	4.21	45.93	3,425	13V
060	07	LA	9.509	A	SOUTH EL MONTE, JCT. RTE. 164	242,000	17,401	7.19	6,066	2,650	759	7,926	34.86	15.23	4.36	45.55	3,302	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
060	07	LA	11.007	B	SOUTH EL MONTE, PECK RD/DURFEE AVE	246,000	17,687	7.19	6,166	2,694	771	8,056	34.86	15.23	4.36	45.55	3,356	12V
060	07	LA	11.711	B	INDUSTRY, JCT. RTE. 605	241,000	17,786	7.38	6,200	2,709	775	8,102	34.86	15.23	4.36	45.55	3,375	12E
060	07	LA	11.711	A	INDUSTRY, JCT. RTE. 605	254,000	24,001	9.45	7,578	3,344	917	12,162	31.57	13.93	3.82	50.67	4,904	12E
060	07	LA	20.428	A	ROWLAND HEIGHTS, NOGALES RD	231,000	24,255	10.50	9,076	3,139	827	11,213	37.42	12.94	3.41	46.23	4,597	13V
060	07	LA	R23.56	B	DIAMOND BAR, JCT. RTE. 57 SOUTH	226,000	25,716	11.38	8,119	3,583	982	13,032	31.57	13.93	3.82	50.67	5,254	12E
060	07	LA	R23.56	A	DIAMOND BAR, JCT. RTE. 57 SOUTH	349,000	25,477	7.30	5,368	3,208	792	16,109	21.07	12.59	3.11	63.23	6,157	12E
060	07	LA	R25.464	A	DIAMOND BAR, JCT. RTE. 57 NORTH	226,000	22,284	9.86	4,695	2,806	693	14,090	21.07	12.59	3.11	63.23	5,385	12E
060	07	LA	R29.392	B	POMONA, JCT. RTE. 71	215,000	22,274	10.36	4,693	2,804	693	14,084	21.07	12.59	3.11	63.23	5,383	12E
060	07	LA	R29.392	A	POMONA, JCT. RTE. 71	220,000	26,573	12.08	7,069	2,567	800	16,137	26.60	9.66	3.01	60.72	6,168	12E
060	08	SBD	R0	A	LOS ANGELES/SAN BERNARDINO COUNTY LINE	220,000	26,573	12.08	7,069	2,567	800	16,137	26.60	9.66	3.01	60.72	6,168	12E
060	08	SBD	R2.366	B	CENTRAL AVE	222,000	27,173	12.24	6,831	2,712	853	16,777	25.14	9.98	3.14	61.74	6,402	04E
060	08	SBD	R2.366	A	CENTRAL AVE	223,000	27,295	12.24	6,862	2,724	857	16,852	25.14	9.98	3.14	61.74	6,431	04E
060	08	SBD	R4.58	B	ONTARIO, JCT. RTE. 83	220,000	26,928	12.24	6,770	2,687	846	16,625	25.14	9.98	3.14	61.74	6,344	04E
060	08	SBD	R4.58	A	ONTARIO, JCT. RTE. 83	224,000	27,418	12.24	6,893	2,736	861	16,928	25.14	9.98	3.14	61.74	6,460	04E
060	08	SBD	R5.855	A	GROVE AVE	217,000	25,182	11.60	6,480	2,441	740	15,521	25.73	9.69	2.94	61.64	5,913	14V
060	08	RIV	R0.491	B	JCT. RTE. 15	140,000	20,020	14.30	4,893	2,032	677	12,418	24.44	10.15	3.38	62.03	4,742	00E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
060	08	RIV	R0.491	A	JCT. RTE. 15	162,000	25,434	15.70	#####	2,009	687	11,929	42.50	7.90	2.70	46.90	4,780	92V
060	08	RIV	R1.56	A	VAN BUREN BLVD	150,000	18,149	12.10	#####	1,869	835	5,354	55.60	10.30	4.60	29.50	2,495	84E
060	08	RIV	R3.03	B	MISSION BLVD	163,000	21,189	13.00	#####	2,055	1,038	6,378	55.30	9.70	4.90	30.10	2,952	84E
060	08	RIV	7.533	B	VALLEY WAY	147,000	19,110	13.00	#####	1,873	994	5,752	54.90	9.80	5.20	30.10	2,670	84E
060	08	RIV	7.533	A	VALLEY WAY	158,000	18,960	12.00	#####	1,839	967	4,778	60.00	9.70	5.10	25.20	2,358	84E
060	08	RIV	11.068	B	RIVERSIDE, CRESTMORE AVE	162,000	17,820	11.00	#####	2,620	909	3,617	59.90	14.70	5.10	20.30	1,996	84E
060	08	RIV	R12.212	A	EAST JCT. RTE. 215	134,000	14,070	10.50	6,050	844	422	6,754	43.00	6.00	3.00	48.00	2,682	96V
060	08	RIV	22.101	B	GILMAN SPRINGS RD	54,000	8,641	16.00	2,160	346	346	5,789	25.00	4.00	4.00	67.00	2,155	91E
060	08	RIV	30.495	B	JCT. RTE. 10	47,000	7,661	16.30	1,877	314	276	5,194	24.50	4.10	3.60	67.80	1,927	91V
061	04	ALA	14.8	A	SAN LEANDRO, JCT. RTE. 112 EAST	22,300	1,182	5.30	506	449	71	156	42.80	38.00	6.00	13.20	123	03V
061	04	ALA	16.07	B	OAKLAND, AIRPORT/HEGENBERGER RDS	21,000	861	4.10	500	157	74	130	58.03	18.27	8.64	15.06	88	02V
061	04	ALA	16.07	A	OAKLAND, AIRPORT/HEGENBERGER RDS	21,200	808	3.81	490	146	67	105	60.63	18.10	8.24	13.03	77	02V
061	04	ALA	18.52	A	ALAMEDA, ISLAND DRIVE	39,500	991	2.51	484	143	111	253	48.80	14.41	11.24	25.55	134	03V
061	04	ALA	21.967	B	JCT. RTE. 260 NORTH	15,900	214	1.34	171	29	11	3	80.25	13.45	5.04	1.26	11	02V
062	08	RIV	0	A	JCT. RTE. 10	17,800	2,456	13.80	1,049	123	93	1,191	42.70	5.00	3.80	48.50	473	89V
062	08	SBD	0	A	RIVERSIDE/SAN BERNARDINO COUNTY LINE	21,000	3,150	15.00	1,852	189	123	986	58.80	6.00	3.90	31.30	440	84V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
062	08	SBD	12.404	A	YUCCA VALLEY, JCT. RTE. 247 NORTH	27,000	1,594	5.90	1,004	45	45	500	63.00	2.80	2.80	31.40	218	84E
062	08	SBD	34.223	B	29 PALMS/UTAH TRAIL	5,200	477	9.20	317	9	8	143	66.40	1.90	1.70	30.00	62	89V
062	08	RIV	84.965	B	JCT. RTE. 177 SOUTH	850	223	26.30	109	6	12	96	48.80	2.70	5.50	43.00	39	84E
062	08	RIV	84.965	A	JCT. RTE. 177 SOUTH	1,500	105	7.00	37	1	12	55	34.80	0.90	11.60	52.70	22	92E
062	08	SBD	125.761	B	JCT. RTE. 95	1,500	98	6.50	35	1	10	52	35.60	1.00	10.60	52.80	21	92V
062	08	SBD	125.761	A	JCT. RTE. 95	2,500	530	21.20	136	13	7	374	25.60	2.50	1.40	70.50	136	92V
062	08	SBD	142.66	B	ARIZONA STATE LINE	6,100	1,281	21.00	333	38	13	897	26.00	3.00	1.00	70.00	327	92E
063	06	TUL	0	A	TULARE, JCT. RTE. 137	17,700	885	5.00	628	62	18	177	71.00	7.00	2.00	20.00	91	04E
063	06	TUL	L7.97	B	VISALIA, NOBLE AVE/MINERAL KING BLVD. WEST JCT. RTE. 198	28,500	1,426	5.00	1,112	128	43	143	78.00	9.00	3.00	10.00	106	04E
063	06	TUL	7.98	A	VISALIA, EAST JCT. RTE. 198	25,500	2,295	9.00	1,675	298	115	207	73.00	13.00	5.00	9.00	349	04E
063	06	TUL	R8.775	A	VISALIA, JCT. RTE. 216 ON COURT RD/WEST THIRD AVE NEAR LINCOLN	8,300	746	9.00	545	97	37	67	73.00	13.00	5.00	9.00	113	04E
063	06	TUL	12.13	B	AVE 328	9,400	282	3.00	150	42	12	78	53.11	14.83	4.31	27.75	38	14E
063	06	TUL	12.13	A	AVE 328	7,400	297	4.00	146	30	13	108	49.23	10.00	4.23	36.54	47	14E
063	06	TUL	15.11	A	AVE 352; OIL WELL RD	6,800	385	5.66	185	57	36	107	48.05	14.81	9.35	27.79	54	14V
063	06	TUL	R19.187	B	JCT. RTE. 201 EAST	5,000	203	4.06	109	14	5	75	53.69	6.90	2.46	36.95	32	14E
063	06	TUL	R19.187	A	JCT. RTE. 201 EAST	6,700	360	5.37	225	37	14	84	62.50	10.28	3.89	23.33	42	14E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
063	06	TUL	R25.55	A	AVE 432	1,850	135	7.30	74	13	8	40	54.81	9.63	5.93	29.63	19	14E
063	06	TUL	R30.084	B	TULARE/FRESNO COUNTY LINE	1,700	239	14.00	129	14	10	86	54.00	6.00	4.00	36.00	37	11E
063	06	FRE	0	A	TULARE/FRESNO COUNTY LINE	2,450	241	9.84	148	24	11	58	61.41	9.96	4.56	24.07	29	14V
063	06	FRE	8.362	B	JCT. RTE. 180	750	72	9.60	57	7	3	5	79.17	9.72	4.17	6.94	5	14E
065	06	KER	R0	A	JCT. RTE. 99	15,700	3,139	20.00	1,789	191	111	1,048	56.99	6.07	3.55	33.39	458	14V
065	06	KER	23.186	B	JCT. RTE. 155	6,500	1,640	25.25	621	134	102	783	37.86	8.18	6.23	47.74	319	14E
065	06	KER	23.186	A	JCT. RTE. 155	6,400	1,171	18.30	406	52	33	680	34.67	4.44	2.82	58.07	258	14E
065	06	TUL	R6.983	B	AVE 56	6,800	1,122	16.50	332	57	33	700	29.59	5.08	2.94	62.39	263	14E
065	06	TUL	R6.983	A	AVE 56	7,800	1,191	15.27	345	93	61	692	28.97	7.81	5.12	58.10	268	14E
065	06	TUL	R14.073	A	AVE 112	11,100	1,444	13.00	524	162	102	656	36.29	11.24	7.05	45.43	275	14E
065	06	TUL	18.163	B	JCT. RTE. 190	14,000	1,625	11.61	809	129	52	635	49.78	7.94	3.20	39.08	267	14E
065	06	TUL	18.163	A	JCT. RTE. 190	26,000	2,158	8.30	1,193	151	71	743	55.26	6.99	3.30	34.45	322	12E
065	06	TUL	21.83	B	LINDA VISTA AVE	21,300	1,768	8.30	977	124	58	609	55.26	6.99	3.30	34.45	264	12E
065	06	TUL	21.83	A	LINDA VISTA AVE	21,100	1,605	7.61	887	112	53	553	55.26	6.99	3.30	34.45	240	14E
065	06	TUL	23.333	B	AVE 184	21,100	1,606	7.61	905	98	37	566	56.35	6.10	2.30	35.24	241	14V
065	06	TUL	31.546	B	JCT. RTE. 137 WEST	11,900	833	7.00	372	74	24	363	44.63	8.90	2.88	43.59	149	14E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
065	06	TUL	31.546	A	JCT. RTE. 137 WEST	5,250	703	13.39	424	39	24	216	60.31	5.55	3.41	30.73	96	14V
065	06	TUL	39.577	B	JCT. RTE. 198	8,500	1,095	12.82	773	59	60	203	70.59	5.39	5.48	18.54	111	14V
065	03	PLA	R4.863	A	ROSEVILLE, JCT. RTE. 80	114,000	17,215	15.10	2,565	2,875	2,376	9,399	14.90	16.70	13.80	54.60	3,946	97E
065	03	YUB	R6.884	A	FORTY MILE RD	16,200	4,646	28.68	1,997	974	487	1,188	42.99	20.97	10.48	25.56	641	02E
065	03	YUB	R9.177	B	JCT. RTE. 70	18,100	3,815	21.08	1,640	800	400	975	42.99	20.97	10.48	25.56	526	02E
066	07	LA	0	A	LA VERNE, BASELINE RD	21,300	578	2.72	302	135	93	48	52.20	23.36	16.09	8.35	53	04E
066	07	LA	R0.189	A	LA VERNE, JCT. RTE. 210	26,500	720	2.72	376	168	116	60	52.20	23.36	16.09	8.35	66	04E
066	07	LA	2.54	B	POMONA, GAREY AVE	22,600	615	2.72	321	144	99	51	52.20	23.36	16.09	8.35	57	04V
066	08	SBD	21.37	B	FOURTH RD	21,500	645	3.00	515	72	19	39	79.90	11.10	2.90	6.10	41	88E
066	08	SBD	21.37	A	FOURTH RD	19,800	396	2.00	317	44	11	24	80.00	11.10	2.90	6.00	25	88E
066	08	SBD	23.054	B	SAN BERNARDINO, JCT. RTE. 215	17,800	356	2.00	285	39	10	22	80.10	10.90	2.90	6.10	23	88E
067	11	SD	R0	A	EL CAJON, JCT. RTE. 8	47,000	3,667	7.80	2,192	510	147	818	59.80	13.90	4.00	22.30	427	86E
067	11	SD	R0.306	A	EL CAJON, BROADWAY	97,000	6,498	6.70	3,886	903	260	1,449	59.80	13.90	4.00	22.30	757	86V
067	11	SD	R1.118	A	BRADLEY AVE	90,000	6,030	6.70	3,606	838	241	1,345	59.80	13.90	4.00	22.30	703	86E
067	11	SD	R2.672	A	WOODSIDE AVE	74,000	5,402	7.30	3,263	681	113	1,345	60.40	12.60	2.10	24.90	657	86V
067	11	SD	R4.832	B	WINTER GARDEN BLVD	59,000	1,534	2.60	927	193	32	382	60.40	12.60	2.10	24.90	187	86E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
067	11	SD	R4.832	A	WINTER GARDEN BLVD	36,000	1,511	4.20	913	189	33	376	60.40	12.50	2.20	24.90	184	86E
067	11	SD	15.2	B	POWAY RD	18,500	1,702	9.20	1,106	133	29	434	65.00	7.80	1.70	25.50	205	96E
067	11	SD	15.2	A	POWAY RD	24,400	1,985	8.14	1,658	109	56	162	83.53	5.49	2.82	8.16	132	14E
067	11	SD	24.377	B	RAMONA, JCT. RTE. 78	29,000	1,682	5.80	784	167	25	706	46.60	9.90	1.50	42.00	290	85E
068	05	MON	0	A	PACIFIC GROVE, ASILOMAR BEACH STATE PARK	3,000	120	4.00	100	17	1	2	83.00	14.00	1.00	2.00	6	14E
068	05	MON	L4.264	B	JCT. RTE. 1, CARMEL-PACIFIC GROVE	25,400	1,015	4.00	823	81	30	81	81.00	8.00	3.00	8.00	69	14E
068	05	MON	R3.948	A	JCT. RTE. 1, CARMEL-PACIFIC GROVE	21,800	653	3.00	464	85	26	78	71.00	13.00	4.00	12.00	55	14E
068	05	MON	6.812	B	JCT. RTE. 218 NORTHWEST	21,700	652	3.00	488	72	7	85	75.00	11.00	1.00	13.00	54	14E
068	05	MON	6.812	A	JCT. RTE. 218 NORTHWEST	22,200	665	3.00	466	93	13	93	70.00	14.00	2.00	14.00	59	14E
068	05	MON	R17.19	A	RESERVATION RD	29,000	1,451	5.00	928	218	58	247	64.00	15.00	4.00	17.00	146	14E
068	05	MON	22.023	B	SALINAS, JCT. RTE. 101	19,800	1,385	7.00	845	194	69	277	61.00	14.00	5.00	20.00	153	14E
070	03	SUT	R0.051	A	JCT. RTE. 99	15,400	1,451	9.42	507	182	95	667	34.92	12.57	6.52	46.00	279	04E
070	03	YUB	R8.293	B	JCT. RTE. 65 SOUTH	20,500	1,233	6.01	494	181	88	470	40.06	14.68	7.14	38.12	209	14V
070	03	YUB	R8.293	A	JCT. RTE. 65 SOUTH	38,000	1,729	4.55	485	323	96	825	28.05	18.68	5.55	47.72	345	14V
070	03	YUB	13.6	O	YUBA RIVER BRIDGE	58,000	4,553	7.85	1,590	572	297	2,094	34.92	12.57	6.52	46.00	874	04E
070	03	YUB	14.7	B	MARYSVILLE, JCT. RTE. 20	32,000	2,560	8.00	1,029	492	384	655	40.20	19.20	15.00	25.60	364	97E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
070	03	YUB	14.71	A	MARYSVILLE, JCT. RTE. 20	14,300	1,922	13.45	893	287	131	611	46.43	14.95	6.83	31.79	288	07E
070	03	YUB	25.822	O	YUBA/BUTTE COUNTY LINE	12,000	1,166	9.72	482	163	71	450	41.34	13.98	6.09	38.59	198	14V
070	03	BUT	0	O	YUBA/BUTTE COUNTY LINE	12,000	1,166	9.72	482	163	71	450	41.34	13.98	6.09	38.59	198	14V
070	03	BUT	13.901	B	OROVILLE, JCT. RTE. 162	13,100	1,940	14.81	739	246	127	828	38.08	12.69	6.54	42.69	353	07E
070	03	BUT	13.901	A	OROVILLE, JCT. RTE. 162	19,200	2,844	14.81	1,083	361	186	1,214	38.08	12.69	6.54	42.69	517	07E
070	03	BUT	42.08	O	PULGA-MILL CREEK MAINT. STATION	1,250	140	11.20	43	18	4	75	30.71	12.86	2.86	53.57	30	14V
070	03	BUT	48.076	O	BUTTE/PLUMAS COUNTY LINE	1,250	177	14.14	63	18	5	91	35.66	10.08	3.10	51.16	36	13V
070	02	PLU	0	O	BUTTE/PLUMAS COUNTY LINE	1,250	177	14.14	63	18	5	91	35.66	10.08	3.10	51.16	36	13V
070	02	PLU	33.026	B	JCT. RTE. 89 NORTH	1,200	161	13.42	17	24	4	116	10.56	14.91	2.48	72.05	43	13V
070	02	PLU	33.026	A	JCT. RTE. 89 NORTH	2,600	324	12.46	48	83	9	184	14.81	25.62	2.78	56.79	74	13V
070	02	PLU	41.97	B	COUNTY HOSPITAL RD	3,200	198	6.20	23	55	12	108	11.56	27.89	6.12	54.42	45	10E
070	02	PLU	41.97	A	COUNTY HOSPITAL RD	4,350	190	4.35	22	53	12	103	11.56	27.89	6.12	54.42	43	10E
070	02	PLU	43.086	B	LAWRENCE RD, BEGIN COUPLET	5,700	130	2.26	19	37	8	66	14.50	28.50	6.00	51.00	28	10E
070	02	PLU	43.7	A	QUINCY, END COUPLET ON MAIN RD AT LAWRENCE RD	9,800	293	2.98	53	82	18	140	18.00	28.00	6.00	48.00	60	10E
070	02	PLU	43.785	A	QUINCY JCT RD	10,000	239	2.39	48	62	14	115	20.00	26.00	6.00	48.00	49	10E
070	02	PLU	46.77	B	LA PORTE RD	3,300	179	5.43	30	61	7	81	17.03	34.07	3.70	45.20	36	10E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
070	02	PLU	46.77	A	LA PORTE RD	2,750	159	5.78	33	24	10	92	20.60	15.36	5.99	58.05	37	10E
070	02	PLU	R66.628	B	JCT. RTE. 89 SOUTH	2,400	164	6.83	35	41	7	81	21.34	25.00	4.27	49.39	34	13V
070	02	PLU	R66.628	A	JCT. RTE. 89 SOUTH	3,050	163	5.34	44	27	7	85	26.99	16.56	4.29	52.15	34	13V
070	02	PLU	75.332	B	PORTOLA, WEST CITY LIMITS	5,200	229	4.40	47	35	14	133	20.60	15.36	5.99	58.05	53	10E
070	02	PLU	75.96	B	GULLING RD	6,300	197	3.13	41	30	12	114	20.60	15.36	5.99	58.05	45	10E
070	02	PLU	R76.6	B	PORTOLA, MEADOW WAY	4,100	211	5.15	50	29	11	121	23.58	13.97	5.25	57.20	48	10E
070	02	PLU	R76.6	A	PORTOLA, MEADOW WAY	3,650	183	5.03	41	26	3	113	22.41	14.22	1.72	61.64	43	10E
070	02	PLU	R80.315	A	BECKWOURTH, CALPINE RD	3,000	120	4.00	36	17	5	62	30.00	14.17	4.17	51.67	25	14E
070	02	PLU	81.65	O	BECKWOURTH STATE HWY MAINT. STATION	3,000	120	4.00	36	17	5	62	30.00	14.17	4.17	51.67	25	14V
070	02	PLU	92.065	A	JCT. RTE. 49 SOUTH	3,600	183	5.08	47	20	8	108	25.68	10.93	4.37	59.02	42	13V
070	02	PLU	94.28	B	JCT. RTE. 284 NORTH	3,700	183	4.95	47	20	8	108	25.68	10.93	4.37	59.02	42	13V
070	02	PLU	95.964	O	PLUMAS/LASSEN COUNTY LINE	3,700	140	3.78	44	17	9	70	31.43	12.14	6.43	50.00	29	13V
070	02	LAS	0	O	PLUMAS/LASSEN COUNTY LINE	3,700	140	3.78	44	17	9	70	31.43	12.14	6.43	50.00	29	13V
070	02	LAS	0	A	PLUMAS/LASSEN COUNTY LINE	3,700	140	3.78	44	17	9	70	31.43	12.14	6.43	50.00	29	13V
070	02	LAS	3.889	B	JCT. RTE. 395	3,700	140	3.78	44	17	9	70	31.43	12.14	6.43	50.00	29	13V
071	07	LA	R0.335	A	POMONA, JCT. RTES. 10/57	42,000	2,995	7.13	1,426	207	132	1,230	47.62	6.91	4.40	41.07	1,025	05V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
071	07	LA	R4.31	B	POMONA, JCT. RTE. 60	78,000	5,249	6.73	2,012	555	383	2,299	38.33	10.58	7.29	43.80	971	05V
071	07	LA	R4.697	O	LOS ANGELES/SAN BERNARDINO COUNTY LINE	99,000	6,296	6.36	3,700	465	196	1,935	58.76	7.39	3.12	30.73	869	12E
071	08	SBD	R0	O	LOS ANGELES/SAN BERNARDINO COUNTY LINE	99,000	6,296	6.36	3,700	465	196	1,935	58.76	7.39	3.12	30.73	869	12E
071	08	SBD	R7.983	B	JCT. RTE. 83 NORTH	74,000	4,844	6.55	2,838	353	150	1,503	58.59	7.29	3.10	31.03	673	14V
072	12	ORA	11.421	A	LA HABRA, JCT. RTE. 39	35,200	869	2.47	710	66	17	76	81.70	7.57	2.01	8.72	60	06E
072	07	LA	6.662	B	WHITTIER, JCT. RTE. 605	41,500	1,428	3.44	1,007	185	62	174	70.54	12.97	4.34	12.15	121	06V
072	07	LA	6.662	A	WHITTIER, JCT. RTE. 605	33,500	1,152	3.44	813	149	50	140	70.54	12.97	4.34	12.15	98	06E
073	12	ORA	10	A	JCT RTE 5	35,600	337	0.95	256	49	7	25	75.68	14.60	2.20	7.44	23	98E
073	12	ORA	16.25	A	EL TORO RD	67,200	699	1.04	572	63	21	43	81.84	9.00	2.98	6.17	44	98E
073	12	ORA	R27.811	B	JCT RTE 405, SAN DIEGO FWY	107,200	2,518	2.35	1,700	340	151	327	67.50	13.50	6.00	13.00	452	01E
074	12	ORA	0	A	SAN JUAN CAPISTRANO, JCT. RTE. 5	45,000	14,085	31.30	6,733	1,028	197	6,127	47.80	7.30	1.40	43.50	2,473	82E
074	12	ORA	5.242	B	CONROCK ENTRANCE	31,300	3,662	11.70	1,036	344	209	2,073	28.30	9.40	5.70	56.60	814	83V
074	12	ORA	5.242	A	CONROCK ENTRANCE	31,300	1,001	3.20	714	108	103	76	71.30	10.80	10.30	7.60	76	83E
074	12	ORA	16.599	O	ORANGE/RIVERSIDE COUNTY LINE	10,600	780	7.35	511	64	26	179	65.57	8.20	3.28	22.95	89	01E
074	08	RIV	0	O	ORANGE/RIVERSIDE COUNTY LINE	10,600	780	7.35	511	64	26	179	65.57	8.20	3.28	22.95	89	01E
074	08	RIV	11.825	B	ELSINORE, GRAND AVE	10,500	771	7.35	506	63	25	177	65.57	8.20	3.28	22.95	88	01E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
074	08	RIV	11.825	A	ELSINORE, GRAND AVE	19,000	1,501	7.90	1,133	111	42	215	75.50	7.40	2.80	14.30	130	88V
074	08	RIV	17.239	A	ELSINORE, JCT. RTE. 15	31,500	2,834	9.00	1,987	309	113	425	70.10	10.90	4.00	15.00	261	88E
074	08	RIV	27.53	B	JCT. RTE. 215	21,000	2,521	12.00	1,714	227	126	454	68.00	9.00	5.00	18.00	256	88E
074	08	RIV	27.54	A	JCT. RTE. 215	25,000	2,500	10.00	1,375	200	100	825	55.00	8.00	4.00	33.00	366	86V
074	08	RIV	34.332	B	JCT. RTE. 79 SOUTH	29,000	3,423	11.80	2,081	178	120	1,044	60.80	5.20	3.50	30.50	467	86E
074	08	RIV	34.332	A	JCT. RTE. 79 SOUTH	33,000	3,893	11.80	2,570	202	136	985	66.00	5.20	3.50	25.30	468	86E
074	08	RIV	39.487	B	LYON AVE	28,000	3,360	12.00	2,362	316	0	682	70.30	9.40	0.00	20.30	347	86E
074	08	RIV	41.338	B	JCT. RTE. 79 NORTH	29,000	3,480	12.00	2,774	355	0	351	79.70	10.20	0.00	10.10	251	79E
074	08	RIV	41.338	A	JCT. RTE. 79 NORTH	27,000	3,241	12.00	2,534	282	188	237	78.20	8.70	5.80	7.30	224	79E
074	08	RIV	44.74	A	MOUNTAIN RD	15,500	1,101	7.10	816	89	13	183	74.10	8.10	1.20	16.60	102	91V
074	08	RIV	48.288	B	SAN BERNARDINO NATIONAL FOREST BOUNDARY	4,800	336	7.00	255	27	7	47	76.00	8.00	2.00	14.00	29	90E
074	08	RIV	59.25	A	JCT. RTE. 243 NORTH	3,300	231	7.00	180	16	7	28	78.00	7.00	3.00	12.00	18	90E
074	08	RIV	71.745	B	JCT. RTE. 371 WEST	2,600	182	7.00	146	13	5	18	80.00	7.00	3.00	10.00	13	90E
074	08	RIV	71.745	A	JCT. RTE. 371 WEST	3,400	238	7.00	195	17	7	19	82.00	7.00	3.00	8.00	16	90E
074	08	RIV	R92.34	B	PALM DESERT, JCT. RTE. 111	19,000	1,368	7.20	1,141	119	40	68	83.40	8.70	2.90	5.00	80	91V
075	11	SD	9	A	SAN DIEGO, JCT. RTE. 5	67,000	2,010	3.00	1,548	245	46	171	77.00	12.20	2.30	8.50	142	85V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
075	11	SD	18.47	B	CORONADO, POMONA AVE	22,600	429	1.90	308	46	12	63	71.80	10.70	2.80	14.70	39	86E
075	11	SD	19.586	B	JCT. RTE. 282 AT 4TH RD ON ORANGE AVE	27,000	647	2.40	520	78	20	29	80.30	12.10	3.10	4.50	38	84V
075	11	SD	19.586	A	JCT. RTE. 282 AT 4TH RD ON ORANGE AVE	22,300	758	3.40	490	130	35	103	64.60	17.20	4.60	13.60	70	86E
075	11	SD	R22.261	B	JCT. RTE. 5	76,000	2,128	2.80	1,375	366	98	289	64.60	17.20	4.60	13.60	196	86V
076	11	SD	R0	A	JCT. RTE. 5	49,500	2,178	4.40	1,568	255	74	281	72.00	11.70	3.40	12.90	186	85V
076	11	SD	R1.156	A	OCEANSIDE, CANYON DRIVE	50,000	2,700	5.40	1,963	221	46	470	72.70	8.20	1.70	17.40	258	86V
076	11	SD	R3.389	B	OCEANSIDE, EL CAMINO REAL	55,000	2,751	5.00	1,782	256	61	652	64.80	9.30	2.20	23.70	320	86V
076	11	SD	R9.49	B	VISTA WAY	34,000	1,560	4.59	1,188	67	38	267	76.15	4.29	2.44	17.12	145	14V
076	11	SD	R9.49	A	VISTA WAY	38,500	2,848	7.40	1,692	199	71	886	59.40	7.00	2.50	31.10	394	96E
076	11	SD	12	B	OLIVE HILL RD	38,000	1,853	4.88	1,390	98	50	315	75.01	5.29	2.70	17.00	174	14V
076	11	SD	R17.303	B	JCT. RTE. 15	26,000	3,251	12.50	1,674	254	42	1,281	51.50	7.80	1.30	39.40	530	96E
076	11	SD	R17.303	A	JCT. RTE. 15	12,900	1,805	14.00	1,401	110	45	249	77.60	6.10	2.50	13.80	152	87E
076	11	SD	32.87	B	VALLEY CENTER RD	7,300	1,466	20.10	1,263	26	23	154	86.10	1.80	1.60	10.50	103	87E
076	11	SD	32.87	A	VALLEY CENTER RD	4,050	839	20.70	768	4	3	64	91.60	0.50	0.30	7.60	50	87E
076	11	SD	52.319	B	JCT. RTE. 79	1,400	143	10.20	96	23	6	18	67.10	15.80	4.40	12.70	13	87V
077	04	ALA	0.098	A	OAKLAND, JCT. RTE. 880	20,000	506	2.53	285	95	16	110	56.38	18.74	3.23	21.65	59	03V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
077	04	ALA	0.365	A	OAKLAND, EAST 12TH RD	14,300	253	1.77	177	39	2	35	69.88	15.53	0.62	13.98	22	03V
077	04	ALA	0.452	B	OAKLAND, EAST 14TH RD	14,300	310	2.17	195	75	5	35	62.78	24.30	1.77	11.14	27	00V
078	11	SD	0.004	A	OCEANSIDE, JCT. RTE. 5	75,000	3,504	4.67	1,644	355	272	1,233	46.92	10.12	7.77	35.19	556	07E
078	11	SD	1.498	A	OCEANSIDE, EL CAMINO REAL	136,000	6,624	4.87	3,108	670	515	2,331	46.92	10.12	7.77	35.19	1,050	07E
078	11	SD	5.944	B	VISTA, MELROSE DRIVE	130,000	6,720	5.17	3,153	680	522	2,365	46.92	10.12	7.77	35.19	1,066	07E
078	11	SD	5.944	A	VISTA, MELROSE DRIVE	125,000	5,962	4.77	2,798	603	463	2,098	46.92	10.12	7.77	35.19	945	07E
078	11	SD	10.606	X	SAN MARCOS,RANCHO SANTA FE	103,000	5,219	5.07	3,430	452	188	1,149	65.72	8.66	3.60	22.02	586	14E
078	11	SD	R16.539	B	ESCONDIDO, JCT. RTE. 15	162,000	7,371	4.55	3,458	746	573	2,594	46.92	10.12	7.77	35.19	1,169	07V
078	11	SD	R17.268	B	ESCONDIDO, CENTRE CITY PARKWAY	82,000	4,347	5.30	2,369	409	235	1,334	54.50	9.40	5.40	30.70	615	97E
078	11	SD	N17.68	B	ESCONDIDO, BRDWAY/LINCOLN PARKWAY	55,000	550	1.00	294	131	84	41	53.40	23.80	15.30	7.50	49	86E
078	11	SD	T19.094	B	ESCONDIDO ASH RD	16,800	1,008	6.00	704	124	24	156	69.80	12.30	2.40	15.50	93	96E
078	11	SD	T19.094	A	ESCONDIDO ASH RD	20,900	1,254	6.00	875	154	29	196	69.80	12.30	2.30	15.60	117	96E
078	11	SD	18.94	A	ESCONDIDO, GRAND AVE	18,300	1,116	6.10	779	137	27	173	69.80	12.30	2.40	15.50	104	96E
078	11	SD	R27.315	A	BANDY CANYON RD	9,000	847	9.40	424	135	52	236	50.10	15.90	6.10	27.90	116	81E
078	11	SD	35.519	B	JCT. RTE. 67 SOUTHWEST	10,300	227	2.20	90	51	10	76	39.80	22.30	4.20	33.70	36	87E
078	11	SD	35.519	A	JCT. RTE. 67 SOUTHWEST	21,400	1,177	5.50	813	134	52	178	69.10	11.40	4.40	15.10	110	87V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
078	11	SD	51.108	B	WEST JCT. RTE. 79	5,000	301	6.00	213	35	26	27	70.90	11.60	8.50	9.00	24	93V
078	11	SD	51.108	A	WEST JCT. RTE. 79	3,950	284	7.20	222	35	15	12	78.00	12.20	5.40	4.40	17	88V
078	11	SD	58.133	B	EAST JCT. RTE. 79	4,800	798	16.60	626	100	36	36	78.50	12.50	4.50	4.50	49	88E
078	11	SD	58.133	A	EAST JCT. RTE. 79	3,850	936	24.30	756	112	33	35	80.80	12.00	3.50	3.70	54	88E
078	11	IMP	R9.203	A	SOUTH JCT RTE 86	5,500	2,535	46.09	1,101	110	77	1,247	43.43	4.34	3.04	49.19	490	14V
078	11	IMP	R12.891	X	JCT 78/111 - WEST	4,250	2,995	70.47	1,470	139	135	1,251	49.08	4.64	4.51	41.77	516	14V
078	11	IMP	15.499	B	E JCT RTE 78/111	7,200	2,394	33.25	843	196	108	1,247	35.21	8.19	4.51	52.09	494	14V
078	11	IMP	18.651	A	WEST JCT. RTE. 115	3,200	1,001	31.30	235	61	4	701	23.50	6.10	0.40	70.00	256	85V
078	11	IMP	21.023	A	EAST JCT. RTE. 115	1,550	200	12.90	30	20	15	135	15.00	10.00	7.50	67.50	52	93E
078	08	RIV	9.352	B	28TH AVE/NEIGHBORS BLVD	1,700	204	12.00	31	20	16	137	15.10	9.80	7.80	67.30	53	93E
078	08	RIV	9.352	A	28TH AVE/NEIGHBORS BLVD	1,900	143	7.50	22	14	11	96	15.30	9.70	7.60	67.40	37	93E
078	08	RIV	16.169	B	JCT. RTE. 10	2,800	171	6.10	26	17	13	115	15.00	10.00	7.50	67.50	44	93E
079	11	SD	L0.044	A	JCT. RTE. 8	4,900	368	7.50	275	47	3	43	74.70	12.80	0.80	11.70	29	86V
079	11	SD	14.44	B	SUNRISE HWY	1,550	155	10.00	147	8	0	0	94.70	5.30	0.00	0.00	6	86E
079	11	SD	14.44	A	SUNRISE HWY	1,750	161	9.20	153	8	0	0	94.80	5.20	0.00	0.00	6	72E
079	11	SD	20.22	B	JCT. RTE. 78	2,700	89	3.30	85	4	0	0	95.10	4.90	0.00	0.00	3	72E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
079	11	SD	20.23	A	JCT. RTE. 78	2,800	314	11.20	219	48	21	26	69.60	15.40	6.80	8.20	24	88V
079	11	SD	27.37	B	JCT. RTE. 76 WEST	2,300	211	9.20	133	29	7	42	62.80	13.90	3.50	19.80	23	87V
079	11	SD	27.37	A	JCT. RTE. 76 WEST	2,350	277	11.80	176	39	18	44	63.60	14.10	6.40	15.90	28	87V
079	11	SD	31.7	A	SAN FELIPE RD	1,700	282	16.50	164	7	12	99	58.20	2.40	4.30	35.10	42	72V
079	08	RIV	2.27	B	JCT. RTE. 371 EAST	2,800	466	16.60	369	16	25	56	79.30	3.40	5.30	12.00	37	77E
079	08	RIV	2.27	A	JCT. RTE. 371 EAST	7,600	761	10.00	524	55	59	123	68.90	7.20	7.70	16.20	75	77E
079	08	RIV	R19.16	B	JCT. RTE. 74	7,800	663	8.50	414	78	13	158	62.40	11.80	1.90	23.90	78	91V
079	08	RIV	25.65	A	JCT. RTE. 74	16,500	1,568	9.50	1,032	196	249	91	65.80	12.50	15.90	5.80	122	87E
079	08	RIV	40.449	B	BEAUMONT, JCT. RTE. 10	28,000	2,912	10.40	1,482	280	93	1,057	50.90	9.60	3.20	36.30	456	91V
080	04	SF	3.951	A	SAN FRANCISCO, JCT. RTE. 101	167,000	4,842	2.90	2,208	586	179	1,869	45.60	12.10	3.70	38.60	802	94V
080	04	ALA	1.989	B	SAN FRANCISCO-OAKLAND BAY BRIDGE TOLL PLAZA	253,000	6,526	2.58	3,579	466	273	2,208	54.83	7.14	4.19	33.83	970	00V
080	04	ALA	1.989	A	SAN FRANCISCO-OAKLAND BAY BRIDGE TOLL PLAZA	253,000	6,350	2.51	2,836	447	201	2,866	44.66	7.04	3.17	45.13	1,159	03V
080	04	ALA	2.802	B	OAKLAND, JCT. RTE. 580 EAST	147,000	2,602	1.77	1,192	181	101	1,128	45.80	6.94	3.90	43.36	462	00V
080	04	ALA	3.786	A	EMERYVILLE, POWELL RD	277,000	13,267	4.79	5,041	1,165	491	6,570	37.99	8.78	3.70	49.52	2,622	03V
080	04	ALA	4.582	B	BERKELEY, JCT. RTE. 13 EAST	277,000	13,325	4.81	4,666	1,328	532	6,799	35.02	9.97	3.99	51.03	2,709	00V
080	04	ALA	4.582	A	BERKELEY, JCT. RTE. 13 EAST	269,000	12,831	4.77	4,927	1,125	512	6,267	38.40	8.77	3.99	48.84	2,513	03V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
080	04	CC	2.04	B	RICHMOND, JCT. RTE. 123 SOUTH	173,000	5,536	3.20	1,954	592	216	2,774	35.30	10.70	3.90	50.10	1,112	01E
080	04	CC	2.04	A	RICHMOND, JCT. RTE. 123 SOUTH	200,000	6,400	3.20	2,208	621	230	3,341	34.50	9.70	3.60	52.20	1,321	01E
080	04	CC	2.961	B	RICHMOND, SAN PABLO AVE	197,000	6,383	3.24	2,223	500	294	3,366	34.82	7.84	4.60	52.74	1,328	00V
080	04	CC	2.961	A	RICHMOND, SAN PABLO AVE	203,000	7,208	3.55	2,432	503	252	4,021	33.74	6.98	3.50	55.79	1,556	00V
080	04	CC	5.983	B	RICHMOND, HILLTOP DRIVE	193,000	7,720	4.00	2,872	780	208	3,860	37.20	10.10	2.70	50.00	1,535	01E
080	04	CC	7.597	O	PINOLE, APPIAN WAY	189,000	8,260	4.37	2,531	625	244	4,860	30.65	7.57	2.95	58.84	1,859	00V
080	04	CC	7.597	B	PINOLE, APPIAN WAY	185,000	7,733	4.18	2,466	503	271	4,493	31.89	6.50	3.51	58.10	1,723	03V
080	04	CC	10.059	B	HERCULES, JCT. RTE. 4 EAST	174,000	8,004	4.60	2,712	599	291	4,402	33.88	7.49	3.63	55.00	1,711	03V
080	04	CC	10.059	A	HERCULES, JCT. RTE. 4 EAST	122,000	6,527	5.35	1,826	502	142	4,057	27.98	7.69	2.18	62.15	1,531	00V
080	04	CC	14.139	B	CARQUINEZ BRIDGE	113,000	5,651	5.00	1,588	458	181	3,424	28.10	8.10	3.20	60.60	1,306	01E
080	04	SOL	1.144	B	VALLEJO, JCT. RTE. 29 NORTHWEST	113,000	5,413	4.79	1,625	428	264	3,096	30.02	7.91	4.88	57.20	1,203	03V
080	04	SOL	1.144	A	VALLEJO, JCT. RTE. 29 NORTHWEST	106,000	5,300	5.00	1,553	429	127	3,191	29.30	8.10	2.40	60.20	1,213	01E
080	04	SOL	2.22	B	VALLEJO, JCT. RTE. 780 SOUTHEAST	115,000	5,360	4.66	1,403	324	225	3,408	26.18	6.05	4.19	63.59	1,288	03V
080	04	SOL	5.634	B	VALLEJO, JCT. RTE. 37 WEST	136,000	7,032	5.17	1,853	500	304	4,375	26.35	7.11	4.32	62.22	1,665	03V
080	04	SOL	5.634	A	VALLEJO, JCT. RTE. 37 WEST	123,000	6,236	5.07	1,970	386	223	3,657	31.59	6.19	3.58	58.64	1,399	02V
080	04	SOL	R11.976	B	JCT. RTE. 12 WEST	124,000	6,944	5.60	2,292	569	229	3,854	33.00	8.20	3.30	55.50	1,496	01E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By 2	TRUCK By 3	AADT Axle 4	TOTAL 5+	% TRUCK By 2	% TRUCK By 3	AADT Axle 4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
080	04	SOL	R11.976	A	JCT. RTE. 12 WEST	157,000	8,164	5.20	2,359	629	253	4,923	28.90	7.70	3.10	60.30	1,876	01E
080	04	SOL	12.839	B	JCT. RTE. 680 SOUTH	157,000	10,299	6.56	2,592	682	793	6,232	25.17	6.62	7.70	60.51	2,420	00V
080	04	SOL	12.839	A	JCT. RTE. 680 SOUTH	194,000	11,138	5.74	2,881	694	1,067	6,496	25.87	6.23	9.58	58.33	2,563	00V
080	04	SOL	15.815	B	FAIRFIELD, EAST JCT. RTE. 12	209,000	9,636	4.61	2,851	621	460	5,704	29.59	6.45	4.77	59.20	2,192	03V
080	04	SOL	15.815	A	FAIRFIELD, EAST JCT. RTE. 12	187,000	10,846	5.80	3,275	727	358	6,486	30.20	6.70	3.30	59.80	2,472	01E
080	04	SOL	20.925	B	FAIRFIELD, NORTH TEXAS RD	172,000	6,312	3.67	1,836	401	232	3,843	29.09	6.36	3.68	60.88	1,461	03V
080	04	SOL	20.925	A	FAIRFIELD, NORTH TEXAS RD	176,000	9,240	5.25	2,707	721	333	5,479	29.30	7.80	3.60	59.30	2,100	01E
080	04	SOL	R28.36	B	JCT. RTE. 505 NORTH	146,000	10,292	7.05	4,665	656	331	4,640	45.32	6.37	3.22	45.08	1,873	14V
080	04	SOL	R28.36	A	JCT. RTE. 505 NORTH	119,000	7,319	6.15	2,295	577	192	4,255	31.36	7.88	2.62	58.14	1,630	00V
080	04	SOL	38.21	B	JCT. RTE. 113 SOUTH	113,000	7,594	6.72	2,209	526	549	4,310	29.09	6.93	7.23	56.75	1,693	00V
080	04	SOL	38.21	A	JCT. RTE. 113 SOUTH	118,000	7,930	6.72	2,498	849	285	4,298	31.50	10.70	3.60	54.20	1,690	01E
080	04	SOL	42.67	B	JCT. RTE. 113 NORTH	119,000	7,973	6.70	2,312	773	327	4,561	29.00	9.70	4.10	57.20	1,774	01E
080	03	YOL	0.237	B	RICHARDS BLVD	124,000	10,875	8.77	3,102	823	374	6,576	28.52	7.57	3.44	60.47	2,508	00E
080	03	YOL	R9.905	B	WEST SACRAMENTO, JCT. RTE. 50	153,000	11,277	7.37	3,216	854	388	6,819	28.52	7.57	3.44	60.47	2,601	00E
080	03	YOL	R9.905	A	WEST SACRAMENTO, JCT. RTE. 50	82,000	8,191	9.99	3,063	899	573	3,656	37.39	10.98	7.00	44.63	1,535	06E
080	03	YOL	R11.228	A	JCT. RTE. 84 EAST	90,000	8,991	9.99	3,362	987	629	4,013	37.39	10.98	7.00	44.63	1,685	06E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	AADT TOTAL	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
080	03	SAC	M2.554	B	SACRAMENTO, JCT. RTE. 5	84,000	8,005	9.53	2,993	879	560	3,573	37.39	10.98	7.00	44.63	1,501	06V
080	03	SAC	M2.554	A	SACRAMENTO, JCT. RTE. 5	137,000	7,851	5.73	2,543	1,021	393	3,894	32.40	13.00	5.00	49.60	1,584	06E
080	03	SAC	R10.989	B	JCT. RTE. 51	142,000	9,089	6.40	2,763	1,091	327	4,908	30.40	12.00	3.60	54.00	1,938	06E
080	03	SAC	R10.989	A	JCT. RTE. 51	195,000	7,585	3.89	2,268	546	235	4,536	29.90	7.20	3.10	59.80	1,729	06E
080	03	SAC	14.454	A	GREENBACK LANE	177,000	8,144	4.60	2,394	502	228	5,020	29.40	6.16	2.80	61.64	1,895	14E
080	03	SAC	16.685	A	ANTELOPE RD	180,000	8,520	4.73	2,452	500	204	5,364	28.78	5.87	2.39	62.96	2,011	14E
080	03	PLA	0.268	B	ROSEVILLE, RIVERSIDE DRIVE	180,000	9,323	5.18	3,071	631	271	5,350	32.94	6.77	2.91	57.38	2,051	04E
080	03	PLA	0.268	A	ROSEVILLE, RIVERSIDE DRIVE	175,000	9,222	5.27	2,846	685	421	5,270	30.86	7.43	4.57	57.14	2,043	03E
080	03	PLA	3.07	A	ROSEVILLE, ATLANTIC RD	176,000	10,137	5.76	2,854	743	297	6,243	28.15	7.33	2.93	61.58	2,366	00E
080	03	PLA	4.16	B	JCT. RTE. 65	166,000	10,258	6.18	2,888	752	301	6,317	28.15	7.33	2.93	61.58	2,394	00E
080	03	PLA	4.16	A	JCT. RTE. 65	121,000	6,728	5.56	1,776	333	178	4,441	26.40	4.95	2.64	66.01	1,651	00E
080	03	PLA	14.301	B	JCT. RTE. 193 WEST	80,000	5,790	7.24	1,132	543	128	3,987	19.55	9.38	2.21	68.86	1,484	14E
080	03	PLA	17.541	B	AUBURN, JCT. RTE. 49	79,000	5,578	7.06	1,819	208	85	3,466	32.61	3.73	1.53	62.14	1,291	04E
080	03	PLA	17.541	A	AUBURN, JCT. RTE. 49	62,000	5,302	8.55	1,729	198	81	3,294	32.61	3.73	1.53	62.14	1,227	04E
080	03	PLA	R19.465	B	AUBURN RAVINE RD	59,000	5,730	9.71	1,868	214	88	3,560	32.61	3.73	1.53	62.14	1,326	04E
080	03	PLA	R19.465	A	AUBURN RAVINE RD	52,000	5,622	10.81	1,833	210	86	3,493	32.61	3.73	1.53	62.14	1,301	04E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
080	03	PLA	R23.429	A	CLIPPER GAP	37,000	5,354	14.47	1,344	190	70	3,750	25.10	3.55	1.31	70.04	1,369	14V
080	03	PLA	33.131	B	COLFAX, JCT. RTE. 174 NORTH	31,000	4,951	15.97	1,373	186	71	3,321	27.73	3.76	1.43	67.08	1,221	00E
080	03	PLA	33.131	A	COLFAX, JCT. RTE. 174 NORTH	26,500	5,023	18.95	1,393	189	72	3,369	27.73	3.76	1.43	67.08	1,239	00E
080	03	NEV	R59.54	B	JCT. RTE. 20 WEST	24,900	5,354	21.50	1,485	201	77	3,591	27.73	3.76	1.43	67.08	1,321	00E
080	03	NEV	R59.54	A	JCT. RTE. 20 WEST	27,000	5,085	18.83	1,304	214	75	3,492	25.64	4.21	1.47	68.68	1,281	00E
080	03	NEV	14.164	B	TRUCKEE, JCT. RTE. 89 SOUTH	30,500	5,467	17.92	1,424	203	77	3,763	26.05	3.72	1.40	68.84	1,378	00E
080	03	NEV	14.164	A	TRUCKEE, JCT. RTE. 89 SOUTH	34,500	6,095	17.67	1,537	198	81	4,279	25.22	3.25	1.33	70.20	1,560	04E
080	03	NEV	16.285	A	JCT. RTE. 89 NORTH, JCT. RTE. 267 SOUTH	28,000	5,197	18.56	1,311	169	69	3,648	25.22	3.25	1.33	70.20	1,330	04E
080	03	NEV	20.225	B	UNION HILLS BR OH	27,000	2,854	10.57	552	145	80	2,077	19.34	5.08	2.79	72.78	761	14E
080	03	SIE	1.593	B	NEVADA STATE LINE	25,500	4,734	18.56	1,194	154	63	3,323	25.22	3.25	1.33	70.20	1,212	04E
082	04	SCL	9.904	B	SAN JOSE, JCT. RTE. 880	26,500	975	3.68	472	140	112	251	48.38	14.38	11.52	25.71	132	03V
082	04	SCL	9.904	A	SAN JOSE, JCT. RTE. 880	28,000	892	3.19	635	160	50	47	71.10	17.97	5.63	5.30	61	03V
082	04	SCL	10.343	O	SAN JOSE/SANTA CLARA CITY LIMITS	24,200	968	4.00	647	166	20	135	66.80	17.20	2.10	13.90	87	01E
082	04	SCL	R11.141	B	SANTA CLARA, BENTON RD	18,600	1,194	6.42	797	127	19	251	66.71	10.67	1.56	21.05	129	00V
082	04	SCL	17.035	B	MATHILDA AVE	34,000	819	2.41	674	66	7	72	82.30	8.00	0.85	8.85	56	00V
082	04	SCL	18.841	B	MOUNTAIN VIEW, JCT. RTE. 85	58,000	1,549	2.67	1,251	150	62	86	80.79	9.67	4.02	5.52	96	00V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
082	04	SCL	18.841	A	MOUNTAIN VIEW, JCT. RTE. 85	50,000	1,110	2.22	864	107	39	100	77.86	9.61	3.51	9.02	80	00V
082	04	SCL	19.134	A	MOUNTAIN VIEW, JCT. RTE. 237 EAST	46,000	1,182	2.57	921	205	9	47	77.88	17.34	0.80	3.98	69	00V
082	04	SCL	25.45	A	PALO ALTO, EMBARCADERO RD	38,500	1,212	3.15	1,003	126	21	62	82.72	10.42	1.74	5.13	71	00V
082	04	SCL	26.37	B	SANTA CLARA/SAN MATEO COUNTY LINE	31,000	1,414	4.56	1,046	282	13	73	74.00	19.94	0.90	5.16	90	00V
082	04	SM	3.435	B	JCT. RTE. 84	49,000	1,612	3.29	1,148	197	50	217	71.22	12.22	3.10	13.47	141	03V
082	04	SM	3.435	A	JCT. RTE. 84	38,000	871	2.29	625	119	66	61	71.80	13.63	7.60	6.97	64	03V
082	04	SM	5.15	B	REDWOOD CITY/SAN CARLOS CITY LIMITS	27,000	726	2.69	572	80	23	51	78.81	11.07	3.10	7.02	48	00V
082	04	SM	10.554	B	SAN MATEO, JCT. RTE. 92	42,000	554	1.32	431	78	8	37	77.87	14.02	1.52	6.59	36	03V
082	04	SM	10.554	A	SAN MATEO, JCT. RTE. 92	46,500	642	1.38	522	72	13	35	81.31	11.19	2.05	5.46	39	03V
082	04	SM	16.844	A	MILLBRAE, CENTER RD	19,100	554	2.90	400	71	20	63	72.26	12.85	3.61	11.29	45	03V
082	04	SM	17.99	A	SAN BRUNO, TAYLOR/SAN MATEO AVE	26,500	413	1.56	263	105	20	25	63.78	25.41	4.86	5.95	30	00V
082	04	SM	18.6	A	SAN BRUNO, SAN BRUNO AVE	33,000	647	1.96	506	79	17	45	78.24	12.19	2.62	6.95	43	03V
082	04	SM	18.963	B	SAN BRUNO, JCT. RTE. 380	33,000	481	1.46	343	68	11	59	71.23	14.21	2.25	12.31	40	03V
082	04	SM	21.91	B	SOUTH SAN FRANCISCO, HICKEY BLVD	24,500	485	1.98	341	51	14	79	70.30	10.51	2.83	16.36	46	03V
082	04	SF	R0.208	B	SAN FRANCISCO, JCT. RTE. 280	22,200	158	0.71	118	26	2	12	74.88	16.43	0.97	7.73	11	00V
083	08	SBD	R0	A	JCT. RTE. 71	30,000	4,044	13.48	1,447	559	169	1,869	35.79	13.82	4.18	46.21	772	11E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
083	08	SBD	6.413	B	RIVERSIDE DRIVE	24,500	3,153	12.87	1,096	475	142	1,440	34.76	15.07	4.50	45.67	600	14V
083	08	SBD	6.413	A	RIVERSIDE DRIVE	30,000	3,819	12.73	1,364	558	161	1,736	35.71	14.61	4.22	45.45	722	11E
083	08	SBD	7.179	B	ONTARIO, JCT. RTE. 60	41,000	3,715	9.06	1,327	543	157	1,688	35.71	14.61	4.22	45.45	702	04E
083	08	SBD	7.179	A	ONTARIO, JCT. RTE. 60	31,000	2,015	6.50	1,054	131	40	790	52.30	6.50	2.00	39.20	327	84E
083	08	SBD	8.879	B	ONTARIO, MISSION BLVD	25,500	1,480	5.80	694	92	24	670	46.90	6.20	1.60	45.30	267	84E
083	08	SBD	8.879	A	ONTARIO, MISSION BLVD	26,000	1,924	7.40	925	123	87	789	48.10	6.40	4.50	41.00	329	84E
083	08	SBD	11.113	B	UPLAND, JCT. RTE. 10, SAN BERNARDINO FWY	35,000	2,205	6.30	1,050	234	174	747	47.60	10.60	7.90	33.90	342	84E
084	04	SM	0	A	SAN GREGORIO, JCT. RTE. 1	1,500	65	4.36	56	7	2	0	86.11	11.11	2.78	0.00	3	00V
084	04	SM	14.95	B	WOODSIDE, JCT. RTE. 35	3,650	92	2.50	65	16	5	6	71.30	17.40	5.20	6.10	7	01E
084	04	SM	14.95	A	WOODSIDE, JCT. RTE. 35	5,200	123	2.36	51	50	5	17	41.60	40.80	4.00	13.60	13	00V
084	04	SM	21.537	B	WOODSIDE, JCT. RTE. 280	15,800	458	2.90	362	49	32	15	79.00	10.70	7.00	3.30	27	01E
084	04	SM	24.704	B	REDWOOD CITY, JCT. RTE. 82	41,000	1,189	2.90	863	163	38	125	72.60	13.70	3.20	10.50	94	01E
084	04	SM	25.721	B	MENLO PARK, JCT. RTE. 101	45,500	1,339	2.94	851	147	59	282	63.63	10.95	4.38	21.05	149	00V
084	04	SM	R25.81	A	MENLO PARK, JCT. RTE. 101	33,500	972	2.90	678	110	46	138	69.80	11.30	4.70	14.20	88	01E
084	04	SM	R27.659	B	JCT. RTE. 114	33,500	1,139	3.40	604	108	53	374	53.07	9.49	4.65	32.80	168	00V
084	04	SM	R28.194	B	JCT. RTE. 109	54,000	2,435	4.51	1,121	225	74	1,015	46.02	9.23	3.05	41.69	421	00V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
084	04	ALA	R4.884	A	NEWARK BLVD	68,000	1,904	2.80	998	219	74	613	52.40	11.50	3.90	32.20	277	01E
084	04	ALA	R6.01	B	SOUTH JCT. RTE. 880	69,000	3,105	4.50	1,661	317	65	1,062	53.50	10.20	2.10	34.20	463	94V
084	04	ALA	6.923	A	NORTH JCT RTE 880	30,000	1,050	3.50	823	87	17	123	78.40	8.30	1.60	11.70	82	94V
084	04	ALA	10.82	B	FREMONT, JCT. RTE. 238	21,900	504	2.30	415	18	5	66	82.40	3.50	1.00	13.10	40	94V
084	04	ALA	10.83	A	FREMONT, JCT. RTE. 238	15,400	370	2.40	178	22	2	168	48.20	6.00	0.50	45.30	67	94V
084	04	ALA	17.987	B	JCT. RTE. 680	7,400	170	2.30	39	17	3	111	22.80	10.20	1.80	65.20	42	01E
084	04	ALA	R17.987	A	JCT. RTE. 680	30,500	489	1.60	427	40	20	2	87.40	8.10	4.00	0.50	22	94V
084	04	SOL	0.134	A	WEST JCT. RTE. 12	2,650	240	9.10	55	36	7	142	23.00	15.10	2.90	59.00	55	95V
084	04	SOL	0.91	B	AIRPORT RD	3,050	290	9.50	16	40	8	226	5.50	13.90	2.80	77.80	83	95V
084	04	SOL	0.91	A	AIRPORT RD	1,050	78	7.40	7	13	2	56	8.60	16.40	2.80	72.20	21	95V
084	04	SOL	2.485	B	CACHE SLOUGH FERRY	560	31	5.50	5	6	1	19	14.70	20.60	2.90	61.80	7	95V
084	04	SOL	7.246	B	JCT. RTE. 220 EAST	140	8	5.71	2	1	0	5	22.22	11.11	0.00	66.67	2	95V
084	04	SOL	7.246	A	JCT. RTE. 220 EAST	210	14	6.67	3	2	0	9	20.00	13.33	0.00	66.67	3	95V
084	04	SOL	13.67	O	SOLANO/YOLO COUNTY LINE	280	16	5.68	4	2	0	10	24.00	12.00	0.00	64.00	4	95V
084	03	YOL	0	A	SOLANO/YOLO COUNTY LINE	330	214	64.85	176	8	7	23	82.24	3.74	3.27	10.75	16	14V
084	03	YOL	9.53	A	CLARKSBURG RD	1,250	80	6.40	30	9	4	37	37.80	10.98	4.88	46.34	15	11E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
084	03	YOL	11.77	B	BABEL SLOUGH RD	1,150	158	13.74	89	15	8	46	56.33	9.49	5.06	29.11	21	14V
085	04	SCL	0	A	SAN JOSE, JCT. RTE. 101	49,000	632	1.29	604	9	16	3	95.54	1.41	2.58	0.47	25	01V
085	04	SCL	5.22	B	JCT. RTE. 87	137,000	726	0.53	684	13	20	9	94.25	1.77	2.80	1.18	31	01V
085	04	SCL	5.22	A	JCT. RTE. 87	119,000	559	0.47	513	21	25	0	91.72	3.73	4.55	0.00	24	01V
085	04	SCL	R10.498	B	JCT. RTE. 17	63,000	159	0.25	150	5	4	0	94.66	3.09	2.25	0.00	6	01V
085	04	SCL	R10.498	A	JCT. RTE. 17	103,000	567	0.55	519	29	12	7	91.47	5.15	2.09	1.29	25	01V
085	04	SCL	R17.699	A	CUPERTINO, STEVENS CREEK BLVD	129,000	735	0.57	603	43	36	53	82.06	5.79	4.94	7.20	49	01V
085	04	SCL	R18.448	A	SUNNYVALE, JCT. RTE. 280	118,000	3,598	3.05	1,375	245	60	1,918	38.21	6.81	1.68	53.30	741	01V
085	04	SCL	R21.749	B	MOUNTAIN VIEW, JCT. RTE. 82	121,000	2,734	2.26	1,393	370	40	931	50.95	13.54	1.48	34.03	410	01V
085	04	SCL	R22.163	B	JCT. RTE. 237	109,000	3,008	2.76	1,354	528	74	1,052	45.01	17.56	2.46	34.97	470	04V
085	04	SCL	R22.163	A	JCT. RTE. 237	88,000	1,682	1.91	1,024	186	36	436	60.90	11.04	2.15	25.91	209	01V
085	04	SCL	R22.629	A	MOUNTAIN VIEW, EVELYN AVE	85,000	1,624	1.91	981	94	41	508	60.41	5.79	2.54	31.26	224	01V
085	04	SCL	R23.867	B	MOUNTAIN VIEW, JCT. RTE. 101	73,000	1,459	2.00	492	112	29	826	33.70	7.70	2.00	56.60	317	01E
086	11	IMP	R0	A	JCT. RTE. 111	5,400	351	6.50	255	24	14	58	72.70	6.70	4.10	16.50	33	78V
086	11	IMP	6.006	B	JCT. RTE. 8	21,400	1,283	6.00	886	96	42	259	69.00	7.50	3.30	20.20	135	78E
086	11	IMP	6.006	A	JCT. RTE. 8	28,500	1,796	6.30	1,193	145	40	418	66.40	8.10	2.20	23.30	205	78V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
086	11	IMP	L8.525	B	ADAMS/IMPERIAL AVES	16,900	1,116	6.60	675	86	66	289	60.50	7.70	5.90	25.90	141	79V
086	11	IMP	7.308	A	ADAMS/IMPERIAL AVES	28,500	1,795	6.30	867	199	32	697	48.30	11.10	1.80	38.80	294	78V
086	11	IMP	15.32	B	KEYSTONE RD	13,000	826	6.35	506	48	25	247	61.26	5.81	3.03	29.90	111	14E
086	11	IMP	R24.057	B	JCT RTE 78	5,500	895	16.27	353	58	39	445	39.44	6.48	4.36	49.72	177	14V
086	11	IMP	R27.211	B	WESTMORLAND, B RD	9,600	2,726	28.41	409	227	545	1,545	15.00	8.33	20.00	56.67	648	03E
086	11	IMP	27.51	B	WESTMORLAND, CENTER RD	9,000	2,536	28.18	491	56	66	1,923	19.35	2.22	2.62	75.81	695	03E
086	11	IMP	28.006	A	MARTIN RD	10,400	3,787	36.41	837	316	208	2,426	22.10	8.34	5.49	64.06	926	14E
086	11	IMP	43.559	B	NORTH JCT. RTE. 78	10,300	2,388	23.18	462	53	63	1,810	19.35	2.22	2.62	75.81	655	03E
086	11	IMP	43.559	A	NORTH JCT. RTE. 78	9,400	3,383	36.00	514	226	792	1,851	15.19	6.68	23.40	54.70	794	03E
086	11	IMP	67.824	B	IMPERIAL/RIVERSIDE COUNTY LINE	12,800	3,264	25.50	752	321	200	1,991	23.04	9.83	6.13	61.00	772	14V
087	04	SCL	0	A	SAN JOSE, JCT. RTE 85	121,000	388	0.32	359	9	17	3	92.65	2.21	4.41	0.74	17	01V
087	04	SCL	2.826	B	CURTNER AVE	140,000	2,381	1.70	1,645	407	74	255	69.10	17.10	3.10	10.70	194	95V
087	04	SCL	3.563	A	ALMADEN EXPRESSWAY	161,000	4,122	2.56	1,994	439	226	1,463	48.38	10.65	5.48	35.49	648	01V
087	04	SCL	5.156	B	SAN JOSE, JCT. RTE. 280	183,000	4,374	2.39	2,388	610	229	1,147	54.60	13.94	5.24	26.22	569	01V
087	04	SCL	5.156	A	SAN JOSE, JCT. RTE. 280	109,000	4,033	3.70	2,896	524	137	476	71.80	13.00	3.40	11.80	334	95V
087	04	SCL	9.22	B	JCT. RTE. 101	88,000	2,640	3.00	1,531	378	185	546	58.00	14.30	7.00	20.70	304	95V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
088	10	SJ	19.174	B	CLEMENTS, JCT. RTE. 12 EAST	12,400	917	7.40	142	182	28	565	15.50	19.80	3.10	61.60	221	96E
088	10	SJ	19.174	A	CLEMENTS, JCT. RTE. 12 EAST	12,400	1,117	9.00	140	214	44	719	12.50	19.20	3.90	64.40	279	96V
088	10	AMA	5.527	B	JCT. RTE. 124 NORTH	7,300	629	8.61	97	131	20	381	15.50	20.80	3.20	60.50	150	96V
088	10	AMA	5.527	A	JCT. RTE. 124 NORTH	8,800	651	7.39	96	163	25	367	14.80	25.00	3.80	56.40	149	96V
088	10	AMA	7.389	A	WEST JCT. RTE. 104	12,200	282	2.30	35	85	18	144	12.30	30.30	6.30	51.10	61	97V
088	10	AMA	14.25	B	JCT. RTE. 49	8,700	514	5.91	157	170	15	172	30.64	33.03	2.89	33.43	83	96V
088	10	AMA	14.292	A	JCT. RTE. 49	8,200	451	5.50	121	152	28	150	26.80	33.80	6.10	33.30	74	96V
088	10	AMA	22.69	B	PINE GROVE, RIDGE RD	10,900	763	7.00	172	250	34	307	22.60	32.70	4.40	40.30	140	96V
088	10	AMA	22.69	A	PINE GROVE, RIDGE RD	16,300	945	5.80	187	235	33	490	19.80	24.90	3.50	51.80	202	96V
088	10	AMA	R26.791	B	JCT RTE 26, RED CORRAL RD	8,300	623	7.50	136	121	13	353	21.80	19.50	2.10	56.60	140	96V
088	10	AMA	R26.791	A	JCT RTE 26, RED CORRAL RD	6,700	504	7.50	118	100	9	277	23.40	19.80	1.80	55.00	110	96V
088	10	ALP	13.4	B	PICKETTS, WEST JCT. RTE. 89	2,200	174	7.90	34	46	7	87	19.80	26.50	3.90	49.80	36	96V
088	10	ALP	13.4	A	PICKETTS, WEST JCT. RTE. 89	2,950	222	7.70	50	45	6	121	22.00	20.00	2.80	53.20	49	96E
088	10	ALP	25.283	B	NEVADA STATE LINE	3,400	252	7.40	61	34	4	153	24.20	13.50	1.60	60.70	59	96V
089	09	MNO	0	A	SLINKARD JCT, JCT. RTE. 395	440	31	7.00	21	5	2	3	66.60	16.66	8.00	8.74	3	08V
089	09	MNO	7.596	O	MONO/ALPINE COUNTY LINE	390	19	4.80	6	6	1	6	32.10	29.60	4.70	33.60	3	96V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
089	10	ALP	0	O	MONO/ALPINE COUNTY LINE	390	19	4.80	6	6	1	6	32.10	29.60	4.70	33.60	3	96V
089	10	ALP	9.957	B	BULLION, JCT. RTE. 4 WEST	480	26	5.38	11	7	1	7	41.50	25.80	4.50	28.20	4	96V
089	10	ALP	9.957	A	BULLION, JCT. RTE. 4 WEST	780	41	5.41	16	16	1	8	38.90	37.80	3.40	19.90	5	96V
089	10	ALP	21.366	B	PICKETTS, JCT. RTE. 88	2,350	312	13.33	43	52	43	174	13.89	16.67	13.89	55.56	73	06E
089	10	ALP	21.376	A	PICKETTS, JCT. RTE. 88	2,450	327	13.33	45	55	45	182	13.89	16.67	13.89	55.56	76	06E
089	03	ED	0	A	ALPINE/EL DORADO COUNTY LINE; LUTHER PASS (ELEV. 7740)	2,450	327	13.33	45	55	45	182	13.89	16.67	13.89	55.56	76	06E
089	03	ED	8.55	B	JCT. RTE. 50	4,250	262	6.14	97	58	39	68	37.04	22.22	14.81	25.93	38	06E
089	03	ED	8.56	A	JCT. RTE. 50	16,900	273	1.61	203	34	20	16	74.48	12.41	7.24	5.86	19	06E
089	03	ED	11.686	B	FALLEN LEAF LAKE RD	4,300	65	1.51	47	9	3	6	72.31	13.85	4.62	9.23	5	14V
089	03	ED	11.686	A	FALLEN LEAF LAKE RD	3,800	155	4.09	125	15	10	5	80.52	9.74	6.49	3.25	9	05E
089	03	ED	19.54	A	BLISS MEMORIAL STATE PARK RD	4,200	172	4.09	138	17	11	6	80.52	9.74	6.49	3.25	10	06E
089	03	PLA	5.812	B	WARD CREEK BRIDGE	6,600	265	4.00	94	86	65	20	35.44	32.57	24.57	7.42	28	05E
089	03	PLA	T8.569	B	TAHOE CITY, JCT. RTE. 28 EAST	11,800	742	6.29	525	109	45	63	70.73	14.63	6.10	8.54	57	06E
089	03	PLA	T8.569	A	TAHOE CITY, JCT. RTE. 28 EAST	11,500	850	7.39	601	124	52	73	70.73	14.63	6.10	8.54	65	06E
089	03	PLA	13.72	A	SQUAW VALLEY RD	10,300	412	4.00	191	129	39	53	46.36	31.31	9.47	12.86	43	14V
089	03	NEV	5.04	B	HOBART MILLS RD	1,800	228	12.68	53	75	39	61	23.08	32.69	17.31	26.92	36	06E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
089	03	SIE	15.055	B	SIERRAVILLE, JCT. RTE. 49 NORTH	1,850	235	12.68	54	77	41	63	23.08	32.69	17.31	26.92	37	06E
089	03	SIE	15.055	A	SIERRAVILLE, JCT. RTE. 49 NORTH	990	131	13.23	29	51	29	22	22.22	38.89	22.22	16.67	18	06E
089	03	SIE	19.958	B	JCT. RTE. 49 WEST	990	131	13.23	29	51	29	22	22.22	38.89	22.22	16.67	18	06E
089	03	SIE	19.958	A	JCT. RTE. 49 WEST	770	69	8.96	27	18	1	23	39.00	26.00	2.00	33.00	11	04E
089	02	PLU	0	A	SIERRA/PLUMAS COUNTY LINE	720	84	11.67	15	22	2	45	17.86	26.19	2.38	53.57	18	13V
089	02	PLU	7.08	A	GOLD LAKE RD	3,600	333	9.25	49	50	20	214	14.71	15.02	6.01	64.26	83	13V
089	02	PLU	8.71	B	BLAIRSDEN, JCT. RTE. 70	2,050	109	5.32	32	27	4	46	29.36	24.77	3.67	42.20	20	13V
089	02	PLU	8.72	A	BLAIRSDEN, JCT. RTE. 70	1,950	244	12.51	28	79	6	131	11.48	32.38	2.46	53.69	54	13V
089	02	PLU	14.84	A	ARLINGTON RD	2,050	311	15.17	34	117	6	154	10.93	37.62	1.93	49.52	66	13V
089	02	PLU	20.22	B	GREENVILLE, GRAND RD	2,500	311	12.44	34	117	6	154	10.93	37.62	1.93	49.52	66	13E
089	02	PLU	20.47	B	GREENVILLE, BECKWOURTH RD	2,750	295	10.73	28	116	5	146	9.49	39.32	1.69	49.49	63	13E
089	02	PLU	20.47	A	GREENVILLE, BECKWOURTH RD	1,750	280	16.00	22	115	4	139	7.86	41.07	1.43	49.64	60	13V
089	02	PLU	29.589	B	JCT. RTE. 147 NORTH	1,600	250	15.63	39	83	5	123	15.60	33.20	2.00	49.20	52	13V
089	02	PLU	29.589	A	JCT. RTE. 147 NORTH	1,100	188	17.09	16	79	3	90	8.51	42.02	1.60	47.87	39	13V
089	02	PLU	36.655	B	ALMANOR	1,100	144	13.05	14	44	3	83	9.73	30.70	1.80	57.77	34	10E
089	02	PLU	R42.185	B	JCT. RTE. 36	1,550	159	10.26	33	47	5	74	20.75	29.56	3.14	46.54	32	13V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
089	02	TEH	R0.01	A	JCT. RTE. 36	350	4	1.14	3	1	0	0	66.67	33.33	0.00	0.00	0	13E
089	02	TEH	4.403	B	JCT. RTE. 44, LASSEN NATIONAL PARK	350	3	0.86	2	1	0	0	51.63	48.37	0.00	0.00	0	13E
089	02	SHA	0	A	JCT. RTE. 44, LASSEN NATIONAL PARK	1,500	338	22.53	28	44	11	255	8.28	13.02	3.25	75.44	95	13V
089	02	SHA	21.719	B	FOUR CORNERS, JCT. RTE. 299	1,600	312	19.50	27	30	11	244	8.65	9.62	3.53	78.21	90	14V
089	02	SHA	21.719	A	FOUR CORNERS, JCT. RTE. 299	1,650	390	23.64	43	68	13	266	11.03	17.44	3.33	68.21	101	14V
089	02	SHA	30	O	LAKE BRITTON RD	1,200	310	25.83	26	62	9	213	8.50	20.00	3.00	68.50	81	14E
089	02	SHA	43.345	B	SHASTA/SISKIYOU COUNTY LINE	1,500	278	18.53	23	54	9	192	8.27	19.42	3.24	69.06	73	14V
089	02	SIS	14.34	A	MILITARY PASS RD	1,600	260	16.25	14	50	9	187	5.38	19.23	3.46	71.92	71	14V
089	02	SIS	24.75	B	BROADWAY/SOUTHERN AVE	2,500	381	15.24	51	71	11	248	13.39	18.64	2.89	65.09	95	14V
089	02	SIS	R34.622	B	JCT. RTE. 5	3,050	509	16.69	84	113	14	298	16.50	22.20	2.75	58.55	118	14V
090	07	LA	0.921	A	LOS ANGELES, JCT. RTE. 1, LINCOLN BLVD	33,000	1,100	3.33	682	117	36	265	62.05	10.61	3.27	24.07	131	06E
090	07	LA	1.746	A	LOS ANGELES, CULVER BLVD	70,000	2,647	3.78	1,642	281	87	637	62.05	10.61	3.27	24.07	316	06V
090	07	LA	2.65	B	CULVER CITY, JCT. RTE. 405	84,000	3,175	3.78	1,970	337	104	764	62.05	10.61	3.27	24.07	379	06E
090	07	LA	2.65	A	CULVER CITY, JCT. RTE. 405	34,000	826	2.43	648	62	5	111	78.44	7.48	0.61	13.47	67	06V
090	07	LA	T3.278	B	CULVER CITY, SLAUSON AVE	34,000	826	2.43	648	62	5	111	78.44	7.48	0.61	13.47	67	06V
090	12	ORA	0.5	A	LA HABRA, JCT. RTE. 39	45,700	2,971	6.50	1,483	264	95	1,129	49.91	8.90	3.19	38.01	480	89V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
090	12	ORA	2.497	B	LA HABRA, HARBOR BLVD	46,900	3,611	7.70	1,596	332	94	1,589	44.20	9.20	2.60	44.00	648	89V
090	12	ORA	2.497	A	LA HABRA, HARBOR BLVD	45,700	2,788	6.10	1,536	315	103	834	55.10	11.30	3.70	29.90	386	89V
090	12	ORA	4.391	B	BREA, BREA BLVD	45,700	2,924	6.40	1,641	339	99	845	56.10	11.60	3.40	28.90	395	89V
090	12	ORA	4.391	A	BREA, BREA BLVD	63,700	4,268	6.70	2,582	431	162	1,093	60.50	10.10	3.80	25.60	531	89V
090	12	ORA	R5.453	B	BREA, JCT. RTE. 57, ORANGE FWY	67,600	4,124	6.10	2,087	536	136	1,365	50.60	13.00	3.30	33.10	613	89V
090	12	ORA	7.271	B	BREA, JCT. RTE. 142 NORTHEAST	59,200	4,263	7.20	2,677	401	85	1,100	62.80	9.40	2.00	25.80	523	89V
090	12	ORA	7.271	A	BREA, JCT. RTE. 142 NORTHEAST	48,600	2,381	4.90	1,557	405	67	352	65.40	17.00	2.80	14.80	223	89V
090	12	ORA	12.828	B	ANAHEIM, JCT. RTE. 91	63,000	3,150	5.00	2,328	318	69	435	73.90	10.10	2.20	13.80	271	89V
090	12	ORA	12.828	B	ANAHEIM, JCT. RTE. 91	63,000	3,150	5.00	2,328	318	69	435	73.90	10.10	2.20	13.80	271	89V
091	07	LA	6.354	B	LOS ANGELES, JCT. RTE. 110	54,500	2,987	5.48	1,640	305	80	962	54.90	10.21	2.69	32.20	429	12E
091	07	LA	R6.344	A	LOS ANGELES, JCT. RTE. 110	181,500	12,923	7.12	7,095	1,319	348	4,161	54.90	10.21	2.69	32.20	1,856	12E
091	07	LA	R7.426	A	CARSON, AVALON BLVD	200,000	14,240	7.12	7,818	1,454	383	4,585	54.90	10.21	2.69	32.20	2,046	14V
091	07	LA	R11.681	B	LONG BEACH, JCT. RTE. 710	219,000	15,593	7.12	8,561	1,592	419	5,021	54.90	10.21	2.69	32.20	2,240	12E
091	07	LA	R11.681	A	LONG BEACH, JCT. RTE. 710	271,000	20,947	7.73	8,314	2,683	1,192	8,758	39.69	12.81	5.69	41.81	3,735	12E
091	07	LA	R13.094	A	LONG BEACH, CHERRY AVE	274,000	21,179	7.73	8,406	2,713	1,205	8,855	39.69	12.81	5.69	41.81	3,776	12V
091	07	LA	R14.618	B	BELLFLOWER, JCT. RTE. 19	269,000	20,794	7.73	8,253	2,664	1,183	8,694	39.69	12.81	5.69	41.81	3,707	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	AADT By Axle 4	AADT By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	AADT By Axle 4	AADT By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
091	07	LA	R14.618	A	BELLFLOWER, JCT. RTE. 19	258,000	19,943	7.73	7,915	2,555	1,135	8,338	39.69	12.81	5.69	41.81	3,556	12E
091	07	LA	R16.941	B	CERRITOS, JCT. RTE. 605	266,000	20,562	7.73	8,161	2,634	1,170	8,597	39.69	12.81	5.69	41.81	3,666	12E
091	07	LA	R16.941	A	CERRITOS, JCT. RTE. 605	281,000	15,878	5.65	7,232	2,104	872	5,670	45.55	13.25	5.49	35.71	2,531	12E
091	07	LA	R20.741	B	LOS ANGELES/ORANGE COUNTY LINE	243,000	15,288	6.29	7,215	1,891	838	5,344	47.20	12.37	5.48	34.96	2,393	12E
091	12	ORA	R2.615	B	BUENA PARK, JCT. RTE. 39/BEACH BLVD	264,100	21,339	8.08	8,672	1,728	858	10,081	40.64	8.10	4.02	47.24	4,067	07E
091	12	ORA	R2.615	A	BUENA PARK, JCT. RTE. 39/BEACH BLVD	263,700	21,307	8.08	8,659	1,726	857	10,065	40.64	8.10	4.02	47.24	4,060	07E
091	12	ORA	R3.638	A	FULLERTON, JCT. RTE. 5	199,000	13,531	6.80	7,483	1,434	893	3,721	55.30	10.60	6.60	27.50	3,618	82E
091	12	ORA	3.258	B	FULLERTON, HARBOR BLVD	274,000	19,454	7.10	9,027	1,906	1,887	6,634	46.40	9.80	9.70	34.10	3,057	82E
091	12	ORA	3.258	A	FULLERTON, HARBOR BLVD	266,000	18,088	6.80	8,501	1,845	1,556	6,186	47.00	10.20	8.60	34.20	2,830	82E
091	12	ORA	5.258	B	ANAHEIM, STATE COLLEGE BLVD	258,700	23,800	9.20	#####	3,380	1,761	7,402	47.30	14.20	7.40	31.10	3,518	82E
091	12	ORA	5.258	A	ANAHEIM, STATE COLLEGE BLVD	254,000	22,098	8.70	#####	2,961	1,326	7,425	47.00	13.40	6.00	33.60	3,392	82E
091	12	ORA	6.119	A	ANAHEIM, JCT. RTE. 57	224,000	19,488	8.70	6,704	2,962	1,559	8,263	34.40	15.20	8.00	42.40	3,587	84E
091	12	ORA	R9.187	B	JCT. RTE. 55 SOUTH	231,300	15,034	6.50	8,735	1,278	586	4,435	58.10	8.50	3.90	29.50	2,040	91E
091	12	ORA	R9.187	A	JCT. RTE. 55 SOUTH	322,000	14,490	4.50	7,825	811	290	5,564	54.00	5.60	2.00	38.40	2,311	91E
091	12	ORA	R11.54	B	PERALTA, JCT. RTE. 90 WEST	302,900	15,146	5.00	7,573	833	303	6,437	50.00	5.50	2.00	42.50	2,607	91E
091	12	ORA	R11.54	A	PERALTA, JCT. RTE. 90 WEST	256,000	12,158	4.75	5,395	829	339	5,595	44.37	6.82	2.79	46.01	2,245	08E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
091	08	RIV	R2.087	B	JCT. RTE. 71 NORTH	253,000	15,105	5.97	6,323	1,171	586	7,025	41.86	7.75	3.88	46.51	2,839	00E
091	08	RIV	R2.087	A	JCT. RTE. 71 NORTH	256,000	16,666	6.51	7,143	1,190	595	7,738	42.86	7.14	3.57	46.43	3,117	00E
091	08	RIV	6.343	B	CORONA, MAIN RD	247,000	16,080	6.51	6,892	1,148	574	7,466	42.86	7.14	3.57	46.43	3,007	00E
091	08	RIV	6.343	A	CORONA, MAIN RD	233,000	14,120	6.06	6,052	1,008	504	6,556	42.86	7.14	3.57	46.43	2,640	00E
091	08	RIV	9.18	B	MC KINLEY RD	219,000	14,804	6.76	6,345	1,057	529	6,873	42.86	7.14	3.57	46.43	2,768	00E
091	08	RIV	9.18	A	MC KINLEY RD	209,000	16,072	7.69	6,888	1,148	574	7,462	42.86	7.14	3.57	46.43	3,005	00E
091	08	RIV	11.991	B	RIVERSIDE, LA SIERRA AVE	193,000	16,366	8.48	7,014	1,169	584	7,599	42.86	7.14	3.57	46.43	3,061	00E
091	08	RIV	14.079	B	RIVERSIDE, VAN BUREN RD	186,000	9,300	5.00	6,417	558	372	1,953	69.00	6.00	4.00	21.00	1,004	81E
091	08	RIV	14.079	A	RIVERSIDE, VAN BUREN RD	173,000	8,651	5.00	5,969	519	346	1,817	69.00	6.00	4.00	21.00	934	81V
091	08	RIV	19.999	B	RIVERSIDE, 14TH RD	166,000	8,300	5.00	5,727	498	332	1,743	69.00	6.00	4.00	21.00	896	81E
091	08	RIV	22.068	B	RIVERSIDE, JCT. RTE. 60, JCT. RTE. 215 NORTH, END OF ROUTE 91	149,000	7,451	5.00	5,141	447	298	1,565	69.00	6.00	4.00	21.00	805	81E
092	04	SM	0	A	HALF MOON BAY, JCT. RTE. 1	15,700	579	3.69	243	62	33	241	41.98	10.69	5.74	41.59	102	03V
092	04	SM	5.191	B	JCT. RTE. 35 SOUTH	24,300	897	3.69	377	96	51	373	41.98	10.69	5.74	41.59	158	03E
092	04	SM	5.191	A	JCT. RTE. 35 SOUTH	25,000	1,349	5.40	609	171	5	564	45.10	12.70	0.40	41.80	232	94V
092	04	SM	R11.208	B	JCT. RTE. 82	79,000	1,817	2.30	1,127	243	24	423	62.00	13.40	1.30	23.30	211	94V
092	04	SM	R12.143	B	SAN MATEO, JCT. RTE. 101	102,000	2,712	2.66	1,674	506	89	443	61.72	18.66	3.28	16.34	271	12V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
092	04	SM	R12.143	A	SAN MATEO, JCT. RTE. 101	147,000	6,614	4.50	3,413	628	198	2,375	51.60	9.50	3.00	35.90	1,026	94V
092	04	SM	R14.443	B	SAN MATEO/HAYWARD BRIDGE	98,000	6,370	6.50	3,153	561	32	2,624	49.50	8.80	0.50	41.20	1,072	94V
092	04	ALA	6.392	B	HAYWARD, JCT. RTE. 880	120,000	8,401	7.00	3,772	899	378	3,352	44.90	10.70	4.50	39.90	1,427	94V
092	04	ALA	6.392	A	HAYWARD, JCT. RTE. 880	57,000	1,196	2.10	810	171	44	171	67.70	14.30	3.70	14.30	110	94V
092	04	ALA	8.219	B	HAYWARD, JCT. RTES. 185/238	36,000	526	1.46	373	59	17	77	70.89	11.30	3.25	14.55	48	03V
094	11	SD	1.416	A	BEGIN RTE AT JCT RTE 5 and EB ON FRM "G" ST / 17TH	113,000	4,068	3.60	2,831	289	69	879	69.60	7.10	1.70	21.60	439	86V
094	11	SD	3.172	B	SAN DIEGO, JCT. RTE. 15	151,000	4,078	2.70	3,384	347	94	253	83.00	8.50	2.30	6.20	251	81V
094	11	SD	3.172	A	SAN DIEGO, JCT. RTE. 15	145,000	6,090	4.20	4,933	432	177	548	81.00	7.10	2.90	9.00	427	80E
094	11	SD	4.086	A	SAN DIEGO, JCT. RTE. 805	179,000	6,981	3.90	5,075	677	168	1,061	72.70	9.70	2.40	15.20	631	86E
094	11	SD	7.758	B	COLLEGE AVE	149,000	5,811	3.90	4,225	564	139	883	72.70	9.70	2.40	15.20	525	86V
094	11	SD	R13.333	B	AVOCADO BLVD	58,000	2,899	5.00	1,647	394	81	777	56.80	13.60	2.80	26.80	374	96E
094	11	SD	14.86	B	JCT. RTE. 54 NORTH	63,000	2,898	4.60	1,382	342	61	1,113	47.70	11.80	2.10	38.40	473	96E
094	11	SD	14.86	A	JCT. RTE. 54 NORTH	17,300	1,039	6.00	729	97	44	169	70.20	9.30	4.20	16.30	99	96E
094	11	SD	19.4	B	LYONS VALLEY RD	16,700	1,001	6.00	703	93	42	163	70.20	9.30	4.20	16.30	96	96E
094	11	SD	19.4	A	LYONS VALLEY RD	11,200	784	7.00	517	81	15	171	66.00	10.30	1.90	21.80	87	96E
094	11	SD	38.97	B	JCT. RTE. 188 SOUTH	5,700	473	8.30	199	31	21	222	42.10	6.50	4.50	46.90	89	96E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
094	11	SD	52.15	B	BUCKMAN SPRINGS RD	1,750	145	8.30	61	9	7	68	42.10	6.50	4.50	46.90	27	96E
094	11	SD	52.15	A	BUCKMAN SPRINGS RD	1,750	275	15.70	148	33	0	94	53.90	11.90	0.00	34.20	41	96E
094	11	SD	65.375	B	JCT. RTE. 8	1,300	204	15.70	110	24	0	70	53.90	11.90	0.00	34.20	30	96E
095	08	RIV	L0.157	A	JCT. RTE. 10	4,800	577	12.00	272	78	20	207	47.20	13.50	3.40	35.90	91	93E
095	08	RIV	0	A	HOBSON WAY	2,900	349	12.00	165	47	13	124	47.30	13.60	3.60	35.50	55	93V
095	08	RIV	10.54	B	PALO VERDE DAM RD	1,600	287	18.00	136	39	10	102	47.30	13.60	3.60	35.50	45	93V
095	08	SBD	9.684	B	JCT. RTE. 62	1,400	190	13.60	40	0	0	150	21.00	0.00	0.00	79.00	53	92V
095	08	SBD	9.684	A	JCT. RTE. 62	2,500	630	25.19	127	6	10	487	20.23	0.95	1.51	77.32	174	98V
095	08	SBD	37.3	A	HAVASU LAKE RD	5,150	955	18.53	200	29	10	716	21.00	3.00	1.00	75.00	258	98E
095	08	SBD	R57.207	A	EAST JCT. RTE. 40	5,800	916	15.79	199	31	0	686	21.75	3.41	0.00	74.84	246	94V
095	08	SBD	R57.244	A	WEST JCT. RTE. 40	2,700	333	12.38	65	6	2	260	19.60	1.90	0.60	77.90	93	94V
095	08	SBD	80.453	B	NEVADA STATE LINE	2,900	348	12.00	70	7	3	268	20.00	2.00	1.00	77.00	96	94E
096	01	HUM	0	A	WILLOW CREEK, JCT. RTE. 299	2,850	60	2.07	20	10	5	25	33.33	16.67	8.33	41.67	11	06E
096	01	HUM	23.086	B	WEITCHPEC, JCT. RTE. 169	750	68	9.09	23	11	6	28	33.33	16.67	8.33	41.67	12	06E
096	01	HUM	23.086	A	WEITCHPEC, JCT. RTE. 169	520	65	12.50	22	11	5	27	33.33	16.67	8.33	41.67	12	06E
096	02	SIS	23.268	A	SWILLUP CREEK BRIDGE	290	29	10.00	8	8	0	13	27.59	27.59	0.00	44.83	6	14V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
096	02	SIS	38.758	A	BENJAMIN CREEK RD	400	30	7.50	6	6	0	18	20.00	20.00	0.00	60.00	7	14E
096	02	SIS	41.021	O	INDIAN CREEK BRIDGE	1,000	45	4.50	9	9	2	25	20.00	20.00	5.00	55.00	10	14E
096	02	SIS	41.25	O	HAPPY CAMP, SECOND RD	1,900	47	2.50	26	10	0	11	54.90	21.57	0.00	23.53	6	14E
096	02	SIS	41.67	B	DAVIS RD	1,650	50	3.00	26	11	0	13	53.19	21.28	0.00	25.53	6	14E
096	02	SIS	41.67	A	DAVIS RD	760	59	7.76	37	9	0	13	62.71	15.25	0.00	22.03	7	14E
096	02	SIS	R52.509	B	THOMPSON CREEK BRIDGE	640	34	5.31	17	5	1	11	50.00	14.71	2.94	32.35	5	14E
096	02	SIS	60.757	O	SIEAD MAINT. STATION	660	35	5.30	17	5	2	11	48.57	14.29	5.71	31.43	5	14V
096	02	SIS	71.33	A	SCOTT BAR RD	480	21	4.38	7	3	1	10	33.33	14.29	4.76	47.62	4	14V
096	02	SIS	103.418	B	JCT. RTE. 263 SOUTH	830	147	17.71	53	35	4	55	36.05	23.81	2.72	37.41	25	14V
096	02	SIS	103.418	A	JCT. RTE. 263 SOUTH	680	207	30.44	20	32	5	150	9.66	15.46	2.42	72.46	56	14V
096	02	SIS	105.823	B	JCT. RTE. 5	680	207	30.44	20	32	5	150	9.66	15.46	2.42	72.46	56	14V
097	02	SIS	L0	A	WEED, JCT. RTE. 5	9,000	989	10.99	59	40	20	870	6.00	4.00	2.00	88.00	309	14E
097	02	SIS	0.05	A	JCT. RTE. 265	6,000	991	16.52	59	40	20	872	6.00	4.00	2.00	88.00	310	14E
097	02	SIS	4.43	B	WEED, BIG SPRINGS RD	5,800	994	17.14	52	38	14	890	5.23	3.82	1.41	89.54	314	14V
097	02	SIS	4.43	A	WEED, BIG SPRINGS RD	5,400	1,037	19.20	47	48	13	929	4.50	4.60	1.30	89.60	328	14V
097	02	SIS	20.19	B	GRASS LAKE STATE HWY MAINT. STATION	3,050	1,125	36.89	43	57	13	1,012	3.82	5.07	1.16	89.96	358	14V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
097	02	SIS	45.248	B	SAMS NECK RD	2,800	1,138	40.64	192	47	19	880	16.87	4.13	1.67	77.33	317	14V
097	02	SIS	49.827	O	DORRIS QUARANTINE STATION	4,900	1,142	23.31	69	51	17	1,005	6.00	4.50	1.50	88.00	356	14E
097	02	SIS	50.89	B	DORRIS, FIRST/MAIN RDS	4,050	1,150	28.40	69	52	17	1,012	6.00	4.50	1.50	88.00	359	11E
097	02	SIS	53.809	B	JCT. RTE. 161 EAST	3,800	1,166	30.68	81	50	20	1,015	6.95	4.29	1.72	87.05	361	14V
097	02	SIS	53.809	A	JCT. RTE. 161 EAST	3,600	1,032	28.67	72	41	21	898	7.00	4.00	2.00	87.00	319	14E
097	02	SIS	54.089	B	OREGON STATE LINE	3,600	1,032	28.67	72	41	21	898	7.00	4.00	2.00	87.00	319	14E
098	11	IMP	R0.304	A	WEST JCT. RTE. 8	1,300	90	7.00	26	11	9	44	28.60	12.40	10.40	48.60	18	94E
098	11	IMP	22.197	B	DREW RD (SUNSET BLVD)	1,650	177	10.70	43	7	8	119	24.10	4.00	4.50	67.40	44	80E
098	11	IMP	22.197	A	DREW RD (SUNSET BLVD)	1,650	201	12.20	55	10	9	127	27.50	4.90	4.50	63.10	48	80E
098	11	IMP	31.92	B	CALEXICO, CESAR CHAVEZ BLVD	19,200	979	5.10	552	66	25	336	56.40	6.70	2.60	34.30	145	81V
098	11	IMP	32.314	B	JCT. RTE. 111	18,200	1,182	6.50	506	132	46	498	42.80	11.20	3.90	42.10	208	78V
098	11	IMP	32.314	A	JCT. RTE. 111	23,000	874	3.80	533	121	37	183	61.00	13.90	4.20	20.90	98	78V
098	11	IMP	34.46	B	BOWKER RD	9,200	1,020	11.10	637	120	5	258	62.40	11.80	0.50	25.30	123	81E
098	11	IMP	34.46	A	BOWKER RD	6,500	1,790	27.54	300	220	110	1,160	16.76	12.29	6.15	64.80	447	04E
098	11	IMP	35.197	B	CALEXICO, COLE RD	6,500	900	13.85	250	127	44	479	27.78	14.11	4.89	53.22	192	14V
098	11	IMP	39.654	B	JCT RTE 7	11,500	1,143	9.94	331	171	37	604	28.96	14.96	3.24	52.84	241	14V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
098	11	IMP	39.654	A	JCT RTE 7	2,200	388	17.64	145	28	13	202	37.37	7.22	3.35	52.06	79	14V
098	11	IMP	R56.884	B	EAST JCT. RTE. 8	1,600	423	26.49	268	17	26	112	63.27	4.08	6.12	26.53	53	04E
099	06	KER	L0.748	A	JCT. RTE. 5	40,500	12,150	30.00	5,118	505	447	6,080	42.12	4.16	3.68	50.04	2,389	14E
099	06	KER	2.732	A	METTLER, JCT. RTE. 166 WEST	42,500	10,625	25.00	1,700	425	319	8,181	16.00	4.00	3.00	77.00	2,968	05E
099	06	KER	13.411	B	JCT. RTE. 223 EAST	44,500	11,125	25.00	1,780	556	334	8,455	16.00	5.00	3.00	76.00	3,080	05E
099	06	KER	17.5	B	JCT. RTE. 119 WEST	52,000	12,600	24.23	3,258	617	260	8,465	25.86	4.90	2.06	67.18	3,129	05V
099	06	KER	22.604	B	BAKERSFIELD, MING AVE	117,000	10,099	8.63	2,174	531	190	7,204	21.52	5.26	1.88	71.33	2,638	14E
099	06	KER	25.654	B	JCT. RTE. 58 WEST, JCT. RTE. 178 EAST	144,000	18,484	12.84	5,242	1,093	677	11,472	28.36	5.91	3.66	62.06	4,342	14E
099	06	KER	25.654	A	JCT. RTE. 58 WEST, JCT. RTE. 178 EAST	112,000	18,418	16.45	5,224	1,089	674	11,431	28.36	5.91	3.66	62.06	4,327	14E
099	06	KER	R29.878	B	JCT. RTE. 65	82,000	18,421	22.46	5,901	2,318	1,155	9,047	32.03	12.58	6.27	49.11	3,710	14E
099	06	KER	R29.878	A	JCT. RTE. 65	68,000	15,089	22.19	4,372	660	331	9,726	28.97	4.37	2.19	64.46	3,618	14E
099	06	KER	44.307	B	JCT. RTE. 46	58,000	11,841	20.42	2,617	530	275	8,419	22.10	4.48	2.32	71.10	3,086	14V
099	06	KER	44.307	A	JCT. RTE. 46	53,000	10,321	19.48	2,381	650	409	6,881	23.07	6.30	3.96	66.66	2,578	14E
099	06	KER	55.521	B	DELANO, JCT. RTE. 155	51,000	9,690	19.00	2,229	581	388	6,492	23.00	6.00	4.00	67.00	2,428	14E
099	06	KER	55.521	A	DELANO, JCT. RTE. 155	47,500	9,026	19.00	2,076	542	361	6,047	23.00	6.00	4.00	67.00	2,262	14E
099	06	TUL	6.148	B	AVE 48	47,500	9,474	19.95	2,027	427	255	6,765	21.39	4.51	2.69	71.40	2,482	14V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
099	06	TUL	9.712	A	AVE 76	40,000	8,800	22.00	1,848	440	264	6,248	21.00	5.00	3.00	71.00	2,300	14E
099	06	TUL	18.429	B	TIPTON, JCT. RTE. 190 EAST	43,500	9,571	22.00	2,010	479	287	6,795	21.00	5.00	3.00	71.00	2,501	14E
099	06	TUL	18.429	A	TIPTON, JCT. RTE. 190 EAST	44,500	10,375	23.31	2,179	519	311	7,366	21.00	5.00	3.00	71.00	2,711	14E
099	06	TUL	23.489	B	AVE 184	46,500	10,373	22.31	2,152	647	376	7,198	20.74	6.24	3.62	69.39	2,674	14V
099	06	TUL	25.433	B	AVE 200	47,000	10,339	22.00	2,171	517	310	7,341	21.00	5.00	3.00	71.00	2,702	14E
099	06	TUL	25.433	A	AVE 200	46,500	10,230	22.00	2,148	512	307	7,263	21.00	5.00	3.00	71.00	2,673	14E
099	06	TUL	29.568	B	TULARE, JCT. RTE. 137	51,000	10,200	20.00	2,124	704	439	6,933	20.82	6.90	4.30	67.97	2,596	14E
099	06	TUL	29.568	A	TULARE, JCT. RTE. 137	53,000	11,409	21.53	3,300	600	498	7,011	28.92	5.26	4.36	61.45	2,663	14E
099	06	TUL	R38.75	B	JCT. RTE. 198 EAST	55,000	11,408	20.74	3,300	600	497	7,011	28.92	5.26	4.36	61.45	2,662	14E
099	06	TUL	R38.75	A	JCT. RTE. 198 EAST	55,000	11,866	21.57	3,380	723	513	7,250	28.48	6.09	4.32	61.10	2,712	14E
099	06	TUL	R53.822	B	MENDOCINO AVE	56,000	12,538	22.39	3,305	559	381	8,293	26.36	4.46	3.04	66.14	3,084	11E
099	06	TUL	R53.822	A	MENDOCINO AVE	53,000	11,867	22.39	3,128	529	361	7,849	26.36	4.46	3.04	66.14	2,919	11E
099	06	FRE	R0.951	A	KINGSBURG, JCT. RTE. 201 EAST	57,000	12,762	22.39	3,364	569	388	8,441	26.36	4.46	3.04	66.14	3,139	11E
099	06	FRE	6.431	B	JCT. RTE. 43 SOUTH	68,000	10,606	15.60	3,288	669	373	6,276	31.00	6.31	3.52	59.16	2,397	14E
099	06	FRE	6.431	A	JCT. RTE. 43 SOUTH	80,000	12,509	15.64	3,285	1,043	701	7,480	26.26	8.34	5.60	59.80	2,895	14E
099	06	FRE	11.098	B	FOWLER, MERCED RD	88,000	13,200	15.00	4,224	924	396	7,656	32.00	7.00	3.00	58.00	2,932	14E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
099	06	FRE	15.491	A	CHESTNUT AVE	79,000	11,851	15.00	3,555	830	356	7,110	30.00	7.00	3.00	60.00	2,706	14E
099	06	FRE	19.29	B	FRESNO, NORTH JCT. RTE. 41	103,000	16,552	16.07	3,536	738	503	11,775	21.36	4.46	3.04	71.14	4,328	07E
099	06	FRE	19.29	A	FRESNO, NORTH JCT. RTE. 41	63,000	14,490	23.00	3,043	1,304	580	9,563	21.00	9.00	4.00	66.00	3,611	04E
099	06	FRE	20.19	B	FRESNO, VENTURA RD	63,000	14,490	23.00	2,898	1,304	725	9,563	20.00	9.00	5.00	66.00	3,627	04E
099	06	FRE	20.19	A	FRESNO, VENTURA RD	79,000	15,800	20.00	3,160	1,422	790	10,428	20.00	9.00	5.00	66.00	3,955	04E
099	06	FRE	21.012	B	FRESNO, STANISLAUS RD	81,000	17,011	21.00	3,402	1,531	851	11,227	20.00	9.00	5.00	66.00	4,258	04E
099	06	FRE	21.012	A	FRESNO, STANISLAUS RD	93,000	15,318	16.47	4,336	977	380	9,625	28.31	6.38	2.48	62.84	3,618	07E
099	06	FRE	24.416	B	FRESNO, CLINTON AVE	112,000	12,309	10.99	3,044	764	281	8,220	24.73	6.21	2.28	66.78	3,054	14E
099	06	FRE	24.416	A	FRESNO, CLINTON AVE	98,000	10,770	10.99	2,812	616	233	7,109	26.11	5.72	2.16	66.01	2,642	13V
099	06	FRE	30.988	B	HERNDON AVE	64,000	12,436	19.43	3,136	745	447	8,108	25.22	5.99	3.59	65.19	3,040	14V
099	06	FRE	31.609	O	FRESNO/MADERA COUNTY LINE	66,000	13,002	19.70	3,251	780	520	8,451	25.00	6.00	4.00	65.00	3,178	14E
099	06	MAD	0	O	FRESNO/MADERA COUNTY LINE	66,000	13,002	19.70	3,251	780	520	8,451	25.00	6.00	4.00	65.00	3,178	14E
099	06	MAD	9.49	B	GATEWAY DRIVE	66,000	11,212	16.99	2,017	939	446	7,810	17.99	8.37	3.98	69.66	2,917	14E
099	06	MAD	9.49	A	GATEWAY DRIVE	63,000	11,252	17.86	2,568	466	276	7,942	22.82	4.14	2.45	70.58	2,913	14V
099	06	MAD	10.268	B	MADERA, JCT. RTE. 145	63,000	11,253	17.86	2,569	467	276	7,941	22.83	4.15	2.45	70.57	2,913	14V
099	06	MAD	10.268	A	MADERA, JCT. RTE. 145	70,000	10,034	14.33	830	480	205	8,519	8.27	4.78	2.04	84.90	3,041	14V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
099	06	MAD	12.752	A	MADERA, AVE 16	65,000	10,399	16.00	2,092	645	386	7,276	20.12	6.20	3.71	69.96	2,700	14E
099	06	MAD	22.727	B	CALIFA, JCT. RTE. 152 WEST	54,000	10,154	18.80	2,118	639	399	6,998	20.86	6.29	3.93	68.92	2,606	14E
099	06	MAD	22.727	A	CALIFA, JCT. RTE. 152 WEST	40,000	8,399	21.00	1,553	418	278	6,150	18.49	4.98	3.31	73.21	2,255	14E
099	06	MAD	26.576	B	JCT. RTE. 233 WEST	40,000	8,399	21.00	1,553	418	278	6,150	18.49	4.98	3.31	73.21	2,255	14E
099	06	MAD	26.576	A	JCT. RTE. 233 WEST	38,000	8,348	21.97	1,540	415	270	6,123	18.45	4.97	3.23	73.34	2,244	14V
099	06	MAD	28.167	B	MINTURN RD	38,000	8,348	21.97	1,544	416	276	6,112	18.49	4.98	3.31	73.21	2,242	14E
099	06	MAD	28.167	A	MINTURN RD	38,000	8,348	21.97	1,544	416	276	6,112	18.49	4.98	3.31	73.21	2,242	14E
099	10	MER	13.861	B	MERCED, JCT. RTE. 140 EAST	44,000	12,013	27.30	1,850	529	553	9,081	15.40	4.40	4.60	75.60	3,328	91V
099	10	MER	13.861	A	MERCED, JCT. RTE. 140 EAST	42,500	8,756	20.60	1,436	473	228	6,619	16.40	5.40	2.60	75.60	2,411	91V
099	10	MER	15.799	A	MERCED, JCT. RTE. 140 WEST; JCT. RTE. 59 NORTH	53,000	10,600	20.00	2,120	848	424	7,208	20.00	8.00	4.00	68.00	2,701	89E
099	10	MER	23.462	A	ATWATER, WEST ATWATER BLVD	51,000	12,546	24.60	2,559	778	740	8,469	20.40	6.20	5.90	67.50	3,192	89V
099	10	STA	R6.75	A	TAYLOR RD	80,000	13,040	16.30	3,363	686	296	8,695	25.79	5.26	2.27	66.68	3,224	07V
099	10	STA	8.693	O	FAITH HOME RD (KEYES WIM)	101,500	11,209	11.04	1,799	389	155	8,866	16.05	3.47	1.38	79.10	3,180	14V
099	10	STA	R13.263	B	MODESTO, HATCH RD/9TH RD	107,000	13,398	12.52	3,549	714	326	8,809	26.49	5.33	2.43	65.76	3,277	04E
099	10	STA	R13.263	A	MODESTO, HATCH RD/9TH RD	111,000	13,377	12.05	3,543	713	325	8,796	26.49	5.33	2.43	65.76	3,272	04E
099	10	STA	R16.121	A	MODESTO, JCT. RTE. 132	132,000	17,821	13.50	4,722	1,337	446	11,316	26.50	7.50	2.50	63.50	4,258	03E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
099	10	STA	M18.52	A	MODESTO, CARPENTER RD	140,000	18,902	13.50	5,009	1,418	473	12,002	26.50	7.50	2.50	63.50	4,516	03E
099	10	STA	R22.558	B	SALIDA, JCT. RTE. 219 EAST	121,000	16,335	13.50	4,329	1,225	408	10,373	26.50	7.50	2.50	63.50	3,903	03E
099	10	STA	R22.558	A	SALIDA, JCT. RTE. 219 EAST	122,000	16,470	13.50	4,365	1,235	412	10,458	26.50	7.50	2.50	63.50	3,935	03E
099	10	SJ	1.708	A	MILGEO AVE	129,000	17,415	13.50	4,615	1,306	435	11,059	26.50	7.50	2.50	63.50	4,161	03E
099	10	SJ	6.654	B	MANTECA, NORTH JCT. RTE. 120	83,000	11,204	13.50	2,969	840	280	7,115	26.50	7.50	2.50	63.50	2,677	03E
099	10	SJ	6.654	A	MANTECA, NORTH JCT. RTE. 120	66,000	9,775	14.81	2,590	1,202	400	5,583	26.50	12.30	4.09	57.11	2,186	04E
099	10	SJ	11.468	A	TURNER STATION/FRENCH CAMP RD	69,000	11,108	16.10	3,699	1,532	545	5,332	33.30	13.79	4.91	48.00	2,190	07V
099	10	SJ	16.698	B	STOCKTON, MARIPOSA RD	73,000	9,788	13.41	2,594	1,204	400	5,590	26.50	12.30	4.09	57.11	2,189	04E
099	10	SJ	16.698	A	STOCKTON, MARIPOSA RD	87,000	11,484	13.20	3,445	919	459	6,661	30.00	8.00	4.00	58.00	2,571	03E
099	10	SJ	17.216	A	JCT. RTE. 4 EAST	94,000	12,408	13.20	3,722	993	496	7,197	30.00	8.00	4.00	58.00	2,778	03E
099	10	SJ	18.022	A	JCT. RTE. 26 WEST	96,000	12,673	13.20	3,802	1,014	507	7,350	30.00	8.00	4.00	58.00	2,837	03E
099	10	SJ	19.29	A	JCT. RTE. 26 EAST	10,000	1,329	13.30	399	106	53	771	30.00	8.00	4.00	58.00	298	03E
099	10	SJ	20.336	A	JCT. RTE. 88 NORTHEAST	86,000	11,438	13.30	3,431	915	458	6,634	30.00	8.00	4.00	58.00	2,560	03E
099	10	SJ	21.674	B	WILSON WAY	82,000	10,905	13.30	3,272	872	436	6,325	30.00	8.00	4.00	58.00	2,441	03E
099	10	SJ	21.674	A	WILSON WAY	87,000	11,571	13.30	3,471	926	463	6,711	30.00	8.00	4.00	58.00	2,590	03E
099	10	SJ	29.499	B	LODI, JCT. RTE. 12 WEST	71,000	9,443	13.30	2,833	755	378	5,477	30.00	8.00	4.00	58.00	2,114	03E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
099	10	SJ	29.499	A	LODI, JCT. RTE. 12 WEST	69,000	9,246	13.40	3,212	573	299	5,162	34.74	6.20	3.23	55.83	1,990	03E
099	10	SJ	30.974	A	LODI, JCT. RTE. 12 EAST	69,000	9,246	13.40	3,212	573	299	5,162	34.74	6.20	3.23	55.83	1,990	03E
099	10	SJ	35.597	A	JAHANT RD	62,000	8,307	13.40	2,886	515	268	4,638	34.74	6.20	3.23	55.83	1,788	03E
099	03	SAC	0.123	A	SAN JOAQUIN/SACRAMENTO COUNTY LINE	65,000	9,790	15.06	3,763	566	252	5,209	38.44	5.78	2.57	53.21	2,018	04E
099	03	SAC	3.525	A	JCT. RTE. 104 EAST	90,000	12,933	14.37	4,971	748	332	6,882	38.44	5.78	2.57	53.21	2,666	04V
099	03	SAC	6.008	A	ARNO RD	70,000	8,147	11.64	2,575	477	210	4,885	31.61	5.85	2.58	59.96	1,851	14V
099	03	SAC	12.761	B	ELK GROVE BLVD	73,000	11,241	15.40	3,650	743	345	6,503	32.47	6.61	3.07	57.85	2,490	02E
099	03	SAC	12.761	A	ELK GROVE BLVD	119,000	12,602	10.59	4,092	833	387	7,290	32.47	6.61	3.07	57.85	2,792	02E
099	03	SAC	17.242	B	SACRAMENTO, STOCKTON BLVD	153,000	9,822	6.42	3,032	659	330	5,801	30.87	6.71	3.36	59.06	2,217	00E
099	03	SAC	17.242	A	SACRAMENTO, STOCKTON BLVD	131,000	10,428	7.96	3,236	696	347	6,149	31.03	6.67	3.33	58.97	2,350	00E
099	03	SAC	17.656	A	SACRAMENTO, MACK RD	172,000	10,303	5.99	3,164	696	348	6,095	30.71	6.76	3.38	59.16	2,329	00E
099	03	SAC	19.612	A	FLORIN RD	185,000	11,987	6.48	3,673	808	404	7,102	30.64	6.74	3.37	59.24	2,712	00E
099	03	SAC	21.944	B	SACRAMENTO, FRUITRIDGE RD	194,000	11,058	5.70	3,415	736	368	6,539	30.88	6.66	3.33	59.13	2,497	00E
099	03	SAC	21.944	A	SACRAMENTO, FRUITRIDGE RD	227,000	11,986	5.28	3,718	805	397	7,066	31.02	6.72	3.31	58.95	2,700	00E
099	03	SAC	R24.351	B	JCT. RTES. 50/51/5	219,000	9,878	4.51	3,036	662	325	5,855	30.74	6.70	3.29	59.28	2,235	00E
099	03	SAC	R32.124	A	JCT. RTES. 50/51/5	51,000	4,747	9.31	2,170	331	160	2,086	45.70	6.98	3.38	43.93	850	07V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
099	03	SAC	35.37	B	ELVERTA RD	42,500	4,627	10.89	2,131	276	120	2,100	46.06	5.96	2.59	45.39	842	14V
099	03	SUT	R8.07	B	JCT. RTE. 70 NORTH	30,000	2,610	8.70	718	441	368	1,083	27.50	16.90	14.10	41.50	493	97V
099	03	SUT	R8.07	A	JCT. RTE. 70 NORTH	14,400	1,237	8.58	215	108	54	860	17.39	8.70	4.35	69.57	322	02E
099	03	SUT	11.975	B	GARDEN HWY	14,400	867	6.02	136	70	32	629	15.67	8.04	3.71	72.58	233	05E
099	03	SUT	R20.051	B	JCT. RTE. 113	13,600	1,279	9.40	396	182	134	567	30.98	14.21	10.48	44.33	246	97E
099	03	SUT	R20.051	A	JCT. RTE. 113	17,000	1,734	10.20	633	277	233	591	36.48	15.98	13.43	34.11	286	97E
099	03	SUT	25.62	B	OSWALD RD	17,000	1,733	10.20	633	277	232	591	36.50	16.00	13.40	34.10	286	97E
099	03	SUT	25.62	A	OSWALD RD	18,400	1,876	10.20	685	298	253	640	36.50	15.90	13.50	34.10	309	97E
099	03	SUT	30.633	B	YUBA CITY, JCT. RTE. 20	31,500	2,898	9.20	1,058	461	391	988	36.50	15.90	13.50	34.10	478	97E
099	03	SUT	T30.629	A	YUBA CITY, JCT. RTE. 20	21,400	1,969	9.20	719	313	266	671	36.50	15.90	13.50	34.10	325	97E
099	03	SUT	T35.96	B	ENCINAL RD/LIVE OAK BLVD	17,600	1,619	9.20	591	257	217	554	36.50	15.90	13.40	34.20	267	97E
099	03	SUT	T35.96	A	ENCINAL RD/LIVE OAK BLVD	18,300	1,684	9.20	615	268	227	574	36.50	15.90	13.50	34.10	278	97E
099	03	BUT	0	A	SUTTER/BUTTE COUNTY LINE	15,900	1,150	7.23	177	156	96	721	15.36	13.59	8.35	62.70	283	05E
099	03	BUT	2.79	A	LIVE OAK GRIDLEY RD	18,600	1,674	9.00	387	249	159	879	23.10	14.90	9.50	52.50	363	96E
099	03	BUT	4.38	B	GRIDLEY, SPRUCE RD	22,900	2,061	9.00	476	307	196	1,082	23.10	14.90	9.50	52.50	447	96E
099	03	BUT	4.38	A	GRIDLEY, SPRUCE RD	14,900	1,341	9.00	310	200	127	704	23.10	14.90	9.50	52.50	291	96E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
099	03	BUT	11.159	B	JCT. RTE. 162 WEST	10,900	1,090	10.00	240	145	110	595	22.00	13.30	10.10	54.60	243	96E
099	03	BUT	11.159	A	JCT. RTE. 162 WEST	11,000	1,100	10.00	242	147	111	600	22.00	13.40	10.10	54.50	245	96E
099	03	BUT	13.161	B	JCT. RTE. 162 EAST	11,000	1,100	10.00	242	146	111	601	22.00	13.30	10.10	54.60	246	96E
099	03	BUT	13.161	A	JCT. RTE. 162 EAST	9,800	980	10.00	216	131	99	534	22.00	13.40	10.10	54.50	218	96E
099	03	BUT	R30.603	B	CHICO, SKYWAY OVERCROSSING	34,000	3,537	10.40	1,504	459	237	1,337	42.52	12.99	6.69	37.80	591	06E
099	03	BUT	R30.603	A	CHICO, SKYWAY OVERCROSSING	50,000	3,309	6.62	2,199	195	73	842	66.43	5.88	2.22	25.45	396	07E
099	03	BUT	R32.445	A	CHICO, JCT. RTE. 32 EAST	76,000	5,030	6.62	3,342	296	112	1,280	66.43	5.88	2.22	25.45	602	07E
099	03	BUT	R34.245	B	CHICO, COHASSET HWY	60,000	3,124	5.21	1,894	187	72	971	60.63	5.99	2.30	31.08	429	14V
099	03	BUT	R34.245	A	CHICO, COHASSET HWY	43,000	2,846	6.62	1,891	167	63	725	66.43	5.88	2.22	25.45	341	07E
099	03	BUT	40.22	A	KEEFER RD	11,900	1,010	8.49	147	76	21	766	14.54	7.54	2.12	75.80	279	07E
099	02	TEH	0	A	BUTTE/TEHAMA COUNTY LINE	12,000	1,023	8.53	130	62	20	811	12.71	6.06	1.96	79.28	293	14V
099	02	TEH	4.491	A	SOUTH AVE	6,400	876	13.69	117	59	23	677	13.36	6.74	2.63	77.28	246	12V
099	02	TEH	5.42	A	VINA RD	6,600	804	12.18	102	47	18	637	12.69	5.85	2.24	79.23	230	12E
099	02	TEH	11.181	O	SHERMAN RD	6,600	1,076	16.30	265	142	29	640	24.63	13.20	2.70	59.48	247	12V
099	02	TEH	19.517	B	KAUFMAN AVE	8,300	964	11.60	137	65	24	738	14.22	6.72	2.46	76.60	269	12E
099	02	TEH	19.517	A	KAUFMAN AVE	8,500	1,016	11.95	95	62	16	843	9.35	6.10	1.57	82.97	302	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
099	02	TEH	24.943	B	JCT. RTE. 36	8,500	1,016	11.95	95	62	16	843	9.35	6.10	1.57	82.97	302	12E
101	07	LA	S0	A	LOS ANGELES, JCT. RTE. 5	133,000	5,360	4.03	3,046	597	151	1,566	56.83	11.14	2.81	29.22	724	12E
101	07	LA	S1.329	B	LOS ANGELES, JCT. RTE. 10	119,000	4,796	4.03	2,726	534	135	1,401	56.83	11.14	2.81	29.22	648	12E
101	07	LA	0	A	LOS ANGELES, JCT. RTE. 10	209,000	7,294	3.49	4,533	664	295	1,802	62.15	9.11	4.04	24.70	885	12E
101	07	LA	0.387	A	LOS ANGELES, VIGNES RD	206,000	7,189	3.49	4,468	655	290	1,776	62.15	9.11	4.04	24.70	872	12E
101	07	LA	1.569	B	LOS ANGELES, JCT. RTE. 110	215,000	7,504	3.49	4,664	684	303	1,853	62.15	9.11	4.04	24.70	910	12E
101	07	LA	1.569	A	LOS ANGELES, JCT. RTE. 110	264,000	8,739	3.31	5,162	916	459	2,202	59.07	10.48	5.25	25.20	1,092	12V
101	07	LA	2.068	O	LOS ANGELES, EDGEWARE RD	265,000	9,354	3.53	5,272	1,002	520	2,560	56.36	10.71	5.56	27.37	1,236	14V
101	07	LA	2.857	B	LOS ANGELES, JCT. RTE. 2 NORTHEAST	258,000	8,540	3.31	4,988	910	442	2,200	58.41	10.65	5.18	25.76	1,082	12E
101	07	LA	2.857	A	LOS ANGELES, JCT. RTE. 2 NORTHEAST	263,000	10,627	4.04	6,137	1,150	543	2,797	57.76	10.82	5.11	26.32	1,365	12E
101	07	LA	5.554	B	LOS ANGELES, JCT. RTE. 2 WEST	222,000	8,969	4.04	5,121	986	451	2,411	57.10	10.99	5.03	26.88	1,168	12E
101	07	LA	5.554	A	LOS ANGELES, JCT. RTE. 2 WEST	195,000	7,878	4.04	4,446	879	391	2,162	56.44	11.16	4.96	27.44	1,040	12E
101	07	LA	7.84	B	LOS ANGELES, HIGHLAND AVE	226,000	9,129	4.04	5,093	1,034	446	2,556	55.78	11.33	4.89	28.00	1,221	12E
101	07	LA	7.84	A	LOS ANGELES, HIGHLAND AVE	269,000	10,869	4.04	5,992	1,250	523	3,104	55.13	11.50	4.81	28.56	1,472	12E
101	07	LA	11.747	B	LOS ANGELES, JCT. RTES. 134/170	119,000	4,808	4.04	2,587	570	224	1,427	53.81	11.85	4.66	29.68	1,336	12E
101	07	LA	11.747	A	LOS ANGELES, JCT. RTES. 134/170	137,000	5,275	3.85	3,091	430	192	1,562	58.60	8.15	3.64	29.62	1,430	12V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
101	07	LA	12.352	O	S/O LAUREL CYN BL; COLFAX AVE	274,000	11,201	4.09	6,770	856	441	3,134	60.44	7.64	3.94	27.98	1,463	14V
101	07	LA	17.17	B	LOS ANGELES, JCT. RTE. 405, SAN DIEGO FWY	150,000	5,610	3.74	3,287	457	204	1,662	58.60	8.15	3.64	29.62	1,521	12E
101	07	LA	17.17	A	LOS ANGELES, JCT. RTE. 405, SAN DIEGO FWY	156,000	8,502	5.45	5,293	745	366	2,098	62.26	8.76	4.31	24.68	2,063	12E
101	07	LA	19.99	O	ENCINO AVE PEDESTRIAN OVERCROSSING	295,000	16,079	5.45	#####	1,408	693	3,968	62.26	8.76	4.31	24.68	1,951	12E
101	07	LA	25.337	B	LOS ANGELES, JCT. RTE. 27	222,000	12,100	5.45	7,533	1,060	521	2,986	62.26	8.76	4.31	24.68	1,468	12E
101	07	LA	25.337	A	LOS ANGELES, JCT. RTE. 27	200,000	10,901	5.45	6,786	955	470	2,690	62.26	8.76	4.31	24.68	1,323	12E
101	07	VEN	0.701	B	THOUSAND OAKS, JCT. RTE. 23 SOUTH	170,000	7,107	4.18	2,983	364	193	3,567	41.98	5.12	2.71	50.19	1,397	12E
101	07	VEN	0.701	A	THOUSAND OAKS, JCT. RTE. 23 SOUTH	171,000	6,960	4.07	2,922	356	189	3,493	41.98	5.12	2.71	50.19	1,368	12E
101	07	VEN	3.107	B	THOUSAND OAKS, JCT. RTE. 23 NORTH	183,000	6,789	3.71	2,850	348	184	3,407	41.98	5.12	2.71	50.19	1,334	12E
101	07	VEN	3.107	A	THOUSAND OAKS, JCT. RTE. 23 NORTH	169,000	6,050	3.58	2,540	310	164	3,036	41.98	5.12	2.71	50.19	1,189	12E
101	07	VEN	7.885	X	THOUSAND OAKS, WENDY DRIVE	118,000	6,880	5.83	3,167	325	171	3,217	46.03	4.72	2.49	46.76	1,276	14E
101	07	VEN	7.885	A	THOUSAND OAKS, WENDY DRIVE	123,000	6,039	4.91	2,535	309	164	3,031	41.98	5.12	2.71	50.19	1,187	12V
101	07	VEN	12.298	B	CAMARILLO, PLEASANT VALLEY RD	123,000	6,165	5.01	2,832	443	207	2,683	45.94	7.18	3.36	43.52	1,095	14E
101	07	VEN	13.848	X	CAMARILLO, JCT. RTE. 34, LEWIS RD	125,000	5,932	4.75	2,926	591	305	2,110	49.33	9.96	5.14	35.57	930	14V
101	07	VEN	13.848	B	CAMARILLO, JCT. RTE. 34, LEWIS RD	128,000	6,284	4.91	2,638	322	170	3,154	41.98	5.12	2.71	50.19	1,235	12E
101	07	VEN	13.848	A	CAMARILLO, JCT. RTE. 34, LEWIS RD	138,000	7,342	5.32	3,532	744	371	2,695	48.11	10.14	5.05	36.71	1,176	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
101	07	VEN	22.006	B	OXNARD, JCT. RTE. 232, VINEYARD AVE	132,000	6,256	4.74	2,836	609	297	2,514	45.33	9.74	4.75	40.18	1,066	12E
101	07	VEN	22.729	A	OXNARD, JCT. RTE. 1 SOUTH, PACIFIC COAST HWY	143,000	5,392	3.77	2,246	497	235	2,414	41.66	9.22	4.36	44.77	992	12E
101	07	VEN	R24.645	A	VENTURA, VICTORIA AVE	117,000	4,207	3.60	1,762	393	200	1,852	41.88	9.34	4.76	44.02	767	14V
101	07	VEN	26.39	B	VENTURA, JCT. RTE. 126, SANTA PAULA FWY	88,000	4,347	4.94	1,590	369	166	2,222	36.57	8.50	3.81	51.12	881	12E
101	07	VEN	26.39	A	VENTURA, JCT. RTE. 126, SANTA PAULA FWY	117,000	6,494	5.55	2,622	581	341	2,950	40.38	8.95	5.25	45.42	1,213	12E
101	07	VEN	30.906	B	VENTURA, JCT. RTE. 33, OJAI FWY	91,000	5,815	6.39	2,195	491	355	2,774	37.74	8.45	6.11	47.70	1,131	12E
101	07	VEN	30.906	A	VENTURA, JCT. RTE. 33, OJAI FWY	66,000	5,089	7.71	1,759	399	364	2,567	34.57	7.84	7.15	50.45	1,037	12E
101	07	VEN	R43.622	B	VENTURA/SANTA BARBARA COUNTY LINE	65,000	4,551	7.00	1,866	364	182	2,139	41.00	8.00	4.00	47.00	864	14E
101	05	SB	R0.634	B	JCT. RTE. 150 EAST	65,800	4,606	7.00	2,027	368	184	2,027	44.00	8.00	4.00	44.00	831	14E
101	05	SB	R0.634	A	JCT. RTE. 150 EAST	65,400	3,925	6.00	1,727	314	157	1,727	44.00	8.00	4.00	44.00	708	14E
101	05	SB	2.64	B	CARPINTERIA, CASITAS PASS RD	67,500	4,725	7.00	2,079	378	189	2,079	44.00	8.00	4.00	44.00	853	14E
101	05	SB	2.64	A	CARPINTERIA, CASITAS PASS RD	62,900	4,402	7.00	1,937	352	176	1,937	44.00	8.00	4.00	44.00	794	14E
101	05	SB	9.003	B	MONTECITO, SHEFFIELD DRIVE	64,900	4,543	7.00	1,999	363	182	1,999	44.00	8.00	4.00	44.00	820	14E
101	05	SB	9.003	A	MONTECITO, SHEFFIELD DRIVE	66,800	4,675	7.00	2,057	374	187	2,057	44.00	8.00	4.00	44.00	844	14E
101	05	SB	11.407	B	SANTA BARBARA, JCT. RTE. 225 WEST	67,500	3,375	5.00	1,789	270	101	1,215	53.00	8.00	3.00	36.00	521	14E
101	05	SB	11.407	A	SANTA BARBARA, JCT. RTE. 225 WEST	81,200	4,061	5.00	2,152	325	122	1,462	53.00	8.00	3.00	36.00	628	14E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
101	05	SB	12.754	A	SANTA BARBARA, JCT. RTE. 144	89,200	4,461	5.00	2,364	357	134	1,606	53.00	8.00	3.00	36.00	689	14E
101	05	SB	16.552	B	SANTA BARBARA, JCT. RTE. 225 SOUTHEAST	131,000	6,262	4.78	3,531	487	179	2,065	56.39	7.77	2.86	32.97	907	14V
101	05	SB	16.552	A	SANTA BARBARA, JCT. RTE. 225 SOUTHEAST	134,000	6,700	5.00	3,752	469	201	2,278	56.00	7.00	3.00	34.00	990	14E
101	05	SB	18.364	B	JCT. RTE. 154	128,000	6,400	5.00	2,112	768	192	3,328	33.00	12.00	3.00	52.00	1,321	14E
101	05	SB	18.364	A	JCT. RTE. 154	119,000	5,951	5.00	1,964	714	179	3,094	33.00	12.00	3.00	52.00	1,228	14E
101	05	SB	21.414	B	JCT. RTE. 217 SOUTH	116,000	5,800	5.00	1,914	696	174	3,016	33.00	12.00	3.00	52.00	1,197	14E
101	05	SB	21.414	A	JCT. RTE. 217 SOUTH	80,200	4,010	5.00	1,564	321	120	2,005	39.00	8.00	3.00	50.00	794	14E
101	05	SB	23.711	A	LOS CARNEROS RD	65,800	5,922	9.00	2,250	474	296	2,902	38.00	8.00	5.00	49.00	1,167	14E
101	05	SB	24.762	A	STORKE RD	35,100	3,159	9.00	1,042	253	95	1,769	33.00	8.00	3.00	56.00	684	14E
101	05	SB	26.907	A	HOLLISTER AVE	30,900	2,780	9.00	1,196	222	83	1,279	43.00	8.00	3.00	46.00	516	14E
101	05	SB	R48.847	B	LAS CRUCES, JCT. RTE. 1 NORTHWEST	29,300	3,458	11.80	1,391	211	102	1,754	40.23	6.11	2.95	50.72	688	14V
101	05	SB	R48.847	A	LAS CRUCES, JCT. RTE. 1 NORTHWEST	23,300	2,796	12.00	1,174	168	84	1,370	42.00	6.00	3.00	49.00	542	14E
101	05	SB	R57.117	B	BUELLTON, JCT. RTE. 246	22,600	2,712	12.00	868	163	81	1,600	32.00	6.00	3.00	59.00	609	14E
101	05	SB	R57.117	A	BUELLTON, JCT. RTE. 246	21,500	2,580	12.00	826	155	77	1,522	32.00	6.00	3.00	59.00	580	14E
101	05	SB	62.671	B	ZACA, JCT. RTE. 154 EAST	23,900	2,868	12.00	889	172	115	1,692	31.00	6.00	4.00	59.00	648	14E
101	05	SB	62.671	A	ZACA, JCT. RTE. 154 EAST	30,700	3,683	12.00	1,289	221	147	2,026	35.00	6.00	4.00	55.00	786	14E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
101	05	SB	70.921	B	LOS ALAMOS, JCT. RTE. 135 NORTHWEST	30,700	3,683	12.00	1,289	221	147	2,026	35.00	6.00	4.00	55.00	786	14E
101	05	SB	70.921	A	LOS ALAMOS, JCT. RTE. 135 NORTHWEST	29,000	3,480	12.00	1,253	209	104	1,914	36.00	6.00	3.00	55.00	739	14E
101	05	SB	80.21	O	LAS FLORES BRIDGE	28,000	3,360	12.00	1,243	202	101	1,814	37.00	6.00	3.00	54.00	703	14E
101	05	SB	86.588	B	BETTERAVIA RD	47,800	5,258	11.00	1,630	631	158	2,839	31.00	12.00	3.00	54.00	1,118	14E
101	05	SB	86.588	A	BETTERAVIA RD	60,800	6,080	10.00	1,946	730	182	3,222	32.00	12.00	3.00	53.00	1,274	14E
101	05	SB	90.749	B	JCT. RTE. 135 SOUTH	60,400	6,040	10.00	1,933	725	181	3,201	32.00	12.00	3.00	53.00	1,265	14E
101	05	SLO	0.813	B	JCT. RTE. 166 EAST	67,100	6,709	10.00	2,214	805	201	3,489	33.00	12.00	3.00	52.00	1,385	14E
101	05	SLO	0.813	A	JCT. RTE. 166 EAST	57,500	5,751	10.00	1,898	690	173	2,990	33.00	12.00	3.00	52.00	1,187	14E
101	05	SLO	13.173	B	ARROYO GRANDE, JCT. RTE. 227 NORTH, GRAND AVE	56,300	5,630	10.00	1,914	676	169	2,871	34.00	12.00	3.00	51.00	1,145	14E
101	05	SLO	13.173	A	ARROYO GRANDE, JCT. RTE. 227 NORTH, GRAND AVE	58,900	5,891	10.00	1,944	707	177	3,063	33.00	12.00	3.00	52.00	1,216	14E
101	05	SLO	17.756	B	PISMO BEACH, JCT. RTE. 1 SOUTH	63,900	6,391	10.00	2,173	767	192	3,259	34.00	12.00	3.00	51.00	1,299	14E
101	05	SLO	17.756	A	PISMO BEACH, JCT. RTE. 1 SOUTH	69,000	6,900	10.00	2,277	828	207	3,588	33.00	12.00	3.00	52.00	1,424	14E
101	05	SLO	R24.296	B	SANTA FE	71,000	7,100	10.00	2,698	497	213	3,692	38.00	7.00	3.00	52.00	1,445	14E
101	05	SLO	R24.296	A	SANTA FE	66,200	6,620	10.00	2,516	463	265	3,376	38.00	7.00	4.00	51.00	1,334	14E
101	05	SLO	28.088	B	SAN LUIS OBISPO, JCT. RTE. 227, MARCH RD	69,300	6,930	10.00	2,633	485	208	3,604	38.00	7.00	3.00	52.00	1,411	14E
101	05	SLO	28.088	A	SAN LUIS OBISPO, JCT. RTE. 227, MARCH RD	64,400	6,440	10.00	2,447	451	258	3,284	38.00	7.00	4.00	51.00	1,298	14E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
101	05	SLO	29.067	A	SAN LUIS OBISPO, JCT. RTE. 1 NORTH	56,800	5,680	10.00	1,590	682	170	3,238	28.00	12.00	3.00	57.00	1,260	14E
101	05	SLO	30.36	O	SAN LUIS OBISPO, NORTH CITY LIMITS	43,800	4,380	10.00	1,445	438	88	2,409	33.00	10.00	2.00	55.00	935	14E
101	05	SLO	37.863	B	JCT. RTE. 58 EAST, SANTA MARGARITA	44,600	4,460	10.00	1,561	223	89	2,587	35.00	5.00	2.00	58.00	981	14E
101	05	SLO	37.863	A	JCT. RTE. 58 EAST, SANTA MARGARITA	42,400	4,240	10.00	1,399	254	85	2,502	33.00	6.00	2.00	59.00	948	14E
101	05	SLO	45.572	B	ATASCADERO, JCT. RTE. 41	54,100	5,410	10.00	1,623	487	216	3,084	30.00	9.00	4.00	57.00	1,197	14E
101	05	SLO	45.572	A	ATASCADERO, JCT. RTE. 41	60,100	5,998	9.98	4,163	221	98	1,516	69.40	3.68	1.64	25.28	703	14E
101	05	SLO	54.116	B	JCT. RTE. 46 WEST	54,200	5,409	9.98	3,754	199	89	1,367	69.40	3.68	1.64	25.28	634	14E
101	05	SLO	54.116	A	JCT. RTE. 46 WEST	62,700	6,271	10.00	2,132	502	251	3,386	34.00	8.00	4.00	54.00	1,326	14E
101	05	SLO	57.92	B	PASO ROBLES, JCT. RTE. 46 EAST	35,900	3,590	10.00	1,292	144	72	2,082	36.00	4.00	2.00	58.00	787	14E
101	05	SLO	57.92	A	PASO ROBLES, JCT. RTE. 46 EAST	24,400	3,660	15.00	1,025	146	110	2,379	28.00	4.00	3.00	65.00	886	14E
101	05	MON	R9.667	B	JOLON RD	17,600	2,993	17.00	898	120	90	1,885	30.00	4.00	3.00	63.00	706	14E
101	05	MON	R9.667	A	JOLON RD	15,500	2,791	18.00	809	112	140	1,730	29.00	4.00	5.00	62.00	656	14E
101	05	MON	R32.015	B	SAN LUCAS, JCT. RTE. 198	15,400	2,464	16.00	665	99	148	1,552	27.00	4.00	6.00	63.00	590	14E
101	05	MON	R32.015	A	SAN LUCAS, JCT. RTE. 198	16,700	2,840	17.00	852	114	142	1,732	30.00	4.00	5.00	61.00	659	14E
101	05	MON	R41.954	B	JOLON RD, NORTH JCT.	27,800	1,668	6.00	450	67	83	1,068	27.00	4.00	5.00	64.00	403	14E
101	05	MON	R41.954	A	JOLON RD, NORTH JCT.	27,800	3,286	11.82	1,094	140	69	1,983	33.28	4.25	2.11	60.35	745	14E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
101	05	MON	61.583	B	JCT. RTE. 146 EAST	36,700	4,338	11.82	1,444	184	92	2,618	33.28	4.25	2.11	60.35	984	14E
101	05	MON	61.583	A	JCT. RTE. 146 EAST	36,400	5,097	14.00	1,529	459	102	3,007	30.00	9.00	2.00	59.00	1,148	14E
101	05	MON	66.398	B	SOLEDAD PRISON	37,700	4,901	13.00	1,715	343	196	2,647	35.00	7.00	4.00	54.00	1,034	14E
101	05	MON	72.605	B	NORTH GONZALES	39,000	6,239	16.00	1,872	499	374	3,494	30.00	8.00	6.00	56.00	1,372	14E
101	05	MON	85.624	A	SALINAS, AIRPORT BLVD	48,000	8,159	17.00	5,222	326	163	2,448	64.00	4.00	2.00	30.00	1,081	14E
101	05	MON	101.316	B	MONTEREY/SAN BENITO COUNTY LINE	58,000	8,700	15.00	5,394	348	174	2,784	62.00	4.00	2.00	32.00	1,207	14E
101	05	SBT	2.998	B	JCT. RTE. 156 EAST	31,000	2,576	8.31	1,708	124	104	640	66.32	4.82	4.02	24.84	614	13V
101	05	SBT	2.998	A	JCT. RTE. 156 EAST	50,000	10,500	21.00	6,615	525	420	2,940	63.00	5.00	4.00	28.00	1,356	14E
101	05	SBT	R4.898	A	JCT. RTE. 129 WEST	50,000	7,500	15.00	4,875	375	300	1,950	65.00	5.00	4.00	26.00	922	14E
101	04	SCL	3.16	B	JCT. RTE. 25 EAST	54,000	8,984	16.64	5,875	404	306	2,399	65.38	4.50	3.40	26.70	1,115	04E
101	04	SCL	3.16	A	JCT. RTE. 25 EAST	77,000	6,699	8.70	1,961	581	196	3,961	29.27	8.68	2.92	59.13	1,517	01V
101	04	SCL	R6.08	A	GILROY, JCT. RTE. 152 EAST	95,000	7,137	7.51	3,253	382	172	3,330	45.58	5.35	2.41	46.66	1,323	14V
101	04	SCL	R17.82	A	MORGAN HILL, COCHRAN RD	136,000	10,268	7.55	3,991	773	289	5,215	38.87	7.53	2.81	50.79	2,052	01V
101	04	SCL	R26.78	B	SAN JOSE, JCT. RTE. 85, BERNAL RD INTERCHANGE	142,000	12,097	8.52	4,349	1,148	411	6,189	35.95	9.49	3.40	51.16	2,453	01V
101	04	SCL	R28.609	B	SAN JOSE, JCT. RTE. 82 NORTH	135,000	13,889	10.29	5,009	1,122	565	7,193	36.06	8.08	4.07	51.78	2,843	01V
101	04	SCL	R28.609	A	SAN JOSE, JCT. RTE. 82 NORTH	162,000	12,815	7.91	5,440	1,090	475	5,810	42.45	8.51	3.71	45.34	2,365	01V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/EST
101	04	SCL	34.87	A	SAN JOSE, JCT. RTE. 280 WEST, JCT. RTE. 680 NORTH	196,000	11,761	6.00	5,860	1,581	319	4,001	49.83	13.44	2.71	34.02	1,778	01E
101	04	SCL	R35.759	B	SAN JOSE, JCT. RTE. 130 EAST	196,000	9,780	4.99	5,075	1,058	259	3,388	51.89	10.82	2.65	34.64	1,482	01V
101	04	SCL	R35.759	A	SAN JOSE, JCT. RTE. 130 EAST	155,000	10,277	6.63	5,038	1,295	293	3,651	49.02	12.60	2.85	35.53	1,598	01V
101	04	SCL	37.726	A	SAN JOSE, OAKLAND RD	188,000	10,208	5.43	4,783	1,073	418	3,934	46.86	10.51	4.09	38.54	1,685	01V
101	04	SCL	38.3	A	SAN JOSE, JCT. RTE. 880	144,000	7,200	5.00	3,882	919	266	2,133	53.91	12.76	3.70	29.63	995	01E
101	04	SCL	43.85	B	SUNNYVALE, LAWRENCE EXPRESSWAY	184,000	7,783	4.23	4,403	848	424	2,108	56.57	10.90	5.45	27.08	1,022	01V
101	04	SCL	46.134	B	SUNNYVALE, JCT. RTE. 237	158,000	6,100	3.86	3,548	625	215	1,712	58.17	10.24	3.52	28.07	804	01V
101	04	SCL	46.134	A	SUNNYVALE, JCT. RTE. 237	177,000	6,744	3.81	3,535	869	218	2,122	52.42	12.88	3.23	31.47	968	01V
101	04	SCL	48.103	B	MOUNTAIN VIEW, JCT. RTE. 85 SOUTH	175,000	8,015	4.58	3,170	676	228	3,941	39.55	8.43	2.84	49.17	1,566	01V
101	04	SCL	48.103	A	MOUNTAIN VIEW, JCT. RTE. 85 SOUTH	223,000	10,034	4.50	5,500	1,519	353	2,662	54.81	15.14	3.52	26.53	1,303	01E
101	04	SM	1.869	B	JCT. RTE. 114	211,000	8,926	4.23	5,432	726	407	2,361	60.86	8.13	4.56	26.45	1,131	01V
101	04	SM	5.385	B	REDWOOD CITY, JCT. RTE. 84	217,000	9,765	4.50	5,654	999	311	2,801	57.90	10.23	3.18	28.68	1,302	01E
101	04	SM	5.385	A	REDWOOD CITY, JCT. RTE. 84	210,000	9,450	4.50	5,672	1,418	292	2,068	60.02	15.00	3.09	21.88	1,085	01E
101	04	SM	6.623	A	REDWOOD CITY, WHIPPLE AVE	222,000	10,856	4.89	6,647	1,288	513	2,408	61.23	11.86	4.73	22.18	1,257	01V
101	04	SM	11.895	B	SAN MATEO, JCT. RTE. 92	231,000	7,462	3.23	4,386	728	287	2,061	58.78	9.76	3.84	27.62	974	04V
101	04	SM	11.895	A	SAN MATEO, JCT. RTE. 92	263,000	9,178	3.49	5,271	1,008	186	2,713	57.43	10.98	2.03	29.56	1,241	04V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
101	04	SM	13.461	B	SAN MATEO, THIRD AVE	263,000	10,020	3.81	6,169	877	491	2,483	61.57	8.75	4.90	24.78	1,225	01V
101	04	SM	13.461	A	SAN MATEO, THIRD AVE	260,000	11,491	4.42	6,802	1,072	615	3,002	59.19	9.33	5.35	26.12	1,463	01V
101	04	SM	17.947	B	MILLBRAE, MILLBRAE AVE	244,000	9,200	3.77	6,282	778	292	1,848	68.28	8.46	3.17	20.09	972	14E
101	04	SF	0.774	A	SAN FRANCISCO, THIRD RD	215,000	9,933	4.62	5,234	1,634	259	2,806	52.69	16.45	2.61	28.25	1,340	01V
101	04	SF	1.976	B	SAN FRANCISCO, JCT. RTE. 280	223,000	8,473	3.80	4,329	1,390	219	2,535	51.08	16.40	2.59	29.92	1,186	04V
101	04	SF	1.976	A	SAN FRANCISCO, JCT. RTE. 280	234,000	5,756	2.46	3,127	652	152	1,825	54.33	11.32	2.64	31.70	821	04V
101	04	SF	4.241	B	SAN FRANCISCO, JCT. RTE. 80	222,000	3,420	1.54	1,961	380	102	977	57.36	11.10	2.97	28.57	456	01V
101	04	SF	R4.241	A	SAN FRANCISCO, JCT. RTE. 80	118,000	2,006	1.70	1,300	261	78	367	64.80	13.00	3.90	18.30	415	01E
101	04	SF	6.712	B	SAN FRANCISCO, LOMBARD RD	43,500	947	2.18	706	109	13	119	74.52	11.55	1.36	12.57	78	04E
101	04	SF	9.4	B	SAN FRANCISCO, JCT. RTE. 1	54,000	611	1.13	478	37	15	81	78.29	5.99	2.46	13.26	50	04E
101	04	MRN	0	A	GOLDEN GATE BRIDGE	109,000	1,450	1.33	1,065	105	30	250	73.43	7.25	2.05	17.27	138	04V
101	04	MRN	0.318	A	SAUSALITO RD	104,000	1,717	1.65	1,291	108	61	257	75.22	6.28	3.53	14.96	153	01V
101	04	MRN	4.134	B	JCT. RTE. 1 WEST	131,000	2,712	2.07	2,058	289	52	313	75.88	10.65	1.91	11.55	214	01V
101	04	MRN	4.134	A	JCT. RTE. 1 WEST	129,000	3,522	2.73	2,565	383	82	492	72.84	10.88	2.32	13.96	307	01V
101	04	MRN	5.694	B	JCT. RTE. 131 EAST	127,000	2,349	1.85	1,819	241	49	240	77.40	10.27	2.10	10.23	176	01V
101	04	MRN	8.6	B	LARKSPUR, SIR FRANCIS DRAKE BLVD	170,000	4,081	2.40	2,800	564	140	577	68.62	13.82	3.42	14.14	370	01V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
101	04	MRN	8.6	A	LARKSPUR, SIR FRANCIS DRAKE BLVD	148,000	4,114	2.78	2,866	570	141	537	69.67	13.85	3.42	13.06	359	01V
101	04	MRN	9.96	A	JCT. RTE. 580	193,000	6,581	3.41	3,813	678	249	1,841	57.94	10.30	3.78	27.98	868	01V
101	04	MRN	13.713	B	MANUEL FREITAS PARKWAY	186,000	8,184	4.40	4,387	1,080	237	2,480	53.60	13.20	2.90	30.30	1,143	01E
101	04	MRN	19.085	B	NOVATO, JCT. RTE. 37 EAST	163,000	6,667	4.09	3,738	887	222	1,820	56.06	13.30	3.33	27.30	873	01V
101	04	MRN	19.085	A	NOVATO, JCT. RTE. 37 EAST	140,000	6,188	4.42	3,336	615	345	1,892	53.91	9.94	5.58	30.57	877	01V
101	04	SON	2.925	B	SOUTH PETALUMA	94,000	4,427	4.71	1,807	526	223	1,871	40.81	11.88	5.04	42.27	790	01V
101	04	SON	2.925	A	SOUTH PETALUMA	90,000	5,733	6.37	2,131	543	173	2,886	37.17	9.48	3.01	50.34	1,146	01V
101	04	SON	3.664	A	PETALUMA, SOUTH JCT. RTE. 116 EAST	102,000	5,100	5.00	2,050	604	162	2,284	40.20	11.84	3.17	44.78	939	01E
101	04	SON	7.651	B	PETALUMA, OLD REDWOOD HWY	103,000	5,880	5.71	2,105	782	194	2,799	35.80	13.30	3.30	47.60	1,140	01E
101	04	SON	7.651	A	PETALUMA, OLD REDWOOD HWY	110,000	6,172	5.61	2,396	808	184	2,784	38.83	13.09	2.98	45.11	1,146	01V
101	04	SON	12.682	B	COTATI, NORTH JCT. RTE. 116	101,000	6,776	6.71	2,794	708	411	2,863	41.23	10.45	6.07	42.25	1,211	01V
101	04	SON	12.682	A	COTATI, NORTH JCT. RTE. 116	106,000	6,053	5.71	2,421	700	318	2,614	39.99	11.56	5.25	43.19	1,098	01V
101	04	SON	19.646	B	SANTA ROSA, JCT. RTE. 12	153,000	7,803	5.10	3,365	1,078	528	2,832	43.12	13.81	6.77	36.30	1,272	01V
101	04	SON	19.646	A	SANTA ROSA, JCT. RTE. 12	126,000	7,560	6.00	4,014	1,051	287	2,208	53.10	13.90	3.80	29.20	1,041	01E
101	04	SON	20.74	B	SANTA ROSA, COLLEGE AVE	140,000	7,280	5.20	3,713	684	306	2,577	51.00	9.40	4.20	35.40	1,127	01E
101	04	SON	20.74	A	SANTA ROSA, COLLEGE AVE	130,000	6,759	5.20	2,901	948	278	2,632	42.92	14.03	4.11	38.93	1,138	01E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
101	04	SON	27.618	A	SHILOH RD	68,000	4,032	5.93	1,864	366	92	1,710	46.24	9.07	2.27	42.42	702	01V
101	04	SON	34.551	B	SOUTH HEALDSBURG	52,000	3,781	7.27	1,475	438	58	1,810	39.01	11.59	1.53	47.88	725	01V
101	04	SON	R38.558	B	LYTTON SPRINGS RD	30,500	2,589	8.49	631	386	25	1,547	24.38	14.91	0.96	59.75	595	01V
101	04	SON	R41.43	B	SOUTH GEYSERVILLE	29,000	2,277	7.85	867	264	49	1,097	38.08	11.59	2.15	48.18	440	01V
101	04	SON	R43.373	A	JCT. RTE. 128 EAST	25,500	2,206	8.65	648	226	176	1,156	29.37	10.23	8.00	52.40	468	01V
101	04	SON	R53.545	B	JCT. RTE. 128 WEST	15,100	1,711	11.33	604	191	131	785	35.29	11.18	7.65	45.88	329	06E
101	04	SON	R54.201	A	JCT. RTE. 128 WEST	14,100	1,598	11.33	564	179	122	733	35.29	11.18	7.65	45.88	307	06E
101	01	MEN	10.89	B	HOPLAND, JCT. RTE. 175 EAST	15,100	1,711	11.33	604	191	131	785	35.29	11.18	7.65	45.88	329	06E
101	01	MEN	10.89	A	HOPLAND, JCT. RTE. 175 EAST	15,100	1,711	11.33	604	191	131	785	35.29	11.18	7.65	45.88	329	06E
101	01	MEN	R21.59	A	JCT. RTE. 253 WEST	18,100	2,310	12.76	1,522	177	108	503	65.89	7.66	4.67	21.77	259	11V
101	01	MEN	R23.45	A	UKIAH JCT 222 EAST	22,400	2,829	12.63	1,950	219	54	606	68.93	7.74	1.91	21.42	305	14V
101	01	MEN	30.833	B	JCT. RTE. 20 EAST	26,000	2,842	10.93	1,446	254	127	1,015	50.89	8.93	4.46	35.71	443	05E
101	01	MEN	30.833	A	JCT. RTE. 20 EAST	20,200	1,942	9.61	767	279	169	727	39.49	14.36	8.72	37.44	328	06E
101	01	MEN	46.363	B	WILLITS, JCT. RTE. 20 WEST	20,600	2,081	10.10	822	299	181	779	39.49	14.36	8.72	37.44	352	06E
101	01	MEN	46.363	A	WILLITS, JCT. RTE. 20 WEST	23,500	1,297	5.52	285	200	137	675	21.95	15.45	10.57	52.03	281	05E
101	01	MEN	59.308	B	JCT RTE 162 EAST	7,000	1,050	15.00	370	120	80	480	35.24	11.43	7.62	45.71	201	06E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
101	01	MEN	59.308	A	JCT RTE 162 EAST	6,800	1,313	19.31	293	235	152	633	22.32	17.86	11.61	48.21	273	05E
101	01	MEN	69.49	B	LAYTONVILLE, BRANSCOMB RD	6,900	948	13.75	280	75	43	550	29.55	7.95	4.55	57.95	213	06E
101	01	MEN	69.49	A	LAYTONVILLE, BRANSCOMB RD	6,200	940	15.17	207	103	72	558	21.98	10.99	7.69	59.34	220	06E
101	01	MEN	T91.245	A	LEGGETT, JCT. RTE. 1	6,100	925	15.17	203	102	71	549	21.98	10.99	7.69	59.34	216	06E
101	01	MEN	R103.818	A	JCT. RTE. 271	4,600	782	16.98	175	139	80	388	22.36	17.76	10.18	49.70	165	05E
101	01	HUM	R11.125	B	GARBERVILLE, SPROWEL CREEK RD	5,800	953	16.43	213	169	97	474	22.36	17.76	10.18	49.70	201	05E
101	01	HUM	R11.125	A	GARBERVILLE, SPROWEL CREEK RD	3,800	828	21.78	185	147	84	412	22.36	17.76	10.18	49.70	174	05E
101	01	HUM	R17.907	B	JCT. RTE. 254 NORTHEAST	6,700	969	14.47	281	134	26	528	29.00	13.80	2.70	54.50	208	05E
101	01	HUM	R17.907	A	JCT. RTE. 254 NORTHEAST	5,800	967	16.67	290	135	29	513	30.00	14.00	3.00	53.00	204	05E
101	01	HUM	27.936	B	JCT. RTE. 254	5,100	905	17.74	262	127	35	481	29.00	14.00	3.90	53.10	192	05E
101	01	HUM	27.936	A	JCT. RTE. 254	5,500	945	17.19	258	134	47	506	27.30	14.20	5.00	53.50	203	05E
101	01	HUM	35.108	A	JCT. RTE. 254 SOUTH	5,500	1,212	22.03	326	175	59	652	26.90	14.40	4.90	53.80	261	05E
101	01	HUM	35.698	A	SOUTH FORK RD	5,600	1,063	19.00	284	153	54	572	26.70	14.40	5.10	53.80	229	05E
101	01	HUM	R50.585	A	SOUTH SCOTIA RD	7,700	1,267	16.46	350	203	48	666	27.60	16.00	3.80	52.60	268	05E
101	01	HUM	57.69	B	JCT. RTE. 36 EAST	12,900	1,224	9.49	348	215	45	616	28.40	17.60	3.70	50.30	251	05E
101	01	HUM	57.69	A	JCT. RTE. 36 EAST	17,800	1,768	9.94	525	318	81	844	29.70	18.00	4.60	47.70	351	05E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
101	01	HUM	64.29	B	JCT. RTE. 211, SINGELY RD	18,500	1,758	9.50	548	308	88	814	31.20	17.50	5.00	46.30	341	05E
101	01	HUM	64.29	A	JCT. RTE. 211, SINGELY RD	22,700	1,615	7.11	912	186	36	481	56.47	11.52	2.23	29.78	220	14V
101	01	HUM	65.947	A	LOLETA DRIVE	21,000	1,802	8.58	931	209	44	618	51.67	11.59	2.43	34.31	271	07E
101	01	HUM	81.14	O	EUREKA N CTY LIM	34,000	1,666	4.90	861	193	40	572	51.67	11.59	2.43	34.31	251	07E
101	01	HUM	85.83	B	ARCATA, JCT. RTE. 255 SOUTH	38,000	1,737	4.57	898	201	42	596	51.67	11.59	2.43	34.31	262	07E
101	01	HUM	85.83	A	ARCATA, JCT. RTE. 255 SOUTH	38,000	2,560	6.74	1,398	447	78	637	54.59	17.47	3.06	24.89	321	05E
101	01	HUM	88.272	B	ARCATA, JCT. RTE. 299 EAST	43,500	2,553	5.87	1,394	446	78	635	54.59	17.47	3.06	24.89	320	05E
101	01	HUM	88.272	A	ARCATA, JCT. RTE. 299 EAST	33,500	1,990	5.94	1,289	41	72	588	64.77	2.07	3.63	29.53	262	05E
101	01	HUM	R90.134	B	JCT. RTE. 200 EAST	34,500	2,149	6.23	1,392	44	78	635	64.77	2.07	3.63	29.53	283	05E
101	01	HUM	R90.134	A	JCT. RTE. 200 EAST	19,300	1,042	5.40	487	174	80	301	46.70	16.70	7.70	28.90	149	05E
101	01	HUM	R97.02	B	CRANNELL RD	11,100	2,025	18.23	1,514	172	76	263	74.81	8.48	3.74	12.97	171	06V
101	01	HUM	R97.02	A	CRANNELL RD	11,000	2,319	21.08	1,694	278	97	250	73.03	11.99	4.17	10.80	185	07E
101	01	HUM	122.25	B	BALD HILLS RD	3,700	514	13.86	227	70	50	167	44.18	13.59	9.68	32.55	79	14V
101	01	HUM	122.25	A	BALD HILLS RD	3,700	533	14.41	212	29	137	155	39.77	5.44	25.70	29.08	84	12E
101	01	DN	R4.638	B	KLAMATH, JCT. RTE. 169 SOUTHEAST	3,400	394	11.59	194	35	28	137	49.24	8.88	7.11	34.77	61	14V
101	01	DN	R4.638	A	KLAMATH, JCT. RTE. 169 SOUTHEAST	3,800	556	14.63	251	17	125	163	45.14	3.06	22.48	29.32	85	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
101	01	DN	24.41	B	SANDMINE RD	4,300	533	12.40	215	86	17	215	40.32	16.13	3.23	40.32	92	05E
101	01	DN	24.41	A	SANDMINE RD	6,300	558	8.86	225	90	18	225	40.32	16.13	3.23	40.32	96	05E
101	01	DN	27.01	B	CRESCENT CITY, NORTHCREST DRIVE	30,500	1,524	5.00	805	239	15	465	52.80	15.70	1.00	30.50	213	95E
101	01	DN	27.01	A	CRESCENT CITY, NORTHCREST DRIVE	16,300	1,566	9.60	856	260	16	434	54.70	16.60	1.00	27.70	206	95E
101	01	DN	R30.81	B	JCT. RTE. 199 NORTHEAST	11,300	766	6.78	285	146	80	255	37.17	19.05	10.45	33.33	123	99V
101	01	DN	R30.81	A	JCT. RTE. 199 NORTHEAST	6,300	385	6.11	138	93	47	107	35.81	24.04	12.28	27.88	57	99V
101	01	DN	36.31	B	JCT. RTE. 197 SOUTHEAST	7,200	641	8.90	394	110	3	134	61.50	17.20	0.40	20.90	71	92E
101	01	DN	39.82	B	FRED HAIGHT DRIVE	6,800	407	5.99	147	73	48	139	36.01	18.00	11.71	34.27	67	99V
101	01	DN	46.492	B	OREGON STATE LINE	7,300	708	9.70	459	101	2	146	64.80	14.30	0.30	20.60	76	92E
103	07	LA	0	A	NB OFF TO HENRY FORD BLVD AND LOS ANGELES, JCT. RTE. 47	17,100	9,836	57.52	412	4,178	71	5,175	4.19	42.48	0.72	52.61	2,195	11V
104	03	SAC	0	A	JCT. RTE. 99	10,500	841	8.00	427	171	80	163	50.80	20.30	9.50	19.40	99	96E
104	03	SAC	3.87	A	IVIE RD	3,600	442	12.28	250	52	40	100	56.56	11.76	9.05	22.62	57	14V
104	03	SAC	12.183	A	RANCHO SECO RD	1,700	206	12.24	88	25	21	72	42.72	12.14	10.19	34.95	34	14V
104	10	AMA	R5.766	B	IONE, JCT. RTE. 124 NORTH	5,600	421	7.51	64	122	17	218	15.10	29.00	4.10	51.80	91	96V
104	10	AMA	R5.766	A	IONE, JCT. RTE. 124 NORTH	4,250	262	6.19	69	64	11	118	26.40	24.50	4.10	45.00	51	96V
104	10	AMA	R5.96	A	IONE, JCT. RTE. 124 SOUTH	6,900	441	6.40	107	122	20	192	24.30	27.70	4.60	43.40	84	96V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
104	10	AMA	R8.201	B	JCT. RTE. 88	4,750	199	4.19	50	86	10	53	25.30	43.40	4.90	26.40	29	96V
104	10	AMA	8.386	A	JCT. RTE. 88	4,800	294	6.12	79	125	12	78	26.90	42.40	4.20	26.50	43	96V
104	10	AMA	10.072	B	SUTTER CREEK, JCT. RTE. 49	5,100	459	9.00	85	110	12	252	18.60	23.90	2.70	54.80	102	96V
105	07	LA	R2.106	B	LOS ANGELES, JCT. RTE. 405	144,000	4,953	3.44	3,015	569	202	1,167	60.87	11.49	4.08	23.55	590	04V
105	07	LA	R2.106	A	LOS ANGELES, JCT. RTE. 405	212,000	12,062	5.69	7,370	1,388	543	2,761	61.10	11.51	4.50	22.89	1,418	04E
105	07	LA	R5.234	O	HAWTHORNE, VAN NESS AVE	261,000	12,005	4.60	7,336	1,382	540	2,747	61.10	11.51	4.50	22.88	1,411	04V
105	07	LA	R7.386	B	LOS ANGELES, JCT. RTE. 110	242,000	12,197	5.04	7,452	1,404	549	2,792	61.10	11.51	4.50	22.89	1,434	04E
105	07	LA	R7.386	A	LOS ANGELES, JCT. RTE. 110	234,000	12,589	5.38	5,975	1,601	621	4,392	47.46	12.72	4.93	34.89	1,963	04E
105	07	LA	R13.471	B	LYNWOOD, JCT. RTE. 710	196,000	12,466	6.36	5,916	1,586	615	4,349	47.46	12.72	4.93	34.89	1,944	04E
105	07	LA	R13.471	A	LYNWOOD, JCT. RTE. 710	193,000	17,120	8.87	5,901	1,500	651	9,068	34.47	8.76	3.80	52.97	3,569	04E
105	07	LA	R16.389	O	DOWNEY, ARDIS AVE	207,000	17,366	8.39	5,986	1,521	660	9,199	34.47	8.76	3.80	52.97	3,620	04V
105	07	LA	R17.823	B	NORWALK, JCT. RTE. 605	208,000	18,409	8.85	6,345	1,613	700	9,751	34.47	8.76	3.80	52.97	3,837	04E
107	07	LA	0	A	TORRANCE, JCT. RTE. 1	43,500	835	1.92	698	82	32	23	83.55	9.85	3.89	2.71	45	06V
107	07	LA	4.696	B	TORRANCE, ARTESIA BLVD	70,000	1,862	2.66	1,636	134	42	50	87.85	7.21	2.24	2.70	93	06E
107	07	LA	4.696	A	TORRANCE, ARTESIA BLVD	52,000	1,127	2.17	991	81	25	30	87.85	7.21	2.24	2.70	56	06V
108	10	STA	R22.438	A	JCT. RTE. 132	4,650	149	3.19	112	20	4	13	75.70	13.30	2.40	8.60	22	92E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
108	10	STA	L22.836	A	MODESTO, K RD AT NEEDHAM AVE	15,600	530	3.40	401	70	13	46	75.70	13.30	2.40	8.60	38	92E
108	10	STA	24.81	B	MODESTO, BRIGGSMORE AVE	30,000	1,020	3.40	772	136	24	88	75.70	13.30	2.40	8.60	73	92E
108	10	STA	27.618	B	JCT. RTE. 219 WEST	19,200	805	4.20	610	107	19	69	75.70	13.30	2.40	8.60	58	92V
108	10	STA	27.618	A	JCT. RTE. 219 WEST	12,700	889	7.00	107	160	124	498	12.00	18.00	14.00	56.00	209	01V
108	10	STA	38.236	B	OAKDALE, EAST JCT. RTE. 120	14,000	700	5.00	98	126	63	413	14.00	18.00	9.00	59.00	167	01E
108	10	TUO	L0	A	OAKDALE, EAST JCT. RTE. 120	15,200	1,064	7.00	181	202	117	564	17.00	19.00	11.00	53.00	237	98V
108	10	TUO	L2.808	B	SONORA, JCT. RTE. 49	15,200	1,231	8.10	380	228	30	593	30.90	18.50	2.40	48.20	243	95V
108	10	TUO	R0	A	SONORA, JCT. RTE. 49	17,500	1,312	7.50	408	270	37	597	31.10	20.60	2.80	45.50	251	95E
108	10	TUO	7.511	B	SOULSBYVILLE RD	10,500	210	2.00	38	67	27	78	18.00	32.00	13.00	37.00	38	01E
108	10	TUO	7.511	A	SOULSBYVILLE RD	7,900	237	3.00	38	90	24	85	16.00	38.00	10.00	36.00	42	01E
108	10	TUO	15.17	A	CHIEF FULLER RD	3,100	124	4.00	25	41	11	47	20.00	33.00	9.00	38.00	22	01V
108	10	TUO	30.164	B	MC COY SADDLE	4,300	129	3.00	31	36	18	44	24.00	28.00	14.00	34.00	22	01E
108	10	TUO	36.55	B	COW CREEK RD	1,300	39	3.00	9	11	5	14	22.00	28.00	13.00	37.00	7	01V
108	09	MNO	15.149	B	SONORA JCT, JCT. RTE. 395	700	15	2.14	11	2	0	2	71.40	14.30	0.00	14.30	1	97V
109	04	SM	1.87	B	MENLO PARK, JCT. RTE. 84	19,400	501	2.58	396	42	12	51	78.98	8.46	2.40	10.16	37	00V
110	07	LA	R0.931	B	LOS ANGELES, JCT. RTE. 47	51,000	1,107	2.17	882	76	51	98	79.68	6.84	4.65	8.84	79	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	AADT By Axle 4	AADT By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	AADT By Axle 4	AADT By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
110	07	LA	R0.931	A	LOS ANGELES, JCT. RTE. 47	71,000	2,158	3.04	746	358	71	983	34.55	16.61	3.30	45.54	409	12E
110	07	LA	4.061	B	LOS ANGELES, JCT. RTE. 1	106,000	6,689	6.31	2,311	1,111	221	3,046	34.55	16.61	3.30	45.54	1,266	12E
110	07	LA	4.061	A	LOS ANGELES, JCT. RTE. 1	142,000	8,037	5.66	2,777	1,335	265	3,660	34.55	16.61	3.30	45.54	1,522	12E
110	07	LA	6.144	O	228TH RD	176,000	9,498	5.40	2,983	1,573	341	4,601	31.41	16.56	3.59	48.44	1,888	14V
110	07	LA	8.775	B	CARSON, JCT. RTE. 405	215,000	9,847	4.58	3,402	1,636	325	4,484	34.55	16.61	3.30	45.54	1,864	12E
110	07	LA	9.87	B	LOS ANGELES, JCT. RTE. 91	261,000	19,654	7.53	6,653	1,918	708	10,375	33.85	9.76	3.60	52.79	4,093	12E
110	07	LA	9.87	A	LOS ANGELES, JCT. RTE. 91	228,000	14,865	6.52	7,666	1,919	617	4,663	51.57	12.91	4.15	31.37	2,144	12E
110	07	LA	11.891	A	LOS ANGELES, ROSECRANS AVE	247,000	14,573	5.90	7,515	1,881	605	4,572	51.57	12.91	4.15	31.37	2,102	12E
110	07	LA	13.82	B	LOS ANGELES, JCT. RTE. 105	252,000	14,339	5.69	7,395	1,851	595	4,498	51.57	12.91	4.15	31.37	2,068	12E
110	07	LA	13.82	A	LOS ANGELES, JCT. RTE. 105	290,000	13,022	4.49	7,224	1,526	518	3,754	55.48	11.72	3.98	28.83	1,765	12E
110	07	LA	16.981	B	LOS ANGELES, FLORENCE AVE	308,000	12,568	4.08	6,972	1,473	500	3,623	55.48	11.72	3.98	28.83	1,703	12E
110	07	LA	21.444	B	LOS ANGELES, JCT. RTE. 10	269,000	12,160	4.52	6,746	1,425	484	3,505	55.48	11.72	3.98	28.83	1,648	12E
110	07	LA	21.444	A	LOS ANGELES, JCT. RTE. 10	275,000	7,343	2.67	4,738	951	214	1,440	64.53	12.95	2.91	19.61	782	12E
110	07	LA	22.556	O	LOS ANGELES, SEVENTH RD	275,000	6,628	2.41	4,277	858	193	1,300	64.53	12.95	2.91	19.61	706	12E
110	07	LA	23.727	B	LOS ANGELES, JCT. RTE. 101	276,000	6,127	2.22	3,954	793	178	1,202	64.53	12.95	2.91	19.61	652	12E
110	07	LA	23.727	A	LOS ANGELES, JCT. RTE. 101	160,000	1,808	1.13	1,573	187	10	38	87.00	10.36	0.55	2.09	87	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
110	07	LA	24.755	B	LOS ANGELES, STADIUM WAY OVERCROSSING	93,000	1,043	1.12	907	108	6	22	87.00	10.36	0.55	2.09	100	12E
110	07	LA	25.751	B	LOS ANGELES, JCT. RTE. 5	184,000	1,692	0.92	1,473	175	9	35	87.00	10.36	0.55	2.09	81	12E
110	07	LA	25.751	A	LOS ANGELES, JCT. RTE. 5	121,000	920	0.76	901	19	0	0	97.98	2.02	0.00	0.00	33	12E
110	07	LA	31.912	B	PASADENA, GLENARM RD	42,000	319	0.76	313	6	0	0	97.98	2.02	0.00	0.00	12	12E
111	11	IMP	R0	A	CALEXICO, SOUTH CITY LIMITS, AT MEXICAN BOUNDARY	25,500	917	3.60	511	162	18	226	55.70	17.70	2.00	24.60	113	78V
111	11	IMP	1.183	B	JCT. RTE. 98	29,500	1,416	4.80	956	130	47	283	67.50	9.20	3.30	20.00	150	78V
111	11	IMP	R1.183	A	JCT. RTE. 98	32,000	2,559	8.00	1,413	266	38	842	55.20	10.40	1.50	32.90	370	78V
111	11	IMP	R4.741	B	JCT. RTE. 86 WEST	35,500	2,840	8.00	1,568	295	43	934	55.20	10.40	1.50	32.90	411	78E
111	11	IMP	R4.741	A	JCT. RTE. 86 WEST	32,000	2,240	7.00	1,180	336	108	616	52.70	15.00	4.80	27.50	301	81E
111	11	IMP	R7.714	B	JCT. RTE. 8	31,500	2,205	7.00	1,162	331	106	606	52.70	15.00	4.80	27.50	296	81V
111	11	IMP	R7.714	A	JCT. RTE. 8	20,200	2,505	12.40	1,175	240	38	1,052	46.90	9.60	1.50	42.00	432	78V
111	11	IMP	R12.874	A	WORTHINGTON RD	12,800	2,464	19.25	641	183	105	1,535	26.01	7.43	4.26	62.30	584	14V
111	11	IMP	R17.385	A	KEYSTONE RD	12,000	2,972	24.77	1,097	196	125	1,554	36.91	6.59	4.21	52.29	611	14E
111	11	IMP	23.787	A	DEL RIO RD. RT. Y	5,600	1,499	26.77	1,122	108	70	199	74.85	7.20	4.67	13.28	128	14V
111	11	IMP	26.67	B	RUTHERFORD RD	4,900	736	15.00	354	40	10	332	48.10	5.40	1.30	45.20	132	85E
111	11	IMP	26.67	A	RUTHERFORD RD	5,600	1,181	21.10	418	61	27	675	35.40	5.20	2.30	57.10	257	78V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
111	11	IMP	32.513	B	JCT. RTE. 115 EAST	5,500	1,161	21.10	411	60	27	663	35.40	5.20	2.30	57.10	253	78E
111	11	IMP	32.513	A	JCT. RTE. 115 EAST	4,800	773	16.10	324	40	21	388	41.90	5.20	2.70	50.20	152	85V
111	11	IMP	39.82	B	NILAND AVE	3,950	728	18.40	305	38	20	365	41.90	5.20	2.70	50.20	143	85E
111	11	IMP	39.82	A	NILAND AVE	3,050	546	17.90	229	28	15	274	41.90	5.20	2.70	50.20	107	85E
111	11	IMP	65.394	B	IMPERIAL/RIVERSIDE COUNTY LINE	1,500	400	26.67	96	62	42	200	24.00	15.50	10.50	50.00	84	14V
111	08	RIV	18.428	B	MECCA, JCT. RTE. 195 WEST	4,400	866	19.70	363	45	23	435	41.90	5.20	2.70	50.20	170	85E
111	08	RIV	18.428	A	MECCA, JCT. RTE. 195 WEST	7,700	1,347	17.50	519	67	55	706	38.50	5.00	4.10	52.40	276	85V
111	08	RIV	T50.8	O	TAMARISK RD	18,000	1,998	11.10	1,650	174	38	136	82.60	8.70	1.90	6.80	126	92V
111	08	RIV	T51.588	B	VISTA CHINO	20,000	2,240	11.20	1,850	195	43	152	82.60	8.70	1.90	6.80	141	91V
111	08	RIV	T51.588	A	VISTA CHINO	29,000	2,233	7.70	2,030	145	18	40	90.90	6.50	0.80	1.80	101	91V
111	08	RIV	R63.378	B	JCT. RTE. 10	13,200	713	5.40	515	51	19	128	72.30	7.20	2.60	17.90	70	90V
112	04	ALA	R0	A	SAN LEANDRO, JCT. RTE. 61	29,000	2,974	10.25	1,025	1,027	100	822	34.47	34.54	3.36	27.64	429	00V
112	04	ALA	0.602	A	JCT. RTE. 880	40,000	1,960	4.90	1,347	286	31	296	68.70	14.60	1.60	15.10	180	97E
112	04	ALA	1.782	B	SAN LEANDRO, JCT. RTE. 185	22,900	550	2.40	414	56	19	61	75.20	10.20	3.50	11.10	43	97E
113	04	SOL	0	A	JCT. RTE. 12	3,800	272	7.15	34	16	5	217	12.54	5.79	1.93	79.74	78	04V
113	04	SOL	19.96	B	DIXON, NORTH ADAMS RD	9,700	593	6.11	194	95	43	261	32.72	16.05	7.25	43.98	112	04V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
113	04	SOL	21.24	B	DIXON, WEST JCT. RTE. 80	16,900	2,519	14.91	892	242	146	1,239	35.38	9.60	5.78	49.17	502	06E
113	04	SOL	R21.772	A	EAST JCT. RTE. 80 NB	21,000	1,194	5.68	387	106	42	659	32.40	8.86	3.52	55.22	514	06E
113	03	YOL	R1.082	B	DAVIS, RUSSELL BLVD	39,000	2,098	5.38	680	187	73	1,158	32.40	8.90	3.50	55.20	451	06E
113	03	YOL	R1.082	A	DAVIS, RUSSELL BLVD	32,500	1,900	5.85	650	177	118	955	34.20	9.33	6.22	50.26	386	06E
113	03	YOL	R4.105	A	COUNTY RD 29	23,900	1,485	6.21	428	129	66	862	28.82	8.69	4.44	58.05	334	14E
113	03	YOL	R9.228	A	GIBSON RD	16,900	2,113	12.50	613	232	40	1,228	29.00	11.00	1.90	58.10	472	06E
113	03	YOL	R10.218	B	WOODLAND, MAIN RD	16,900	1,690	10.00	490	186	32	982	29.00	11.00	1.90	58.10	378	06E
113	03	YOL	R10.218	A	WOODLAND, MAIN RD	6,900	690	10.00	201	75	14	400	29.10	10.90	2.00	58.00	154	06E
113	03	YOL	12.33	A	COUNTY RD P18C	3,600	573	15.92	163	41	28	341	28.45	7.16	4.89	59.51	131	14V
113	03	YOL	21.9	B	KNIGHTS LANDING, JCT. RTE. 45 NORTH	10,400	728	7.00	240	253	70	165	32.90	34.80	9.60	22.70	99	96E
114	04	SM	5	A	MENLO PARK, JCT. RTE. 101	36,000	2,124	5.90	1,493	223	68	340	70.28	10.52	3.18	16.02	200	94V
114	04	SM	5.926	B	JCT. RTE. 84	36,000	1,490	4.14	661	89	50	690	44.35	5.99	3.36	46.29	277	00V
115	11	IMP	R3.201	A	JCT. RTE. 8	920	343	37.30	85	24	12	222	24.90	7.00	3.50	64.60	84	78V
115	11	IMP	L9.54	A	WALNUT AVE/5TH RD	6,000	606	10.10	150	44	19	393	24.80	7.20	3.10	64.90	148	78E
115	11	IMP	21.17	B	JCT. RTE. 78	1,900	608	32.00	151	43	21	393	24.80	7.10	3.40	64.70	148	78E
115	11	IMP	21.18	A	JCT. RTE. 78	1,450	1,189	81.90	285	118	29	757	24.00	9.90	2.40	63.70	286	78E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
115	11	IMP	35.235	B	CALIPATRIA, JCT. RTE. 111	3,850	1,159	30.10	278	116	29	736	24.00	10.00	2.50	63.50	279	78V
116	04	SON	0	A	JCT. RTE. 1, JENNER, SOUTH	2,400	107	4.44	67	20	2	18	62.30	18.85	1.64	17.21	11	99V
116	04	SON	11.164	B	GUERNEWOOD PARK, HULBERT CREEK BRIDGE	9,200	226	2.46	164	22	6	34	72.78	9.79	2.45	14.98	20	99V
116	04	SON	14.05	B	SANTA NELLA WINERY/ODD FELLOWS RD	3,350	119	3.54	78	24	0	17	65.88	20.00	0.00	14.12	11	99V
116	04	SON	14.05	A	SANTA NELLA WINERY/ODD FELLOWS RD	2,900	110	3.81	78	19	0	13	70.71	17.17	0.00	12.12	9	99V
116	04	SON	21.8	B	GUERNEVILLE RD	11,900	477	4.01	273	69	8	127	57.26	14.52	1.64	26.58	61	99V
116	04	SON	26.51	B	SEBASTOPOL, MAIN RD	21,300	895	4.20	657	125	27	86	73.40	14.00	3.00	9.60	68	96V
116	04	SON	R26.733	B	SEBASTOPOL, JCT. RTE. 12 EAST, SEBASTOPOL/BODEGA AVE	13,300	319	2.40	260	30	2	27	81.50	9.40	0.50	8.60	43	96V
116	04	SON	R26.733	A	SEBASTOPOL, JCT. RTE. 12 EAST, SEBASTOPOL/BODEGA AVE	11,800	400	3.40	273	75	5	47	68.20	18.80	1.30	11.70	67	96V
116	04	SON	27.3	A	SEBASTOPOL, PETALUMA AVE	23,100	878	3.80	726	94	14	44	82.70	10.70	1.60	5.00	51	96V
116	04	SON	33.61	A	STONY POINT RD EAST	15,000	941	6.27	519	190	31	201	55.15	20.21	3.31	21.34	110	02V
116	04	SON	35.03	B	PETALUMA, JCT. RTE. 101	22,000	2,590	11.77	1,078	313	151	1,048	41.63	12.09	5.83	40.46	450	99V
116	04	SON	35.04	A	PETALUMA, JCT. RTE. 101	37,500	2,498	6.66	1,216	288	112	882	48.68	11.51	4.49	35.32	390	02V
116	04	SON	36.36	B	FRATES RD/CADER LANE	24,700	2,603	10.54	816	247	147	1,393	31.35	9.49	5.63	53.53	553	99V
116	04	SON	41.81	A	ADOBE RD	20,000	1,440	7.20	598	255	126	461	41.51	17.71	8.77	32.01	222	99V
116	04	SON	44.2	B	WATMAUGH RD	16,200	1,271	7.85	504	347	75	345	39.61	27.28	5.90	27.14	180	02V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By 2	TRUCK By 3	AADT Axle 4	TOTAL 5+	% TRUCK By 2	% TRUCK By 3	AADT Axle 4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
116	04	SON	44.2	A	WATMAUGH RD	14,400	1,044	7.25	448	155	122	319	42.92	14.87	11.65	30.56	158	02V
116	04	SON	46.755	B	JCT. RTE. 121	18,600	1,009	5.43	465	151	115	278	46.06	14.96	11.42	27.56	143	02V
118	07	VEN	0.516	A	VENTURA, JCT. RTE. 126, SANTA PAULA FWY	36,000	3,751	10.42	1,331	568	247	1,605	35.48	15.13	6.59	42.80	689	07V
118	07	VEN	2.2	B	JCT. RTE. 232, VINEYARD AVE	35,500	4,188	11.80	1,367	548	261	2,012	32.64	13.08	6.24	48.04	831	07V
118	07	VEN	2.2	A	JCT. RTE. 232, VINEYARD AVE	24,700	2,887	11.69	889	552	270	1,176	30.80	19.11	9.34	40.75	527	07V
118	07	VEN	10.92	B	JCT. RTE. 34, SOMIS RD	11,900	3,059	25.71	784	503	238	1,534	25.64	16.43	7.77	50.16	638	08E
118	07	VEN	10.92	A	JCT. RTE. 34, SOMIS RD	18,600	2,115	11.37	433	291	131	1,260	20.48	13.74	6.19	59.58	496	08E
118	07	VEN	14.686	A	GRIMES CANYON RD	20,200	2,296	11.37	470	315	142	1,369	20.48	13.73	6.19	59.59	539	08V
118	07	VEN	17.494	B	MOORPARK, WEST JCT. RTE. 23, MOORPARK AVE	29,000	3,785	13.05	1,210	543	212	1,820	31.97	14.34	5.61	48.08	751	07V
118	07	VEN	R17.905	B	MOORPARK, EAST JCT. RTE. 23, AT SPRING RD	35,000	4,567	13.05	1,460	655	256	2,196	31.97	14.34	5.61	48.08	907	07E
118	07	VEN	T18.21	A	MOORPARK, JCT. RTE. 23, MOORPARK FWY	77,000	3,603	4.68	1,425	582	268	1,328	39.55	16.16	7.45	36.84	601	12E
118	07	VEN	R27.811	O	TAPO RD	134,000	4,690	3.50	1,855	758	349	1,728	39.55	16.16	7.45	36.84	782	12E
118	07	LA	R1.799	B	LOS ANGELES, JCT. RTE. 27	117,000	4,820	4.12	1,982	795	332	1,711	41.13	16.49	6.88	35.50	782	12E
118	07	LA	R1.799	A	LOS ANGELES, JCT. RTE. 27	128,000	5,607	4.38	2,370	937	363	1,937	42.27	16.72	6.47	34.55	891	12E
118	07	LA	R9.805	B	LOS ANGELES, JCT. RTE. 405	230,000	6,394	2.78	2,757	1,080	394	2,163	43.12	16.89	6.16	33.83	1,000	12V
118	07	LA	R9.805	A	LOS ANGELES, JCT. RTE. 405	226,000	12,134	5.37	4,609	2,284	1,097	4,144	37.98	18.82	9.04	34.15	1,962	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
118	07	LA	R11.447	A	LOS ANGELES, JCT. RTE. 5	78,000	1,388	1.78	871	165	84	268	62.76	11.88	6.07	19.29	301	12E
118	07	LA	R14.08	B	LOS ANGELES, JCT. RTE. 210	110,000	2,674	2.43	1,678	318	162	516	62.76	11.88	6.07	19.29	290	12E
119	06	KER	0	A	TAFT, JCT. RTE. 33	4,500	647	14.39	339	81	34	193	52.32	12.53	5.31	29.84	91	11V
119	06	KER	2.14	B	HARRISON RD	4,750	826	17.38	433	97	41	255	52.47	11.74	4.95	30.84	118	11V
119	06	KER	2.14	A	HARRISON RD	7,000	954	13.64	487	136	67	264	51.01	14.27	7.04	27.68	130	11V
119	06	KER	18.173	B	JCT. RTE. 43 NORTH	11,800	1,259	10.67	783	115	53	308	62.21	9.15	4.21	24.43	152	12E
119	06	KER	18.173	A	JCT. RTE. 43 NORTH	7,500	1,300	17.33	774	97	50	379	59.56	7.48	3.84	29.12	174	12E
119	06	KER	19.773	B	JCT. RTE. 5	7,500	1,300	17.33	774	97	50	379	59.56	7.48	3.84	29.12	174	12E
119	06	KER	19.773	A	JCT. RTE. 5	7,800	1,368	17.54	775	138	76	379	56.65	10.09	5.56	27.70	182	12E
119	06	KER	31.283	B	JCT. RTE. 99	11,200	1,511	13.49	900	113	58	440	59.56	7.48	3.84	29.12	202	12V
120	10	SJ	R0.493	A	MOSSDALE, JCT. RTE. 5	79,000	14,536	18.40	2,253	1,105	509	10,669	15.50	7.60	3.50	73.40	3,936	89V
120	10	SJ	T6.87	B	SOUTH JCT. RTE. 99	67,000	4,019	6.00	643	683	482	2,211	16.00	17.00	12.00	55.00	919	01V
120	10	SJ	6.197	A	MANTECA, NORTH JCT. RTE. 99	14,100	2,073	14.70	346	386	54	1,287	16.70	18.60	2.60	62.10	500	97E
120	10	STA	3.16	B	VALLEY HOME RD	12,200	976	8.00	137	146	78	615	14.00	15.00	8.00	63.00	242	01V
120	10	STA	3.16	A	VALLEY HOME RD	24,300	3,810	15.68	457	610	76	2,667	12.00	16.00	2.00	70.00	1,003	01V
120	10	STA	5.116	B	OAKDALE, WEST JCT. RTE. 108	18,000	2,340	13.00	257	281	234	1,568	11.00	12.00	10.00	67.00	610	01E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
120	10	STA	5.116	A	OAKDALE, WEST JCT. RTE. 108	25,700	1,799	7.00	270	234	126	1,169	15.00	13.00	7.00	65.00	453	01V
120	10	STA	T18.168	O	STANISLAUS/TUOLUME COUNTY LINE	5,800	683	11.77	469	25	11	178	68.73	3.67	1.57	26.02	163	06V
120	10	TUO	R0	O	STANISLAUS/TUOLUME COUNTY LINE	5,800	683	11.77	469	25	11	178	68.73	3.67	1.57	26.02	163	06V
120	10	TUO	R5.982	A	KISTLER RANCH UC	11,200	1,041	9.29	590	56	26	369	56.68	5.38	2.50	35.45	157	14V
120	10	TUO	12.077	B	EAST JCT. RTE. 108	15,600	1,521	9.75	1,049	58	27	387	68.98	3.80	1.75	25.47	180	07V
120	10	TUO	12.077	A	EAST JCT. RTE. 108	3,450	288	8.37	46	47	8	187	16.00	16.40	2.90	64.70	72	95V
120	10	TUO	15.516	A	CHINESE CAMP, NORTH JCT. RTE. 49	4,050	275	6.79	117	34	4	120	42.40	12.20	1.60	43.80	49	93E
120	10	TUO	R23.897	A	SOUTH JCT. RTE. 49	3,900	195	5.00	39	66	20	70	20.00	34.00	10.00	36.00	35	01E
120	09	MNO	R0	A	TUOLUMNE/MONO COUNTY LINE	2,250	65	2.90	53	0	12	0	81.08	0.00	18.92	0.00	4	07V
120	09	MNO	R12	O	LEE VINING RANGER STATION	1,300	46	3.54	33	1	10	2	71.74	2.17	21.74	4.35	3	07V
120	09	MNO	13.37	A	JCT. RTE. 395	500	67	13.46	2	5	2	58	3.00	8.00	3.00	86.00	21	03V
120	09	MNO	58.99	B	JCT. RTE. 6	400	21	5.29	13	1	6	1	61.11	5.56	27.78	5.56	2	01E
121	04	SON	0	A	JCT. RTE. 37	18,500	1,332	7.20	826	218	77	211	61.99	16.38	5.81	15.82	133	02V
121	04	SON	6.692	B	JCT. RTE. 116 WEST	20,200	925	4.58	361	106	51	407	39.03	11.43	5.52	44.02	170	02V
121	04	SON	6.692	A	JCT. RTE. 116 WEST	21,400	1,354	6.33	590	177	130	457	43.57	13.09	9.63	33.71	214	99V
121	04	SON	R7.438	B	JCT. RTE. 12 NORTH	20,900	1,643	7.86	766	245	131	501	46.62	14.89	8.00	30.49	241	02V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
121	04	SON	7.442	A	JCT. RTE. 12 NORTH	19,200	1,509	7.86	650	245	103	511	43.06	16.25	6.83	33.86	237	02V
121	04	NAP	R5.891	B	JCT. RTE. 221 SOUTH	24,100	636	2.64	399	137	12	88	62.72	21.57	1.86	13.85	59	02V
121	04	NAP	6.01	A	JCT. RTE. 221 SOUTH	30,500	1,199	3.93	743	196	70	190	61.99	16.38	5.81	15.82	120	02V
121	04	NAP	9.403	B	NAPA, TRANCAS RD	12,000	474	3.95	255	114	61	44	53.90	24.09	12.82	9.19	44	99V
121	04	NAP	10.55	B	ATLAS PEAK RD	10,100	620	6.13	383	123	18	96	61.85	19.83	2.86	15.46	60	99V
121	04	NAP	10.68	B	VICHY AVE	3,950	138	3.49	87	40	5	6	63.02	29.17	3.65	4.17	10	99V
121	04	NAP	22.083	B	JCT. RTE. 128	1,800	52	2.90	40	7	0	5	76.10	13.40	0.00	10.50	4	96V
123	04	ALA	0	A	OAKLAND, JCT. RTE. 580	25,500	421	1.65	306	55	11	49	72.73	13.07	2.65	11.55	34	03V
123	04	ALA	1.906	B	BERKELEY, JCT. RTE. 13	20,800	607	2.92	463	87	9	48	76.26	14.32	1.55	7.87	42	03V
123	04	ALA	1.906	A	BERKELEY, JCT. RTE. 13	22,000	460	2.09	361	57	8	34	78.41	12.39	1.77	7.43	31	03V
123	04	CC	2.1	B	CUTTING BLVD	29,500	446	1.51	283	102	5	56	63.56	22.89	1.06	12.50	39	03V
123	04	CC	2.198	B	RICHMOND, JCT. RTE. 80	20,300	489	2.41	367	63	12	47	75.11	12.82	2.41	9.65	37	02V
124	10	AMA	0	A	JCT. RTE. 88, IONE SOUTH	5,000	420	8.40	89	66	13	252	21.30	15.60	3.00	60.10	98	96V
124	10	AMA	2.291	B	IONE, WEST JCT RTE 104	6,700	590	8.80	118	116	25	331	20.00	19.70	4.20	56.10	133	96V
124	10	AMA	R2.291	A	IONE, WEST JCT RTE 104	4,500	225	5.00	64	77	11	73	28.40	34.00	5.00	32.60	36	96V
125	11	SD	12.967	A	EAST JCT. RTE. 94	164,000	7,216	4.40	4,250	1,025	281	1,660	58.90	14.20	3.90	23.00	857	96E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
125	11	SD	R15.409	B	JCT. RTE. 8	151,000	6,643	4.40	3,913	943	259	1,528	58.90	14.20	3.90	23.00	789	96E
126	07	VEN	0	A	EB ON FROM MAIN ST AND VENTURA, JCT. RTE. 101	47,000	2,511	5.34	594	384	219	1,314	23.65	15.30	8.71	52.34	542	12E
126	07	VEN	5.031	B	VENTURA, JCT. RTE. 118	37,000	2,620	7.08	655	382	195	1,388	24.99	14.59	7.44	52.98	566	12E
126	07	VEN	R5.031	A	VENTURA, JCT. RTE. 118	50,000	2,670	5.34	703	370	165	1,432	26.33	13.87	6.18	53.62	577	12E
126	07	VEN	R10.629	O	LAURIE LANE PED OC; E/O PECK RD	40,000	2,736	6.84	757	360	134	1,485	27.67	13.16	4.91	54.26	592	12V
126	07	VEN	R12.042	B	SANTA PAULA, JCT. RTE. 150, 10TH RD	36,500	2,684	7.35	697	328	122	1,537	25.97	12.22	4.54	57.28	603	12E
126	07	VEN	R12.042	A	SANTA PAULA, JCT. RTE. 150, 10TH RD	29,500	2,488	8.43	603	281	104	1,500	24.26	11.28	4.17	60.30	580	12E
126	07	VEN	21.137	B	FILLMORE, JCT. RTE. 23, A RD	28,000	2,377	8.49	536	246	90	1,505	22.55	10.34	3.79	63.31	574	12E
126	07	VEN	21.137	A	FILLMORE, JCT. RTE. 23, A RD	26,500	2,189	8.26	456	206	75	1,452	20.84	9.40	3.42	66.33	547	12E
126	07	VEN	R30.8	O	PIRU	22,000	3,538	16.08	1,600	173	75	1,690	45.22	4.89	2.12	47.77	666	14V
126	07	LA	R0	A	VENTURA/LOS ANGELES COUNTY LINE	22,600	2,112	9.35	404	179	64	1,465	19.13	8.47	3.05	69.35	545	12E
126	07	LA	R5.801	B	SANTA CLARITA, NORTH JCT. RTE. 5	36,500	4,351	11.92	736	640	342	2,633	16.91	14.71	7.87	60.51	1,043	12E
126	07	LA	R5.85	A	SANTA CLARITA, SOUTH JCT. RTE. 5	27,000	1,029	3.81	421	261	128	219	40.88	25.35	12.48	21.29	133	12E
127	08	SBD	L0	A	JCT. RTE. 15	6,700	683	10.20	206	18	5	454	30.10	2.70	0.70	66.50	166	93E
127	08	SBD	29.708	A	SARATOGA SPRINGS RD	730	76	10.41	23	2	1	50	30.10	2.80	0.70	66.40	18	93E
127	09	INY	0	A	SAN BERNARDINO/INYO COUNTY LINE	750	102	13.60	10	10	5	77	10.00	10.00	5.00	75.00	29	07V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
127	09	INY	14.749	B	SHOSHONE, SOUTH JCT. RTE. 178 EAST	860	100	11.58	21	11	9	59	20.91	10.91	9.09	59.09	23	08E
127	09	INY	41.99	B	SOUTH OF STATELINE RD	280	87	31.07	19	39	15	14	21.84	44.83	17.24	16.09	11	13V
127	09	INY	42.149	B	JCT. RTE. 190 WEST	1,200	258	21.43	17	14	14	213	6.70	5.30	5.30	82.70	77	07V
127	09	INY	42.149	A	JCT. RTE. 190 WEST	630	86	13.71	11	3	1	71	13.00	3.00	1.00	83.00	25	07V
127	09	INY	49.42	B	NEVADA STATE LINE	600	180	30.00	11	7	11	151	6.00	4.00	6.00	84.00	55	94V
128	01	MEN	0	A	JCT. RTE. 1	1,700	303	17.81	138	106	32	27	45.61	35.00	10.53	8.77	29	06E
128	01	MEN	11.67	A	FLYNN CREEK RD	2,000	300	15.00	137	105	32	26	45.70	35.00	10.53	8.77	28	06E
128	01	MEN	29.576	B	JCT. RTE. 253 EAST	4,300	254	5.94	116	89	27	22	45.61	35.00	10.53	8.77	24	06E
128	01	MEN	29.576	A	JCT. RTE. 253 EAST	2,000	248	12.39	113	87	26	22	45.61	35.00	10.53	8.77	23	06E
128	04	SON	L4.86	A	CLOVERDALE, NORTH JCT. RTE. 101	2,650	226	8.53	112	45	0	69	49.48	19.79	0.00	30.73	32	99V
128	04	SON	11.49	B	ALEXANDER VALLEY RD	2,550	123	4.84	62	28	1	32	50.00	22.83	1.09	26.09	16	99V
128	04	SON	11.49	A	ALEXANDER VALLEY RD	4,050	237	5.86	121	46	15	55	50.98	19.61	6.27	23.14	30	99V
128	04	NAP	2.66	B	TUBBS LANE	2,750	211	7.70	132	16	3	60	62.20	7.70	1.60	28.50	27	93E
128	04	NAP	4.55	B	CALISTOGA, JCT. RTE. 29	11,000	413	3.75	198	83	29	103	47.91	20.16	7.07	24.87	54	99V
128	04	NAP	4.56	A	CALISTOGA, JCT. RTE. 29	3,250	167	5.14	75	20	13	59	44.91	11.98	7.78	35.33	27	02V
128	04	NAP	15.79	A	LOWER CHILES VALLEY RD	1,400	395	28.20	229	66	17	83	58.00	16.60	4.40	21.00	45	93E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
128	04	NAP	23.896	B	JCT. RTE. 121 SOUTH	2,600	251	9.60	147	56	3	45	58.70	22.30	1.10	17.90	26	93V
128	04	NAP	23.896	A	JCT. RTE. 121 SOUTH	1,400	126	9.00	60	29	6	31	48.00	22.90	4.70	24.40	16	93V
128	03	YOL	4.59	A	COUNTY RD 86	2,000	119	5.95	74	19	13	13	62.18	15.97	10.92	10.92	11	14V
128	03	YOL	8.77	B	WINTERS, RAILROAD RD	9,400	329	3.50	129	64	4	132	39.30	19.50	1.10	40.10	57	89V
128	03	YOL	9.835	B	JCT. RTE. 505	12,400	940	7.58	131	340	293	176	13.90	36.16	31.21	18.73	140	05V
129	05	SCR	L0	A	JCT. RTE. 1	20,300	1,177	5.80	545	131	28	473	46.30	11.10	2.40	40.20	198	03E
129	05	SCR	0.54	B	WATSONVILLE, BLACKBURN RD	21,000	2,478	11.80	1,313	134	112	919	53.00	5.40	4.50	37.10	392	03E
129	05	SCR	0.54	A	WATSONVILLE, BLACKBURN RD	13,000	1,988	15.30	899	129	91	869	45.20	6.50	4.60	43.70	357	03E
129	05	SCR	7.2	B	ROGGE LANE	10,000	2,041	20.40	749	133	45	1,114	36.70	6.50	2.20	54.60	429	03E
129	05	SBT	R2.644	B	JCT. RTE. 101	10,000	2,781	27.80	856	234	181	1,510	30.80	8.40	6.50	54.30	599	03E
130	04	SCL	3.66	B	MOUNT HAMILTON RD	7,000	129	1.85	87	40	2	0	67.26	30.97	1.77	0.00	7	04V
130	04	SCL	3.66	A	MOUNT HAMILTON RD	2,300	68	2.95	48	18	2	0	70.77	26.15	3.08	0.00	4	04V
130	04	SCL	6.06	B	CLAYTON RD	820	37	4.50	30	7	0	0	82.40	17.60	0.00	0.00	2	98E
130	04	SCL	22.503	B	MOUNT HAMILTON	190	29	15.26	26	3	0	0	88.20	11.80	0.00	0.00	1	98E
131	04	MRN	0	A	JCT. RTE. 101	26,500	670	2.53	505	125	20	20	75.31	18.71	3.04	2.93	39	05V
132	10	SJ	0	A	JCT. RTE. 580	13,200	2,377	18.00	307	383	102	1,585	12.90	16.10	4.30	66.70	608	93E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
132	10	SJ	3.24	B	JCT. RTE. 5	13,000	2,341	18.00	302	377	101	1,561	12.90	16.10	4.30	66.70	599	93E
132	10	SJ	3.24	A	JCT. RTE. 5	14,100	2,594	18.40	371	488	96	1,639	14.30	18.80	3.70	63.20	637	93E
132	10	SJ	R5.86	A	VERNALIS, JCT. RTE. 33	10,900	1,733	15.90	386	286	19	1,042	22.30	16.50	1.10	60.10	402	93E
132	10	STA	14.732	B	MODESTO, JCT. RTE. 99	14,300	1,716	12.00	172	206	120	1,218	10.00	12.00	7.00	71.00	463	01E
132	10	STA	14.732	A	MODESTO, JCT. RTE. 99	10,400	1,228	11.80	323	188	20	697	26.30	15.30	1.60	56.80	272	93E
132	10	STA	17.14	A	EL VISTA AVE	19,200	1,881	9.80	664	327	41	849	35.30	17.40	2.20	45.10	352	85V
132	10	STA	28	B	HICKMAN RD/F RD	7,900	956	12.10	401	109	78	368	41.90	11.40	8.20	38.50	162	89V
132	10	STA	28	A	HICKMAN RD/F RD	7,200	677	9.40	302	118	48	209	44.60	17.50	7.10	30.80	101	93E
132	10	STA	35.98	A	ROBERTS FERRY RD	1,850	121	6.60	58	28	7	28	47.50	23.20	6.10	23.20	15	93E
132	10	MPA	18.746	B	COULTERVILLE, JCT. RTE. 49	830	33	4.00	16	10	2	5	49.60	29.70	4.80	15.90	3	93E
133	12	ORA	0	A	LAGUNA BEACH, JCT. RTE. 1	21,900	747	3.41	524	130	33	60	70.14	17.43	4.43	8.00	56	98E
133	12	ORA	3.416	B	LAGUNA BEACH, EL TORO RD	37,700	430	1.14	273	105	21	31	63.41	24.39	4.88	7.32	33	00E
133	12	ORA	3.416	A	LAGUNA BEACH, EL TORO RD	19,800	486	2.46	289	125	24	48	59.41	25.74	4.95	9.90	42	00E
133	12	ORA	8.376	B	JCT. RTE. 405, SAN DIEGO FWY	34,600	1,301	3.76	888	244	79	90	68.26	18.76	6.10	6.88	96	00E
133	12	ORA	8.376	A	JCT. RTE. 405, SAN DIEGO FWY	34,600	1,568	4.53	925	311	81	251	59.00	19.83	5.17	16.00	159	00E
133	12	ORA	11.897	B	IRVINE BLVD	47,100	1,502	3.19	822	329	197	154	54.74	21.90	13.14	10.22	141	01E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	AADT By Axle 4	TOTAL By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	AADT By Axle 4	AADT By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
134	07	LA	0	A	LOS ANGELES, JCT. RTES. 101/170, VENTURA/HOLLYWOOD FWYS	186,000	9,875	5.31	6,468	986	443	1,978	65.49	9.98	4.49	20.03	1,065	12E
134	07	LA	1.359	O	FORMAN AVE	212,000	9,412	4.44	5,520	1,271	762	1,859	58.64	13.50	8.10	19.75	1,064	13V
134	07	LA	R5.47	B	LOS ANGELES, JCT. RTE. 5	101,500	5,177	5.10	3,390	517	233	1,037	65.49	9.98	4.50	20.03	1,116	12E
134	07	LA	R5.47	A	LOS ANGELES, JCT. RTE. 5	116,000	4,987	4.30	2,703	437	214	1,633	54.19	8.77	4.30	32.74	1,460	12E
134	07	LA	R8.963	B	GLENDALE, JCT. RTE. 2	227,000	9,762	4.30	5,289	856	421	3,196	54.19	8.77	4.31	32.74	1,428	12E
134	07	LA	R8.963	A	GLENDALE, JCT. RTE. 2	203,000	5,381	2.65	2,345	860	278	1,898	43.59	15.98	5.17	35.27	857	11E
134	07	LA	R12.36	B	PASADENA, SAN RAFAEL AVE	212,000	5,130	2.42	2,236	820	265	1,809	43.59	15.98	5.17	35.27	817	11V
134	07	LA	R13.341	B	PASADENA, JCT. RTES. 210/710	211,000	5,318	2.52	2,318	850	275	1,875	43.59	15.98	5.17	35.27	847	11E
135	05	SB	0	A	LOS ALAMOS, JCT. RTE. 101	4,900	636	12.98	293	73	47	223	46.07	11.55	7.37	35.01	101	12E
135	05	SB	9.095	B	CABRILLO HWY, JCT OLD ROUTE 1	1,750	358	20.48	141	59	89	69	39.41	16.45	24.80	19.34	47	12V
135	05	SB	M11.722	B	SOUTH JCT. RTE. 1	3,150	645	20.48	254	106	160	125	39.41	16.45	24.80	19.34	85	12E
135	05	SB	R9.1	A	ORCUTT, NORTH JCT. RTE. 1	10,600	2,120	20.00	827	339	509	445	39.00	16.00	24.00	21.00	288	12E
135	05	SB	15.772	B	SANTA MARIA, JCT. RTE. 166, MAIN RD	24,500	1,225	5.00	735	159	74	257	60.00	13.00	6.00	21.00	140	12E
135	05	SB	15.772	A	SANTA MARIA, JCT. RTE. 166, MAIN RD	24,700	1,236	5.00	729	161	74	272	59.00	13.00	6.00	22.00	145	12E
135	05	SB	17.806	B	SANTA MARIA, JCT. RTE. 101	20,100	1,005	5.00	593	141	60	211	59.00	14.00	6.00	21.00	115	12E
136	09	INY	0	A	JCT. RTE. 395	610	16	2.40	7	7	0	2	43.80	43.70	0.00	12.50	2	97V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
136	09	INY	17.73	B	JCT. RTE. 190	490	12	2.55	5	3	3	1	44.00	22.00	22.00	12.00	1	03V
137	06	KIN	0	A	JCT. RTE. 43	2,600	135	5.19	82	17	9	27	60.74	12.59	6.67	20.00	15	14V
137	06	TUL	7.2	B	RD 228	3,150	218	6.92	104	31	16	67	47.71	14.22	7.34	30.73	32	14V
137	06	TUL	7.2	A	RD 228	2,000	120	6.00	58	17	8	37	48.33	14.17	6.67	30.83	18	14V
137	06	TUL	14.26	B	TULARE, SOUTH WEST RD	5,000	270	5.40	155	40	27	48	57.41	14.81	10.00	17.78	30	14V
137	06	TUL	14.26	A	TULARE, SOUTH WEST RD	5,700	469	8.23	170	46	33	220	36.25	9.81	7.04	46.91	91	14V
137	06	TUL	R15.78	B	TULARE, M RD	5,600	268	4.79	169	50	31	18	63.06	18.66	11.57	6.72	21	13V
137	06	TUL	16.628	B	TULARE, JCT. RTE. 99	23,500	1,657	7.05	876	311	285	185	52.87	18.77	17.20	11.16	165	14V
137	06	TUL	17.511	B	TULARE, JCT. RTE. 63 NORTH	15,600	1,286	8.24	572	186	190	338	44.48	14.46	14.77	26.28	182	14V
137	06	TUL	17.511	A	TULARE, JCT. RTE. 63 NORTH	12,500	2,625	21.00	1,785	131	79	630	68.00	5.00	3.00	24.00	303	04E
137	06	TUL	20.461	A	LOVERS LANE, RD 140	9,900	1,001	10.11	266	331	118	286	26.56	33.08	11.79	28.57	159	14E
137	06	TUL	27.396	B	JCT. RTE. 65	10,600	755	7.12	358	106	82	209	47.42	14.04	10.86	27.68	106	14V
138	07	LA	0	A	JCT. RTE. 5	1,600	329	20.57	22	18	8	281	6.78	5.42	2.35	85.45	201	03E
138	07	LA	36.874	B	JCT. RTE. 14 NORTH	3,800	537	14.10	37	33	13	454	6.84	6.15	2.39	84.62	163	02V
138	07	LA	43.418	A	PALMDALE, JCT. RTE. 14 SOUTH	31,000	1,671	5.39	902	319	107	343	53.96	19.11	6.39	20.54	195	03V
138	07	LA	51.41	B	PALMDALE, PEARLBLOSSOM HWY/AVE T	14,500	1,030	7.10	206	166	80	578	20.01	16.15	7.74	56.10	234	03V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
138	07	LA	51.41	A	PALMDALE, PEARLBLOSSOM HWY/AVE T	18,100	1,690	9.34	785	414	165	326	46.45	24.50	9.76	19.29	202	02V
138	07	LA	69.3	B	JCT. RTE. 18, PALMDALE RD	14,000	1,343	9.59	478	179	129	557	35.61	13.31	9.57	41.51	244	02E
138	07	LA	69.3	A	JCT. RTE. 18, PALMDALE RD	9,200	876	9.52	318	117	75	366	36.30	13.36	8.56	41.78	159	02V
138	07	LA	74.973	O	LOS ANGELES/SAN BERNARDINO COUNTY LINE	9,500	904	9.52	328	121	77	378	36.30	13.36	8.56	41.78	164	02E
138	08	SBD	0	O	LOS ANGELES/SAN BERNARDINO COUNTY LINE	9,500	904	9.52	328	121	77	378	36.30	13.36	8.56	41.78	164	02E
138	08	SBD	6.662	B	JCT. RTE. 2 WEST	18,400	2,540	13.80	1,163	84	51	1,242	45.80	3.30	2.00	48.90	484	93E
138	08	SBD	R15.203	B	JCT. RTE. 15	17,800	1,888	10.60	1,091	72	38	687	57.80	3.80	2.00	36.40	287	92V
138	08	SBD	R15.203	A	JCT. RTE. 15	4,300	555	12.90	489	55	11	0	88.10	9.90	2.00	0.00	24	88E
138	08	SBD	R23.959	A	JCT. RTE. 173 EAST	1,600	203	12.70	170	21	8	4	83.70	10.20	4.10	2.00	10	88E
138	08	SBD	R37.848	B	JCT. RTE. 18	7,100	391	5.50	370	8	7	6	94.60	2.00	1.90	1.50	17	88E
139	02	LAS	0	A	SUSANVILLE, JCT. RTE. 36	5,800	71	1.22	14	33	6	18	19.72	46.48	8.45	25.35	11	13E
139	02	LAS	1.42	B	LASSEN COLLEGE	2,800	45	1.61	12	13	4	16	26.67	28.89	8.89	35.56	8	13E
139	02	LAS	2.34	B	SUSANVILLE DUMP	780	50	6.41	16	8	4	22	32.00	16.00	8.00	44.00	9	13V
139	02	LAS	2.34	A	SUSANVILLE DUMP	500	39	7.80	10	5	2	22	25.64	12.82	5.13	56.41	9	13V
139	02	LAS	61.46	B	COUNTY RD A-2	470	42	8.94	9	4	2	27	21.43	9.52	4.76	64.29	10	14V
139	02	LAS	61.46	A	COUNTY RD A-2	320	36	11.25	12	11	3	10	33.33	30.56	8.33	27.78	5	14V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
139	02	MOD	0.23	B	ADIN, SOUTH JCT RTE 299	520	32	6.15	0	17	3	12	0.00	53.13	9.38	37.50	6	14V
139	02	MOD	17.35	A	LOOKOUT/HACKMORE RDS	1,050	341	32.48	20	30	10	281	5.87	8.80	2.93	82.40	102	14V
139	02	MOD	44.505	B	NEWELL	1,150	386	33.57	66	28	11	281	17.10	7.25	2.85	72.80	103	14V
139	02	SIS	0	A	MODOC/SISKIYOU COUNTY LINE	2,000	333	16.65	42	35	16	240	12.61	10.51	4.80	72.07	90	14V
139	02	SIS	1.04	O	TULELAKE, EAST/WEST RDS	2,600	342	13.15	48	38	15	241	14.00	11.00	4.50	70.50	91	14E
139	02	SIS	5.043	B	OREGON STATE LINE, JCT. RTE. 161 WEST	2,400	352	14.67	52	39	15	246	14.77	11.08	4.26	69.89	92	14V
140	10	MER	0	A	JCT. RTE. 5	850	106	12.40	23	19	7	57	21.90	17.70	6.20	54.20	23	97E
140	10	MER	4.194	B	GUSTINE, WEST JCT. RTE. 33	1,400	175	12.50	38	30	11	96	21.90	17.10	6.00	55.00	39	97E
140	10	MER	4.353	A	GUSTINE, WEST JCT. RTE. 33	4,950	693	14.00	118	55	35	485	17.00	8.00	5.00	70.00	182	98V
140	10	MER	6.06	A	GUSTINE, EAST JCT. RTE. 33	3,600	428	11.90	104	62	24	238	24.20	14.60	5.60	55.60	95	97E
140	10	MER	16.22	B	JCT. RTE. 165	3,400	357	10.50	98	69	14	176	27.40	19.20	4.00	49.40	73	97E
140	10	MER	16.22	A	JCT. RTE. 165	3,350	389	11.60	54	75	11	249	13.80	19.40	2.80	64.00	96	97V
140	10	MER	35.78	B	MERCED, JCT. RTES. 99/59	14,200	568	4.00	85	131	108	244	15.00	23.00	19.00	43.00	115	98V
140	10	MER	35.79	A	MERCED, JCT. RTES. 99/59	14,700	882	6.00	194	247	168	273	22.00	28.00	19.00	31.00	148	98V
140	10	MER	37.4	B	MERCED, SANTA FE AVE	10,400	375	3.60	98	168	29	80	26.10	44.90	7.70	21.30	51	97V
140	10	MER	43.7	A	PLANADA RD	6,500	715	11.00	45	212	26	432	6.30	29.70	3.60	60.40	174	97V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
140	10	MPA	9.5	B	HORNITOS RD	4,250	200	4.70	30	61	8	101	15.00	30.60	4.00	50.40	43	97V
140	10	MPA	21.224	B	MARIPOSA, SOUTH JCT. RTE. 49	4,350	120	2.78	40	42	7	31	33.30	35.00	5.70	26.00	17	97V
140	10	MPA	21.224	A	MARIPOSA, SOUTH JCT. RTE. 49	9,600	230	2.39	68	97	13	52	29.60	42.30	5.50	22.60	31	97V
140	10	MPA	22.001	B	MARIPOSA, JCT RTE 49 NORTH	7,900	306	3.89	80	100	19	107	26.10	32.70	6.30	34.90	52	97V
140	10	MPA	22.001	A	MARIPOSA, JCT RTE 49 NORTH	5,800	261	4.50	64	116	20	61	24.40	44.40	7.70	23.50	37	97V
140	10	MPA	34.07	B	BRICEBURG STATION	1,250	138	11.04	20	35	2	81	14.60	25.30	1.70	58.40	32	97V
140	10	MPA	51.803	B	YOSEMITE NATIONAL PARK	1,400	71	5.10	12	36	2	21	17.50	50.00	3.30	29.20	11	97V
142	12	ORA	R0.753	A	JCT. RTE. 90, IMPERIAL HWY	15,000	1,395	9.30	844	188	151	212	60.50	13.50	10.80	15.20	142	79E
142	12	ORA	6.35	B	ORANGE/SAN BERNARDINO COUNTY LINE	13,600	109	0.80	94	15	0	0	85.90	14.10	0.00	0.00	5	79E
142	08	SBD	5.782	B	JCT. RTE. 71	37,000	3,330	9.00	2,764	233	63	270	83.00	7.00	1.90	8.10	221	77V
144	05	SB	1.953	B	SANTA BARBARA, JCT. RTE. 192	3,300	32	1.00	30	1	0	1	91.50	4.30	0.00	4.20	1	03E
145	06	FRE	0	A	JCT. RTES. 5 AND 33	2,500	537	21.48	123	57	32	325	22.91	10.61	5.96	60.52	126	13V
145	06	FRE	13.212	B	JCT. RTE. 269	3,900	844	21.64	292	150	36	366	34.60	17.77	4.27	43.36	156	13V
145	06	FRE	35.149	A	KERMAN, JCT. RTE. 180	8,500	931	10.95	400	135	106	290	42.96	14.50	11.39	31.15	142	13V
145	06	MAD	9.077	B	MADERA, JCT. RTE. 99	15,000	813	5.42	244	130	97	342	30.01	15.99	11.93	42.07	153	14E
145	06	MAD	11.02	B	MADERA, TOZER RD	10,700	1,000	9.35	450	250	170	130	45.00	25.00	17.00	13.00	109	13E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
145	06	MAD	11.02	A	MADERA, TOZER RD	8,300	1,087	13.10	495	272	185	135	45.54	25.02	17.02	12.42	116	13V
145	06	MAD	25.459	B	JCT. RTE. 41	5,200	318	6.12	186	49	33	50	58.49	15.41	10.38	15.72	33	13V
146	05	MON	3.48	B	METZ RD	2,700	405	15.00	142	134	0	129	35.10	33.10	0.00	31.80	62	03E
146	05	MON	3.48	A	METZ RD	270	10	3.64	10	0	0	0	100.00	0.00	0.00	0.00	0	03E
146	05	SBT	15.152	B	JCT. RTE. 25	325	8	2.50	5	3	0	0	66.70	33.30	0.00	0.00	0	03E
147	02	PLU	0	A	CANYON DAM, JCT. RTE. 89	860	132	15.35	26	43	3	60	19.70	32.58	2.27	45.45	26	13V
147	02	PLU	7.37	B	BIG SPRINGS RD	1,400	119	8.50	18	39	2	60	15.13	32.77	1.68	50.42	25	13V
147	02	PLU	9.891	B	PLUMAS/LASSEN COUNTY LINE	1,350	115	8.52	19	35	2	59	16.52	30.43	1.74	51.30	25	13E
147	02	LAS	1.14	A	COUNTY RD A-21	710	86	12.11	14	22	2	48	16.28	25.58	2.33	55.81	19	13V
147	02	LAS	1.79	B	JCT. RTE. 36	710	86	12.11	14	22	2	48	16.28	25.58	2.33	55.81	19	13V
150	05	SB	R0	A	CARPINTERIA, JCT. RTE. 101	5,100	341	6.69	222	59	38	22	65.19	17.21	11.29	6.31	26	13V
150	05	SB	2.197	O	SANTA BARBARA/VENTURA COUNTY LINE	2,750	55	2.00	31	12	6	6	56.90	22.41	10.34	10.34	5	02V
150	07	VEN	0	O	SANTA BARBARA/VENTURA COUNTY LINE	2,750	55	2.00	31	12	6	6	56.90	22.41	10.34	10.34	5	02V
150	07	VEN	R14.406	B	JCT. RTE. 33 SOUTH, VENTURA AVE	10,200	197	1.93	102	53	34	8	51.76	27.14	17.09	4.02	16	02V
150	07	VEN	R14.406	A	JCT. RTE. 33 SOUTH, VENTURA AVE	19,400	363	1.87	139	59	22	143	38.18	16.31	6.14	39.37	63	03E
150	07	VEN	16.577	B	OJAI, JCT. RTE. 33 NORTH, MARICOPA HWY	18,800	411	2.19	157	67	25	162	38.18	16.31	6.14	39.37	71	03V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
150	07	VEN	16.577	A	OJAI, JCT. RTE. 33 NORTH, MARICOPA HWY	22,500	716	3.18	332	192	156	36	46.34	26.83	21.74	5.09	65	03V
150	07	VEN	18.86	O	OJAI EAST CITY LIMITS	6,500	95	1.44	50	19	6	20	52.75	19.90	6.16	21.19	11	03V
150	07	VEN	31.95	O	SANTA PAULA, NORTH CITY LIMIT	3,650	139	3.81	53	26	23	37	38.10	18.62	16.70	26.58	20	03V
150	07	VEN	34.398	B	SANTA PAULA, JCT. RTE. 126, SANTA PAULA FWY	15,300	442	2.89	179	107	63	93	40.55	24.10	14.29	21.06	57	03V
151	02	SHA	0	A	SHASTA DAM	240	16	6.23	13	2	1	0	86.21	10.34	3.45	0.00	1	12E
151	02	SHA	3.781	A	LAKE BLVD	1,550	72	4.65	49	5	2	16	68.06	6.94	2.78	22.22	8	12V
151	02	SHA	4.45	A	TOYON	2,250	104	4.65	71	7	3	23	68.06	6.94	2.78	22.22	12	12E
151	02	SHA	5.62	B	BEGIN COUPLET AT ASHBY RD	4,600	149	3.24	44	29	26	50	29.20	19.58	17.52	33.71	25	12E
151	02	SHA	5.993	A	ON SHASTA DAM BLVD; DIVIDED HWY FACILITY	8,700	282	3.24	71	83	16	112	25.18	29.43	5.67	39.72	51	12V
151	02	SHA	R6.924	B	JCT. RTE. 5, PROJECT CITY	12,400	402	3.24	101	118	23	160	25.18	29.43	5.67	39.72	73	12E
152	05	SCR	T0.31	A	WATSONVILLE, JCT. RTE. 1	26,700	935	3.50	750	141	2	42	80.20	15.10	0.20	4.50	54	03E
152	05	SCR	0.714	A	BECK AVE	16,300	554	3.40	470	63	5	16	84.90	11.40	0.90	2.80	29	03E
152	05	SCR	R1.995	B	HOLOHAN/COLLEGE RDS	16,300	767	4.70	681	51	7	28	88.90	6.60	0.90	3.60	39	03E
152	04	SCL	5.03	B	WATSONVILLE RD	6,300	271	4.30	227	18	6	20	83.90	6.60	2.30	7.20	17	98E
152	04	SCL	9.43	B	MONTEREY RD	18,400	572	3.11	377	69	33	93	65.87	12.11	5.69	16.33	56	01V
152	04	SCL	M10.277	B	GILROY, JCT. RTE. 101	38,500	2,664	6.92	1,635	280	168	581	61.39	10.51	6.30	21.80	308	01V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
152	04	SCL	R9.914	A	GILROY, JCT. RTE. 101	25,500	2,374	9.31	634	190	57	1,493	26.71	8.00	2.40	62.89	563	01V
152	04	SCL	12.81	B	FERGUSON RD	19,000	2,051	10.80	279	137	45	1,590	13.60	6.70	2.20	77.50	578	98E
152	04	SCL	12.81	A	FERGUSON RD	23,100	3,165	13.70	475	199	92	2,399	15.00	6.30	2.90	75.80	876	98E
152	04	SCL	R21.977	B	JCT. RTE. 156 SOUTH	21,000	2,525	12.03	373	60	39	2,053	14.76	2.37	1.53	81.26	733	98V
152	04	SCL	R21.977	A	JCT. RTE. 156 SOUTH	34,000	5,785	17.02	915	153	109	4,608	15.81	2.65	1.89	79.63	1,652	98V
152	04	SCL	R26.77	O	PACHECO CREEK BRIDGE	31,000	4,929	15.90	749	276	163	3,741	15.20	5.60	3.30	75.90	1,366	96V
152	10	MER	13.848	A	JCT. RTE. 5	27,000	4,589	17.00	968	431	234	2,956	21.10	9.40	5.10	64.40	1,128	97E
152	10	MER	21.272	B	LOS BANOS, JCT. RTE. 165	28,000	2,790	9.96	892	166	73	1,659	31.97	5.95	2.60	59.48	630	03V
152	10	MER	21.272	A	LOS BANOS, JCT. RTE. 165	33,500	3,021	9.02	1,157	121	57	1,686	38.30	4.00	1.90	55.80	642	07V
152	10	MER	23.915	B	LOS BANOS, SANTA FE RD	18,700	2,524	13.50	953	107	52	1,412	37.74	4.24	2.06	55.92	538	14E
152	10	MER	R32.366	B	DOS PALOS WYE, EAST JCT. RTE. 33	18,800	2,934	15.60	666	311	59	1,898	22.70	10.60	2.00	64.70	715	95E
152	10	MER	R32.366	A	DOS PALOS WYE, EAST JCT. RTE. 33	16,400	2,132	13.00	192	192	149	1,599	9.00	9.00	7.00	75.00	598	98V
152	06	MAD	R0	A	MERCED/MADERA COUNTY LINE	16,100	3,381	21.00	676	304	203	2,198	20.00	9.00	6.00	65.00	840	04E
152	06	MAD	10.799	B	JCT. RTE. 233 NORTHWEST	15,500	3,720	24.00	744	335	223	2,418	20.00	9.00	6.00	65.00	924	04E
152	06	MAD	10.799	A	JCT. RTE. 233 NORTHWEST	12,400	2,976	24.00	863	149	89	1,875	29.00	5.00	3.00	63.00	704	04E
152	06	MAD	15.634	B	CALIFA, JCT. RTE. 99	15,900	3,816	24.00	1,107	191	114	2,404	29.00	5.00	3.00	63.00	902	04E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
153	03	ED	0	A	JCT. RTE. 49	2,400	85	3.54	49	18	12	6	57.14	21.43	14.29	7.14	7	06E
153	03	ED	0.55	B	MARSHALL'S MONUMENT	110	4	3.64	2	1	1	0	50.00	25.00	25.00	0.00	0	06E
154	05	SB	R8.11	B	JCT. RTE. 246 WEST	12,400	993	8.00	635	149	40	169	64.00	15.00	4.00	17.00	100	13E
154	05	SB	R8.11	A	JCT. RTE. 246 WEST	12,500	750	6.00	540	120	30	60	72.00	16.00	4.00	8.00	55	13E
154	05	SB	23.38	B	STAGECOACH RD	13,200	660	5.00	541	53	26	40	82.00	8.00	4.00	6.00	41	13E
154	05	SB	R31.551	B	JCT. RTE. 192 EAST	15,700	628	4.00	502	63	19	44	80.00	10.00	3.00	7.00	41	13E
154	05	SB	R31.551	A	JCT. RTE. 192 EAST	17,300	784	4.53	403	103	92	186	51.41	13.19	11.71	23.69	101	13V
154	05	SB	32.285	B	JCT. RTE. 101	17,300	784	4.53	403	103	92	186	51.41	13.19	11.71	23.69	101	13V
155	06	KER	0	A	DELANO ON ELLINGTON RD AT 9th AVE AND THE OFF/ON RAMPS FOR	4,650	413	8.88	196	109	56	52	47.46	26.39	13.56	12.59	43	12V
155	06	KER	R0	A	DELANO, JCT. RTE. 99	15,500	1,085	7.00	857	33	11	184	79.00	3.00	1.00	17.00	98	06E
155	06	KER	R10.99	B	JCT. RTE. 65	400	89	22.25	43	9	6	31	48.31	10.11	6.74	34.83	14	12E
155	06	KER	R10.99	A	JCT. RTE. 65	160	34	21.25	19	6	6	3	55.88	17.65	17.65	8.82	3	12V
155	06	KER	30.313	A	JCT OLD ROUTE 155 AT WOODY RD	195	34	17.44	19	6	6	3	55.88	17.65	17.65	8.82	3	12E
155	06	KER	38.25	A	GLENVILLE, GRANITE RD	340	51	15.00	28	9	9	5	56.00	17.50	17.50	9.00	5	12E
155	06	KER	R60.637	B	WOFFORD BLVD	1,750	140	8.00	121	9	6	4	86.43	6.43	4.29	2.86	7	12V
155	06	KER	R60.637	A	WOFFORD BLVD	6,300	653	10.37	518	70	46	19	79.33	10.72	7.04	2.91	38	12V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
155	06	KER	R70.991	B	JCT. RTE. 178	5,800	653	11.26	518	70	46	19	79.33	10.72	7.04	2.91	38	12V
156	05	MON	R0.167	A	JCT. RTE. 1	30,000	2,520	8.40	948	219	73	1,280	37.60	8.70	2.90	50.80	506	03E
156	05	MON	R1.109	A	JCT. RTE. 183	31,000	2,480	8.00	992	236	79	1,173	40.00	9.50	3.20	47.30	473	03E
156	05	MON	T5.185	B	SOUTH JCT. RTE. 101	29,000	2,465	8.50	991	229	84	1,161	40.20	9.30	3.40	47.10	469	03E
156	05	SBT	3.022	A	ALAMEDA RD	23,700	3,365	14.20	1,063	273	172	1,857	31.60	8.10	5.10	55.20	728	97E
158	09	MNO	0	A	JUNE LAKE JCT, SOUTH JCT. RTE. 395	1,500	26	1.73	7	8	8	3	26.00	32.00	32.00	10.00	3	03V
158	09	MNO	3.81	O	SKI LIFT RD	1,700	26	1.50	17	2	0	7	66.70	8.30	0.00	25.00	3	97V
158	09	MNO	15.836	B	GRANT LAKE JCT, NORTH JCT. RTE. 395	400	12	3.00	3	3	3	3	25.00	25.00	25.00	25.00	2	03V
160	04	CC	0	A	JCT VICTORY HWY	11,100	1,456	13.11	323	292	197	644	22.22	20.04	13.51	44.23	289	00V
160	04	CC	0.486	A	WILBUR AVE	12,300	802	6.52	280	89	34	399	34.86	11.12	4.20	49.81	161	00V
160	04	CC	1.327	B	CONTRA COSTA/SACRAMENTO COUNTY LINE	12,300	1,353	11.00	354	99	23	877	26.20	7.30	1.70	64.80	327	97E
160	03	SAC	L10.783	B	JCT. RTE. 12	15,000	1,395	9.30	251	177	45	922	18.00	12.70	3.20	66.10	350	95V
160	03	SAC	R0	A	JCT. RTE. 12	5,400	400	7.41	68	125	113	94	16.89	31.37	28.15	23.59	63	05E
160	03	SAC	5.95	B	SACRAMENTO RIVER, ISLETON BRIDGE	3,950	378	9.56	64	119	106	89	16.89	31.37	28.15	23.59	59	05E
160	03	SAC	5.95	A	SACRAMENTO RIVER, ISLETON BRIDGE	2,800	116	4.14	74	12	8	22	63.79	10.34	6.90	18.97	12	14V
160	03	SAC	11.46	B	RYDE, JCT. RTE. 220 WEST	2,150	135	6.30	34	26	5	70	25.00	19.40	4.00	51.60	28	95V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
160	03	SAC	11.46	A	RYDE, JCT. RTE. 220 WEST	3,150	278	8.83	180	40	27	31	64.75	14.39	9.71	11.15	25	14V
160	03	SAC	14.16	B	WALNUT GROVE, WALNUT GROVE BRIDGE	3,100	226	7.30	43	46	10	127	18.90	20.20	4.60	56.30	51	95V
160	03	SAC	14.16	A	WALNUT GROVE, WALNUT GROVE BRIDGE	2,750	201	7.30	36	42	10	113	17.80	21.00	4.80	56.40	46	95V
160	03	SAC	16.92	B	LEARY RD	1,450	114	7.90	16	18	4	76	14.00	16.00	3.70	66.30	29	95V
160	03	SAC	16.92	A	LEARY RD	1,500	111	7.30	13	17	4	77	11.70	15.00	3.20	70.10	29	95V
160	03	SAC	26.25	B	HOOD-FRANKLIN RD	2,137	68	3.18	31	10	7	20	45.59	14.71	10.29	29.41	10	14V
160	03	SAC	34.07	A	FREEPORT BRIDGE RD	6,400	191	3.00	89	56	27	19	46.50	29.30	14.10	10.10	19	96E
160	03	SAC	46.581	B	SACRAMENTO, JCT. RTE. 51	36,000	2,160	6.00	1,564	354	63	179	72.40	16.40	2.90	8.30	158	84E
161	02	SIS	0.037	A	JCT. RTE. 97	500	89	17.80	8	7	3	71	8.99	7.87	3.37	79.78	26	14V
161	02	SIS	17.31	B	HILL RD	880	149	16.93	23	19	10	97	15.44	12.75	6.71	65.10	37	14V
161	02	SIS	19.361	B	JCT. RTE. 139	910	162	17.80	15	13	5	129	9.26	8.02	3.09	79.63	47	14E
162	01	MEN	R0	A	JCT. RTE. 101	840	112	13.33	56	19	9	28	50.00	16.67	8.33	25.00	15	06E
162	01	MEN	34.045	B	NEAR SHORT CREEK BRIDGE	400	48	12.00	34	6	0	8	71.00	12.90	0.00	16.10	5	91E
162	03	GLE	37.648	A	COUNTY RD 307	200	20	10.00	8	1	1	10	40.00	5.00	5.00	50.00	4	07E
162	03	GLE	65.523	B	WILLOWS, JCT. RTE. 5	8,800	389	4.43	226	50	31	82	58.06	12.90	8.06	20.97	45	00E
162	03	GLE	65.523	A	WILLOWS, JCT. RTE. 5	8,700	355	4.08	206	46	29	74	58.06	12.90	8.06	20.97	41	00E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
162	03	GLE	67.106	A	WILLOWS, FIRST RD	2,750	248	9.00	99	22	17	110	40.00	8.89	6.67	44.44	46	00E
162	03	GLE	76.27	B	JCT. RTE. 45	2,050	205	10.00	86	22	11	86	42.11	10.53	5.26	42.11	36	00E
162	03	GLE	76.28	A	JCT. RTE. 45	2,400	482	20.10	65	36	12	369	13.43	7.46	2.49	76.62	135	07E
162	03	BUT	6.66	B	RICHVALE SOUTH HWY	1,500	303	20.20	41	23	8	231	13.43	7.46	2.49	76.62	84	07E
162	03	BUT	6.66	A	RICHVALE SOUTH HWY	1,050	211	20.10	28	16	5	162	13.43	7.46	2.49	76.62	59	07E
162	03	BUT	9.726	B	JCT. RTE. 99	1,050	211	20.10	28	16	5	162	13.43	7.46	2.49	76.62	59	07E
162	03	BUT	R9.726	A	JCT. RTE. 99	2,500	244	9.74	109	51	39	45	44.49	20.91	15.97	18.63	30	00E
162	03	BUT	15.831	B	OROVILLE, JCT. RTE. 70	13,200	1,209	9.16	247	432	370	160	20.41	35.71	30.61	13.27	158	00E
162	03	BUT	17.142	B	OROVILLE, LINCOLN RD	28,500	2,850	10.00	1,710	627	57	456	60.00	22.00	2.00	16.00	283	83E
162	03	BUT	18.006	A	OROVILLE, LOWER WYANDOTE RD	20,900	858	4.10	434	212	37	175	50.60	24.70	4.30	20.40	101	85V
162	03	BUT	24.194	B	FORBESTOWN RD	4,550	455	10.00	273	100	9	73	60.00	22.00	2.00	16.00	45	83E
162	03	BUT	24.194	A	FORBESTOWN RD	1,850	185	10.00	111	39	7	28	60.00	21.10	3.80	15.10	18	83E
162	03	BUT	31.07	B	FOREMAN RD	1,500	150	10.00	90	31	6	23	60.00	20.70	4.00	15.30	15	83E
163	11	SD	0.89	A	JCT. RTE. 5	114,000	3,420	3.00	2,476	424	72	448	72.40	12.40	2.10	13.10	291	86V
163	11	SD	3.742	B	SAN DIEGO, JCT. RTE. 8	154,000	4,620	3.00	3,345	573	97	605	72.40	12.40	2.10	13.10	393	86E
163	11	SD	3.742	A	SAN DIEGO, JCT. RTE. 8	145,000	5,365	3.70	3,455	826	134	950	64.40	15.40	2.50	17.70	544	86V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
163	11	SD	7.043	B	SAN DIEGO, JCT. RTE. 805	146,000	5,402	3.70	3,479	832	135	956	64.40	15.40	2.50	17.70	548	86E
163	11	SD	7.043	A	SAN DIEGO, JCT. RTE. 805	133,000	6,784	5.10	3,744	1,045	231	1,764	55.20	15.40	3.40	26.00	870	86E
163	11	SD	8.01	A	SAN DIEGO, BALBOA AVE	138,000	3,905	2.83	2,026	645	378	856	51.89	16.51	9.67	21.93	481	04E
163	11	SD	R10.837	B	SAN DIEGO, KEARNEY VILLA RD INTERCHANGE	146,000	5,261	3.60	3,746	501	235	779	71.20	9.52	4.47	14.81	480	14E
163	11	SD	R11.662	B	JCT. RTE. 15	129,000	4,076	3.16	2,115	673	394	894	51.88	16.51	9.67	21.93	502	04E
164	07	LA	3.341	B	JCT. RTE. 60, POMONA FWY	26,000	1,660	6.38	950	240	47	423	57.26	14.44	2.81	25.49	208	06V
164	07	LA	3.341	A	JCT. RTE. 60, POMONA FWY	45,500	3,449	7.58	2,529	318	116	486	73.33	9.22	3.37	14.08	302	06V
164	07	LA	5.599	B	EL MONTE, JCT. RTE. 10	76,000	3,397	4.47	2,236	438	124	599	65.81	12.90	3.65	17.64	343	06V
164	07	LA	5.599	A	EL MONTE, JCT. RTE. 10	52,000	1,742	3.35	1,339	183	55	165	76.87	10.49	3.17	9.47	129	06V
165	10	MER	L0	A	JCT. RTE. 5	1,050	99	9.40	9	25	6	59	9.50	24.80	5.80	59.90	24	97V
165	10	MER	8.786	B	LOS BANOS, JCT. RTE. 152	12,000	948	7.90	91	129	21	707	9.60	13.60	2.20	74.60	262	97V
165	10	MER	8.786	A	LOS BANOS, JCT. RTE. 152	16,000	1,457	9.10	159	201	31	1,066	10.90	13.80	2.10	73.20	396	97V
165	10	MER	26.872	B	JCT. RTE. 140	5,500	428	7.79	51	68	15	294	12.00	15.80	3.40	68.80	112	97V
165	10	MER	26.872	A	JCT. RTE. 140	6,200	577	9.30	23	164	32	358	4.00	28.40	5.60	62.00	144	97V
165	10	STA	1.45	B	JCT. RTE. 99	18,000	882	4.90	82	127	19	654	9.30	14.40	2.20	74.10	243	97V
166	05	SB	0	A	GUADALUPE, JCT. RTE. 1	8,600	688	7.99	334	64	44	246	48.55	9.30	6.35	35.80	109	14V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
166	05	SB	6.87	B	SANTA MARIA, BLOSSER RD	12,400	1,116	9.00	491	123	67	435	44.00	11.00	6.00	39.00	188	14E
166	05	SB	6.87	A	SANTA MARIA, BLOSSER RD	13,300	1,065	8.00	511	149	43	362	48.00	14.00	4.00	34.00	163	14E
166	05	SB	7.87	A	SANTA MARIA, JCT. RTE. 135	26,700	2,136	8.00	684	256	128	1,068	32.00	12.00	6.00	50.00	435	14E
166	05	SB	8.927	B	SANTA MARIA, JCT. RTE. 101	22,700	909	4.00	245	86	64	514	27.00	9.43	7.00	56.57	203	12E
166	05	SLO	8.927	A	SANTA MARIA, JCT. RTE. 101	2,750	527	19.18	176	34	24	293	33.35	6.42	4.58	55.65	114	13V
166	05	SLO	13.511	A	SUEY RD	3,600	937	26.00	253	84	66	534	27.00	9.00	7.00	57.00	211	12E
166	05	SB	64.3	A	PERKINS RD	2,800	540	19.28	296	75	67	102	54.87	13.86	12.36	18.91	62	13E
166	05	SLO	74.718	B	MARICOPA, JCT. RTE. 33	3,750	1,015	27.10	232	128	107	548	22.88	12.57	10.58	53.97	225	12E
166	06	KER	0.01	A	MARICOPA, JCT. RTE. 33	2,850	838	29.40	204	61	32	541	24.34	7.28	3.82	64.56	204	12V
166	06	KER	2.96	A	PENTLAND RD	2,600	764	29.38	168	53	23	520	22.00	7.00	3.00	68.00	194	12E
166	06	KER	22.797	B	JCT. RTE. 5	2,500	697	27.88	154	36	22	485	22.09	5.16	3.16	69.58	179	12V
166	06	KER	24.62	B	METTLER, JCT. RTE. 99	1,800	436	24.22	80	45	16	295	18.35	10.32	3.67	67.66	111	12V
167	09	MNO	0	A	JCT. RTE. 395	200	11	5.50	5	2	0	4	45.45	18.18	0.00	36.36	2	07V
167	09	MNO	21.331	B	NEVADA STATE LINE	103	5	4.85	1	0	0	4	25.00	0.00	0.00	75.00	1	07E
168	06	FRE	15.47	B	ACADEMY AVE	5,500	424	7.71	285	68	42	29	67.29	16.00	9.88	6.82	32	13V
168	06	FRE	15.47	A	ACADEMY AVE	5,900	431	7.31	306	62	39	24	71.00	14.39	9.05	5.57	30	13V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
168	06	FRE	R36.179	B	AUBERRY RD	10,000	1,000	10.00	920	40	20	20	92.00	4.00	2.00	2.00	46	04E
168	06	FRE	R36.179	A	AUBERRY RD	9,100	910	10.00	801	64	36	9	88.00	7.00	4.00	1.00	42	04E
168	06	FRE	49.66	B	HUNTINGTON LAKE RD	950	106	11.16	86	12	4	4	81.13	11.32	3.77	3.77	6	13V
168	06	FRE	49.66	A	HUNTINGTON LAKE RD	880	106	12.05	73	16	14	3	68.87	15.09	13.21	2.83	7	13V
168	06	FRE	65.84	B	FLORENCE LAKE RD	860	104	12.09	60	23	19	2	57.69	22.12	18.27	1.92	8	13V
168	09	INY	R0	A	LAKE SABRINA	400	4	1.00	3	1	0	0	75.00	25.00	0.00	0.00	0	07E
168	09	INY	R3.278	B	SOUTH LAKE RD	400	10	2.50	5	5	0	0	50.00	50.00	0.00	0.00	1	07E
168	09	INY	R3.278	A	SOUTH LAKE RD	550	13	2.33	9	1	3	0	68.75	6.25	25.00	0.00	1	07E
168	09	INY	14.74	B	OTEY RD	1,200	36	2.96	17	13	6	0	47.50	35.00	17.50	0.00	3	07V
168	09	INY	16.342	B	BROCKMAN LANE	6,300	250	3.97	188	35	8	19	75.00	14.10	3.30	7.60	18	07E
168	09	INY	16.342	A	BROCKMAN LANE	6,250	288	4.60	212	39	10	27	73.50	13.60	3.60	9.30	22	07V
168	09	INY	18.31	B	JCT. RTE. 395	7,650	409	5.36	320	53	16	20	78.11	13.00	4.00	4.89	25	07V
168	09	INY	18.32	A	JCT. RTE. 395	460	52	11.30	37	6	5	4	71.15	11.54	9.62	7.69	4	13V
168	09	MNO	1.45	B	OASIS, JCT. RTE. 266 NORTH	170	14	8.24	5	4	0	5	37.50	25.00	0.00	37.50	2	96E
169	01	DN	R0	A	KLAMATH, JCT. RTE. 101	1,900	163	8.58	49	57	3	54	30.00	35.30	1.60	33.10	26	91E
169	01	HUM	13.2	A	WAUTECK VILLAGE	200	40	20.00	32	5	0	3	79.55	13.64	0.00	6.82	3	91E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
169	01	HUM	33.84	B	WEITCHPEC, JCT. RTE. 96	370	29	7.80	19	5	1	4	65.00	17.00	3.80	14.20	3	94V
170	07	LA	R14.5	A	LOS ANGELES, JCT. RTES. 101/134	171,000	6,635	3.88	4,246	808	290	1,291	63.99	12.18	4.37	19.46	711	11E
170	07	LA	R17.62	O	S/O SHERMAN WAY; VAN OWEN ST	175,000	5,894	3.37	3,697	818	243	1,136	62.72	13.88	4.12	19.27	633	14E
170	07	LA	R20.551	B	LOS ANGELES, JCT. RTE. 5	126,000	6,476	5.14	4,144	789	283	1,260	63.99	12.18	4.37	19.46	694	11E
172	02	TEH	0	A	MINERAL, JCT. RTE. 36	120	2	1.67	1	1	0	0	66.67	33.33	0.00	0.00	0	13E
172	02	TEH	5.77	A	MILL CREEK	90	3	3.33	1	0	1	1	35.71	0.00	21.43	42.86	1	13E
172	02	TEH	8.917	B	MORGAN SPRINGS, JCT. RTE. 36	90	5	5.56	3	0	0	2	60.00	0.00	0.00	40.00	1	13V
173	08	SBD	L0	A	JCT. RTE. 138	950	39	4.10	25	7	5	2	64.00	18.00	14.00	4.00	3	85V
173	08	SBD	L6.989	A	ARROWHEAD LAKE RD	130	52	40.00	52	0	0	0	100.00	0.00	0.00	0.00	2	79E
173	08	SBD	21.462	B	LAKE ARROWHEAD, JCT. RTE. 189	8,300	497	6.00	437	42	0	18	87.80	8.50	0.00	3.70	25	89V
173	08	SBD	21.462	A	LAKE ARROWHEAD, JCT. RTE. 189	4,000	399	10.00	323	38	0	38	80.80	9.60	0.00	9.60	28	86V
173	08	SBD	23.04	B	JCT. RTE. 18	5,000	201	4.00	157	25	7	12	78.30	12.30	3.30	6.10	13	86E
174	03	PLA	0	A	COLFAX, JCT. RTE. 80	14,000	220	1.57	85	40	23	72	38.64	18.18	10.45	32.73	35	06E
174	03	PLA	2.883	O	PLACER/NEVADA COUNTY LINE	5,000	362	7.24	61	122	92	87	16.90	33.80	25.35	23.94	57	03E
174	03	NEV	0	O	PLACER/NEVADA COUNTY LINE	5,000	362	7.24	61	122	92	87	16.90	33.80	25.35	23.94	57	03E
174	03	NEV	10.17	B	GRASS VALLEY, JCT. RTE. 20	7,000	507	7.24	86	171	129	121	16.90	33.80	25.35	23.94	79	03E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
175	01	MEN	0	A	HOPLAND, JCT. RTE. 101	5,100	401	7.86	292	36	18	55	72.73	9.09	4.55	13.64	35	03E
175	01	LAK	R8.193	B	JCT. RTE. 29	2,000	200	10.00	150	20	10	20	75.00	10.00	5.00	10.00	15	06E
175	01	LAK	8.254	A	JCT. RTE. 29	800	200	25.00	176	12	7	5	88.24	5.88	3.53	2.35	10	06E
175	01	LAK	19.62	A	COBB POST OFFICE	2,900	162	5.55	134	13	9	6	83.39	7.84	5.33	3.45	9	14V
175	01	LAK	28.038	B	JCT. RTE. 29	3,200	341	10.66	295	21	13	12	86.60	6.19	3.68	3.53	18	14V
177	08	RIV	0	A	JCT. RTE. 10	3,700	277	7.50	133	0	11	133	48.00	0.00	4.00	48.00	52	78E
177	08	RIV	0.26	A	KAISER MINE RD	1,600	224	14.00	71	0	9	144	31.90	0.00	3.80	64.30	53	93V
177	08	RIV	27.024	B	JCT. RTE. 62	1,300	251	19.30	32	0	12	207	12.80	0.00	4.80	82.40	74	78E
178	06	KER	S1.736	A	JCT RTE 178	1,550	47	3.00	29	4	2	12	61.00	9.00	5.00	25.00	11	03E
178	06	KER	S2.163	B	NORTH JCT RTE 204	2,000	100	5.00	61	9	6	24	61.00	9.00	6.00	24.00	12	03E
178	06	KER	0	A	JCT. RTES. 99/58	52,000	4,681	9.00	1,498	234	94	2,855	32.00	5.00	2.00	61.00	1,073	04E
178	06	KER	R2.009	A	BAKERSFIELD, JCT. RTE. 204	54,000	3,239	6.00	2,106	680	194	259	65.00	21.00	6.00	8.00	254	04E
178	06	KER	R5.641	B	BAKERSFIELD, OSWELL RD	40,500	2,430	6.00	1,312	583	316	219	54.00	24.00	13.00	9.00	222	04E
178	06	KER	R5.641	A	BAKERSFIELD, OSWELL RD	30,000	2,400	8.00	1,344	312	144	600	56.00	13.00	6.00	25.00	304	03E
178	06	KER	T9.614	B	JCT. RTE. 184	16,500	937	5.68	789	61	40	47	84.20	6.51	4.27	5.02	55	14E
178	06	KER	T9.614	A	JCT. RTE. 184	12,500	628	5.02	479	74	40	35	76.24	11.80	6.38	5.58	42	12V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
178	06	KER	R42.941	B	JCT. RTE. 155	4,200	356	8.48	190	86	42	38	53.37	24.16	11.80	10.67	34	12V
178	06	KER	R42.941	A	JCT. RTE. 155	3,700	324	8.76	238	38	27	21	73.46	11.73	8.33	6.48	23	12V
178	06	KER	57.076	A	KELSO VALLEY RD	2,600	220	8.48	161	26	18	15	73.00	12.00	8.00	7.00	16	12E
178	06	KER	88.26	B	JCT. RTE. 14	1,200	109	9.00	35	9	2	63	32.00	8.00	2.00	58.00	24	04E
178	06	KER	88.38	A	JCT. RTE. 14	2,200	242	11.00	136	26	17	63	56.20	10.74	7.02	26.03	31	13V
178	06	KER	R93.237	B	JCT. RTE. 395	6,000	451	7.50	122	54	14	261	27.00	12.00	3.00	58.00	101	04E
178	06	KER	R93.237	A	JCT. RTE. 395	6,300	266	4.22	122	21	13	110	45.86	7.89	4.89	41.35	46	13E
178	06	KER	102.616	B	RIDGECREST BLVD	20,600	721	3.50	382	72	22	245	53.00	10.00	3.00	34.00	108	04E
178	06	KER	102.616	A	RIDGECREST BLVD	11,100	334	3.00	167	30	10	127	50.00	9.00	3.00	38.00	54	04E
178	08	SBD	7.35	B	TRONA RD	2,400	192	8.00	29	19	8	136	15.00	10.00	4.00	71.00	51	91E
178	08	SBD	7.35	A	TRONA RD	2,300	231	10.00	23	12	5	191	10.00	5.00	2.00	83.00	69	91E
178	08	SBD	14.778	B	TRONA RD	2,300	276	12.00	16	5	0	255	5.70	1.80	0.00	92.50	89	91V
178	09	INY	28	A	DEATH VALLEY MONUMENT, SOUTH BOUNDARY	250	15	6.07	11	0	4	0	75.00	0.00	25.00	0.00	1	07V
178	09	INY	42.92	B	JCT. RTE. 127	250	14	5.60	7	0	0	7	50.00	0.00	0.00	50.00	3	03V
178	09	INY	42.93	A	JCT. RTE. 127	790	72	9.10	38	10	3	21	52.20	14.50	4.40	28.90	10	94V
178	09	INY	62.186	B	NEVADA STATE LINE	790	70	8.90	36	11	2	21	51.50	15.20	3.00	30.30	10	94E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
180	06	FRE	34.59	B	JAMES RD	5,600	525	9.37	220	38	17	250	41.92	7.22	3.30	47.57	100	11E
180	06	FRE	34.59	A	JAMES RD	6,500	852	13.11	231	58	33	530	27.11	6.81	3.87	62.21	201	13V
180	06	FRE	40.11	A	SHASTA AVE	6,900	689	10.00	288	51	25	325	41.79	7.46	3.58	47.16	131	14E
180	06	FRE	42.639	B	KERMAN, JCT. RTE. 145	14,600	1,751	12.00	734	126	58	833	41.92	7.22	3.30	47.57	333	13E
180	06	FRE	42.639	A	KERMAN, JCT. RTE. 145	14,100	1,200	8.51	424	108	48	620	35.33	8.98	4.04	51.65	246	13E
180	06	FRE	71.61	B	ACADEMY AVE	15,200	801	5.26	467	85	47	202	58.33	10.59	5.86	25.23	101	13V
180	06	FRE	71.61	A	ACADEMY AVE	11,500	992	8.63	394	220	161	217	39.72	22.18	16.23	21.88	133	13V
180	06	FRE	74.95	B	CENTERVILLE, TRIMMER SPRINGS RD	12,700	1,108	8.72	490	217	171	230	44.22	19.58	15.43	20.76	142	13V
180	06	FRE	74.95	A	CENTERVILLE, TRIMMER SPRINGS RD	11,700	684	5.85	291	156	38	199	42.52	22.87	5.57	29.03	99	13V
180	06	FRE	87.706	B	JCT. RTE. 63 SOUTH	4,200	285	6.79	209	38	26	12	73.33	13.33	9.12	4.21	19	13V
180	06	FRE	87.706	A	JCT. RTE. 63 SOUTH	5,400	350	6.48	248	48	35	19	70.86	13.71	10.00	5.43	25	13V
180	06	FRE	108.128	B	JCT. RTE. 245 SOUTH	2,800	230	8.21	161	31	22	16	70.00	13.48	9.57	6.96	17	13V
180	06	TUL	110.829	B	NORTH BOUNDARY GENERAL GRANT GROVE, KINGS CANYON NATIONAL PARK	1,500	147	9.87	110	17	12	8	74.48	11.72	8.28	5.52	10	13V
180	06	FRE	112.09	A	NORTH BOUNDARY GENERAL GRANT GROVE, KINGS CANYON NATIONAL PARK	1,500	148	9.87	110	17	12	9	74.32	11.49	8.11	6.08	10	13V
180	06	FRE	116.85	A	HUME LAKE RD	880	84	9.55	74	5	3	2	88.10	5.95	3.57	2.38	4	13V
182	09	MNO	0	A	BRIDGEPORT, JCT. RTE. 395	1,000	131	13.15	93	20	14	4	70.80	15.20	10.80	3.20	9	08V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
182	09	MNO	12.651	B	NEVADA STATE LINE	250	38	15.20	12	9	16	1	32.00	24.00	42.00	2.00	4	08V
183	05	MON	0	A	SALINAS, JCT. RTE. 101	38,200	3,323	8.70	2,336	332	37	618	70.30	10.00	1.10	18.60	331	03E
183	05	MON	1.821	B	SALINAS, WEST CITY LIMITS	17,800	2,135	12.00	775	333	64	963	36.30	15.60	3.00	45.10	399	03E
183	05	MON	9.006	B	CASTROVILLE, JCT. RTE. 156	25,000	3,875	15.50	1,628	453	116	1,678	42.00	11.70	3.00	43.30	695	03E
183	05	MON	9.98	B	NORTH, CASTROVILLE, JCT. RTE. 1	12,000	1,920	16.00	828	207	96	789	43.10	10.80	5.00	41.10	334	03E
184	06	KER	L0	A	JCT. RTE. 223	3,900	690	17.69	217	40	19	414	31.45	5.80	2.75	60.00	157	12V
184	06	KER	7.937	B	JCT. RTE. 58	19,700	1,590	8.07	517	286	104	683	32.52	17.99	6.54	42.96	295	12V
184	06	KER	7.937	A	JCT. RTE. 58	19,700	958	4.86	456	205	160	137	47.62	21.43	16.67	14.29	106	06E
184	06	KER	9.6	B	BAKERSFIELD, NILES RD	11,100	818	7.37	390	175	136	117	47.62	21.43	16.67	14.29	90	06E
184	06	KER	12.139	B	BAKERSFIELD, JCT. RTE. 178	4,500	327	7.27	228	36	30	33	69.72	11.01	9.17	10.09	27	12V
185	04	ALA	1.992	B	JCT. RTE. 238	17,700	389	2.20	313	28	20	28	80.35	7.21	5.24	7.21	26	00V
185	04	ALA	5.728	B	JCT. RTE. 112 WEST	21,600	351	1.62	284	35	10	22	81.01	9.87	2.78	6.33	22	03V
185	04	ALA	5.728	A	JCT. RTE. 112 WEST	18,200	258	1.41	212	26	15	5	82.50	10.00	5.71	1.79	14	00V
185	04	ALA	10.37	B	OAKLAND, 44TH AVE/12TH RD	25,000	610	2.44	484	62	6	58	79.35	10.18	0.99	9.48	44	02V
185	04	ALA	10.519	B	OAKLAND, HIGH/ 12TH RDS	3,000	264	8.83	203	42	6	13	76.79	15.85	2.26	5.09	16	00V
186	11	IMP	0	A	MEXICAN BOUNDARY	3,750	259	6.90	106	47	39	67	41.00	18.00	15.10	25.90	37	94E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
186	11	IMP	2.07	B	JCT. RTE. 8	8,200	541	6.60	222	96	82	141	41.10	17.80	15.10	26.00	77	94E
187	07	LA	3.5	A	LOS ANGELES, JCT. RTE. 1	40,000	1,323	3.31	1,117	130	40	36	84.40	9.83	3.03	2.74	69	06V
187	07	LA	5.832	B	LOS ANGELES, JCT. RTE. 405	48,500	1,654	3.41	1,358	212	23	61	82.09	12.81	1.41	3.69	91	06V
187	07	LA	5.832	A	LOS ANGELES, JCT. RTE. 405	70,000	1,771	2.53	1,497	170	30	74	84.54	9.60	1.67	4.19	98	06V
187	07	LA	8.802	B	LOS ANGELES, JCT. RTE. 10	44,000	1,703	3.87	1,392	155	49	107	81.73	9.12	2.85	6.30	107	06V
187	07	LA	8.905	B	LOS ANGELES, CADILLAC AVE	55,000	1,756	3.19	1,432	192	41	91	81.58	10.93	2.31	5.18	105	06V
188	11	SD	0	A	MEXICAN BOUNDARY	6,100	628	10.30	175	167	13	273	27.90	26.60	2.00	43.50	118	96E
188	11	SD	1.85	B	JCT. RTE. 94	5,800	598	10.30	167	159	12	260	27.90	26.60	2.00	43.50	112	96E
189	08	SBD	0	A	JCT. RTE. 18	3,600	216	6.00	206	10	0	0	95.60	4.40	0.00	0.00	8	88V
189	08	SBD	5.565	B	JCT. RTE. 173	5,000	200	4.00	156	44	0	0	78.00	22.00	0.00	0.00	10	86V
190	06	TUL	0	A	TIPTON, JCT. RTE. 99	3,800	851	22.39	305	79	38	429	35.84	9.28	4.47	50.41	172	14E
190	06	TUL	9.474	B	POPLAR, COUNTY RD 192	4,250	698	16.42	328	41	15	314	46.99	5.87	2.15	44.99	126	14E
190	06	TUL	9.474	A	POPLAR, COUNTY RD 192	5,500	633	11.51	243	50	15	325	38.39	7.90	2.37	51.34	127	14E
190	06	TUL	R15.241	B	PORTERVILLE, JCT. RTE. 65	9,400	963	10.24	568	74	30	291	58.98	7.68	3.12	30.22	131	14E
190	06	TUL	R15.241	A	PORTERVILLE, JCT. RTE. 65	23,700	4,267	18.00	2,688	427	171	981	63.00	10.00	4.00	23.00	497	03E
190	06	TUL	18.453	B	HOSPITAL RD	10,100	808	8.00	525	53	20	210	65.00	6.50	2.50	26.00	99	14E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
190	06	TUL	18.453	A	HOSPITAL RD	8,700	736	8.46	476	48	19	193	64.67	6.52	2.58	26.22	90	14E
190	06	TUL	22.55	A	GOVERNMENT RD TO SUCCESS DAM	6,900	543	7.87	427	37	19	60	78.64	6.81	3.50	11.05	42	14E
190	06	TUL	R32.704	B	BALCH PARK DRIVE	2,450	207	8.45	177	17	8	5	85.51	8.21	3.86	2.42	11	14E
190	06	TUL	R32.704	A	BALCH PARK DRIVE	760	62	8.16	55	4	2	1	88.71	6.45	3.23	1.61	3	14V
190	06	TUL	47.98	B	CAMP NELSON RD	680	46	6.76	41	3	2	0	89.13	6.52	4.35	0.00	2	14E
190	06	TUL	47.98	A	CAMP NELSON RD	350	28	8.00	24	2	2	0	85.71	7.14	7.14	0.00	1	14E
190	06	TUL	56.567	B	QUAKING ASPEN CAMP	270	24	8.89	20	3	1	0	83.33	12.50	4.17	0.00	1	14E
190	09	INY	9.85	A	OLANCHA, JCT. RTE. 395	240	35	14.55	5	8	0	22	14.77	22.73	0.00	62.50	9	07V
190	09	INY	24.55	B	JCT. RTE. 136 NORTHWEST	255	4	1.57	4	0	0	0	100.00	0.00	0.00	0.00	0	07E
190	09	INY	24.55	A	JCT. RTE. 136 NORTHWEST	615	63	10.21	14	8	7	34	22.91	12.50	10.42	54.17	14	07V
190	09	INY	110.72	A	FURNACE CREEK RANCH	1,050	41	3.90	36	3	0	2	87.00	7.00	0.00	6.00	2	07E
190	09	INY	140.692	B	DEATH VALLEY JCT, JCT. RTE. 127	905	65	7.16	35	7	3	20	54.16	10.42	4.17	31.25	9	07V
191	03	BUT	11.386	B	PARADISE, PEARSON RD	9,500	423	4.46	160	126	34	103	37.84	29.73	8.11	24.32	58	06E
192	05	SB	R0.019	A	JCT. RTE. 154	10,500	419	4.00	319	71	8	21	76.00	17.00	2.00	5.00	26	13E
192	05	SB	1.64	B	SANTA BARBARA, ONTARE RD	8,800	352	4.00	292	39	7	14	83.00	11.00	2.00	4.00	20	13E
192	05	SB	1.64	A	SANTA BARBARA, ONTARE RD	9,150	367	4.00	165	165	22	15	45.00	45.00	6.00	4.00	29	13E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
192	05	SB	5.99	B	SANTA BARBARA, JCT. RTE. 144 SOUTH	1,850	76	4.08	34	34	5	3	44.90	44.90	6.12	4.08	6	13E
192	05	SB	8.28	B	HOT SPRINGS RD	2,900	233	8.00	130	42	35	26	56.00	18.00	15.00	11.00	23	13E
192	05	SB	8.28	A	HOT SPRINGS RD	6,700	730	10.89	287	208	169	66	39.33	28.46	23.16	9.06	77	13V
192	05	SB	8.82	A	SAN YSIDRO RD	7,100	284	4.00	258	14	6	6	91.00	5.00	2.00	2.00	13	13E
193	03	PLA	3	B	SIERRA COLLEGE BLVD	9,200	863	9.38	187	72	29	575	21.67	8.33	3.33	66.67	216	06E
193	03	PLA	3	A	SIERRA COLLEGE BLVD	6,500	610	9.38	132	51	20	407	21.67	8.33	3.33	66.67	153	06E
193	03	PLA	9.77	B	TAYLOR RD	5,100	301	5.90	110	83	47	61	36.60	27.60	15.60	20.20	39	97E
193	03	PLA	9.77	A	TAYLOR RD	10,000	890	8.90	476	173	123	118	53.50	19.40	13.80	13.30	91	97E
193	03	PLA	10.194	B	NEWCASTLE, JCT. RTE. 80	10,000	980	9.80	635	113	127	105	64.80	11.50	13.00	10.70	88	97E
193	03	ED	0	A	COOL, JCT. RTE. 49	5,800	348	6.00	218	73	5	52	62.60	21.10	1.30	15.00	33	89V
193	03	ED	12.699	B	GEORGETOWN, LOWER MAIN RD	5,300	318	6.00	243	43	12	20	76.30	13.50	3.90	6.30	21	89E
193	03	ED	12.699	A	GEORGETOWN, LOWER MAIN RD	3,550	155	4.37	116	21	14	4	74.84	13.55	9.03	2.58	9	12V
193	03	ED	26.95	B	JCT. RTE. 49	3,000	159	5.30	99	15	3	42	62.00	9.40	1.90	26.70	20	89E
195	08	RIV	7.42	B	MECCA, JCT. RTE. 111	6,000	300	5.00	150	36	30	84	50.00	12.00	10.00	28.00	42	94E
197	01	DN	R0	A	JCT. RTE. 199	2,300	130	5.65	60	15	10	45	46.15	11.54	7.69	34.62	20	05E
197	01	DN	7.08	B	JCT. RTE. 101	1,800	222	12.33	102	36	22	62	45.95	16.22	9.91	27.93	32	07E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
198	05	MON	13.995	B	JCT. RTE. 25 NORTH	900	68	7.60	42	4	0	22	61.90	6.30	0.00	31.80	9	03E
198	05	MON	13.995	A	JCT. RTE. 25 NORTH	1,000	133	13.30	53	0	4	76	39.70	0.00	3.30	57.00	29	03E
198	06	FRE	12.33	B	PARKFIELD JCT	800	36	4.50	13	2	1	20	36.11	5.56	2.78	55.56	8	14V
198	06	FRE	12.33	A	PARKFIELD JCT	820	39	4.76	16	2	1	20	41.03	5.13	2.56	51.28	8	14V
198	06	FRE	21.19	B	FIRESTONE AVE	890	161	18.09	69	14	10	68	42.86	8.70	6.21	42.24	29	14V
198	06	FRE	22.65	B	JCT. RTE. 33	6,800	1,495	22.00	568	209	120	598	38.00	14.00	8.00	40.00	263	11E
198	06	FRE	22.66	A	JCT. RTE. 33	1,850	262	14.16	129	17	9	107	49.24	6.49	3.44	40.84	44	14V
198	06	FRE	26.814	B	JCT. RTE. 5	1,850	262	14.16	129	17	9	107	49.24	6.49	3.44	40.84	44	14V
198	06	FRE	26.814	A	JCT. RTE. 5	3,650	809	22.16	204	73	49	483	25.22	9.02	6.06	59.70	188	14V
198	06	FRE	34.66	A	JCT. RTE. 269	3,500	1,106	31.60	574	60	42	430	51.90	5.42	3.80	38.88	180	14V
198	06	KIN	4.992	B	AVENAL CUTOFF RD	9,500	753	7.93	232	57	40	424	30.80	7.61	5.34	56.25	166	11V
198	06	KIN	4.992	A	AVENAL CUTOFF RD	18,000	1,440	8.00	547	86	58	749	38.00	6.00	4.00	52.00	294	11E
198	06	KIN	8.897	B	JCT. RTE. 41	18,000	1,440	8.00	547	86	58	749	38.00	6.00	4.00	52.00	294	11E
198	06	KIN	R8.897	A	JCT. RTE. 41	20,000	1,600	8.00	608	96	64	832	38.00	6.00	4.00	52.00	327	11E
198	06	KIN	R15.745	B	HANFORD/ARMONA RD	34,000	2,865	8.43	1,850	157	89	769	64.57	5.48	3.11	26.84	358	14V
198	06	KIN	R15.745	A	HANFORD/ARMONA RD	32,000	2,997	9.37	1,597	232	133	1,035	53.28	7.75	4.45	34.53	454	11E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
198	06	KIN	R17.912	B	HANFORD, 11TH AVE	29,500	2,655	9.00	1,195	186	106	1,168	45.00	7.00	4.00	44.00	477	04E
198	06	KIN	R17.912	A	HANFORD, 11TH AVE	23,700	3,318	14.00	1,692	299	166	1,161	51.00	9.00	5.00	35.00	512	04E
198	06	KIN	R20.975	B	JCT. RTE. 43	22,500	3,375	15.00	1,721	304	169	1,181	51.00	9.00	5.00	35.00	520	04E
198	06	KIN	R20.975	A	JCT. RTE. 43	25,000	2,446	9.78	1,219	114	88	1,025	49.84	4.66	3.60	41.91	420	14E
198	06	TUL	R3.835	B	JCT. RTE. 99	44,000	2,013	4.58	920	160	107	826	45.70	7.95	5.32	41.03	348	14V
198	06	TUL	R3.835	A	JCT. RTE. 99	49,250	3,380	6.86	1,864	299	161	1,056	55.15	8.85	4.76	31.24	481	14V
198	06	TUL	R4.796	A	ALTA AVE; COUNTY RD 80	51,000	4,692	9.20	3,139	317	204	1,032	66.90	6.75	4.35	22.00	525	11V
198	06	TUL	R8.753	B	VISALIA, JCT. RTE. 63 SOUTH	60,000	6,600	11.00	3,828	462	264	2,046	58.00	7.00	4.00	31.00	921	11E
198	06	TUL	R8.753	A	VISALIA, JCT. RTE. 63 SOUTH	61,000	5,490	9.00	3,184	384	220	1,702	58.00	7.00	4.00	31.00	766	11E
198	06	TUL	R9.967	A	VISALIA, JCT. RTE. 63 NORTH	50,000	4,500	9.00	2,610	315	180	1,395	58.00	7.00	4.00	31.00	628	11E
198	06	TUL	R11.719	B	LOVERS LANE	41,000	3,690	9.00	2,140	258	148	1,144	58.00	7.00	4.00	31.00	515	11E
198	06	TUL	R11.719	A	LOVERS LANE	31,000	3,060	9.87	2,163	188	146	563	70.68	6.15	4.78	18.39	309	11V
198	06	TUL	R14.653	B	COUNTY RD 164	25,500	2,839	11.13	2,007	175	136	521	70.72	6.15	4.78	18.35	286	11E
198	06	TUL	R14.653	A	COUNTY RD 164	20,300	2,530	12.46	1,789	156	121	464	70.72	6.15	4.78	18.35	255	11E
198	06	TUL	R18.761	B	JCT. RTE. 65 SOUTH	20,300	1,943	9.57	1,172	176	121	474	60.32	9.08	6.23	24.38	239	13V
198	06	TUL	R18.761	A	JCT. RTE. 65 SOUTH	15,000	2,700	18.00	1,215	216	81	1,188	45.00	8.00	3.00	44.00	484	08V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
198	06	TUL	R19.762	A	JCT. RTE. 245 NORTH	6,700	1,206	18.00	543	96	36	531	45.00	8.00	3.00	44.00	216	11E
198	06	TUL	27.96	B	JCT. RTE. 216 WEST	4,900	383	7.82	261	47	40	35	68.15	12.27	10.44	9.14	31	14V
198	06	TUL	27.96	A	JCT. RTE. 216 WEST	4,100	264	6.44	227	19	13	5	85.98	7.20	4.92	1.89	13	14V
198	06	TUL	38.49	B	THREE RIVERS, NORTH FORK DRIVE (COUNTY RD TO KAWEAH)	4,200	243	5.79	201	21	13	8	82.72	8.64	5.35	3.29	14	14V
198	06	TUL	38.49	A	THREE RIVERS, NORTH FORK DRIVE (COUNTY RD TO KAWEAH)	4,450	187	4.20	151	21	10	5	80.75	11.23	5.35	2.67	10	14V
198	06	TUL	42.35	A	THREE RIVERS, MINERAL KING RD	1,550	49	3.16	37	7	5	0	75.51	14.29	10.20	0.00	3	14V
198	06	TUL	44.163	B	SEQUOIA NATIONAL PARK BOUNDARY	1,550	49	3.16	37	7	5	0	75.51	14.29	10.20	0.00	3	14V
199	01	DN	T0.506	A	JCT. RTE. 101	2,300	359	15.63	187	36	7	129	52.00	10.00	2.00	36.00	111	05E
199	01	DN	4.37	A	JCT. RTE. 197 NORTH	3,900	722	18.52	334	87	65	236	46.27	12.08	9.00	32.65	111	07E
199	01	DN	36.408	B	OREGON STATE LINE	2,900	517	17.86	269	52	10	186	52.00	10.00	2.00	36.00	80	05E
200	01	HUM	R0	A	JCT. RTE. 101	2,500	104	4.20	67	10	1	26	64.10	9.80	1.10	25.00	12	88V
200	01	HUM	R2.681	B	JCT. RTE. 299	1,800	96	5.30	61	10	1	24	63.90	10.30	1.00	24.80	11	88E
201	06	FRE	0	A	KINGSBURG, JCT. RTE. 99	12,700	1,472	11.60	670	290	250	262	45.49	19.69	16.97	17.79	177	14V
201	06	TUL	1.4	A	RD 28	6,000	601	10.02	425	34	21	121	70.72	5.66	3.49	20.13	63	14V
201	06	TUL	7.95	B	ALTA AVE	2,950	236	8.00	135	23	10	68	57.07	9.76	4.39	28.78	32	14E
201	06	TUL	7.95	A	ALTA AVE	2,550	203	8.00	119	18	8	58	58.43	8.99	3.93	28.65	27	14E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
201	06	TUL	13.97	B	JCT. RTE. 63	980	86	8.78	45	6	3	32	52.33	6.98	3.49	37.21	14	14V
201	06	TUL	L13.98	A	JCT. RTE. 63	4,550	556	12.22	306	43	21	186	55.04	7.73	3.78	33.45	82	14V
201	06	TUL	23.957	B	JCT. RTE. 245	1,200	97	8.08	58	14	10	15	59.79	14.43	10.31	15.46	10	14V
202	06	KER	R1.476	A	TEHACHAPI MENS PRISON	2,400	48	2.00	18	1	0	29	37.50	2.08	0.00	60.42	11	03E
202	06	KER	R5.5	B	OLD TOWN RD	9,200	185	2.00	92	6	4	83	50.00	3.00	2.00	45.00	33	03E
202	06	KER	R7.4	B	WOODFORD RD	9,200	183	2.00	92	9	7	75	50.00	5.00	4.00	41.00	31	03E
202	06	KER	12.008	B	JCT. RTE. 58	12,000	1,080	9.00	464	43	22	551	43.00	4.00	2.00	51.00	214	03E
203	09	MNO	L0	A	MINARET SUMMIT	620	12	1.94	9	1	0	2	78.90	5.30	0.00	15.80	1	93E
203	09	MNO	R8.56	B	JCT. RTE. 395	7,100	942	13.27	550	191	159	42	58.34	20.28	16.87	4.51	75	09V
204	06	KER	R0	A	BAKERSFIELD, JCT. RTE. 58	43,000	5,160	12.00	2,425	568	258	1,909	47.00	11.00	5.00	37.00	834	03E
204	06	KER	3.087	B	BAKERSFIELD, CALIFORNIA AVE	32,500	3,575	11.00	1,680	429	179	1,287	47.00	12.00	5.00	36.00	569	03E
204	06	KER	3.087	A	BAKERSFIELD, CALIFORNIA AVE	32,500	2,925	9.00	1,375	351	146	1,053	47.00	12.00	5.00	36.00	465	03E
204	06	KER	4.057	A	BAKERSFIELD, 24TH RD	12,900	1,161	9.00	546	139	58	418	47.00	12.00	5.00	36.00	185	03E
204	06	KER	4.235	B	BAKERSFIELD, JCT. RTE. 178	12,900	1,162	9.00	546	128	58	430	47.00	11.00	5.00	37.00	188	03E
204	06	KER	4.235	A	BAKERSFIELD, JCT. RTE. 178	26,500	2,385	9.00	1,121	286	119	859	47.00	12.00	5.00	36.00	379	03E
204	06	KER	6.752	B	BAKERSFIELD, JCT. RTE. 99	25,000	1,625	6.50	1,046	171	81	327	64.37	10.52	4.98	20.12	177	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
205	04	ALA	0.213	A	JCT. RTE. 580	114,000	13,680	12.00	3,956	577	337	8,810	28.92	4.22	2.46	64.40	3,281	06V
205	10	SJ	R3.369	B	OLD ROUTE 50	89,000	10,679	12.00	3,153	682	319	6,525	29.52	6.39	2.99	61.10	2,471	04E
205	10	SJ	R8.127	A	TRACY, MAC ARTHUR DRIVE	111,000	13,533	12.19	4,429	838	338	7,928	32.73	6.19	2.50	58.58	3,016	14V
205	10	SJ	R12.686	B	JCT. RTE. 5	97,000	11,087	11.43	3,273	708	332	6,774	29.52	6.39	2.99	61.10	2,566	04V
207	10	ALP	0	A	JCT. RTE. 4	750	45	6.00	1	20	5	19	2.00	45.00	10.00	43.00	9	98V
207	10	ALP	1.36	B	MT. REBA SKI RESORT	740	24	3.24	0	12	2	10	0.00	50.00	8.33	41.67	5	98E
210	08	SBD	15.767	B	SIERRA AVE	9,800	979	10.00	676	83	40	180	69.00	8.50	4.10	18.40	99	87E
210	08	SBD	15.767	A	SIERRA AVE	12,000	1,200	10.00	629	164	72	335	52.40	13.70	6.00	27.90	163	87E
210	08	SBD	19.521	B	RIALTO, RIVERSIDE AVE	19,000	2,925	15.40	1,088	301	20	1,516	37.20	10.30	0.70	51.80	592	89V
210	08	SBD	19.521	A	RIALTO, RIVERSIDE AVE	27,500	1,898	6.90	1,234	199	85	380	65.00	10.50	4.50	20.00	205	87E
210	08	SBD	21.68	B	CAJON BLVD	28,000	1,903	6.80	1,245	171	36	451	65.40	9.00	1.90	23.70	220	92V
210	07	LA	R0	A	LOS ANGELES, JCT. RTE. 5	82,000	6,297	7.68	1,062	569	243	4,423	16.87	9.04	3.86	70.23	1,651	11E
210	07	LA	R3.57	O	E/O POLK ST; ASTORIA ST PED OC	90,000	7,217	8.02	1,325	494	227	5,171	18.36	6.84	3.14	71.64	1,909	14V
210	07	LA	R5.911	B	LOS ANGELES, JCT. RTE. 118	124,000	6,299	5.08	1,063	569	243	4,424	16.87	9.04	3.86	70.23	1,652	11E
210	07	LA	R5.911	A	LOS ANGELES, JCT. RTE. 118	121,000	10,175	8.41	2,688	934	416	6,137	26.42	9.18	4.09	60.31	2,358	12E
210	07	LA	R18.872	B	LA CANADA-FLINTRIDGE, WEST JCT. RTE. 2	174,000	10,440	6.00	2,801	975	450	6,214	26.83	9.34	4.31	59.52	2,398	13V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
210	07	LA	R18.872	A	LA CANADA-FLINTRIDGE, WEST JCT. RTE. 2	123,000	10,640	8.65	3,077	447	233	6,883	28.92	4.20	2.19	64.69	2,558	12E
210	07	LA	R19.881	A	LA CANADA-FLINTRIDGE, EAST JCT. RTE. 2	120,000	10,380	8.65	3,002	436	227	6,715	28.92	4.20	2.19	64.69	2,495	12E
210	07	LA	R24.962	B	PASADENA, JCT. RTES. 134/710	137,000	9,878	7.21	2,857	415	216	6,390	28.92	4.20	2.19	64.69	2,374	12E
210	07	LA	R24.962	A	PASADENA, JCT. RTES. 134/710	302,000	13,560	4.49	4,155	1,460	648	7,297	30.64	10.77	4.78	53.81	2,892	12E
210	07	LA	R26.326	A	PASADENA, LAKE AVE	301,000	12,793	4.25	4,337	1,607	664	6,185	33.90	12.56	5.19	48.35	2,531	13V
210	07	LA	L29.795	B	PASADENA, ROSEMEAD BLVD	262,000	15,457	5.90	4,917	1,486	864	8,190	31.81	9.61	5.59	52.98	3,261	12E
210	07	LA	R29.486	A	PASADENA, ROSEMEAD BLVD	254,000	16,152	6.36	5,139	1,552	903	8,558	31.81	9.61	5.59	52.98	3,408	12E
210	07	LA	R32.89	A	MONROVIA, HUNTINGTON DRIVE	242,000	14,858	6.14	4,165	2,138	788	7,767	28.03	14.39	5.30	52.27	3,138	00E
210	07	LA	R36.41	B	DUARTE, JCT. RTE. 605	251,000	19,578	7.80	6,529	1,586	1,302	10,161	33.35	8.10	6.65	51.90	4,071	12E
210	07	LA	R36.41	A	DUARTE, JCT. RTE. 605	262,000	18,497	7.06	5,564	1,114	414	11,405	30.08	6.02	2.24	61.66	4,293	12E
210	07	LA	R41.594	A	GLENDORA, GRAND AVE	245,000	19,992	8.16	6,755	1,106	422	11,709	33.79	5.53	2.11	58.57	4,440	13V
210	07	LA	R44.377	B	GLENDORA, JCT RTE 57	245,000	17,052	6.96	5,129	1,027	382	10,514	30.08	6.02	2.24	61.66	3,957	12E
210	07	LA	R44.377	A	GLENDORA, JCT RTE 57	187,000	6,676	3.57	2,112	643	208	3,713	31.64	9.63	3.12	55.61	1,445	12E
210	07	LA	R51.849	B	CLAREMONT, BASELINE RD	163,000	6,862	4.21	2,851	665	249	3,097	41.55	9.69	3.63	45.13	1,266	13V
210	08	SBD	11.498	B	JCT RTE 15	160,000	7,488	4.68	2,082	911	294	4,201	27.80	12.17	3.93	56.10	1,649	05E
210	08	SBD	R31.7	A	E/O SANTA ANA RIVER BRIDGE	160,000	4,263	2.66	1,661	324	126	2,152	38.96	7.60	2.96	50.48	847	14V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
211	01	HUM	73.2	A	FERNDALE, OCEAN AVE	6,300	609	9.67	399	116	42	52	65.52	18.97	6.90	8.62	49	02E
211	01	HUM	79.275	B	JCT. RTE. 101	5,300	279	5.26	183	34	22	40	65.59	12.19	7.89	14.34	27	14V
213	07	LA	0	A	LOS ANGELES, 25TH RD	27,000	462	1.71	375	58	24	5	81.19	12.56	5.25	1.00	24	06V
213	07	LA	5.085	B	LOS ANGELES, JCT. RTE. 1	29,500	603	2.04	460	80	19	44	76.38	13.22	3.13	7.27	41	06V
213	07	LA	5.085	A	LOS ANGELES, JCT. RTE. 1	20,700	617	2.98	488	68	16	45	79.16	11.07	2.52	7.25	41	06V
213	07	LA	7.983	B	CARSON RD	30,000	1,140	3.80	913	144	29	54	80.09	12.63	2.54	4.74	68	06V
215	08	RIV	R8.998	A	MURRIETA, JCT. RTE. 15	85,000	6,121	7.20	3,039	810	335	1,937	49.65	13.24	5.47	31.65	898	05V
215	08	RIV	23.537	B	SOUTH JCT. RTE. 74	72,000	5,220	7.25	2,506	679	365	1,670	48.00	13.00	7.00	32.00	780	05E
215	08	RIV	23.537	A	SOUTH JCT. RTE. 74	88,000	10,384	11.80	5,317	1,526	602	2,939	51.20	14.70	5.80	28.30	1,429	84E
215	08	RIV	26.308	A	PERRIS, NORTH JCT. RTE. 74	82,000	10,824	13.20	5,044	1,266	628	3,886	46.60	11.70	5.80	35.90	1,726	84E
215	08	RIV	27.23	A	PERRIS, D RD	99,000	11,880	12.00	4,514	1,307	475	5,584	38.00	11.00	4.00	47.00	2,275	86V
215	08	RIV	R35.76	B	CACTUS AVE	120,000	12,240	10.20	4,884	1,236	612	5,508	39.90	10.10	5.00	45.00	2,275	84E
215	08	RIV	R35.76	A	CACTUS AVE	126,000	11,341	9.00	4,627	1,123	567	5,024	40.80	9.90	5.00	44.30	2,082	84E
215	08	RIV	R38.339	B	JCT. RTE. 60 EAST	119,000	17,255	14.50	7,506	1,087	449	8,213	43.50	6.30	2.60	47.60	3,262	96V
215	08	RIV	R38.339	A	JCT. RTE. 60 EAST	170,000	18,531	10.90	7,783	1,001	334	9,413	42.00	5.40	1.80	50.80	3,661	96V
215	08	RIV	45.013	A	CENTER RD	147,000	10,143	6.90	4,240	751	446	4,706	41.80	7.40	4.40	46.40	1,907	84E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
215	08	SBD	0.402	A	IOWA AVE	153,000	10,864	7.10	4,671	826	424	4,943	43.00	7.60	3.90	45.50	2,007	84E
215	08	SBD	4.052	B	COLTON, JCT. RTE. 10	170,000	12,239	7.20	5,263	930	477	5,569	43.00	7.60	3.90	45.50	2,261	84E
215	08	SBD	4.052	A	COLTON, JCT. RTE. 10	155,000	14,881	9.60	6,994	1,979	551	5,357	47.00	13.30	3.70	36.00	2,356	84V
215	08	SBD	6.06	A	SAN BERNARDINO, MILL RD	136,000	8,431	6.20	3,634	1,180	320	3,297	43.10	14.00	3.80	39.10	1,420	84E
215	08	SBD	7.183	B	SAN BERNARDINO, JCT. RTE. 66 WEST	125,000	8,625	6.90	3,717	1,208	328	3,372	43.10	14.00	3.80	39.10	1,453	84E
215	08	SBD	7.183	A	SAN BERNARDINO, JCT. RTE. 66 WEST	125,000	8,375	6.70	3,618	1,164	327	3,266	43.20	13.90	3.90	39.00	1,409	84E
215	08	SBD	8.603	B	SAN BERNARDINO, JCT. RTE. 259 NORTH	115,000	8,510	7.40	3,676	1,183	332	3,319	43.20	13.90	3.90	39.00	1,431	84E
215	08	SBD	8.603	A	SAN BERNARDINO, JCT. RTE. 259 NORTH	65,000	7,865	12.10	1,573	1,400	417	4,475	20.00	17.80	5.30	56.90	1,789	84E
215	08	SBD	9.364	B	SAN BERNARDINO, HIGHLAND AVE	63,000	6,678	10.60	1,529	915	327	3,907	22.90	13.70	4.90	58.50	1,534	84E
215	08	SBD	9.364	A	SAN BERNARDINO, HIGHLAND AVE	58,000	6,148	10.60	2,035	510	203	3,400	33.10	8.30	3.30	55.30	1,321	84E
215	08	SBD	11.634	A	UNIVERSITY PARKWAY	53,000	4,837	9.13	1,975	333	154	2,375	40.82	6.89	3.19	49.09	942	04V
215	08	SBD	14.091	A	PALM AVE	53,000	4,837	9.13	1,975	333	154	2,375	40.82	6.89	3.19	49.09	942	04V
215	08	SBD	17.753	B	JCT. RTE. 15	48,000	4,407	9.18	1,483	258	97	2,569	33.65	5.85	2.20	58.30	976	04E
216	06	TUL	R0	A	VISALIA, JCT. RTE. 198	15,000	1,051	7.00	767	126	53	105	73.00	12.00	5.00	10.00	82	14E
216	06	TUL	R0.99	B	LOVERS LANE	10,700	749	7.00	547	90	37	75	73.00	12.00	5.00	10.00	59	14E
216	06	TUL	1.96	A	LOVERS LANE	9,200	643	7.00	412	90	64	77	64.00	14.00	10.00	12.00	59	14E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
216	06	TUL	2.46	A	MACAULIFF AVE,RD 144	3,600	252	7.00	164	35	18	35	65.08	13.89	7.14	13.89	24	14V
216	06	TUL	11.732	B	AVE 344	3,750	236	6.29	161	25	16	34	68.22	10.59	6.78	14.41	22	14V
216	06	TUL	11.732	A	AVE 344	4,350	305	7.00	201	43	21	40	66.00	14.00	7.00	13.00	28	14E
216	06	TUL	14.006	B	WOODLAKE, JCT. RTE. 245	5,400	432	8.00	216	108	48	60	50.00	25.00	11.00	14.00	45	14V
216	06	TUL	14.006	A	WOODLAKE, JCT. RTE. 245	4,600	395	8.59	198	104	46	47	50.00	26.40	11.68	11.93	39	14V
216	06	TUL	19.245	B	JCT. RTE. 198	1,100	106	9.64	64	9	6	27	60.38	8.49	5.66	25.47	13	14V
217	05	SB	0.464	A	ENTRANCE, UNIVERSITY OF CALIFORNIA AT SANTA BARBARA	12,200	244	2.00	202	20	5	17	82.60	8.40	2.00	7.00	16	10E
217	05	SB	2.756	B	JCT. RTE. 101	23,000	690	3.00	570	57	13	50	82.60	8.30	1.90	7.20	44	10E
218	05	MON	1.956	B	DEL REY OAKS, JCT. RTE. 68	13,000	1,040	8.00	756	108	41	135	72.70	10.40	3.90	13.00	89	03E
219	10	STA	4.858	B	JCT. RTE. 108	14,200	1,278	9.00	281	243	102	652	22.00	19.00	8.00	51.00	272	01E
220	04	SOL	0	A	JCT. RTE. 84	140	5	3.57	0	1	4	0	0.00	25.00	75.00	0.00	1	04E
220	03	SAC	3.114	B	RYDE, JCT. RTE. 160	930	147	15.81	78	19	9	41	53.06	12.93	6.12	27.89	20	14V
221	04	NAP	0	A	JCT. RTE. 29	31,500	1,904	6.04	784	298	114	708	41.19	15.65	5.98	37.18	316	02V
221	04	NAP	2.682	B	JCT. RTE. 121	30,000	1,515	5.05	680	369	95	371	44.91	24.33	6.28	24.49	200	02V
222	01	MEN	R0	A	UKIAH, JCT. RTE. 101	8,100	284	3.50	160	75	0	49	56.50	26.30	0.00	17.20	29	88V
223	06	KER	1.85	A	JCT. RTE. 5	1,400	414	29.57	98	35	22	259	23.67	8.45	5.31	62.56	99	12V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
223	06	KER	R10.536	B	JCT. RTE. 99	3,850	1,117	29.00	268	89	56	704	24.00	8.00	5.00	63.00	269	12E
223	06	KER	R10.536	A	JCT. RTE. 99	5,900	940	15.93	290	97	48	505	30.85	10.32	5.11	53.72	200	12V
223	06	KER	R16.014	B	JCT. RTE. 184 NORTH	6,100	940	15.41	290	97	48	505	30.85	10.32	5.11	53.72	200	12E
223	06	KER	R16.014	A	JCT. RTE. 184 NORTH	7,050	1,764	25.00	864	159	106	635	49.00	9.00	6.00	36.00	280	03E
223	06	KER	R20.15	B	ARVIN, COMANCHE DRIVE	6,550	852	13.00	332	94	17	409	39.00	11.00	2.00	48.00	164	03E
223	06	KER	20.15	A	ARVIN, COMANCHE DRIVE	10,200	1,019	10.00	408	71	20	520	40.00	7.00	2.00	51.00	203	03E
223	06	KER	31.92	B	JCT. RTE. 58	1,250	340	27.20	71	28	20	221	20.88	8.24	5.88	65.00	84	12V
225	05	SB	0	A	SANTA BARBARA, JCT. RTE. 101	23,000	414	1.80	352	31	7	24	85.10	7.40	1.80	5.70	24	10E
227	05	SLO	7.12	B	EDNA, PRICE CANYON RD	5,650	300	5.30	210	55	16	19	70.10	18.30	5.30	6.30	21	10E
227	05	SLO	7.12	A	EDNA, PRICE CANYON RD	11,500	977	8.49	435	348	97	97	44.56	35.66	9.89	9.89	95	11V
229	05	SLO	0	A	JCT. RTE. 58	130	11	8.00	5	0	3	3	50.00	0.00	25.00	25.00	2	10E
229	05	SLO	9.16	B	JCT. RTE. 41	1,900	168	8.80	84	0	42	42	50.00	0.00	25.00	25.00	24	10E
232	07	VEN	0	A	OXNARD, JCT. RTE. 1, OXNARD BLVD	37,500	1,534	4.09	897	150	92	395	58.50	9.75	5.97	25.78	195	07E
232	07	VEN	0.441	A	OXNARD, JCT. RTE. 101	22,700	1,836	8.09	699	460	156	521	38.09	25.05	8.48	28.38	269	07E
232	07	VEN	R4.11	B	JCT. RTE. 118, LOS ANGELES AVE	15,100	1,650	10.93	581	286	82	701	35.19	17.35	4.96	42.50	301	07V
233	06	MAD	0.005	A	JCT. RTE. 152	3,300	358	10.85	190	58	33	77	53.07	16.20	9.22	21.51	43	13V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
233	06	MAD	3.586	B	CHOWCHILLA, CHOWCHILLA AVE	12,000	960	8.00	413	48	38	461	43.00	5.00	4.00	48.00	184	04E
233	06	MAD	3.586	A	CHOWCHILLA, CHOWCHILLA AVE	11,300	904	8.00	389	45	36	434	43.00	5.00	4.00	48.00	173	04E
233	06	MAD	3.887	B	JCT. RTE. 99	11,000	879	8.00	378	44	35	422	43.00	5.00	4.00	48.00	168	04E
236	05	SCR	0	A	BOULDER CREEK, JCT. RTE. 9	6,100	221	3.60	206	9	4	2	93.50	4.00	1.80	0.70	9	02E
237	04	SCL	R0	A	MOUNTAIN VIEW, JCT. RTE. 82	36,000	371	1.03	266	59	3	43	71.66	15.88	0.90	11.55	30	04V
237	04	SCL	R0.375	B	MOUNTAIN VIEW, JCT. RTE. 85	36,000	1,080	3.00	654	219	23	184	60.60	20.30	2.10	17.00	110	98E
237	04	SCL	R0.375	A	MOUNTAIN VIEW, JCT. RTE. 85	61,000	3,300	5.41	1,732	504	20	1,044	52.48	15.28	0.62	31.63	470	98V
237	04	SCL	2.48	B	SUNNYVALE, JCT. RTE. 101	65,000	2,841	4.37	861	413	74	1,493	30.31	14.55	2.60	52.55	594	01V
237	04	SCL	2.48	A	SUNNYVALE, JCT. RTE. 101	89,000	2,626	2.95	983	692	61	890	37.44	26.35	2.33	33.89	414	04V
237	04	SCL	9.335	B	JCT. RTE. 880, NIMITZ FWY	138,000	8,640	6.26	4,636	1,343	307	2,354	53.66	15.54	3.55	27.25	1,143	98V
237	04	SCL	9.335	A	JCT. RTE. 880, NIMITZ FWY	63,000	3,319	5.27	1,754	420	85	1,060	52.84	12.65	2.56	31.94	478	98V
237	04	SCL	T10	B	MAIN RD	63,000	2,520	4.00	1,273	375	161	711	50.50	14.90	6.40	28.20	348	98E
237	04	SCL	11.08	B	MILPITAS, JCT. RTE 680	67,000	2,680	4.00	1,077	279	153	1,171	40.20	10.40	5.70	43.70	490	98E
238	04	ALA	0	A	FREMONT, JCT. RTE. 680, MISSION RD	28,000	840	3.00	522	78	20	220	62.10	9.30	2.40	26.20	104	94V
238	04	ALA	3.314	B	FREMONT, SOUTH JCT. RTE. 84 WEST	21,900	942	4.30	452	127	57	306	48.00	13.50	6.00	32.50	141	94V
238	04	ALA	3.314	A	FREMONT, SOUTH JCT. RTE. 84 WEST	31,500	1,859	5.90	831	262	149	617	44.70	14.10	8.00	33.20	288	94V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
238	04	ALA	6.78	B	UNION CITY, DECOTO RD	22,200	777	3.50	379	137	32	229	48.80	17.60	4.10	29.50	110	97E
238	04	ALA	R14.469	A	JCT. RTE. 580	144,000	19,151	13.30	4,175	1,532	555	12,889	21.80	8.00	2.90	67.30	4,815	94V
238	04	ALA	14.951	A	JCT. RTE. 185, MISSION BLVD	143,000	16,874	11.80	3,544	1,131	337	11,862	21.00	6.70	2.00	70.30	4,370	94V
238	04	ALA	16.696	B	JCT. RTE. 880	102,000	7,752	7.60	1,868	752	256	4,876	24.10	9.70	3.30	62.90	1,854	94V
241	12	ORA	17.768	A	ANTONIO PARKWAY	16,000	1,018	6.36	502	198	144	174	49.33	19.47	14.13	17.07	117	98E
241	12	ORA	20.077	A	LOS ALISOS BLVD	37,200	632	1.70	314	149	57	112	49.67	23.50	9.09	17.74	72	98E
241	12	ORA	23.418	A	ALTON PARKWAY	39,800	1,227	3.08	783	205	78	161	63.83	16.69	6.34	13.14	113	98E
241	12	ORA	39.079	B	JCT RTE 91	48,000	797	1.66	495	137	34	131	62.07	17.24	4.31	16.38	80	01E
242	04	CC	R0	A	CONCORD, JCT. RTE. 680	114,000	5,701	5.00	2,440	701	200	2,360	42.80	12.30	3.50	41.40	993	00E
242	04	CC	R3.398	B	CONCORD, JCT. RTE. 4	106,000	5,438	5.13	2,824	806	165	1,643	51.93	14.82	3.03	30.21	764	00V
243	08	RIV	0	A	JCT. RTE. 74	3,200	128	4.00	115	11	0	2	90.10	8.60	0.00	1.30	6	79E
243	08	RIV	28.28	B	BANNING, SAN GORGONIO AVE	1,900	76	4.00	68	7	0	1	89.90	8.80	0.00	1.30	3	79E
243	08	RIV	29.659	B	BANNING, JCT. RTE. 10; 8TH RD	6,500	260	4.00	236	20	0	4	90.70	7.60	0.00	1.70	11	79E
244	03	SAC	0	A	SACRAMENTO, JCT. RTE. 80	8,900	1,336	15.00	534	134	134	534	40.00	10.00	10.00	40.00	235	83E
244	03	SAC	T1.077	B	AUBURN BLVD	32,000	4,800	15.00	1,920	480	480	1,920	40.00	10.00	10.00	40.00	844	83E
245	06	TUL	0	A	JCT. RTE. 198	3,000	384	12.80	257	25	16	86	66.93	6.51	4.17	22.40	43	14V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
245	06	TUL	7.066	B	JCT. RTE. 216	5,100	358	7.00	218	18	11	111	61.00	5.00	3.00	31.00	49	04E
245	06	TUL	7.066	A	JCT. RTE. 216	6,800	407	6.00	318	16	20	53	78.00	4.00	5.00	13.00	34	04E
245	06	TUL	11.999	B	JCT. RTE. 201 WEST	980	95	9.69	62	11	7	15	65.26	11.58	7.37	15.79	9	14V
245	06	TUL	11.999	A	JCT. RTE. 201 WEST	530	69	13.02	53	5	3	8	76.81	7.25	4.35	11.59	6	14V
245	06	TUL	19.293	B	OROSI RD/BOYD DRIVE	140	18	12.86	16	1	0	1	85.71	7.14	0.00	7.14	1	14E
245	06	FRE	8.972	B	JCT. RTE. 180	130	16	12.31	10	4	1	1	62.50	25.00	6.25	6.25	1	14V
246	05	SB	8.302	A	LOMPOC, WEST CITY LIMITS	3,850	231	6.00	162	35	9	25	70.00	15.00	4.00	11.00	19	14E
246	05	SB	9.55	B	LOMPOC, JCT. RTE. 1	11,000	551	5.00	336	88	33	94	61.00	16.00	6.00	17.00	57	14E
246	05	SB	9.56	A	LOMPOC, JCT. RTE. 1	8,300	794	9.57	393	203	130	68	49.43	25.60	16.39	8.58	75	14V
246	05	SB	26.286	B	BUELLTON, JCT. RTE. 101	17,600	1,585	9.00	935	174	48	428	59.00	11.00	3.00	27.00	203	14E
246	05	SB	26.286	A	BUELLTON, JCT. RTE. 101	24,600	1,230	5.00	750	160	49	271	61.00	13.00	4.00	22.00	142	14E
246	05	SB	R34.601	B	SANTA YNEZ, JCT. RTE. 154	8,700	389	4.47	248	52	42	47	63.75	13.37	10.80	12.08	36	14V
247	08	SBD	0	A	YUCCA VALLEY, JCT. RTE. 62	11,000	979	8.90	587	97	99	196	60.00	9.90	10.10	20.00	112	89E
247	08	SBD	44.85	B	JCT. RTE. 18	2,800	420	15.00	308	30	7	75	73.30	7.10	1.70	17.90	40	89V
247	08	SBD	44.86	A	JCT. RTE. 18	1,800	234	13.00	71	15	20	128	30.30	6.40	8.50	54.80	51	88E
247	08	SBD	73.181	B	STODDARD WELLS RD	1,950	337	17.30	144	0	15	178	42.70	0.00	4.50	52.80	69	88V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
247	08	SBD	73.181	A	STODDARD WELLS RD	1,700	294	17.30	132	3	12	147	44.90	0.90	4.20	50.00	57	88E
247	08	SBD	78.096	B	BARSTOW, JCT. RTE. 15	18,000	378	2.10	212	47	0	119	56.20	12.40	0.00	31.40	53	92V
253	01	MEN	0	A	BOONVILLE, JCT. RTE. 128	2,300	327	14.21	182	36	12	97	55.56	11.11	3.70	29.63	45	06E
253	01	MEN	17.18	B	UKIAH, JCT. RTE. 101	2,900	314	10.80	174	35	12	93	55.56	11.11	3.70	29.63	43	06E
254	01	HUM	0	A	JCT. RTE. 101	900	47	5.29	32	9	5	1	67.57	18.92	10.81	2.70	3	05E
254	01	HUM	12.327	B	JCT. RTE. 101	1,050	41	3.89	28	8	4	1	67.57	18.92	10.81	2.70	3	05E
254	01	HUM	12.327	A	JCT. RTE. 101	700	44	6.27	30	8	5	1	67.57	18.92	10.81	2.70	3	05V
255	01	HUM	0	A	EUREKA, JCT. RTE. 101	9,700	847	8.74	424	89	22	312	50.00	10.53	2.63	36.84	134	03E
255	01	HUM	8.803	B	JCT. RTE. 101	15,500	953	6.15	377	139	40	397	39.58	14.58	4.17	41.67	169	03E
259	08	SBD	R0	A	SAN BERNARDINO, JCT. RTE. 215	47,000	2,068	4.40	1,704	151	31	182	82.40	7.30	1.50	8.80	141	84E
259	08	SBD	1.25	B	JCT. RTE. 210	44,000	1,935	4.40	1,595	141	29	170	82.40	7.30	1.50	8.80	132	84E
260	04	ALA	R1.924	B	OAKLAND, JCT. RTE. 880	27,500	661	2.40	471	63	12	115	71.30	9.50	1.80	17.40	127	94V
262	04	ALA	R0	A	FREMONT, JCT. RTE. 880	63,000	4,536	7.20	1,810	413	254	2,059	39.90	9.10	5.60	45.40	849	94V
262	04	ALA	R1.07	B	FREMONT, JCT. RTE. 680	73,000	4,089	5.60	1,210	217	123	2,539	29.60	5.30	3.00	62.10	956	94V
263	02	SIS	49.07	A	YREKA, JCT. RTE. 3	2,000	122	6.13	27	31	4	60	22.00	25.50	3.50	49.00	25	14E
263	02	SIS	50.63	B	HAWKINSVILLE, HUMBUG RD	1,800	103	5.72	28	32	3	40	27.00	31.00	3.00	39.00	18	14E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
263	02	SIS	57.195	B	JCT. RTE. 96	370	59	15.95	19	22	1	17	31.50	37.00	2.50	29.00	9	14E
265	02	SIS	19.801	A	WEED, JCT. RTE. 97	1,400	153	10.93	36	19	3	95	23.50	12.50	2.00	62.00	36	14E
265	02	SIS	20.328	B	WEED, JCT. RTE. 5	1,400	153	10.93	36	19	3	95	23.53	12.42	1.96	62.09	36	14V
266	09	MNO	0	A	NEVADA STATE LINE (SOUTH)	200	12	6.00	2	2	3	5	14.30	14.30	28.50	42.90	2	07V
266	09	MNO	11.721	B	NEVADA STATE LINE (NORTH)	140	4	2.86	2	1	1	0	50.00	25.00	25.00	0.00	0	07E
267	03	PLA	9.898	B	JCT. RTE. 28	9,700	310	3.20	140	70	25	75	45.16	22.58	8.06	24.19	41	06E
269	06	KIN	0	A	JCT. RTE. 33	1,800	371	20.61	157	79	50	85	42.32	21.29	13.48	22.91	49	14V
269	06	FRE	0	A	KINGS/FRESNO COUNTY LINE	5,100	760	14.90	230	50	25	455	30.26	6.58	3.29	59.87	173	14V
269	06	FRE	0.427	A	JCT. RTE. 5	1,900	261	13.74	96	17	9	139	36.78	6.51	3.45	53.26	54	14V
269	06	FRE	12.746	B	JCT. RTE. 198	4,300	631	14.67	229	65	35	302	36.29	10.30	5.55	47.86	123	14V
269	06	FRE	12.746	A	JCT. RTE. 198	3,250	595	18.31	292	50	26	227	49.08	8.40	4.37	38.15	97	14V
269	06	FRE	24.764	B	JCT. RTE. 145	2,450	548	22.37	231	58	37	222	42.15	10.58	6.75	40.51	95	14V
270	09	MNO	0	A	JCT. RTE. 395	300	17	5.67	14	2	1	0	81.48	11.11	7.41	0.00	1	08V
271	01	MEN	0.02	A	JCT. RTE. 101	110	11	10.00	9	1	0	1	77.80	11.10	0.00	11.10	1	89E
271	01	MEN	5.601	B	JCT. RTE. 101, SCANDIA	470	42	9.00	34	6	0	2	80.90	14.90	0.00	4.20	2	89E
271	01	MEN	7.308	B	TEMPORARY JCT. RTE. 1	740	45	6.10	36	7	0	2	80.30	14.80	0.00	4.90	3	89V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
271	01	MEN	R17.048	A	JCT. RTE. 101, REYNOLDS	90	11	12.60	6	2	0	3	57.90	15.80	0.00	26.30	1	89V
271	01	MEN	19.459	A	JCT. RTE. 101, PIERCY	180	24	13.10	14	4	0	6	60.00	16.00	0.00	24.00	3	89E
271	01	HUM	T0.306	B	TEMPORARY JCT. RTE. 101	130	35	26.92	20	8	0	7	58.10	22.60	0.00	19.40	4	89E
273	02	SHA	3.812	A	JCT. RTE. 5	8,500	527	6.20	54	51	23	399	10.25	9.68	4.36	75.71	148	12V
273	02	SHA	4.44	B	ANDERSON, PINON AVE	8,500	527	6.20	54	51	23	399	10.25	9.68	4.36	75.71	148	12E
273	02	SHA	4.44	A	ANDERSON, PINON AVE	11,100	689	6.20	71	67	30	521	10.25	9.68	4.36	75.71	193	12E
273	02	SHA	5.206	B	ANDERSON, SOUTH RD	11,100	432	3.89	60	75	12	285	13.97	17.39	2.70	65.94	109	10E
273	02	SHA	5.206	A	ANDERSON, SOUTH RD	10,800	436	4.03	69	77	11	279	15.77	17.61	2.54	64.08	107	10E
273	02	SHA	5.438	A	ANDERSON, NORTH RD	10,400	479	4.62	80	96	13	290	16.77	20.03	2.72	60.48	114	10E
273	02	SHA	6.387	B	ALEXANDER AVE	10,400	321	3.09	109	42	11	159	33.96	13.08	3.43	49.53	64	12V
273	02	SHA	6.387	A	ALEXANDER AVE	10,800	489	4.53	81	103	12	293	16.50	21.00	2.50	60.00	115	10E
273	02	SHA	6.9	A	OX YOKE RD	12,100	550	4.54	105	135	13	297	19.11	24.56	2.30	54.03	120	10E
273	02	SHA	7.24	A	CHAMPION/FRONTAGE RDS	12,100	534	4.41	112	134	13	275	21.02	25.03	2.41	51.55	113	10E
273	02	SHA	7.54	A	HILL RD	10,600	449	4.23	108	108	13	220	24.00	24.00	3.00	49.00	92	10E
273	02	SHA	9.99	A	HAPPY VALLEY RD	10,900	412	3.79	91	107	12	202	22.00	26.00	3.00	49.00	84	10E
273	02	SHA	11.1	A	CANYON RD	20,300	515	2.53	118	153	107	137	22.88	29.70	20.85	26.57	81	10E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
273	02	SHA	11.83	A	REDDING, CLEAR CREEK RD	24,000	600	2.50	122	149	20	309	20.34	24.82	3.36	51.48	128	10E
273	02	SHA	12.27	A	REDDING, WESTWOOD AVE	21,900	566	2.58	136	164	23	243	24.00	29.00	4.00	43.00	107	10E
273	02	SHA	12.68	A	REDDING, CEDARS/SOUTH BONNEYVIEW RDS	15,300	375	2.45	180	61	12	122	48.00	16.27	3.20	32.53	56	14V
273	02	SHA	16.833	A	JCT RTE 299W AND RTE 44E	16,100	122	0.76	37	35	5	45	30.00	29.00	4.00	37.00	21	10E
273	02	SHA	17.39	B	QUARTZ HILL/RIO	16,100	693	4.30	120	168	175	230	17.28	24.22	25.31	33.20	125	12V
273	02	SHA	17.39	A	QUARTZ HILL/RIO	18,900	735	3.89	127	178	186	244	17.28	24.22	25.31	33.20	132	12V
273	02	SHA	17.81	A	REDDING, BENTON DRIVE	21,000	122	0.58	37	35	5	45	30.00	29.00	4.00	37.00	21	10E
273	02	SHA	18.622	A	LAKE BLVD	12,900	234	1.82	110	24	50	50	46.94	10.41	21.21	21.45	31	10E
273	02	SHA	18.92	A	TWINVIEW BLVD	12,100	766	6.33	131	245	217	173	17.10	31.98	28.33	22.58	119	12V
273	02	SHA	20.033	B	JCT. RTE. 5	7,800	232	2.97	57	64	34	77	24.57	27.59	14.66	33.19	39	12V
275	03	YOL	12.009	A	JCT. RTE. 50	9,300	391	4.20	318	35	5	33	81.30	8.90	1.30	8.50	26	86E
280	04	SCL	R0	A	SAN JOSE, JCT. RTES. 101/680	158,000	7,425	4.70	4,292	1,054	245	1,834	57.80	14.20	3.30	24.70	916	96V
280	04	SCL	R0.366	A	MCLAUGHLIN AVE	246,000	8,241	3.35	4,452	1,052	312	2,425	54.02	12.76	3.79	29.43	1,135	00V
280	04	SCL	R1.992	A	SAN JOSE, JCT. RTE. 82	230,000	5,980	2.60	3,839	730	203	1,208	64.20	12.20	3.40	20.20	648	96V
280	04	SCL	R2.522	B	SAN JOSE, JCT. RTE. 87	230,000	5,750	2.50	3,398	690	236	1,426	59.10	12.00	4.10	24.80	709	96V
280	04	SCL	R2.522	A	SAN JOSE, JCT. RTE. 87	187,000	2,860	1.53	1,888	210	87	675	65.99	7.35	3.05	23.60	331	00V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
280	04	SCL	L5.408	A	SAN JOSE, JCT. RTES. 17/880	185,000	5,735	3.10	2,747	998	275	1,715	47.90	17.40	4.80	29.90	820	96E
280	04	SCL	9.433	B	SARATOGA, SUNNYVALE/DE ANZA BLVD	154,000	4,866	3.16	2,344	480	131	1,911	48.17	9.86	2.70	39.28	805	00V
280	04	SCL	9.433	A	SARATOGA, SUNNYVALE/DE ANZA BLVD	139,000	4,128	2.97	1,683	511	108	1,826	40.76	12.39	2.62	44.23	752	05V
280	04	SCL	10.741	A	SUNNYVALE, JCT. RTE. 85	140,000	4,619	3.30	2,670	707	166	1,076	57.80	15.30	3.60	23.30	554	96E
280	04	SM	R3.337	B	WOODSIDE, JCT. RTE. 84	105,000	3,381	3.22	1,943	398	57	983	57.46	11.78	1.70	29.06	452	08V
280	04	SM	R3.337	A	WOODSIDE, JCT. RTE. 84	103,000	2,977	2.89	1,908	345	154	570	64.08	11.60	5.17	19.16	318	08V
280	04	SM	R6.601	B	CANADA RD	104,000	2,735	2.63	2,189	216	50	280	80.04	7.90	1.83	10.24	200	14V
280	04	SM	10.866	B	JCT. RTE. 92	107,000	1,831	1.71	998	297	79	457	54.52	16.21	4.30	24.97	232	05V
280	04	SM	10.866	A	JCT. RTE. 92	102,000	1,714	1.68	991	190	54	479	57.82	11.10	3.14	27.93	225	05V
280	04	SM	R19.278	B	SAN BRUNO, JCT. RTE. 35 NORTH	114,000	273	0.24	192	22	20	39	70.18	8.07	7.37	14.39	25	05V
280	04	SM	R19.278	A	SAN BRUNO, JCT. RTE. 35 NORTH	99,000	436	0.44	280	37	54	65	64.19	8.52	12.45	14.85	44	05V
280	04	SM	R20.747	A	SAN BRUNO, SAN BRUNO AVE	101,000	2,394	2.37	1,626	278	63	427	67.92	11.61	2.63	17.84	239	00V
280	04	SM	R22.62	A	SOUTH SAN FRANCISCO, WESTBOROUGH BLVD	186,000	1,489	0.80	1,021	265	21	182	68.60	17.80	1.40	12.20	126	96E
280	04	SM	R24.197	A	DALY CITY, HICKEY BLVD	178,000	1,620	0.91	1,100	180	33	307	67.88	11.09	2.06	18.97	166	00V
280	04	SM	R25.28	B	DALY CITY, JCT. RTE. 1 SOUTH	208,000	2,454	1.18	1,578	294	82	500	64.29	11.99	3.36	20.36	267	05V
280	04	SM	R25.28	A	DALY CITY, JCT. RTE. 1 SOUTH	204,000	2,591	1.27	1,561	414	57	559	60.24	15.97	2.21	21.58	294	05V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
280	04	SM	R26.042	A	JUNIPERO SIERRA	207,000	2,526	1.22	1,710	262	71	483	67.72	10.36	2.81	19.11	261	05V
280	04	SM	M27.165	B	DALY CITY, JCT. RTE. 1 NORTH	207,000	2,277	1.10	1,557	294	66	360	68.40	12.90	2.90	15.80	431	96V
280	04	SF	R0.738	B	SAN FRANCISCO, JCT. RTE. 82	135,000	1,646	1.22	1,124	262	33	227	68.27	15.93	2.03	13.78	147	08V
280	04	SF	R0.738	A	SAN FRANCISCO, JCT. RTE. 82	176,000	2,816	1.60	1,748	415	44	609	62.09	14.74	1.55	21.62	316	08V
280	04	SF	R4.341	B	SAN FRANCISCO, JCT. RTE. 101	168,000	2,872	1.71	1,870	635	64	303	65.10	22.11	2.23	10.56	476	05V
280	04	SF	R6.05	A	INDIANA RD/PENNSYLVANIA AVE	114,000	2,850	2.50	1,981	487	83	299	69.50	17.10	2.90	10.50	229	96V
280	04	SF	T7.07	B	SAN FRANCISCO, 4TH RD	104,000	760	0.73	492	95	6	167	64.76	12.52	0.77	21.95	84	02V
280	04	SF	T7.543	B	SAN FRANCISCO, BRANNAN RD	59,000	1,222	2.07	692	94	14	422	56.67	7.66	1.14	34.53	181	02V
281	01	LAK	15.06	B	POINT LAKEVIEW RD	3,400	109	3.20	95	10	0	4	87.50	8.80	0.00	3.70	6	88E
281	01	LAK	17	B	JCT. RTE. 29	6,300	277	4.40	238	25	0	14	85.80	9.00	0.00	5.20	15	88V
282	11	SD	0	A	JCT. RTE. 75	16,400	492	3.00	337	66	24	65	68.40	13.50	4.90	13.20	88	86V
282	11	SD	0.581	B	3RD ST./ALAMEDA BLVD	13,800	413	3.00	281	60	20	52	67.90	14.60	4.90	12.60	73	86V
283	01	HUM	0	A	JCT. RTE. 101, NORTH SCOTIA	2,150	75	3.50	51	13	0	11	68.20	17.80	0.00	14.00	7	88V
283	01	HUM	0.356	B	NORTH END OF EEL RIVER BRIDGE	2,150	75	3.50	51	13	0	11	68.20	17.80	0.00	14.00	7	88E
284	02	PLU	0	A	JCT. RTE. 70	580	18	3.10	8	2	1	7	44.44	11.11	5.56	38.89	3	13V
284	02	PLU	8.302	B	FRENCHMAN RESERVOIR	320	7	2.19	4	3	0	0	57.14	42.86	0.00	0.00	0	13E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
299	01	HUM	0	A	ARCATA, JCT. RTE. 101	13,400	1,054	7.87	285	181	56	532	27.04	17.15	5.35	50.45	218	05E
299	01	HUM	R1.802	B	JCT. RTE. 200 WEST	12,200	1,070	8.77	289	184	57	540	27.04	17.15	5.35	50.45	222	05E
299	01	HUM	R1.802	A	JCT. RTE. 200 WEST	13,600	1,115	8.20	291	185	58	581	26.10	16.60	5.20	52.10	236	05E
299	01	HUM	R5.451	A	BLUE LAKE RD	3,600	582	16.17	222	160	50	150	38.14	27.49	8.59	25.77	82	05E
299	01	HUM	38.833	B	WILLOW CREEK, JCT. RTE. 96 NORTH	3,500	567	16.17	216	156	49	146	38.14	27.49	8.59	25.77	79	05E
299	01	HUM	38.833	A	WILLOW CREEK, JCT. RTE. 96 NORTH	4,800	732	15.23	240	262	55	175	32.84	35.82	7.46	23.88	101	06V
299	01	HUM	41.86	A	GAMBI VILLAGE, EAST	3,700	605	16.35	444	44	19	98	73.39	7.27	3.14	16.20	56	14V
299	01	HUM	43.035	B	HUMBOLT/TRINITY COUNTY LINE	3,700	254	6.87	54	41	7	152	21.36	16.02	2.91	59.71	59	12V
299	02	TRI	51.03	B	WEAVERVILLE, WEST CITY LIMITS	2,650	247	9.32	40	51	8	148	16.19	20.65	3.24	59.92	58	12V
299	02	TRI	51.03	A	WEAVERVILLE, WEST CITY LIMITS	2,650	247	9.32	40	51	8	148	16.19	20.65	3.24	59.92	58	12V
299	02	TRI	52.07	O	WEAVERVILLE, WASHINGTON RD	10,600	265	2.50	20	49	15	181	7.44	18.41	5.73	68.41	70	10E
299	02	TRI	52.72	B	MARTIN/NUGGET RDS	8,800	336	3.82	33	66	18	219	9.83	19.66	5.42	65.10	85	10E
299	02	TRI	52.72	A	MARTIN/NUGGET RDS	6,200	245	3.97	25	51	12	157	10.22	20.84	5.01	63.93	61	10E
299	02	TRI	R58.11	B	EAST JCT. RTE. 3	4,400	344	7.82	69	51	14	210	20.06	14.83	4.07	61.05	82	14V
299	02	TRI	R58.11	A	EAST JCT. RTE. 3	3,800	233	6.17	40	40	6	147	17.13	17.12	2.75	63.00	57	10E
299	02	TRI	63.51	A	LEWISTON RD	3,200	233	7.29	23	46	11	153	9.80	19.61	4.90	65.69	59	10E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
299	02	TRI	67.425	A	NEW LEWISTON RD	3,400	388	11.41	69	52	11	256	17.78	13.40	2.84	65.98	97	12V
299	02	SHA	0	A	TRINITY/SHASTA COUNTY LINE	3,400	388	11.41	69	52	11	256	17.78	13.40	2.84	65.98	97	12V
299	02	SHA	8.648	B	FRENCH GULCH RD	3,400	388	11.41	69	52	11	256	17.78	13.40	2.84	65.98	97	12E
299	02	SHA	8.648	A	FRENCH GULCH RD	4,000	428	10.70	62	58	12	296	14.49	13.55	2.80	69.16	111	12V
299	02	SHA	16.47	A	KENNEDY DRIVE	5,000	278	5.56	51	30	19	178	18.33	10.64	6.98	64.05	69	10E
299	02	SHA	17.739	A	ROCK CREEK RD	9,700	315	3.26	58	67	8	182	18.30	21.35	2.62	57.73	72	10E
299	02	SHA	21.648	B	REDDING, WEST CITY LIMITS	10,000	359	3.59	79	63	8	209	22.01	17.55	2.23	58.22	82	14V
299	02	SHA	23.81	B	REDDING, COURT RD	19,700	323	1.64	94	75	26	128	28.96	23.36	8.11	39.58	58	10E
299	02	SHA	23.81	A	REDDING, COURT RD	19,800	330	1.67	96	77	26	131	29.04	23.35	7.90	39.71	59	10E
299	02	SHA	24.822	A	REDDING, JCT. RTE. 5	20,900	426	2.04	147	62	21	196	34.56	14.47	4.96	46.00	82	10E
299	02	SHA	25.54	A	HAWLEY RD	12,700	478	3.76	81	99	23	275	16.98	20.75	4.72	57.55	110	10E
299	02	SHA	27.239	A	OLD OREGON TRAIL	9,100	731	8.03	159	78	28	466	21.75	10.67	3.83	63.75	178	12V
299	02	SHA	60.05	B	BIG BEND RD	2,700	402	14.89	71	58	10	263	17.66	14.43	2.49	65.42	100	12V
299	02	SHA	72.64	O	HAYNES RD	2,800	386	13.79	47	61	6	272	12.18	15.80	1.55	70.47	102	14V
299	02	SHA	73.13	A	TAMARACK RD	2,800	386	13.79	47	61	6	272	12.18	15.80	1.55	70.47	102	14V
299	02	SHA	74.98	B	BURNEY, PLUMAS RD	8,100	406	5.00	41	61	4	300	10.00	15.00	1.00	74.00	111	14E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
299	02	SHA	76.181	A	BLACK RANCH RD	5,400	616	11.41	67	113	8	428	10.88	18.34	1.30	69.48	162	14V
299	02	SHA	80.085	B	FOUR CORNERS, JCT. RTE. 89	4,000	813	20.33	116	165	14	518	14.27	20.30	1.72	63.71	200	14V
299	02	SHA	80.085	A	FOUR CORNERS, JCT. RTE. 89	2,700	193	7.15	17	47	4	125	8.81	24.35	2.07	64.77	49	14V
299	02	SHA	91.56	B	FALL RIVER MILLS, MAIN RD	3,150	413	13.11	59	101	16	237	14.29	24.46	3.87	57.38	95	14V
299	02	SHA	91.56	A	FALL RIVER MILLS, MAIN RD	4,150	407	9.81	55	57	18	277	13.50	14.00	4.50	68.00	105	14E
299	02	SHA	96.78	B	PITTVILLE RD	1,700	401	23.59	61	95	7	238	15.21	23.69	1.75	59.35	94	14V
299	02	SHA	96.78	A	PITTVILLE RD	1,200	293	24.42	56	70	6	161	19.00	24.00	2.00	55.00	65	14E
299	02	SHA	99.361	B	SHASTA/LASSEN COUNTY LINE	1,200	293	24.42	56	70	6	161	19.00	24.00	2.00	55.00	65	14E
299	02	LAS	10.407	O	CEMETERY RD	1,500	293	19.53	55	71	6	161	18.77	24.23	2.05	54.95	65	14V
299	02	MOD	0	A	LASSEN/MODOC COUNTY LINE	900	109	12.11	26	15	3	65	23.85	13.76	2.75	59.63	25	14V
299	02	MOD	0.332	B	ADIN, JCT. RTE. 139, SOUTH	900	108	11.89	26	15	3	64	23.85	13.76	2.75	59.63	25	14E
299	02	MOD	0.332	A	ADIN, JCT. RTE. 139, SOUTH	1,350	187	13.85	91	32	8	56	48.66	17.11	4.28	29.95	27	14V
299	02	MOD	21.749	B	JCT. RTE. 139 NORTH	830	181	21.81	88	31	8	54	48.66	17.11	4.28	29.95	26	14E
299	02	MOD	21.749	A	JCT. RTE. 139 NORTH	1,300	507	39.00	67	37	12	391	13.21	7.30	2.37	77.12	142	14V
299	02	MOD	40.276	B	ALTURAS, JUNIPER RD	1,300	394	30.29	51	28	10	305	13.00	7.00	2.50	77.50	111	14E
299	02	MOD	40.276	A	ALTURAS, JUNIPER RD	2,450	316	12.90	41	22	8	245	13.00	7.00	2.50	77.50	89	14E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
299	02	MOD	40.63	B	ALTURAS, JCT. RTE. 395	3,950	290	7.34	26	15	7	242	8.97	5.17	2.41	83.45	87	14V
299	02	MOD	40.64	A	ALTURAS, JCT. RTE. 395	720	82	11.39	9	6	2	65	10.98	7.32	2.44	79.27	24	14V
299	02	MOD	57.354	B	LAKE CITY RD	660	65	9.85	9	5	2	49	13.85	7.69	3.08	75.38	18	14V
299	02	MOD	57.354	A	LAKE CITY RD	290	19	6.55	7	4	0	8	36.50	20.00	0.00	43.50	3	14E
299	02	MOD	66.632	B	NEVADA STATE LINE	60	3	5.00	0	0	0	3	0.00	0.00	0.00	100.00	1	14V
330	08	SBD	R28.696	A	JCT. RTE. 210	9,000	225	2.50	133	27	9	56	59.10	12.00	4.00	24.90	28	85V
330	08	SBD	44.118	B	RUNNING SPRINGS, JCT. RTE. 18	10,000	400	4.00	344	16	4	36	86.00	4.00	1.10	8.90	27	79E
371	08	RIV	77.148	B	JCT. RTE. 74	3,750	225	6.00	173	25	9	18	77.00	11.00	3.80	8.20	16	79E
380	04	SM	T4.703	A	SAN BRUNO, JCT. RTE. 280	142,000	3,052	2.15	1,718	510	27	797	56.26	16.72	0.90	26.12	386	07V
380	04	SM	6.373	B	SOUTH SAN FRANCISCO, JCT. RTE. 101	166,000	4,464	2.69	2,298	509	138	1,519	51.46	11.41	3.09	34.03	672	01V
395	08	SBD	R3.981	A	JCT. RTE. 15	23,500	5,169	22.00	1,096	160	67	3,846	21.20	3.10	1.30	74.40	1,390	90V
395	08	SBD	11.18	B	PALMDALE RD; JCT. RTE. 18	22,000	2,948	13.40	601	171	0	2,176	20.40	5.80	0.00	73.80	787	93V
395	08	SBD	11.18	A	PALMDALE RD; JCT. RTE. 18	19,000	3,287	17.30	532	168	0	2,587	16.20	5.10	0.00	78.70	927	93V
395	08	SBD	15.707	B	GEORGE AIR FORCE BASE RD	19,000	3,268	17.20	529	167	0	2,572	16.20	5.10	0.00	78.70	921	93E
395	08	SBD	15.707	A	GEORGE AIR FORCE BASE RD	15,000	2,700	18.00	437	138	0	2,125	16.20	5.10	0.00	78.70	761	98E
395	08	SBD	45.948	B	JCT. RTE. 58	7,000	1,260	18.00	204	64	0	992	16.20	5.10	0.00	78.70	355	98E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
395	08	SBD	45.948	A	JCT. RTE. 58	4,000	480	12.00	78	24	0	378	16.20	5.10	0.00	78.70	135	98E
395	06	KER	R1.152	B	REDROCK, RANDSBURG RD	3,900	624	16.00	131	69	50	374	21.00	11.00	8.00	60.00	147	04E
395	06	KER	R1.152	A	REDROCK, RANDSBURG RD	4,200	588	14.00	123	24	24	417	21.00	4.00	4.00	71.00	154	03E
395	06	KER	R23.48	B	JCT. RTE. 178	2,850	684	24.00	144	27	27	486	21.00	4.00	4.00	71.00	179	03E
395	06	KER	R29.64	B	JCT. RTE. 14 SOUTH	2,750	707	25.71	150	139	98	320	21.22	19.66	13.86	45.26	143	13E
395	09	INY	34.674	B	JCT. RTE. 190 EAST	5,500	660	12.00	125	40	26	469	19.00	6.00	3.90	71.10	174	95E
395	09	INY	34.674	A	JCT. RTE. 190 EAST	5,500	479	8.70	45	14	5	415	9.30	3.00	1.10	86.60	147	98V
395	09	INY	55.827	B	JCT. RTE. 136 SOUTHEAST	6,000	660	11.00	152	46	26	436	23.00	7.00	3.90	66.10	164	95E
395	09	INY	55.827	A	JCT. RTE. 136 SOUTHEAST	6,650	1,103	16.60	170	68	13	852	15.40	6.20	1.20	77.20	308	97V
395	09	INY	100.833	B	BIG PINE, JCT. RTE. 168 NORTHEAST	5,900	1,210	20.51	491	39	43	637	40.58	3.22	3.55	52.64	247	13V
395	09	INY	100.833	A	BIG PINE, JCT. RTE. 168 NORTHEAST	7,700	847	11.00	182	42	17	606	21.50	5.00	2.00	71.50	222	97E
395	09	INY	115.403	A	BISHOP, JCT. RTE. 168 WEST	14,800	888	6.00	266	89	9	524	30.00	10.00	1.00	59.00	200	97E
395	09	INY	116.25	B	JCT. RTE. 6 NORTH	15,800	474	3.00	166	90	5	213	35.00	19.00	1.10	44.90	88	97V
395	09	INY	116.25	A	JCT. RTE. 6 NORTH	13,100	709	5.41	352	51	20	286	49.65	7.23	2.78	40.33	119	01E
395	09	INY	120.95	A	ED POWERS RD	7,350	975	13.27	584	105	64	222	59.86	10.73	6.60	22.81	116	13V
395	09	MNO	R25.75	B	JCT. RTE. 203 WEST	8,300	747	9.00	329	38	6	374	44.00	5.10	0.80	50.10	145	93E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
395	09	MNO	R25.75	A	JCT. RTE. 203 WEST	4,500	578	12.86	248	109	84	137	42.90	18.90	14.50	23.60	78	08V
395	09	MNO	40.336	A	SOUTH JCT. RTE. 158	4,200	467	11.11	63	46	16	342	13.51	9.95	3.32	73.22	127	98V
395	09	MNO	50.744	B	TIOGA PASS JCT, NORTH JCT. RTE. 120 WEST	4,300	1,001	23.29	456	157	122	266	45.60	15.64	12.17	26.58	140	13V
395	09	MNO	50.744	A	TIOGA PASS JCT, NORTH JCT. RTE. 120 WEST	4,500	536	11.90	88	44	7	397	16.50	8.20	1.30	74.00	145	94E
395	09	MNO	58.24	B	JCT. RTE. 167 EAST	3,150	388	12.32	91	37	23	237	23.56	9.42	6.02	60.99	92	13V
395	09	MNO	76.3	B	BRIDGEPORT, JCT. RTE. 182 NORTH	3,400	795	23.38	304	38	205	248	38.24	4.78	25.79	31.19	130	13V
395	09	MNO	76.3	A	BRIDGEPORT, JCT. RTE. 182 NORTH	3,350	248	7.39	50	19	15	164	20.08	7.79	6.15	65.98	62	98V
395	09	MNO	93.7	A	JCT. RTE. 108 WEST	3,100	334	10.77	43	19	4	268	12.90	5.80	1.20	80.10	96	07V
395	09	MNO	116.965	B	JCT. RTE. 89	3,600	391	10.83	99	16	4	272	25.30	4.10	0.90	69.70	99	07V
395	09	MNO	120.49	B	NEVADA STATE LINE	3,550	384	10.83	97	16	3	268	25.30	4.10	0.90	69.70	98	07E
395	03	SIE	R3.124	O	SIERRA/LASSEN COUNTY LINE	8,000	726	9.07	337	66	78	245	46.40	9.11	10.79	33.69	227	95E
395	02	LAS	R4.615	B	JCT. RTE. 70 WEST	8,200	663	8.09	89	37	21	516	13.47	5.55	3.17	77.81	188	13E
395	02	LAS	R4.615	A	JCT. RTE. 70 WEST	5,300	980	18.49	79	52	37	812	8.06	5.31	3.78	82.86	293	13V
395	02	LAS	29.84	A	GARNIER RD	4,350	697	16.00	68	57	38	534	9.79	8.13	5.42	76.66	197	13E
395	02	LAS	51.87	B	STANDISH RD	5,100	705	13.82	278	24	13	390	39.43	3.40	1.84	55.32	148	14V
395	02	LAS	51.87	A	STANDISH RD	4,900	648	13.22	121	44	32	451	18.67	6.79	4.94	69.60	169	13V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
395	02	LAS	55.18	A	JANESVILLE RD	7,300	758	10.38	91	45	44	578	11.99	5.93	5.82	76.26	213	13E
395	02	LAS	R61.094	B	JCT. RTE. 36 WEST	7,300	620	8.49	69	52	24	475	11.18	8.31	3.93	76.59	175	13E
395	02	LAS	R61.094	A	JCT. RTE. 36 WEST	3,650	319	8.74	65	25	11	218	20.38	7.84	3.45	68.34	81	13V
395	02	LAS	70.12	A	STANDISH, COUNTY RD A 3	1,400	263	18.79	19	16	7	221	7.22	6.08	2.66	84.03	79	13V
395	02	LAS	72.943	A	LITCHFIELD, COUNTY RD A-27	1,050	329	31.33	18	19	8	284	5.47	5.78	2.43	86.32	102	13E
395	02	LAS	R76.927	B	WENDEL RD	1,050	329	31.33	18	19	8	284	5.47	5.78	2.43	86.32	102	13V
395	02	LAS	R76.927	A	WENDEL RD	850	267	31.41	11	15	8	233	4.12	5.62	3.00	87.27	83	13V
395	02	LAS	108.455	O	RAVENDALE	850	220	25.91	14	18	9	179	6.32	8.07	4.21	81.40	65	13E
395	02	LAS	138.979	O	LASSEN/MODOC COUNTY LINE	830	228	27.47	17	16	10	185	7.50	7.00	4.50	81.00	67	14E
395	02	MOD	0.055	O	LASSEN/MODOC COUNTY LINE	830	228	27.47	17	16	10	185	7.50	7.00	4.50	81.00	67	14E
395	02	MOD	3.216	B	LIKELY, JESS VALLEY RD	780	228	29.23	17	16	10	185	7.50	7.00	4.50	81.00	67	14E
395	02	MOD	3.216	A	LIKELY, JESS VALLEY RD	1,050	271	25.81	23	16	8	224	8.49	5.90	2.95	82.66	81	14V
395	02	MOD	R20.975	B	GLENN RD	1,050	271	25.81	23	16	8	224	8.49	5.90	2.95	82.66	81	14V
395	02	MOD	R20.975	A	GLENN RD	1,800	286	15.89	63	19	11	193	22.00	6.50	4.00	67.50	72	14E
395	02	MOD	22.07	A	ALTURAS, FIRST RD	5,400	282	5.24	62	18	11	191	22.00	6.50	4.00	67.50	71	14E
395	02	MOD	22.764	B	ALTURAS, JCT. RTE. 299 WEST	5,700	279	4.89	53	24	14	188	19.00	8.50	5.00	67.50	71	14E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
395	02	MOD	22.764	A	ALTURAS, JCT. RTE. 299 WEST	4,650	168	3.61	29	20	9	110	17.00	12.00	5.50	65.50	42	14E
395	02	MOD	23.04	B	ALTURAS STATE HWY MAINT. STATION	2,700	154	5.70	28	19	6	101	18.18	12.34	3.90	65.58	38	14V
395	02	MOD	28.285	B	JCT. RTE. 299 EAST	1,400	121	8.64	39	9	5	68	32.23	7.44	4.13	56.20	26	14V
395	02	MOD	28.285	A	JCT. RTE. 299 EAST	760	89	11.71	15	7	4	63	16.85	7.87	4.49	70.79	23	14V
395	02	MOD	61.563	B	OREGON STATE LINE	680	87	12.79	15	9	4	59	17.00	10.50	4.50	68.00	22	14E
405	12	ORA	0.23	A	IRVINE, JCT. RTE. 5	190,400	9,519	5.00	4,389	1,142	418	3,570	46.10	12.00	4.39	37.50	1,552	82E
405	12	ORA	1.804	B	IRVINE, JCT. RTE. 133, LAGUNA FWY	213,000	10,438	4.90	4,895	898	595	4,050	46.90	8.60	5.70	38.80	1,739	82E
405	12	ORA	1.804	A	IRVINE, JCT. RTE. 133, LAGUNA FWY	250,000	13,000	5.20	6,474	1,209	689	4,628	49.80	9.30	5.30	35.60	2,036	82E
405	12	ORA	3.947	A	UNIVERSITY DRIVE	244,000	13,664	5.60	7,228	1,230	683	4,523	52.90	9.00	5.00	33.10	2,027	82V
405	12	ORA	7.803	B	IRVINE, MAC ARTHUR BLVD	277,100	13,855	5.00	7,731	1,136	651	4,337	55.80	8.20	4.70	31.30	1,967	82E
405	12	ORA	7.803	A	IRVINE, MAC ARTHUR BLVD	279,000	9,737	3.49	4,815	620	236	4,066	49.45	6.37	2.42	41.76	1,663	08E
405	12	ORA	8.74	A	COSTA MESA, JCT. RTE. 55	239,000	8,341	3.49	4,125	531	202	3,483	49.45	6.37	2.42	41.76	1,425	08E
405	12	ORA	16.544	B	HUNTINGTON BEACH, JCT. RTE. 39	265,600	9,269	3.49	4,584	590	224	3,871	49.45	6.37	2.42	41.76	1,583	08E
405	12	ORA	16.544	A	HUNTINGTON BEACH, JCT. RTE. 39	265,600	9,269	3.49	4,584	590	224	3,871	49.45	6.37	2.42	41.76	1,583	08E
405	12	ORA	20.751	B	JCT. RTE. 22 EAST	263,000	9,179	3.49	4,539	585	222	3,833	49.45	6.37	2.42	41.76	1,568	08V
405	12	ORA	20.751	A	JCT. RTE. 22 EAST	377,000	11,309	3.00	5,784	787	308	4,430	51.14	6.96	2.72	39.17	1,848	03E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
405	12	ORA	24.044	B	SEAL BEACH, JCT. RTE. 605	369,500	11,085	3.00	5,669	772	302	4,342	51.14	6.96	2.72	39.17	1,812	03E
405	12	ORA	24.044	A	SEAL BEACH, JCT. RTE. 605	254,200	11,363	4.47	4,629	1,040	405	5,289	40.74	9.15	3.56	46.55	2,142	12E
405	07	LA	3.324	A	LONG BEACH, LAKEWOOD BLVD	281,000	12,560	4.47	5,117	1,149	447	5,847	40.74	9.15	3.56	46.55	2,368	12E
405	07	LA	7.596	B	LONG BEACH, JCT. RTE. 710	279,000	12,471	4.47	5,081	1,141	444	5,805	40.74	9.15	3.56	46.55	2,351	12E
405	07	LA	7.596	A	LONG BEACH, JCT. RTE. 710	279,000	11,941	4.28	5,346	1,183	699	4,713	44.77	9.91	5.85	39.47	2,025	12E
405	07	LA	12.97	B	CARSON, JCT. RTE. 110	269,000	11,513	4.28	5,154	1,141	674	4,544	44.77	9.91	5.85	39.47	1,952	12E
405	07	LA	12.97	A	CARSON, JCT. RTE. 110	261,000	9,501	3.64	4,525	880	538	3,558	47.63	9.26	5.66	37.45	1,546	12E
405	07	LA	17.589	B	LAWNDALE, HAWTHORNE BLVD	248,000	9,028	3.64	4,300	836	511	3,381	47.63	9.26	5.66	37.45	1,469	12E
405	07	LA	R21.175	B	LOS ANGELES, JCT. RTE 105	245,000	8,919	3.64	4,248	826	505	3,340	47.63	9.26	5.66	37.45	1,451	12E
405	07	LA	R21.175	A	LOS ANGELES, JCT. RTE 105	318,000	9,413	2.96	4,045	932	534	3,902	42.97	9.90	5.67	41.45	1,652	12E
405	07	LA	25.947	B	CULVER CITY, JCT. RTE. 90	302,000	8,938	2.96	3,841	885	507	3,705	42.97	9.90	5.67	41.45	1,569	12E
405	07	LA	25.947	A	CULVER CITY, JCT. RTE. 90	312,000	8,736	2.80	4,419	963	431	2,923	50.58	11.02	4.93	33.46	1,315	12E
405	07	LA	27.964	B	CULVER CITY, JCT. RTE. 187	316,000	8,847	2.80	4,475	975	436	2,961	50.58	11.02	4.93	33.46	1,332	12E
405	07	LA	29.538	B	LOS ANGELES, JCT. RTE. 10	319,000	8,931	2.80	4,518	984	440	2,989	50.58	11.02	4.93	33.46	1,345	12E
405	07	LA	29.538	A	LOS ANGELES, JCT. RTE. 10	298,000	10,312	3.46	4,864	1,522	452	3,474	47.17	14.76	4.38	33.69	1,575	12E
405	07	LA	30.856	A	LOS ANGELES, JCT. RTE. 2	300,000	10,380	3.46	4,896	1,532	455	3,497	47.17	14.76	4.38	33.69	1,586	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
405	07	LA	39.432	B	LOS ANGELES, JCT. RTE. 101	278,000	9,619	3.46	4,537	1,420	421	3,241	47.17	14.76	4.38	33.69	1,469	12E
405	07	LA	39.432	A	LOS ANGELES, JCT. RTE. 101	209,000	6,813	3.26	2,915	943	341	2,614	42.79	13.84	5.00	38.37	1,141	12E
405	07	LA	42.9	A	N/O SHERMAN WAY; SATICOY ST	217,000	6,838	3.15	3,249	854	335	2,400	47.51	12.49	4.90	35.10	1,069	14V
405	07	LA	46.85	B	LOS ANGELES, JCT. RTE. 118	212,000	6,213	2.93	2,658	860	311	2,384	42.79	13.84	5.00	38.37	1,040	12E
405	07	LA	46.85	A	LOS ANGELES, JCT. RTE. 118	143,000	5,607	3.92	2,427	737	344	2,099	43.29	13.14	6.13	37.44	927	12E
405	07	LA	47.754	B	LOS ANGELES, RINALDI RD	136,000	6,899	5.07	3,831	697	364	2,007	55.53	10.10	5.28	29.09	944	14V
405	07	LA	48.643	B	LOS ANGELES, JCT. RTE. 5	134,000	5,253	3.92	2,274	690	322	1,967	43.29	13.14	6.13	37.44	869	12E
505	04	SOL	R0	A	VACAVILLE, JCT. RTE. 80	32,500	3,234	9.95	264	166	70	2,734	8.17	5.14	2.15	84.55	978	05E
505	04	SOL	R10.626	B	SOLANO/YOLO COUNTY LINE	22,100	2,199	9.95	180	113	47	1,859	8.17	5.14	2.15	84.55	665	05E
505	03	YOL	0.396	B	JCT. RTE. 128 WEST	21,900	2,179	9.95	178	112	47	1,842	8.17	5.14	2.15	84.55	659	05E
505	03	YOL	0.396	A	JCT. RTE. 128 WEST	17,400	1,731	9.95	141	89	37	1,464	8.17	5.14	2.15	84.55	524	05E
505	03	YOL	10.623	B	JCT. RTE. 16	17,000	1,692	9.95	138	87	36	1,431	8.17	5.14	2.15	84.55	512	05E
505	03	YOL	10.623	A	JCT. RTE. 16	10,800	1,373	12.71	326	110	76	861	23.74	8.01	5.54	62.71	330	07E
505	03	YOL	R22.356	B	JCT. RTE. 5	8,800	1,118	12.71	265	90	62	701	23.74	8.01	5.54	62.71	269	07V
580	10	SJ	0	A	JCT. RTE. 5	21,000	3,381	16.10	850	113	53	2,365	25.13	3.34	1.56	69.96	864	06E
580	10	SJ	4.344	A	JCT. RTE. 132 EAST	30,000	5,331	17.77	1,338	184	84	3,725	25.10	3.45	1.58	69.87	1,361	07V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
580	10	SJ	8.149	A	CORRAL HOLLOW RD	30,500	5,497	18.02	1,288	205	99	3,905	23.43	3.73	1.80	71.04	1,425	14V
580	04	ALA	0.39	A	JCT. RTE. 205 EAST	144,000	18,000	12.50	2,214	486	378	14,922	12.30	2.70	2.10	82.90	10,652	96E
580	04	ALA	R8.265	B	LIVERMORE, GREENVILLE RD	145,000	15,080	10.40	1,945	226	181	12,728	12.90	1.50	1.20	84.40	4,507	96E
580	04	ALA	R8.265	A	LIVERMORE, GREENVILLE RD	145,000	12,081	8.33	2,334	614	319	8,814	19.32	5.08	2.64	72.97	3,226	07V
580	04	ALA	10.689	B	FIRST RD	174,000	7,917	4.55	1,629	481	335	5,472	20.57	6.08	4.23	69.12	2,038	08V
580	04	ALA	10.689	A	FIRST RD	175,000	21,350	12.20	3,907	662	448	16,333	18.30	3.10	2.10	76.50	5,898	96E
580	04	ALA	20.726	B	PLEASANTON, JCT. RTE. 680	213,000	14,422	6.77	3,575	965	570	9,312	24.79	6.69	3.95	64.58	3,510	00V
580	04	ALA	20.726	A	PLEASANTON, JCT. RTE. 680	190,000	17,464	9.19	4,308	1,411	580	11,165	24.67	8.08	3.32	63.94	4,218	00E
580	04	ALA	R30.807	B	JCT. RTE. 238	191,000	10,981	5.75	2,595	538	315	7,533	23.63	4.90	2.87	68.59	2,786	05V
580	04	ALA	R30.807	A	JCT. RTE. 238	146,000	9,009	6.17	2,351	595	292	5,771	26.10	6.60	3.24	64.06	2,171	05V
580	04	ALA	R39.24	B	OAKLAND, JCT. RTE. 13 NORTH	175,000	893	0.51	841	27	0	25	94.15	3.05	0.00	2.80	41	00V
580	04	ALA	R39.24	A	OAKLAND, JCT. RTE. 13 NORTH	142,000	1,562	1.10	1,295	91	3	173	82.90	5.80	0.20	11.10	114	96E
580	04	ALA	R40.078	B	OAKLAND, HIGH RD	138,000	581	0.42	539	6	9	27	92.90	0.99	1.49	4.62	30	05V
580	04	ALA	R40.078	A	OAKLAND, HIGH RD	154,000	616	0.40	570	8	9	29	92.61	1.26	1.42	4.72	32	05V
580	04	ALA	44.279	B	OAKLAND, OAKLAND AVE	202,000	1,172	0.58	979	90	18	85	83.52	7.69	1.52	7.27	75	05V
580	04	ALA	44.279	A	OAKLAND, OAKLAND AVE	197,000	1,359	0.69	1,035	99	21	204	76.15	7.31	1.56	14.98	119	05V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
580	04	ALA	45.151	A	OAKLAND, JCT. RTES. 24/980	236,000	2,619	1.11	1,696	323	40	560	64.74	12.34	1.52	21.39	288	05V
580	04	ALA	46.01	A	OAKLAND, JCT. RTE. 123	242,000	3,630	1.50	2,421	352	87	770	66.70	9.71	2.39	21.20	396	00V
580	04	ALA	46.46	B	OAKLAND, JCT. RTES. 80/880	122,000	1,465	1.20	1,018	121	32	294	69.51	8.25	2.17	20.07	306	00V
580	04	ALA	R47.35	A	ALBANY, NORTH JCT. RTE. 80	93,000	5,710	6.14	2,000	664	185	2,861	35.02	11.63	3.24	50.11	1,145	05V
580	04	MRN	4.782	B	JCT. RTE. 101	68,000	4,692	6.90	2,097	582	263	1,750	44.70	12.40	5.60	37.30	769	96E
605	12	ORA	3.092	A	SEAL BEACH, JCT RTE 22	44,500	1,335	3.00	668	199	72	396	50.00	14.90	5.40	29.70	189	80E
605	12	ORA	R0	A	JCT. RTE. 405	162,000	7,501	4.63	4,310	683	366	2,142	57.46	9.10	4.88	28.56	1,006	04E
605	07	LA	R0	A	ORANGE/LOS ANGELES COUNTY LINE	180,000	9,181	5.10	5,635	738	364	2,444	61.38	8.04	3.96	26.62	1,162	12E
605	07	LA	R1.74	A	LAKEWOOD, CARSON RD	212,000	10,811	5.10	6,636	869	428	2,878	61.38	8.04	3.96	26.62	1,368	12E
605	07	LA	R2.866	A	CERRITOS, DEL AMO BLVD	213,000	10,863	5.10	6,668	873	430	2,892	61.38	8.04	3.96	26.62	1,375	12E
605	07	LA	R5.046	B	CERRITOS, JCT. RTE. 91	241,000	12,291	5.10	7,544	988	487	3,272	61.38	8.04	3.96	26.62	1,555	12E
605	07	LA	R5.046	A	CERRITOS, JCT. RTE. 91	295,000	17,197	5.83	8,957	1,773	710	5,757	52.08	10.31	4.13	33.47	2,567	12E
605	07	LA	R7.653	B	NORWALK, JCT. RTE. 105	296,000	17,255	5.83	8,987	1,779	713	5,776	52.08	10.31	4.13	33.47	2,576	12E
605	07	LA	R7.653	A	NORWALK, JCT. RTE. 105	295,000	23,867	8.09	9,931	1,807	881	11,248	41.61	7.57	3.69	47.13	4,524	12E
605	07	LA	R9.612	A	SANTA FE SPRINGS, JCT. RTE. 5	250,000	26,776	10.71	#####	2,437	1,165	12,828	38.64	9.10	4.35	47.91	5,183	12E
605	07	LA	R13.569	B	WHITTIER, JCT. RTE. 72	240,000	25,704	10.71	9,932	2,339	1,118	12,315	38.64	9.10	4.35	47.91	4,976	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
605	07	LA	R13.569	A	WHITTIER, JCT. RTE. 72	247,000	26,454	10.71	#####	2,407	1,151	12,674	38.64	9.10	4.35	47.91	5,121	12E
605	07	LA	R17.407	B	INDUSTRY, JCT. RTE. 60	249,000	26,669	10.71	#####	2,427	1,160	12,777	38.64	9.10	4.35	47.91	5,163	12E
605	07	LA	R17.407	A	INDUSTRY, JCT. RTE. 60	224,000	21,952	9.80	9,075	2,235	957	9,685	41.34	10.18	4.36	44.12	4,005	12E
605	07	LA	R20.189	B	BALDWIN PARK, JCT. RTE. 10	220,000	21,560	9.80	8,913	2,195	940	9,512	41.34	10.18	4.36	44.12	3,934	12E
605	07	LA	20.189	A	BALDWIN PARK, JCT. RTE. 10	183,000	12,609	6.89	5,418	1,727	664	4,800	42.97	13.70	5.27	38.07	2,102	12E
605	07	LA	22.681	O	SAN GABRIEL RIVER BRIDGE	160,000	11,025	6.89	4,737	1,510	581	4,197	42.97	13.70	5.27	38.07	1,838	12E
605	07	LA	25.76	B	IRWINDALE, JCT. RTE. 210	148,000	10,198	6.89	4,382	1,397	537	3,882	42.97	13.70	5.27	38.07	1,700	12E
680	04	SCL	M0	A	SAN JOSE, JCT. RTES. 101/280	148,000	2,812	1.90	1,144	357	110	1,201	40.70	12.70	3.90	42.70	503	94E
680	04	SCL	M0.385	B	SAN JOSE, KING RD	148,000	4,144	2.80	1,807	410	348	1,579	43.60	9.90	8.40	38.10	697	94E
680	04	SCL	M0.385	A	SAN JOSE, KING RD	205,000	9,019	4.40	3,193	1,109	505	4,212	35.40	12.30	5.60	46.70	1,741	94V
680	04	SCL	M1.74	B	SAN JOSE, JCT. RTE. 130	154,000	6,776	4.40	2,507	637	291	3,341	37.00	9.40	4.30	49.30	1,342	94V
680	04	SCL	M1.74	A	SAN JOSE, JCT. RTE. 130	177,000	7,966	4.50	2,844	789	295	4,038	35.70	9.90	3.70	50.70	1,609	94V
680	04	SCL	M5.068	B	SAN JOSE, CAPITOL AVE	142,000	7,667	5.40	2,599	843	483	3,742	33.90	11.00	6.30	48.80	1,531	94V
680	04	SCL	M5.068	A	SAN JOSE, CAPITOL AVE	145,000	7,830	5.40	2,545	932	485	3,868	32.50	11.90	6.20	49.40	1,581	94V
680	04	SCL	M7.647	B	MILPITAS, JCT. RTE. 237 WEST	138,000	6,348	4.60	2,190	463	216	3,479	34.50	7.30	3.40	54.80	1,351	94V
680	04	SCL	M7.647	A	MILPITAS, JCT. RTE. 237 WEST	130,000	5,329	4.10	1,732	314	261	3,022	32.50	5.90	4.90	56.70	1,170	94V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	AADT TOTAL	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
680	04	ALA	M2.382	B	FREMONT, JCT. RTE. 262 WEST	123,000	8,734	7.10	2,306	594	166	5,668	26.40	6.80	1.90	64.90	2,115	94V
680	04	ALA	M2.382	A	FREMONT, JCT. RTE. 262 WEST	142,000	12,780	9.00	3,348	1,010	447	7,975	26.20	7.90	3.50	62.40	3,027	94V
680	04	ALA	R6.396	B	FREMONT, JCT. RTE. 238 NORTH	141,000	10,435	7.40	2,734	762	188	6,751	26.20	7.30	1.80	64.70	2,523	94V
680	04	ALA	R6.396	A	FREMONT, JCT. RTE. 238 NORTH	142,000	6,810	4.80	2,906	506	184	3,214	42.67	7.43	2.70	47.20	1,285	14E
680	04	ALA	R11.042	B	JCT. RTE. 84 WEST	141,000	10,717	7.60	3,108	922	525	6,162	29.00	8.60	4.90	57.50	2,397	94V
680	04	ALA	R11.042	A	JCT. RTE. 84 WEST	142,000	11,361	8.00	3,272	1,102	966	6,021	28.80	9.70	8.50	53.00	2,435	94V
680	04	ALA	R11.845	A	JCT. RTE. 84 EAST	115,000	10,579	9.20	3,047	1,026	899	5,607	28.80	9.70	8.50	53.00	2,268	94V
680	04	ALA	R20.057	B	PLEASANTON, JCT. RTE. 580	144,000	9,361	6.50	3,033	440	281	5,607	32.40	4.70	3.00	59.90	2,122	94V
680	04	ALA	R20.057	A	PLEASANTON, JCT. RTE. 580	170,000	12,921	7.60	4,096	1,279	220	7,326	31.70	9.90	1.70	56.70	2,821	94V
680	04	CC	R0.01	A	SAN RAMON, ALCOSTA BLVD	171,000	8,267	4.83	4,604	583	272	2,808	55.69	7.05	3.29	33.97	1,223	14V
680	04	CC	14.383	B	WALNUT CREEK, JCT. RTE. 24 WEST	168,000	10,717	6.38	4,951	925	520	4,321	46.19	8.63	4.85	40.32	1,826	00V
680	04	CC	14.383	A	WALNUT CREEK, JCT. RTE. 24 WEST	241,000	9,929	4.12	4,746	1,164	393	3,626	47.80	11.72	3.96	36.52	1,582	00V
680	04	CC	15.606	B	WALNUT CREEK, NORTH MAIN RD	241,000	9,182	3.81	4,750	985	458	2,989	51.73	10.73	4.99	32.55	1,355	00V
680	04	CC	15.606	A	WALNUT CREEK, NORTH MAIN RD	265,000	7,023	2.65	3,462	639	355	2,567	49.29	9.10	5.06	36.55	1,118	03V
680	04	CC	R18.707	B	CONCORD, JCT. RTE. 242 NORTH	238,000	9,210	3.87	4,643	928	387	3,252	50.41	10.08	4.20	35.31	1,427	00V
680	04	CC	R18.707	A	CONCORD, JCT. RTE. 242 NORTH	137,000	6,767	4.94	3,540	668	259	2,300	52.31	9.87	3.83	33.98	1,017	00V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	TOTAL % TRUCK By Axle 2	TOTAL % TRUCK By Axle 3	TOTAL % TRUCK By Axle 4	TOTAL % TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
680	04	CC	21.191	B	JCT. RTE. 4	133,000	3,592	2.70	1,862	535	127	1,068	51.84	14.91	3.53	29.73	502	00V
680	04	CC	21.191	A	JCT. RTE. 4	116,000	7,900	6.81	4,097	912	239	2,652	51.86	11.54	3.03	33.57	1,177	00V
680	04	SOL	R2.819	B	LAKE HERMAN RD	61,000	3,251	5.33	1,085	235	133	1,798	33.38	7.22	4.10	55.31	699	00V
680	04	SOL	R2.819	A	LAKE HERMAN RD	59,000	3,162	5.36	1,136	272	115	1,639	35.93	8.60	3.64	51.84	647	00V
680	04	SOL	13.126	B	CORDELIA WYE, JCT. RTE. 80	62,000	3,230	5.21	1,134	282	266	1,548	35.10	8.72	8.25	47.93	639	00V
710	07	LA	4.96	A	LONG BEACH, BEGIN ROUTE 710	55,000	15,285	27.79	1,000	2,583	79	11,623	6.54	16.90	0.52	76.04	4,294	12E
710	07	LA	6.881	B	LONG BEACH, JCT. RTE. 1	126,000	18,069	14.34	2,383	3,017	289	12,380	13.19	16.70	1.60	68.52	4,675	12E
710	07	LA	6.881	A	LONG BEACH, JCT. RTE. 1	145,000	20,170	13.91	1,581	3,451	194	14,944	7.84	17.11	0.96	74.09	5,557	13E
710	07	LA	9.41	B	LONG BEACH, JCT. RTE. 405	162,000	21,630	13.35	2,853	3,612	346	14,819	13.19	16.70	1.60	68.52	5,596	12E
710	07	LA	9.41	A	LONG BEACH, JCT. RTE. 405	183,000	26,356	14.40	5,405	3,363	335	17,253	20.51	12.76	1.27	65.47	6,500	12E
710	07	LA	10.823	A	LONG BEACH, DEL AMO BLVD	188,000	26,783	14.25	5,617	3,127	388	17,651	20.97	11.68	1.45	65.90	6,633	14V
710	07	LA	12.97	B	LONG BEACH, JCT. RTE. 91	197,000	27,386	13.90	5,616	3,494	348	17,928	20.51	12.76	1.27	65.47	6,754	12E
710	07	LA	12.97	A	LONG BEACH, JCT. RTE. 91	227,000	20,159	8.88	5,828	2,641	583	11,107	28.91	13.10	2.89	55.10	4,365	12E
710	07	LA	R15.692	B	LYNWOOD, JCT. RTE. 105	234,000	20,428	8.73	5,906	2,676	590	11,256	28.91	13.10	2.89	55.10	4,423	12E
710	07	LA	R15.692	A	LYNWOOD, JCT. RTE. 105	239,000	20,078	8.40	6,848	2,903	556	9,771	34.11	14.46	2.77	48.67	3,959	12E
710	07	LA	18.44	A	SOUTH GATE, FIRESTONE BLVD	208,000	19,720	9.48	6,726	2,851	546	9,597	34.11	14.46	2.77	48.67	3,889	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK By Axle 2	TRUCK By Axle 3	TRUCK By Axle 4	TRUCK By Axle 5+	% TRUCK By Axle 2	% TRUCK By Axle 3	% TRUCK By Axle 4	% TRUCK By Axle 5+	EAL 2-WAY (1000)	YEAR VER/ EST
710	07	LA	23.282	B	COMMERCE, JCT. RTE. 5	212,000	17,746	8.37	6,052	2,566	492	8,636	34.11	14.46	2.77	48.67	3,500	12E
710	07	LA	23.282	A	COMMERCE, JCT. RTE. 5	176,000	13,657	7.76	4,078	1,842	595	7,142	29.86	13.49	4.36	52.29	2,864	12E
710	07	LA	24.627	B	JCT. RTE. 60, POMONA FWY	190,000	13,433	7.07	4,011	1,812	586	7,024	29.86	13.49	4.36	52.29	2,817	12E
710	07	LA	24.627	A	JCT. RTE. 60, POMONA FWY	126,000	6,489	5.15	2,415	938	251	2,885	37.22	14.46	3.87	44.46	1,203	12V
710	07	LA	26.497	A	MONTEREY PARK, JCT. RTE. 10	45,000	1,493	3.32	735	376	81	301	49.22	25.20	5.44	20.14	176	12E
710	07	LA	R32.72	B	PASADENA, JCT. RTES. 134/210	66,000	865	1.31	567	176	37	85	65.57	20.37	4.23	9.83	71	12E
780	04	SOL	3.995	B	WEST BENICIA	55,000	2,415	4.39	1,151	217	92	955	47.68	8.99	3.80	39.53	403	04V
780	04	SOL	3.995	A	WEST BENICIA	57,000	2,747	4.82	1,425	274	71	977	51.89	9.97	2.60	35.55	423	01V
780	04	SOL	4.77	A	COLUMBUS PARKWAY	49,000	2,249	4.59	1,056	197	89	907	46.96	8.76	3.95	40.34	381	04V
780	04	SOL	7.44	B	LEMON RD	24,700	997	4.04	593	74	42	288	59.45	7.46	4.23	28.86	133	04V
805	11	SD	0.486	A	SAN DIEGO, JCT. RTE. 5	42,500	1,743	4.10	955	342	24	422	54.80	19.60	1.40	24.20	214	86E
805	11	SD	1.805	B	SAN DIEGO, JCT. RTE. 905	56,000	2,240	4.00	1,228	439	31	542	54.80	19.60	1.40	24.20	275	86V
805	11	SD	1.805	A	SAN DIEGO, JCT. RTE. 905	117,000	6,904	5.90	1,989	692	298	3,925	28.81	10.02	4.32	56.85	1,531	14V
805	11	SD	3.654	B	CHULA VISTA, AUTO PARKWAY DRIVE/MAIN RD	138,000	9,660	7.00	5,065	844	281	3,470	52.43	8.74	2.91	35.92	1,493	03E
805	11	SD	3.654	A	CHULA VISTA, AUTO PARKWAY DRIVE/MAIN RD	141,000	9,870	7.00	5,175	863	287	3,545	52.43	8.74	2.91	35.92	1,526	03E
805	11	SD	5.542	O	NAPLE RD UNDERCROSSING	148,000	7,977	5.39	3,352	663	210	3,752	42.02	8.31	2.63	47.04	1,504	12V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
805	11	SD	6.059	B	TELEGRAPH CANYON RD	148,000	10,834	7.32	5,511	960	281	4,082	50.87	8.86	2.59	37.68	1,731	04V
805	11	SD	8.854	B	JCT. RTE. 54, SWEETWATER RD	232,000	13,920	6.00	7,081	1,233	361	5,245	50.87	8.86	2.59	37.68	2,224	04V
805	11	SD	14.641	B	SAN DIEGO, JCT. RTE. 15	221,000	13,259	6.00	6,745	1,175	343	4,996	50.87	8.86	2.59	37.68	2,118	04E
805	11	SD	14.641	A	SAN DIEGO, JCT. RTE. 15	170,000	11,049	6.50	6,229	1,024	383	3,413	56.37	9.27	3.47	30.89	1,546	04E
805	11	SD	17.645	B	JCT. RTE. 8	200,000	13,000	6.50	7,328	1,205	451	4,016	56.37	9.27	3.47	30.89	1,819	04E
805	11	SD	17.645	A	JCT. RTE. 8	199,000	12,338	6.20	6,955	1,144	428	3,811	56.37	9.27	3.47	30.89	1,726	04E
805	11	SD	20.6	B	SAN DIEGO, JCT. RTE. 163	172,000	11,180	6.50	6,302	1,036	388	3,454	56.37	9.27	3.47	30.89	1,565	04E
805	11	SD	20.6	A	SAN DIEGO, JCT. RTE. 163	193,000	12,545	6.50	7,072	1,163	435	3,875	56.37	9.27	3.47	30.89	1,755	04E
805	11	SD	23.651	B	JCT. RTE. 52	182,000	12,449	6.84	7,018	1,154	432	3,845	56.37	9.27	3.47	30.89	1,742	04V
805	11	SD	23.651	A	JCT. RTE. 52	201,000	11,137	5.54	6,119	1,029	359	3,630	54.95	9.24	3.22	32.60	1,614	07E
805	11	SD	24.44	X	GOVERNOR DRIVE	189,000	9,197	4.87	4,373	994	344	3,486	47.55	10.81	3.74	37.90	1,499	14E
805	11	SD	28.502	B	JCT. RTE. 5	155,000	11,811	7.62	6,490	1,091	380	3,850	54.95	9.24	3.22	32.60	1,712	07V
880	04	SCL	0	A	JCT. RTE. 280	161,000	4,557	2.83	2,595	699	229	1,034	56.95	15.34	5.02	22.69	546	00V
880	04	SCL	2.075	B	SAN JOSE, JCT. RTE. 82	159,000	4,707	2.96	2,729	689	157	1,132	57.98	14.64	3.33	24.05	573	00V
880	04	SCL	2.075	A	SAN JOSE, JCT. RTE. 82	159,000	5,055	3.18	2,962	808	158	1,127	58.59	15.98	3.12	22.30	590	00V
880	04	SCL	4.078	B	SAN JOSE, JCT. RTE. 101	162,000	6,788	4.19	3,697	972	142	1,977	54.47	14.32	2.09	29.12	922	00V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
880	04	SCL	4.078	A	SAN JOSE, JCT. RTE. 101	174,000	7,482	4.30	3,442	1,354	247	2,439	46.00	18.10	3.30	32.60	1,123	96E
880	04	SCL	8.422	A	JCT. RTE. 237	213,000	12,140	5.70	5,354	2,246	546	3,994	44.10	18.50	4.50	32.90	1,852	96E
880	04	ALA	2.283	B	FREMONT, JCT. RTE. 262 EAST	205,000	9,020	4.40	3,978	902	325	3,815	44.10	10.00	3.60	42.30	1,586	96V
880	04	ALA	2.283	A	FREMONT, JCT. RTE. 262 EAST	185,000	8,880	4.80	4,254	959	568	3,099	47.90	10.80	6.40	34.90	1,390	96V
880	04	ALA	8.842	B	FREMONT, SOUTH JCT. RTE. 84	204,000	12,037	5.90	5,212	1,276	927	4,622	43.30	10.60	7.70	38.40	2,031	96E
880	04	ALA	8.842	A	FREMONT, SOUTH JCT. RTE. 84	207,000	13,662	6.60	5,519	2,145	1,093	4,905	40.40	15.70	8.00	35.90	2,243	96E
880	04	ALA	13.669	B	HAYWARD, WHIPPLE RD	204,000	11,219	5.50	4,068	1,137	564	5,450	36.26	10.13	5.03	48.57	2,210	00V
880	04	ALA	14.537	A	HAYWARD, INDUSTRIAL PARKWAY	217,000	11,538	5.32	5,992	978	389	4,179	51.93	8.48	3.37	36.22	1,800	14V
880	04	ALA	16.696	B	HAYWARD, JCT. RTE. 92	228,000	15,048	6.60	5,884	2,347	677	6,140	39.10	15.60	4.50	40.80	2,640	96E
880	04	ALA	16.696	A	HAYWARD, JCT. RTE. 92	251,000	17,570	7.00	6,940	2,688	861	7,081	39.50	15.30	4.90	40.30	3,060	96E
880	04	ALA	20.678	B	JCT. RTE. 238 EAST	232,000	19,719	8.50	7,651	3,372	887	7,809	38.80	17.10	4.50	39.60	3,403	96E
880	04	ALA	20.678	A	JCT. RTE. 238 EAST	214,000	17,976	8.40	3,649	3,290	719	10,318	20.30	18.30	4.00	57.40	4,096	96E
880	04	ALA	23.644	B	RTE 112, DAVIS RD	209,000	18,143	8.68	6,616	2,095	503	8,929	36.47	11.55	2.77	49.22	3,579	00V
880	04	ALA	23.644	A	RTE 112, DAVIS RD	210,000	18,059	8.60	6,989	3,088	632	7,350	38.70	17.10	3.50	40.70	3,157	96E
880	04	ALA	25.497	A	OAKLAND, HEGENBERGER RD	208,000	15,889	7.64	5,528	1,584	547	8,230	34.79	9.97	3.44	51.79	3,259	02V
880	04	ALA	27.709	B	OAKLAND, JCT. RTE. 77	213,000	21,939	10.30	7,218	2,764	724	11,233	32.90	12.60	3.30	51.20	4,489	96E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT By Axle 2	3	4	5+	% TRUCK By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
880	04	ALA	27.709	A	OAKLAND, JCT. RTE. 77	210,000	20,159	9.60	6,330	2,560	786	10,483	31.40	12.70	3.90	52.00	4,189	96E
880	04	ALA	31.091	B	OAK/MADISON RDS	225,000	24,076	10.70	7,656	3,130	867	12,423	31.80	13.00	3.60	51.60	4,969	96E
905	11	SD	3.19	A	SAN DIEGO, JCT. RTE. 5	9,300	743	8.00	385	116	23	219	51.80	15.60	3.10	29.50	207	87E
905	11	SD	3.818	B	SAN DIEGO, BEYER BLVD	53,000	4,293	8.10	2,224	670	133	1,266	51.80	15.60	3.10	29.50	596	87E
905	11	SD	5.164	B	JCT. RTE. 805	60,000	4,860	8.10	2,517	758	151	1,434	51.80	15.60	3.10	29.50	675	87E
905	11	SD	5.164	A	JCT. RTE. 805	69,000	8,231	11.93	2,610	810	336	4,475	31.71	9.84	4.08	54.37	1,759	14V
905	11	SD	R11.736	B	MEXICAN BORDER POE-TRUCK ENTRANCE	2,200	1,955	88.86	223	123	18	1,591	11.41	6.29	0.92	81.38	571	14E
980	04	ALA	0.009	A	OAKLAND, JCT. RTE. 880	73,000	5,132	7.03	2,207	579	204	2,142	43.01	11.29	3.97	41.73	899	00V
980	04	ALA	0.702	A	OAKLAND, FOURTEENTH RD	59,000	3,835	6.50	2,251	610	203	771	58.70	15.90	5.30	20.10	431	94E
980	04	ALA	2.036	B	OAKLAND, JCT. RTE. 580	111,000	3,209	2.89	1,973	532	115	589	61.49	16.58	3.57	18.35	338	00V