

WEEKLY STATEMENT OF WORKING DAYS

CEM-2701 (REV. 04/2015)

JOB STAMP

08-888884

Page 1 of 2

ADA Notice

For individuals with sensory disabilities, this document is available in alternate formats. For alternate format information, contact the Forms Management Unit at (916) 445-1233, TTY 711, or write to Records and Forms Management, 1120 N Street, MS-89, Sacramento, CA 95814.

REPORT NUMBER:

4 (revised)

CONTRACTOR:

Another Name of Contractor, Inc

WEEK ENDING (month, day, year):

04/09/2016

Date	Day	Weather, Weather Conditions, or Other Conditions ¹	Working Day	Nonworking Day	Working Day No Work Done on Controlling Activity
04/03/2016					
04/04/2016	Monday	Cloudy -- Labor Strike (Revised)	0	1	
04/05/2016	Tuesday	Cloudy -- Labor Strike (Revised)	0	1	
04/06/2016	Wednesday	Clear	1	0	
04/07/2016	Thursday	Clear	1	0	
04/08/2016	Friday	Clear	1	0	
04/09/2016					
Days this week			3	2	0
Days previously reported			11	2	0
Total days to date			14	4	0

Change Order Time Adjustments	Change Order Days Approved	Change Order Numbers ²
Days this report	0	
Days previously reported	2	
Total change order days to date	2	

Computation of Extended Date for Completion	Number of Days	Numbered Day ⁴	Date
1. First working day		745	03/16/2016
2. Original working days specified in contract	40		
3. COMPUTED DATE FOR COMPLETION (line 1 + line 2 - 1)		784	05/11/2016
4. Total change order days approved to date	2		
5. Total Nonworking days to date ³	4		
6. EXTENDED DATE FOR COMPLETION (line 3 + line 4 + line 5)		790	05/19/2016
7. Revised working days for contract (line 2 + line 4)	42		
8. Total working days to date	14		
9. WORKING DAYS REMAINING (line 7 - line 8)	28		

CONTROLLING ACTIVITY(IES):

Aggregate base for shoulder widening at location 3 EB, A line, stations 4+90 through 6+20.

REMARKS:

A review of our records indicate that the controlling activity of aggregate base for shoulder widening was delayed by an area-wide labor strike on 04/04/2016 and 04/05/2016. In accordance with the definition of "working day" in Section 1-1.07, "Definitions," of the Standard Specifications and your letter dated 04/15/2016, two nonworking days are granted and shown in this report.

The contractor will be allowed fifteen (15) days in which to protest in writing the correctness of the statement; otherwise, the statement shall be deemed to have been accepted by the contractor as correct.

NOTE: Footnote Instructions to resident engineer are on reverse side.

RESIDENT ENGINEER SIGNATURE:

DATE:

04/18/2016

Distribution: Original -- Contractor;

Copies -- District, resident engineer

WEEKLY STATEMENT OF WORKING DAYS

FOOTNOTE INSTRUCTIONS TO RESIDENT ENGINEER

1. When recording nonworking days due to weather, *state the reason why the day is unworkable* when the weather description itself does not adequately describe conditions. For example, "clear-wet grade" to describe conditions when the weather is clear, but the grade is too wet to work. **Do not** list days merely as "Unworkable."
 2. List numbers of change orders providing for time extensions.
 3. Do not include nonworking days which occur after expiration of the **Extended Date of Completion**. On contracts that are overtime, the total under Working Days shall not be greater than the total of **Revised Working Days (line 7)**. After approved total of working days has been reached, continue recording working and nonworking days but do not add into the totals. Make a statement under **Remarks** that working and nonworking **days** are shown for record only since the contract time has elapsed.

If an extension of time is subsequently approved, determine the new **Extended Date** by taking into account all nonworking **days** that are reachable.
 4. From the calendar issued by the Division of Construction with working days numbered for convenience in computations.
-
-