

Active Transportation Program (ATP) Corrective Action Plans

| No. | Dist-PPNO Co-Route | Title | Scope | Schedule | Cost | Benefits |
|-----|-----------------------|--|---|---|------|---|
| 1 | 01-2445A HUM | Manila Moves Campaign and Shared Use Path | Major scope change on the December 2021 meeting agenda. Public opposition led to a scope change to remove the northern portion of the trail. CON allocation was on 3/26/20, with a award extension that expires 12/31/21. <u>UPDATE:</u> Scope change was approved in Decemeber 2021. Project will be removed from CAP list. | | | The 0.54 mi trail will be reduced by 0.23 mi which will change the northern limit of the project. |
| 2 | 01-4632 MEN | State Route 162 Corridor Multi - Purpose Trail - Phase II | | Multiple RW acquisition and utility conflict issues have led to this project needing time extensions. The agency received a COVID extension amendment for a CON allocation deadline of 10/31/21. The agency submitted paperwork for CON allocation prior to the deadline, but too late for the December meeting. The allocation will be on the January 2022 meeting. <u>UPDATE:</u> The agency allocated CON in January 2022. Project will be removed from CAP list. | | |
| 3 | 01-4634 MEN | Installation of a Class I Trail on and perpendicular to SR 162 | | Multiple RW acquisition and utility conflict issues have led to this project needing time extensions. The agency received a COVID extension amendment for a CON allocation deadline of 10/31/21. The agency submitted paperwork for CON allocation prior to the deadline, but too late for the December meeting. The allocation will be on the January 2022 meeting. <u>UPDATE:</u> The agency allocated CON in January 2022. Project will be removed from CAP list. | | |
| 4 | 04-2335 SF | 6th Street Pedestrian Safety Project | Agency reported a scope change in progress report. The project received a CON allocation, awarded the contract and is currently in the construction phase. SFMTA submitted a possible major scope change request that is pending. | | | |
| 5 | 06-6907 FRE | Midtown Fresno Trail: McKinley Avenue Gap Closure | Agency reported a possible scope change in progress report. Progress report shows a discrepancy in outputs submitted. Agency is submitting a scope change. Whether the scope change is major or minor is yet to be determined. <u>UPDATE:</u> CON was allocated and scope change is required prior to CON award. | | | |

Active Transportation Program (ATP) Corrective Action Plans

| No. | Dist-PPNO Co-Route | Title | Scope | Schedule | Cost | Benefits |
|-----|-----------------------|---|--|--|--|----------|
| 6 | 06-6915 FRE | Intersection Improvements to Increase Active Transportation along Bus Rapid Transit | Agency reported a possible scope change in progress report. Progress report shows a reduction of sidewalk enhancements. Agency is submitting a scope change. Whether the scope change is major or minor is yet to be determined. <u>UPDATE:</u> Major scope change was submitted and rejected. CON was allocated and a revised scope change is required for review prior to CON award. | | | |
| 7 | 06-7019* FRE | Southeast Fresno Cycle Track, First from Tulare to Ventura/Hazelwood | Agency reported a possible scope change in progress report. Agency reported a reduction of Class IV bike lanes. Agency is submitting a scope change. Whether the scope change is major or minor is yet to be determined. | | The City indicated that the unit price increases in the past year have escalated their budget beyond the costs proposed in the grant. | |
| 8 | 06-7025 FRE | Coalinga Perimeter Multi-Use Trail | Agency reported a possible scope change in progress report. Agency indicated a reduction of scope Class I bike lanes. Agency was told to submit a scope change. Whether the scope change is major or minor is yet to be determined. | | The City indicates that the cost estimate at the time of application has significantly increased. The City cannot fund the extra increase in cost. | |
| 9 | 08-1165 VAR | West Valley Connector Corridor - Safe Routes to Transit | After CON allocation, funds transferred to FTA. Agency reported different scope in progress report than the approved scope. Agency changed scope and completed project without Caltrans/CTC approved scope change. Caltrans is coordinating with the agency to address. Begin CON: 12/2017 End CON: 6/2019 <u>UPDATE:</u> FTA confirmed project was build per project description. Project will be removed from CAP List. | | | |
| 10 | 08-1253 | Active Transportation Improvements for the Communities of Thermal and Oasis | | Agency needs more time to work on PS&E and ROW phases. This project pass through several indian tribes, and ROW acquisition is very challenging. The extended time for project phases is not enough and Agency will seek to change the funds type from federal to state. <u>UPDATE:</u> Agency will submit time extension for CON by June 2022. | | |
| 11 | 11-1293 SD | Avenida Encinas Coastal Rail Trail and Pedestrian Improvements, Carlsbad | Agency will submit a scope change and SOF request due to several sensitive environmental areas and ROW issues. <u>UPDATE:</u> Agency will submit a scope change request to segment the project. | | The cost increased but he City will try to cover the increase with local funds. | |