

State Highway Operation and Protection Program (SHOPP) Corrective Action Plans - Non-SB 1 Funded (Non-RMRA) projects with Baseline Agreements
 July 01 - December 31, 2023

District 04

Row Num	Dist-PPNO Co-Route	Title	Scope	Schedule	Cost	Benefits
1	04-1497F CC-80	MEDIAN BARRIER & SAFETY LIGHTING			EAC budget will be adjusted in the PRSM to match with budget allotment.	

District 08

Row Num	Dist-PPNO Co-Route	Title	Scope	Schedule	Cost	Benefits
2	08-3002W SBD-40	SBD 40 NEEDLES REGRADE MEDIAN - MULTIPHASE A&E			PRSM will be adjusted accordingly for Construction Support expenditures.	
3	08-3003N SBD-60	SBD 60 ADD WB AUX LANE, ADD EB DECEL LANE			G-12 funds will be requested for Construction Support.	
4	08-3006G RIV-79	RIV 79 NEAR TEMECULA WIDEN PAVEMENT TO PROVIDE 8' SHOULDERS		RTL is delayed due to change in scope and issues with acquisition of few parcels, and discussions with HQ safety committee. The delay caused by these items delayed in starting the PS&E phase. One parcel was supposed to go to December 2022 CTC, however, the CTC liaison team in HQ advised the project team to proceed with building retaining walls in lieu of the acquisition. The project team is currently proceeding with the design of three new retaining walls, and re-designing one of the previously designed sixteen walls.		
5	08-3016R RIV-74	RIV 74 LAKE ELSINORE MEDIAN BUFFER & WIDEN SHLDRS			PRSM will be adjusted accordingly for PS&E expenditures.	