

State of California
Business, Transportation and Housing Agency
Department of Transportation

PROJECT BUSINESS MATTERS
Extension Request – Contract Award
Action Item

Prepared By:
Robert L. Buckley
Program Manager,
Design and Local Programs
(916) 654-3858

CTC Meeting: May 10-11, 2000

Agenda Item: 2.8b.(1)

Original Signed By

W.J. EVANS, Deputy Director
Finance
May 1, 2000

TIME EXTENSION REQUEST – CTC RESOLUTION G-99-27
CTC STIP GUIDELINES
SECTION 59 – TIMELY USE OF FUNDS
LOCAL STREETS AND ROADS PROJECTS
WAIVER 00-22

ISSUE

Resolution G-99-27, *STIP Guidelines*, adopted by the California Transportation Commission (CTC) on September 29, 1999, stipulates that funds allocated for the construction phase of local grant projects are available for contract award for a period of 12 months from the date allocation.

The project allocation on the attached list was allocated for construction on June 8, 1999. The project is in the City of Carson. The project sponsor requests an extension. The responsible regional planning agency concurs.

RECOMMENDATION

The Department supports the request.

SUMMARY AND CONCLUSIONS

The CTC allocated \$12,647,000 on June 8, 1999 for the project on the attached list. To date, the agency had been unable to award the contract against the allocation. The attachment shows the details of the project and the delay that resulted in the extension request.

Attachment

**Time Extension – Contract Award Deadline
Item 2.8b(1) – Local Street and Road Projects**

| Extension Request (# of months) | Applicant/ Project/ PPNO | Allocation Date Construction Phase | Amount Allocated (thousands) | Award Deadline | Local Agency Reason for Delay | Local Agency Extension Request | Caltrans Recommended Extension Date |
|---------------------------------|---|------------------------------------|------------------------------|----------------|---|--------------------------------|-------------------------------------|
| 12 | City of Carson Del Amo Blvd. Overcrossing at I-405 between Stamps Dr. and Avalon Blvd. PPNO 7057 | 6/8/99 | \$12,647 | 6/8/00 | The advertisement and award of the contract encountered a substantial delay due to a lengthy process of right of way acquisitions with the County of Los Angeles Parks and Recreation Department. | 6/8/01 | 6/8/01 |