

State of California  
Business, Transportation and Housing Agency  
Department of Transportation

PROGRAM STATUS  
Monthly Report on Status of Projects  
Previously Voted But Not Awarded  
Informational Item  
CTC Meeting: May 10-11, 2000

Prepared By:  
Jim Nicholas  
Program Manager  
Transportation Programming  
(916) 654-4013

Agenda Item: 3.2

Original Signed By

W. J. EVANS, Deputy Director  
Finance  
May 1, 2000

**MONTHLY REPORT ON STATUS OF PROJECTS**  
**PREVIOUSLY VOTED BUT NOT AWARDED**

The current inventory of projects not awarded within six months of a Commission allocation is three projects worth \$321.7 million; \$314.3 million of which involves a single construction project comprised of toll bridge and seismic retrofit funds. Since the last report, one project was awarded and no new projects need to be added at this time.

**SUMMARY**

<u>Number of Projects</u>	<u>Value in Millions</u>	<u>Cause of Delay</u>
1	6.1	High bids
1	1.3	Right of way Clearance
-----	-----	
2	\$7.4	Sub-total
1	314.3	Richmond-San Rafael Bridge combine 4 toll and toll bridge seismic project allocations into one construction contract.
-----	-----	
3	\$321.7	Total

PROJECT DETAILS

- Project #1 - 4-CC-580

Four Toll Bridge and SHOPP projects in Contra Costa and Marin Counties on Route 580 received allocations in January and February of 1998, respectively, totaling \$314,333,000 for the seismic retrofit of the substructure and superstructure of the Richmond-San Rafael Bridge. The Department canceled the advertisement of the projects due to concerns expressed by representatives of the construction industry on potential conflicts that could arise as a result of traffic handling, construction staging and potential work area conflicts by having two large concurrent contracts working at the same location. After analyzing the potential problems, the Department determined it would be effective to combine the two contracts into one large contract. The industry has assured the Department that adequate competition can be achieved with joint ventures. The Commission approved an eight-month time extension until the end of September 1999 on December 2, 1998, under CTC Resolution FX-98-04. The Department combined the plans into a single project with over twelve hundred plan sheets, advertised the project on August 16, 1999, and initially scheduled the bid opening for December 8, 1999. The Commission approved a seven-month time extension until the end of April 2000 on July 15, 1999, under CTC Resolution FX-99-01. After the bid opening was rescheduled to March 1, 2000 in late November, 1999 due to revisions in the plans and specifications, the project's bid opening was suspended again while the Department federalizes the project and provides additional specifications. A time extension, until the end of November 2000, was approved under CTC Item 2.8b. at the March 2000 CTC meeting. The Department anticipates a bid opening in late Spring, with award in late summer.

Details:				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$ 1,000's</u>
04-043821	CC	580	TOLL	01/98	\$ 2,410
04-043821	CC	580	Toll Seismic	02/98	\$188,878
04-043841	CC	580	TOLL	01/98	\$31,798
04-043841	CC	580	Toll Seismic	02/98	<u>\$91,247</u>
				Total	\$314,333

- Project #2- 01-HUM-254

Funds were allocated in June 1999, for a SHOPP storm damage project on Route 254 near Marinda. Changed site conditions due to fall storms required project revisions. The project was advertised on March 27, 2000 with a bid opening scheduled for April 26, 2000.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
01-388601	HUM	254	SHOPP	6/99	\$1,300

- Project #3- 06-FRE-5  
Funds were allocated in June 1999, for a fifty mile SHOPP rehabilitation project on Route 5 using rubberized asphalt concrete. After bids were opened on September 15, 1999, both high bids were rejected. The Department reviewed the project, revised the plans, and re-advertised the project on March 6, 2000. The bid opening has been revised to April 19, 2000 to allow for a change in the specifications.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
06-425101	FRE	5	SHOPP	6/99	\$6,117