

Corrective Action Plans

Local Partnership Program - Competitive (LPP-C) July 01 - December 31, 2021

<u>District</u>	<u>County</u>	<u>Route</u>	<u>PPNO</u>	<u>Program</u>	<u>Title</u>	<u>Scope</u>	<u>Schedule</u>	<u>Cost</u>	<u>Benefits</u>
03	NEV		1427	LPP-Comp	Legacy Trail-Brockway Road Multi-Use Trail Connection			Funding increases are being covered with local funds.	
03	SAC		1785	LPP-Comp	Capital Southeast connector - Segment D3	6.28 miles in the actual mileage being added. The 2 miles that were initially reported were incorrect. Caltrans will work with the agency to amend the outputs.	Milestone Schedule: End construction Planned Completion Date has been revised from 03/01/2022 to 01/01/2023, as utility relocations have slowed the	Talk to Angel and see what she wants to do.	
03	SAC		1790	LPP-Comp	The Downtown Sacramento Grid 3.0 Mobility Project	The two-way conversion on I Street has been determined to be infeasible due to UPRR restrictions. The City is preparing a scope revision request which will modify the scope, to: change the improvements on I Street to include a lane reduction with new bicycle facilities; to expand the limits of improvements on 5th Street and on P Street; and to add new scope for bikeway and pavement rehabilitation improvements on 19th Street and 21st Street.			The City is preparing a scope revision request which will modify the scope, to: change the improvements on I Street from a two-way conversion to a lane reduction with new bicycle facilities; to expand the limits of improvements on 5th Street and on P Street; and to add new scope for bikeway and pavement rehabilitation improvements on 19th Street and 21st Street.
03	ED	49	3155	LPP-Comp	Diamond Springs Parkway Phase 1B		Right of Way certification date has been revised due to the status of current negotiations and acquisitions. County staff is currently working with legal counsel to streamline right of way schedule in order to mitigate additional delays.		
04	CC	4	0298E	LPP-Comp,SHOPP,R MRA,LPP-Form	I-680/SR 4 Interchange - Widen Route 4 (Phase 3)		Project is substantially complete and open to traffic as scheduled. Punch list items completion will extend through April 2022.	Construction capital cost increase due to differing field conditions is being funded by Measure J (local)	
05	SCR	1	0073A	LPP-Comp,SCCP	Highway 1, 41st Avenue to Soquel Avenue Auxiliary Lanes, Bus on Shoulder and Chanticleer Bike/Ped Bridge		The project team delayed advertisement and award to align with environmental lawsuit. The hearing date was unexpectedly pushed out by the courts due to COVID from Summer 2021 to 1/14/22, but due to Omicron the hearing was postponed yet again. The project team will not award before the lawsuit outcome is known.		
07	LA		5504	LPP-Comp	Metro G Line Bus Rapid Transit Improvement	In December 2021 CTC approved a second scope change and a Baseline Agreement amendment.		Allocation request for the construction phase will be submitted for the March 2022 CTC meeting.	
07	LA		5755B	LPP-Comp	NextGen Bus Mobile Validators for All-Door Boarding		We plan on entering into a contract in the next few months. Time Extension for award will be submitted for the March 2022 CTC meeting. Contract has not been awarded.		
07	LA		5853	LPP-Comp	Market Street Streetscape Between LA River and East City Limits		A contract award Time Extension will be submitted for the March CTC meeting.		

08	SBD		1230	LPP-Comp, SCCP, LPP-Form	Redlands Passenger Rail Project	Due to delays in completion of adjacent bridge project and utility relocations, mainline construction has pushed commissioning. Now	Funding increases are being covered with local funds.
08	SBD		1244	LPP-Comp,LPP-Form	Ranchero Road Widening Project		Funding increases are being covered with local funds.
08	RIV		1271	LPP-Comp	Limonite Gap Closure Project		Funding increases are being covered with local funds.
08	RIV	15	3004U	LPP-Comp	I-15/Railroad Canyon IC Project	Due to a slight delay in the construction start and adding time for plant establishment, the end construction date is delayed. Based on the construction start date the agency will need to come in for a time extension for completion.	
11	SD		1333	LPP-Comp	Citracado Parkway Transportation Connections Project	Project was allocated August 2021. Due to San Diego Gas and Electric (SDG&E) delays in designing and relocating power and communication systems, a time extension for award will be requested at the March 2022 CTC meeting.	
11	SD		1432	LPP-Comp	Bike Up & Down in Uptown (BUDU) – Connecting Uptown San Diego to the Region by Bike	Due to delay times in getting the final design approved, SANDAG will be requesting an allocation time extension at the June 2022 meeting	
12	ORA		2174	LPP-Comp	Orange County Signal Synchronization - Katella Ave/Villa Park Road/Santiago Canyon Project	Time extension for project completion will be requested at the January 2022 CTC meeting.	
12	ORA		2184	LPP-Comp	Orange County Signal Synchronization - Garden Grove Boulevard from Valley View Street to Bristol	Time extension for project completion will be requested at the January 2022 CTC meeting.	
12	ORA		2185	LPP-Comp	Orange County Signal Synchronization - Los Alisos Boulevard - Aliso Viejo Parkway/Columbia to Melinda	Time extension for project completion will be requested at the January 2022 CTC meeting.	
12	ORA		2186	LPP-Comp	Orange County Signal Synchronization - Main Street from Taft Avenue to Culver Drive	Time extension for project completion will be requested at the January 2022 CTC meeting.	