



U.S. Department
of Transportation
**Federal Highway
Administration**

California Division

December 15, 2025

650 Capitol Mall, Suite 4-100
Sacramento, CA 95814
(916) 498-5001
HDACA@dot.gov

In Reply, Refer To:
HDA-CA

ELECTRONIC CORRESPONDENCE ONLY

Mr. Raul Lerma, Chief
Office of Federal Resources
California Department of Transportation
1120 N Street
Sacramento, CA 95814

SUBJECT: FY 2026 Emergency Relief Time Extension Determinations

Dear Mr. Lerma:

The Federal Highway Administration (FHWA) has reviewed your September 26, 2025, letter requesting a 1-year time extension for 261 emergency relief (ER) projects that have exceeded the allotted time to advance to construction obligation as described in 23 CFR 668.105(h).

As described in the FHWA ER Manual, satisfactory justification for a time extension is generally due to delays “caused by the need for extensive environmental evaluation, litigation, or complex right-of-way acquisition.” In addition, FHWA considers lack of project activity, potential site stabilization, the need to reduce scope, the overall project need, and factors outside the project sponsors control when evaluating ER time extension requests. A 1-year time extension is granted for all 261 projects that met the extension justification criteria.

This extension will allow these projects to continue with ER fund eligibility and any subsequent approval of work on DAF(s)/pending DAF(s) by FHWA.

Please be advised that failure to receive an ER time extension does not relieve the transportation agency (i.e. Caltrans or Local Public Agency) from restoring or repairing the damaged highway facility. Failure to restore or repair the damaged highway facility may jeopardize future ER funding at that location.

FHWA determinations are provided in Enclosure A and Enclosure B. Should you have any questions relating to this determination, please contact Peter Pangilinan, Emergency Relief Program Manager, at (916) 498-5886 or Peter.Pangilinan@dot.gov.

Sincerely,

Aimee Kratovil
Acting Director, Project Delivery
Federal Highway Administration

TO (via email):

Raul Lerma, Chief, Emergency Relief Program Manager Office of Federal Resources (OFR),
Caltrans HQ

raul.lerma@dot.ca.gov

CC (via email):

Dee Lam, Chief, Division of Local Assistance (DLA), Caltrans HQ

Bob Baca, Acting Chief, Office of Federal Programs (DLA), Caltrans HQ

Saba Mohan, Emergency Relief Program Coordinator OFR, Caltrans HQ

Adam Ambrosini, Emergency Relief Program Coordinator OFR, Caltrans HQ

Shawn Hart, Acting Chief, Office of Emergency Management and Infrastructure Protection,
Division of Maintenance, Caltrans HQ

Mike McCracken, Acting Senior Transportation Engineer, Office of Recovery and Operations,
Division of Maintenance, Caltrans HQ

Rachel Jenkinson, Transportation Engineer, Division of Maintenance, Caltrans HQ

Keith Duncan, Division Chief, Division of Budgets, Caltrans HQ

Daniel Karavan, Emergency Relief and Other Federal Program Coordinator DLA, Caltrans HQ

Dalton LaBoskey, Emergency Relief and Other Federal Program Coordinator DLA, Caltrans HQ

Doug Hecox, Acting Division Administrator, FHWA-CA

Brigitte Mandel, Acting Deputy Division Administrator, FHWA-CA

Aimee Kratovil, Acting Director, Project Delivery; Director, Program Analysis, FHWA-CA

Antonio Johnson, Acting Director, Financial Services; Director, Planning, Environment, and
ROW, FHWA-CA

Zylkia Martin-Yambó, Team Leader, Project Delivery, FHWA-CA

Andrew Bianchi, Team Leader, Project Delivery, FHWA-CA

Trevor Hart, Acting Financial Manager, Financial Services, FHWA

Christopher Long, Team Leader, Technical Services, FHWA-CA

Peter Pangilinan, Emergency Relief Program Manager, FHWA-CA

Dee.Lam@dot.ca.gov

Bob.Baca@dot.ca.gov

Saba.Mohan@dot.ca.gov

Adam.Ambrosini@dot.ca.gov

Shawn.Hart@dot.ca.gov

Mike.McCracken@dot.ca.gov

Rachel.Jenkinson@dot.ca.gov

Keith.Duncan@dot.ca.gov

Daniel.Karavan@dot.ca.gov

Dalton.Laboskey@dot.ca.gov

Doug.Hecox@dot.gov

Brigitte.Mandel@dot.gov

Aimee.Kratovil@dot.gov

Antonio.Johnson@dot.gov

Zylkia.Martin-Yambo@dot.gov

Andrew.Bianchi@dot.gov

Trevor.Hart@dot.gov

Christopher.Long@dot.gov

Peter.Pangilinan@dot.gov

Attachment A - FFY26 State ER Time Extension Request

Project Count	Disaster Event	District	DAF Number	Federal Project Number (FPN)	State Project Number	Congressional District	County	Route	Location (GPS or PM)	Project Description/Scope	DAF PR/EO Cost Estimate	Time Extension Number (1st, 2nd, etc.)	Time Extension Delay Justification	Expected Start of Construction	FFY24 FHWA Time Extension PRIOR Approval	Approved Related Projects	Current Approved Total Cost	Remaining Unauthorized DAF Need	FHWA Determination
1	CA17-2	1	KCB-CT01-047-1	NA	01-0G921	2	HUM	36	25/27	Structural slope/roadway repair and stabilization, drainage, and erosion control as necessary. Final scope for slope stabilization to be modified pending additional geotechnical investigation.	\$13,290,000	7	Geotechnical Studies/drilling, Extensive Environmental Evaluation and Tribal Consultation/Archaeological Surveys	1/28/2025	Yes	31RD002, 31RD005	\$2,163,714	\$11,126,286	Yes
2	CA19-2	1	KCB-CT01-026-0	NA	01-0K140	2	DN	101	12.6/13.2	Final slope repair and stabilization, reconstruct roadway, and provide erosion control as necessary. Final scope to be modified pending additional geotechnical investigation & characterization.	\$24,500,000	5	Geotechnical Studies, Extensive Environmental Evaluation, Archaeological Surveys and Tribal Consultation	1/30/2029	Yes	39AE005	\$4,589,000	\$19,911,000	Yes
3	CA18-1	1	KCB-CT01-001-0	NA	01-0H760	2	MEN	101	33/42	Fire damage repair including repair and replace drainage systems, slope repair and soil stabilization, replace roadway signs and metal beam guardrail, fencing and roadway repairs.	\$11,058,883	6	Outstanding RW resolution needs (Several remaining ROE to resolve) - Expected resolve FY2324	CCA - 2/28/2019	Yes	N/A	\$0	\$11,058,883	Yes
4	CA19-2	1	KCB-CT01-001-0	NA	01-0J640	2	HUM	36	21.5/28	Repair and replace drainage systems, slope repair and stabilization, geotechnical investigation and roadway repairs.	\$2,395,000	5	Outstanding survey and RW resolution needs - Expected resolve FY2324	CCA - 8/19/2020	Yes	N/A	\$0	\$2,395,000	Yes
5	CA19-2	1	KCB-CT01-017-0	NA	01-0J750	2	MEN	1	31.27/38.0	Debris removal, bridge scour repair, slope repair/stabilization, drainage improvements and roadway repairs	\$3,800,000	5	Outstanding RW & TCE resolution needs - Expected resolve FY2324	CCA - 3/12/2020	Yes	N/A	\$0	\$3,800,000	Yes
6	CA19-2	1	KCB-CT01-009-0	NA	01-0J710	2	MEN	1	36/38	Geotechnical investigation, repair and stabilize slope (SPGA Wall), repair roadway, repair drainage.	\$15,800,000	5	Outstanding RW resolution & TCE needs - Expected resolve FY2324	CCA - 10/4/21	Yes	N/A	\$0	\$15,800,000	Yes
7	CA19-2	1	KCB-CT01-011-0	NA	01-0J630	2	MEN	253	0/3.0	Geotechnical investigation, slope repair and stabilization (RSP Buttress), drainage repairs.	\$4,839,000	5	Outstanding RW resolution needs - Expected resolve FY2324	CCA - 1/23/2020	Yes	N/A	\$0	\$4,839,000	Yes
8	CA18-6	1	KCB-CT01-001-0	NA	01-0J370	2	LAK	20	0/31.6	Fire damage repair including repair and replace drainage systems, slope repair and stabilization, replace roadway signs and metal beam guardrail, fencing and roadway repairs.	\$1,495,882	6	Outstanding ENV permits and RW resolution needs - Expected resolve FY2324	CCA - 4/20/2020	Yes	N/A	\$0	\$9,217,945	Yes
			KCB-CT01-002-0	NA			LAK	175	3.0/7.0		\$4,724,597					N/A			Yes
			KCB-CT01-003-0	NA			MEN	20	38/47		\$2,997,466					N/A			Yes
9	CA22-3	1	PMP-CT01-001-0	NA	01-0L910	2	HUM	299	10.0/43	Landslide Repair	\$10,854,602	2	RW resolution needs - Expected resolve FY25/26	CCA - 3/4/2022	N/A	15H2001	\$0	\$10,854,602	Yes
			PMP-CT01-002-0	NA		2	TRI	299	0/15		\$5,414,563				N/A		\$0	\$5,414,563	Yes
10	CA23-1	1	PMP-CT01-001-0	NA	01-0M770	2	MEN	1	104.4	Repair Storm Damage	\$81,000	1	Pending FHWA DAF Approval Submitted 7/31/2023 No Other Outstanding Issues	CCA - 5/4/2023	N/A	N/A	\$0	\$81,000	Yes
11	CA23-1	1	PMP-CT01-002-0	NA	01-0M840	2	HUM	101	0/1.5	Repair Slipout	\$21,076,685	1	Pending FHWA DAF Approval Submitted 7/31/2023 Revision Submitted 5/22/2024 No Other Outstanding Issues	CCA - 7/10/2024	N/A	N/A	\$0	\$21,076,685	Yes
12	CA23-1	1	PMP-CT01-003-0	NA	01-0M820	2	MEN	253	7.5/9.5	Repair Drainage System	\$1,689,160	1	Pending FHWA DAF Approval Submitted 7/31/2023 Revision Submitted 5/29/2024 Outstanding ROE Issues	CCA - 6/11/2024	N/A	N/A	\$0	\$21,076,685	Yes
			PMP-CT01-006-0	NA		2	MEN	20	16.5/18.5		\$430,623	1	Pending FHWA DAF Approval Submitted 7/31/2023 Revision Submitted 5/29/2024 Outstanding ROE Issues		N/A		\$0	\$430,623	Yes
13	CA23-1	1	PMP-CT01-004-0	NA	01-0M790	2	LAK	29	12.5/14.5	Emergency Slide Repair	\$1,689,160	1	Pending FHWA DAF Approval Submitted 7/31/2023 Revision Submitted 5/29/2024 Outstanding ROE Issues	CCA - 7/26/2023	N/A	N/A	\$0	\$1,689,160	Yes
14	CA23-1	1	PMP-CT01-005-0	NA	01-0M800	2	HUM	101	40/51.5	Emergency Slide Repair	\$450,250	1	Pending FHWA DAF Approval Submitted 7/31/2023 Revision Submitted 6/3/2024 No Other Outstanding Issues	CCA - 12/22/2023	N/A	N/A	\$0	\$450,250	Yes
15	CA23-1	1	PMP-CT01-007-0	NA	01-0M810	2	HUM	36	7.0/42	Storm Damage Repair	\$26,250,275	1	Pending FHWA DAF Approval Submitted 7/31/2023 Revision Submitted 5/20/2024 Outstanding ROE Issues	1/10/2023	N/A	N/A	\$0	\$26,580,275	Yes
16	CA23-1	1	PMP-CT01-008-0	NA	01-0N450	2	HUM	36	36.5/40	Repair Storm Damage	\$2,549,500	1	Pending FHWA DAF Approval Submitted 7/31/2023 Revision Submitted 6/3/2024 Outstanding RW & Env resolution needs	CCA - 8/15/2025	N/A	N/A	\$0	\$2,549,500	Yes
17	CA23-1	1	PMP-CT01-009-0	NA	01-0M811	2	HUM	36	25.5/30.5	Repair Slipouts	\$3,550,000	1	Pending FHWA DAF Approval Submitted 7/31/2023 Env studies not complete	10/10/2028	N/A	N/A	\$0	\$3,550,000	Yes

Attachment A - FFY26 State ER Time Extension Request

Project Count	Disaster Event	District	DAF Number	Federal Project Number (FPN)	State Project Number	Congressional District	County	Route	Location (GPS or PM)	Project Description/Scope	DAF PR/EO Cost Estimate	Time Extension Number (1st, 2nd, etc.)	Time Extension Delay Justification	Expected Start of Construction	FFY24 FHWA Time Extension PRIOR Approval	Approved Related Projects	Current Approved Total Cost	Remaining Unauthorized DAF Need	FHWA Determination
18	CA23-2	1	PMP-CT01-001-0	NA	01-0M730	2	HUM	211	77.2/78.6	Emergency Earthquake Bridge Repair	\$28,597,249	1	Pending FHWA DAF Approval Submitted 3/30/2023 Outstanding ENV & ROE Issues	12/22/2022	N/A	N/A	\$0	\$28,597,249	Yes
19	CA23-2	1	PMP-CT01-002-0	NA	01-0M750	2	HUM	101	51/90.5	Emergency Earthquake Bridge Repair	\$1,995,214	1	Pending FHWA DAF Approval Submitted 3/30/2023 No Other Outstanding Issues	CCA - 3/11/2024	N/A	N/A	\$0	\$1,995,214	Yes
20	CA23-2	1	PMP-CT01-003-0	NA	01-0N330	2	HUM	211	77.53/78.56	Emergency Bridge Repairs	\$85,717,425	1	Pending FHWA DAF Approval Submitted 3/30/2023 Outstanding Env resolution needs	TBD	N/A	N/A	\$0	\$85,727,425	Yes
21	CA23-3	1	PMP-CT01-001-0	NA	01-0N090	2	HUM	299	19/26	Repair Storm Damage	\$6,525,000	1	RW & CON Delays - Expected resolve 25/26	CCA - 5/15/2023	N/A	N/A	\$0	\$6,525,000	Yes
22	CA23-3	1	PMP-CT01-005-0	NA	01-0N130	2	HUM	96	6.0/7.0	Slide Repair	\$2,291,000	1	RW Resolution needs - Expected resolve FY25/26	CCA - 12/4/2024	N/A	N/A	\$0	\$2,291,000	Yes
23	CA23-3	1	PMP-CT01-007-0	NA	01-0N060	2	MEN	101	42/45.5	Storm Damage Repair	\$5,588,625	1	Construction Delays & RW Delays- Expected resolve FY25/26	11/1/2025	N/A	N/A	\$0	\$5,588,625	Yes
24	CA23-3	1	PMP-CT01-011-0	NA	01-0N220	2	MEN	101	52.5/85	Emergency Pavement Repair	\$443,241	1	RW Delays- Expected resolve FY25/26 DAF Approved 4/2/2024	CCA - 11/1/2023	N/A	N/A	\$0	\$443,241	Yes
25	CA23-3	1	PMP-CT01-012-0	NA	01-0N440	2	MEN	1	75/76.5	Repair Landslide	\$32,491,873	1	Pending FHWA DAF Approval Submitted 8/30/2023 Revision Submitted 4/12/2024 Outstanding ROE Issues	8/14/2023	N/A	N/A	\$0	\$32,491,873	Yes
26	CA23-3	1	PMP-CT01-004-0	NA	01-0M890	2	DN	101	16/22	Repair Snow Storm Damage	\$1,806,250	1	Pending FHWA DAF Approval Submitted 8/30/2023 Revision Submitted 5/10/2024 No Other Outstanding Issues	CCA - 10/23/2023	N/A	N/A	\$0	\$1,806,250	Yes
			PMP-CT01-016-0	NA		2	DN	197	1.0/7.0		\$1,806,250	1	Pending FHWA DAF Approval Submitted 8/30/2023 Revision Submitted 5/10/2024 No Other Outstanding Issues		N/A		\$0	\$1,806,250	Yes
			PMP-CT01-017-0	NA		2	HUM	169	14/30		\$1,806,250	1	Pending FHWA DAF Approval Submitted 8/30/2023 Revision Submitted 5/10/2024 No Other Outstanding Issues		N/A		\$0	\$1,806,250	Yes
			PMP-CT01-018-0	NA		2	HUM	101	103.5/111.5		\$1,806,250	1	Pending FHWA DAF Approval Submitted 8/30/2023 Revision Submitted 5/10/2024 No Other Outstanding Issues		N/A		\$0	\$1,806,250	Yes
27	CA23-3	1	PMP-CT01-003-0	NA	01-0M880	2	MEN	128	36/50.9	Repair Snow Storm Damage	\$2,279,825	1	DAF Approved 4/16/2024	CCA - 3/20/2025	N/A	N/A	\$0	\$2,279,825	Yes
			PMP-CT01-019-0	NA		2	MEN	1	82.5/105.5		\$2,051,118	1	Pending FHWA DAF Approval Submitted 8/30/2023 Revision Submitted 4/18/2024 No Other Outstanding Issues		N/A		\$0	\$2,051,118	Yes
			PMP-CT01-020-0	NA		2	MEN	20	0/32		\$1,551,765	1	Pending FHWA DAF Approval Submitted 8/30/2023 Revision Submitted 4/18/2024 No Other Outstanding Issues		N/A		\$0	\$1,551,765	Yes
			PMP-CT01-021-0	NA		2	MEN	175	0/9.8		\$475,230	1	Pending FHWA DAF Approval Submitted 8/30/2023 Revision Submitted 4/18/2024 No Other Outstanding Issues		N/A		\$0	\$475,230	Yes
			PMP-CT01-022-0	NA		2	LAK	175	0/16		\$414,581	1	Pending FHWA DAF Approval Submitted 8/30/2023 Revision Submitted 4/18/2024 No Other Outstanding Issues		N/A		\$0	\$414,581	Yes
			PMP-CT01-023-0	NA		2	MEN	101	49.6/106.8		\$2,389,283	1	Pending FHWA DAF Approval Submitted 8/30/2023 Revision Submitted 4/18/2024 No Other Outstanding Issues		N/A		\$0	\$2,389,283	Yes
			PMP-CT01-024-0	NA		2	LAK	29	0/16		\$845,662	1	Pending FHWA DAF Approval Submitted 8/30/2023 Revision Submitted 4/18/2024 No Other Outstanding Issues		N/A		\$0	\$845,662	Yes
			PMP-CT01-025-0	NA		2	LAK	53	0/7.25		\$1,253,500	1	Pending FHWA DAF Approval Submitted 8/30/2023 Revision Submitted 4/18/2024 No Other Outstanding Issues		N/A		\$0	\$1,253,500	Yes
			PMP-CT01-026-0	NA		2	HUM	101	0/2.0		\$1,253,500	1	Pending FHWA DAF Approval Submitted 8/30/2023 Revision Submitted 4/18/2024 No Other Outstanding Issues		N/A		\$0	\$1,253,500	Yes
28	CA23-5	1	PMP-CT01-001-0	NA	01-0N540	2	HUM	36	36.5/40	Fire Damage Repairs	\$19,311,543	1	Pending FHWA DAF Approval Submitted 12/29/2023 Revision Submitted 1/5/2024 Outstanding RW resolution needs	CCA - 4/1/2025	N/A	N/A	\$0	\$19,311,543	Yes

Attachment A - FFY26 State ER Time Extension Request

Project Count	Disaster Event	District	DAF Number	Federal Project Number (FPN)	State Project Number	Congressional District	County	Route	Location (GPS or PM)	Project Description/Scope	DAF PR/EO Cost Estimate	Time Extension Number (1st, 2nd, etc.)	Time Extension Delay Justification	Expected Start of Construction	FFY24 FHWA Time Extension PRIOR Approval	Approved Related Projects	Current Approved Total Cost	Remaining Unauthorized DAF Need	FHWA Determination
29	CA19-2	4	LTP-CT04-013-1	NA	04-4AA30	5	Nap	128	12.5	Construct soil nail wall	\$10,611,000	5	Environmental, Right of Way, Geotech study	11/1/2026	Yes	39BE005	\$10,611,000	\$0	Yes
30	CA19-2	4	LTP-CT04-035-1	NA	04-0AC30	2	Son	116	9.2	Install soil nail wall and drainage system.	\$9,381,000	5	Environmental	5/18/2027	Yes	N/A	\$4,850,000	\$4,531,000	Yes
31	CA19-2	4	LTP-CT04-036-0	NA	04-4AA90	2	Son	116	10.4	Construct drainage	\$8,307,000	5	Environmental	7/21/2028	Yes	N/A	\$1,004,000	\$7,303,000	Yes
32	CA19-2	4	LTP-CT04-001-1	NA	04-3AA50	2	Mrn	1	5.3	Construct sheet pile wall	\$9,668,000	5	Environmental & Right of Way	9/30/2026	Yes	39BF005	\$9,373,000	\$295,000	Yes
33	CA19-2	4	LTP-CT04-003-0	NA	04-0W710	2	Mrn	1	37.2	Construct RSP	\$4,314,000	5	Environmental & Right of Way	9/15/2027	Yes	39BP005	\$1,270,000	\$3,044,000	Yes
34	CA19-2	4	LTP-CT04-006-0	NA	04-2AA30	2	Mrn	101	6.1/6.3	Regrade slope	\$5,248,000	5	Environmental	4/18/2026	Yes	39BK005	\$1,678,000	\$3,570,000	Yes
35	CA19-2	4	LTP-CT04-008-0	NA	04-3AA90	2	Mrn	131	1.9/2.0	Construct soldier pile wall	\$6,181,000	5	Environmental & Right of Way	4/6/2026	Yes	39BL005, 39BQ002	\$4,415,200	\$1,765,800	Yes
36	CA17-2	5	DVH-CT05-040-1	NA	05-1K010	20	Monterey	1	27.5/27.7	Construct tieback wall and restore roadway facilities	\$12,850,000	7	Extensive Environmental Evaluation or Permit Delay by the Resource Agency	2/15/2026	Yes	31SC002, 31SC005	\$3,175,091	\$9,674,909	Yes
37	CA23-1	5	LTP-CT05-015-0	NA	05-1R140	24	Santa Barbara	101	47/47.3	Construct secant pile wall	\$17,725,650	1	EO Extension		NO		\$15,409,843	\$2,315,807	Yes
38	CA23-1	5	LTP-CT05-015-1	NA	05-1R590	24	Santa Barbara	101	47/47.3	Complete required mitigation as a result of constructing retaining walls	\$13,950,000	1	Permit Delay by the Resource Agency, ROW, Litigation	7/23/2030	NO		\$231,697	\$13,718,303	Yes
39	CA23-1	5	LTP-CT05-004-0	NA	05-1R600	19	Monterey	1	20.8/20.8	Construct a viaduct to replace damaged but temporarily stabilized retaining wall at MON-1-20.8	\$10,100,000	1	Extensive Environmental Evaluation or Permit Delay by the Resource Agency	6/28/2028	NO		\$22,322,000	-\$12,222,000	Yes
40	CA23-1	5	LTP-CT05-004-0	NA	05-1Q760	19	San Luis Obispo/ Monterey	1	71./20.9	Storm Damage Repairs on Slopes, Drainage Systems and Roadway at Various Locations	\$20,175,000	1	EO Extension		NO		\$27,200,000	-\$7,025,000	Yes
41	CA23-1	5	LTP-CT05-005-0	NA	05-1Q770	19	Monterey	1	20.9/42.2	Storm Damage Repairs on Slopes, Drainage Systems and Roadway at Various Locations	\$52,118,249	1	EO Extension		NO		\$86,450,000	-\$34,331,751	Yes

Attachment B - Local Agency FFY26 ER Time Extension Requests

LAST UPDATED ON: 09/30/2025

Disaster Event	Caltrans District	DAF No.	EO FPN	PR FPN	County	Local Agency	Road/Route	Anticipated CON Start Date	DAF Total	FHWA Determination
CA15-2	1	MEM-LAKCO-002	28C1(001)	28C1(003)	LAK	LAKCO	Hill Road	5/15/2026	\$4,693,250	Yes
CA17-1	1	KCB-DNCO-001		32D0(009)	DN	DNCO	Pebble Beach Dr	4/1/2028	\$9,260,250	Yes
CA17-2	2	PMP-SHACO-002	32L0(516)	32L0(433)	SHA	SHACO	Big Bend Rd	7/1/2026	\$5,020,758	Yes
CA18-2	4	LTP-SRO-001	-	38H0(003)	SON	SRO	Bicentennial Way - Mendocino Ave to Lake Park Dr	4/2/2026	\$448,766	Yes
CA18-2	4	LTP-SRO-004	-	38H0(003)	SON	SRO	Fountaingrove Parkway - Mendocino Ave to Day Break Ct	4/2/2026	\$3,667,588	Yes
CA18-3	7	OAE-LACO-001		38M0(018)	LA	LACO	Little Tujunga Canyon Rd	7/1/2027	\$1,890,000	Yes
CA19-2	1	KCB-HUMCO-410	40A0(014)	40A0(015)	HUM	HUMCO	Mattole Rd	9/30/2026	\$810,000	Yes
CA19-2	1	KCB-LKPT-431	40A0(023)	40A0(046)	LAK	LKPT	South Main St (N of Martin and S of Armstrong)	8/1/2026	\$330,340	Yes
CA19-2	1	KCB-LKPT-432	40A0(025)	40A0(047)	LAK	LKPT	Hartley St. (N of Anastasia Dr)	8/1/2026	\$370,973	Yes
CA19-2	7	OAE-LACO-013	40A0(106)		LA	LACO	Sand Canyon Rd & Little Tujunga Rd	2/1/2019	\$917,526	Yes
CA19-2	7	OAE-LACO-014	40A0(105)		LA	LACO	MT Baldy Rd and East Fork Rd	1/25/2019	\$465,000	Yes
CA19-2	7	OAE-LACO-016		40A0(086)	LA	LACO	Little Tujunga Canyon Rd	10/1/2026	\$559,400	Yes
CA19-2	2	SKM-TEHCO-001	40A0(065)	40A0(066)	TEH	TEHCO	Corning Road at Houghton Creek (formerly Squaw Hollow Creek)	4/15/2027	\$472,546	Yes
CA20-2	3	LTP-GLECO-001		15A5(037)	GLE	GLECO	Forest Highway 7	5/1/2027	\$4,523,726	Yes
CA20-2	2	PMP-TRICO-001	15A5(027)	15A5(031)	TRI	TRICO	Mad River Rd	6/1/2027	\$29,245	Yes
CA20-2	2	PMP-TRICO-003	15A5(027)	15A5(031)	TRI	TRICO	Mad River Rd	6/1/2027	\$105,800	Yes
CA20-2	2	PMP-TRICO-005	15A5(027)	15A5(031)	TRI	TRICO	Mad River Rd	6/1/2027	\$92,220	Yes
CA20-2	2	PMP-TRICO-007		15A5(032)	TRI	TRICO	Ruth Zenia Rd	6/1/2027	\$27,496	Yes
CA21-2	2	PMP-LASCO-001		15A8(001)	LAS	LASCO	A-21 Mooney Rd	9/1/2026	\$525,562	Yes
CA21-2	2	PMP-TRICO-001		15A8(002)	TRI	TRICO	Hyampom Rd	6/1/2027	\$46,116	Yes
CA21-2	2	PMP-TRICO-002		15A8(002)	TRI	TRICO	Hyampom Rd	6/1/2027	\$46,116	Yes
CA21-2	2	PMP-TRICO-003		15A8(002)	TRI	TRICO	Hyampom Rd	6/1/2027	\$46,116	Yes
CA21-2	2	PMP-TRICO-004		15A8(003)	TRI	TRICO	Hyampom Rd	6/1/2027	\$84,000	Yes
CA21-2	2	PMP-TRICO-005		15A8(003)	TRI	TRICO	Hyampom Rd	6/1/2027	\$46,116	Yes
CA21-2	2	PMP-TRICO-006		15A8(002)	TRI	TRICO	Hyampom Rd	6/1/2027	\$46,116	Yes
CA21-2	2	PMP-TRICO-007		15A8(002)	TRI	TRICO	Hyampom Rd	6/1/2027	\$21,140	Yes
CA21-2	2	PMP-TRICO-008		15A8(002)	TRI	TRICO	Hyampom Rd	6/1/2027	\$59,556	Yes
CA21-2	2	PMP-TRICO-009		15A8(003)	TRI	TRICO	Hyampom Rd	6/1/2027	\$51,750	Yes
CA21-2	2	PMP-TRICO-011		15A8(002)	TRI	TRICO	Hyampom Rd	6/1/2027	\$46,116	Yes
CA21-2	2	PMP-TRICO-012		15A8(003)	TRI	TRICO	Hyampom Rd	6/1/2027	\$25,200	Yes
CA21-2	2	PMP-TRICO-013		15A8(002)	TRI	TRICO	Hyampom Rd	6/1/2027	\$18,340	Yes
CA21-2	2	PMP-TRICO-014		15A8(002)	TRI	TRICO	Hyampom Rd	6/1/2027	\$18,340	Yes

Attachment B - Local Agency FFY26 ER Time Extension Requests

LAST UPDATED ON: 09/30/2025

Disaster Event	Caltrans District	DAF No.	EO FPN	PR FPN	County	Local Agency	Road/Route	Anticipated CON Start Date	DAF Total	FHWA Determination
CA21-2	2	PMP-TRICO-015		15A8(003)	TRI	TRICO	Hyampom Rd	6/1/2027	\$16,800	Yes
CA21-2	2	PMP-TRICO-016		15A8(003)	TRI	TRICO	Hyampom Rd	6/1/2027	\$16,800	Yes
CA21-2	2	PMP-TRICO-017		15A8(003)	TRI	TRICO	Hyampom Rd	6/1/2027	\$18,900	Yes
CA21-2	2	PMP-TRICO-019		15A8(003)	TRI	TRICO	Hyampom Rd	6/1/2027	\$18,900	Yes
CA21-2	2	PMP-TRICO-020		15A8(003)	TRI	TRICO	Hyampom Rd	6/1/2027	\$18,900	Yes
CA21-2	2	PMP-TRICO-021		15A8(003)	TRI	TRICO	Hyampom Rd	6/1/2027	\$40,600	Yes
CA22-10	7	EMK-LACO-001	15J6(001)		LA	LACO	Lake Hughes Rd	9/11/2022	\$1,840,000	Yes
CA22-10	7	EMK-LACO-002	15J6(001)		LA	LACO	Pine Canyon Rd	9/11/2022	\$2,838,904	Yes
CA22-2	4	LTP-MRNCO-001		15J1(004)	MRN	MRNCO	Sir Fancis Drake Blvd	6/15/2026	\$601,125	Yes
CA22-3	7	OAE-LACO-001	15J2(009)		LA	LACO	Lake Hughes Road	12/16/2021	\$2,653,000	Yes
CA22-3	7	OAE-LACO-002	15J2(010)		LA	LACO	Pine Canyon Road	12/14/2021	\$740,000	Yes
CA22-3	7	OAE-LACO-003		15J2(011)	LA	LACO	Lake Hughes Road	4/30/2026	\$200,000	Yes
CA23-1	7	EMK-CAL-001	15J7(170)		LA	CAL	Las Virgenes Rd (N of Mulholland Hwy)	5/1/2026	\$231,441	Yes
CA23-1	7	EMK-LACO-001	15J7(211)		LA	LACO	Foothill Blvd at Dyer Street	7/24/2023	\$187,000	Yes
CA23-1	7	EMK-LACO-002	15J7(210)		LA	LACO	Avenue T at Big Rock Wash (3 locations)	10/2/2023	\$340,000	Yes
CA23-1	7	EMK-LACO-003	15J7(207)		LA	LACO	Lake Hughes Road	2/1/2023	\$547,000	Yes
CA23-1	7	EMK-LACO-004	15J7(208)		LA	LACO	Lake Hughes Rd	7/20/2023	\$310,000	Yes
CA23-1	7	EMK-LACO-005	15J7(209)		LA	LACO	Lake Hughes Rd Slope Stabilization	2/14/2023	\$733,000	Yes
CA23-1	4	LTP-ALACO-001	TBD	TBD	ALA	ALACO	A Street	4/1/2026	\$7,588,597	Yes
CA23-1	4	LTP-ALACO-002	15J7(174)		ALA	ALACO	Lake Chabot Rd	3/15/2023	\$450,135	Yes
CA23-1	4	LTP-ALACO-003	15J7(175)		ALA	ALACO	Palomares Rd	2/1/2023	\$503,780	Yes
CA23-1	4	LTP-ALACO-004	15J7(176)		ALA	ALACO	Patterson Pass Rd	2/27/2023	\$297,586	Yes
CA23-1	4	LTP-ALACO-005	15J7(177)		ALA	ALACO	Palomares Rd	1/31/2023	\$261,344	Yes
CA23-1	4	LTP-ALACO-006	TBD		ALA	ALACO	Redwood Rd	5/23/2024	\$7,347,707	Yes
CA23-1	4	LTP-ALACO-007	TBD		ALA	ALACO	Foothill Rd	2/10/2023	\$2,399,265	Yes
CA23-1	4	LTP-BSBN-003		15J7(205)	SM	BSBN	San Bruno Avenue	11/17/2025	\$715,688	Yes
CA23-1	5	LTP-CAPL-002		15J7(113)	SCR	CAPL	Cliff Drive	3/1/2027	\$10,497,600	Yes
CA23-1	4	LTP-CCCO-001	15J7(171)	15J7(171)	CC	CCCO	Bethel Island Rd	8/11/2026	\$525,000	Yes
CA23-1	4	LTP-CCCO-003	15J7(173)	15J7(173)	CC	CCCO	Highland Rd	5/4/2027	\$473,895	Yes
CA23-1	4	LTP-CCCO-004	15J7(191)	15J7(191)	CC	CCCO	Norris Canyon Rd	7/28/2026	\$2,513,940	Yes
CA23-1	4	LTP-CCCO-005	15J7(187)	15J7(187)	CC	CCCO	Port Chicago Highway	4/6/2026	\$481,001	Yes
CA23-1	4	LTP-CCCO-006	15J7(188)	15J7(188)	CC	CCCO	Springbrook Rd	6/17/2026	\$236,184	Yes
CA23-1	4	LTP-FRFD-001		TBD	SOL	FRFD	Lopes Road	4/30/2026	\$5,045,764	Yes
CA23-1	3	LTP-GLECO-001		15J7(002)	GLE	GLECO	County Road 306 Bridge over Salt Creek	NA	\$2,677,950	Yes

Attachment B - Local Agency FFY26 ER Time Extension Requests

LAST UPDATED ON: 09/30/2025

Disaster Event	Caltrans District	DAF No.	EO FPN	PR FPN	County	Local Agency	Road/Route	Anticipated CON Start Date	DAF Total	FHWA Determination
CA23-1	4	LTP-LFYT-001		15J7(186)	CC	LFYT	St Marys Rd	6/1/2026	\$622,070	Yes
CA23-1	4	LTP-LVMR-001	15J7(107)	15J7(107)	ALA	LVMR	Portola Ave	10/17/2026	\$2,779,500	Yes
CA23-1	5	LTP-MONCO-012	15J7(223)		MON	MONCO	Interlake Rd	NA	\$588,563	Yes
CA23-1	5	LTP-MONCO-013	15J7(224)		MON	MONCO	Metz Rd	1/13/2023	\$11,922	Yes
CA23-1	4	LTP-MPS-001		15J7(228)	SCL	MPS	Calaveras Rd	10/18/2029	\$8,767,468	Yes
CA23-1	4	LTP-MRNCO-001	15J7(102)		MRN	MRNCO	Fairfax-Bolinas Rd	8/5/2023	\$2,993,332	Yes
CA23-1	4	LTP-MRNCO-002		15J7(026)	MRN	MRNCO	PT Reyes-Petalum Rd	7/15/2026	\$1,394,150	Yes
CA23-1	4	LTP-MRNCO-003		15J7(108)	MRN	MRNCO	Paradise Drive, Tiburon, PM 7.53	6/1/2026	\$465,750	Yes
CA23-1	4	LTP-PIT-001		15J7(227)	CC	PIT	Buchanan Rd	1/16/2026	\$1,494,901	Yes
CA23-1	3	LTP-SACCO-008	15J7(161)	15J7(161)	SAC	SACCO	Scott Rd	4/1/2026	\$373,838	Yes
CA23-1	3	LTP-SACCO-010	15J7(163)	15J7(163)	SAC	SACCO	White Rock Road	4/1/2026	\$383,639	Yes
CA23-1	4	LTP-SBR-001	TBD		SM	SBR	Oakmont Dr	1/8/2023	\$396,723	Yes
CA23-1	4	LTP-SBR-002	TBD		SM	SBR	San Bruno Avenue West	2/2/2023	\$5,567	Yes
CA23-1	4	LTP-SBR-003	TBD		SM	SBR	San Bruno Avenue West	2/21/2023	\$26,756	Yes
CA23-1	4	LTP-SCLCO-001		15J7(192)	SCL	SCLCO	Bear Creek Rd	4/15/2027	\$1,758,230	Yes
CA23-1	4	LTP-SCLCO-002		15J7(189)	SCL	SCLCO	Bear Creek Rd	4/15/2027	\$1,872,087	Yes
CA23-1	4	LTP-SCLCO-003		15J7(190)	SCL	SCLCO	Old Santa Cruz Highway	4/15/2027	\$11,989,893	Yes
CA23-1	5	LTP-SCRCO-022	15J7(046)	15J7(046)	SCR	SCRCO	Hazel Dell Rd	6/15/2026	\$1,007,782	Yes
CA23-1	5	LTP-SCRCO-031	15J7(065)	15J7(065)	SCR	SCRCO	Bear Creek Rd	6/15/2026	\$858,600	Yes
CA23-1	5	LTP-SCRCO-059	15J7(142)	15J7(142)	SCR	SCRCO	Bear Creek Rd	6/15/2026	\$594,500	Yes
CA23-1	5	LTP-SCRCO-061	15J7(144)	15J7(144)	SCR	SCRCO	China Grade Rd	6/1/2026	\$1,797,192	Yes
CA23-1	5	LTP-SCRCO-065	15J7(149)	15J7(149)	SCR	SCRCO	Redwood Lodge Rd	6/15/2027	\$808,953	Yes
CA23-1	5	LTP-SCRCO-118	15J7(234)		SCR	SCRCO	Smith Grade Rd	4/22/2023	\$117,885	Yes
CA23-1	4	LTP-SLN-001	15J7(179)	15J7(179)	ALA	SLN	Lake Chabot Rd	4/15/2028	\$2,155,453	Yes
CA23-1	5	LTP-SLO-007	15J7(080)		SLO	SLO	Broad St Near Lincoln St	2/21/2023	\$218,621	Yes
CA23-1	5	LTP-SLO-008	15J7(230)		SLO	SLO	Broad St	3/28/2023	\$6,000	Yes
CA23-1	5	LTP-SLO-009	15J7(231)		SLO	SLO	Pismo St	9/11/2023	\$855,525	Yes
CA23-1	5	LTP-SLO-010	15J7(232)		SLO	SLO	Bullock Lane	1/18/2023	\$24,089	Yes
CA23-1	5	LTP-SLOCO-029	15J7(042)	15J7(103)	SLO	SLOCO	Creston Rd and Bridge	9/30/2025	\$8,145,000	Yes
CA23-1	10	PMP-ALPCO-001	TBD		ALP	ALPCO	Hot Springs Rd	9/21/2023	\$221,199	Yes

Attachment B - Local Agency FFY26 ER Time Extension Requests

LAST UPDATED ON: 09/30/2025

Disaster Event	Caltrans District	DAF No.	EO FPN	PR FPN	County	Local Agency	Road/Route	Anticipated CON Start Date	DAF Total	FHWA Determination
CA23-1	1	PMP-HUMCO-010	15J7(104)	15J7(100)	HUM	HUMCO	Alderpoint Rd (F6B165)	7/31/2026	\$3,471,863	Yes
CA23-1	1	PMP-HUMCO-012	15J7(106)	15J7(101)	HUM	HUMCO	New Navy Base Rd	7/31/2026	\$766,813	Yes
CA23-1	1	PMP-HUMCO-014	15J7(114)	15J7(111)	HUM	HUMCO	Blue Slide Rd	6/30/2027	\$1,490,030	Yes
CA23-1	1	PMP-HUMCO-015	15J7(182)	15J7(112)	HUM	HUMCO	Briceland Thorne	8/15/2026	\$1,749,124	Yes
CA23-1	1	PMP-HUMCO-016		15J7(110)	HUM	HUMCO	Central Avenue (A4L800)	8/15/2027	\$133,469	Yes
CA23-1	1	PMP-HUMCO-017	15J7(213)		HUM	HUMCO	Briceland Thorn Rd	NA	\$15,000	Yes
CA23-1	1	PMP-LAK-001		15J7(178)	LAK	LAK	Elk Mountain Rd	6/1/2027	\$961,040	Yes
CA23-1	1	PMP-LAK-002	15J7(194)	15J7(195)	LAK	LAK	Elk Mountain Rd	6/1/2027	\$3,209,900	Yes
CA23-1	1	PMP-LAK-003		15J7(196)	LAK	LAK	Elk Mountain Rd	6/1/2027	\$958,280	Yes
CA23-1	1	PMP-LAK-004	15J7(200)	15J7(201)	LAK	LAK	Sulphur Bank Rd	6/1/2027	\$1,878,930	Yes
CA23-1	1	PMP-MENCO-001	15J7(197)	15J7(198)	MEN	MENCO	Mendocino Pass Road	11/17/2025	\$1,108,440	Yes
CA23-1	2	PMP-RBL-001	TBD		TEH	RBL	Walnut Street @ Brickyard Creek Bridge	1/19/2023	\$60,817	Yes
CA23-1	10	PMP-SJCO-001	15J7(203)		SJ	SJCO	Kasson Rd	NA	\$249,687	Yes
CA23-1	2	PMP-TEHCO-004		15J7(216)	TEH	TEHCO	Corning Rd at East Houghton Creek Bridge	4/15/2027	\$3,439,397	Yes
CA23-1	2	PMP-TEHCO-006	15J7(215)	15J7(218)	TEH	TEHCO	99W at Truckee Creek Bridge	6/30/2026	\$83,778	Yes
CA23-1	2	PMP-TRICO-001		15J7(214)	TRI	TRICO	Hyampom Rd	6/1/2027	\$2,036,950	Yes
CA23-1	2	PMP-TRICO-002		15J7(214)	TRI	TRICO	Hyampom Rd	6/1/2027	\$1,494,460	Yes
CA23-1	2	PMP-TRICO-003		15J7(214)	TRI	TRICO	Hyampom Rd	6/1/2027	\$906,110	Yes
CA23-1	10	PMP-TULCO-002	TBD		TUL	TULCO	Longeway Rd	NA	\$140,570	Yes
CA23-1	10	PMP-TUOCO-001	TBD		TUO	TUOCO	Longeway Rd	NA	\$140,570	Yes
CA23-1	11	THD-OCN-001	15J7(193)	15J7(193)	SD	OCN	Vista Way	3/1/2026	\$1,773,645	Yes
CA23-2	1	PMP-HUMCO-001	15J8(001)	15J8(010)	HUM	HUMCO	Walnut Drive	4/30/2027	\$807,700	Yes
CA23-2	1	PMP-HUMCO-002	15J8(002)	15J8(011)	HUM	HUMCO	Blue Slide Rd	7/30/2026	\$1,588,695	Yes
CA23-2	1	PMP-HUMCO-003	15J8(003)	15J8(012)	HUM	HUMCO	Elk River Rd	4/1/2026	\$46,938	Yes
CA23-2	1	PMP-HUMCO-004	15J8(004)	15J8(013)	HUM	HUMCO	Elk River Rd	4/1/2026	\$52,288	Yes
CA23-2	1	PMP-HUMCO-005	15J8(005)	15J8(014)	HUM	HUMCO	Tompkins Hill Rd	4/1/2026	\$280,660	Yes
CA23-2	1	PMP-HUMCO-006	15J8(006)	15J8(015)	HUM	HUMCO	F Street	6/30/2026	\$2,122,882	Yes
CA23-2	1	PMP-HUMCO-008	15J8(008)	15J8(017)	HUM	HUMCO	Bridge 4C0026 on Maple Creek Rd over North Fork of Mad River	4/30/2027	\$125,210	Yes
CA23-2	1	PMP-RDEL-001	15J8(020)	15J8(030)	HUM	RDEL	Monument Rd	6/30/2026	\$107,950	Yes
CA23-2	1	PMP-RDEL-002	15J8(021)	15J8(031)	HUM	RDEL	Belleview Avenue	6/30/2026	\$59,650	Yes
CA23-2	1	PMP-RDEL-003	15J8(022)	15J8(032)	HUM	RDEL	Belleview Avenue	6/30/2026	\$39,025	Yes
CA23-2	1	PMP-RDEL-004	15J8(023)	15J8(033)	HUM	RDEL	Blue Slide Rd	6/30/2026	\$1,611,720	Yes
CA23-2	1	PMP-RDEL-005	15J8(024)	15J8(034)	HUM	RDEL	Blue Slide Rd	6/30/2026	\$87,513	Yes

Attachment B - Local Agency FFY26 ER Time Extension Requests

LAST UPDATED ON: 09/30/2025

Disaster Event	Caltrans District	DAF No.	EO FPN	PR FPN	County	Local Agency	Road/Route	Anticipated CON Start Date	DAF Total	FHWA Determination
CA23-3	4	LTP-CCCO-002	15J9(162)	15J9(162)	CC	CCCO	San Pablo Dam Rd	7/9/2026	\$6,259,900	Yes
CA23-3	4	LTP-CCCO-003	15J9(182)	15J9(182)	CC	CCCO	San Pablo Dam Rd	7/1/2026	\$1,999,620	Yes
CA23-3	4	LTP-CCCO-004	15J9(147)		CC	CCCO	Canyon Rd	3/1/2023	\$25,000	Yes
CA23-3	4	LTP-CCCO-006	15J9(163)	15J9(163)	CC	CCCO	Alhambra Valley Rd (site 1)	8/17/2027	\$2,161,250	Yes
CA23-3	4	LTP-CCCO-007	15J9(164)	15J9(164)	CC	CCCO	Alhambra Valley Rd - Site 2	8/17/2027	\$1,259,255	Yes
CA23-3	4	LTP-CCCO-008	15J9(165)	15J9(165)	CC	CCCO	Alhambra Valley Rd (site 3)	8/17/2027	\$1,575,110	Yes
CA23-3	4	LTP-MRGA-001		15J9(193)	CC	MRGA	Canyon Rd	5/15/2027	\$821,788	Yes
CA23-3	4	LTP-MRNCO-002	15J9(188)	15J9(188)	MRN	MRNCO	Fairfax-Bolinas Rd	8/1/2026	\$1,587,365	Yes
CA23-3	4	LTP-MRNCO-003	15J9(181)		MRN	MRNCO	Fairfax-Bolinas Rd	NA	\$792,397	Yes
CA23-3	4	LTP-MRNCO-004	15J9(189)	15J9(189)	MRN	MRNCO	Fairfax-Bolinas Rd	NA	\$70,843	Yes
CA23-3	4	LTP-MRNCO-005		15J9(190)	MRN	MRNCO	Fairfax-Bolinas Rd	11/1/2025	\$2,302,163	Yes
CA23-3	5	LTP-SBTCO-002	15J9(141)		SBT	SBTCO	San Juan Canyon Rd	NA	\$25,000	Yes
CA23-3	4	LTP-SCLCO-001		15J9(191)	SCL	SCLCO	Aldercroft Heights Rd	4/15/2027	\$5,406,450	Yes
CA23-3	4	LTP-SCLCO-002		15J9(185)	SCL	SCLCO	Mount Madonna Rd	4/15/2027	\$1,747,275	Yes
CA23-3	4	LTP-SCLCO-003		15J9(184)	SCL	SCLCO	Old Santa Cruz Highway	4/15/2027	\$2,964,030	Yes
CA23-3	5	LTP-SCRCO-048	15J9(036)	15J9(036)	SCR	SCRCO	Ice Cream Grade	6/15/2026	\$361,000	Yes
CA23-3	5	LTP-SCRCO-070	15J9(058)	15J9(058)	SCR	SCRCO	Bear Creek Rd	6/15/2026	\$561,975	Yes
CA23-3	5	LTP-SCRCO-074	15J9(062)	15J9(062)	SCR	SCRCO	North Rodeo Gulch Rd	6/15/2026	\$736,699	Yes
CA23-3	5	LTP-SCRCO-084	15J9(073)	15J9(073)	SCR	SCRCO	Spreckels Dr at Soquel Dr	6/15/2026	\$2,105,500	Yes
CA23-3	5	LTP-SCRCO-091	15J9(098)	15J9(098)	SCR	SCRCO	Eureka Canyon Rd	6/15/2026	\$225,261	Yes
CA23-3	5	LTP-SCRCO-093	15J9(100)	15J9(100)	SCR	SCRCO	Redwood Lodge Rd	6/15/2026	\$410,980	Yes
CA23-3	5	LTP-SCRCO-094	15J9(101)	15J9(101)	SCR	SCRCO	Hazel Dell Rd	4/15/2027	\$194,089	Yes
CA23-3	5	LTP-SCRCO-095	15J9(102)	15J9(102)	SCR	SCRCO	Mountain View Rd	6/1/2026	\$462,700	Yes
CA23-3	5	LTP-SCRCO-097	15J9(104)	15J9(104)	SCR	SCRCO	Hazel Dell Rd	6/15/2026	\$764,300	Yes
CA23-3	5	LTP-SCRCO-098	15J9(123)	15J9(123)	SCR	SCRCO	Eureka Canyon Rd	6/15/2026	\$460,285	Yes
CA23-3	5	LTP-SCRCO-099	15J9(125)	15J9(125)	SCR	SCRCO	Hazel Dell Rd	6/15/2026	\$871,160	Yes
CA23-3	5	LTP-SCRCO-100	15J9(131)	15J9(131)	SCR	SCRCO	Eureka Canyon Rd	6/15/2026	\$300,100	Yes
CA23-3	5	LTP-SCRCO-117	15J9(221)		SCR	SCRCO	Quail Hollow Rd		\$996,109	Yes
CA23-3	4	LTP-SF-001	TBD	TBD	SF	SF	Third Street Bridge (Lefty O'Doul)	7/1/2026	\$5,822,341	Yes
CA23-3	5	LTP-SLO-011	15J9(207)	15J9(207)	SLO	SLO	Peach St		\$1,305,798	Yes
CA23-3	1	PMP-HUMCO-015	15J9(033)	15J9(034)	HUM	HUMCO	Mattole Road	6/30/2027	\$1,482,270	Yes
CA23-3	1	PMP-HUMCO-016		15J9(028)	HUM	HUMCO	Mattole Rd (F3C010)	6/30/2027	\$815,778	Yes
CA23-3	3	PMP-HUMCO-017	15J9(029)	15J9(030)	HUM	HUMCO	Mattole Rd	6/30/2027	\$633,960	Yes
CA23-3	1	PMP-HUMCO-018		15J9(032)	HUM	HUMCO	Mattole Road (F3C010)	6/30/2027	\$1,137,921	Yes

Attachment B - Local Agency FFY26 ER Time Extension Requests

LAST UPDATED ON: 09/30/2025

Disaster Event	Caltrans District	DAF No.	EO FPN	PR FPN	County	Local Agency	Road/Route	Anticipated CON Start Date	DAF Total	FHWA Determination
CA23-3	1	PMP-HUMCO-019	15J9(025)	15J9(026)	HUM	HUMCO	Kneeland Rd PM (F6F060)	6/30/2027	\$351,970	Yes
CA23-3	1	PMP-HUMCO-020	15J9(018)	15J9(019)	HUM	HUMCO	Alderpoint Rd (F6B165)	6/30/2027	\$1,684,380	Yes
CA23-3	1	PMP-HUMCO-021		15J9(020)	HUM	HUMCO	Bell Springs Rd (C8A010)	6/30/2027	\$572,765	Yes
CA23-3	1	PMP-HUMCO-022	15J9(021)	15J9(022)	HUM	HUMCO	Bell Springs Rd (C8A010)	6/30/2027	\$1,235,341	Yes
CA23-3	1	PMP-HUMCO-023	15J9(023)	15J9(024)	HUM	HUMCO	Briceland Thorne Rd (F5A010)	6/30/2027	\$741,090	Yes
CA23-3	1	PMP-HUMCO-024	15J9(043)	15J9(044)	HUM	HUMCO	Kneeland Rd PM (F6F060)	6/30/2027	\$141,110	Yes
CA23-3	1	PMP-HUMCO-025	15J9(045)	15J9(046)	HUM	HUMCO	Kneeland Rd PM (F6F060)	6/30/2027	\$395,255	Yes
CA23-3	6	PMP-KERCO-014		15J9(174)	KER	KERCO	Lamont Flood Fight Facility on Panama Rd	11/3/2025	\$5,375,000	Yes
CA23-3	6	PMP-KINCO-001		15J9(089)	KIN	KINCO	6th Avenue at Homeland Canal	8/31/2026	\$3,134,934	Yes
CA23-3	6	PMP-KINCO-002	15J9(090)	15J9(090)	KIN	KINCO	6th Avenue	5/4/2026	\$202,278	Yes
CA23-3	6	PMP-KINCO-004	15J9(092)	15J9(092)	KIN	KINCO	10th Avenue	9/1/2026	\$5,327,439	Yes
CA23-3	6	PMP-KINCO-005	15J9(093)	15J9(093)	KIN	KINCO	19th Avenue	10/6/2026	\$3,661,723	Yes
CA23-3	6	PMP-KINCO-006	15J9(094)	15J9(094)	KIN	KINCO	25th Avenue	7/14/2026	\$1,454,131	Yes
CA23-3	6	PMP-KINCO-007	15J9(139)	15J9(139)	KIN	KINCO	Grageville Boulevard	3/31/2026	\$237,288	Yes
CA23-3	6	PMP-KINCO-008		15J9(095)	KIN	KINCO	Houston Ave Bridge @ Cross Creek	2/27/2026	\$9,461,381	Yes
CA23-3	6	PMP-KINCO-009	15J9(096)	15J9(096)	KIN	KINCO	Pueblo Avenue	10/1/2026	\$8,741,703	Yes
CA23-3	6	PMP-KINCO-010		15J9(140)	KIN	KINCO	Whitley Avenue	6/23/2026	\$627,903	Yes
CA23-3	10	PMP-MPACO-002	TBD	TBD	MPA	MPACO	Triangle Rd		\$2,466,220	Yes
CA23-3	10	PMP-STANCO-002		15J9(192)	STAN	STANCO	Del Puerto Canyon Rd	7/1/2031	\$8,069,775	Yes
CA23-3	2	PMP-TRICO-001	15J9(208)	15J9(212)	TRI	TRICO	Mad River Rd	6/1/2027	\$961,168	Yes
CA23-3	2	PMP-TRICO-002	15J9(210)	15J9(213)	TRI	TRICO	Ruth Zenia Rd	6/1/2027	\$2,872,765	Yes
CA23-3	2	PMP-TRICO-003	15J9(210)	TBD	TRI	TRICO	Ruth Zenia Rd	6/1/2027	\$283,437	Yes
CA23-3	2	PMP-TRICO-004	15J9(210)	TBD	TRI	TRICO	Ruth Zenia Rd	6/1/2027	\$554,863	Yes
CA23-3	2	PMP-TRICO-005	15J9(209)	15J9(214)	TRI	TRICO	Ruth Zenia Rd	6/1/2027	\$175,972	Yes
CA23-3	2	PMP-TRICO-006	15J9(210)	15J9(214)	TRI	TRICO	Ruth Zenia Rd	6/1/2027	\$457,752	Yes
CA23-3	2	PMP-TRICO-007	15J9(210)	TBD	TRI	TRICO	Ruth Zenia Rd	6/1/2027	\$267,143	Yes
CA23-3	2	PMP-TRICO-008	15J9(210)	15J9(214)	TRI	TRICO	Ruth Zenia Rd	6/1/2027	\$964,750	Yes
CA23-3	2	PMP-TRICO-009	15J9(210)	TBD	TRI	TRICO	Ruth Zenia Rd	6/1/2027	\$1,002,013	Yes
CA23-3	2	PMP-TRICO-010	TBD	TBD	TRI	TRICO	Ruth Zenia Rd	5/11/2023	\$7,832	Yes
CA23-3	2	PMP-TRICO-011	15J9(210)	TBD	TRI	TRICO	Ruth Zenia Rd	6/1/2027	\$623,818	Yes
CA23-3	2	PMP-TRICO-012	15J9(210)	15J9(214)	TRI	TRICO	Ruth Zenia Rd	6/1/2027	\$959,077	Yes
CA23-3	6	PMP-TULCO-003	15J9(052)	15J9(194)	TUL	TULCO	Mountain Rd 109 Bridge over Deer Creek (county location 34)	3/15/2026	\$1,095,280	Yes
CA23-3	6	PMP-TULCO-008	15J9(118)	15J9(118)	TUL	TULCO	Avenue 280 (County Location 104)	NA	\$268,764	Yes

Attachment B - Local Agency FFY26 ER Time Extension Requests

LAST UPDATED ON: 09/30/2025

Disaster Event	Caltrans District	DAF No.	EO FPN	PR FPN	County	Local Agency	Road/Route	Anticipated CON Start Date	DAF Total	FHWA Determination
CA23-3	6	PMP-TULCO-021	15J9(085)	15J9(085)	TUL	TULCO	Mountain Rd 50 PM 3.0 (county location 176)	NA	\$331,193	Yes
CA23-3	6	PMP-TULCO-023	15J9(113)	15J9(113)	TUL	TULCO	Mountain Rd 50 PM 4 to 10 (county location 179)	NA	\$550,450	Yes
CA23-3	6	PMP-TULCO-024	15J9(107)	15J9(107)	TUL	TULCO	Road 96/ Pratt St over tulare River (County Location 181)	3/15/2026	\$294,840	Yes
CA23-3	6	PMP-TULCO-025	15J9(087)	15J9(087)	TUL	TULCO	M296 - MP4 Yokohl Mt Rd (county location 186)	5/15/2026	\$311,209	Yes
CA23-3	6	PMP-TULCO-027	15J9(114)	15J9(114)	TUL	TULCO	Avenue 56 (County Location #224)	10/31/2026	\$9,474,842	Yes
CA23-3	6	PMP-TULCO-030	15J9(115)	15J9(203)	TUL	TULCO	Mountain Rd 296 PM 11 to 13.5 (county location 258)	NA	\$592,737	Yes
CA23-3	6	PMP-TULCO-031	15J9(121)	15J9(121)	TUL	TULCO	Mountain Rd 296 PM16.3 to PM21 (county location 259)	NA	\$312,914	Yes
CA23-3	6	PMP-TULCO-035	15J9(108)		TUL	TULCO	Mountain Rd 50PM 12 to 19 (county location 278)	NA	\$39,260	Yes
CA23-3	6	PMP-TULCO-037	15J9(134)		TUL	TULCO	Drive 238 Orange Belt Drive at Deer Creek (county location 335)	NA	\$255,420	Yes
CA23-3	6	PMP-TULCO-041	15J9(135)		TUL	TULCO	Avenue 416 w/o R40 King River (county location 358)	NA	\$53,000	Yes
CA23-3	6	PMP-TULCO-042	15J9(117)		TUL	TULCO	Mountain Rd 99 (County Location 380)	NA	\$58,200	Yes
CA23-3	6	PMP-TULCO-046	15J9(122)	15J9(122)	TUL	TULCO	Road 128 (County Location 395)	NA	\$4,752,775	Yes
CA23-3	6	PMP-TULCO-050	15J9(137)		TUL	TULCO	Drive 238 Orange Belt Drive at Deer Creek (county location 335)	NA	\$488,100	Yes
CA23-3	10	PMP-TUOCO-001	TBD		TUO	TUOCO	Touolumne Road North	NA	\$3,280,163	Yes
CA23-4	8	EMK-COA-004	TBD		RIV	COA	Cesar Chavez	8/25/2023	\$25,000	Yes
CA23-4	8	EMK-CTHC-002		15Y0(014)	RIV	CTHC	Date Palm Dr	7/1/2027	\$3,016,940	Yes
CA23-4	8	EMK-CTHC-002		15Y0(015)	RIV	CTHC	Vista Chino	12/1/2026	\$468,000	Yes
CA23-4	8	EMK-INDW-001	TBD		RIV	INDW	Fred Waring Dr	7/1/2026	\$396,000	Yes
CA23-4	7	EMK-LACO-001	15Y0(038)		LA	LACO	Avenue P-8	8/31/2023	\$1,866,000	Yes
CA23-4	7	EMK-LACO-006	15Y0(036)		LA	LACO	240 Street East	10/5/2023	\$1,660,000	Yes
CA23-4	7	EMK-LACO-011	TBD		LA	LACO	Bouquet Canyon Rd	8/28/2023	\$740,000	Yes
CA23-4	8	EMK-PSP-001	15Y0(016)		RIV	PSP	Indian Canyon Dr at Whitewater Wash	NA	\$774,240	Yes
CA23-4	8	EMK-YUCP-001	15Y0(037)	15Y0(037)	RIV	YUCP	Oak Glen Rd	1/1/2027	\$2,067,027	Yes
CA23-4	9	THD-KERCO-002	15Y0(039)	15Y0(039)	KER	KERCO	Redrock Randsburg Rd	3/1/2027	\$10,719,375	Yes