

Local Partnership Program - Competitive (LPP-C) Corrective Action Plans
January 01 - June 30, 2025

District 03

Row Num	Dist-PPNO Co-Route	Title	Scope	Schedule	Cost	Benefits
1	03-6222 SAC-50	Hazel Avenue/US 50 Interchange		TE for Allocation was approved in May 2025, until June 2026.		
2	03-LP008 SAC-OFF	Gold Line Light Rail Platform Modifications-Phase 2		TE for Allocation was approved June 2025 to June 2026.		

District 04

Row Num	Dist-PPNO Co-Route	Title	Scope	Schedule	Cost	Benefits
3	04-0044D ALA-260,	Oakland Alameda Access Project		TE for Award was approved June 2025 to March 2026.		
4	04-0462J SCL-101	US 101/De La Cruz Boulevard/Trimble Road Interchange Improvements		TE for Completion approved May 2025 to March 2026.		
5	04-2319F null	Mission / Geneva Safety Project		TE for Completion approved May 2025 to June 2026.		
6	04-2905H ALA-680	i-680 Express Lanes/Rehab Project		District will submit request for construction completion time extension before Dec 2025.		
7	04-LP010 null	SamTrans Emission Zero Project		TE for award was approved in June 2025 to July 2026.		

District 05

Row Num	Dist-PPNO Co-Route	Title	Scope	Schedule	Cost	Benefits
8	05-0073A SCR-1	Highway 1, 41st Avenue to Soquel Avenue Auxiliary Lanes, Bus on Shoulder and Chanticleer Bike/Ped Bridge			CalSMART is displaying that CON Support expenditures for SCCP are exceeding funding. Please address this issue by the next report period.	

District 07

Row Num	Dist-PPNO Co-Route	Title	Scope	Schedule	Cost	Benefits
9	07-5755A null	NextGen LADOT Wireless Cloud-Based Transit Signal Priority Upgrade/Expansion		Due to added scope and scope changes from LADOT, we will be request a 20-month project completion time extension by end of calendar year 2025 in order to complete the project.		
10	07-5755D null	NextGen Bus Priority Lanes on LA Streets		LA Metro may request a project completion time extension during Calendar year 2025, prior to the last expenditure date.		
11	07-LP011C null	Southeast Los Angeles Transit Improvements Project (Lighting)		TE for Allocation was approved June 2025 to June 2026.		
12	07-LP011D null	Southeast Los Angeles Transit Improvements Project (Termini/Layover)		TE Allocation was approved June 2025 to June 2026.		
13	07-LP011E null	Southeast Los Angeles Transit Improvements Project (ZEB Charging)		TE Allocation was approved June 2025 to June 2026.		

District 08

Row Num	Dist-PPNO Co-Route	Title	Scope	Schedule	Cost	Benefits
14	08-1247 null	County Line Road Transportation Corridor		TE for Completion approved May 2025 for 6 months. Extending Con to June 2026.		