

**Local Partnership Program - Competitive (LPP-C) Corrective Action Plans  
July 01 - December 31, 2025**

**District 03**

| Row Num | Dist-PPNO Co- | Title  | Scope | Schedule  | Cost | Benefits |
|---------|---------------|--|-------|---|------|----------|
| 1       | 03-1807 null  | South Watt Avenue Improvements - Florin Road to Jackson Road |       | A TE request for award was submitted within the 6 month deadline, but pulled from the Jan-25 CTC MTG. |      |          |

**District 04**

| Row Num | Dist-PPNO Co- | Title                      | Scope | Schedule | Cost | Benefits   |
|---------|---------------|----------------------------|-------|----------|------|--|
| 2       | 04-2364M null | Howard Streetscape Project |       |          |      | Per Flore on 1/29/26 -<br>• "# Sign(s), light(s), greenway, or other safety / beautification"<br>• The reduction reflects updated photometric analysis. Initial estimates assumed 97 lights, but refined lighting studies determined that 81 roadway and pedestrian lights are required. The progress report was updated to reflect this revised quantity.<br>• Crosswalk modifications<br>The reported change is due to a revision in how the output is measured. The unit was changed from linear feet (LF) to "each" to better align with how crosswalk improvements are tracked and constructed. The project includes 62 crosswalk legs. The prior LF-based quantity caused confusion and was corrected. |

**District 05**

| Row Num | Dist-PPNO Co-  | Title  | Scope | Schedule | Cost   | Benefits |
|---------|----------------|--|-------|----------|--|----------|
| 3       | 05-0073A SCR-1 | Highway 1, 41st Avenue to Soquel Avenue Auxiliary Lanes, Bus on Shoulder and Chanticleer Bike/Ped Bridge |       |          | CalSMART currently shows that SCCP expenditures are higher than the available funding. Please coordinate with the accounting team to resolve these discrepancies and ensure CalSMART accurately reflects the data. |          |
| 4       | 05-3046 null   | Soquel Drive Buffered Bike Lane and Congestion Mitigation Project (SCCP/LPP Cycle 2, Contract #3)        |       |          | The project budget exceeded its initial plan due to unforeseen circumstances, requiring a change order. The agency has allocated additional local funding of \$11.6 million to cover the cost of overruns.         |          |

**District 07**

| Row Num | Dist-PPNO Co- | Title                                   | Scope | Schedule  | Cost | Benefits |
|---------|---------------|---|-------|---|------|----------|
| 5       | 07-6462 null  | Zero Emission Bus (34 BEBs, Division 7) |       | These are FY 26/27 funds that need to be allocated before June 2027. Please note that if the project is planning on awarding in June 2028, then a time extension for award needs to be submitted within 6 months of allocation. |      |          |

**District 08**

| Row Num | Dist-PPNO Co- | Title                          | Scope | Schedule   | Cost | Benefits |
|---------|---------------|--------------------------------|-------|--|------|----------|
| 6       | 08-1244 null  | Ranchero Road Widening Project |       | TE for completion extended deadline to June 30, 2026 |      |          |